

Progress Estimate #: 3

Cutoff Date: 12/30/2021
PW #: 2019-069
PO #: PW#2019-069
Fed Aid #: D2021-SMST001

Contract Name:	Madison Street Bus Rapid Transit		
Contractor:	Jansen Inc.		
Awarded Contract Amount:	\$75,629,154.05	Notice to Proceed Date:	10/18/2021
Pay Period:	12/1/2021 to 12/30/2021	Contract Duration / Working Days:	600

Comments: Bond in lieu of retainage

	Total Amount to Date	Previous Amount	Amount This Progress Estimate
Contract Bid Item Work	\$8,606,979.26	\$6,983,239.72	\$1,623,739.54
Change Order Work	\$0.00	\$0.00	\$0.00
Materials on Hand	\$395,256.03	\$157,180.83	\$238,075.20
Sales Tax @ 10.25%	\$4,820.58	\$136.94	\$4,683.64
Less Retainage @ 0.00%	\$0.00	\$0.00	\$0.00
Misc. Deductions/Additions	\$0.00	\$0.00	\$0.00
Payment to Contractor	\$9,007,055.87	\$7,140,557.49	\$1,866,498.38
Contractor accepts this payment in accordance with City of Seattle Standard Specification 1-09.09.		<i>[Signature]</i> Jansen Inc.	1-19-22 Date

Prepared by: *Kelly Stamm* Date: 01/19/2022
Kellina Stamm (Jan 19, 2022 10:05 PST)
SDOT Office Engineer: Kelly Stamm

Reviewed by: *Silvia Manescu* Date: 01/19/2022
Silvia Manescu (Jan 19, 2022 12:08 PST)
SDOT Office Engineering Supervisor: Silvia Manescu

Reviewed by: *Eugene Pike* Date: 01/19/2022
Eugene Pike (Jan 19, 2022 14:10 PST)
SDOT Resident Engineer: Eugene Pike

Approved by: *Eric Tweit* Date: 01/19/2022
SDOT Project Manager: Eric Tweit

cc: Contractor: Jansen Inc. (pdf)
SDOT Construction Engineer: Mark Sliger (pdf)
SDOT Resident Engineer: Eugene Pike (pdf)
SDOT Project Manager: Eric Tweit (pdf)

SDOT Accounts Payable: Shine Vang (pdf)
SDOT Finance Analyst: Susan Lund (pdf)
CPCS: Judy Keefe / Gina Owens / Evanne Vaivadas (pdf)
SDOT Office Engineer Project Files (hardcopy & pdf)

City Purchasing and Contracting Services

Construction Contracting

PUBLIC WORKS PREVAILING WAGE CERTIFICATION & SUBCONTRACTOR LIST

Project: Madison Street Bus Rapid Transit

PW#: 2019-069 Contractor Name: Jansen Inc.

I certify that the prevailing wages have been paid in accordance with the pre-filed Statement(s) of Intent to Pay Prevailing Wages on file with the Contracting Services Division of Finance and Administrative Services. This statement covers all subcontractors of all tiers and suppliers who worked on the project.


PAYMENT PERIOD FROM 12/01/21 TO 12/30/21 ☐ Final Subcontractor Report
 MONTH/DAY/YEAR MONTH/DAY/YEAR
☐ No Subcontractors

Subcontractor/Supplier Name	Subcontractor or Supplier?	UBI Number	Intent ID	Affidavit ID	Prompt Pay Eligible ? Y/N	Total Amount Paid During Pay Period
Icon Materials	☒ Sub ☐ Supplier	601 006 854	1173755		N	0
Kemp West	☒ Sub ☐ Supplier	601 071 640	1173520		N	\$16,150.00
LineScape	☒ Sub ☐ Supplier	602 663 114	1181971		N	0
O'Bunco Engineering	☒ Sub ☐ Supplier	602 045 762	1173572		N	\$42,990.00
Olson Brother Pro-Vac	☒ Sub ☐ Supplier	602 170 975	1176481		N	\$12,152.50
OMA Construction	☒ Sub ☐ Supplier	601 872 128	1173723		N	\$33,058.54
O'Neill Service Group	☒ Sub ☐ Supplier	602 896 811			N	0
Out West Landscape	☒ Sub ☐ Supplier	601 297 628			N	0
Prime Electric	☒ Sub ☐ Supplier	601 004 783	1183464		N	\$202,036.68
Salinas Sawing	☒ Sub ☐ Supplier	601 717 158	1182490		N	\$7,853.56
Seattle Blue	☒ Sub ☐ Supplier	603 200 190	1185711		N	\$174,050.00
Seattle's Finest	☒ Sub ☐ Supplier	602 635 292	1185708		N	0
Specialized Pavement Marking	☒ Sub ☐ Supplier	602 001 003			N	0
Sundancer Electric	☒ Sub ☐ Supplier	603 190 024	1180354		N	0
Sunrise Glass	☒ Sub ☐ Supplier	604 350 925	1176986		N	0
Birch Equipment	☐ Sub ☒ Supplier				Y	\$35,285.59

In accordance with RCW 60.28, 18.27 and 19.28, for all public works contracts over \$35,000 the Contractor shall submit with each Progress Payment a list of all Subcontractors, UBI numbers, Intent IDs, Affidavit IDs, WMBE statuses and dates worked. Moreover, the Contractor shall **record the total amount paid to each Prompt Pay Eligible subcontractor**. This letter shall be signed by an authorized representative of the Contractor prior to payment pursuant to RCW 39.12.040.

Tishara Sena

Print Name


Signature

01/19/2022
Date

Progress Estimate #: 3

Cutoff Date: 12/30/2021
PW #: 2019-069
PO #: PW#2019-069
Fed Aid #: D2021-SMST001

Accounts Payable	SDOT
Retainage	0%
Primary Client	SDOT
Federal Aid No.	D2021-SMST001

Funding Summary Sheet

Funding Source(s):	TRC1099-S0300	TRC1014-R1663
	TRC1014-U2037	TRC1014-R1664
	TRC1014-U2035	TRC1198-S0300
	TRC1014-U2036	TRC0112-UG091
	TRC1014-R1181	TRC0112-UG090
	TRC1014-R1183	TRC0112-UG083
	TRC1014-R1179	TRC0112-UG084
	TRC1014-R1166	TRC0112-UG085

Funding Source

Acct #	Speed Org #	Type	Funding Description	Contract Amount	Change Orders	Materials on Hand	Sales Tax	Misc. Deduct/ Additions	Retainage	Revised Contract Price
Fund 1: TRC1099-S0300 - SDOT ADA										
760400	TRC1099-		Amount to date	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TRF31	S0300		Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
			Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:										
Fund 2: TRC1014-U2037 - Madison & 10th Signal										
760400	TRC1014-		Amount to date	\$5,617.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,617.00
TRF31	U2037		Previous Amount	\$5,617.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,617.00
			Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:										
Fund 3: TRC1014-U2035 - Madison & 11th Signal										
760400	TRC1014-		Amount to date	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TRF31	U2035		Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
			Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:										
Fund 4: TRC1014-U2036 - Madison & 18th Signal										
760400	TRC1014-		Amount to date	\$3,210.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,210.00
TRF31	U2036		Previous Amount	\$3,210.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,210.00
			Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:										
Fund 5: TRC1014-R1181 - SPU Water										
760400	TRC1014-		Amount to date	\$120,486.66	\$0.00	\$0.00	\$4,451.58	\$0.00	\$0.00	\$124,938.24
TRF31	R1181		Previous Amount	\$72,213.09	\$0.00	\$0.00	\$136.94	\$0.00	\$0.00	\$72,350.03
			Payment this period	\$48,273.57	\$0.00	\$0.00	\$4,314.64	\$0.00	\$0.00	\$52,588.21
Comments for the above fund:										
Fund 6: TRC1014-R1183 - SPU Drainage/Wastewater										
760400	TRC1014-		Amount to date	\$40,660.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$40,660.00
TRF31	R1183		Previous Amount	\$35,660.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$35,660.00
			Payment this period	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,000.00
Comments for the above fund:										

Progress Estimate #: 3

Cutoff Date: 12/30/2021
PW #: 2019-069
PO #: PW#2019-069
Fed Aid #: D2021-SMST001

Accounts Payable	SDOT
Retainage	0%
Primary Client	SDOT
Federal Aid No.	D2021-SMST001

Funding Summary Sheet

Funding Source(s):	TRC1099-S0300	TRC1014-R1663
	TRC1014-U2037	TRC1014-R1664
	TRC1014-U2035	TRC1198-S0300
	TRC1014-U2036	TRC0112-UG091
	TRC1014-R1181	TRC0112-UG090
	TRC1014-R1183	TRC0112-UG083
	TRC1014-R1179	TRC0112-UG084
	TRC1014-R1166	TRC0112-UG085

Fund 7: TRC1014-R1179 - SCL Streetlighting									
760400	TRC1014-	Amount to date	\$108,920.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$108,920.00
TRF31	R1179	Previous Amount	\$103,600.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$103,600.00
		Payment this period	\$5,320.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,320.00
Comments for the above fund:									
Fund 8: TRC1014-R1166 - SCL Network									
760400	TRC1014-	Amount to date	\$6,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$6,000.00
TRF31	R1166	Previous Amount	\$6,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$6,000.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 9: TRC1014-R1663 - SCL Madison and 11th									
760400	TRC1014-	Amount to date	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TRF31	R1663	Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 10: TRC1014-R1664 - Pony Utilities									
760400	TRC1014-	Amount to date	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TRF31	R1664	Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 11: TRC1198-S0300 - SDOT AAC									
760400	TRC1198-	Amount to date	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TRF31	S0300	Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 12: TRC0112-UG091 - Guideway									
760400	TRC0112-	Amount to date	\$703,861.30	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$703,861.30
TRF31	UG091	Previous Amount	\$660,792.70	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$660,792.70
		Payment this period	\$43,068.60	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$43,068.60
Comments for the above fund: NTE \$2,935,373.68									
FUND 13: TRC0112-UG090 - Stations									
760400	TRC0112-	Amount to date	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TRF31	UG090	Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund: NTE \$2,567,516.50									

Progress Estimate #: 3

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Accounts Payable	SDOT
Retainage	0%
Primary Client	SDOT
Federal Aid No.	D2021-SMST001

Funding Summary Sheet

Funding Source(s):	TRC1099-S0300	TRC1014-R1663
	TRC1014-U2037	TRC1014-R1664
	TRC1014-U2035	TRC1198-S0300
	TRC1014-U2036	TRC0112-UG091
	TRC1014-R1181	TRC0112-UG090
	TRC1014-R1183	TRC0112-UG083
	TRC1014-R1179	TRC0112-UG084
	TRC1014-R1166	TRC0112-UG085

Fund 14: TRC0112-UG083 - Support Facilities

760400	TRC0112-	Amount to date	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TRF31	UG083	Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

Comments for the above fund:

Fund 15: TRC0112-UG084 - Sitework

760400	TRC0112-	Amount to date	\$7,168,276.30	\$0.00	\$0.00	\$369.00	\$0.00	\$0.00	\$7,168,645.30
TRF31	UG084	Previous Amount	\$5,786,102.93	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,786,102.93
		Payment this period	\$1,382,173.37	\$0.00	\$0.00	\$369.00	\$0.00	\$0.00	\$1,382,542.37

Comments for the above fund:

Fund 16: TRC0112-UG085 - Systems

760400	TRC0112-	Amount to date	\$449,948.00	\$0.00	\$395,256.03	\$0.00	\$0.00	\$0.00	\$845,204.03
TRF31	UG085	Previous Amount	\$310,044.00	\$0.00	\$157,180.83	\$0.00	\$0.00	\$0.00	\$467,224.83
		Payment this period	\$139,904.00	\$0.00	\$238,075.20	\$0.00	\$0.00	\$0.00	\$377,979.20

Comments for the above fund:

Summary: All Funding Sources

	Amount to date	\$8,606,979.26	\$0.00	\$395,256.03	\$4,820.58	\$0.00	\$0.00	\$9,007,055.87
	Previous Amount	\$6,983,239.72	\$0.00	\$157,180.83	\$136.94	\$0.00	\$0.00	\$7,140,557.49
	Payment this period	\$1,623,739.54	\$0.00	\$238,075.20	\$4,683.64	\$0.00	\$0.00	\$1,866,498.38

General Comment:

Progress Estimate #: 3
 PW #: 2019-069

FUND FOR PO LINE DISTRIBUTION			MERCH	TAX
Fund 1 (non-taxable)	TRC1099-S0300 -	SDOT ADA	\$0.00	N/A
Fund 1 (taxable)	TRC1099-S0300 -	SDOT ADA	\$0.00	\$0.00
Fund 2 (non-taxable)	TRC1014-U2037 -	Madison & 10th Signal	\$0.00	N/A
Fund 2 (taxable)	TRC1014-U2037 -	Madison & 10th Signal	\$0.00	\$0.00
Fund 3 (non-taxable)	TRC1014-U2035 -	Madison & 11th Signal	\$0.00	N/A
Fund 3 (taxable)	TRC1014-U2035 -	Madison & 11th Signal	\$0.00	\$0.00
Fund 4 (non-taxable)	TRC1014-U2036 -	Madison & 18th Signal	\$0.00	N/A
Fund 4 (taxable)	TRC1014-U2036 -	Madison & 18th Signal	\$0.00	\$0.00
Fund 5 (non-taxable)	TRC1014-R1181 -	SPU Water	\$6,179.52	N/A
Fund 5 (taxable)	TRC1014-R1181 -	SPU Water	\$42,094.05	\$4,314.64
Fund 6 (non-taxable)	TRC1014-R1183 -	SPU Drainage/Wastewater	\$5,000.00	N/A
Fund 6 (taxable)	TRC1014-R1183 -	SPU Drainage/Wastewater	\$0.00	\$0.00
Fund 7 (non-taxable)	TRC1014-R1179 -	SCL Streetlighting	\$5,320.00	N/A
Fund 7 (taxable)	TRC1014-R1179 -	SCL Streetlighting	\$0.00	\$0.00
Fund 8 (non-taxable)	TRC1014-R1166 -	SCL Network	\$0.00	N/A
Fund 8 (taxable)	TRC1014-R1166 -	SCL Network	\$0.00	\$0.00
Fund 9 (non-taxable)	TRC1014-R1663 -	SCL Madison and 11th	\$0.00	N/A
Fund 9 (taxable)	TRC1014-R1663 -	SCL Madison and 11th	\$0.00	\$0.00
Fund 10 (non-taxable)	TRC1014-R1664 -	Pony Utilities	\$0.00	N/A
Fund 10 (taxable)	TRC1014-R1664 -	Pony Utilities	\$0.00	\$0.00
Fund 11 (non-taxable)	TRC1198-S0300 -	SDOT AAC	\$0.00	N/A
Fund 11 (taxable)	TRC1198-S0300 -	SDOT AAC	\$0.00	\$0.00
Fund 12 (non-taxable)	TRC0112-UG091 -	Guideway	\$43,068.60	N/A
Fund 12 (taxable)	TRC0112-UG091 -	Guideway	\$0.00	\$0.00
Fund 13 (non-taxable)	TRC0112-UG090 -	Stations	\$0.00	N/A
Fund 13 (taxable)	TRC0112-UG090 -	Stations	\$0.00	\$0.00
Fund 14 (non-taxable)	TRC0112-UG083 -	Support Facilities	\$0.00	N/A
Fund 14 (taxable)	TRC0112-UG083 -	Support Facilities	\$0.00	\$0.00
Fund 15 (non-taxable)	TRC0112-UG084 -	Sitework	\$1,378,573.37	N/A
Fund 15 (taxable)	TRC0112-UG084 -	Support Facilities	\$3,600.00	\$369.00
Fund 16 (non-taxable)	TRC0112-UG085 -	Sitework	\$139,904.00	N/A
Fund 16 (taxable)	TRC0112-UG085 -	Sitework	\$0.00	\$0.00
Total Breakdowns			\$1,623,739.54	\$4,683.64
			Payment Total	\$1,628,423.18

MATERIAL ON HAND REPORT - SUMMARY

PROJECT: Madison Street Bus Rapid Transit
PW #: 2019-069

PAYMENT NO.	3	Total		
		AMOUNT THIS ESTIMATE	PREVIOUS AMOUNT	CURRENT BALANCE
BID ITEM NO.:	426	\$5,013.00	\$0.00	\$5,013.00
BID ITEM NO.:	427	\$1,116.00	\$0.00	\$1,116.00
BID ITEM NO.:	429	\$8,222.40	\$0.00	\$8,222.40
BID ITEM NO.:	430	\$8,918.10	\$0.00	\$8,918.10
BID ITEM NO.:	431	\$2,972.70	\$0.00	\$2,972.70
BID ITEM NO.:	450	\$33,515.10	\$0.00	\$33,515.10
BID ITEM NO.:	455	\$23,103.00	\$0.00	\$23,103.00
BID ITEM NO.:	456	\$123,480.00	\$0.00	\$123,480.00
BID ITEM NO.:	457	\$31,734.90	\$0.00	\$31,734.90
BID ITEM NO.:	462	\$0.00	\$1,208.07	\$1,208.07
BID ITEM NO.:	463	\$0.00	\$31,510.96	\$31,510.96
BID ITEM NO.:	464	\$0.00	\$39,690.95	\$39,690.95
BID ITEM NO.:	465	\$0.00	\$2,692.48	\$2,692.48
BID ITEM NO.:	466	\$0.00	\$328.39	\$328.39
BID ITEM NO.:	467	\$0.00	\$2,141.28	\$2,141.28
BID ITEM NO.:	468	\$0.00	\$9,751.50	\$9,751.50
BID ITEM NO.:	469	\$0.00	\$11,351.70	\$11,351.70
BID ITEM NO.:	470	\$0.00	\$629.57	\$629.57
BID ITEM NO.:	480	\$0.00	\$10,890.00	\$10,890.00
BID ITEM NO.:	481	\$0.00	\$11,583.00	\$11,583.00
BID ITEM NO.:	484	\$0.00	\$5,310.00	\$5,310.00
BID ITEM NO.:	485	\$0.00	\$4,576.50	\$4,576.50
BID ITEM NO.:	594	\$0.00	\$23,527.98	\$23,527.98
BID ITEM NO.:	595	\$0.00	\$394.40	\$394.40

BID ITEM NO.:	596	\$0.00	\$608.04	\$608.04
BID ITEM NO.:	597	\$0.00	\$591.60	\$591.60
BID ITEM NO.:	598	\$0.00	\$82.17	\$82.17
BID ITEM NO.:	600	\$0.00	\$312.24	\$312.24

TOTAL PAYMENT NO. 3	\$238,075.20	\$157,180.83	\$395,256.03
----------------------------	---------------------	---------------------	---------------------

TOTAL AMOUNT TO DATE	PREVIOUS AMOUNT	AMOUNT THIS ESTIMATE
\$395,256.03	\$157,180.83	\$238,075.20

MATERIAL ON HAND REPORT

PROJECT: Madison Street Bus Rapid Transit
PW #: 2019-069

BID ITEM NO.: 426
B.I. DESCRIPTION:

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	1	J Bolt 1x36x4x12	10	\$557.00	\$5,570.00	\$5,570.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	\$0.90	\$0.00
Activity This Payment	=	\$5,570.00	\$0.90	\$5,013.00
Current Balance	=	\$5,570.00	\$0.90	\$5,013.00

BID ITEM NO.:
B.I. DESCRIPTION:

427

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	2	J Bolt 5/8x20	10	\$124.00	\$1,240.00	\$1,240.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$1,240.00	90%	\$1,116.00
Current Balance	=	\$1,240.00	90%	\$1,116.00

BID ITEM NO.:
B.I. DESCRIPTION:

429

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	3	1/2 x 60 J BOLT	4	\$2,284.00	\$9,136.00	\$9,136.00
3	Addison	389437	10	Cage Type 429	1	\$560.00	\$560.00	\$560.00
3	Addison	389437	3a	Cage Type P29-04	1	\$1,640.00	\$1,640.00	\$1,640.00
3	Addison	389437	7a	Cage Type 429	1	\$560.00	\$560.00	\$560.00
3	Addison	389437	3b	Cage Type 429	1	\$560.00	\$560.00	\$560.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$9,136.00	90%	\$8,222.40
Current Balance	=	\$9,136.00	90%	\$8,222.40

BID ITEM NO.: 430
B.I. DESCRIPTION:

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	4	1 3/4x72 A Bolt	3	\$3,303.00	\$9,909.00	\$9,909.00
3	Addison	389437	14a	Cage Type 430	1	\$635.00	\$635.00	\$635.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$9,909.00	90%	\$8,918.10
Current Balance	=	\$9,909.00	90%	\$8,918.10

BID ITEM NO.:
B.I. DESCRIPTION:

431

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	5	1 3/4 x 72 A Bolt	1	\$3,303.00	\$3,303.00	\$3,303.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$3,303.00	90%	\$2,972.70
Current Balance	=	\$3,303.00	90%	\$2,972.70

BID ITEM NO.:
B.I. DESCRIPTION:

450

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	6	2 1/2 x 72 A Bolt	3	\$5,955.00	\$17,865.00	\$17,865.00
3	GraybaR	9324707580	7	2 3/4 x 84 A Bolt	2	\$9,687.00	\$19,374.00	\$19,374.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$37,239.00	90%	\$33,515.10
Current Balance	=	\$37,239.00	90%	\$33,515.10

BID ITEM NO.:
B.I. DESCRIPTION:

455

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	8	2x72 A Bolt	5	\$3,816.00	\$19,080.00	\$19,080.00
3	Addison	389235	1	Cages 15-10 x 2-6	3	\$1,318.00	\$3,954.00	\$3,954.00
3	Addison	389437	6	Cages Type 455	2	\$1,318.00	\$2,636.00	\$2,636.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$25,670.00	90%	\$23,103.00
Current Balance	=	\$25,670.00	90%	\$23,103.00

BID ITEM NO.:
B.I. DESCRIPTION:

456

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	9	2 1/2 x 72 A Bolt	20	\$5,926.00	\$118,520.00	\$118,520.00
3	Addison	389235	5	Cages 18-10 x 2-6	6	\$1,868.00	\$11,208.00	\$11,208.00
3	Addison	389437	7b	Cages Type 456	4	\$1,868.00	\$7,472.00	\$7,472.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$137,200.00	90%	\$123,480.00
Current Balance	=	\$137,200.00	90%	\$123,480.00

BID ITEM NO.:
B.I. DESCRIPTION:

457

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	10	2 3/4 x 84 A Bolt	3	\$9,829.00	\$29,487.00	\$29,487.00
3	Addison	389235	10	Cages 20-10 x 3-0	1	\$2,887.00	\$2,887.00	\$2,887.00
3	Addison	389437	12b	Cage Type 457	1	\$2,887.00	\$2,887.00	\$2,887.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$35,261.00	90%	\$31,734.90
Current Balance	=	\$35,261.00	90%	\$31,734.90



1919 SIXTH AVENUE S
SEATTLE WA 98134-1610

INVOICE

Invoice Questions Please Call or Email

206-701-2600 or ARQuestions@graybar.com

Invoice No: 9324707580
Invoice Date: 12/13/2021
Account Number: JP8965506
Account Name: PRIME/MADISON STREET BUS RAPID

Remit Payments To:

GRAYBAR ELECTRIC COMPANY, INC.
P.O. Box 57073
LOS ANGELES CA 90074-7073

PRIME ELECTRIC/ROADWAY
13221 SE 26th ST SUITE H
BELLEVUE WA 98005-4258

Ship to:
PRIME/MADISON STREET BUS RAPID TRANSIT
MADISON STREET AND TERRY AVE
SEATTLE WA 98104

PO #: 3001901-701348					SO#: 376862222	
Del. Doc. #:	PRO #	Routing	Date Shipped	Shipped From	F.O.B.	Rt. To
0376862222			12/10/2021	FACTORY		
Ordered by: Tyler Boyer						
Quantity	Catalog # / Description			Unit Price / Unit		Amount
10	SET OF (4) 1X36X4X12 GR 55 J-BOLTS SDOT PNW LIGHTING AND TRAFFIC SOLUTIONS Item/Type: BI 426			557.00 / 1		5,570.00
10	SET OF (4) 5/8X20 GR 55 J-BOLTS SDOT PNW LIGHTING AND TRAFFIC SOLUTIONS Item/Type: BI 427			124.00 / 1		1,240.00
4	SET OF (4) 1 1/2X60 GR 105 A-BOLT ASSY. PNW LIGHTING AND TRAFFIC SOLUTIONS Item/Type: BI 429 SDOT 562B			2284.00 / 1		9,136.00
3	SET OF (4) 1 3/4X72 GR 105 A-BOLT ASSY PNW LIGHTING AND TRAFFIC SOLUTIONS Item/Type: BI 430 SDOT 562B			3303.00 / 1		9,909.00
1	SET OF (4) 1 3/4X72 GR 105 A-BOLT ASSY. PNW LIGHTING AND TRAFFIC SOLUTIONS Item/Type: BI 431 SDOT 562B			3303.00 / 1		3,303.00
3	SET OF (4) 2 1/2 X 72 GR 105 A-BOLT ASSY PNW LIGHTING AND TRAFFIC SOLUTIONS Item/Type: BI 450 SA-213F(M)			5955.00 / 1		17,865.00
2	SET OF (4) 2 3/4 X 84 GR 105 A-BOLT ASSY PNW LIGHTING AND TRAFFIC SOLUTIONS Item/Type: BI 450 SA-213H(M)			9687.00 / 1		19,374.00
5	SET OF (4) 2X72 GR 105 A-BOLT ASSY. KCM PNW LIGHTING AND TRAFFIC SOLUTIONS Item/Type: BI 455 SA-213D			3816.00 / 1		19,080.00
20	SET OF (4) 2 1/2 X 72 GR 105 A-BOLT ASSY PNW LIGHTING AND TRAFFIC SOLUTIONS Item/Type: BI 456 KCM SA-213-F			5926.00 / 1		118,520.00

SUBJECT TO THE STANDARD TERMS AND CONDITIONS LISTED ON WWW.GRAYBAR.COM.



1919 SIXTH AVENUE S
SEATTLE WA 98134-1610

INVOICE

Invoice Questions Please Call or Email

206-701-2600 or ARQuestions@graybar.com

Invoice No: 9324707580
Invoice Date: 12/13/2021
Account Number: JP8965506
Account Name: PRIME/MADISON STREET BUS RAPID

Remit Payments To:

GRAYBAR ELECTRIC COMPANY, INC.
P.O. Box 57073
LOS ANGELES CA 90074-7073

PRIME ELECTRIC/ROADWAY
13221 SE 26th ST SUITE H
BELLEVUE WA 98005-4258

Ship to:
PRIME/MADISON STREET BUS RAPID TRANSIT
MADISON STREET AND TERRY AVE
SEATTLE WA 98104

PO #: 3001901-701348			SO#: 376862222
Quantity	Catalog # / Description	Unit Price / Unit	Amount
3	SET OF (4) 2-3/4 X 84 GR 105 A-BOLT ASSY PNW LIGHTING AND TRAFFIC SOLUTIONS Item/Type: BI 457 KCM SA-213H	9829.00 / 1	29,487.00
 PAY INVOICES QUICKLY and EASILY ONLINE! Use our customer portal for all your account needs. Make payments, obtain invoice copies, find proof of deliveries and more! Registering is easy. Contact your local branch or visit billpay.graybar.com to sign up.			
Terms of Payment 1% 10th Prox., net 15th Prox. As a condition of the sales agreement, a monthly service charge of the lesser of 1-1/2% or the maximum permitted by law may be added to all accounts not paid by net due date. Visa, MasterCard, American Express, and Discover credit cards are accepted at point of purchase only.		Sub Total Freight & Handling Tax Total Due Cash Discount (if paid within terms)	233,484.00 0.00 0.00 233,484.00 -2334.84

SUBJECT TO THE STANDARD TERMS AND CONDITIONS LISTED ON WWW.GRAYBAR.COM.



3001901
Madison
BRT

3001901

Madison

BRT



A photograph of a pallet of black drums with red lids. A cardboard box is placed on top of the drums. A white label is attached to the box with handwritten text. The background shows a metal rack and some other equipment.

3001901
Madison
BRT

3001901
Madison
BRT

3001901
Madison
BRT

3001901
Madison
BRT





30019101
Madison

3001901
Madison
BRT

11/2/2014

Four metal flange components are arranged in a 2x2 grid. Each flange has a central circular opening with a threaded inner ring and four smaller outer holes. A white label is attached to the top-right flange with a piece of tape. The label contains the text '3001901', 'Madison', and 'BRT'. The components are resting on a wooden surface.

3001901

Madison
BRT



Addison Construction Supply

P.O. Box 9066
Tacoma, WA 98490

(253) 474-0711

Entered TS

Customer No.: 3968
Invoice No.: 389235

Invoice

Bill To: **PRIME ELECTRIC INC**
3460 - 161ST AVE SE
BELLEVUE, WA 98008-5758

Ship To: **MADISON BRT**
23RD AVE E NORTH GO LEFT ON MADISON
JEREMY (425) 351-2233
SEATTLE, WA

PO3001901-701344

Date	Ship Via			F.O.B.	Terms		
12/03/21	ADDISON TRUCKING			Origin	Net 10th		
Purchase Order Number			Order Date	Sales Person		Our Order Number	
3001901-701344			12/03/21	STEVE		197759	
Quantity			Item Number	Description	Unit Price	Amount	
Required	Shipped	B.O.					

MADISON BRT
PO3001901-701344
TIED CAGES - LOAD1

3	3	LUMP	LUMP SUM QUOTE 3 CAGES 15-10 X 2-6 TYPE SA-213-D (455)	BI455	1318.0000	3954.00
1874	1874	R8A706	REBAR A706 #8 (DUAL GRADE) 2.67LBS./FT.#25MM 39 @ 15-10/ 12 PER & 1 GND		0.0000	0.00
311	311	R3	REBAR #3 .376LBS./FT. #10 MM 3 SPIRALS 2-6 DIAM. 3 TURNS 2" OC TOP/BAL 6"		0.0000	0.00
238	238	R6	REBAR #6 1.502LBS./FT.#19MM SUPPORT BARS		0.0000	0.00
6	6	LUMP	LUMP SUM QUOTE 6 CAGES 18-10 X 2-6 SA-213-F (456)	BI456	1868.0000	11208.00
4896	4896	R9A706	REBAR A706 #9 (DUAL GRADE) 3.4LBS/FT.#29MM 72 @ 18-10/ 12 PER		0.0000	0.00
321	321	R8A706	REBAR A706 #8 (DUAL GRADE) 2.67LBS./FT.#25MM 6 @ 18-10/ 1 PER GND		0.0000	0.00
745	745	R3	REBAR #3 .376LBS./FT. #10 MM 6 SPIRALS 2-6 DIAM. 3 TURNS 2" OC TOP/BAL 6"		0.0000	0.00
329	329	R5	REBAR #5 1.043LBS./FT.#16MM SUPPORT BARS		0.0000	0.00
1	1	LUMP	LUMP SUM QUOTE 1 CAGE 20-10 X 3-0 SA-213-H (457)	BI457	2887.0000	2887.00

Thank You



Addison Construction Supply

P.O. Box 9066
Tacoma, WA 98490

(253) 474-0711

Invoice

Customer No.: 3968
Invoice No.: 389235

Bill To: **PRIME ELECTRIC INC**
3460 - 161ST AVE SE
BELLEVUE, WA 98008-5758

Ship To: **MADISON BRT**
23RD AVE E NORTH GO LEFT ON MADISON
JEREMY (425) 351-2233
SEATTLE, WA

PO3001901-701344

Date		Ship Via		F.O.B.	Terms	
12/03/21		ADDISON TRUCKING		Origin	Net 10th	
Purchase Order Number			Order Date	Sales Person		Our Order Number
3001901-701344			12/03/21	STEVE		197759
Quantity			Item Number	Description	Unit Price	Amount
Required	Shipped	B.O.				
1143	1143		R9A706	REBAR A706 #9 (DUAL GRADE) 3.4LBS/FT.#29MM 14 @ 20-10	0.0000	0.00
64	64		R8A706	REBAR A706 #8 (DUAL GRADE) 2.67LBS./FT.#25MM 1 @ 20-10	0.0000	0.00
164	164		R3	REBAR #3 .376LBS./FT. #10 MM 1 SPIRAL 3-0 DIAM. 3 TUTRNS 2" OC TOP/BAL 6"	0.0000	0.00
90	90		R6	REBAR #6 1.502LBS./FT.#19MM SUPPORT BARS	0.0000	0.00
Invoice subtotal						18049.00
Invoice total						18049.00

20% RESTOCK FEE. SALES UNDER \$50 & SPECIAL ORDERS ARE FINAL.

Thank You



Addison Construction Supply
P.O. Box 9066
Tacoma, WA 98490
(253) 474-0711

Entered TS

Customer No.: 3968
Invoice No.: 389437

Invoice

Bill To: **PRIME ELECTRIC INC**
3460 - 161ST AVE SE
BELLEVUE, WA 98008-5758

Ship To: **PRIME ELECTRIC INC**
20TH AVE & E MADISON
JEREMY 425-351-2233
SEATTLE, WA

Date			Ship Via		F.O.B.		Terms				
12/10/21			KEVIN		Origin		Net 10th				
Purchase Order Number				Order Date		Sales Person			Our Order Number		
3001901-701344				12/10/21		DAN			197897		
Quantity			Item Number		Description			Unit Price		Amount	
Required	Shipped	B.O.									
					PO# 3001901-701344						
					TIED CAGES LOAD #2						
1	1		LUMP	LUMP SUM QUOTE			2266.0000	2266.00			
					ONE CAGETYPE 450						
					30" ROUND x 24'10" LONG						
1428	1428		R9A706	REBAR A706 #9 (DUAL GRADE)			0.0000	0.00			
					3.4LBS./FT.#29MM						
					14@24-10 VERTS						
80	80		R8A706	REBAR A706 #8 (DUAL GRADE)			0.0000	0.00			
					2.67LBS./FT.#25MM						
					1@24-10 FOR GROUNDING						
308	308		R3	REBAR #3			0.0000	0.00			
					.376LBS./FT. #10 MM						
					1@30" SPIRAL, 3" PITCH						
80	80		R6	REBAR #6			0.0000	0.00			
					1.502LBS./FT.#19MM						
					SUPPORT STEEL						
					*****2 TIED CAGES*****						
2	2		LUMP	LUMP SUM QUOTE			1318.0000	2636.00			
					2 CAGES TYPE 455			BI455			
					30" ROUND X 15-10 LONG						
1250	1250		R8A706	REBAR A706 #8 (DUAL GRADE)			0.0000	0.00			
					2.67LBS./FT.#25MM						
					12@15-10 VERTS + 1 GROUNDING						
213	213		R3	REBAR #3			0.0000	0.00			
					.376LBS./FT. #10 MM						
					EA CAGEW/ 1@30" HOOPS,6" P						
107	107		R6	REBAR #6			0.0000	0.00			
					1.502LBS./FT.#19MM						
					SUPPORT STEEL						
1	1		LUMP	LUMP SUM QUOTE			560.0000	560.00			
					1 CAGE TYPE 429			BI429			
					30" ROUND X 12'7" LONG						
401	401		R8A706	REBAR A706 #8 (DUAL GRADE)			0.0000	0.00			
					2.67LBS./FT.#25MM						

Thank You



Addison Construction Supply

P.O. Box 9066
Tacoma, WA 98490

(253) 474-0711

Invoice

Customer No.: 3968

Invoice No.: 389437

Bill To: **PRIME ELECTRIC INC**
3460 - 161ST AVE SE
BELLEVUE, WA 98008-5758

Ship To: **PRIME ELECTRIC INC**
20TH AVE & E MADISON
JEREMY 425-351-2233
SEATTLE, WA

Date		Ship Via		F.O.B.		Terms	
12/10/21		KEVIN		Origin		Net 10th	
Purchase Order Number			Order Date	Sales Person		Our Order Number	
3001901-701344			12/10/21	DAN		197897	
Quantity			Item Number	Description	Unit Price	Amount	
Required	Shipped	B.O.					
87	87		R3	10@12-7 VERTS REBAR #3 .376LBS./FT. #10 MM 1@30" SPIRAL 12'7" LONG	0.0000	0.00	
16	16		R5	REBAR #5 1.043LBS./FT.#16MM SUPPORT STEEL	0.0000	0.00	
1	1		LUMP	LUMP SUM QUOTE I CAGE TYPE P29-04 30" ROUND X 17-7 LONG BI429	1640.0000	1640.00	
673	673		R8A706	REBAR A706 #8 (DUAL GRADE) 2.67LBS./FT.#25MM 14@17-7 VERTS	0.0000	0.00	
225	225		R3	REBAR #3 .376LBS./FT. #10 MM 1@30 SPIRAL 3" PTICH	0.0000	0.00	
54	54		R6	REBAR #6 1.502LBS./FT.#19MM SUPPORT	0.0000	0.00	
1	1		LUMP	LUMP SUM QUOTE ONE CAGE TYPE 429 30" ROUND X 9'7" LONG BI429	560.0000	560.00	
267	267		R8A706	REBAR A706 #8 (DUAL GRADE) 2.67LBS./FT.#25MM 10@9-7 VERTS	0.0000	0.00	
71	71		R3	REBAR #3 .376LBS./FT. #10 MM 1@30" SPIRAL, 6" PITCH	0.0000	0.00	
8	8		R5	REBAR #5 1.043LBS./FT.#16MM SUPPORT BAR	0.0000	0.00	
1	1		LUMP	LUMP SUM QUOTE ONE CAGE TYPE 430 30" ROUND X 10'1" LONG BI430	635.0000	635.00	
321	321		R8A706	REBAR A706 #8 (DUAL GRADE) 2.67LBS./FT.#25MM	0.0000	0.00	

Thank You



Addison Construction Supply

P.O. Box 9066
Tacoma, WA 98490

(253) 474-0711

Invoice

Customer No.: 3968

Invoice No.: 389437

Bill To: **PRIME ELECTRIC INC**
3460 - 161ST AVE SE
BELLEVUE, WA 98008-5758

Ship To: **PRIME ELECTRIC INC**
20TH AVE & E MADISON
JEREMY 425-351-2233
SEATTLE, WA

Date		Ship Via		F.O.B.		Terms	
12/10/21		KEVIN		Origin		Net 10th	
Purchase Order Number			Order Date	Sales Person		Our Order Number	
3001901-701344			12/10/21	DAN		197897	
Quantity			Item Number	Description	Unit Price	Amount	
Required	Shipped	B.O.					
74	74		R3	10@10-1 verts REBAR #3 .376LBS./FT. #10 MM 30" SPIRAL 6" PITCH	0.0000	0.00	
8	8		R5	REBAR #5 1.043LBS./FT.#16MM SUPPORT STEEL	0.0000	0.00	
1	1		LUMP	LUMP SUM QUOTE ONE CAGE TYPE 429 30" ROUND X 10'7" LONG	560.0000	560.00	BI429
321	321		R8A706	REBAR A706 #8 (DUAL GRADE) 2.67LBS./FT.#25MM 10@10-7 VERTS	0.0000	0.00	
75	75		R3	REBAR #3 .376LBS./FT. #10 MM 30" SPIRAL 6" PITCH	0.0000	0.00	
8	8		R5	REBAR #5 1.043LBS./FT.#16MM SUPPORT STEEL	0.0000	0.00	
4	4		LUMP	LUMP SUM QUOTE 4 CAGES TYPE 456 30" ROUND X 18'10" LONG	1868.0000	7472.00	BI456
3264	3264		R9A706	REBAR A706 #9 (DUAL GRADE) 3.4LBS/FT.#29MM 12@18-10 VERTS	0.0000	0.00	
214	214		R8A706	REBAR A706 #8 (DUAL GRADE) 2.67LBS./FT.#25MM 1 VERT FOR GROUNDING	0.0000	0.00	
497	497		R3	REBAR #3 .376LBS./FT. #10 MM 30@ PIRAL 6" PITCH	0.0000	0.00	
317	317		R6	REBAR #6 1.502LBS./FT.#19MM SUPPORT BARS	0.0000	0.00	
1	1		LUMP	LUMP SUM QUOTE 1 CAGE TYPE 457	2887.0000	2887.00	BI457

Thank You



Addison Construction Supply

P.O. Box 9066
Tacoma, WA 98490

(253) 474-0711

Invoice

Customer No.: 3968

Invoice No.: 389437

Bill To: **PRIME ELECTRIC INC**
3460 - 161ST AVE SE
BELLEVUE, WA 98008-5758

Ship To: **PRIME ELECTRIC INC**
20TH AVE & E MADISON
JEREMY 425-351-2233
SEATTLE, WA

Date	Ship Via			F.O.B.	Terms		
12/10/21	KEVIN			Origin	Net 10th		
Purchase Order Number			Order Date	Sales Person		Our Order Number	
3001901-701344			12/10/21	DAN		197897	
Quantity			Item Number	Description	Unit Price	Amount	
Required	Shipped	B.O.					

1143	1143		R9A706	36" ROUND X 20'10" LONG REBAR A706 #9 (DUAL GRADE) 3.4LBS./FT.#29MM 14@20'10" VERTICALS	0.0000	0.00
64	64		R8A706	REBAR A706 #8 (DUAL GRADE) 2.67LBS./FT.#25MM 1@20-10 VERTS	0.0000	0.00
164	164		R3	REBAR #3 .376LBS./FT. #10 MM 36" SPIRAL 6" PITCH	0.0000	0.00
90	90		R6	REBAR #6 1.502LBS./FT.#19MM SUPPORT BARS	0.0000	0.00

Invoice subtotal 19216.00

Invoice total 19216.00

20% RESTOCK FEE. SALES UNDER \$50 & SPECIAL ORDERS ARE FINAL.

Thank You

Progress Estimate #: 3

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
----------	-------------	---------	-------------------	-------	------------	------------------	------------------	----------------------	-----------------	------------------------	--------------------------

Base Bid

1	105005	CONSTRUCTION SURVEYING		1	LS	\$749,000.00	0.1604	16.04%	\$120,139.60	\$60,069.80	0.0802	\$60,069.80
2	106501	CONTRACTOR QUALITY PROGRAM PLAN (CQPP)		1	LS	\$2,183,343.00	0.2250	22.50%	\$491,252.18	\$436,668.60	0.0250	\$54,583.58
3	107100	VIBRATION MONITORING		1	LS	\$16,851.00	0.4050	40.50%	\$6,824.66	\$5,645.09	0.0700	\$1,179.57
4	107s02	NOISE MITIGATION PLAN		1	LS	\$15,784.00	0.3699	36.99%	\$5,838.50	\$5,470.73	0.0233	\$367.77
5	108005	CRITICAL PATH SCHEDULE UPDATE, MIN. BID = \$2500 per		28	EA	\$2,500.00	4.00	14.29%	\$10,000.00	\$7,500.00	1.00	\$2,500.00
6	109005	MOBILIZATION-SCHEDULE 1		1	LS	\$5,000,000.00	0.5000	50.00%	\$2,500,000.00	\$2,500,000.00	0.0000	\$0.00
7	110005	MAINTENANCE AND PROTECTION OF TRAFFIC CONTROL		1	LS	\$7,412,883.00	0.2800	28.00%	\$2,075,607.24	\$1,877,683.26	0.0267	\$197,923.98
8	110020	TRAFFIC CONTROL PEACE OFFICERS		12280	HR	\$159.00	4794.50	39.04%	\$762,325.50	\$580,509.00	1143.50	\$181,816.50
9	110025	PORTABLE CHANGEABLE MESSAGE SIGN		52	WK	\$506.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
10	110s01	TEMPORARY BUSINESS, PUBLIC ACCESS AND PROJECT		1	LS	\$5,617.00	0.1005	10.05%	\$564.51	\$376.34	0.0335	\$188.17
11	110s02	ENGINEER DIRECTED TEMPORARY BUSINESS AND PUBLIC		100000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
12	201005	CLEARING & GRUBBING		29939	SF	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
13	202035	REMOVE CEMENT CONCRETE SIDEWALK		19570	SY	\$36.00	318.70	1.63%	\$11,473.20	\$8,928.00	70.70	\$2,545.20
14	202045	REMOVE PAVEMENT		49157	SY	\$53.00	4976.00	10.12%	\$263,728.00	\$228,361.10	667.30	\$35,366.90
15	202062	REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING		7582	SY	\$83.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
16	202064	REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING		5742	SY	\$64.00	1864.60	32.47%	\$119,334.40	\$49,395.20	1092.80	\$69,939.20
17	202145	REMOVE CURB		1489	LF	\$9.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
18	202190	REMOVE PIPE		2284	LF	\$50.00	10.00	0.44%	\$500.00	\$500.00	0.00	\$0.00
19	202256	REMOVE BRACKET ARM, ROADWAY LUMINAIRE		57	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
20	202257	REMOVE BRACKET ARM, PEDESTRIAN SCALE LUMINAIRE		10	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
21	202258	REMOVE ALADDIN ARM ASSEMBLY		2	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
22	202270	REMOVE CATCH BASIN OR SAND BOX		3	EA	\$528.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
23	202275	REMOVE CONDUIT RISER		1	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
24	202280	REMOVE DOWN GUY ASSEMBLY		8	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
25	202290	REMOVE ELECTRICAL VAULT		2	EA	\$2,867.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
26	202295	REMOVE FOUNDATION, PEDESTAL		20	EA	\$801.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
27	202296	REMOVE FOUNDATION, PED PUSH BUTTON POST		13	EA	\$135.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
28	202305	REMOVE FOUNDATION, METAL STRAIN POLE		27	EA	\$1,244.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
29	202306	REMOVE FOUNDATION, FULL-DEPTH, METAL POLE		4	EA	\$9,038.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
30	202310	REMOVE FOUNDATION, STREET LIGHT POLE		36	EA	\$725.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
31	202311	REMOVE FOUNDATION, STEEL MAST ARM POLE		19	EA	\$1,642.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
32	202312	REMOVE FOUNDATION, PEDESTRIAN LIGHT POLE		1	EA	\$631.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
33	202313	REMOVE FOUNDATION, SERVICE CABINET		1	EA	\$794.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
34	202315	REMOVE FOUNDATION, TRAFFIC SIGNAL CONTROLLER		24	EA	\$668.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **3**

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
35	202325 REMOVE GATE VALVE		21	EA	\$427.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
36	202330 REMOVE HANDHOLE		111	EA	\$101.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
37	202335 REMOVE HYDRANT		13	EA	\$1,495.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
38	202340 REMOVE INLET		4	EA	\$657.00	4.00	100.00%	\$2,628.00	\$1,971.00	1.00	\$657.00
39	202346 REMOVE LUMINAIRE		77	EA	\$80.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
40	202351 REMOVE PAVEMENT INCLUDING RAIL AND CABLE CAR		3648	SY	\$108.00	19.30	0.53%	\$2,084.40	\$2,084.40	0.00	\$0.00
41	202355 REMOVE MAINTENANCE HOLE		3	EA	\$3,218.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
42	202370 REMOVE PEDESTAL		22	EA	\$107.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
43	202385 REMOVE POLE, METAL STRAIN		24	EA	\$321.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
44	202387 REMOVE MAST ARM		2	EA	\$321.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
45	202390 REMOVE POLE, STREET LIGHT		31	EA	\$161.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
46	202391 REMOVE POLE, STEEL MAST ARM		19	EA	\$321.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
47	202392 REMOVE POLE, PEDESTRIAN LIGHT		2	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
48	202395 REMOVE POLE, WOOD		19	EA	\$803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
49	202400 REMOVE POST, BUS ZONE		24	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
50	202410 REMOVE POST, PEDESTRIAN PUSHBUTTON		13	EA	\$80.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
51	202420 REMOVE POST, TRAFFIC SIGN		233	EA	\$39.00	3.00	1.29%	\$117.00	\$117.00	0.00	\$0.00
52	202431 REMOVE SIGN, STREET DESIGNATION		22	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
53	202432 REMOVE SIGN, ILLUMINATED SIGN		5	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
54	202435 REMOVE SIGN, BUS ZONE		3	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
55	202440 REMOVE SIGN, STREET NAME, POLE MOUNTED		33	EA	\$38.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
56	202445 REMOVE SIGN, OVERHEAD		12	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
57	202450 REMOVE SIGN, TRAFFIC		341	EA	\$39.00	4.00	1.17%	\$156.00	\$156.00	0.00	\$0.00
58	202460 REMOVE SIGN, STREET NAME		13	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
59	202473 REMOVE SERVICE CABINET		1	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
60	202475 REMOVE TRAFFIC SIGNAL CONTROLLER CABINET		26	EA	\$375.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
61	202480 REMOVE TREE		53	EA	\$2,644.00	39.00	73.58%	\$103,116.00	\$7,932.00	36.00	\$95,184.00
62	202505 REMOVE VALVE CHAMBER		4	EA	\$1,553.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
63	202650 REMOVE VEHICLE SIGNAL HEAD		200	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
64	202655 REMOVE PEDESTRIAN SIGNAL HEAD		146	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
65	202660 REMOVE PEDESTRIAN PUSH BUTTON ASSEMBLY		72	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
66	202663 REMOVE VIDEO DETECTION OR CCTV CAMERA		5	EA	\$187.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
67	202664 REMOVE BICYCLE PUSHBUTTON ASSEMBLY		1	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
68	202665 REMOVE EMERGENCY PRE-EMPT DETECTOR		3	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
69	202667 REMOVE RRFB SYSTEM, (19TH & UNION)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
70	202767 SAWCUT CEMENT CONCRETE SIDEWALK, FULL DEPTH		6831	LF	\$2.00	457.00	6.69%	\$914.00	\$584.00	165.00	\$330.00

Progress Estimate #: 3

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
71	202770 SAWCUT RIGID PAVEMENT, FULL DEPTH		19472	LF	\$5.00	2041.00	10.48%	\$10,205.00	\$10,020.00	37.00	\$185.00
72	202805 ABANDON CATCH BASIN		2	EA	\$1,424.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
73	202825 ABANDON VALVE CHAMBER		19	EA	\$831.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
74	202850 ABANDON AND FILL PIPE		1282	LF	\$10.00	4.00	0.31%	\$40.00	\$40.00	0.00	\$0.00
75	202s02 REMOVE, STORE AND REINSTALL KCM SIGN		1	EA	\$78.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
76	202s03 REMOVE, STORE AND REINSTALL MOSAIC TILE		6	EA	\$756.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
77	202s04 REMOVE SPAN WIRE		2230	LF	\$16.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
78	202s05 REMOVE, STORE AND REINSTALL BIKE RACK		36	EA	\$313.00	3.00	8.33%	\$939.00	\$939.00	0.00	\$0.00
79	202s06 REMOVE, STORE AND REINSTALL BOLLARD		1	EA	\$627.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
80	202s07 REMOVE, STORE AND REINSTALL BENCH		6	EA	\$313.00	4.00	66.67%	\$1,252.00	\$1,252.00	0.00	\$0.00
81	202s09 REMOVE, STORE AND REINSTALL LITTER RECEPTACLE		14	EA	\$157.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
82	202s11 SALVAGE, STORE AND REINSTALL BRICK PAVERS		43	SY	\$154.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
83	202s12 REMOVE CURB, GRANITE W/ SALVAGE		690	LF	\$25.00	80.50	11.67%	\$2,012.50	\$2,012.50	0.00	\$0.00
84	202s13 REMOVE FOUNDATION, BUS SHELTER		5	EA	\$665.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
85	202s15 REMOVE FOUNDATION, LITTER RECEPTACLE		1	EA	\$248.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
86	202s16 REMOVE INTERCONNECT CABLE		1	LS	\$10,700.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
87	202s17 REMOVE STEEL RAILING		28	LF	\$35.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
88	202s18 REMOVE, STORE AND REINSTALL STEEL RAILING		73	LF	\$26.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
89	202s19 REMOVE, STORE AND REINSTALL 18"-HIGH DECORATIVE		65	LF	\$30.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
90	202s22 REMOVE PONY BAR FENCE		1	LS	\$5,087.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
91	202s23 REMOVE SCL VAULT LID AND RISERS		3	EA	\$1,323.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
92	202s25 ABANDON MONITORING WELL		1	EA	\$2,166.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
93	202s26 REMOVE TREE GRATE		21	EA	\$118.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
94	202s27 REMOVE AND SALVAGE WATER FOUNTAIN		1	EA	\$1,982.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
95	202s28 REMOVE WATER METER BOX		4	EA	\$124.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
96	202s29 REMOVE BUTTERFLY VALVE		1	EA	\$747.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
97	202s30 ABANDON VALVE VAULT		1	EA	\$907.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
98	202s31 REMOVE AND DISPOSE POLE, METAL STRAIN		12	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
99	204005 COMMON EXCAVATION		11277	CY	\$66.00	1114.00	9.88%	\$73,524.00	\$60,838.80	192.20	\$12,685.20
100	204202 UTILITY VERIFICATION EXCAVATION. 10 FT DEPTH, POLE		153	EA	\$3,210.00	64.00	41.83%	\$205,440.00	\$77,040.00	40.00	\$128,400.00
101	204203 UTILITY VERIFICATION EXCAVATION. 5 FT DEPTH, POLE		11	EA	\$2,407.00	7.00	63.64%	\$16,849.00	\$16,849.00	0.00	\$0.00
102	207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID		37667	SF	\$3.00	6632.00	17.61%	\$19,896.00	\$0.00	6632.00	\$19,896.00
103	207020 SUPPORT AND SAFETY SYSTEM		1515	SF	\$57.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
104	207s01 UTILITY CROSSING SUPPORT IN TRENCH		1	LS	\$1,685.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
105	208s01 DEWATERING		100000	FA	\$1.00	8874.05	8.87%	\$8,874.05	\$0.00	8874.05	\$8,874.05
106	210010 CONTROLLED DENSITY FILL		50	CY	\$239.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **3**

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
107	401002 MINERAL AGGREGATE, TYPE 2		19931	TN	\$110.00	2315.78	11.62%	\$254,735.80	\$192,229.40	568.24	\$62,506.40
108	401017 MINERAL AGGREGATE, TYPE 17		7568	TN	\$54.00	1961.34	25.92%	\$105,912.36	\$4,301.10	1881.69	\$101,611.26
109	401209 MINERAL AGGREGATE, TYPE 9		32	CY	\$141.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
110	504020 SURFACE PREP, PRELEVEL		49	TN	\$209.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
111	504025 SURFACE PREP, PLANE BITUMINOUS PAVEMENT		14240	SY	\$6.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
112	504046 PAVEMENT, WMA (CL 1/2 IN)		3942	TN	\$178.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
113	504260 PAVEMENT PATCH, TEMPORARY		1066	TN	\$400.00	232.94	21.85%	\$93,176.00	\$77,184.00	39.98	\$15,992.00
114	505096 ROADWAY CEM CONC, VARIABLE MIXES, 12 IN		30990	SY	\$130.00	2138.50	6.90%	\$278,005.00	\$242,359.00	274.20	\$35,646.00
115	505136 ROADWAY CEM CONC, HES (24 HR), 12 IN		23997	SY	\$171.00	469.00	1.95%	\$80,199.00	\$80,199.00	0.00	\$0.00
116	505264 ROADWAY CEM CONC BASE, VARIABLE MIXES, 10 IN		2045	SY	\$117.00	129.70	6.34%	\$15,174.90	\$15,174.90	0.00	\$0.00
117	505285 ROADWAY CEM CONC BASE, HES (24 HR), 10 IN		1730	SY	\$137.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
118	505s01 PCCP PANEL DIAMOND GRIND		20000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
119	505s02 PCCP PANEL REINFORCING		916	EA	\$449.00	28.00	3.06%	\$12,572.00	\$8,082.00	10.00	\$4,490.00
120	612s01 AREAWAY PROTECTION ZONE 1		1	EA	\$29,209.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
121	612s02 AREAWAY PROTECTION ZONE 2		1	EA	\$29,209.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
122	705008 MAINTENANCE HOLE, TYPE 204A		6	EA	\$9,508.00	2.00	33.33%	\$19,016.00	\$0.00	2.00	\$19,016.00
123	705009 MAINTENANCE HOLE, TYPE 204.5A		1	EA	\$12,511.00	1.00	100.00%	\$12,511.00	\$0.00	1.00	\$12,511.00
124	705058 MAINTENANCE HOLE, TYPE 204B		3	EA	\$8,554.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
125	705060 MAINTENANCE HOLE, TYPE 205B		2	EA	\$11,922.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
126	705062 MAINTENANCE HOLE, TYPE 206B		1	EA	\$14,071.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
127	705064 MAINTENANCE HOLE, TYPE 207B		4	EA	\$27,426.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
128	705070 MAINTENANCE HOLE, TYPE 210B		2	EA	\$44,469.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
129	705108 EXTRA DEPTH, TYPE 204A MAINTENANCE HOLE		16	VF	\$763.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
130	705158 EXTRA DEPTH, TYPE 204B MAINTENANCE HOLE		8	VF	\$763.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
131	705162 EXTRA DEPTH, TYPE 206B MAINTENANCE HOLE		1	VF	\$1,526.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
132	705164 EXTRA DEPTH, TYPE 207B MAINTENANCE HOLE		22	VF	\$1,163.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
133	705170 EXTRA DEPTH TYPE 210B MAINTENANCE HOLE		4	VF	\$2,195.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
134	705300 RECHANNEL MAINTENANCE HOLE		2	EA	\$2,340.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
135	705305 REBUILD MAINTENANCE HOLE		1	EA	\$929.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
136	705352 CATCH BASIN, TYPE 240A		2	EA	\$8,062.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
137	705355 CATCH BASIN, TYPE 242A		3	EA	\$8,530.00	1.00	33.33%	\$8,530.00	\$0.00	1.00	\$8,530.00
138	705356 CATCH BASIN, TYPE 242B		9	EA	\$8,933.00	2.00	22.22%	\$17,866.00	\$0.00	2.00	\$17,866.00
139	705450 INLET, TYPE 250A		14	EA	\$3,616.00	4.00	28.57%	\$14,464.00	\$3,616.00	3.00	\$10,848.00
140	705451 INLET, TYPE 250B		39	EA	\$4,009.00	6.00	15.38%	\$24,054.00	\$16,036.00	2.00	\$8,018.00
141	705s02 EXTRA DEPTH, TYPE 204.5A MAINTENANCE HOLE		3	LF	\$777.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
142	708058 PIPE, CB CONN, D.I., CL 50, 8 IN		779	LF	\$187.00	44.50	5.71%	\$8,321.50	\$3,179.00	27.50	\$5,142.50

Progress Estimate #: 3

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
143	708258	PIPE, INLET CONN, D.I., CL 50, 8 IN	1286	LF	\$148.00	142.50	11.08%	\$21,090.00	\$8,288.00	86.50	\$12,802.00
144	708s01	DROP CONNECTION, OUTSIDE, 8 IN	14	VF	\$1,207.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
145	708s03	4 INCH DRAIN PIPE, GIP, SCH 40	59	EA	\$1,095.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
146	716010	FLOW CONTROL DEVICE ASSEMBLY	3	EA	\$4,988.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
147	716148	PIPE, DETENTION, CONC, 48 IN	105	LF	\$850.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
148	716s01	PIPE, DETENTION, POLYPROPYLENE, 48 IN	210	LF	\$437.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
149	716s02	PIPE, DETENTION, STEEL REINFORCED POLYETHYLENE,	250	LF	\$885.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
150	716s05	PIPE, DETENTION PIPE OUTLET CONNECTION, D.I., CL 50, 12 IN	297	LF	\$153.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
151	716s06	FLOW SPLITTER DEVICE ASSEMBLY	1	EA	\$10,726.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
152	717008	BEDDING, CL B, 8 IN PIPE	2090	LF	\$28.00	214.50	10.26%	\$6,006.00	\$2,688.00	118.50	\$3,318.00
153	717010	BEDDING, CL B, 10 IN PIPE	136	LF	\$28.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
154	717012	BEDDING, CL B, 12 IN PIPE	1526	LF	\$35.00	569.00	37.29%	\$19,915.00	\$0.00	569.00	\$19,915.00
155	717024	BEDDING, CL B, 24 IN PIPE	14	LF	\$35.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
156	717048	BEDDING, CL B, 48 IN PIPE	315	LF	\$98.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
157	717072	BEDDING, CL B, 72 IN PIPE	250	LF	\$218.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
158	717100	TELEVISION INSPECTION	3031	LF	\$5.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
159	717424	PIPE, PSD, CONC REINF, C76 CL III, 24 IN	14	LF	\$178.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
160	717608	PIPE, PSD, D.I., CL 50, 8 IN	35	LF	\$171.00	25.00	71.43%	\$4,275.00	\$4,275.00	0.00	\$0.00
161	717612	PIPE, PSD, D.I., CL 50, 12 IN	1228	LF	\$183.00	569.00	46.34%	\$104,127.00	\$0.00	569.00	\$104,127.00
162	717790	PIPE, PS or PSS, PVC, D3034 SDR 35, 8 IN	12	LF	\$284.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
163	717791	PIPE, PS OR PSS, PVC D3034 SDR 35, 10 IN	136	LF	\$122.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
164	717888	TEE, 8 IN, CUT-IN EXISTING CONC PIPE	23	EA	\$1,519.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
165	717s01	CASING PIPE, PVC C905 DR 14, 18 IN	18	LF	\$377.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
166	717s04	PERK FILTER CONCRETE CATCH BASIN TRIPLE	2	EA	\$22,596.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
167	717s06	TEE, PVC, 10 IN	3	EA	\$1,228.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
168	717s85	TEMPORARY SEWER BYPASS	1	LS	\$110,294.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
169	720005	ADJUST EXISTING MH, CB, OR VC	400	EA	\$444.00	10.00	2.50%	\$4,440.00	\$4,440.00	0.00	\$0.00
170	720010	ADJUST EXISTING INLET	33	EA	\$240.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
171	720020	ADJUST EXISTING VALVE BOX	184	EA	\$174.00	5.00	2.72%	\$870.00	\$870.00	0.00	\$0.00
172	720045	ADJUST EXISTING HANDHOLE	225	EA	\$50.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
173	720230	UTILITY CASTING, TYPE 230	129	EA	\$1,220.00	3.00	2.33%	\$3,660.00	\$3,660.00	0.00	\$0.00
174	720244	UTILITY CASTING, TYPE 361 (9 1/4-INCH DEPTH), COVER	29	EA	\$1,232.00	1.00	3.45%	\$1,232.00	\$1,232.00	0.00	\$0.00
175	720342	UTILITY CASTING, TYPE 230 (13-INCH DEPTH), COVER	3	EA	\$1,240.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
176	724s01	PIPE LINING, 6 IN	22	LF	\$321.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
177	724s02	PIPE LINING, 8 IN	84	LF	\$321.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
178	801001	CONSTRUCTION STORMWATER & EROSION CONTROL	1	LS	\$300,000.00	0.2699	26.99%	\$80,970.00	\$73,980.00	0.0233	\$6,990.00

Progress Estimate #: 3

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
179	801002	TREE, VEGETATION & SOIL PROTECTION PLAN (TVSPP)	1	LS	\$60,000.00	0.2699	26.99%	\$16,194.00	\$14,796.00	0.0233	\$1,398.00
180	801003	SPILL PLAN (SP)	1	LS	\$5,000.00	0.2702	27.02%	\$1,351.00	\$1,234.00	0.0234	\$117.00
181	801004	TEMPORARY DISCHARGE PLAN (TDP)	1	LS	\$5,000.00	0.2702	27.02%	\$1,351.00	\$1,234.00	0.0234	\$117.00
182	802003	SEEDED LAWN INSTALLATION	5510	SF	\$2.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
183	802060	TREE, DECIDUOUS, 1-1/2 IN TO 1-3/4 IN CAL	1	EA	\$803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
184	802065	TREE, DECIDUOUS, 1-3/4 IN TO 2 IN CAL	85	EA	\$803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
185	802125	SHRUB, DECIDUOUS, 5 GAL	450	EA	\$48.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
186	802154	GROUND COVER, 4 IN POT	732	EA	\$5.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
187	802160	TOPSOIL, TYPE A	354	CY	\$91.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
188	802161	GROUND COVER, 1 GAL	1087	EA	\$19.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
189	802162	GROUND COVER, 2 GAL	48	EA	\$32.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
190	802220	MULCH, BARK	71	CY	\$118.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
191	802360	TREE ROOT BARRIER	1176	LF	\$21.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
192	802700	LANDSCAPE ESTABLISHMENT, MIN. BID = \$40,000	1	LS	\$42,800.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
193	802725	FLEXIBLE POROUS SURFACE TREATMENT	16859	SF	\$22.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
194	802s02	PEDESTRIAN ENHANCEMENTS ON MADISON ST I-5	1	LS	\$260,169.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
195	802s03	ROOT PRUNING AND TRIM VEGETATION	50000	FA	\$1.00	22212.31	44.42%	\$22,212.31	\$0.00	22212.31	\$22,212.31
196	803s01	REPAIR IRRIGATION SYSTEM	50000	FA	\$1.00	505.85	1.01%	\$505.85	\$0.00	505.85	\$505.85
197	804025	CURB, CEM CONC W/ 25% POZZOLANS	14654	LF	\$30.00	1033.50	7.05%	\$31,005.00	\$29,250.00	58.50	\$1,755.00
198	804035	CURB AND GUTTER, CEM CONC W/ 25% POZZOLANS	522	LF	\$57.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
199	807005	CURB, TRAFFIC, PRECAST	64	LF	\$64.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
200	808002	LANE MARKER, TYPE 2	685	EA	\$6.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
201	810s01	FLEXIBLE DELINEATOR POST, 28"	110	EA	\$155.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
202	810s02	FLEXIBLE DELINEATOR POST, 48"	66	EA	\$187.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
203	810s03	FLEXIBLE DELINEATOR POST, 66"	9	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
204	810s04	PLASTIC CURB WITH POST	141	EA	\$375.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
205	813120	RESET MONUMENT AND MONUMENT FRAME AND COVER	43	EA	\$1,847.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
206	814024	CURB RAMP	2085	SY	\$304.00	6.30	0.30%	\$1,915.20	\$0.00	6.30	\$1,915.20
207	814025	DETECTABLE WARNING PLATE RETROFIT	13	SF	\$260.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
208	814030	DETECTABLE WARNING PLATE	2794	SF	\$19.00	8.00	0.29%	\$152.00	\$0.00	8.00	\$152.00
209	814205	SIDEWALK, CEM CONC W/ 25% POZZOLANS	17608	SY	\$81.00	230.30	1.31%	\$18,654.30	\$14,337.00	53.30	\$4,317.30
210	814210	SIDEWALK, THICKENED EDGE W/ 25% POZZOLANS	18647	LF	\$10.00	100.00	0.54%	\$1,000.00	\$1,000.00	0.00	\$0.00
211	814s01	STREET NAME LETTER INLAY	434	EA	\$120.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
212	814s02	I-5 SPRING STREET CURB RAMP	1	LS	\$15,578.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
213	814s12	BRICK PAVING	57	SY	\$255.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
214	819018	DRIVEWAY, CEM CONC, HES (24 HRS), 8 IN	1692	SY	\$167.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Progress Estimate #: **3**

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
215	821001 SIGN, TRAFFIC, MAST ARM MOUNTED		69	EA	\$404.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
216	821002 SIGN, TRAFFIC, POLE MOUNTED		61	EA	\$175.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
217	821003 SIGN, TRAFFIC, SPAN WIRE MOUNTED		13	EA	\$472.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
218	821005 SIGN, TRAFFIC, POST MOUNTED		446	EA	\$126.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
219	821007 SIGN, STREET DESIGNATION, SPAN WIRE MOUNTED		2	EA	\$730.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
220	821008 SIGN, STREET DESIGNATION, MAST ARM MOUNTED		52	EA	\$783.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
221	821009 SIGN, STREET DESIGNATION, POLE MOUNTED		46	EA	\$288.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
222	821020 SIGN, STREET NAME, OWNER FURNISHED, STEEL/ALUM.		49	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
223	821025 SIGN, BUS ZONE, OWNER FURNISHED		8	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
224	821028 SIGN, TRAFFIC, SIGNAL HEAD MOUNTED		8	EA	\$161.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
225	821030 POST, TRAFFIC SIGN		223	EA	\$188.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
226	821040 POST, STREET NAME		23	EA	\$291.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
227	821045 POST, BUS ZONE		8	EA	\$188.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
228	821050 RELOCATE SIGN, TRAFFIC		134	EA	\$78.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
229	821055 RELOCATE SIGN, STREET NAME		91	EA	\$78.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
230	821060 RELOCATE SIGN, BUS ZONE		2	EA	\$78.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
231	821s01 SIGN FOOTING, KCM, TYPE III		1	EA	\$5,390.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
232	822006 PAVEMENT MARKING, PAINT, 6 IN STRIPE		3148	LF	\$3.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
233	822018 PAVEMENT MARKING, THERMOPLASTIC, 8 IN STRIPE		44997	LF	\$6.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
234	822020 PAVEMENT MARKING, THERMOPLASTIC, LEGEND/SYMBOL		484	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
235	822022 PAVEMENT MARKING, THERMOPLASTIC, BIKE DETECTION		100	EA	\$134.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
236	822204 PAVEMENT MARKING, MMA, 4 IN STRIPE		41895	LF	\$2.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
237	822206 PAVEMENT MARKING, MMA, 6 IN STRIPE		26816	LF	\$3.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
238	822208 PAVEMENT MARKING, MMA, 8 IN STRIPE		5209	LF	\$6.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
239	822210 PAVEMENT MARKING, MMA, LEGEND/SYMBOL		240	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
240	822s01 PAVEMENT MARKING, MMA, GREEN		7778	SF	\$14.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
241	822s02 PAVEMENT MARKING, MMA, RED		41983	SF	\$11.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
242	822s03 PAVEMENT MARKING, MMA, BLACK		1809	SF	\$16.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
243	822s04 TEMPORARY PAVEMENT MARKING, PAINT, 4 IN STRIPE		104000	LF	\$1.00	2734.50	2.63%	\$2,734.50	\$2,734.50	0.00	\$0.00
244	822s05 TEMPORARY PAVEMENT MARKING, PAINT,		50	EA	\$70.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
245	827040 SIGN, PROJECT IDENTIFICATION, OWNER FURNISHED		4	EA	\$248.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
246	830051 LUMINAIRE, LED, COLLECTOR ARTERIAL		65	EA	\$867.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
247	830052 LUMINAIRE, LED, PRINCIPAL ARTERIAL		31	EA	\$1,198.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
248	830310 LUMINAIRE, LED, PEDESTRIAN SCALE		30	EA	\$3,906.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
249	830640 INSTALL GROUND ROD		5	EA	\$364.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
250	830660 TEMPORARY STREET LIGHTING		39000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Progress Estimate #: 3

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
251	830661	TEMPORARY STREET LIGHTING PLAN SUBMITTAL, MIN. BID	1	LS	\$2,675.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
252	830670	RECONNECT EXISTING STREET LIGHTING SYSTEM	1	LS	\$32,421.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
253	830s70	WIRING, STREET LIGHTING, (SCHEMATIC 1)	1	LS	\$1,926.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
254	830s71	WIRING, STREET LIGHTING, (SCHEMATIC 2)	1	LS	\$2,889.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
255	830s72	WIRING, STREET LIGHTING, (SCHEMATIC 3)	1	LS	\$8,453.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
256	830s73	WIRING, STREET LIGHTING, (SCHEMATIC 4)	1	LS	\$5,564.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
257	830s74	WIRING, STREET LIGHTING, (SCHEMATIC 5)	1	LS	\$2,033.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
258	830s75	WIRING, STREET LIGHTING, (SCHEMATIC 6)	1	LS	\$9,416.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
259	830s76	WIRING, STREET LIGHTING, (SCHEMATIC 7)	1	LS	\$3,424.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
260	830s77	WIRING, STREET LIGHTING, (SCHEMATIC 8)	1	LS	\$10,700.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
261	830s78	WIRING, STREET LIGHTING, (SCHEMATIC 9)	1	LS	\$44,298.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
262	830s79	WIRING, STREET LIGHTING, (SCHEMATIC 10)	1	LS	\$26,964.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
263	830s80	WIRING, STREET LIGHTING, (SCHEMATIC 11)	1	LS	\$6,741.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
264	830s81	WIRING, STREET LIGHTING, (SCHEMATIC 12)	1	LS	\$3,424.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
265	830s82	WIRING, STREET LIGHTING, (SCHEMATIC 13)	1	LS	\$13,268.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
266	830s83	WIRING, STREET LIGHTING, (SCHEMATIC 14)	1	LS	\$11,663.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
267	830s84	WIRING, STREET LIGHTING, (SCHEMATIC 15)	1	LS	\$11,877.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
268	830s85	WIRING, STREET LIGHTING, (SCHEMATIC 16)	1	LS	\$11,235.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
269	830s86	WIRING, STREET LIGHTING, (SCHEMATIC 17)	1	LS	\$10,058.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
270	830s87	WIRING, STREET LIGHTING, (SCHEMATIC 18)	1	LS	\$3,317.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
271	830s88	WIRING, STREET LIGHTING, (SCHEMATIC 19)	1	LS	\$10,914.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
272	830s89	WIRING, STREET LIGHTING, (SCHEMATIC 20)	1	LS	\$3,424.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
273	830s90	WIRING, STREET LIGHTING, (SCHEMATIC 21)	1	LS	\$5,885.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
274	830s91	WIRING, STREET LIGHTING, (SCHEMATIC 22)	1	LS	\$7,490.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
275	830s92	WIRING, STREET LIGHTING, (SCHEMATIC 23)	1	LS	\$535.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
276	830s93	WIRING, STREET LIGHTING, (SCHEMATIC 24)	1	LS	\$7,490.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
277	830s94	WIRING, STREET LIGHTING, (SCHEMATIC 25)	1	LS	\$9,202.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
278	830s95	WIRING, STREET LIGHTING, (SCHEMATIC 26)	1	LS	\$9,309.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
279	830s96	WIRING, STREET LIGHTING, (SCHEMATIC 27)	1	LS	\$1,284.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
280	831026	INSTALL OWNER FURN. TRAF. SIG. CNTRL. CAB., TYPE 2S	1	EA	\$1,819.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
281	831030	INSTALL OWNER FURN. TRAF. SIG. CNTRL. CAB., TYPE III	33	EA	\$2,750.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
282	831131	SIGNAL HEAD, VEHICLE, 3 SECTION 1-WAY	216	EA	\$1,370.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
283	831132	SIGNAL HEAD, VEHICLE, 3 SECTION 1-WAY, OPTICALLY	6	EA	\$2,301.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
284	831136	SIGNAL HEAD, BICYCLE, 3-SECTION 8"	2	EA	\$1,552.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
285	831137	SIGNAL HEAD, BICYCLE, 3-SECTION 4"	2	EA	\$1,552.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
286	831138	SIGNAL HEAD, VEHICLE, 3-SECTION 8"	9	EA	\$1,327.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: 3

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
287	831139										
288	831141		11	EA	\$1,637.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
289	831145		10	EA	\$1,712.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
290	831145		5	EA	\$1,712.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
291	831160		191	EA	\$845.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
292	831175		3	EA	\$1,316.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
293	831180		242	EA	\$1,487.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
294	831200		20	HR	\$171.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
295	831306		184	EA	\$1,744.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
296	831307		135	EA	\$1,391.00	3.00	2.22%	\$4,173.00	\$4,173.00	0.00	\$0.00
297	831308		8	EA	\$3,210.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
298	831309		8	EA	\$1,391.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
299	831401		545	LF	\$21.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
300	831405		235	LF	\$86.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
301	831410		175	LF	\$107.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
302	831450		88	EA	\$1,134.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
303	831480		525	LF	\$21.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
304	831521		1	EA	\$428.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
305	831541		2	EA	\$6,099.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
306	831542		1	EA	\$642.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
307	831550		38	EA	\$1,766.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
308	831555		4	EA	\$12,198.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
309	831556		10	EA	\$14,841.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
310	831560		174	EA	\$1,573.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
311	831565		38	EA	\$6,752.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
312	831570		25	EA	\$4,729.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
313	831600		25	EA	\$4,323.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
314	831602		5	EA	\$11,449.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
315	831631		1	LS	\$6,099.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
316	831633		1	LS	\$3,210.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
317	831634		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
318	831635		1	LS	\$1,177.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
319	831636		1	LS	\$4,708.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
320	831637		1	LS	\$2,247.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
321	831638		1	LS	\$1,070.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
322	831639		1	LS	\$1,391.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
323	831640		1	LS	\$1,926.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00

Progress Estimate #: **3**

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
323	831641 SERVICE WIRING (MADISON-17TH)		1	LS	\$1,712.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
324	831642 SERVICE WIRING (MADISON-18TH)		1	LS	\$1,177.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
325	831643 SERVICE WIRING (MADISON-19TH)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
326	831644 SERVICE WIRING (MADISON-20TH)		1	LS	\$1,391.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
327	831645 SERVICE WIRING (MADISON-E DENNY WAY)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
328	831647 SERVICE WIRING (MADISON-JOHN)		1	LS	\$1,070.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
329	831648 SERVICE WIRING (MADISON-MLK WAY)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
330	831649 SERVICE WIRING (MLK WAY-HARRISON)		1	LS	\$2,140.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
331	831650 SERVICE WIRING (UNION-19TH)		1	LS	\$1,284.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
332	831651 SERVICE WIRING (MADISON-10TH)		1	LS	\$4,601.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
333	831711 SIGNAL WIRING (SPRING-1ST)		1	LS	\$8,988.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
334	831712 SIGNAL WIRING (SPRING-2ND)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
335	831713 SIGNAL WIRING (SPRING-3RD)		1	LS	\$15,622.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
336	831714 SIGNAL WIRING (SPRING-4TH)		1	LS	\$1,819.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
337	831715 SIGNAL WIRING (SPRING-5TH)		1	LS	\$321.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
338	831716 SIGNAL WIRING (SPRING-6TH)		1	LS	\$1,712.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
339	831717 SIGNAL WIRING (SPRING-7TH)		1	LS	\$7,811.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
340	831718 SIGNAL WIRING (SPRING-8TH)		1	LS	\$10,700.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
341	831719 SIGNAL WIRING (SPRING-9TH)		1	LS	\$12,626.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
342	831720 SIGNAL WIRING (MADISON-1ST)		1	LS	\$10,486.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
343	831721 SIGNAL WIRING (MADISON-2ND)		1	LS	\$428.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
344	831722 SIGNAL WIRING (MADISON-3RD)		1	LS	\$14,017.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
345	831723 SIGNAL WIRING (MADISON-4TH)		1	LS	\$2,675.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
346	831725 SIGNAL WIRING (MADISON-6TH)		1	LS	\$6,848.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
347	831726 SIGNAL WIRING (MADISON-7TH)		1	LS	\$14,766.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
348	831727 SIGNAL WIRING (MADISON-8TH)		1	LS	\$14,124.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
349	831728 SIGNAL WIRING (MADISON-9TH)		1	LS	\$19,902.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
350	831729 SIGNAL WIRING (MADISON-TERRY)		1	LS	\$14,231.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
351	831730 SIGNAL WIRING (MADISON-BOREN)		1	LS	\$34,133.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
352	831731 SIGNAL WIRING (MADISON-MINOR)		1	LS	\$12,091.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
353	831732 SIGNAL WIRING (MADISON-SUMMIT)		1	LS	\$12,198.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
354	831733 SIGNAL WIRING (MADISON-BOYLSTON)		1	LS	\$20,223.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
355	831734 SIGNAL WIRING (MADISON-BROADWAY)		1	LS	\$25,894.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
356	831735 SIGNAL WIRING (MADISON-11TH)		1	LS	\$11,342.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
357	831736 SIGNAL WIRING (MADISON-12TH)		1	LS	\$25,466.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
358	831737 SIGNAL WIRING (MADISON-13TH)		1	LS	\$13,910.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00

Progress Estimate #: 3

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
359	831738			1	LS	\$23,647.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
360	831739			1	LS	\$13,268.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
361	831740			1	LS	\$11,021.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
362	831741			1	LS	\$15,087.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
363	831742			1	LS	\$8,132.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
364	831743			1	LS	\$14,659.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
365	831744			1	LS	\$19,688.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
366	831745			1	LS	\$11,449.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
367	831746			1	LS	\$4,815.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
368	831747			1	LS	\$12,733.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
369	831748			1	LS	\$19,688.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
370	831749			1	LS	\$8,560.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
371	831750			1	LS	\$11,449.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
372	831751			1	LS	\$4,601.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
373	831s11			1	LS	\$8,774.00	1.0000	\$8,774.00	\$8,774.00	0.0000	\$0.00
374	831s13			1	LS	\$11,663.00	1.0000	\$11,663.00	\$11,663.00	0.0000	\$0.00
375	831s15			1	LS	\$8,774.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
376	831s17			1	LS	\$19,260.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
377	831s20			1	LS	\$20,330.00	1.0000	\$20,330.00	\$20,330.00	0.0000	\$0.00
378	831s22			1	LS	\$12,305.00	0.9000	\$11,074.50	\$11,074.50	0.0000	\$0.00
379	831s25			1	LS	\$15,087.00	0.9000	\$13,578.30	\$13,578.30	0.0000	\$0.00
380	831s26			1	LS	\$34,454.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
381	831s27			1	LS	\$33,705.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
382	831s28			1	LS	\$33,705.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
383	831s29			1	LS	\$26,536.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
384	831s30			1	LS	\$38,841.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
385	831s31			1	LS	\$24,610.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
386	831s32			1	LS	\$16,692.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
387	831s33			1	LS	\$19,474.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
388	831s34			1	LS	\$54,035.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
389	831s35			1	LS	\$43,442.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
390	831s36			1	LS	\$60,562.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
391	831s37			1	LS	\$53,714.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
392	831s38			1	LS	\$92,983.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
393	831s39			1	LS	\$19,474.00	0.9000	\$17,526.60	\$17,526.60	0.0000	\$0.00
394	831s40			1	LS	\$16,692.00	0.9000	\$15,022.80	\$15,022.80	0.0000	\$0.00

Progress Estimate #: **3**

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
395	831s41	TEMPORARY SIGNAL (MADISON-17TH)	1	LS	\$16,692.00	0.9000	90.00%	\$15,022.80	\$15,022.80	0.0000	\$0.00
396	831s43	TEMPORARY SIGNAL (MADISON-19TH)	1	LS	\$16,692.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
397	831s44	TEMPORARY SIGNAL (MADISON-20TH)	1	LS	\$25,787.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
398	831s45	TEMPORARY SIGNAL (MADISON-DENNY)	1	LS	\$22,256.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
399	831s46	TEMPORARY SIGNAL (MADISON-23RD)	1	LS	\$16,692.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
400	831s47	TEMPORARY SIGNAL (MADISON-JOHN)	1	LS	\$39,055.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
401	831s48	TEMPORARY SIGNAL (MADISON-MLK WAY)	1	LS	\$39,055.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
402	831s73	DETECTION INDICATOR, LED BICYCLE BLUE LIGHT	2	EA	\$642.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
403	832005	POLE, STEEL STRAIN, TYPE T	1	EA	\$11,984.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
404	832015	POLE, STEEL STRAIN, TYPE X	1	EA	\$20,116.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
405	832020	POLE, STEEL STRAIN, TYPE Z	1	EA	\$22,898.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
406	832200	POLE, STEEL MAST ARM	32	EA	\$14,905.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
407	832201	POLE, STEEL DOUBLE MAST ARM	2	EA	\$21,186.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
408	832280	POLE, PEDESTRIAN, ALUMINUM LIGHTING, 14 FT	30	EA	\$2,964.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
409	832290	POLE, STEEL LIGHTING 25 to 35 FT	20	EA	\$4,922.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
410	832420	PEDESTAL, ALUMINUM, 10 FT	32	EA	\$3,938.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
411	832422	PEDESTAL, ALUMINUM, 12 FT	20	EA	\$4,986.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
412	832424	PEDESTAL, ALUMINUM, 14 FT	3	EA	\$5,275.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
413	832430	MAST ARM, 30 FT AND LESS	43	EA	\$9,662.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
414	832440	MAST ARM, 31 FT TO 40 FT	18	EA	\$11,513.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
415	832450	MAST ARM, 41 FT TO 50 FT	6	EA	\$15,975.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
416	832500	PEDESTRIAN PUSH-BUTTON POST	112	EA	\$1,177.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
417	832503	PEDESTRIAN PUSH-BUTTON, BRIDGE MOUNT	5	EA	\$428.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
418	832510	FOUNDATION, JOINT SIGNAL CONTROLLER/SERVICE	21	EA	\$6,827.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
419	832520	FOUNDATION, TRAFFIC SIGNAL CONTROL. CAB. TYPE III	11	EA	\$4,398.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
420	832521	FOUNDATION, SERVICE CABINET	4	EA	\$4,387.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
421	832523	FOUNDATION, SERVICE CABINET WITH STEP-DOWN	5	EA	\$4,387.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
422	832525	FOUNDATION, POLE TYPE T	1	EA	\$5,136.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
423	832535	FOUNDATION, POLE TYPE X	1	EA	\$5,136.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
424	832540	FOUNDATION, POLE TYPE Z	1	EA	\$8,025.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
425	832544	FOUNDATION, POLE PEDESTRIAN LIGHTING	30	EA	\$2,536.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
426	832545	FOUNDATION, STREET LIGHT POLE	20	EA	\$5,157.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
427	832550	FOUNDATION, PEDESTAL	55	EA	\$2,568.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
428	832555	FOUNDATION, PEDESTRIAN PUSH BUTTON POST	112	EA	\$1,498.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
429	832560	FOUNDATION, POLE, MAST ARM 30 FT & LESS	21	EA	\$3,114.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
430	832565	FOUNDATION, POLE, MAST ARM 31 FT TO 40 FT	10	EA	\$4,494.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: 3

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
431	832570	FOUNDATION, POLE, MAST ARM 41 FT TO 50 FT	1	EA	\$4,494.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
432	832576	FOUNDATION, POLE DOUBLE MAST ARM	1	EA	\$4,494.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
433	832585	REMOVE FOUNDATION OBSTRUCTIONS	92000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
434	832590	TEMPORARY POLE SUPPORT	18000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
435	832595	GROUT EXISTING POLE	20000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
436	832710	INSTALL POLE, KCM SA-201X/SA-201X(C), OWNER	2	EA	\$2,140.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
437	832715	INSTALL POLE, KCM SA-201Z/SA-201Z(C), OWNER	8	EA	\$2,119.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
438	832717	INSTALL POLE, KCM SA-201ZZ, OWNER FURNISHED	8	EA	\$2,119.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
439	832719	INSTALL POLE, KCM SA-201ZZZ, OWNER FURNISHED	3	EA	\$2,108.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
440	832722	CHIEF SEATTLE BASE AND COLLAR, CAST ALUMINUM, 12"	2	EA	\$23,594.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
441	832723	CHIEF SEATTLE BASE AND COLLAR, CAST ALUMINUM,	4	EA	\$23,594.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
442	832815	BRACKET ARM, 15 FT	1	EA	\$1,605.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
443	832838	ALADDIN BRACKET ARM ASSEMBLY, 8 FT	4	EA	\$2,729.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
444	832852	BRACKET ARM, 6 FT, STEEL	14	EA	\$738.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
445	832854	BRACKET ARM, 8 FT, STEEL	69	EA	\$835.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
446	832856	BRACKET ARM, 10 FT, STEEL	4	EA	\$963.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
447	832858	BRACKET ARM, 12 FT, STEEL	4	EA	\$1,370.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
448	832s01	FOUNDATION, BICYCLE PUSHBUTTON POST	3	EA	\$1,498.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
449	832s02	BICYCLE PUSHBUTTON POST	3	EA	\$1,252.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
450	832s09	FOUNDATION, POLE, JU/STEEL MAST ARM	30	EA	\$8,956.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
451	832s11	POLE, KCM SA-201X/SA-201X(C)	26	EA	\$18,372.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
452	832s12	POLE, KCM SA-201Z/SA-201Z(C)	22	EA	\$25,017.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
453	832s13	POLE, KCM SA-201ZZ	32	EA	\$28,794.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
454	832s14	POLE, KCM SA-201ZZZ	10	EA	\$37,054.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
455	832s16	FOUNDATION, KCM SA-213D	26	EA	\$4,997.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
456	832s17	FOUNDATION, KCM SA-213F	41	EA	\$7,875.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
457	832s18	FOUNDATION, KCM SA-213H	8	EA	\$13,386.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
458	832s21	OFFSET FOUNDATION, KCM SA-211	4	EA	\$6,634.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
459	832s22	PEDESTAL, ALUMINUM, 20 FT	1	EA	\$6,955.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
460	832s23	OFFSET FOUNDATION, POLE, JU/STEEL MAST ARM	1	EA	\$8,025.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
461	832s30	INSTALL MAST ARM, 30 FT AND LESS, OWNER FURNISHED	1	EA	\$1,391.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
462	833010	CONDUIT, PVC, 1 IN	1950	LF	\$12.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
463	833020	CONDUIT, PVC, 2 IN	41694	LF	\$15.00	208.00	0.50%	\$3,120.00	\$1,920.00	80.00	\$1,200.00
464	833030	CONDUIT, PVC, 3 IN	62883	LF	\$23.00	2338.00	3.72%	\$53,774.00	\$45,770.00	348.00	\$8,004.00
465	833040	CONDUIT, PVC, 4 IN	382	LF	\$35.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
466	833060	CONDUIT, RGS, 3/4 IN	130	LF	\$37.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **3**

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
467	833064 CONDUIT, RGS, 1 IN		1800	LF	\$21.00	90.00	5.00%	\$1,890.00	\$1,890.00	0.00	\$0.00
468	833074 CONDUIT, RGS, 2 IN		3835	LF	\$35.00	123.00	3.21%	\$4,305.00	\$2,905.00	40.00	\$1,400.00
469	833082 CONDUIT, RGS, 3 IN		865	LF	\$65.00	8.00	0.92%	\$520.00	\$0.00	8.00	\$520.00
470	833090 CONDUIT, RGS, 4 IN		20	LF	\$171.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
471	833200 TRENCHING, SCL SERVICE, CONDUIT		1805	LF	\$30.00	102.00	5.65%	\$3,060.00	\$1,860.00	40.00	\$1,200.00
472	833201 TRENCHING, SDOT, CONDUIT		26891	LF	\$30.00	1071.00	3.98%	\$32,130.00	\$29,730.00	80.00	\$2,400.00
473	833202 TRENCHING, SCL LIGHTING, CONDUIT		10485	LF	\$30.00	170.00	1.62%	\$5,100.00	\$3,000.00	70.00	\$2,100.00
474	833203 TRENCHING, SDOT/SCL LIGHTING, CONDUIT		1150	LF	\$30.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
475	833204 TRENCHING, KCM, CONDUIT		4309	LF	\$30.00	123.00	2.85%	\$3,690.00	\$3,690.00	0.00	\$0.00
476	833220 CONDUIT RISER, 2 IN		6	EA	\$1,284.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
477	833230 CONDUIT RISER, 3 IN		48	EA	\$1,915.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
478	833301 HANDHOLE, TYPE 1		11	EA	\$1,166.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
479	833302 HANDHOLE, TYPE 2		235	EA	\$1,594.00	1.00	0.43%	\$1,594.00	\$1,594.00	0.00	\$0.00
480	833303 HANDHOLE, TYPE 3		177	EA	\$3,189.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
481	833305 HANDHOLE, TYPE 5		145	EA	\$3,242.00	1.00	0.69%	\$3,242.00	\$3,242.00	0.00	\$0.00
482	833306 HANDHOLE, TYPE 6		11	EA	\$4,954.00	4.00	36.36%	\$19,816.00	\$19,816.00	0.00	\$0.00
483	833307 HANDHOLE, TYPE 2R		30	EA	\$1,755.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
484	833308 HANDHOLE, TYPE 3R		16	EA	\$3,371.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
485	833311 HANDHOLE, TYPE 5R		16	EA	\$4,077.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
486	833s01 LID, HANDHOLE, TYPE 6		5	EA	\$2,996.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
487	833s02 LID, HANDHOLE, TYPE 5		4	EA	\$2,301.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
488	833s03 CONDUIT ENCASMENT SYSTEM		458	LF	\$134.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
489	833s05 CONDUIT, RGS, 3 IN, AREAWAY		20	LF	\$150.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
490	833s06 UTILITY VAULT, 7'-2" X 4'-10" X 5'-2"		1	EA	\$13,910.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
491	835s01 STATION PLATFORM SPRING AND 3RD AVENUE EB		1	LS	\$36,748.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
492	835s02 STATION PLATFORM SPRING AND 4TH AVENUE EB		1	LS	\$42,645.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
493	835s03 STATION PLATFORM SPRING AND 8TH AVENUE EB		1	LS	\$44,252.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
494	835s04 STATION PLATFORM MADISON AND 3RD AVENUE WB		1	LS	\$36,432.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
495	835s05 STATION PLATFORM MADISON AND 5TH AVENUE WB		1	LS	\$44,584.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
496	835s06 STATION PLATFORM MADISON AND 8TH AVENUE WB		1	LS	\$94,859.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
497	835s07 STATION PLATFORM MADISON AND TERRY AVENUE		1	LS	\$175,591.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
498	835s08 STATION PLATFORM MADISON AND BOYLSTON AVENUE		1	LS	\$328,434.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
499	835s09 STATION PLATFORM MADISON AND EAST UNION STREET		1	LS	\$310,737.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
500	835s10 STATION PLATFORM MADISON AND 17TH AVENUE WB		1	LS	\$37,462.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
501	835s11 STATION PLATFORM MADISON AND 17TH AVENUE EB		1	LS	\$37,593.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
502	835s12 STATION PLATFORM MADISON AND EAST DENNY WAY WB		1	LS	\$35,915.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Progress Estimate #: **3**

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
503	835s13 STATION PLATFORM MADISON AND EAST DENNY WAY EB		1	LS	\$36,891.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
504	835s14 STATION PLATFORM MADISON AND 23RD AVENUE WB		1	LS	\$38,439.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
505	835s15 STATION PLATFORM MADISON AND 24TH AVENUE EB		1	LS	\$29,997.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
506	835s16 STATION PLATFORM MADISON AND MLK WAY		1	LS	\$36,917.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
507	835s17 STATION PLATFORM EAST UNION AND 12TH AVENUE		1	LS	\$32,499.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
508	835s18 STATION PLATFORM EAST MADISON STREET AND 27TH		1	LS	\$36,662.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
509	835s19 STATION PLATFORM MADISON AND 1ST AVE NB		1	LS	\$28,943.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
510	835s20 EXTRA LAMINATED TEMPERED GLASS PANELS		20	EA	\$480.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
511	835s21 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR208		3	EA	\$69,348.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
512	835s22 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR206		5	EA	\$67,803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
513	835s23 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR206LP		8	EA	\$67,598.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
514	835s24 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR126		8	EA	\$45,907.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
515	835s25 INSTALL OWNER FURNISHED, METRO ROUTE SIGNAGE		22	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
516	835s26 INSTALL OWNER FURNISHED, TRASH RECEPTACLE		19	EA	\$124.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
517	835s27 INSTALL OWNER FURNISHED, TICKET VENDING MACHINE		3	EA	\$2,675.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
518	835s28 INSTALL OWNER FURNISHED, TECH PYLON WITH ORCA		21	EA	\$2,140.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
519	835s29 INSTALL OWNER FURNISHED, BENCH		25	EA	\$125.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
520	835s30 INSTALL OWNER FURNISHED, BLADE		41	EA	\$314.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
521	835s31 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR125		1	EA	\$44,605.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
522	835s40 KCM POWER PEDESTAL		15	EA	\$6,153.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
523	835s41 KCM POWER PEDESTAL WITH STEP-DOWN		3	EA	\$6,024.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
524	835s42 FOUNDATION, KCM POWER PEDESTAL		15	EA	\$4,398.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
525	835s43 FOUNDATION, KCM POWER PEDESTAL WITH STEP-DOWN		3	EA	\$4,398.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
526	835s50 KCM STATION WIRING, SPRING ST & 3RD AVE		1	LS	\$4,066.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
527	835s51 KCM STATION WIRING, SPRING ST & 4TH AVE		1	LS	\$2,033.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
528	835s52 KCM STATION WIRING, SPRING ST & 8TH AVE		1	LS	\$1,391.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
529	835s53 KCM STATION WIRING, MADISON ST & 3RD AVE		1	LS	\$1,926.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
530	835s54 KCM STATION WIRING, MADISON & 5TH AVE		1	LS	\$1,498.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
531	835s55 KCM STATION WIRING, MADISON & 8TH AVE		1	LS	\$1,391.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
532	835s56 KCM STATION WIRING, MADISON & TERRY AVE		1	LS	\$3,638.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
533	835s57 KCM STATION WIRING, MADISON & BOYLSTON AVE		1	LS	\$7,383.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
534	835s58 KCM STATION WIRING, MADISON & E UNION ST		1	LS	\$7,597.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
535	835s59 KCM STATION WIRING, MADISON & 17TH AVE WB		1	LS	\$5,243.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
536	835s60 KCM STATION WIRING, MADISON & 17TH AVE EB		1	LS	\$1,712.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
537	835s61 KCM STATION WIRING, MADISON & E DENNY WAY WB		1	LS	\$2,354.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
538	835s62 KCM STATION WIRING, MADISON & E DENNY WAY EB		1	LS	\$3,317.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Progress Estimate #: 3

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
539	835s63 KCM STATION WIRING, MADISON & 23RD AVE WB		1	LS	\$1,712.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
540	835s64 KCM STATION WIRING, MADISON & 24TH AVE EB		1	LS	\$2,782.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
541	835s65 KCM STATION WIRING, MADISON & MLK BLVD WB		1	LS	\$2,033.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
542	835s66 KCM STATION WIRING, MADISON & 27TH AVE EB		1	LS	\$3,317.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
543	835s67 KCM STATION WIRING, 1ST AVE NB		1	LS	\$1,926.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
544	842s01 YELLOW DETECTABLE GUIDANCE STRIP		134	LF	\$27.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
545	844s05 ADJUST EXISTING SCL VAULT ACCESS		15	EA	\$496.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
546	845s01 ARTWORK FOUNDATION		1	LS	\$18,217.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
547	846s01 PONY BAR RAMP		1	LS	\$15,473.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
548	2109006 MOBILIZATION-SCHEDULE 2	T	1	LS	\$500,000.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
549	2207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID	T	50405	SF	\$2.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
550	2401017 MINERAL AGGREGATE, TYPE 17	T	4520	TN	\$51.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
551	2705008 MAINTENANCE HOLE, TYPE 204A	T	1	EA	\$9,228.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
552	2705108 EXTRA DEPTH, TYPE 204A MAINTENANCE HOLE	T	3	VF	\$750.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
553	2710s01 TEMPORARY WATER MAINS AND SERVICES	T	1	LS	\$237,720.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
554	2711112 PIPE, WM, D.I., CL 52, 12 IN, RJ, INCL. FITTINGS	T	3964	LF	\$219.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
555	2711116 PIPE, WM, D.I., CL 52, 16 IN, RJ, INCL. FITTINGS	T	1000	LF	\$263.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
556	2711120 PIPE, WM, D.I., CL 52, 20 IN, RJ, INCL. FITTINGS	T	319	LF	\$432.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
557	2711208 BEDDING, WATER MAIN, CL B, 8 IN PIPE	T	318	LF	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
558	2711212 BEDDING, WATER MAIN, CL B, 12 IN PIPE	T	5128	LF	\$38.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
559	2711216 BEDDING, WATERMAIN, CL B, 16 IN PIPE	T	1000	LF	\$37.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
560	2711220 BEDDING, WATERMAIN, CL B, 20 IN PIPE	T	319	LF	\$56.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
561	2711400 BLOCKING, CEMENT CONCRETE	T	63	CY	\$3,900.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
562	2711500 STATION, ELECTROLYSIS TEST	T	31	EA	\$7,659.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
563	2711505 SACRIFICIAL ANODE BONDED TO PIPE	T	244	EA	\$226.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
564	2711s01 SUPPORT SPU WITH JOINT CLAMP EXISTING PIPE	T	1	LS	\$31,328.00	1.0000	100.00%	\$31,328.00	\$0.00	1.0000	\$31,328.00
565	2711s02 SUPPORT SPU WITH CUT, CAP, AND CONNECT	T	44	EA	\$5,383.00	2.00	4.55%	\$10,766.00	\$0.00	2.00	\$10,766.00
566	2711s07 PIPE, WM, D.I. CL 53 MIN, 8 IN, RJ, POLYETHYLENE	T	318	LF	\$146.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
567	2711s08 PIPE, WM, D.I. CL 53 MIN, 12 IN, RJ, POLYETHYLENE	T	1164	LF	\$176.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
568	2711s09 DAILY BLOCK, CEMENT CONCRETE, PRECAST	T	7	EA	\$2,956.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
569	2712004 VALVE, GATE, 4 IN	T	8	EA	\$2,037.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
570	2712006 VALVE, GATE, 6 IN	T	31	EA	\$2,405.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
571	2712008 VALVE, GATE, 8 IN	T	5	EA	\$4,042.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
572	2712012 VALVE, GATE, 12 IN	T	26	EA	\$6,265.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
573	2712116 VALVE, BUTTERFLY, 16 IN	T	3	EA	\$19,786.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
574	2712120 VALVE, BUTTERFLY, 20 IN	T	2	EA	\$11,421.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: 3

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
575	2712500 VALVE BOX, CAST IRON	T	70	EA	\$334.00	4.00	5.71%	\$1,336.00	\$1,336.00	0.00	\$0.00
576	2712600 VALVE CHAMBER, PRECAST, 8'X10'	T	5	EA	\$86,889.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
577	2714005 HYDRANT, 6 IN CONN, TYPE 310	T	15	EA	\$7,186.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
578	2714010 HYDRANT, 6 IN CONN, TYPE 311	T	1	EA	\$7,493.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
579	2715s01 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL,	T	43	EA	\$1,400.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
580	2715s02 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL, 4	T	18	EA	\$2,053.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
581	2715s03 SUPPORT SPU WITH NEW WATER SERVICE, 4 IN TO 8 IN	T	1	EA	\$1,056.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
582	2715s04 SUPPORT SPU WITH WATER SERVICE RETIREMENT	T	2	EA	\$1,056.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
583	2717004 BEDDING, CL B, 4 IN PIPE	T	26	LF	\$27.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
584	2717006 BEDDING, CL B, 6 IN PIPE	T	55	LF	\$26.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
585	2717008 BEDDING, CL B, 8 IN PIPE	T	12	LF	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
586	2718064 PIPE, SS or SSS, PVC D3034 SDR 35, 4 IN	T	26	LF	\$466.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
587	2718066 PIPE, SS or SSS, PVC D3034 SDR 35, 6 IN	T	55	LF	\$225.00	16.00	29.09%	\$3,600.00	\$0.00	16.00	\$3,600.00
588	2718238 PIPE, SD, D.I., CL 50, 8 IN	T	12	LF	\$401.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
589	2719004 SEWER CLEANOUT, 4 IN	T	2	EA	\$825.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
590	2719008 SEWER CLEANOUT, 8 IN	T	1	EA	\$1,521.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
591	2833235 CONDUIT RISER, 4 IN	T	2	EA	\$2,996.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
592	2833305 HANDHOLE, TYPE 5	T	1	EA	\$3,424.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
593	2837s01 METRO COMFORT STATION-BREAK ROOM	T	1	LS	\$370,221.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
594	2843s01 CONCRETE ENCASED DUCT BANK (9-5" RGS)	T	46	LF	\$2,611.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
595	2843s02 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS) 2-4" PVC	T	48	LF	\$1,309.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
596	2843s03 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS, 2-4" PVC)	T	74	LF	\$1,148.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
597	2843s04 HSFTB ENCASED DUCT BANK (2-4" PVC)	T	72	LF	\$349.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
598	2843s05 HSFTB ENCASED DUCT BANK (4-4" PVC)	T	10	LF	\$2,009.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
599	2843s06 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS)	T	12	LF	\$2,462.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
600	2843s07 CONDUIT 2-4" PVC DIRECT BURY	T	38	LF	\$169.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
601	2844s01 ENLARGED VAULT ROOF OPENING	T	7	EA	\$7,476.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
602	2844s02 VAULT 133M013 ACCESS MODIFICATION	T	1	EA	\$10,636.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
603	2844s04 REPLACE ACCESS FRAME AND COVER	T	17	EA	\$2,071.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
604	2844s06 SCL VAULT, 444-LA	T	1	EA	\$21,550.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
605	2844s07 SCL VAULT, 712-LA	T	1	EA	\$44,867.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

SUBTOTAL: Base Bid	\$8,400,268.46	\$6,983,239.72	\$1,417,028.74
SALES TAX: Base Bid	\$4,820.58	\$136.94	\$4,683.64
Retainage: Base Bid	\$0.00	\$0.00	\$0.00
Materials on Hand	\$395,256.03	\$157,180.83	\$238,075.20

Progress Estimate #: 3

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
	Net Payment: Base Bid							\$8,800,345.07	\$7,140,557.49		\$1,659,787.58

Additive Bid

606	3105011	CONSTRUCTION SURVEYING-ADDITIVE		1	LS	\$ 5,190.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
607	3108005	CRITICAL PATH SCHEDULE UPDATE, MIN. BID = \$2500 per		1	EA	\$ 2,500.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
608	3109011	MOBILIZATION-SCHEDULE 3		1	LS	\$ 200,000.00	0.5000	50.00%	\$100,000.00	\$0.00	0.5000	\$100,000.00
609	3110011	MAINTENANCE AND PROTECTION OF TRAFFIC CONTROL		1	LS	\$ 533,554.00	0.2000	20.00%	\$106,710.80	\$0.00	0.2000	\$106,710.80
610	3201005	CLEARING & GRUBBING		800	SF	\$ 1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
611	3202035	REMOVE CEMENT CONCRETE SIDEWALK		500	SY	\$ 37.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
612	3202045	REMOVE PAVEMENT		3108	SY	\$ 45.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
613	3202062	REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING		1242	SY	\$ 84.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
614	3202190	REMOVE PIPE		325	LF	\$ 50.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
615	3202325	REMOVE GATE VALVE		3	EA	\$ 747.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
616	3202335	REMOVE HYDRANT		1	EA	\$ 1,657.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
617	3202351	REMOVE PAVEMENT INCLUDING RAIL AND CABLE CAR		360	SY	\$ 108.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
618	3202480	REMOVE TREE		3	EA	\$ 2,644.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
619	3202505	REMOVE VALVE CHAMBER		2	EA	\$ 1,495.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
620	3202770	SAWCUT RIGID PAVEMENT, FULL DEPTH		234	LF	\$ 5.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
621	3202825	ABANDON VALVE CHAMBER		1	EA	\$ 811.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
622	3202850	ABANDON AND FILL PIPE		0	LF	\$ 10.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
623	3202s03	REMOVE, STORE AND REINSTALL MOSAIC TILE		1	EA	\$ 743.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
624	3202s12	REMOVE CURB, GRANITE W/ SALVAGE		730	LF	\$ 25.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
625	3204005	COMMON EXCAVATION		794	CY	\$ 67.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
626	3207010	SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID		364	SF	\$ 15.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
627	3401002	MINERAL AGGREGATE, TYPE 2		1456	TN	\$ 110.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
628	3401017	MINERAL AGGREGATE, TYPE 17		107	TN	\$ 51.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
629	3401209	MINERAL AGGREGATE, TYPE 9		3	CY	\$ 83.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
630	3504260	PAVEMENT PATCH, TEMPORARY		30	TN	\$ 400.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
631	3505096	ROADWAY CEM CONC, VARIABLE MIXES, 12 IN		2939	SY	\$ 130.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
632	3505136	ROADWAY CEM CONC, HES (24 HR), 12 IN		1686	SY	\$ 171.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
633	3505s02	PCCP PANEL REINFORCING		32	EA	\$ 443.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
634	3705451	INLET, TYPE 250B		7	EA	\$ 4,009.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
635	3708058	PIPE, CB CONN, D.I., CL 50, 8 IN		64	LF	\$ 221.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
636	3708258	PIPE, INLET CONN, D.I., CL 50, 8 IN		116	LF	\$ 224.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
637	3708s03	4 INCH DRAIN PIPE, GIP, SCH 40		2	EA	\$ 1,093.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
638	3717008	BEDDING, CL B, 8 IN PIPE		180	LF	\$ 43.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: 3

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
639	3717100 TELEVISION INSPECTION		64	LF	\$ 44.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
640	3717888 TEE, 8 IN, CUT-IN EXISTING CONC PIPE		2	EA	\$ 1,226.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
641	3720005 ADJUST EXISTING MH, CB, OR VC		10	EA	\$ 446.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
642	3720045 ADJUST EXISTING HANDHOLE		1	EA	\$ 50.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
643	3720230 UTILITY CASTING, TYPE 230		7	EA	\$ 1,222.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
644	3801s01 CONSTRUCTION STORMWATER & EROSION CONTROL		1	LS	\$ 5,000.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
645	3802003 SEEDED LAWN INSTALLATION		551	SF	\$ 2.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
646	3802065 TREE, DECIDUOUS, 1-3/4 IN TO 2 IN CAL		3	EA	\$ 803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
647	3802160 TOPSOIL, TYPE A		20	CY	\$ 161.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
648	3802360 TREE ROOT BARRIER		84	LF	\$ 21.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
649	3802725 FLEXIBLE POROUS SURFACE TREATMENT		2335	SF	\$ 22.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
650	3802s04 LANDSCAPE ESTABLISHMENT - BID ADDITIVE, MIN. BID =		1	LS	\$ 2,140.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
651	3804025 CURB, CEM CONC W/ 25% POZZOLANS		1426	LF	\$ 30.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
652	3813120 RESET MONUMENT AND MONUMENT FRAME AND COVER		2	EA	\$ 2,597.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
653	3814205 SIDEWALK, CEM CONC W/ 25% POZZOLANS		390	SY	\$ 81.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
654	3814210 SIDEWALK, THICKENED EDGE W/ 25% POZZOLANS		1426	LF	\$ 10.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
655	3819018 DRIVEWAY, CEM CONC, HES (24 HRS), 8 IN		41	SY	\$ 199.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
656	4109012 MOBILIZATION-SCHEDULE 4	T	1	LS	\$ 50,000.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
657	4207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID	T	6725	SF	\$ 2.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
658	4401017 MINERAL AGGREGATE, TYPE 17	T	527	TN	\$ 46.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
659	4710s02 TEMPORARY WATER MAINS AND SERVICES - ADDITIVE	T	1	LS	\$ 35,611.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
660	4711212 BEDDING, WATER MAIN, CL B, 12 IN PIPE	T	1133	LF	\$ 38.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
661	4711400 BLOCKING, CEMENT CONCRETE	T	9	CY	\$ 3,900.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
662	4711500 STATION, ELECTROLYSIS TEST	T	3	EA	\$ 2,500.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
663	4711505 SACRIFICIAL ANODE BONDED TO PIPE	T	64	EA	\$ 225.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
664	4711s02 SUPPORT SPU WITH CUT, CAP, AND CONNECT	T	9	EA	\$ 4,936.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
665	4711s08 PIPE, WM, D.I. CL 53 MIN, 12 IN, RJ, POLYETHYLENE	T	1133	LF	\$ 189.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
666	4711s09 DAILY BLOCK, CEMENT CONCRETE, PRECAST	T	2	EA	\$ 2,862.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
667	4712006 VALVE, GATE, 6 IN	T	1	EA	\$ 4,061.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
668	4712012 VALVE, GATE, 12 IN	T	4	EA	\$ 4,955.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
669	4712500 VALVE BOX, CAST IRON	T	5	EA	\$ 634.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
670	4714010 HYDRANT, 6 IN CONN, TYPE 311	T	1	EA	\$ 11,507.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
671	4715s01 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL,	T	21	EA	\$ 1,383.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

SUBTOTAL: Additive Bid

SALES TAX: Additive Bid

\$206,710.80

\$0.00

\$206,710.80

\$0.00

Progress Estimate #: **3**

Cutoff Date: 12/30/2021

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
	Retainage: Additive Bid							\$0.00	\$0.00		\$0.00
	Net Payment: Additive Bid							\$206,710.80	\$0.00		\$206,710.80
SUBTOTAL: Base Bid + Additive Bid								\$8,606,979.26	\$6,983,239.72		\$1,623,739.54
SALES TAX: Base Bid + Additive Bid								\$4,820.58	\$136.94		\$4,683.64
Retainage: Base Bid + Additive Bid								\$0.00	\$0.00		\$0.00
Net Payment: Base Bid + Additive Bid								\$9,007,055.87	\$7,140,557.49		\$1,866,498.38
SUBTOTAL: Base Bid + Additive + Change Order(s)								\$8,606,979.26	\$6,983,239.72		\$1,623,739.54
SALES TAX: Base Bid + Additive + Change Order(s)								\$4,820.58	\$136.94		\$4,683.64
Retainage: Base Bid + Additive + Change Orders								\$0.00	\$0.00		\$0.00
Materials on Hand								\$395,256.03	\$157,180.83		\$238,075.20
Net Payment: Base Bid + Additive + Change Order(s)								\$9,007,055.87	\$7,140,557.49		\$1,866,498.38

Fed Aid #:

Bidding Sources		Bidding Sources														PE #03			
Bid Item	Description	GRAND TOTAL	FCR #50	FCR #51	FCR #52	FCR #53	FCR #54	FCR #55	FCR #56	FCR #57	FCR #58	FCR #59	FCR #60	FCR #61	FCR #62	FCR #63	FCR #64	FCR #65	PE #03 Total
Base Bid																			
1	CONSTRUCTION SURVEYING	0.1604									0.0802								0.0802
2	CONTRACTOR QUALITY PROGRAM PLAN (CQPP)	0.2250									0.0250								0.03
3	VIBRATION MONITORING	0.4050									0.0700								0.07
4	NOISE MITIGATION PLAN	0.3699									0.0233								0.02
5	CRITICAL PATH SCHEDULE UPDATE, MIN. BID = \$2500	4.00														1.00			1.00
6	MOBILIZATION-SCHEDULE 1	0.00																	0.00
7	MAINTENANCE AND PROTECTION OF TRAFFIC	0.28									0.0267								0.03
8	TRAFFIC CONTROL PEACE OFFICERS	4794.50									1143.50								1143.50
9	PORTABLE CHANGEABLE MESSAGE SIGN	0.00																	0.00
10	TEMPORARY BUSINESS, PUBLIC ACCESS AND	0.10									0.0335								0.03
11	ENGINEER DIRECTED TEMPORARY BUSINESS AND																		0.00
12	CLEANING & GRUBBING	0.00																	0.00
13	REMOVE CEMENT CONCRETE SIDEWALK	318.70		70.70															70.70
14	REMOVE PAVEMENT	4976.00		24.20					643.10										667.30
15	REMOVE PAVEMENT, OVER 14 INCH DEPTH.	0.00																	0.00
16	REMOVE PAVEMENT, OVER 14 INCH DEPTH.	1864.60							1092.80										1092.80
17	REMOVE CURB	0.00																	0.00
18	REMOVE PIPE	10.00																	0.00
19	REMOVE BRACKET ARM, ROADWAY LUMINAIRE	0.00																	0.00
20	REMOVE BRACKET ARM, PEDESTRIAN SCALE	0.00																	0.00
21	REMOVE ALADDIN ARM ASSEMBLY	0.00																	0.00
22	REMOVE CATCH BASIN OR SAND BOX	0.00																	0.00
23	REMOVE CONDUIT RISER	0.00																	0.00
24	REMOVE DOWN GUY ASSEMBLY	0.00																	0.00
25	REMOVE ELECTRICAL VAULT	0.00																	0.00
26	REMOVE FOUNDATION, PEDESTAL	0.00																	0.00
27	REMOVE FOUNDATION, PED. PUSH BUTTON POST	0.00																	0.00
28	REMOVE FOUNDATION, METAL STRAIN POLE	0.00																	0.00
29	REMOVE FOUNDATION, FULL-DEPTH, METAL POLE	0.00																	0.00
30	REMOVE FOUNDATION, STREET LIGHT POLE	0.00																	0.00
31	REMOVE FOUNDATION, STEEL MAST ARM POLE	0.00																	0.00
32	REMOVE FOUNDATION, PEDESTRIAN LIGHT POLE	0.00																	0.00
33	REMOVE FOUNDATION, SERVICE CABINET	0.00																	0.00
34	REMOVE FOUNDATION, TRAFFIC SIGNAL CONTROLLER	0.00																	0.00
35	REMOVE GATE VALVE	0.00																	0.00
36	REMOVE HANDHOLE	0.00</																	

All Funding Sources

Project: #REF!
Contracto #REF!
PW # #REF!
Fed Aid #:

All Funding Sources

Bid Item	Description	GRAND TOTAL	FCR #50	FCR #51	FCR #52	FCR #53	FCR #54	FCR #55	FCR #56	FCR #57	FCR #58	FCR #59	FCR #60	FCR #61	FCR #62	FCR #63	FCR #64	FCR #65	PE #03 Total
260	WIRING, STREET LIGHTING, (SCHEMATIC 8)	0.00																	0.00
261	WIRING, STREET LIGHTING, (SCHEMATIC 9)	0.00																	0.00
262	WIRING, STREET LIGHTING, (SCHEMATIC 10)	0.00																	0.00
263	WIRING, STREET LIGHTING, (SCHEMATIC 11)	0.00																	0.00
264	WIRING, STREET LIGHTING, (SCHEMATIC 12)	0.00																	0.00
265	WIRING, STREET LIGHTING, (SCHEMATIC 13)	0.00																	0.00
266	WIRING, STREET LIGHTING, (SCHEMATIC 14)	0.00																	0.00
267	WIRING, STREET LIGHTING, (SCHEMATIC 15)	0.00																	0.00
268	WIRING, STREET LIGHTING, (SCHEMATIC 16)	0.00																	0.00
269	WIRING, STREET LIGHTING, (SCHEMATIC 17)	0.00																	0.00
270	WIRING, STREET LIGHTING, (SCHEMATIC 18)	0.00																	0.00
271	WIRING, STREET LIGHTING, (SCHEMATIC 19)	0.00																	0.00
272	WIRING, STREET LIGHTING, (SCHEMATIC 20)	0.00																	0.00
273	WIRING, STREET LIGHTING, (SCHEMATIC 21)	0.00																	0.00
274	WIRING, STREET LIGHTING, (SCHEMATIC 22)	0.00																	0.00
275	WIRING, STREET LIGHTING, (SCHEMATIC 23)	0.00																	0.00
276	WIRING, STREET LIGHTING, (SCHEMATIC 24)	0.00																	0.00
277	WIRING, STREET LIGHTING, (SCHEMATIC 25)	0.00																	0.00
278	WIRING, STREET LIGHTING, (SCHEMATIC 26)	0.00																	0.00
279	WIRING, STREET LIGHTING, (SCHEMATIC 27)	0.00																	0.00
280	INSTALL OWNER FURN. TRAF. SIG. CNTRL. CAB. TYPE	0.00																	0.00
281	INSTALL OWNER FURN. TRAF. SIG. CNTRL. CAB. TYPE	0.00																	0.00
282	SIGNAL HEAD, VEHICLE, 3 SECTION 1-WAY	0.00																	0.00
283	SIGNAL HEAD, VEHICLE, 3 SECTION 1-WAY, OPTICALLY	0.00																	0.00
284	SIGNAL HEAD, BICYCLE, 3-SECTION 8"	0.00																	0.00
285	SIGNAL HEAD, BICYCLE, 3-SECTION 4"	0.00																	0.00
286	SIGNAL HEAD, VEHICLE, 3-SECTION 8"	0.00																	0.00
287	SIGNAL HEAD, TRANSIT, 3-SECTION 8"	0.00																	0.00
288	SIGNAL HEAD, VEHICLE, 4 SECTION 1-WAY	0.00																	0.00
289	SIGNAL HEAD, VEHICLE, 4 SECTION 1-WAY, BIMODAL	0.00																	0.00
290	SIGNAL HEAD, PEDESTRIAN COUNTDOWN, LED	0.00																	0.00
291	BICYCLE PUSHBUTTON ASSEMBLY	0.00																	0.00
292	APS PEDESTRIAN PUSHBUTTON ASSEMBLY	0.00																	0.00
293	BOOM TRUCK AND OPERATOR FOR INSPECTOR	0.00																	0.00
294	DETECTOR LOOP, 6 FT DIA	3.00																	0.00
295	DETECTOR LOOP, PARALLELOGRAM	0.00																	0.00
296	DETECTOR LOOP, PARALLELOGRAM	0.00																	0.00
297	DETECTOR LOOP, PREFORMED, PARALLELOGRAM	0.00																	0.00
298	AERIAL INNERDUCT	0.00																	0.00
299	INTERCONNECT CABLE, AERIAL	0.00																	0.00
300	INTERCONNECT CABLE, UNDERGROUND	0.00																	0.00
301	TERMINAL CABINET	0.00																	0.00
302	SPAN WIRE	0.00																	0.00
303	RELOCATE PEDESTRIAN SIGNAL HEAD	0.00																	0.00
304	RELOCATE CCTV CAMERA	0.00																	0.00
305	RELOCATE EMERGENCY VEHICLE DETECTOR	0.00																	0.00
306	EMERGENCY VEHICLE PREEMPTION DETECTOR	0.00																	0.00
307	VIDEO DETECTION CAMERA	0.00																	0.00
308	CCTV CAMERA, PTZ	0.00																	0.00
309	WIRELESS SENSOR	0.00																	0.00
310	WIRELESS SENSOR ACCESS POINT	0.00																	0.00
311	WIRELESS SENSOR REPEATER	0.00																	0.00
312	SERVICE CABINET	0.00																	0.00
313	SERVICE CABINET WITH STEP-DOWN TRANSFORMER	0.00																	0.00
314	SERVICE WIRING (MADISON-MINOR)	0.00																	0.00
315	SERVICE WIRING (MADISON-BOYLSTON)	0.00																	0.00
316	SERVICE WIRING (MADISON-BROADWAY)	0.00																	0.00
317	SERVICE WIRING (MADISON-11TH)	0.00																	0.00
318	SERVICE WIRING (MADISON-12TH)	0.00																	0.00
319	SERVICE WIRING (MADISON-13TH MIDBLOCK)	0.00																	0.00
320	SERVICE WIRING (MADISON-14TH)	0.00																	0.00
321	SERVICE WIRING (MADISON-15TH)	0.00																	0.00
322	SERVICE WIRING (MADISON-16TH)	0.00																	0.00
323	SERVICE WIRING (MADISON-17TH)	0.00																	0.00
324	SERVICE WIRING (MADISON-18TH)	0.00																	0.00
325	SERVICE WIRING (MADISON-19TH)	0.00																	0.00
326	SERVICE WIRING (MADISON-20TH)	0.00																	0.00
327	SERVICE WIRING (MADISON-E DENNY WAY)	0.00																	0.00
328	SERVICE WIRING (MADISON-JOHN)	0.00																	0.00
329	SERVICE WIRING (MADISON-MLK WAY)	0.00																	0.00
330	SERVICE WIRING (MLK WAY-HARRISON)	0.00																	0.00
331	SERVICE WIRING (UNION-19TH)	0.00																	0.00
332	SERVICE WIRING (MADISON-10TH)	0.00																	0.00
333	SIGNAL WIRING (SPRING-1ST)	0.00																	0.00
334	SIGNAL WIRING (SPRING-2ND)	0.00																	0.00
335	SIGNAL WIRING (SPRING-3RD)	0.00																	0.00
336	SIGNAL WIRING (SPRING-4TH)	0.00																	0.00
337	SIGNAL WIRING (SPRING-5TH)	0.00																	0.00
338	SIGNAL WIRING (SPRING-6TH)	0.00																	0.00
339	SIGNAL WIRING (SPRING-7TH)	0.00																	0.00
340	SIGNAL WIRING (SPRING-8TH)	0.00																	0.00
341	SIGNAL WIRING (SPRING-9TH)	0.00																	0.00
342	SIGNAL WIRING (MADISON-1ST)	0.00																	0.00
343	SIGNAL WIRING (MADISON-2ND)	0.00																	0.00
344	SIGNAL WIRING (MADISON-3RD)	0.00																	0.00
345	SIGNAL WIRING (MADISON-4TH)	0.00																	0.00
346	SIGNAL WIRING (MADISON-5TH)	0.00																	0.00
347	SIGNAL WIRING (MADISON-7TH)	0.00																	0.00
348	SIGNAL WIRING (MADISON-8TH)	0.00																	0.00
349	SIGNAL WIRING (MADISON-9TH)	0.00																	0.00
350	SIGNAL WIRING (MADISON-TERRY)	0.00																	0.00
351	SIGNAL WIRING (MADISON-BOREN)	0.00																	0.00
352	SIGNAL WIRING (MADISON-MINOR)	0.00																	0.00
353	SIGNAL WIRING (MADISON-SUMMIT)	0.00																	0.00
354	SIGNAL WIRING (MADISON-BOYLSTON)	0.00																	0.00
355	SIGNAL WIRING (MADISON-BROADWAY)	0.00																	0.00
356	SIGNAL WIRING (MADISON-11TH)	0.00																	0.00
357	SIGNAL WIRING (MADISON-12TH)	0.00																	0.00
358	SIGNAL WIRING (MADISON-13TH)	0.00																	0.00
359	SIGNAL WIRING (MADISON-14TH)	0.00																	0.00
360	SIGNAL WIRING (MADISON-15TH)	0.00																	0.00
361	SIGNAL WIRING (MADISON-16TH)	0.00																	0.00
362	SIGNAL WIRING (MADISON-17TH)	0.00																	0.00
363	SIGNAL WIRING (MADISON-18TH)	0.00																	0.00
364	SIGNAL WIRING (MADISON-19TH)	0.00																	0.00
365	SIGNAL WIRING (MADISON-20TH)	0.00																	0.00
366	SIGNAL WIRING (MADISON-E DENNY WAY)	0.00																	0.00
367	SIGNAL WIRING (MADISON-23RD)	0.00																	0.00
368	SIGNAL WIRING (MADISON-JOHN)	0.00																	0.00
369	SIGNAL WIRING (MADISON-MLK WAY)	0.00																	0.00
370	SIGNAL WIRING (MLK WAY																		

Project: #REF!
Contracto #REF!
PW # #REF!
Fed Aid #:

All Funding Sources

Bid Item	Description	GRAND TOTAL	FCR #50	FCR #51	FCR #52	FCR #53	FCR #54	FCR #55	FCR #56	FCR #57	FCR #58	FCR #59	FCR #60	FCR #61	FCR #62	FCR #63	FCR #64	FCR #65	PE #03 Total
390	TEMPORARY SIGNAL (MADISON-12TH)	0.00																	0.00
391	TEMPORARY SIGNAL (MADISON-13TH)	0.00																	0.00
392	TEMPORARY SIGNAL (MADISON-14TH)	0.00																	0.00
393	TEMPORARY SIGNAL (MADISON-15TH)	0.90																	0.00
394	TEMPORARY SIGNAL (MADISON-16TH)	0.90																	0.00
395	TEMPORARY SIGNAL (MADISON-17TH)	0.90																	0.00
396	TEMPORARY SIGNAL (MADISON-19TH)	0.00																	0.00
397	TEMPORARY SIGNAL (MADISON-20TH)	0.00																	0.00
398	TEMPORARY SIGNAL (MADISON-DENNY)	0.00																	0.00
399	TEMPORARY SIGNAL (MADISON-23RD)	0.00																	0.00
400	TEMPORARY SIGNAL (MADISON-JOHN)	0.00																	0.00
401	TEMPORARY SIGNAL (MADISON-MLK WAY)	0.00																	0.00
402	DETECTION INDICATOR, LED BICYCLE BLUE LIGHT	0.00																	0.00
403	POLE, STEEL STRAIN, TYPE T	0.00																	0.00
404	POLE, STEEL STRAIN, TYPE X	0.00																	0.00
405	POLE, STEEL STRAIN, TYPE Z	0.00																	0.00
406	POLE, STEEL MAST ARM	0.00																	0.00
407	POLE, STEEL DOUBLE MAST ARM	0.00																	0.00
408	POLE, PEDESTRIAN, ALUMINUM LIGHTING, 14 FT	0.00																	0.00
409	POLE, STEEL LIGHTING 25 to 35 FT	0.00																	0.00
410	PEDESTAL, ALUMINUM, 10 FT	0.00																	0.00
411	PEDESTAL, ALUMINUM, 12 FT	0.00																	0.00
412	PEDESTAL, ALUMINUM, 14 FT	0.00																	0.00
413	MAST ARM, 30 FT AND LESS	0.00																	0.00
414	MAST ARM, 31 FT TO 40 FT	0.00																	0.00
415	MAST ARM, 41 FT TO 50 FT	0.00																	0.00
416	PEDESTRIAN PUSH-BUTTON POST	0.00																	0.00
417	PEDESTRIAN PUSH-BUTTON, BRIDGE MOUNT	0.00																	0.00
418	FOUNDATION, JOINT SIGNAL CONTROLLER/SERVICE	0.00																	0.00
419	FOUNDATION, TRAFFIC SIGNAL CONTROL, CAB, TYPE	0.00																	0.00
420	FOUNDATION, SERVICE CABINET	0.00																	0.00
421	FOUNDATION, SERVICE CABINET WITH STEP-DOWN	0.00																	0.00
422	FOUNDATION, POLE TYPE T	0.00																	0.00
423	FOUNDATION, POLE TYPE X	0.00																	0.00
424	FOUNDATION, POLE TYPE Z	0.00																	0.00
425	FOUNDATION, POLE PEDESTRIAN LIGHTING	0.00																	0.00
426	FOUNDATION, STREET LIGHT POLE	0.00																	0.00
427	FOUNDATION, PEDESTAL	0.00																	0.00
428	FOUNDATION, PEDESTRIAN PUSH BUTTON POST	0.00																	0.00
429	FOUNDATION, POLE, MAST ARM 30 FT & LESS	0.00																	0.00
430	FOUNDATION, POLE, MAST ARM 31 FT TO 40 FT	0.00																	0.00
431	FOUNDATION, POLE, MAST ARM 41 FT TO 50 FT	0.00																	0.00
432	FOUNDATION, POLE DOUBLE MAST ARM	0.00																	0.00
433	REMOVE FOUNDATION OBSTRUCTIONS	0.00																	0.00
434	TEMPORARY POLE SUPPORT	0.00																	0.00
435	GROUT EXISTING POLE	0.00																	0.00
436	INSTALL POLE, KCM SA-201X(SA-201X(C), OWNER	0.00																	0.00
437	INSTALL POLE, KCM SA-201Z(SA-201Z(C), OWNER	0.00																	0.00
438	INSTALL POLE, KCM SA-201ZZ, OWNER FURNISHED	0.00																	0.00
439	INSTALL POLE, KCM SA-201ZZZ, OWNER FURNISHED	0.00																	0.00
440	CHIEF SEATTLE BASE AND COLLAR, CAST ALUMINUM,	0.00																	0.00
441	CHIEF SEATTLE BASE AND COLLAR, CAST ALUMINUM,	0.00																	0.00
442	BRACKET ARM, 15 FT	0.00																	0.00
443	ALADDIN BRACKET ARM ASSEMBLY, 6 FT	0.00																	0.00
444	BRACKET ARM, 6 FT, STEEL	0.00																	0.00
445	BRACKET ARM, 8 FT, STEEL	0.00																	0.00
446	BRACKET ARM, 10 FT, STEEL	0.00																	0.00
447	BRACKET ARM, 12 FT, STEEL	0.00																	0.00
448	FOUNDATION, BICYCLE PUSHBUTTON POST	0.00																	0.00
449	BICYCLE PUSHBUTTON POST	0.00																	0.00
450	FOUNDATION, POLE, JUSTEEL MAST ARM	0.00																	0.00
451	POLE, KCM SA-201X(SA-201X(C)	0.00																	0.00
452	POLE, KCM SA-201Z(SA-201Z(C)	0.00																	0.00
453	POLE, KCM SA-201ZZ	0.00																	0.00
454	POLE, KCM SA-201ZZZ	0.00																	0.00
455	FOUNDATION, KCM SA-213D	0.00																	0.00
456	FOUNDATION, KCM SA-213F	0.00																	0.00
457	FOUNDATION, KCM SA-213H	0.00																	0.00
458	OFFSET FOUNDATION, KCM SA-211	0.00																	0.00
459	PEDESTAL, ALUMINUM, 20 FT	0.00																	0.00
460	OFFSET FOUNDATION, POLE, JUSTEEL MAST ARM	0.00																	0.00
461	INSTALL MAST ARM, 30 FT AND LESS, OWNER	0.00																	0.00
462	CONDUIT, PVC, 1 IN	0.00																	0.00
463	CONDUIT, PVC, 2 IN	208.00							80.00										80.00
464	CONDUIT, PVC, 3 IN	2338.00							348.00										348.00
465	CONDUIT, PVC, 4 IN	0.00																	0.00
466	CONDUIT, RGS, 3/4 IN	0.00																	0.00
467	CONDUIT, RGS, 1 IN	90.00																	0.00
468	CONDUIT, RGS, 2 IN	123.00							40.00										40.00
469	CONDUIT, RGS, 3 IN	8.00							8.00										8.00
470	CONDUIT, RGS, 4 IN	0.00																	0.00
471	TRENCHING, SCL SERVICE, CONDUIT	102.00							40.00										40.00
472	TRENCHING, SDOT, CONDUIT	1071.00																	80.00
473	TRENCHING, SCL LIGHTING, CONDUIT	170.00																	70.00
474	TRENCHING, SDOT/SCL LIGHTING, CONDUIT	0.00							80.00										80.00
475	TRENCHING, KCM, CONDUIT	123.00							70.00										70.00
476	CONDUIT RISER, 2 IN	0.00																	0.00
477	CONDUIT RISER, 3 IN	0.00																	0.00
478	HANDHOLE, TYPE 1	0.00																	0.00
479	HANDHOLE, TYPE 2	1.00																	0.00
480	HANDHOLE, TYPE 3	0.00																	0.00
481	HANDHOLE, TYPE 5	1.00																	0.00
482	HANDHOLE, TYPE 6	4.00																	0.00
483	HANDHOLE, TYPE 2R	0.00																	0.00
484	HANDHOLE, TYPE 3R	0.00																	0.00
485	HANDHOLE, TYPE 5R	0.00																	0.00
486	LID, HANDHOLE, TYPE 6	0.00																	0.00
487	LID, HANDHOLE, TYPE 5	0.00																	0.00
488	CONDUIT ENCASUREMENT SYSTEM	0.00																	0.00
489	CONDUIT, RGS, 3 IN, AREAWAY	0.00																	0.00
490	UTILITY VAULT, 7'2" X 4'10" X 5'2"	0.00																	0.00
491	STATION PLATFORM SPRING AND 3RD AVENUE EB	0.00																	0.00
492	STATION PLATFORM SPRING AND 4TH AVENUE EB	0.00																	0.00
493	STATION PLATFORM SPRING AND 8TH AVENUE EB	0.00																	0.00
494	STATION PLATFORM MADISON AND 3RD AVENUE WB	0.00																	0.00
495	STATION PLATFORM MADISON AND 5TH AVENUE WB	0.00																	0.00
496	STATION PLATFORM MADISON AND 8TH AVENUE WB	0.00																	0.00
497	STATION PLATFORM MADISON AND TERRY AVENUE	0.00																	0.00
498	STATION PLATFORM MADISON AND BOYLSTON	0.00																	0.00
499	STATION PLATFORM MADISON AND EAST UNION	0.00																	0.00
500	STATION PLATFORM MADISON																		

Project: #REF!
Contracto #REF!
PW # #REF!
Fed Aid #:

All Funding Sources

Bid Item	Description	GRAND TOTAL	FCR #30	FCR #31	FCR #32	FCR #33	FCR #34	FCR #35	FCR #36	FCR #37	FCR #38	FCR #39	FCR #40	FCR #41	FCR #42	FCR #43	FCR #44	FCR #45	PE #03 Total
520	INSTALL OWNER FURNISHED, BLADE	0.00																	0.00
521	FURNISH AND INSTALL RAPIDRISE SHELTER, RR125	0.00																	0.00
522	KCM POWER PEDESTAL	0.00																	0.00
523	KCM POWER PEDESTAL WITH STEP-DOWN	0.00																	0.00
524	FOUNDATION, KCM POWER PEDESTAL	0.00																	0.00
525	FOUNDATION, KCM POWER PEDESTAL WITH STEP-	0.00																	0.00
526	KCM STATION WIRING, SPRING ST & 3RD AVE	0.00																	0.00
527	KCM STATION WIRING, SPRING ST & 4TH AVE	0.00																	0.00
528	KCM STATION WIRING, SPRING ST & 6TH AVE	0.00																	0.00
529	KCM STATION WIRING, MADISON ST & 3RD AVE	0.00																	0.00
530	KCM STATION WIRING, MADISON & 5TH AVE	0.00																	0.00
531	KCM STATION WIRING, MADISON & 6TH AVE	0.00																	0.00
532	KCM STATION WIRING, MADISON & TERRY AVE	0.00																	0.00
533	KCM STATION WIRING, MADISON & BOYLSTON AVE	0.00																	0.00
534	KCM STATION WIRING, MADISON & E UNION ST	0.00																	0.00
535	KCM STATION WIRING, MADISON & 17TH AVE WB	0.00																	0.00
536	KCM STATION WIRING, MADISON & 17TH AVE EB	0.00																	0.00
537	KCM STATION WIRING, MADISON & E DENNY WAY WB	0.00																	0.00
538	KCM STATION WIRING, MADISON & E DENNY WAY EB	0.00																	0.00
539	KCM STATION WIRING, MADISON & 23RD AVE WB	0.00																	0.00
540	KCM STATION WIRING, MADISON & 24TH AVE EB	0.00																	0.00
541	KCM STATION WIRING, MADISON & MLK BLVD WB	0.00																	0.00
542	KCM STATION WIRING, MADISON & 27TH AVE EB	0.00																	0.00
543	KCM STATION WIRING, 1ST AVE NB	0.00																	0.00
544	YELLOW DETECTABLE GUIDANCE STRIP	0.00																	0.00
545	ADJUST EXISTING SCL VAULT ACCESS	0.00																	0.00
546	ARTWORK FOUNDATION	0.00																	0.00
547	PONY BAR RAMP	0.00																	0.00
548	MOBILIZATION-SCHEDULE 2	0.00																	0.00
549	SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID	0.00																	0.00
550	MINERAL AGGREGATE, TYPE 17	0.00																	0.00
551	MAINTENANCE HOLE, TYPE 204A	0.00																	0.00
552	EXTRA DEPTH, TYPE 204A MAINTENANCE HOLE	0.00																	0.00
553	TEMPORARY WATER MAINS AND SERVICES	0.00																	0.00
554	PIPE, WM, D.I., CL 52, 12 IN, RJ, INCL. FITTINGS	0.00																	0.00
555	PIPE, WM, D.I., CL 52, 16 IN, RJ, INCL. FITTINGS	0.00																	0.00
556	PIPE, WM, D.I., CL 52, 20 IN, RJ, INCL. FITTINGS	0.00																	0.00
557	BEDDING, WATER MAIN, CL B, 8 IN PIPE	0.00																	0.00
558	BEDDING, WATER MAIN, CL B, 12 IN PIPE	0.00																	0.00
559	BEDDING, WATERMAIN, CL B, 16 IN PIPE	0.00																	0.00
560	BEDDING, WATERMAIN, CL B, 20 IN PIPE	0.00																	0.00
561	BLOCKING, CEMENT CONCRETE	0.00																	0.00
562	STATION, ELECTROLYSIS TEST	0.00																	0.00
563	SACRIFICIAL ANODE BONDED TO PIPE	0.00																	0.00
564	SUPPORT SPU WITH JOINT CLAMP EXISTING PIPE	1.00									1.00								1.00
565	SUPPORT SPU WITH CUT, CAP, AND CONNECT	2.00					2.00												2.00
566	PIPE, WM, D.I., CL 53 MIN, 8 IN, RJ, POLYETHYLENE	0.00																	0.00
567	PIPE, WM, D.I., CL 53 MIN, 12 IN, RJ, POLYETHYLENE	0.00																	0.00
568	DAILY BLOCK, CEMENT CONCRETE, PRECAST	0.00																	0.00
569	VALVE, GATE, 4 IN	0.00																	0.00
570	VALVE, GATE, 6 IN	0.00																	0.00
571	VALVE, GATE, 8 IN	0.00																	0.00
572	VALVE, GATE, 12 IN	0.00																	0.00
573	VALVE, BUTTERFLY, 16 IN	0.00																	0.00
574	VALVE, BUTTERFLY, 20 IN	0.00																	0.00
575	VALVE BOX, CAST IRON	4.00																	0.00
576	VALVE CHAMBER, PRECAST, 8'X10'	0.00																	0.00
577	HYDRANT, 6 IN CONN. TYPE 310	0.00																	0.00
578	HYDRANT, 6 IN CONN. TYPE 311	0.00																	0.00
579	SUPPORT SPU WITH SERVICE TRANSFER OR	0.00																	0.00
580	SUPPORT SPU WITH SERVICE TRANSFER OR	0.00																	0.00
581	SUPPORT SPU WITH NEW WATER SERVICE, 4 IN TO 8	0.00																	0.00
582	SUPPORT SPU WITH WATER SERVICE RETIREMENT	0.00																	0.00
583	BEDDING, CL B, 4 IN PIPE	0.00																	0.00
584	BEDDING, CL B, 6 IN PIPE	0.00																	0.00
585	BEDDING, CL B, 8 IN PIPE	0.00																	0.00
586	PIPE, SS or SSS, PVC D3034 SDR 35, 4 IN	0.00																	0.00
587	PIPE, SS or SSS, PVC D3034 SDR 35, 6 IN	16.00					16.00												16.00
588	PIPE, SD, D.I., CL 50, 8 IN	0.00																	0.00
589	SEWER CLEANOUT, 4 IN	0.00																	0.00
590	SEWER CLEANOUT, 8 IN	0.00																	0.00
591	CONDUIT RISER, 4 IN	0.00																	0.00
592	HANDHOLE, TYPE 5	0.00																	0.00
593	METRO COMFORT STATION-BREAK ROOM	0.00																	0.00
594	CONCRETE ENCASED DUCT BANK (8-5" RGS)	0.00																	0.00
595	HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS) 2-4"	0.00																	0.00
596	HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS, 2-4"	0.00																	0.00
597	HSFTB ENCASED DUCT BANK (2-4" PVC)	0.00																	0.00
598	HSFTB ENCASED DUCT BANK (4-4" PVC)	0.00																	0.00
599	HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS)	0.00																	0.00
600	CONDUIT 2-4" PVC DIRECT BURY	0.00																	0.00
601	ENLARGED VAULT ROOF OPENING	0.00																	0.00
602	VAULT 133M013 ACCESS MODIFICATION	0.00																	0.00
603	REPLACE ACCESS FRAME AND COVER	0.00																	0.00
604	SCL VAULT, 444-LA	0.00																	0.00
605	SCL VAULT, 712-LA	0.00																	0.00

Add B# Additive Bid Item Description

606	CONSTRUCTION SURVEY-ADDITIVE	0.00																	0.00
607	CRITICAL PATH SCHEDULE UPDATE, MIN. BID = \$2500	0.00																	0.00
608	MOBILIZATION-SCHEDULE 3	0.50															0.50		0.50
609	MAINTENANCE AND PROTECTION OF TRAFFIC	0.20								0.20									0.20
610	CLEARING & GRUBBING	0.00																	0.00
611	REMOVE CEMENT CONCRETE SIDEWALK	0.00																	0.00
612	REMOVE PAVEMENT	0.00																	0.00
613	REMOVE PAVEMENT, OVER 14 INCH DEPTH	0.00																	0.00
614	REMOVE PIPE	0.00																	0.00
615	REMOVE GATE VALVE	0.00																	0.00
616	REMOVE HYDRANT	0.00																	0.00
617	REMOVE PAVEMENT INCLUDING RAIL AND CABLE CAR	0.00																	0.00
618	REMOVE TREE	0.00																	0.00
619	REMOVE VALVE CHAMBER	0.00																	0.00
620	SAWCUT RIGID PAVEMENT, FULL DEPTH	0.00																	0.00
621	ABANDON VALVE CHAMBER	0.00																	0.00
622	ABANDON AND FILL PIPE	0.00																	0.00
623	REMOVE, STORE AND REINSTALL MOSAIC TILE	0.00																	0.00
624	REMOVE CURB, GRANITE W/ SALVAGE	0.00																	0.00
625	COMMON EXCAVATION	0.00																	0.00
626	SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID	0.00																	0.00
627	MINERAL AGGREGATE, TYPE 2	0.00																	0.00
628	MINERAL AGGREGATE, TYPE 17	0.00																	0.00
629	MINERAL AGGREGATE, TYPE 9	0.00																	0.00
630	PAVEMENT PATCH, TEMPORARY	0.00																	0.00
631	ROADWAY CEM CONC. VARIABLE MIXES, 12 IN	0.00																	0.00
632	ROADWAY CEM CONC. HES (24 HR), 12 IN	0.00																	0.00
633	PCCP PANEL REINFORCING	0.00																	0.00
634	INLET, TYPE 250B	0.00																	0.00
635	PIPE, CB CONN. D.I., CL 50, 8 IN	0.00																	0.00
636	PIPE, INLET CONN. D.I., CL 50, 8 IN	0.00																	0.00
637	4 INCH DRAIN PIPE, GIP, SCH 40	0.00																	0.00
638	BEDDING, CL B, 8 IN PIPE	0.00																	0.00
639	TELEVISION INSPECTION	0.00																	0.00
640	TEE, 8 IN, CUT-IN EXISTING CONC PIPE	0.00																	0.00
641	ADJUST EXISTING MH, CB, OR VC	0.00																	0.00
642	ADJUST EXISTING HANDHOLE	0.00																	0.00
643	UTILITY CASTING, TYPE 230	0.00																	0.00
644	CONSTRUCTION STORMWATER & EROSION CONTROL	0.00																	0.00
645	SEEDED LAWN INSTALLATION	0.00																	0.00
646	TREE, DECIDUOUS, 1-3/4 IN TO 2 IN CAL	0.00																	0.00
647	TOPSOIL, TYPE A	0.00																	0.00

Project: #REF!
Contracto #REF!
PW # #REF!
Fed Aid #:

All Funding Sources

Bid Item	Description	GRAND TOTAL	FCR #30	FCR #31	FCR #32	FCR #33	FCR #34	FCR #35	FCR #36	FCR #37	FCR #38	FCR #39	FCR #40	FCR #41	FCR #42	FCR #43	FCR #44	FCR #45	PE #03 Total
648	TREE ROOT BARRIER	0.00																	0.00
649	FLEXIBLE POROUS SURFACE TREATMENT	0.00																	0.00
650	LANDSCAPE ESTABLISHMENT - BID ADDITIVE, MIN. BID	0.00																	0.00
651	CURB, CEM CONC. W/ 25% POZZOLANS	0.00																	0.00
652	RESET MONUMENT AND MONUMENT FRAME AND	0.00																	0.00
653	SIDEWALK, CEM CONC W/ 25% POZZOLANS	0.00																	0.00
654	SIDEWALK, THICKENED EDGE W/ 25% POZZOLANS	0.00																	0.00
655	DRIVEWAY, CEM CONC, HES (24 HRS), 8 IN	0.00																	0.00
656	MOBILIZATION-SCHEDULE 4	0.00																	0.00
657	SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID	0.00																	0.00
658	MINERAL AGGREGATE, TYPE 17	0.00																	0.00
659	TEMPORARY WATER MAINS AND SERVICES - ADDITIVE	0.00																	0.00
660	BEDDING, WATER MAIN, CL B, 12 IN PIPE	0.00																	0.00
661	BLOCKING, CEMENT CONCRETE	0.00																	0.00
662	STATION, ELECTROLYSIS TEST	0.00																	0.00
663	SACRIFICIAL ANODE BONDED TO PIPE	0.00																	0.00
664	SUPPORT SPU WITH CUT, CAP, AND CONNECT	0.00																	0.00
665	PIPE, WM, D.I. CL 53 MIN, 12 IN, R.J, POLYETHYLENE	0.00																	0.00
666	DAILY BLOCK, CEMENT CONCRETE, PRECAST	0.00																	0.00
667	VALVE, GATE, 6 IN	0.00																	0.00
668	VALVE, GATE, 12 IN	0.00																	0.00
669	VALVE BOX, CAST IRON	0.00																	0.00
670	HYDRANT, 6 IN CONN, TYPE 311	0.00																	0.00
671	SUPPORT SPU WITH SERVICE TRANSFER OR	0.00																	0.00