

**Progress Estimate #: 6**

Cutoff Date: 3/30/2022  
PW #: 2019-069  
PO #: PW#2019-069  
Fed Aid #: D2021-SMST001

|                          |                                  |                                   |            |
|--------------------------|----------------------------------|-----------------------------------|------------|
| Contract Name:           | Madison Street Bus Rapid Transit |                                   |            |
| Contractor:              | Jansen Inc.                      |                                   |            |
| Awarded Contract Amount: | \$75,629,154.05                  | Notice to Proceed Date:           | 10/18/2021 |
| Pay Period:              | 3/1/2022 to 3/30/2022            | Contract Duration / Working Days: | 600        |

Comments: Bond in lieu of retainage

|                                                                                                    | Total Amount to Date   | Previous Amount        | Amount This Progress Estimate |
|----------------------------------------------------------------------------------------------------|------------------------|------------------------|-------------------------------|
| Contract Bid Item Work                                                                             | \$17,289,550.19        | \$14,742,641.70        | \$2,546,908.49                |
| Change Order Work                                                                                  | \$788,343.28           | \$596,251.54           | \$192,091.74                  |
| Materials on Hand                                                                                  | \$650,763.58           | \$654,836.57           | -\$4,072.99                   |
| Sales Tax @ 10.25%                                                                                 | \$149,344.95           | \$63,391.97            | \$85,952.98                   |
| Less Retainage @ 0.00%                                                                             | \$0.00                 | \$0.00                 | \$0.00                        |
| Misc. Deductions/Additions                                                                         | \$0.00                 | \$0.00                 | \$0.00                        |
| <b>Payment to Contractor</b>                                                                       | <b>\$18,878,002.00</b> | <b>\$16,057,121.78</b> | <b>\$2,820,880.22</b>         |
| Contractor accepts this payment in accordance with City of Seattle Standard Specification 1-09.09. |                        |                        |                               |
|                                                                                                    |                        | Unilateral             |                               |
|                                                                                                    |                        | Jansen Inc.            | Date                          |

Prepared by: Kellina Stamm Date: 04/19/2022  
SDOT Office Engineer: Kelly Stamm

Reviewed by: Silvia Manescu Date: 04/19/2022  
SDOT Office Engineering Supervisor: Silvia Manescu

Reviewed by: Eugene Pike Date: 04/19/2022  
SDOT Resident Engineer: Eugene Pike

Approved by: Eric Tweit Date: 04/19/2022  
SDOT Project Manager: Eric Tweit

cc: Contractor: Jansen Inc. (pdf)  
SDOT Construction Engineer: Mark Sliger (pdf)  
SDOT Resident Engineer: Eugene Pike (pdf)  
SDOT Project Manager: Eric Tweit (pdf)

SDOT Accounts Payable: Shine Vang (pdf)  
SDOT Finance Analyst: Susan Lund (pdf)  
CPCS: Judy Keefe / Gina Owens / Evanne Vaivadas (pdf)  
SDOT Office Engineer Project Files (hardcopy & pdf)

# City Purchasing and Contracting Services

## Construction Contracting

### PUBLIC WORKS PREVAILING WAGE CERTIFICATION & SUBCONTRACTOR LIST

Project: Madison Street Bus Rapid Transit

PW#: 2019-069 Contractor Name: Jansen Inc.

I certify that the prevailing wages have been paid in accordance with the pre-filed Statement(s) of Intent to Pay Prevailing Wages on file with the Contracting Services Division of Finance and Administrative Services. This statement covers all subcontractors of all tiers and suppliers who worked on the project.

PAYMENT PERIOD FROM 03/01/22 TO 03/30/22 ☐ Final Subcontractor Report  
 MONTH/DAY/YEAR MONTH/DAY/YEAR

☐ No Subcontractors

| Subcontractor/Supplier Name  | Subcontractor or Supplier?                                                | UBI Number  | Intent ID | Affidavit ID | Prompt Pay Eligible ? Y/N | Total Amount Paid During Pay Period |
|------------------------------|---------------------------------------------------------------------------|-------------|-----------|--------------|---------------------------|-------------------------------------|
| Icon Materials               | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 601 006 854 | 1173755   |              | N                         | \$28,252.88                         |
| Kemp West                    | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 601 071 640 | 1173520   |              | N                         | \$4,845.00                          |
| LineScope                    | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 602 663 114 | 1181971   |              | N                         | 0                                   |
| O'Bunco Engineering          | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 602 045 762 | 1173572   |              | N                         | \$70,948.80                         |
| Olson Brother Pro-Vac        | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 602 170 975 | 1176481   |              | N                         | \$70,781.00                         |
| OMA Construction             | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 601 872 128 | 1173723   |              | N                         | \$207,248.33                        |
| O'Neill Service Group        | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 602 896 811 |           |              | N                         | 0                                   |
| Out West Landscape           | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 601 297 628 |           |              | N                         | 0                                   |
| Prime Electric               | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 601 004 783 | 1183464   |              | N                         | \$665,804.54                        |
| Salinas Sawing               | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 601 717 158 | 1182490   |              | N                         | \$3,042.82                          |
| Seattle Blue                 | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 603 200 190 | 1185711   |              | N                         | \$122,135.00                        |
| Seattle's Finest             | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 602 635 292 | 1185708   |              | N                         | 0                                   |
| Specialized Pavement Marking | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 602 001 003 |           |              | N                         | 0                                   |
| Sundancer Electric           | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 603 190 024 | 1180354   |              | N                         | 0                                   |
| Sunrise Glass                | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 604 350 925 | 1176986   |              | N                         | 0                                   |
| Birch Equipment              | <input type="checkbox"/> Sub <input checked="" type="checkbox"/> Supplier |             |           |              | Y                         | \$8,111.92                          |
|                              |                                                                           |             |           |              |                           |                                     |
|                              |                                                                           |             |           |              |                           |                                     |
|                              |                                                                           |             |           |              |                           |                                     |
|                              |                                                                           |             |           |              |                           |                                     |
|                              |                                                                           |             |           |              |                           |                                     |
|                              |                                                                           |             |           |              |                           |                                     |
|                              |                                                                           |             |           |              |                           |                                     |
|                              |                                                                           |             |           |              |                           |                                     |
|                              |                                                                           |             |           |              |                           |                                     |

In accordance with RCW 60.28, 18.27 and 19.28, for all public works contracts over \$35,000 the Contractor shall submit with each Progress Payment a list of all Subcontractors, UBI numbers, Intent IDs, Affidavit IDs, WMBE statuses and dates worked. Moreover, the Contractor shall **record the total amount paid to each Prompt Pay Eligible subcontractor**. This letter shall be signed by an authorized representative of the Contractor prior to payment pursuant to RCW 39.12.040.

Benjamin LaTray  
 Print Name

[Signature] 4/19/2022  
 Signature Date

**Progress Estimate #: 6**

Cutoff Date: 3/30/2022  
PW #: 2019-069  
PO #: PW#2019-069  
Fed Aid #: D2021-SMST001

|                  |               |
|------------------|---------------|
| Accounts Payable | SDOT          |
| Retainage        | 0%            |
| Primary Client   | SDOT          |
| Federal Aid No.  | D2021-SMST001 |

| Funding Summary Sheet |                      |                      |
|-----------------------|----------------------|----------------------|
| Funding Source(s):    | <b>TRC1099-S0300</b> | <b>TRC1014-R1663</b> |
|                       | <b>TRC1014-U2037</b> | <b>TRC1014-R1664</b> |
|                       | <b>TRC1014-U2035</b> | <b>TRC1198-S0300</b> |
|                       | <b>TRC1014-U2036</b> | <b>TRC0112-UG091</b> |
|                       | <b>TRC1014-R1181</b> | <b>TRC0112-UG090</b> |
|                       | <b>TRC1014-R1183</b> | <b>TRC0112-UG083</b> |
|                       | <b>TRC1014-R1179</b> | <b>TRC0112-UG084</b> |
|                       | <b>TRC1014-R1166</b> | <b>TRC0112-UG085</b> |

**Funding Source**

| Acct #                                                   | Speed Org # | Type | Funding Description | Contract Amount | Change Orders | Materials on Hand | Sales Tax    | Misc. Deduct/ Additions | Retainage | Revised Contract Price |
|----------------------------------------------------------|-------------|------|---------------------|-----------------|---------------|-------------------|--------------|-------------------------|-----------|------------------------|
| <b>Fund 1: TRC1099-S0300 - SDOT ADA</b>                  |             |      |                     |                 |               |                   |              |                         |           |                        |
| 760400                                                   | TRC1099-    |      | Amount to date      | \$0.00          | \$0.00        | \$0.00            | \$0.00       | \$0.00                  | \$0.00    | \$0.00                 |
| TRF31                                                    | S0300       |      | Previous Amount     | \$0.00          | \$0.00        | \$0.00            | \$0.00       | \$0.00                  | \$0.00    | \$0.00                 |
|                                                          |             |      | Payment this period | \$0.00          | \$0.00        | \$0.00            | \$0.00       | \$0.00                  | \$0.00    | \$0.00                 |
| Comments for the above fund:                             |             |      |                     |                 |               |                   |              |                         |           |                        |
| <b>Fund 2: TRC1014-U2037 - Madison &amp; 10th Signal</b> |             |      |                     |                 |               |                   |              |                         |           |                        |
| 760400                                                   | TRC1014-    |      | Amount to date      | \$5,617.00      | \$0.00        | \$0.00            | \$0.00       | \$0.00                  | \$0.00    | \$5,617.00             |
| TRF31                                                    | U2037       |      | Previous Amount     | \$5,617.00      | \$0.00        | \$0.00            | \$0.00       | \$0.00                  | \$0.00    | \$5,617.00             |
|                                                          |             |      | Payment this period | \$0.00          | \$0.00        | \$0.00            | \$0.00       | \$0.00                  | \$0.00    | \$0.00                 |
| Comments for the above fund:                             |             |      |                     |                 |               |                   |              |                         |           |                        |
| <b>Fund 3: TRC1014-U2035 - Madison &amp; 11th Signal</b> |             |      |                     |                 |               |                   |              |                         |           |                        |
| 760400                                                   | TRC1014-    |      | Amount to date      | \$0.00          | \$0.00        | \$0.00            | \$0.00       | \$0.00                  | \$0.00    | \$0.00                 |
| TRF31                                                    | U2035       |      | Previous Amount     | \$0.00          | \$0.00        | \$0.00            | \$0.00       | \$0.00                  | \$0.00    | \$0.00                 |
|                                                          |             |      | Payment this period | \$0.00          | \$0.00        | \$0.00            | \$0.00       | \$0.00                  | \$0.00    | \$0.00                 |
| Comments for the above fund:                             |             |      |                     |                 |               |                   |              |                         |           |                        |
| <b>Fund 4: TRC1014-U2036 - Madison &amp; 18th Signal</b> |             |      |                     |                 |               |                   |              |                         |           |                        |
| 760400                                                   | TRC1014-    |      | Amount to date      | \$3,210.00      | \$0.00        | \$0.00            | \$0.00       | \$0.00                  | \$0.00    | \$3,210.00             |
| TRF31                                                    | U2036       |      | Previous Amount     | \$3,210.00      | \$0.00        | \$0.00            | \$0.00       | \$0.00                  | \$0.00    | \$3,210.00             |
|                                                          |             |      | Payment this period | \$0.00          | \$0.00        | \$0.00            | \$0.00       | \$0.00                  | \$0.00    | \$0.00                 |
| Comments for the above fund:                             |             |      |                     |                 |               |                   |              |                         |           |                        |
| <b>Fund 5: TRC1014-R1181 - SPU Water</b>                 |             |      |                     |                 |               |                   |              |                         |           |                        |
| 760400                                                   | TRC1014-    |      | Amount to date      | \$1,881,646.78  | \$12,987.28   | \$0.00            | \$124,985.33 | \$0.00                  | \$0.00    | \$2,019,619.39         |
| TRF31                                                    | R1181       |      | Previous Amount     | \$1,018,519.95  | \$12,987.28   | \$0.00            | \$54,513.51  | \$0.00                  | \$0.00    | \$1,086,020.74         |
|                                                          |             |      | Payment this period | \$863,126.83    | \$0.00        | \$0.00            | \$70,471.82  | \$0.00                  | \$0.00    | \$933,598.65           |
| Comments for the above fund:                             |             |      |                     |                 |               |                   |              |                         |           |                        |
| <b>Fund 6: TRC1014-R1183 - SPU Drainage/Wastewater</b>   |             |      |                     |                 |               |                   |              |                         |           |                        |
| 760400                                                   | TRC1014-    |      | Amount to date      | \$237,271.54    | \$79,272.00   | \$0.00            | \$8,087.25   | \$0.00                  | \$0.00    | \$324,630.79           |
| TRF31                                                    | R1183       |      | Previous Amount     | \$213,105.48    | \$0.00        | \$0.00            | \$46.13      | \$0.00                  | \$0.00    | \$213,151.61           |
|                                                          |             |      | Payment this period | \$24,166.06     | \$79,272.00   | \$0.00            | \$8,041.12   | \$0.00                  | \$0.00    | \$111,479.18           |
| Comments for the above fund:                             |             |      |                     |                 |               |                   |              |                         |           |                        |

**Progress Estimate #: 6**

Cutoff Date: 3/30/2022  
PW #: 2019-069  
PO #: PW#2019-069  
Fed Aid #: D2021-SMST001

|                  |               |
|------------------|---------------|
| Accounts Payable | SDOT          |
| Retainage        | 0%            |
| Primary Client   | SDOT          |
| Federal Aid No.  | D2021-SMST001 |

**Funding Summary Sheet**

|                    |                      |                      |
|--------------------|----------------------|----------------------|
| Funding Source(s): | <b>TRC1099-S0300</b> | <b>TRC1014-R1663</b> |
|                    | <b>TRC1014-U2037</b> | <b>TRC1014-R1664</b> |
|                    | <b>TRC1014-U2035</b> | <b>TRC1198-S0300</b> |
|                    | <b>TRC1014-U2036</b> | <b>TRC0112-UG091</b> |
|                    | <b>TRC1014-R1181</b> | <b>TRC0112-UG090</b> |
|                    | <b>TRC1014-R1183</b> | <b>TRC0112-UG083</b> |
|                    | <b>TRC1014-R1179</b> | <b>TRC0112-UG084</b> |
|                    | <b>TRC1014-R1166</b> | <b>TRC0112-UG085</b> |

| <b>Fund 7: TRC1014-R1179 - SCL Streetlighting</b>   |          |                     |                |             |        |             |        |        |                |
|-----------------------------------------------------|----------|---------------------|----------------|-------------|--------|-------------|--------|--------|----------------|
| 760400                                              | TRC1014- | Amount to date      | \$236,803.28   | \$0.00      | \$0.00 | \$0.00      | \$0.00 | \$0.00 | \$236,803.28   |
| TRF31                                               | R1179    | Previous Amount     | \$218,117.89   | \$0.00      | \$0.00 | \$0.00      | \$0.00 | \$0.00 | \$218,117.89   |
|                                                     |          | Payment this period | \$18,685.39    | \$0.00      | \$0.00 | \$0.00      | \$0.00 | \$0.00 | \$18,685.39    |
| Comments for the above fund:                        |          |                     |                |             |        |             |        |        |                |
| <b>Fund 8: TRC1014-R1166 - SCL Network</b>          |          |                     |                |             |        |             |        |        |                |
| 760400                                              | TRC1014- | Amount to date      | \$148,236.93   | \$15,865.72 | \$0.00 | \$14,399.59 | \$0.00 | \$0.00 | \$178,502.24   |
| TRF31                                               | R1166    | Previous Amount     | \$85,815.12    | \$6,841.72  | \$0.00 | \$7,441.30  | \$0.00 | \$0.00 | \$100,098.14   |
|                                                     |          | Payment this period | \$62,421.81    | \$9,024.00  | \$0.00 | \$6,958.29  | \$0.00 | \$0.00 | \$78,404.10    |
| Comments for the above fund:                        |          |                     |                |             |        |             |        |        |                |
| <b>Fund 9: TRC1014-R1663 - SCL Madison and 11th</b> |          |                     |                |             |        |             |        |        |                |
| 760400                                              | TRC1014- | Amount to date      | \$0.00         | \$0.00      | \$0.00 | \$0.00      | \$0.00 | \$0.00 | \$0.00         |
| TRF31                                               | R1663    | Previous Amount     | \$0.00         | \$0.00      | \$0.00 | \$0.00      | \$0.00 | \$0.00 | \$0.00         |
|                                                     |          | Payment this period | \$0.00         | \$0.00      | \$0.00 | \$0.00      | \$0.00 | \$0.00 | \$0.00         |
| Comments for the above fund:                        |          |                     |                |             |        |             |        |        |                |
| <b>Fund 10: TRC1014-R1664 - Pony Utilities</b>      |          |                     |                |             |        |             |        |        |                |
| 760400                                              | TRC1014- | Amount to date      | \$0.00         | \$0.00      | \$0.00 | \$0.00      | \$0.00 | \$0.00 | \$0.00         |
| TRF31                                               | R1664    | Previous Amount     | \$0.00         | \$0.00      | \$0.00 | \$0.00      | \$0.00 | \$0.00 | \$0.00         |
|                                                     |          | Payment this period | \$0.00         | \$0.00      | \$0.00 | \$0.00      | \$0.00 | \$0.00 | \$0.00         |
| Comments for the above fund:                        |          |                     |                |             |        |             |        |        |                |
| <b>Fund 11: TRC1198-S0300 - SDOT AAC</b>            |          |                     |                |             |        |             |        |        |                |
| 760400                                              | TRC1198- | Amount to date      | \$160,515.64   | \$12,323.43 | \$0.00 | \$0.00      | \$0.00 | \$0.00 | \$172,839.07   |
| TRF31                                               | S0300    | Previous Amount     | \$50,289.20    | \$0.00      | \$0.00 | \$0.00      | \$0.00 | \$0.00 | \$50,289.20    |
|                                                     |          | Payment this period | \$110,226.44   | \$12,323.43 | \$0.00 | \$0.00      | \$0.00 | \$0.00 | \$122,549.87   |
| Comments for the above fund:                        |          |                     |                |             |        |             |        |        |                |
| <b>Fund 12: TRC0112-UG091 - Guideway</b>            |          |                     |                |             |        |             |        |        |                |
| 760400                                              | TRC0112- | Amount to date      | \$1,171,134.21 | \$70,967.07 | \$0.00 | \$0.00      | \$0.00 | \$0.00 | \$1,242,101.28 |
| TRF31                                               | UG091    | Previous Amount     | \$1,011,460.61 | \$70,967.07 | \$0.00 | \$0.00      | \$0.00 | \$0.00 | \$1,082,427.68 |
|                                                     |          | Payment this period | \$159,673.60   | \$0.00      | \$0.00 | \$0.00      | \$0.00 | \$0.00 | \$159,673.60   |
| Comments for the above fund: NTE \$2,935,373.68     |          |                     |                |             |        |             |        |        |                |
| <b>FUND 13: TRC0112-UG090 - Stations</b>            |          |                     |                |             |        |             |        |        |                |
| 760400                                              | TRC0112- | Amount to date      | \$19,999.61    | \$0.00      | \$0.00 | \$0.00      | \$0.00 | \$0.00 | \$19,999.61    |
| TRF31                                               | UG090    | Previous Amount     | \$19,999.61    | \$0.00      | \$0.00 | \$0.00      | \$0.00 | \$0.00 | \$19,999.61    |
|                                                     |          | Payment this period | \$0.00         | \$0.00      | \$0.00 | \$0.00      | \$0.00 | \$0.00 | \$0.00         |
| Comments for the above fund: NTE \$2,567,516.50     |          |                     |                |             |        |             |        |        |                |

**Progress Estimate #: 6**

Cutoff Date: 3/30/2022  
PW #: 2019-069  
PO #: PW#2019-069  
Fed Aid #: D2021-SMST001

|                  |               |
|------------------|---------------|
| Accounts Payable | SDOT          |
| Retainage        | 0%            |
| Primary Client   | SDOT          |
| Federal Aid No.  | D2021-SMST001 |

**Funding Summary Sheet**

|                    |                      |                      |
|--------------------|----------------------|----------------------|
| Funding Source(s): | <b>TRC1099-S0300</b> | <b>TRC1014-R1663</b> |
|                    | <b>TRC1014-U2037</b> | <b>TRC1014-R1664</b> |
|                    | <b>TRC1014-U2035</b> | <b>TRC1198-S0300</b> |
|                    | <b>TRC1014-U2036</b> | <b>TRC0112-UG091</b> |
|                    | <b>TRC1014-R1181</b> | <b>TRC0112-UG090</b> |
|                    | <b>TRC1014-R1183</b> | <b>TRC0112-UG083</b> |
|                    | <b>TRC1014-R1179</b> | <b>TRC0112-UG084</b> |
|                    | <b>TRC1014-R1166</b> | <b>TRC0112-UG085</b> |

**Fund 14: TRC0112-UG083 - Support Facilities**

|        |          |                     |        |        |        |        |        |        |        |
|--------|----------|---------------------|--------|--------|--------|--------|--------|--------|--------|
| 760400 | TRC0112- | Amount to date      | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 |
| TRF31  | UG083    | Previous Amount     | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 |
|        |          | Payment this period | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$0.00 |

Comments for the above fund:

**Fund 15: TRC0112-UG084 - Sitework**

|        |          |                     |                 |              |        |            |        |        |                 |
|--------|----------|---------------------|-----------------|--------------|--------|------------|--------|--------|-----------------|
| 760400 | TRC0112- | Amount to date      | \$12,400,199.28 | \$545,765.67 | \$0.00 | \$1,872.78 | \$0.00 | \$0.00 | \$12,947,837.73 |
| TRF31  | UG084    | Previous Amount     | \$11,240,871.52 | \$456,477.19 | \$0.00 | \$1,391.03 | \$0.00 | \$0.00 | \$11,698,739.74 |
|        |          | Payment this period | \$1,159,327.76  | \$89,288.48  | \$0.00 | \$481.75   | \$0.00 | \$0.00 | \$1,249,097.99  |

Comments for the above fund:

**Fund 16: TRC0112-UG085 - Systems**

|        |          |                     |                |             |              |        |        |        |                |
|--------|----------|---------------------|----------------|-------------|--------------|--------|--------|--------|----------------|
| 760400 | TRC0112- | Amount to date      | \$1,024,915.92 | \$51,162.11 | \$650,763.58 | \$0.00 | \$0.00 | \$0.00 | \$1,726,841.61 |
| TRF31  | UG085    | Previous Amount     | \$875,635.32   | \$48,978.28 | \$654,836.57 | \$0.00 | \$0.00 | \$0.00 | \$1,579,450.17 |
|        |          | Payment this period | \$149,280.60   | \$2,183.83  | (\$4,072.99) | \$0.00 | \$0.00 | \$0.00 | \$147,391.44   |

Comments for the above fund:

**Summary: All Funding Sources**

|  |                     |                 |              |              |              |        |        |                 |
|--|---------------------|-----------------|--------------|--------------|--------------|--------|--------|-----------------|
|  | Amount to date      | \$17,289,550.19 | \$788,343.28 | \$650,763.58 | \$149,344.95 | \$0.00 | \$0.00 | \$18,878,002.00 |
|  | Previous Amount     | \$14,742,641.70 | \$596,251.54 | \$654,836.57 | \$63,391.97  | \$0.00 | \$0.00 | \$16,057,121.78 |
|  | Payment this period | \$2,546,908.49  | \$192,091.74 | (\$4,072.99) | \$85,952.98  | \$0.00 | \$0.00 | \$2,820,880.22  |

General Comment:

Progress Estimate #: 6  
 PW #: 2019-069

| FUND FOR PO LINE DISTRIBUTION |                 |                         | MERCH                 | TAX                   |
|-------------------------------|-----------------|-------------------------|-----------------------|-----------------------|
| Fund 1 (non-taxable)          | TRC1099-S0300 - | SDOT ADA                | \$0.00                | N/A                   |
| Fund 1 (taxable)              | TRC1099-S0300 - | SDOT ADA                | \$0.00                | \$0.00                |
| Fund 2 (non-taxable)          | TRC1014-U2037 - | Madison & 10th Signal   | \$0.00                | N/A                   |
| Fund 2 (taxable)              | TRC1014-U2037 - | Madison & 10th Signal   | \$0.00                | \$0.00                |
| Fund 3 (non-taxable)          | TRC1014-U2035 - | Madison & 11th Signal   | \$0.00                | N/A                   |
| Fund 3 (taxable)              | TRC1014-U2035 - | Madison & 11th Signal   | \$0.00                | \$0.00                |
| Fund 4 (non-taxable)          | TRC1014-U2036 - | Madison & 18th Signal   | \$0.00                | N/A                   |
| Fund 4 (taxable)              | TRC1014-U2036 - | Madison & 18th Signal   | \$0.00                | \$0.00                |
| Fund 5 (non-taxable)          | TRC1014-R1181 - | SPU Water               | \$175,596.88          | N/A                   |
| Fund 5 (taxable)              | TRC1014-R1181 - | SPU Water               | \$687,529.95          | \$70,471.82           |
| Fund 6 (non-taxable)          | TRC1014-R1183 - | SPU Drainage/Wastewater | \$24,988.11           | N/A                   |
| Fund 6 (taxable)              | TRC1014-R1183 - | SPU Drainage/Wastewater | \$78,449.95           | \$8,041.12            |
| Fund 7 (non-taxable)          | TRC1014-R1179 - | SCL Streetlighting      | \$18,685.39           | N/A                   |
| Fund 7 (taxable)              | TRC1014-R1179 - | SCL Streetlighting      | \$0.00                | \$0.00                |
| Fund 8 (non-taxable)          | TRC1014-R1166 - | SCL Network             | \$3,560.05            | N/A                   |
| Fund 8 (taxable)              | TRC1014-R1166 - | SCL Network             | \$67,885.76           | \$6,958.29            |
| Fund 9 (non-taxable)          | TRC1014-R1663 - | SCL Madison and 11th    | \$0.00                | N/A                   |
| Fund 9 (taxable)              | TRC1014-R1663 - | SCL Madison and 11th    | \$0.00                | \$0.00                |
| Fund 10 (non-taxable)         | TRC1014-R1664 - | Pony Utilities          | \$0.00                | N/A                   |
| Fund 10 (taxable)             | TRC1014-R1664 - | Pony Utilities          | \$0.00                | \$0.00                |
| Fund 11 (non-taxable)         | TRC1198-S0300 - | SDOT AAC                | \$122,549.87          | N/A                   |
| Fund 11 (taxable)             | TRC1198-S0300 - | SDOT AAC                | \$0.00                | \$0.00                |
| Fund 12 (non-taxable)         | TRC0112-UG091 - | Guideway                | \$159,673.60          | N/A                   |
| Fund 12 (taxable)             | TRC0112-UG091 - | Guideway                | \$0.00                | \$0.00                |
| Fund 13 (non-taxable)         | TRC0112-UG090 - | Stations                | \$0.00                | N/A                   |
| Fund 13 (taxable)             | TRC0112-UG090 - | Stations                | \$0.00                | \$0.00                |
| Fund 14 (non-taxable)         | TRC0112-UG083 - | Support Facilities      | \$0.00                | N/A                   |
| Fund 14 (taxable)             | TRC0112-UG083 - | Support Facilities      | \$0.00                | \$0.00                |
| Fund 15 (non-taxable)         | TRC0112-UG084 - | Sitework                | \$1,243,916.24        | N/A                   |
| Fund 15 (taxable)             | TRC0112-UG084 - | Support Facilities      | \$4,700.00            | \$481.75              |
| Fund 16 (non-taxable)         | TRC0112-UG085 - | Sitework                | \$151,464.43          | N/A                   |
| Fund 16 (taxable)             | TRC0112-UG085 - | Sitework                | \$0.00                | \$0.00                |
| Total Breakdowns              |                 |                         | <b>\$2,739,000.23</b> | <b>\$85,952.98</b>    |
|                               |                 |                         | Payment Total         | <b>\$2,824,953.21</b> |

Minus Material on Hand (MOH) \$4,072.99

**Total This Payment \$2,829,026.20**



## MATERIAL ON HAND REPORT - SUMMARY

**PROJECT:** Madison Street Bus Rapid Transit  
**PW #:** 2019-069

| PAYMENT NO.   | 6   | Total                   |                    |                    |
|---------------|-----|-------------------------|--------------------|--------------------|
|               |     | AMOUNT THIS<br>ESTIMATE | PREVIOUS<br>AMOUNT | CURRENT<br>BALANCE |
| BID ITEM NO.: | 282 | \$0.00                  | \$3,327.70         | \$3,327.70         |
| BID ITEM NO.: | 290 | \$0.00                  | \$2,078.21         | \$2,078.21         |
| BID ITEM NO.: | 295 | \$0.00                  | \$28,643.70        | \$28,643.70        |
| BID ITEM NO.: | 297 | \$0.00                  | \$1,186.94         | \$1,186.94         |
| BID ITEM NO.: | 301 | \$0.00                  | \$1,307.23         | \$1,307.23         |
| BID ITEM NO.: | 422 | \$0.00                  | \$3,434.40         | \$3,434.40         |
| BID ITEM NO.: | 423 | \$0.00                  | \$3,434.40         | \$3,434.40         |
| BID ITEM NO.: | 424 | \$0.00                  | \$5,333.40         | \$5,333.40         |
| BID ITEM NO.: | 426 | \$0.00                  | \$5,013.00         | \$5,013.00         |
| BID ITEM NO.: | 427 | \$0.00                  | \$1,116.00         | \$1,116.00         |
| BID ITEM NO.: | 429 | \$0.00                  | \$25,358.40        | \$25,358.40        |
| BID ITEM NO.: | 430 | \$0.00                  | \$15,435.00        | \$15,435.00        |
| BID ITEM NO.: | 431 | \$0.00                  | \$2,972.70         | \$2,972.70         |
| BID ITEM NO.: | 432 | \$0.00                  | \$2,972.70         | \$2,972.70         |
| BID ITEM NO.: | 450 | \$0.00                  | \$103,655.70       | \$103,655.70       |
| BID ITEM NO.: | 455 | \$0.00                  | \$44,895.60        | \$44,895.60        |
| BID ITEM NO.: | 456 | \$0.00                  | \$153,509.40       | \$153,509.40       |
| BID ITEM NO.: | 457 | \$0.00                  | \$54,623.70        | \$54,623.70        |
| BID ITEM NO.: | 462 | \$0.00                  | \$1,208.07         | \$1,208.07         |
| BID ITEM NO.: | 463 | -\$482.74               | \$31,094.81        | \$30,612.07        |
| BID ITEM NO.: | 464 | -\$3,366.93             | \$38,991.66        | \$35,624.73        |
| BID ITEM NO.: | 465 | \$0.00                  | \$2,692.48         | \$2,692.48         |
| BID ITEM NO.: | 466 | \$0.00                  | \$328.39           | \$328.39           |
| BID ITEM NO.: | 467 | \$0.00                  | \$2,141.28         | \$2,141.28         |

|               |     |           |             |             |
|---------------|-----|-----------|-------------|-------------|
| BID ITEM NO.: | 468 | -\$223.32 | \$9,751.50  | \$9,528.18  |
| BID ITEM NO.: | 469 | \$0.00    | \$11,351.70 | \$11,351.70 |
| BID ITEM NO.: | 470 | \$0.00    | \$629.57    | \$629.57    |
| BID ITEM NO.: | 480 | \$0.00    | \$21,780.00 | \$21,780.00 |
| BID ITEM NO.: | 481 | \$0.00    | \$11,583.00 | \$11,583.00 |
| BID ITEM NO.: | 484 | \$0.00    | \$5,310.00  | \$5,310.00  |
| BID ITEM NO.: | 485 | \$0.00    | \$4,576.50  | \$4,576.50  |
| BID ITEM NO.: | 594 | \$0.00    | \$23,527.98 | \$23,527.98 |
| BID ITEM NO.: | 595 | \$0.00    | \$394.40    | \$394.40    |
| BID ITEM NO.: | 596 | \$0.00    | \$608.04    | \$608.04    |
| BID ITEM NO.: | 597 | \$0.00    | \$591.60    | \$591.60    |
| BID ITEM NO.: | 598 | \$0.00    | \$82.17     | \$82.17     |
| BID ITEM NO.: | 600 | \$0.00    | \$312.24    | \$312.24    |
| BID ITEM NO.: | 601 | \$0.00    | \$14,553.00 | \$14,553.00 |
| BID ITEM NO.: | 602 | \$0.00    | \$3,411.00  | \$3,411.00  |
| BID ITEM NO.: | 603 | \$0.00    | \$11,619.00 | \$11,619.00 |

**TOTAL PAYMENT NO. 6**

|                    |                     |                     |
|--------------------|---------------------|---------------------|
| <b>-\$4,072.99</b> | <b>\$654,836.57</b> | <b>\$650,763.58</b> |
|--------------------|---------------------|---------------------|

| <b>TOTAL AMOUNT TO<br/>DATE</b> | <b>PREVIOUS<br/>AMOUNT</b> | <b>AMOUNT THIS<br/>ESTIMATE</b> |
|---------------------------------|----------------------------|---------------------------------|
| \$650,763.58                    | \$654,836.57               | -\$4,072.99                     |



BID ITEM NO.:  
B.I. DESCRIPTION:

463

| PAY EST #: | MATERIAL SUPPLIER | INVOICE NUMBER | INVOICE ITEM NO. | INVOICE ITEM DESCRIPTION   | INVOICE ITEM QUANTITY | INVOICE ITEM UNIT PRICE | INVOICE ITEM TOTAL | THIS PAYMENT AMOUNT |
|------------|-------------------|----------------|------------------|----------------------------|-----------------------|-------------------------|--------------------|---------------------|
| 1          | GraybaR           | 9323967495     | 10               | PVC-80-2 SCH 80 Cond 10 FT | 7700                  | \$4.62                  | \$35,604.03        | \$35,604.03         |
| 2          | GraybaR           | 9323967495     | 10               | PVC-80-2 SCH 80 Cond 10 FT | -128                  | \$4.62                  | (\$591.86)         | (\$591.86)          |
| 4          | GraybaR           | 9323967495     | 10               | PVC-80-2 SCH 80 Cond 10 FT | -100                  | \$4.62                  | (\$462.39)         | (\$462.39)          |
| 6          | GraybaR           | 9323967495     | 10               | PVC-80-2 SCH 80 Cond 10 FT | -116                  | \$4.62                  | (\$536.37)         | (\$536.37)          |
|            |                   |                |                  |                            |                       |                         |                    |                     |
|            |                   |                |                  |                            |                       |                         |                    |                     |

|                        |   | AMOUNT      | MOH % | TOTAL       |
|------------------------|---|-------------|-------|-------------|
| From Previous Payments | = | \$34,549.78 | 90%   | \$31,094.81 |
| Activity This Payment  | = | -\$536.37   | 90%   | (\$482.74)  |
| Current Balance        | = | \$34,013.41 | 90%   | \$30,612.07 |

BID ITEM NO.:  
B.I. DESCRIPTION:

464

| PAY EST<br>#: | MATERIAL SUPPLIER | INVOICE<br>NUMBER | INVOICE ITEM<br>NO. | INVOICE ITEM DESCRIPTION  | INVOICE ITEM<br>QUANTITY | INVOICE ITEM<br>UNIT PRICE | INVOICE ITEM<br>TOTAL | THIS PAYMENT<br>AMOUNT |
|---------------|-------------------|-------------------|---------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| 1             | GraybaR           | 9323967495        | 11                  | PVC-80-3 SCH80 Cond 10 FT | 7920                     | \$7.19                     | \$56,978.86           | \$56,978.86            |
| 2             | GraybaR           | 9323967495        | 11                  | PVC-80-3 SCH80 Cond 10 FT | -1790                    | \$7.19                     | (\$12,877.80)         | (\$12,877.80)          |
| 4             | GraybaR           | 9323967495        | 11                  | PVC-80-3 SCH80 Cond 10 FT | -108                     | \$7.19                     | (\$776.98)            | (\$776.98)             |
| 6             | GraybaR           | 9323967495        | 11                  | PVC-80-3 SCH80 Cond 10 FT | -520                     | \$7.19                     | (\$3,741.04)          | (\$3,741.04)           |
|               |                   |                   |                     |                           |                          |                            |                       |                        |
|               |                   |                   |                     |                           |                          |                            |                       |                        |

|                        |   | AMOUNT      | MOH % | TOTAL       |
|------------------------|---|-------------|-------|-------------|
| From Previous Payments | = | \$43,324.07 | 90%   | \$38,991.66 |
| Activity This Payment  | = | -\$3,741.04 | 90%   | -\$3,366.93 |
| Current Balance        | = | \$39,583.04 | 90%   | \$35,624.73 |

BID ITEM NO.:  
B.I. DESCRIPTION:

468

| PAY EST<br>#: | MATERIAL SUPPLIER | INVOICE<br>NUMBER | INVOICE ITEM<br>NO. | INVOICE ITEM DESCRIPTION | INVOICE ITEM<br>QUANTITY | INVOICE ITEM<br>UNIT PRICE | INVOICE ITEM<br>TOTAL | THIS PAYMENT<br>AMOUNT |
|---------------|-------------------|-------------------|---------------------|--------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| 1             | GraybaR           | 9323967495        | 5                   | 2 Galv Rigid Conduit     | 1000                     | \$11.82                    | \$11,815.70           | \$11,815.70            |
| 2             | GraybaR           | 9323967495        | 5                   | 2 Galv Rigid Conduit     | -83                      | \$11.82                    | (\$980.70)            | (\$980.70)             |
| 6             | GraybaR           | 9323967495        | 5                   | 2 Galv Rigid Conduit     | -21                      | \$11.82                    | (\$248.13)            | (\$248.13)             |
|               |                   |                   |                     |                          |                          |                            |                       |                        |
|               |                   |                   |                     |                          |                          |                            |                       |                        |
|               |                   |                   |                     |                          |                          |                            |                       |                        |

|                        |   | AMOUNT      | MOH % | TOTAL      |
|------------------------|---|-------------|-------|------------|
| From Previous Payments | = | \$10,835.00 | 90%   | \$9,751.50 |
| Activity This Payment  | = | -\$248.13   | 90%   | -\$223.32  |
| Current Balance        | = | \$10,586.87 | 90%   | \$9,528.18 |

## Progress Estimate #: 6

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

| Contract Summary          |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description | Taxable | Estimate Quantity | Units | Unit Price | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-------------|---------|-------------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
|----------|-------------|---------|-------------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|

### Base Bid

|    |        |                                                      |  |        |    |                |          |         |                |                |         |              |
|----|--------|------------------------------------------------------|--|--------|----|----------------|----------|---------|----------------|----------------|---------|--------------|
| 1  | 105005 | CONSTRUCTION SURVEYING                               |  | 1      | LS | \$749,000.00   | 0.3073   | 30.73%  | \$230,167.70   | \$180,134.50   | 0.0668  | \$50,033.20  |
| 2  | 106501 | CONTRACTOR QUALITY PROGRAM PLAN (CQPP)               |  | 1      | LS | \$2,183,343.00 | 0.3000   | 30.00%  | \$655,002.90   | \$600,419.33   | 0.0250  | \$54,583.57  |
| 3  | 107100 | VIBRATION MONITORING                                 |  | 1      | LS | \$16,851.00    | 0.5100   | 51.00%  | \$8,594.01     | \$8,004.23     | 0.0350  | \$589.78     |
| 4  | 107s02 | NOISE MITIGATION PLAN                                |  | 1      | LS | \$15,784.00    | 0.4398   | 43.98%  | \$6,941.80     | \$6,574.04     | 0.0233  | \$367.76     |
| 5  | 108005 | CRITICAL PATH SCHEDULE UPDATE, MIN. BID = \$2500 per |  | 28     | EA | \$2,500.00     | 7.00     | 25.00%  | \$17,500.00    | \$15,000.00    | 1.00    | \$2,500.00   |
| 6  | 109005 | MOBILIZATION-SCHEDULE 1                              |  | 1      | LS | \$5,000,000.00 | 1.0000   | 100.00% | \$5,000,000.00 | \$5,000,000.00 | 0.0000  | \$0.00       |
| 7  | 110005 | MAINTENANCE AND PROTECTION OF TRAFFIC CONTROL        |  | 1      | LS | \$7,412,883.00 | 0.3598   | 35.98%  | \$2,667,155.30 | \$2,469,972.62 | 0.0266  | \$197,182.68 |
| 8  | 110020 | TRAFFIC CONTROL PEACE OFFICERS                       |  | 12280  | HR | \$159.00       | 8020.50  | 65.31%  | \$1,275,259.50 | \$1,077,463.50 | 1244.00 | \$197,796.00 |
| 9  | 110025 | PORTABLE CHANGEABLE MESSAGE SIGN                     |  | 52     | WK | \$506.00       | 19.43    | 37.37%  | \$9,831.58     | \$6,072.00     | 7.43    | \$3,759.58   |
| 10 | 110s01 | TEMPORARY BUSINESS, PUBLIC ACCESS AND PROJECT        |  | 1      | LS | \$5,617.00     | 0.2010   | 20.10%  | \$1,129.02     | \$940.85       | 0.0335  | \$188.17     |
| 11 | 110s02 | ENGINEER DIRECTED TEMPORARY BUSINESS AND PUBLIC      |  | 100000 | FA | \$1.00         | 20878.85 | 20.88%  | \$20,878.85    | \$20,878.85    | 0.00    | \$0.00       |
| 12 | 201005 | CLEARING & GRUBBING                                  |  | 29939  | SF | \$1.00         | 0.00     | 0.00%   | \$0.00         | \$0.00         | 0.00    | \$0.00       |
| 13 | 202035 | REMOVE CEMENT CONCRETE SIDEWALK                      |  | 19570  | SY | \$36.00        | 512.20   | 2.62%   | \$18,439.20    | \$14,392.80    | 112.40  | \$4,046.40   |
| 14 | 202045 | REMOVE PAVEMENT                                      |  | 49157  | SY | \$53.00        | 7564.60  | 15.39%  | \$400,923.80   | \$312,689.40   | 1664.80 | \$88,234.40  |
| 15 | 202062 | REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING       |  | 7582   | SY | \$83.00        | 58.60    | 0.77%   | \$4,863.80     | \$0.00         | 58.60   | \$4,863.80   |
| 16 | 202064 | REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING       |  | 5742   | SY | \$64.00        | 1662.50  | 28.95%  | \$106,400.00   | \$82,892.80    | 367.30  | \$23,507.20  |
| 17 | 202145 | REMOVE CURB                                          |  | 1489   | LF | \$9.00         | 0.00     | 0.00%   | \$0.00         | \$0.00         | 0.00    | \$0.00       |
| 18 | 202190 | REMOVE PIPE                                          |  | 2284   | LF | \$50.00        | 61.10    | 2.68%   | \$3,055.00     | \$3,055.00     | 0.00    | \$0.00       |
| 19 | 202256 | REMOVE BRACKET ARM, ROADWAY LUMINAIRE                |  | 57     | EA | \$54.00        | 0.00     | 0.00%   | \$0.00         | \$0.00         | 0.00    | \$0.00       |
| 20 | 202257 | REMOVE BRACKET ARM, PEDESTRIAN SCALE LUMINAIRE       |  | 10     | EA | \$54.00        | 0.00     | 0.00%   | \$0.00         | \$0.00         | 0.00    | \$0.00       |
| 21 | 202258 | REMOVE ALADDIN ARM ASSEMBLY                          |  | 2      | EA | \$214.00       | 0.00     | 0.00%   | \$0.00         | \$0.00         | 0.00    | \$0.00       |
| 22 | 202270 | REMOVE CATCH BASIN OR SAND BOX                       |  | 3      | EA | \$528.00       | 0.00     | 0.00%   | \$0.00         | \$0.00         | 0.00    | \$0.00       |
| 23 | 202275 | REMOVE CONDUIT RISER                                 |  | 1      | EA | \$268.00       | 0.00     | 0.00%   | \$0.00         | \$0.00         | 0.00    | \$0.00       |
| 24 | 202280 | REMOVE DOWN GUY ASSEMBLY                             |  | 8      | EA | \$268.00       | 0.00     | 0.00%   | \$0.00         | \$0.00         | 0.00    | \$0.00       |
| 25 | 202290 | REMOVE ELECTRICAL VAULT                              |  | 2      | EA | \$2,867.00     | 0.00     | 0.00%   | \$0.00         | \$0.00         | 0.00    | \$0.00       |
| 26 | 202295 | REMOVE FOUNDATION, PEDESTAL                          |  | 20     | EA | \$801.00       | 1.00     | 5.00%   | \$801.00       | \$801.00       | 0.00    | \$0.00       |
| 27 | 202296 | REMOVE FOUNDATION, PED PUSH BUTTON POST              |  | 13     | EA | \$135.00       | 0.00     | 0.00%   | \$0.00         | \$0.00         | 0.00    | \$0.00       |
| 28 | 202305 | REMOVE FOUNDATION, METAL STRAIN POLE                 |  | 27     | EA | \$1,244.00     | 0.00     | 0.00%   | \$0.00         | \$0.00         | 0.00    | \$0.00       |
| 29 | 202306 | REMOVE FOUNDATION, FULL-DEPTH, METAL POLE            |  | 4      | EA | \$9,038.00     | 0.00     | 0.00%   | \$0.00         | \$0.00         | 0.00    | \$0.00       |
| 30 | 202310 | REMOVE FOUNDATION, STREET LIGHT POLE                 |  | 36     | EA | \$725.00       | 0.00     | 0.00%   | \$0.00         | \$0.00         | 0.00    | \$0.00       |
| 31 | 202311 | REMOVE FOUNDATION, STEEL MAST ARM POLE               |  | 19     | EA | \$1,642.00     | 1.00     | 5.26%   | \$1,642.00     | \$1,642.00     | 0.00    | \$0.00       |
| 32 | 202312 | REMOVE FOUNDATION, PEDESTRIAN LIGHT POLE             |  | 1      | EA | \$631.00       | 0.00     | 0.00%   | \$0.00         | \$0.00         | 0.00    | \$0.00       |
| 33 | 202313 | REMOVE FOUNDATION, SERVICE CABINET                   |  | 1      | EA | \$794.00       | 0.00     | 0.00%   | \$0.00         | \$0.00         | 0.00    | \$0.00       |
| 34 | 202315 | REMOVE FOUNDATION, TRAFFIC SIGNAL CONTROLLER         |  | 24     | EA | \$668.00       | 0.00     | 0.00%   | \$0.00         | \$0.00         | 0.00    | \$0.00       |

**Progress Estimate #:** **6**

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description                                         | Taxable | Estimate Quantity | Units | Unit Price | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-----------------------------------------------------|---------|-------------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 35       | 202325 REMOVE GATE VALVE                            |         | 21                | EA    | \$427.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 36       | 202330 REMOVE HANDHOLE                              |         | 111               | EA    | \$101.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 37       | 202335 REMOVE HYDRANT                               |         | 13                | EA    | \$1,495.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 38       | 202340 REMOVE INLET                                 |         | 4                 | EA    | \$657.00   | 4.00             | 100.00%          | \$2,628.00           | \$2,628.00      | 0.00                   | \$0.00                   |
| 39       | 202346 REMOVE LUMINAIRE                             |         | 77                | EA    | \$80.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 40       | 202351 REMOVE PAVEMENT INCLUDING RAIL AND CABLE CAR |         | 3648              | SY    | \$108.00   | 2624.30          | 71.94%           | \$283,424.40         | \$236,068.56    | 438.48                 | \$47,355.84              |
| 41       | 202355 REMOVE MAINTENANCE HOLE                      |         | 3                 | EA    | \$3,218.00 | 1.00             | 33.33%           | \$3,218.00           | \$3,218.00      | 0.00                   | \$0.00                   |
| 42       | 202370 REMOVE PEDESTAL                              |         | 22                | EA    | \$107.00   | 1.00             | 4.55%            | \$107.00             | \$107.00        | 0.00                   | \$0.00                   |
| 43       | 202385 REMOVE POLE, METAL STRAIN                    |         | 24                | EA    | \$321.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 44       | 202387 REMOVE MAST ARM                              |         | 2                 | EA    | \$321.00   | 1.00             | 50.00%           | \$321.00             | \$321.00        | 0.00                   | \$0.00                   |
| 45       | 202390 REMOVE POLE, STREET LIGHT                    |         | 31                | EA    | \$161.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 46       | 202391 REMOVE POLE, STEEL MAST ARM                  |         | 19                | EA    | \$321.00   | 1.00             | 5.26%            | \$321.00             | \$321.00        | 0.00                   | \$0.00                   |
| 47       | 202392 REMOVE POLE, PEDESTRIAN LIGHT                |         | 2                 | EA    | \$268.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 48       | 202395 REMOVE POLE, WOOD                            |         | 19                | EA    | \$803.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 49       | 202400 REMOVE POST, BUS ZONE                        |         | 24                | EA    | \$39.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 50       | 202410 REMOVE POST, PEDESTRIAN PUSHBUTTON           |         | 13                | EA    | \$80.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 51       | 202420 REMOVE POST, TRAFFIC SIGN                    |         | 233               | EA    | \$39.00    | 3.00             | 1.29%            | \$117.00             | \$117.00        | 0.00                   | \$0.00                   |
| 52       | 202431 REMOVE SIGN, STREET DESIGNATION              |         | 22                | EA    | \$39.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 53       | 202432 REMOVE SIGN, ILLUMINATED SIGN                |         | 5                 | EA    | \$268.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 54       | 202435 REMOVE SIGN, BUS ZONE                        |         | 3                 | EA    | \$39.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 55       | 202440 REMOVE SIGN, STREET NAME, POLE MOUNTED       |         | 33                | EA    | \$38.00    | 2.00             | 6.06%            | \$76.00              | \$76.00         | 0.00                   | \$0.00                   |
| 56       | 202445 REMOVE SIGN, OVERHEAD                        |         | 12                | EA    | \$54.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 57       | 202450 REMOVE SIGN, TRAFFIC                         |         | 341               | EA    | \$39.00    | 5.00             | 1.47%            | \$195.00             | \$195.00        | 0.00                   | \$0.00                   |
| 58       | 202460 REMOVE SIGN, STREET NAME                     |         | 13                | EA    | \$39.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 59       | 202473 REMOVE SERVICE CABINET                       |         | 1                 | EA    | \$214.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 60       | 202475 REMOVE TRAFFIC SIGNAL CONTROLLER CABINET     |         | 26                | EA    | \$375.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 61       | 202480 REMOVE TREE                                  |         | 53                | EA    | \$2,644.00 | 62.00            | 116.98%          | \$163,928.00         | \$126,912.00    | 14.00                  | \$37,016.00              |
| 62       | 202505 REMOVE VALVE CHAMBER                         |         | 4                 | EA    | \$1,553.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 63       | 202650 REMOVE VEHICLE SIGNAL HEAD                   |         | 200               | EA    | \$54.00    | 4.00             | 2.00%            | \$216.00             | \$216.00        | 0.00                   | \$0.00                   |
| 64       | 202655 REMOVE PEDESTRIAN SIGNAL HEAD                |         | 146               | EA    | \$54.00    | 1.00             | 0.68%            | \$54.00              | \$54.00         | 0.00                   | \$0.00                   |
| 65       | 202660 REMOVE PEDESTRIAN PUSH BUTTON ASSEMBLY       |         | 72                | EA    | \$54.00    | 1.00             | 1.39%            | \$54.00              | \$54.00         | 0.00                   | \$0.00                   |
| 66       | 202663 REMOVE VIDEO DETECTION OR CCTV CAMERA        |         | 5                 | EA    | \$187.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 67       | 202664 REMOVE BICYCLE PUSHBUTTON ASSEMBLY           |         | 1                 | EA    | \$54.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 68       | 202665 REMOVE EMERGENCY PRE-EMPT DETECTOR           |         | 3                 | EA    | \$54.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 69       | 202667 REMOVE RRFB SYSTEM, (19TH & UNION)           |         | 1                 | LS    | \$1,605.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 70       | 202767 SAWCUT CEMENT CONCRETE SIDEWALK, FULL DEPTH  |         | 6831              | LF    | \$2.00     | 457.00           | 6.69%            | \$914.00             | \$914.00        | 0.00                   | \$0.00                   |

**Progress Estimate #:** **6**

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description                                               | Taxable | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-----------------------------------------------------------|---------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 71       | 202770 SAWCUT RIGID PAVEMENT, FULL DEPTH                  |         | 19472             | LF    | \$5.00      | 2407.00          | 12.36%           | \$12,035.00          | \$11,965.00     | 14.00                  | \$70.00                  |
| 72       | 202805 ABANDON CATCH BASIN                                |         | 2                 | EA    | \$1,424.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 73       | 202825 ABANDON VALVE CHAMBER                              |         | 19                | EA    | \$831.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 74       | 202850 ABANDON AND FILL PIPE                              |         | 1282              | LF    | \$10.00     | 4.00             | 0.31%            | \$40.00              | \$40.00         | 0.00                   | \$0.00                   |
| 75       | 202s02 REMOVE, STORE AND REINSTALL KCM SIGN               |         | 1                 | EA    | \$78.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 76       | 202s03 REMOVE, STORE AND REINSTALL MOSAIC TILE            |         | 6                 | EA    | \$756.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 77       | 202s04 REMOVE SPAN WIRE                                   |         | 2230              | LF    | \$16.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 78       | 202s05 REMOVE, STORE AND REINSTALL BIKE RACK              |         | 36                | EA    | \$313.00    | 3.00             | 8.33%            | \$939.00             | \$939.00        | 0.00                   | \$0.00                   |
| 79       | 202s06 REMOVE, STORE AND REINSTALL BOLLARD                |         | 1                 | EA    | \$627.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 80       | 202s07 REMOVE, STORE AND REINSTALL BENCH                  |         | 6                 | EA    | \$313.00    | 4.00             | 66.67%           | \$1,252.00           | \$1,252.00      | 0.00                   | \$0.00                   |
| 81       | 202s09 REMOVE, STORE AND REINSTALL LITTER RECEPTACLE      |         | 14                | EA    | \$157.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 82       | 202s11 SALVAGE, STORE AND REINSTALL BRICK PAVERS          |         | 43                | SY    | \$154.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 83       | 202s12 REMOVE CURB, GRANITE W/ SALVAGE                    |         | 690               | LF    | \$25.00     | 80.50            | 11.67%           | \$2,012.50           | \$2,012.50      | 0.00                   | \$0.00                   |
| 84       | 202s13 REMOVE FOUNDATION, BUS SHELTER                     |         | 5                 | EA    | \$665.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 85       | 202s15 REMOVE FOUNDATION, LITTER RECEPTACLE               |         | 1                 | EA    | \$248.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 86       | 202s16 REMOVE INTERCONNECT CABLE                          |         | 1                 | LS    | \$10,700.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 87       | 202s17 REMOVE STEEL RAILING                               |         | 28                | LF    | \$35.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 88       | 202s18 REMOVE, STORE AND REINSTALL STEEL RAILING          |         | 73                | LF    | \$26.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 89       | 202s19 REMOVE, STORE AND REINSTALL 18"-HIGH DECORATIVE    |         | 65                | LF    | \$30.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 90       | 202s22 REMOVE PONY BAR FENCE                              |         | 1                 | LS    | \$5,087.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 91       | 202s23 REMOVE SCL VAULT LID AND RISERS                    |         | 3                 | EA    | \$1,323.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 92       | 202s25 ABANDON MONITORING WELL                            |         | 1                 | EA    | \$2,166.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 93       | 202s26 REMOVE TREE GRATE                                  |         | 21                | EA    | \$118.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 94       | 202s27 REMOVE AND SALVAGE WATER FOUNTAIN                  |         | 1                 | EA    | \$1,982.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 95       | 202s28 REMOVE WATER METER BOX                             |         | 4                 | EA    | \$124.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 96       | 202s29 REMOVE BUTTERFLY VALVE                             |         | 1                 | EA    | \$747.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 97       | 202s30 ABANDON VALVE VAULT                                |         | 1                 | EA    | \$907.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 98       | 202s31 REMOVE AND DISPOSE POLE, METAL STRAIN              |         | 12                | EA    | \$268.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 99       | 204005 COMMON EXCAVATION                                  |         | 11277             | CY    | \$66.00     | 1621.10          | 14.38%           | \$106,992.60         | \$81,391.20     | 387.90                 | \$25,601.40              |
| 100      | 204202 UTILITY VERIFICATION EXCAVATION. 10 FT DEPTH, POLE |         | 153               | EA    | \$3,210.00  | 120.00           | 78.43%           | \$385,200.00         | \$369,150.00    | 5.00                   | \$16,050.00              |
| 101      | 204203 UTILITY VERIFICATION EXCAVATION. 5 FT DEPTH, POLE  |         | 11                | EA    | \$2,407.00  | 10.00            | 90.91%           | \$24,070.00          | \$24,070.00     | 0.00                   | \$0.00                   |
| 102      | 207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID      |         | 37667             | SF    | \$3.00      | 16199.50         | 43.01%           | \$48,598.50          | \$43,290.00     | 1769.50                | \$5,308.50               |
| 103      | 207020 SUPPORT AND SAFETY SYSTEM                          |         | 1515              | SF    | \$57.00     | 1780.50          | 117.52%          | \$101,488.50         | \$0.00          | 1780.50                | \$101,488.50             |
| 104      | 207s01 UTILITY CROSSING SUPPORT IN TRENCH                 |         | 1                 | LS    | \$1,685.00  | 1.0000           | 100.00%          | \$1,685.00           | \$1,685.00      | 0.0000                 | \$0.00                   |
| 105      | 208s01 DEWATERING                                         |         | 100000            | FA    | \$1.00      | 8874.05          | 8.87%            | \$8,874.05           | \$8,874.05      | 0.00                   | \$0.00                   |
| 106      | 210010 CONTROLLED DENSITY FILL                            |         | 50                | CY    | \$239.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

**Progress Estimate #:** **6**

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description                                         | Taxable | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-----------------------------------------------------|---------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 107      | 401002 MINERAL AGGREGATE, TYPE 2                    |         | 19931             | TN    | \$110.00    | 3697.29          | 18.55%           | \$406,701.90         | \$330,510.40    | 692.65                 | \$76,191.50              |
| 108      | 401017 MINERAL AGGREGATE, TYPE 17                   |         | 7568              | TN    | \$54.00     | 5283.25          | 69.81%           | \$285,295.50         | \$224,820.90    | 1119.90                | \$60,474.60              |
| 109      | 401209 MINERAL AGGREGATE, TYPE 9                    |         | 32                | CY    | \$141.00    | 11.32            | 35.38%           | \$1,596.12           | \$1,342.32      | 1.80                   | \$253.80                 |
| 110      | 504020 SURFACE PREP, PRELEVEL                       |         | 49                | TN    | \$209.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 111      | 504025 SURFACE PREP, PLANE BITUMINOUS PAVEMENT      |         | 14240             | SY    | \$6.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 112      | 504046 PAVEMENT, WMA (CL 1/2 IN)                    |         | 3942              | TN    | \$178.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 113      | 504260 PAVEMENT PATCH, TEMPORARY                    |         | 1066              | TN    | \$400.00    | 1605.15          | 150.58%          | \$642,060.00         | \$552,316.00    | 224.36                 | \$89,744.00              |
| 114      | 505096 ROADWAY CEM CONC, VARIABLE MIXES, 12 IN      |         | 30990             | SY    | \$130.00    | 3770.20          | 12.17%           | \$490,126.00         | \$313,768.00    | 1356.60                | \$176,358.00             |
| 115      | 505136 ROADWAY CEM CONC, HES (24 HR), 12 IN         |         | 23997             | SY    | \$171.00    | 469.00           | 1.95%            | \$80,199.00          | \$80,199.00     | 0.00                   | \$0.00                   |
| 116      | 505264 ROADWAY CEM CONC BASE, VARIABLE MIXES, 10 IN |         | 2045              | SY    | \$117.00    | 140.60           | 6.88%            | \$16,450.20          | \$16,251.30     | 1.70                   | \$198.90                 |
| 117      | 505285 ROADWAY CEM CONC BASE, HES (24 HR), 10 IN    |         | 1730              | SY    | \$137.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 118      | 505s01 PCCP PANEL DIAMOND GRIND                     |         | 20000             | FA    | \$1.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 119      | 505s02 PCCP PANEL REINFORCING                       |         | 916               | EA    | \$449.00    | 39.00            | 4.26%            | \$17,511.00          | \$15,266.00     | 5.00                   | \$2,245.00               |
| 120      | 612s01 AREAWAY PROTECTION ZONE 1                    |         | 1                 | EA    | \$29,209.00 | 0.25             | 25.00%           | \$7,302.25           | \$7,302.25      | 0.00                   | \$0.00                   |
| 121      | 612s02 AREAWAY PROTECTION ZONE 2                    |         | 1                 | EA    | \$29,209.00 | 0.25             | 25.00%           | \$7,302.25           | \$7,302.25      | 0.00                   | \$0.00                   |
| 122      | 705008 MAINTENANCE HOLE, TYPE 204A                  |         | 6                 | EA    | \$9,508.00  | 5.00             | 83.33%           | \$47,540.00          | \$47,540.00     | 0.00                   | \$0.00                   |
| 123      | 705009 MAINTENANCE HOLE, TYPE 204.5A                |         | 1                 | EA    | \$12,511.00 | 1.00             | 100.00%          | \$12,511.00          | \$12,511.00     | 0.00                   | \$0.00                   |
| 124      | 705058 MAINTENANCE HOLE, TYPE 204B                  |         | 3                 | EA    | \$8,554.00  | 1.00             | 33.33%           | \$8,554.00           | \$8,554.00      | 0.00                   | \$0.00                   |
| 125      | 705060 MAINTENANCE HOLE, TYPE 205B                  |         | 2                 | EA    | \$11,922.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 126      | 705062 MAINTENANCE HOLE, TYPE 206B                  |         | 1                 | EA    | \$14,071.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 127      | 705064 MAINTENANCE HOLE, TYPE 207B                  |         | 4                 | EA    | \$27,426.00 | 1.00             | 25.00%           | \$27,426.00          | \$0.00          | 1.00                   | \$27,426.00              |
| 128      | 705070 MAINTENANCE HOLE, TYPE 210B                  |         | 2                 | EA    | \$44,469.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 129      | 705108 EXTRA DEPTH, TYPE 204A MAINTENANCE HOLE      |         | 16                | VF    | \$763.00    | 18.00            | 112.50%          | \$13,734.00          | \$13,734.00     | 0.00                   | \$0.00                   |
| 130      | 705158 EXTRA DEPTH, TYPE 204B MAINTENANCE HOLE      |         | 8                 | VF    | \$763.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 131      | 705162 EXTRA DEPTH, TYPE 206B MAINTENANCE HOLE      |         | 1                 | VF    | \$1,526.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 132      | 705164 EXTRA DEPTH, TYPE 207B MAINTENANCE HOLE      |         | 22                | VF    | \$1,163.00  | 18.50            | 84.09%           | \$21,515.50          | \$0.00          | 18.50                  | \$21,515.50              |
| 133      | 705170 EXTRA DEPTH TYPE 210B MAINTENANCE HOLE       |         | 4                 | VF    | \$2,195.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 134      | 705300 RECHANNEL MAINTENANCE HOLE                   |         | 2                 | EA    | \$2,340.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 135      | 705305 REBUILD MAINTENANCE HOLE                     |         | 1                 | EA    | \$929.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 136      | 705352 CATCH BASIN, TYPE 240A                       |         | 2                 | EA    | \$8,062.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 137      | 705355 CATCH BASIN, TYPE 242A                       |         | 3                 | EA    | \$8,530.00  | 1.00             | 33.33%           | \$8,530.00           | \$8,530.00      | 0.00                   | \$0.00                   |
| 138      | 705356 CATCH BASIN, TYPE 242B                       |         | 9                 | EA    | \$8,933.00  | 5.00             | 55.56%           | \$44,665.00          | \$44,665.00     | 0.00                   | \$0.00                   |
| 139      | 705450 INLET, TYPE 250A                             |         | 14                | EA    | \$3,616.00  | 19.00            | 135.71%          | \$68,704.00          | \$61,472.00     | 2.00                   | \$7,232.00               |
| 140      | 705451 INLET, TYPE 250B                             |         | 39                | EA    | \$4,009.00  | 28.00            | 71.79%           | \$112,252.00         | \$88,198.00     | 6.00                   | \$24,054.00              |
| 141      | 705s02 EXTRA DEPTH, TYPE 204.5A MAINTENANCE HOLE    |         | 3                 | LF    | \$777.00    | 3.00             | 100.00%          | \$2,331.00           | \$2,331.00      | 0.00                   | \$0.00                   |
| 142      | 708058 PIPE, CB CONN, D.I., CL 50, 8 IN             |         | 779               | LF    | \$187.00    | 430.00           | 55.20%           | \$80,410.00          | \$80,410.00     | 0.00                   | \$0.00                   |



## Progress Estimate #: 6

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description | Taxable                                                  | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-------------|----------------------------------------------------------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 143      | 708258      | PIPE, INLET CONN, D.I., CL 50, 8 IN                      | 1286              | LF    | \$148.00     | 984.05           | 76.52%           | \$145,639.40         | \$118,215.00    | 185.30                 | \$27,424.40              |
| 144      | 708s01      | DROP CONNECTION, OUTSIDE, 8 IN                           | 14                | VF    | \$1,207.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 145      | 708s03      | 4 INCH DRAIN PIPE, GIP, SCH 40                           | 59                | EA    | \$1,095.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 146      | 716010      | FLOW CONTROL DEVICE ASSEMBLY                             | 3                 | EA    | \$4,988.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 147      | 716148      | PIPE, DETENTION, CONC, 48 IN                             | 105               | LF    | \$850.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 148      | 716s01      | PIPE, DETENTION, POLYPROPYLENE, 48 IN                    | 210               | LF    | \$437.00     | 183.00           | 87.14%           | \$79,971.00          | \$0.00          | 183.00                 | \$79,971.00              |
| 149      | 716s02      | PIPE, DETENTION, STEEL REINFORCED POLYETHYLENE,          | 250               | LF    | \$885.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 150      | 716s05      | PIPE, DETENTION PIPE OUTLET CONNECTION, D.I., CL50, 12IN | 297               | LF    | \$153.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 151      | 716s06      | FLOW SPLITTER DEVICE ASSEMBLY                            | 1                 | EA    | \$10,726.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 152      | 717008      | BEDDING, CL B, 8 IN PIPE                                 | 2090              | LF    | \$28.00      | 1416.00          | 67.75%           | \$39,648.00          | \$34,168.40     | 195.70                 | \$5,479.60               |
| 153      | 717010      | BEDDING, CL B, 10 IN PIPE                                | 136               | LF    | \$28.00      | 136.00           | 100.00%          | \$3,808.00           | \$3,808.00      | 0.00                   | \$0.00                   |
| 154      | 717012      | BEDDING, CL B, 12 IN PIPE                                | 1526              | LF    | \$35.00      | 1041.50          | 68.25%           | \$36,452.50          | \$36,452.50     | 0.00                   | \$0.00                   |
| 155      | 717024      | BEDDING, CL B, 24 IN PIPE                                | 14                | LF    | \$35.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 156      | 717048      | BEDDING, CL B, 48 IN PIPE                                | 315               | LF    | \$98.00      | 181.00           | 57.46%           | \$17,738.00          | \$0.00          | 181.00                 | \$17,738.00              |
| 157      | 717072      | BEDDING, CL B, 72 IN PIPE                                | 250               | LF    | \$218.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 158      | 717100      | TELEVISION INSPECTION                                    | 3031              | LF    | \$5.00       | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 159      | 717424      | PIPE, PSD, CONC REINF, C76 CL III, 24 IN                 | 14                | LF    | \$178.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 160      | 717608      | PIPE, PSD, D.I., CL 50, 8 IN                             | 35                | LF    | \$171.00     | 25.00            | 71.43%           | \$4,275.00           | \$4,275.00      | 0.00                   | \$0.00                   |
| 161      | 717612      | PIPE, PSD, D.I., CL 50, 12 IN                            | 1228              | LF    | \$183.00     | 1052.40          | 85.70%           | \$192,589.20         | \$190,594.50    | 10.90                  | \$1,994.70               |
| 162      | 717790      | PIPE, PS or PSS, PVC, D3034 SDR 35, 8 IN                 | 12                | LF    | \$284.00     | 10.00            | 83.33%           | \$2,840.00           | \$2,840.00      | 0.00                   | \$0.00                   |
| 163      | 717791      | PIPE, PS OR PSS, PVC D3034 SDR 35, 10IN                  | 136               | LF    | \$122.00     | 136.00           | 100.00%          | \$16,592.00          | \$16,592.00     | 0.00                   | \$0.00                   |
| 164      | 717888      | TEE, 8 IN, CUT-IN EXISTING CONC PIPE                     | 23                | EA    | \$1,519.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 165      | 717s01      | CASING PIPE, PVC C905 DR 14, 18 IN                       | 18                | LF    | \$377.00     | 18.00            | 100.00%          | \$6,786.00           | \$6,786.00      | 0.00                   | \$0.00                   |
| 166      | 717s04      | PERK FILTER CONCRETE CATCH BASIN TRIPLE                  | 2                 | EA    | \$22,596.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 167      | 717s06      | TEE, PVC, 10 IN                                          | 3                 | EA    | \$1,228.00   | 3.00             | 100.00%          | \$3,684.00           | \$3,684.00      | 0.00                   | \$0.00                   |
| 168      | 717s85      | TEMPORARY SEWER BYPASS                                   | 1                 | LS    | \$110,294.00 | 0.5013           | 50.13%           | \$55,290.38          | \$39,992.60     | 0.1387                 | \$15,297.78              |
| 169      | 720005      | ADJUST EXISTING MH, CB, OR VC                            | 400               | EA    | \$444.00     | 12.00            | 3.00%            | \$5,328.00           | \$4,440.00      | 2.00                   | \$888.00                 |
| 170      | 720010      | ADJUST EXISTING INLET                                    | 33                | EA    | \$240.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 171      | 720020      | ADJUST EXISTING VALVE BOX                                | 184               | EA    | \$174.00     | 5.00             | 2.72%            | \$870.00             | \$870.00        | 0.00                   | \$0.00                   |
| 172      | 720045      | ADJUST EXISTING HANDHOLE                                 | 225               | EA    | \$50.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 173      | 720230      | UTILITY CASTING, TYPE 230                                | 129               | EA    | \$1,220.00   | 3.00             | 2.33%            | \$3,660.00           | \$3,660.00      | 0.00                   | \$0.00                   |
| 174      | 720244      | UTILITY CASTING, TYPE 361 (9 1/4-INCH DEPTH), COVER      | 29                | EA    | \$1,232.00   | 1.00             | 3.45%            | \$1,232.00           | \$1,232.00      | 0.00                   | \$0.00                   |
| 175      | 720342      | UTILITY CASTING, TYPE 230 (13-INCH DEPTH), COVER         | 3                 | EA    | \$1,240.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 176      | 724s01      | PIPE LINING, 6IN                                         | 22                | LF    | \$321.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 177      | 724s02      | PIPE LINING, 8IN                                         | 84                | LF    | \$321.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 178      | 801001      | CONSTRUCTION STORMWATER & EROSION CONTROL                | 1                 | LS    | \$300,000.00 | 0.3398           | 33.98%           | \$101,940.00         | \$94,950.00     | 0.0233                 | \$6,990.00               |

## Progress Estimate #: 6

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description                                            | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|--------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 179      | 801002 TREE, VEGETATION & SOIL PROTECTION PLAN (TVSPP) |         | 1                 | LS    | \$60,000.00  | 0.3398           | 33.98%           | \$20,388.00          | \$18,990.00     | 0.0233                 | \$1,398.00               |
| 180      | 801003 SPILL PLAN (SP)                                 |         | 1                 | LS    | \$5,000.00   | 0.3404           | 34.04%           | \$1,702.00           | \$1,585.00      | 0.0234                 | \$117.00                 |
| 181      | 801004 TEMPORARY DISCHARGE PLAN (TDP)                  |         | 1                 | LS    | \$5,000.00   | 0.3404           | 34.04%           | \$1,702.00           | \$1,585.00      | 0.0234                 | \$117.00                 |
| 182      | 802003 SEEDED LAWN INSTALLATION                        |         | 5510              | SF    | \$2.00       | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 183      | 802060 TREE, DECIDUOUS, 1-1/2 IN TO 1-3/4 IN CAL       |         | 1                 | EA    | \$803.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 184      | 802065 TREE, DECIDUOUS, 1-3/4 IN TO 2 IN CAL           |         | 85                | EA    | \$803.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 185      | 802125 SHRUB, DECIDUOUS, 5 GAL                         |         | 450               | EA    | \$48.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 186      | 802154 GROUND COVER, 4 IN POT                          |         | 732               | EA    | \$5.00       | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 187      | 802160 TOPSOIL, TYPE A                                 |         | 354               | CY    | \$91.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 188      | 802161 GROUND COVER, 1 GAL                             |         | 1087              | EA    | \$19.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 189      | 802162 GROUND COVER, 2 GAL                             |         | 48                | EA    | \$32.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 190      | 802220 MULCH, BARK                                     |         | 71                | CY    | \$118.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 191      | 802360 TREE ROOT BARRIER                               |         | 1176              | LF    | \$21.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 192      | 802700 LANDSCAPE ESTABLISHMENT, MIN. BID = \$40,000    |         | 1                 | LS    | \$42,800.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 193      | 802725 FLEXIBLE POROUS SURFACE TREATMENT               |         | 16859             | SF    | \$22.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 194      | 802s02 PEDESTRIAN ENHANCEMENTS ON MADISON ST I-5       |         | 1                 | LS    | \$260,169.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 195      | 802s03 ROOT PRUNING AND TRIM VEGETATION                |         | 50000             | FA    | \$1.00       | 41765.03         | 83.53%           | \$41,765.03          | \$41,765.03     | 0.00                   | \$0.00                   |
| 196      | 803s01 REPAIR IRRIGATION SYSTEM                        |         | 50000             | FA    | \$1.00       | 505.85           | 1.01%            | \$505.85             | \$505.85        | 0.00                   | \$0.00                   |
| 197      | 804025 CURB, CEM CONC W/ 25% POZZOLANS                 |         | 14654             | LF    | \$30.00      | 1149.50          | 7.84%            | \$34,485.00          | \$34,125.00     | 12.00                  | \$360.00                 |
| 198      | 804035 CURB AND GUTTER, CEM CONC W/ 25% POZZOLANS      |         | 522               | LF    | \$57.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 199      | 807005 CURB, TRAFFIC, PRECAST                          |         | 64                | LF    | \$64.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 200      | 808002 LANE MARKER, TYPE 2                             |         | 685               | EA    | \$6.00       | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 201      | 810s01 FLEXIBLE DELINEATOR POST, 28"                   |         | 110               | EA    | \$155.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 202      | 810s02 FLEXIBLE DELINEATOR POST, 48"                   |         | 66                | EA    | \$187.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 203      | 810s03 FLEXIBLE DELINEATOR POST, 66"                   |         | 9                 | EA    | \$214.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 204      | 810s04 PLASTIC CURB WITH POST                          |         | 141               | EA    | \$375.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 205      | 813120 RESET MONUMENT AND MONUMENT FRAME AND COVER     |         | 43                | EA    | \$1,847.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 206      | 814024 CURB RAMP                                       |         | 2085              | SY    | \$304.00     | 6.30             | 0.30%            | \$1,915.20           | \$1,915.20      | 0.00                   | \$0.00                   |
| 207      | 814025 DETECTABLE WARNING PLATE RETROFIT               |         | 13                | SF    | \$260.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 208      | 814030 DETECTABLE WARNING PLATE                        |         | 2794              | SF    | \$19.00      | 8.00             | 0.29%            | \$152.00             | \$152.00        | 0.00                   | \$0.00                   |
| 209      | 814205 SIDEWALK, CEM CONC W/ 25% POZZOLANS             |         | 17608             | SY    | \$81.00      | 316.80           | 1.80%            | \$25,660.80          | \$18,654.30     | 86.50                  | \$7,006.50               |
| 210      | 814210 SIDEWALK, THICKENED EDGE W/ 25% POZZOLANS       |         | 18647             | LF    | \$10.00      | 272.40           | 1.46%            | \$2,724.00           | \$1,000.00      | 172.40                 | \$1,724.00               |
| 211      | 814s01 STREET NAME LETTER INLAY                        |         | 434               | EA    | \$120.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 212      | 814s02 I-5 SPRING STREET CURB RAMP                     |         | 1                 | LS    | \$15,578.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 213      | 814s12 BRICK PAVING                                    |         | 57                | SY    | \$255.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 214      | 819018 DRIVEWAY, CEM CONC, HES (24 HRS), 8 IN          |         | 1692              | SY    | \$167.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

**Progress Estimate #:** **6**

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description                                            | Taxable | Estimate Quantity | Units | Unit Price | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|--------------------------------------------------------|---------|-------------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 215      | 821001 SIGN, TRAFFIC, MAST ARM MOUNTED                 |         | 69                | EA    | \$404.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 216      | 821002 SIGN, TRAFFIC, POLE MOUNTED                     |         | 61                | EA    | \$175.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 217      | 821003 SIGN, TRAFFIC, SPAN WIRE MOUNTED                |         | 13                | EA    | \$472.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 218      | 821005 SIGN, TRAFFIC, POST MOUNTED                     |         | 446               | EA    | \$126.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 219      | 821007 SIGN, STREET DESIGNATION, SPAN WIRE MOUNTED     |         | 2                 | EA    | \$730.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 220      | 821008 SIGN, STREET DESIGNATION, MAST ARM MOUNTED      |         | 52                | EA    | \$783.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 221      | 821009 SIGN, STREET DESIGNATION, POLE MOUNTED          |         | 46                | EA    | \$288.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 222      | 821020 SIGN, STREET NAME, OWNER FURNISHED, STEEL/ALUM. |         | 49                | EA    | \$214.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 223      | 821025 SIGN, BUS ZONE, OWNER FURNISHED                 |         | 8                 | EA    | \$39.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 224      | 821028 SIGN, TRAFFIC, SIGNAL HEAD MOUNTED              |         | 8                 | EA    | \$161.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 225      | 821030 POST, TRAFFIC SIGN                              |         | 223               | EA    | \$188.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 226      | 821040 POST, STREET NAME                               |         | 23                | EA    | \$291.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 227      | 821045 POST, BUS ZONE                                  |         | 8                 | EA    | \$188.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 228      | 821050 RELOCATE SIGN, TRAFFIC                          |         | 134               | EA    | \$78.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 229      | 821055 RELOCATE SIGN, STREET NAME                      |         | 91                | EA    | \$78.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 230      | 821060 RELOCATE SIGN, BUS ZONE                         |         | 2                 | EA    | \$78.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 231      | 821s01 SIGN FOOTING, KCM, TYPE III                     |         | 1                 | EA    | \$5,390.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 232      | 822006 PAVEMENT MARKING, PAINT, 6 IN STRIPE            |         | 3148              | LF    | \$3.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 233      | 822018 PAVEMENT MARKING, THERMOPLASTIC, 8 IN STRIPE    |         | 44997             | LF    | \$6.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 234      | 822020 PAVEMENT MARKING, THERMOPLASTIC, LEGEND/SYMBOL  |         | 484               | EA    | \$214.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 235      | 822022 PAVEMENT MARKING, THERMOPLASTIC, BIKE DETECTION |         | 100               | EA    | \$134.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 236      | 822204 PAVEMENT MARKING, MMA, 4 IN STRIPE              |         | 41895             | LF    | \$2.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 237      | 822206 PAVEMENT MARKING, MMA, 6 IN STRIPE              |         | 26816             | LF    | \$3.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 238      | 822208 PAVEMENT MARKING, MMA, 8 IN STRIPE              |         | 5209              | LF    | \$6.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 239      | 822210 PAVEMENT MARKING, MMA, LEGEND/SYMBOL            |         | 240               | EA    | \$214.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 240      | 822s01 PAVEMENT MARKING, MMA, GREEN                    |         | 7778              | SF    | \$14.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 241      | 822s02 PAVEMENT MARKING, MMA, RED                      |         | 41983             | SF    | \$11.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 242      | 822s03 PAVEMENT MARKING, MMA, BLACK                    |         | 1809              | SF    | \$16.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 243      | 822s04 TEMPORARY PAVEMENT MARKING, PAINT, 4 IN STRIPE  |         | 104000            | LF    | \$1.00     | 6082.50          | 5.85%            | \$6,082.50           | \$3,689.50      | 2393.00                | \$2,393.00               |
| 244      | 822s05 TEMPORARY PAVEMENT MARKING, PAINT,              |         | 50                | EA    | \$70.00    | 7.00             | 14.00%           | \$490.00             | \$0.00          | 7.00                   | \$490.00                 |
| 245      | 827040 SIGN, PROJECT IDENTIFICATION, OWNER FURNISHED   |         | 4                 | EA    | \$248.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 246      | 830051 LUMINAIRE, LED, COLLECTOR ARTERIAL              |         | 65                | EA    | \$867.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 247      | 830052 LUMINAIRE, LED, PRINCIPAL ARTERIAL              |         | 31                | EA    | \$1,198.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 248      | 830310 LUMINAIRE, LED, PEDESTRIAN SCALE                |         | 30                | EA    | \$3,906.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 249      | 830640 INSTALL GROUND ROD                              |         | 5                 | EA    | \$364.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 250      | 830660 TEMPORARY STREET LIGHTING                       |         | 39000             | FA    | \$1.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

**Progress Estimate #:** **6**

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description | Taxable                                              | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-------------|------------------------------------------------------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 251      | 830661      | TEMPORARY STREET LIGHTING PLAN SUBMITTAL, MIN. BID   | 1                 | LS    | \$2,675.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 252      | 830670      | RECONNECT EXISTING STREET LIGHTING SYSTEM            | 1                 | LS    | \$32,421.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 253      | 830s70      | WIRING, STREET LIGHTING, (SCHEMATIC 1)               | 1                 | LS    | \$1,926.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 254      | 830s71      | WIRING, STREET LIGHTING, (SCHEMATIC 2)               | 1                 | LS    | \$2,889.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 255      | 830s72      | WIRING, STREET LIGHTING, (SCHEMATIC 3)               | 1                 | LS    | \$8,453.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 256      | 830s73      | WIRING, STREET LIGHTING, (SCHEMATIC 4)               | 1                 | LS    | \$5,564.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 257      | 830s74      | WIRING, STREET LIGHTING, (SCHEMATIC 5)               | 1                 | LS    | \$2,033.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 258      | 830s75      | WIRING, STREET LIGHTING, (SCHEMATIC 6)               | 1                 | LS    | \$9,416.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 259      | 830s76      | WIRING, STREET LIGHTING, (SCHEMATIC 7)               | 1                 | LS    | \$3,424.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 260      | 830s77      | WIRING, STREET LIGHTING, (SCHEMATIC 8)               | 1                 | LS    | \$10,700.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 261      | 830s78      | WIRING, STREET LIGHTING, (SCHEMATIC 9)               | 1                 | LS    | \$44,298.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 262      | 830s79      | WIRING, STREET LIGHTING, (SCHEMATIC 10)              | 1                 | LS    | \$26,964.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 263      | 830s80      | WIRING, STREET LIGHTING, (SCHEMATIC 11)              | 1                 | LS    | \$6,741.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 264      | 830s81      | WIRING, STREET LIGHTING, (SCHEMATIC 12)              | 1                 | LS    | \$3,424.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 265      | 830s82      | WIRING, STREET LIGHTING, (SCHEMATIC 13)              | 1                 | LS    | \$13,268.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 266      | 830s83      | WIRING, STREET LIGHTING, (SCHEMATIC 14)              | 1                 | LS    | \$11,663.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 267      | 830s84      | WIRING, STREET LIGHTING, (SCHEMATIC 15)              | 1                 | LS    | \$11,877.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 268      | 830s85      | WIRING, STREET LIGHTING, (SCHEMATIC 16)              | 1                 | LS    | \$11,235.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 269      | 830s86      | WIRING, STREET LIGHTING, (SCHEMATIC 17)              | 1                 | LS    | \$10,058.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 270      | 830s87      | WIRING, STREET LIGHTING, (SCHEMATIC 18)              | 1                 | LS    | \$3,317.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 271      | 830s88      | WIRING, STREET LIGHTING, (SCHEMATIC 19)              | 1                 | LS    | \$10,914.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 272      | 830s89      | WIRING, STREET LIGHTING, (SCHEMATIC 20)              | 1                 | LS    | \$3,424.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 273      | 830s90      | WIRING, STREET LIGHTING, (SCHEMATIC 21)              | 1                 | LS    | \$5,885.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 274      | 830s91      | WIRING, STREET LIGHTING, (SCHEMATIC 22)              | 1                 | LS    | \$7,490.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 275      | 830s92      | WIRING, STREET LIGHTING, (SCHEMATIC 23)              | 1                 | LS    | \$535.00    | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 276      | 830s93      | WIRING, STREET LIGHTING, (SCHEMATIC 24)              | 1                 | LS    | \$7,490.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 277      | 830s94      | WIRING, STREET LIGHTING, (SCHEMATIC 25)              | 1                 | LS    | \$9,202.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 278      | 830s95      | WIRING, STREET LIGHTING, (SCHEMATIC 26)              | 1                 | LS    | \$9,309.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 279      | 830s96      | WIRING, STREET LIGHTING, (SCHEMATIC 27)              | 1                 | LS    | \$1,284.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 280      | 831026      | INSTALL OWNER FURN. TRAF. SIG. CNTRL. CAB., TYPE 2S  | 1                 | EA    | \$1,819.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 281      | 831030      | INSTALL OWNER FURN. TRAF. SIG. CNTRL. CAB., TYPE III | 33                | EA    | \$2,750.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 282      | 831131      | SIGNAL HEAD, VEHICLE, 3 SECTION 1-WAY                | 216               | EA    | \$1,370.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 283      | 831132      | SIGNAL HEAD, VEHICLE, 3 SECTION 1-WAY, OPTICALLY     | 6                 | EA    | \$2,301.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 284      | 831136      | SIGNAL HEAD, BICYCLE, 3-SECTION 8"                   | 2                 | EA    | \$1,552.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 285      | 831137      | SIGNAL HEAD, BICYCLE, 3-SECTION 4"                   | 2                 | EA    | \$1,552.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 286      | 831138      | SIGNAL HEAD, VEHICLE, 3-SECTION 8"                   | 9                 | EA    | \$1,327.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |



**Progress Estimate #:** **6**

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description                                            | Taxable | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|--------------------------------------------------------|---------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 287      | 831139 SIGNAL HEAD, TRANSIT, 3-SECTION 8"              |         | 11                | EA    | \$1,637.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 288      | 831141 SIGNAL HEAD, VEHICLE, 4 SECTION 1-WAY           |         | 10                | EA    | \$1,712.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 289      | 831145 SIGNAL HEAD, VEHICLE, 4 SECTION 1-WAY, BIMODAL  |         | 5                 | EA    | \$1,712.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 290      | 831160 SIGNAL HEAD, PEDESTRIAN COUNTDOWN, LED          |         | 191               | EA    | \$845.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 291      | 831175 BICYCLE PUSHBUTTON ASSEMBLY                     |         | 3                 | EA    | \$1,316.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 292      | 831180 APS PEDESTRIAN PUSHBUTTON ASSEMBLY              |         | 242               | EA    | \$1,487.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 293      | 831200 BOOM TRUCK AND OPERATOR FOR INSPECTOR           |         | 20                | HR    | \$171.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 294      | 831306 DETECTOR LOOP, 6 FT DIA.                        |         | 184               | EA    | \$1,744.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 295      | 831307 DETECTOR LOOP, PREFORMED, 6 FT DIA              |         | 135               | EA    | \$1,391.00  | 3.00             | 2.22%            | \$4,173.00           | \$4,173.00      | 0.00                   | \$0.00                   |
| 296      | 831308 DETECTOR LOOP, PARALLELOGRAM                    |         | 8                 | EA    | \$3,210.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 297      | 831309 DETECTOR LOOP, PREFORMED, PARALLELOGRAM         |         | 8                 | EA    | \$1,391.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 298      | 831401 AERIAL INNERDUCT                                |         | 545               | LF    | \$21.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 299      | 831405 INTERCONNECT CABLE, AERIAL                      |         | 235               | LF    | \$86.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 300      | 831410 INTERCONNECT CABLE, UNDERGROUND                 |         | 175               | LF    | \$107.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 301      | 831450 TERMINAL CABINET                                |         | 88                | EA    | \$1,134.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 302      | 831480 SPAN WIRE                                       |         | 525               | LF    | \$21.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 303      | 831521 RELOCATE PEDESTRIAN SIGNAL HEAD                 |         | 1                 | EA    | \$428.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 304      | 831541 RELOCATE CCTV CAMERA                            |         | 2                 | EA    | \$6,099.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 305      | 831542 RELOCATE EMERGENCY VEHICLE DETECTOR             |         | 1                 | EA    | \$642.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 306      | 831550 EMERGENCY VEHICLE PREEMPTION DETECTOR, OPTICOM  |         | 38                | EA    | \$1,766.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 307      | 831555 VIDEO DETECTION CAMERA                          |         | 4                 | EA    | \$12,198.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 308      | 831556 CCTV CAMERA, PTZ                                |         | 10                | EA    | \$14,841.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 309      | 831560 WIRELESS SENSOR                                 |         | 174               | EA    | \$1,573.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 310      | 831565 WIRELESS SENSOR ACCESS POINT                    |         | 38                | EA    | \$6,752.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 311      | 831570 WIRELESS SENSOR REPEATER                        |         | 25                | EA    | \$4,729.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 312      | 831600 SERVICE CABINET                                 |         | 25                | EA    | \$4,323.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 313      | 831602 SERVICE CABINET WITH STEP-DOWN TRANSFORMER, 32- |         | 5                 | EA    | \$11,449.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 314      | 831631 SERVICE WIRING (MADISON-MINOR)                  |         | 1                 | LS    | \$6,099.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 315      | 831633 SERVICE WIRING (MADISON-BOYLSTON)               |         | 1                 | LS    | \$3,210.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 316      | 831634 SERVICE WIRING (MADISON-BROADWAY)               |         | 1                 | LS    | \$1,605.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 317      | 831635 SERVICE WIRING (MADISON-11TH)                   |         | 1                 | LS    | \$1,177.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 318      | 831636 SERVICE WIRING (MADISON-12TH)                   |         | 1                 | LS    | \$4,708.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 319      | 831637 SERVICE WIRING (MADISON-13TH MIDBLOCK)          |         | 1                 | LS    | \$2,247.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 320      | 831638 SERVICE WIRING (MADISON-14TH)                   |         | 1                 | LS    | \$1,070.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 321      | 831639 SERVICE WIRING (MADISON-15TH)                   |         | 1                 | LS    | \$1,391.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 322      | 831640 SERVICE WIRING (MADISON-16TH)                   |         | 1                 | LS    | \$1,926.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |

**Progress Estimate #:** **6**

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description                                 | Taxable | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|---------------------------------------------|---------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 323      | 831641 SERVICE WIRING (MADISON-17TH)        |         | 1                 | LS    | \$1,712.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 324      | 831642 SERVICE WIRING (MADISON-18TH)        |         | 1                 | LS    | \$1,177.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 325      | 831643 SERVICE WIRING (MADISON-19TH)        |         | 1                 | LS    | \$1,605.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 326      | 831644 SERVICE WIRING (MADISON-20TH)        |         | 1                 | LS    | \$1,391.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 327      | 831645 SERVICE WIRING (MADISON-E DENNY WAY) |         | 1                 | LS    | \$1,605.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 328      | 831647 SERVICE WIRING (MADISON-JOHN)        |         | 1                 | LS    | \$1,070.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 329      | 831648 SERVICE WIRING (MADISON-MLK WAY)     |         | 1                 | LS    | \$1,605.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 330      | 831649 SERVICE WIRING (MLK WAY-HARRISON)    |         | 1                 | LS    | \$2,140.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 331      | 831650 SERVICE WIRING (UNION-19TH)          |         | 1                 | LS    | \$1,284.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 332      | 831651 SERVICE WIRING (MADISON-10TH)        |         | 1                 | LS    | \$4,601.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 333      | 831711 SIGNAL WIRING (SPRING-1ST)           |         | 1                 | LS    | \$8,988.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 334      | 831712 SIGNAL WIRING (SPRING-2ND)           |         | 1                 | LS    | \$1,605.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 335      | 831713 SIGNAL WIRING (SPRING-3RD)           |         | 1                 | LS    | \$15,622.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 336      | 831714 SIGNAL WIRING (SPRING-4TH)           |         | 1                 | LS    | \$1,819.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 337      | 831715 SIGNAL WIRING (SPRING-5TH)           |         | 1                 | LS    | \$321.00    | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 338      | 831716 SIGNAL WIRING (SPRING-6TH)           |         | 1                 | LS    | \$1,712.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 339      | 831717 SIGNAL WIRING (SPRING-7TH)           |         | 1                 | LS    | \$7,811.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 340      | 831718 SIGNAL WIRING (SPRING-8TH)           |         | 1                 | LS    | \$10,700.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 341      | 831719 SIGNAL WIRING (SPRING-9TH)           |         | 1                 | LS    | \$12,626.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 342      | 831720 SIGNAL WIRING (MADISON-1ST)          |         | 1                 | LS    | \$10,486.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 343      | 831721 SIGNAL WIRING (MADISON-2ND)          |         | 1                 | LS    | \$428.00    | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 344      | 831722 SIGNAL WIRING (MADISON-3RD)          |         | 1                 | LS    | \$14,017.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 345      | 831723 SIGNAL WIRING (MADISON-4TH)          |         | 1                 | LS    | \$2,675.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 346      | 831725 SIGNAL WIRING (MADISON-6TH)          |         | 1                 | LS    | \$6,848.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 347      | 831726 SIGNAL WIRING (MADISON-7TH)          |         | 1                 | LS    | \$14,766.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 348      | 831727 SIGNAL WIRING (MADISON-8TH)          |         | 1                 | LS    | \$14,124.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 349      | 831728 SIGNAL WIRING (MADISON-9TH)          |         | 1                 | LS    | \$19,902.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 350      | 831729 SIGNAL WIRING (MADISON-TERRY)        |         | 1                 | LS    | \$14,231.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 351      | 831730 SIGNAL WIRING (MADISON-BOREN)        |         | 1                 | LS    | \$34,133.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 352      | 831731 SIGNAL WIRING (MADISON-MINOR)        |         | 1                 | LS    | \$12,091.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 353      | 831732 SIGNAL WIRING (MADISON-SUMMIT)       |         | 1                 | LS    | \$12,198.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 354      | 831733 SIGNAL WIRING (MADISON-BOYLSTON)     |         | 1                 | LS    | \$20,223.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 355      | 831734 SIGNAL WIRING (MADISON-BROADWAY)     |         | 1                 | LS    | \$25,894.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 356      | 831735 SIGNAL WIRING (MADISON-11TH)         |         | 1                 | LS    | \$11,342.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 357      | 831736 SIGNAL WIRING (MADISON-12TH)         |         | 1                 | LS    | \$25,466.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 358      | 831737 SIGNAL WIRING (MADISON-13TH)         |         | 1                 | LS    | \$13,910.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |

## Progress Estimate #: 6

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description                                | Taxable | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|--------------------------------------------|---------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 359      | 831738 SIGNAL WIRING (MADISON-14TH)        |         | 1                 | LS    | \$23,647.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 360      | 831739 SIGNAL WIRING (MADISON-15TH)        |         | 1                 | LS    | \$13,268.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 361      | 831740 SIGNAL WIRING (MADISON-16TH)        |         | 1                 | LS    | \$11,021.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 362      | 831741 SIGNAL WIRING (MADISON-17TH)        |         | 1                 | LS    | \$15,087.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 363      | 831742 SIGNAL WIRING (MADISON-18TH)        |         | 1                 | LS    | \$8,132.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 364      | 831743 SIGNAL WIRING (MADISON-19TH)        |         | 1                 | LS    | \$14,659.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 365      | 831744 SIGNAL WIRING (MADISON-20TH)        |         | 1                 | LS    | \$19,688.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 366      | 831745 SIGNAL WIRING (MADISON-E DENNY WAY) |         | 1                 | LS    | \$11,449.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 367      | 831746 SIGNAL WIRING (MADISON-23RD)        |         | 1                 | LS    | \$4,815.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 368      | 831747 SIGNAL WIRING (MADISON-JOHN)        |         | 1                 | LS    | \$12,733.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 369      | 831748 SIGNAL WIRING (MADISON-MLK WAY)     |         | 1                 | LS    | \$19,688.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 370      | 831749 SIGNAL WIRING (MLK WAY-HARRISON)    |         | 1                 | LS    | \$8,560.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 371      | 831750 SIGNAL WIRING (UNION-19TH)          |         | 1                 | LS    | \$11,449.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 372      | 831751 SIGNAL WIRING (MADISON-10TH)        |         | 1                 | LS    | \$4,601.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 373      | 831s11 TEMPORARY SIGNAL (SPRING-1ST)       |         | 1                 | LS    | \$8,774.00  | 1.0000           | 100.00%          | \$8,774.00           | \$8,774.00      | 0.0000                 | \$0.00                   |
| 374      | 831s13 TEMPORARY SIGNAL (SPRING-3RD)       |         | 1                 | LS    | \$11,663.00 | 1.0000           | 100.00%          | \$11,663.00          | \$11,663.00     | 0.0000                 | \$0.00                   |
| 375      | 831s15 TEMPORARY SIGNAL (SPRING-5TH)       |         | 1                 | LS    | \$8,774.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 376      | 831s17 TEMPORARY SIGNAL (SPRING-7TH)       |         | 1                 | LS    | \$19,260.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 377      | 831s20 TEMPORARY SIGNAL (MADISON-1ST)      |         | 1                 | LS    | \$20,330.00 | 1.0000           | 100.00%          | \$20,330.00          | \$20,330.00     | 0.0000                 | \$0.00                   |
| 378      | 831s22 TEMPORARY SIGNAL (MADISON-3RD)      |         | 1                 | LS    | \$12,305.00 | 0.9000           | 90.00%           | \$11,074.50          | \$11,074.50     | 0.0000                 | \$0.00                   |
| 379      | 831s25 TEMPORARY SIGNAL (MADISON-6TH)      |         | 1                 | LS    | \$15,087.00 | 0.9000           | 90.00%           | \$13,578.30          | \$13,578.30     | 0.0000                 | \$0.00                   |
| 380      | 831s26 TEMPORARY SIGNAL (MADISON-7TH)      |         | 1                 | LS    | \$34,454.00 | 0.9000           | 90.00%           | \$31,008.60          | \$0.00          | 0.9000                 | \$31,008.60              |
| 381      | 831s27 TEMPORARY SIGNAL (MADISON-8TH)      |         | 1                 | LS    | \$33,705.00 | 0.9000           | 90.00%           | \$30,334.50          | \$30,334.50     | 0.0000                 | \$0.00                   |
| 382      | 831s28 TEMPORARY SIGNAL (MADISON-9TH)      |         | 1                 | LS    | \$33,705.00 | 0.9000           | 90.00%           | \$30,334.50          | \$30,334.50     | 0.0000                 | \$0.00                   |
| 383      | 831s29 TEMPORARY SIGNAL (MADISON-TERRY)    |         | 1                 | LS    | \$26,536.00 | 0.9000           | 90.00%           | \$23,882.40          | \$23,882.40     | 0.0000                 | \$0.00                   |
| 384      | 831s30 TEMPORARY SIGNAL (MADISON-BOREN)    |         | 1                 | LS    | \$38,841.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 385      | 831s31 TEMPORARY SIGNAL (MADISON-MINOR)    |         | 1                 | LS    | \$24,610.00 | 0.9000           | 90.00%           | \$22,149.00          | \$22,149.00     | 0.0000                 | \$0.00                   |
| 386      | 831s32 TEMPORARY SIGNAL (MADISON-SUMMIT)   |         | 1                 | LS    | \$16,692.00 | 0.9000           | 90.00%           | \$15,022.80          | \$15,022.80     | 0.0000                 | \$0.00                   |
| 387      | 831s33 TEMPORARY SIGNAL (MADISON-BOYLSTON) |         | 1                 | LS    | \$19,474.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 388      | 831s34 TEMPORARY SIGNAL (MADISON-BROADWAY) |         | 1                 | LS    | \$54,035.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 389      | 831s35 TEMPORARY SIGNAL (MADISON-11TH)     |         | 1                 | LS    | \$43,442.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 390      | 831s36 TEMPORARY SIGNAL (MADISON-12TH)     |         | 1                 | LS    | \$60,562.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 391      | 831s37 TEMPORARY SIGNAL (MADISON-13TH)     |         | 1                 | LS    | \$53,714.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 392      | 831s38 TEMPORARY SIGNAL (MADISON-14TH)     |         | 1                 | LS    | \$92,983.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 393      | 831s39 TEMPORARY SIGNAL (MADISON-15TH)     |         | 1                 | LS    | \$19,474.00 | 0.9000           | 90.00%           | \$17,526.60          | \$17,526.60     | 0.0000                 | \$0.00                   |
| 394      | 831s40 TEMPORARY SIGNAL (MADISON-16TH)     |         | 1                 | LS    | \$16,692.00 | 0.9000           | 90.00%           | \$15,022.80          | \$15,022.80     | 0.0000                 | \$0.00                   |



**Progress Estimate #:** **6**

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description                                              | Taxable | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|----------------------------------------------------------|---------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 395      | 831s41 TEMPORARY SIGNAL (MADISON-17TH)                   |         | 1                 | LS    | \$16,692.00 | 0.9000           | 90.00%           | \$15,022.80          | \$15,022.80     | 0.0000                 | \$0.00                   |
| 396      | 831s43 TEMPORARY SIGNAL (MADISON-19TH)                   |         | 1                 | LS    | \$16,692.00 | 0.9000           | 90.00%           | \$15,022.80          | \$15,022.80     | 0.0000                 | \$0.00                   |
| 397      | 831s44 TEMPORARY SIGNAL (MADISON-20TH)                   |         | 1                 | LS    | \$25,787.00 | 0.9000           | 90.00%           | \$23,208.30          | \$23,208.30     | 0.0000                 | \$0.00                   |
| 398      | 831s45 TEMPORARY SIGNAL (MADISON-DENNY)                  |         | 1                 | LS    | \$22,256.00 | 0.9000           | 90.00%           | \$20,030.40          | \$20,030.40     | 0.0000                 | \$0.00                   |
| 399      | 831s46 TEMPORARY SIGNAL (MADISON-23RD)                   |         | 1                 | LS    | \$16,692.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 400      | 831s47 TEMPORARY SIGNAL (MADISON-JOHN)                   |         | 1                 | LS    | \$39,055.00 | 0.9000           | 90.00%           | \$35,149.50          | \$0.00          | 0.9000                 | \$35,149.50              |
| 401      | 831s48 TEMPORARY SIGNAL (MADISON-MLK WAY)                |         | 1                 | LS    | \$39,055.00 | 0.9000           | 90.00%           | \$35,149.50          | \$0.00          | 0.9000                 | \$35,149.50              |
| 402      | 831s73 DETECTION INDICATOR, LED BICYCLE BLUE LIGHT       |         | 2                 | EA    | \$642.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 403      | 832005 POLE, STEEL STRAIN, TYPE T                        |         | 1                 | EA    | \$11,984.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 404      | 832015 POLE, STEEL STRAIN, TYPE X                        |         | 1                 | EA    | \$20,116.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 405      | 832020 POLE, STEEL STRAIN, TYPE Z                        |         | 1                 | EA    | \$22,898.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 406      | 832200 POLE, STEEL MAST ARM                              |         | 32                | EA    | \$14,905.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 407      | 832201 POLE, STEEL DOUBLE MAST ARM                       |         | 2                 | EA    | \$21,186.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 408      | 832280 POLE, PEDESTRIAN, ALUMINUM LIGHTING, 14 FT        |         | 30                | EA    | \$2,964.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 409      | 832290 POLE, STEEL LIGHTING 25 to 35 FT                  |         | 20                | EA    | \$4,922.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 410      | 832420 PEDESTAL, ALUMINUM, 10 FT                         |         | 32                | EA    | \$3,938.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 411      | 832422 PEDESTAL, ALUMINUM, 12 FT                         |         | 20                | EA    | \$4,986.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 412      | 832424 PEDESTAL, ALUMINUM, 14 FT                         |         | 3                 | EA    | \$5,275.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 413      | 832430 MAST ARM, 30 FT AND LESS                          |         | 43                | EA    | \$9,662.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 414      | 832440 MAST ARM, 31 FT TO 40 FT                          |         | 18                | EA    | \$11,513.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 415      | 832450 MAST ARM, 41 FT TO 50 FT                          |         | 6                 | EA    | \$15,975.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 416      | 832500 PEDESTRIAN PUSH-BUTTON POST                       |         | 112               | EA    | \$1,177.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 417      | 832503 PEDESTRIAN PUSH-BUTTON, BRIDGE MOUNT              |         | 5                 | EA    | \$428.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 418      | 832510 FOUNDATION, JOINT SIGNAL CONTROLLER/SERVICE       |         | 21                | EA    | \$6,827.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 419      | 832520 FOUNDATION, TRAFFIC SIGNAL CONTROL. CAB. TYPE III |         | 11                | EA    | \$4,398.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 420      | 832521 FOUNDATION, SERVICE CABINET                       |         | 4                 | EA    | \$4,387.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 421      | 832523 FOUNDATION, SERVICE CABINET WITH STEP-DOWN        |         | 5                 | EA    | \$4,387.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 422      | 832525 FOUNDATION, POLE TYPE T                           |         | 1                 | EA    | \$5,136.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 423      | 832535 FOUNDATION, POLE TYPE X                           |         | 1                 | EA    | \$5,136.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 424      | 832540 FOUNDATION, POLE TYPE Z                           |         | 1                 | EA    | \$8,025.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 425      | 832544 FOUNDATION, POLE PEDESTRIAN LIGHTING              |         | 30                | EA    | \$2,536.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 426      | 832545 FOUNDATION, STREET LIGHT POLE                     |         | 20                | EA    | \$5,157.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 427      | 832550 FOUNDATION, PEDESTAL                              |         | 55                | EA    | \$2,568.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 428      | 832555 FOUNDATION, PEDESTRIAN PUSH BUTTON POST           |         | 112               | EA    | \$1,498.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 429      | 832560 FOUNDATION, POLE, MAST ARM 30 FT & LESS           |         | 21                | EA    | \$3,114.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 430      | 832565 FOUNDATION, POLE, MAST ARM 31 FT TO 40 FT         |         | 10                | EA    | \$4,494.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

## Progress Estimate #: 6

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description | Taxable                                           | Estimate Quantity | Units | Unit Price | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-------------|---------------------------------------------------|-------------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 431      | 832570      | FOUNDATION, POLE, MAST ARM 41 FT TO 50 FT         |                   | 1     | EA         | \$4,494.00       | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 432      | 832576      | FOUNDATION, POLE DOUBLE MAST ARM                  |                   | 1     | EA         | \$4,494.00       | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 433      | 832585      | REMOVE FOUNDATION OBSTRUCTIONS                    |                   | 92000 | FA         | \$1.00           | 51035.88         | \$51,035.88          | \$51,035.88     | 0.00                   | \$0.00                   |
| 434      | 832590      | TEMPORARY POLE SUPPORT                            |                   | 18000 | FA         | \$1.00           | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 435      | 832595      | GROUT EXISTING POLE                               |                   | 20000 | FA         | \$1.00           | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 436      | 832710      | INSTALL POLE, KCM SA-201X/SA-201X(C), OWNER       |                   | 2     | EA         | \$2,140.00       | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 437      | 832715      | INSTALL POLE, KCM SA-201Z/SA-201Z(C), OWNER       |                   | 8     | EA         | \$2,119.00       | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 438      | 832717      | INSTALL POLE, KCM SA-201ZZ, OWNER FURNISHED       |                   | 8     | EA         | \$2,119.00       | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 439      | 832719      | INSTALL POLE, KCM SA-201ZZZ, OWNER FURNISHED      |                   | 3     | EA         | \$2,108.00       | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 440      | 832722      | CHIEF SEATTLE BASE AND COLLAR, CAST ALUMINUM, 12" |                   | 2     | EA         | \$23,594.00      | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 441      | 832723      | CHIEF SEATTLE BASE AND COLLAR, CAST ALUMINUM,     |                   | 4     | EA         | \$23,594.00      | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 442      | 832815      | BRACKET ARM, 15 FT                                |                   | 1     | EA         | \$1,605.00       | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 443      | 832838      | ALADDIN BRACKET ARM ASSEMBLY, 8 FT                |                   | 4     | EA         | \$2,729.00       | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 444      | 832852      | BRACKET ARM, 6 FT, STEEL                          |                   | 14    | EA         | \$738.00         | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 445      | 832854      | BRACKET ARM, 8 FT, STEEL                          |                   | 69    | EA         | \$835.00         | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 446      | 832856      | BRACKET ARM, 10 FT, STEEL                         |                   | 4     | EA         | \$963.00         | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 447      | 832858      | BRACKET ARM, 12 FT, STEEL                         |                   | 4     | EA         | \$1,370.00       | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 448      | 832s01      | FOUNDATION, BICYCLE PUSHBUTTON POST               |                   | 3     | EA         | \$1,498.00       | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 449      | 832s02      | BICYCLE PUSHBUTTON POST                           |                   | 3     | EA         | \$1,252.00       | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 450      | 832s09      | FOUNDATION, POLE, JU/STEEL MAST ARM               |                   | 30    | EA         | \$8,956.00       | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 451      | 832s11      | POLE, KCM SA-201X/SA-201X(C)                      |                   | 26    | EA         | \$18,372.00      | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 452      | 832s12      | POLE, KCM SA-201Z/SA-201Z(C)                      |                   | 22    | EA         | \$25,017.00      | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 453      | 832s13      | POLE, KCM SA-201ZZ                                |                   | 32    | EA         | \$28,794.00      | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 454      | 832s14      | POLE, KCM SA-201ZZZ                               |                   | 10    | EA         | \$37,054.00      | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 455      | 832s16      | FOUNDATION, KCM SA-213D                           |                   | 26    | EA         | \$4,997.00       | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 456      | 832s17      | FOUNDATION, KCM SA-213F                           |                   | 41    | EA         | \$7,875.00       | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 457      | 832s18      | FOUNDATION, KCM SA-213H                           |                   | 8     | EA         | \$13,386.00      | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 458      | 832s21      | OFFSET FOUNDATION, KCM SA-211                     |                   | 4     | EA         | \$6,634.00       | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 459      | 832s22      | PEDESTAL, ALUMINUM, 20 FT                         |                   | 1     | EA         | \$6,955.00       | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 460      | 832s23      | OFFSET FOUNDATION, POLE, JU/STEEL MAST ARM        |                   | 1     | EA         | \$8,025.00       | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 461      | 832s30      | INSTALL MAST ARM, 30 FT AND LESS, OWNER FURNISHED |                   | 1     | EA         | \$1,391.00       | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 462      | 833010      | CONDUIT, PVC, 1 IN                                |                   | 1950  | LF         | \$12.00          | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 463      | 833020      | CONDUIT, PVC, 2 IN                                |                   | 41694 | LF         | \$15.00          | 424.00           | \$6,360.00           | \$4,620.00      | 116.00                 | \$1,740.00               |
| 464      | 833030      | CONDUIT, PVC, 3 IN                                |                   | 62883 | LF         | \$23.00          | 2966.00          | \$68,218.00          | \$56,258.00     | 520.00                 | \$11,960.00              |
| 465      | 833040      | CONDUIT, PVC, 4 IN                                |                   | 382   | LF         | \$35.00          | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 466      | 833060      | CONDUIT, RGS, 3/4 IN                              |                   | 130   | LF         | \$37.00          | 0.00             | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

## Progress Estimate #: 6

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

### Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description                                           | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 467      | 833064 CONDUIT, RGS, 1 IN                             |         | 1800              | LF    | \$21.00      | 90.00            | 5.00%            | \$1,890.00           | \$1,890.00      | 0.00                   | \$0.00                   |
| 468      | 833074 CONDUIT, RGS, 2 IN                             |         | 3835              | LF    | \$35.00      | 144.00           | 3.75%            | \$5,040.00           | \$4,305.00      | 21.00                  | \$735.00                 |
| 469      | 833082 CONDUIT, RGS, 3 IN                             |         | 865               | LF    | \$65.00      | 8.00             | 0.92%            | \$520.00             | \$520.00        | 0.00                   | \$0.00                   |
| 470      | 833090 CONDUIT, RGS, 4 IN                             |         | 20                | LF    | \$171.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 471      | 833200 TRENCHING, SCL SERVICE, CONDUIT                |         | 1805              | LF    | \$30.00      | 102.00           | 5.65%            | \$3,060.00           | \$3,060.00      | 0.00                   | \$0.00                   |
| 472      | 833201 TRENCHING, SDOT, CONDUIT                       |         | 26891             | LF    | \$30.00      | 1196.00          | 4.45%            | \$35,880.00          | \$32,970.00     | 97.00                  | \$2,910.00               |
| 473      | 833202 TRENCHING, SCL LIGHTING, CONDUIT               |         | 10485             | LF    | \$30.00      | 294.00           | 2.80%            | \$8,820.00           | \$5,910.00      | 97.00                  | \$2,910.00               |
| 474      | 833203 TRENCHING, SDOT/SCL LIGHTING, CONDUIT          |         | 1150              | LF    | \$30.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 475      | 833204 TRENCHING, KCM, CONDUIT                        |         | 4309              | LF    | \$30.00      | 212.00           | 4.92%            | \$6,360.00           | \$4,920.00      | 48.00                  | \$1,440.00               |
| 476      | 833220 CONDUIT RISER, 2 IN                            |         | 6                 | EA    | \$1,284.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 477      | 833230 CONDUIT RISER, 3 IN                            |         | 48                | EA    | \$1,915.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 478      | 833301 HANDHOLE, TYPE 1                               |         | 11                | EA    | \$1,166.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 479      | 833302 HANDHOLE, TYPE 2                               |         | 235               | EA    | \$1,594.00   | 1.00             | 0.43%            | \$1,594.00           | \$1,594.00      | 0.00                   | \$0.00                   |
| 480      | 833303 HANDHOLE, TYPE 3                               |         | 177               | EA    | \$3,189.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 481      | 833305 HANDHOLE, TYPE 5                               |         | 145               | EA    | \$3,242.00   | 2.00             | 1.38%            | \$6,484.00           | \$3,242.00      | 1.00                   | \$3,242.00               |
| 482      | 833306 HANDHOLE, TYPE 6                               |         | 11                | EA    | \$4,954.00   | 4.00             | 36.36%           | \$19,816.00          | \$19,816.00     | 0.00                   | \$0.00                   |
| 483      | 833307 HANDHOLE, TYPE 2R                              |         | 30                | EA    | \$1,755.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 484      | 833308 HANDHOLE, TYPE 3R                              |         | 16                | EA    | \$3,371.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 485      | 833311 HANDHOLE, TYPE 5R                              |         | 16                | EA    | \$4,077.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 486      | 833s01 LID, HANDHOLE, TYPE 6                          |         | 5                 | EA    | \$2,996.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 487      | 833s02 LID, HANDHOLE, TYPE 5                          |         | 4                 | EA    | \$2,301.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 488      | 833s03 CONDUIT ENCASMENT SYSTEM                       |         | 458               | LF    | \$134.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 489      | 833s05 CONDUIT, RGS, 3 IN, AREAWAY                    |         | 20                | LF    | \$150.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 490      | 833s06 UTILITY VAULT, 7'-2" X 4'-10" X 5'-2"          |         | 1                 | EA    | \$13,910.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 491      | 835s01 STATION PLATFORM SPRING AND 3RD AVENUE EB      |         | 1                 | LS    | \$36,748.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 492      | 835s02 STATION PLATFORM SPRING AND 4TH AVENUE EB      |         | 1                 | LS    | \$42,645.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 493      | 835s03 STATION PLATFORM SPRING AND 8TH AVENUE EB      |         | 1                 | LS    | \$44,252.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 494      | 835s04 STATION PLATFORM MADISON AND 3RD AVENUE WB     |         | 1                 | LS    | \$36,432.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 495      | 835s05 STATION PLATFORM MADISON AND 5TH AVENUE WB     |         | 1                 | LS    | \$44,584.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 496      | 835s06 STATION PLATFORM MADISON AND 8TH AVENUE WB     |         | 1                 | LS    | \$94,859.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 497      | 835s07 STATION PLATFORM MADISON AND TERRY AVENUE      |         | 1                 | LS    | \$175,591.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 498      | 835s08 STATION PLATFORM MADISON AND BOYLSTON AVENUE   |         | 1                 | LS    | \$328,434.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 499      | 835s09 STATION PLATFORM MADISON AND EAST UNION STREET |         | 1                 | LS    | \$310,737.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 500      | 835s10 STATION PLATFORM MADISON AND 17TH AVENUE WB    |         | 1                 | LS    | \$37,462.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 501      | 835s11 STATION PLATFORM MADISON AND 17TH AVENUE EB    |         | 1                 | LS    | \$37,593.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 502      | 835s12 STATION PLATFORM MADISON AND EAST DENNY WAY WB |         | 1                 | LS    | \$35,915.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |

## Progress Estimate #: 6

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description                                            | Taxable | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|--------------------------------------------------------|---------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 503      | 835s13 STATION PLATFORM MADISON AND EAST DENNY WAY EB  |         | 1                 | LS    | \$36,891.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 504      | 835s14 STATION PLATFORM MADISON AND 23RD AVENUE WB     |         | 1                 | LS    | \$38,439.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 505      | 835s15 STATION PLATFORM MADISON AND 24TH AVENUE EB     |         | 1                 | LS    | \$29,997.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 506      | 835s16 STATION PLATFORM MADISON AND MLK WAY            |         | 1                 | LS    | \$36,917.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 507      | 835s17 STATION PLATFORM EAST UNION AND 12TH AVENUE     |         | 1                 | LS    | \$32,499.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 508      | 835s18 STATION PLATFORM EAST MADISON STREET AND 27TH   |         | 1                 | LS    | \$36,662.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 509      | 835s19 STATION PLATFORM MADISON AND 1ST AVE NB         |         | 1                 | LS    | \$28,943.00 | 0.6910           | 69.10%           | \$19,999.61          | \$19,999.61     | 0.0000                 | \$0.00                   |
| 510      | 835s20 EXTRA LAMINATED TEMPERED GLASS PANELS           |         | 20                | EA    | \$480.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 511      | 835s21 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR208    |         | 3                 | EA    | \$69,348.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 512      | 835s22 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR206    |         | 5                 | EA    | \$67,803.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 513      | 835s23 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR206LP  |         | 8                 | EA    | \$67,598.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 514      | 835s24 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR126    |         | 8                 | EA    | \$45,907.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 515      | 835s25 INSTALL OWNER FURNISHED, METRO ROUTE SIGNAGE    |         | 22                | EA    | \$39.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 516      | 835s26 INSTALL OWNER FURNISHED, TRASH RECEPTACLE       |         | 19                | EA    | \$124.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 517      | 835s27 INSTALL OWNER FURNISHED, TICKET VENDING MACHINE |         | 3                 | EA    | \$2,675.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 518      | 835s28 INSTALL OWNER FURNISHED, TECH PYLON WITH ORCA   |         | 21                | EA    | \$2,140.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 519      | 835s29 INSTALL OWNER FURNISHED, BENCH                  |         | 25                | EA    | \$125.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 520      | 835s30 INSTALL OWNER FURNISHED, BLADE                  |         | 41                | EA    | \$314.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 521      | 835s31 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR125    |         | 1                 | EA    | \$44,605.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 522      | 835s40 KCM POWER PEDESTAL                              |         | 15                | EA    | \$6,153.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 523      | 835s41 KCM POWER PEDESTAL WITH STEP-DOWN               |         | 3                 | EA    | \$6,024.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 524      | 835s42 FOUNDATION, KCM POWER PEDESTAL                  |         | 15                | EA    | \$4,398.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 525      | 835s43 FOUNDATION, KCM POWER PEDESTAL WITH STEP-DOWN   |         | 3                 | EA    | \$4,398.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 526      | 835s50 KCM STATION WIRING, SPRING ST & 3RD AVE         |         | 1                 | LS    | \$4,066.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 527      | 835s51 KCM STATION WIRING, SPRING ST & 4TH AVE         |         | 1                 | LS    | \$2,033.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 528      | 835s52 KCM STATION WIRING, SPRING ST & 8TH AVE         |         | 1                 | LS    | \$1,391.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 529      | 835s53 KCM STATION WIRING, MADISON ST & 3RD AVE        |         | 1                 | LS    | \$1,926.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 530      | 835s54 KCM STATION WIRING, MADISON & 5TH AVE           |         | 1                 | LS    | \$1,498.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 531      | 835s55 KCM STATION WIRING, MADISON & 8TH AVE           |         | 1                 | LS    | \$1,391.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 532      | 835s56 KCM STATION WIRING, MADISON & TERRY AVE         |         | 1                 | LS    | \$3,638.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 533      | 835s57 KCM STATION WIRING, MADISON & BOYLSTON AVE      |         | 1                 | LS    | \$7,383.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 534      | 835s58 KCM STATION WIRING, MADISON & E UNION ST        |         | 1                 | LS    | \$7,597.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 535      | 835s59 KCM STATION WIRING, MADISON & 17TH AVE WB       |         | 1                 | LS    | \$5,243.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 536      | 835s60 KCM STATION WIRING, MADISON & 17TH AVE EB       |         | 1                 | LS    | \$1,712.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 537      | 835s61 KCM STATION WIRING, MADISON & E DENNY WAY WB    |         | 1                 | LS    | \$2,354.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 538      | 835s62 KCM STATION WIRING, MADISON & E DENNY WAY EB    |         | 1                 | LS    | \$3,317.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |



## Progress Estimate #: 6

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description                                               | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-----------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 539      | 835s63 KCM STATION WIRING, MADISON & 23RD AVE WB          |         | 1                 | LS    | \$1,712.00   | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 540      | 835s64 KCM STATION WIRING, MADISON & 24TH AVE EB          |         | 1                 | LS    | \$2,782.00   | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 541      | 835s65 KCM STATION WIRING, MADISON & MLK BLVD WB          |         | 1                 | LS    | \$2,033.00   | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 542      | 835s66 KCM STATION WIRING, MADISON & 27TH AVE EB          |         | 1                 | LS    | \$3,317.00   | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 543      | 835s67 KCM STATION WIRING, 1ST AVE NB                     |         | 1                 | LS    | \$1,926.00   | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 544      | 842s01 YELLOW DETECTABLE GUIDANCE STRIP                   |         | 134               | LF    | \$27.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 545      | 844s05 ADJUST EXISTING SCL VAULT ACCESS                   |         | 15                | EA    | \$496.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 546      | 845s01 ARTWORK FOUNDATION                                 |         | 1                 | LS    | \$18,217.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 547      | 846s01 PONY BAR RAMP                                      |         | 1                 | LS    | \$15,473.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 548      | 2109006 MOBILIZATION-SCHEDULE 2                           | T       | 1                 | LS    | \$500,000.00 | 1.0000           | 100.00%          | \$500,000.00         | \$250,000.00    | 0.5000                 | \$250,000.00             |
| 549      | 2207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID     | T       | 50405             | SF    | \$2.00       | 6816.40          | 13.52%           | \$13,632.80          | \$8,832.80      | 2400.00                | \$4,800.00               |
| 550      | 2401017 MINERAL AGGREGATE, TYPE 17                        | T       | 4520              | TN    | \$51.00      | 907.72           | 20.08%           | \$46,293.72          | \$46,293.72     | 0.00                   | \$0.00                   |
| 551      | 2705008 MAINTENANCE HOLE, TYPE 204A                       | T       | 1                 | EA    | \$9,228.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 552      | 2705108 EXTRA DEPTH, TYPE 204A MAINTENANCE HOLE           | T       | 3                 | VF    | \$750.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 553      | 2710s01 TEMPORARY WATER MAINS AND SERVICES                | T       | 1                 | LS    | \$237,720.00 | 0.2524           | 25.24%           | \$60,000.53          | \$30,000.26     | 0.1262                 | \$30,000.27              |
| 554      | 2711112 PIPE, WM, D.I., CL 52, 12 IN, RJ, INCL. FITTINGS  | T       | 3964              | LF    | \$219.00     | 480.00           | 12.11%           | \$105,120.00         | \$0.00          | 480.00                 | \$105,120.00             |
| 555      | 2711116 PIPE, WM, D.I., CL 52, 16 IN, RJ, INCL. FITTINGS  | T       | 1000              | LF    | \$263.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 556      | 2711120 PIPE, WM, D.I., CL 52, 20 IN, RJ, INCL. FITTINGS  | T       | 319               | LF    | \$432.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 557      | 2711208 BEDDING, WATER MAIN, CL B, 8 IN PIPE              | T       | 318               | LF    | \$39.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 558      | 2711212 BEDDING, WATER MAIN, CL B, 12 IN PIPE             | T       | 5128              | LF    | \$38.00      | 1213.10          | 23.66%           | \$46,097.80          | \$27,857.80     | 480.00                 | \$18,240.00              |
| 559      | 2711216 BEDDING, WATERMAIN, CL B, 16 IN PIPE              | T       | 1000              | LF    | \$37.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 560      | 2711220 BEDDING, WATERMAIN, CL B, 20 IN PIPE              | T       | 319               | LF    | \$56.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 561      | 2711400 BLOCKING, CEMENT CONCRETE                         | T       | 63                | CY    | \$3,900.00   | 9.15             | 14.52%           | \$35,685.00          | \$0.00          | 9.15                   | \$35,685.00              |
| 562      | 2711500 STATION, ELECTROLYSIS TEST                        | T       | 31                | EA    | \$7,659.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 563      | 2711505 SACRIFICIAL ANODE BONDED TO PIPE                  | T       | 244               | EA    | \$226.00     | 52.00            | 21.31%           | \$11,752.00          | \$9,266.00      | 11.00                  | \$2,486.00               |
| 564      | 2711s01 SUPPORT SPU WITH JOINT CLAMP EXISTING PIPE        | T       | 1                 | LS    | \$31,328.00  | 1.0000           | 100.00%          | \$31,328.00          | \$31,328.00     | 0.0000                 | \$0.00                   |
| 565      | 2711s02 SUPPORT SPU WITH CUT, CAP, AND CONNECT            | T       | 44                | EA    | \$5,383.00   | 11.00            | 25.00%           | \$59,213.00          | \$37,681.00     | 4.00                   | \$21,532.00              |
| 566      | 2711s07 PIPE, WM, D.I. CL 53 MIN, 8 IN, RJ, POLYETHYLENE  | T       | 318               | LF    | \$146.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 567      | 2711s08 PIPE, WM, D.I. CL 53 MIN, 12 IN, RJ, POLYETHYLENE | T       | 1164              | LF    | \$176.00     | 733.10           | 62.98%           | \$129,025.60         | \$129,025.60    | 0.00                   | \$0.00                   |
| 568      | 2711s09 DAILY BLOCK, CEMENT CONCRETE, PRECAST             | T       | 7                 | EA    | \$2,956.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 569      | 2712004 VALVE, GATE, 4 IN                                 | T       | 8                 | EA    | \$2,037.00   | 2.00             | 25.00%           | \$4,074.00           | \$0.00          | 2.00                   | \$4,074.00               |
| 570      | 2712006 VALVE, GATE, 6 IN                                 | T       | 31                | EA    | \$2,405.00   | 1.00             | 3.23%            | \$2,405.00           | \$2,405.00      | 0.00                   | \$0.00                   |
| 571      | 2712008 VALVE, GATE, 8 IN                                 | T       | 5                 | EA    | \$4,042.00   | 1.00             | 20.00%           | \$4,042.00           | \$0.00          | 1.00                   | \$4,042.00               |
| 572      | 2712012 VALVE, GATE, 12 IN                                | T       | 26                | EA    | \$6,265.00   | 7.00             | 26.92%           | \$43,855.00          | \$18,795.00     | 4.00                   | \$25,060.00              |
| 573      | 2712116 VALVE, BUTTERFLY, 16 IN                           | T       | 3                 | EA    | \$19,786.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 574      | 2712120 VALVE, BUTTERFLY, 20 IN                           | T       | 2                 | EA    | \$11,421.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

## Progress Estimate #: 6

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

### Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description                                                 | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-------------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 575      | 2712500 VALVE BOX, CAST IRON                                | T       | 70                | EA    | \$334.00     | 6.00             | 8.57%            | \$2,004.00           | \$2,004.00      | 0.00                   | \$0.00                   |
| 576      | 2712600 VALVE CHAMBER, PRECAST, 8'X10'                      | T       | 5                 | EA    | \$86,889.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 577      | 2714005 HYDRANT, 6 IN CONN, TYPE 310                        | T       | 15                | EA    | \$7,186.00   | 1.00             | 6.67%            | \$7,186.00           | \$0.00          | 1.00                   | \$7,186.00               |
| 578      | 2714010 HYDRANT, 6 IN CONN, TYPE 311                        | T       | 1                 | EA    | \$7,493.00   | 2.00             | 200.00%          | \$14,986.00          | \$0.00          | 2.00                   | \$14,986.00              |
| 579      | 2715s01 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL,       | T       | 43                | EA    | \$1,400.00   | 13.00            | 30.23%           | \$18,200.00          | \$0.00          | 13.00                  | \$18,200.00              |
| 580      | 2715s02 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL, 4     | T       | 18                | EA    | \$2,053.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 581      | 2715s03 SUPPORT SPU WITH NEW WATER SERVICE, 4 IN TO 8 IN    | T       | 1                 | EA    | \$1,056.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 582      | 2715s04 SUPPORT SPU WITH WATER SERVICE RETIREMENT           | T       | 2                 | EA    | \$1,056.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 583      | 2717004 BEDDING, CL B, 4 IN PIPE                            | T       | 26                | LF    | \$27.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 584      | 2717006 BEDDING, CL B, 6 IN PIPE                            | T       | 55                | LF    | \$26.00      | 21.00            | 38.18%           | \$546.00             | \$546.00        | 0.00                   | \$0.00                   |
| 585      | 2717008 BEDDING, CL B, 8 IN PIPE                            | T       | 12                | LF    | \$39.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 586      | 2718064 PIPE, SS or SSS, PVC D3034 SDR 35, 4 IN             | T       | 26                | LF    | \$466.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 587      | 2718066 PIPE, SS or SSS, PVC D3034 SDR 35, 6 IN             | T       | 55                | LF    | \$225.00     | 37.00            | 67.27%           | \$8,325.00           | \$8,325.00      | 0.00                   | \$0.00                   |
| 588      | 2718238 PIPE, SD, D.I., CL 50, 8 IN                         | T       | 12                | LF    | \$401.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 589      | 2719004 SEWER CLEANOUT, 4 IN                                | T       | 2                 | EA    | \$825.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 590      | 2719008 SEWER CLEANOUT, 8 IN                                | T       | 1                 | EA    | \$1,521.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 591      | 2833235 CONDUIT RISER, 4 IN                                 | T       | 2                 | EA    | \$2,996.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 592      | 2833305 HANDHOLE, TYPE 5                                    | T       | 1                 | EA    | \$3,424.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 593      | 2837s01 METRO COMFORT STATION-BREAK ROOM                    | T       | 1                 | LS    | \$370,221.00 | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 594      | 2843s01 CONCRETE ENCASED DUCT BANK (9-5" RGS)               | T       | 46                | LF    | \$2,611.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 595      | 2843s02 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS) 2-4" PVC  | T       | 48                | LF    | \$1,309.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 596      | 2843s03 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS, 2-4" PVC) | T       | 74                | LF    | \$1,148.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 597      | 2843s04 HSFTB ENCASED DUCT BANK (2-4" PVC)                  | T       | 72                | LF    | \$349.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 598      | 2843s05 HSFTB ENCASED DUCT BANK (4-4" PVC)                  | T       | 10                | LF    | \$2,009.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 599      | 2843s06 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS)           | T       | 12                | LF    | \$2,462.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 600      | 2843s07 CONDUIT 2-4" PVC DIRECT BURY                        | T       | 38                | LF    | \$169.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 601      | 2844s01 ENLARGED VAULT ROOF OPENING                         | T       | 7                 | EA    | \$7,476.00   | 1.00             | 14.29%           | \$7,476.00           | \$7,476.00      | 0.00                   | \$0.00                   |
| 602      | 2844s02 VAULT 133M013 ACCESS MODIFICATION                   | T       | 1                 | EA    | \$10,636.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 603      | 2844s04 REPLACE ACCESS FRAME AND COVER                      | T       | 17                | EA    | \$2,071.00   | 2.00             | 11.76%           | \$4,142.00           | \$4,142.00      | 0.00                   | \$0.00                   |
| 604      | 2844s06 SCL VAULT, 444-LA                                   | T       | 1                 | EA    | \$21,550.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 605      | 2844s07 SCL VAULT, 712-LA                                   | T       | 1                 | EA    | \$44,867.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

|                     |                 |                 |                |
|---------------------|-----------------|-----------------|----------------|
| SUBTOTAL: Base Bid  | \$16,624,902.83 | \$14,441,621.90 | \$2,183,280.93 |
| SALES TAX: Base Bid | \$118,427.43    | \$62,932.77     | \$55,494.66    |
| Retainage: Base Bid | \$0.00          | \$0.00          | \$0.00         |
| Materials on Hand   | \$650,763.58    | \$654,836.57    | -\$4,072.99    |



## Progress Estimate #: 6

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

### Progress Estimate Detail

#### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

| Contract Summary          |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description           | Taxable | Estimate Quantity | Units | Unit Price | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-----------------------|---------|-------------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
|          | Net Payment: Base Bid |         |                   |       |            |                  |                  | \$17,394,093.84      | \$15,159,391.24 |                        | \$2,234,702.60           |

#### Additive Bid

|     |         |                                                      |  |      |    |               |        |         |              |              |        |              |
|-----|---------|------------------------------------------------------|--|------|----|---------------|--------|---------|--------------|--------------|--------|--------------|
| 606 | 3105011 | CONSTRUCTION SURVEYING-ADDITIVE                      |  | 1    | LS | \$ 5,190.00   | 0.0000 | 0.00%   | \$0.00       | \$0.00       | 0.0000 | \$0.00       |
| 607 | 3108005 | CRITICAL PATH SCHEDULE UPDATE, MIN. BID = \$2500 per |  | 1    | EA | \$ 2,500.00   | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 608 | 3109011 | MOBILIZATION-SCHEDULE 3                              |  | 1    | LS | \$ 200,000.00 | 1.0000 | 100.00% | \$200,000.00 | \$100,000.00 | 0.5000 | \$100,000.00 |
| 609 | 3110011 | MAINTENANCE AND PROTECTION OF TRAFFIC CONTROL        |  | 1    | LS | \$ 533,554.00 | 0.2000 | 20.00%  | \$106,710.80 | \$106,710.80 | 0.0000 | \$0.00       |
| 610 | 3201005 | CLEARING & GRUBBING                                  |  | 800  | SF | \$ 1.00       | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 611 | 3202035 | REMOVE CEMENT CONCRETE SIDEWALK                      |  | 500  | SY | \$ 37.00      | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 612 | 3202045 | REMOVE PAVEMENT                                      |  | 3108 | SY | \$ 45.00      | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 613 | 3202062 | REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING       |  | 1242 | SY | \$ 84.00      | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 614 | 3202190 | REMOVE PIPE                                          |  | 325  | LF | \$ 50.00      | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 615 | 3202325 | REMOVE GATE VALVE                                    |  | 3    | EA | \$ 747.00     | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 616 | 3202335 | REMOVE HYDRANT                                       |  | 1    | EA | \$ 1,657.00   | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 617 | 3202351 | REMOVE PAVEMENT INCLUDING RAIL AND CABLE CAR         |  | 360  | SY | \$ 108.00     | 452.30 | 125.64% | \$48,848.40  | \$0.00       | 452.30 | \$48,848.40  |
| 618 | 3202480 | REMOVE TREE                                          |  | 3    | EA | \$ 2,644.00   | 3.00   | 100.00% | \$7,932.00   | \$7,932.00   | 0.00   | \$0.00       |
| 619 | 3202505 | REMOVE VALVE CHAMBER                                 |  | 2    | EA | \$ 1,495.00   | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 620 | 3202770 | SAWCUT RIGID PAVEMENT, FULL DEPTH                    |  | 234  | LF | \$ 5.00       | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 621 | 3202825 | ABANDON VALVE CHAMBER                                |  | 1    | EA | \$ 811.00     | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 622 | 3202850 | ABANDON AND FILL PIPE                                |  | 0    | LF | \$ 10.00      | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 623 | 3202s03 | REMOVE, STORE AND REINSTALL MOSAIC TILE              |  | 1    | EA | \$ 743.00     | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 624 | 3202s12 | REMOVE CURB, GRANITE W/ SALVAGE                      |  | 730  | LF | \$ 25.00      | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 625 | 3204005 | COMMON EXCAVATION                                    |  | 794  | CY | \$ 67.00      | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 626 | 3207010 | SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID        |  | 364  | SF | \$ 15.00      | 186.00 | 51.10%  | \$2,790.00   | \$2,790.00   | 0.00   | \$0.00       |
| 627 | 3401002 | MINERAL AGGREGATE, TYPE 2                            |  | 1456 | TN | \$ 110.00     | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 628 | 3401017 | MINERAL AGGREGATE, TYPE 17                           |  | 107  | TN | \$ 51.00      | 196.30 | 183.46% | \$10,011.30  | \$8,868.90   | 22.40  | \$1,142.40   |
| 629 | 3401209 | MINERAL AGGREGATE, TYPE 9                            |  | 3    | CY | \$ 83.00      | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 630 | 3504260 | PAVEMENT PATCH, TEMPORARY                            |  | 30   | TN | \$ 400.00     | 44.93  | 149.77% | \$17,972.00  | \$15,820.00  | 5.38   | \$2,152.00   |
| 631 | 3505096 | ROADWAY CEM CONC, VARIABLE MIXES, 12 IN              |  | 2939 | SY | \$ 130.00     | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 632 | 3505136 | ROADWAY CEM CONC, HES (24 HR), 12 IN                 |  | 1686 | SY | \$ 171.00     | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 633 | 3505s02 | PCCP PANEL REINFORCING                               |  | 32   | EA | \$ 443.00     | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 634 | 3705451 | INLET, TYPE 250B                                     |  | 7    | EA | \$ 4,009.00   | 7.00   | 100.00% | \$28,063.00  | \$24,054.00  | 1.00   | \$4,009.00   |
| 635 | 3708058 | PIPE, CB CONN, D.I., CL 50, 8 IN                     |  | 64   | LF | \$ 221.00     | 58.10  | 90.78%  | \$12,840.10  | \$5,856.50   | 31.60  | \$6,983.60   |
| 636 | 3708258 | PIPE, INLET CONN, D.I., CL 50, 8 IN                  |  | 116  | LF | \$ 224.00     | 120.60 | 103.97% | \$27,014.40  | \$23,363.20  | 16.30  | \$3,651.20   |
| 637 | 3708s03 | 4 INCH DRAIN PIPE, GIP, SCH 40                       |  | 2    | EA | \$ 1,093.00   | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00       |
| 638 | 3717008 | BEDDING, CL B, 8 IN PIPE                             |  | 180  | LF | \$ 43.00      | 178.70 | 99.28%  | \$7,684.10   | \$5,624.40   | 47.90  | \$2,059.70   |

**Progress Estimate #:** **6**

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description                                                | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|------------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 639      | 3717100 TELEVISION INSPECTION                              |         | 64                | LF    | \$ 44.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 640      | 3717888 TEE, 8 IN, CUT-IN EXISTING CONC PIPE               |         | 2                 | EA    | \$ 1,226.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 641      | 3720005 ADJUST EXISTING MH, CB, OR VC                      |         | 10                | EA    | \$ 446.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 642      | 3720045 ADJUST EXISTING HANDHOLE                           |         | 1                 | EA    | \$ 50.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 643      | 3720230 UTILITY CASTING, TYPE 230                          |         | 7                 | EA    | \$ 1,222.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 644      | 3801s01 CONSTRUCTION STORMWATER & EROSION CONTROL          |         | 1                 | LS    | \$ 5,000.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 645      | 3802003 SEEDED LAWN INSTALLATION                           |         | 551               | SF    | \$ 2.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 646      | 3802065 TREE, DECIDUOUS, 1-3/4 IN TO 2 IN CAL              |         | 3                 | EA    | \$ 803.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 647      | 3802160 TOPSOIL, TYPE A                                    |         | 20                | CY    | \$ 161.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 648      | 3802360 TREE ROOT BARRIER                                  |         | 84                | LF    | \$ 21.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 649      | 3802725 FLEXIBLE POROUS SURFACE TREATMENT                  |         | 2335              | SF    | \$ 22.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 650      | 3802s04 LANDSCAPE ESTABLISHMENT - BID ADDITIVE, MIN. BID = |         | 1                 | LS    | \$ 2,140.00  | 0.0000           | 0.00%            | \$0.00               | \$0.00          | 0.0000                 | \$0.00                   |
| 651      | 3804025 CURB, CEM CONC W/ 25% POZZOLANS                    |         | 1426              | LF    | \$ 30.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 652      | 3813120 RESET MONUMENT AND MONUMENT FRAME AND COVER        |         | 2                 | EA    | \$ 2,597.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 653      | 3814205 SIDEWALK, CEM CONC W/ 25% POZZOLANS                |         | 390               | SY    | \$ 81.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 654      | 3814210 SIDEWALK, THICKENED EDGE W/ 25% POZZOLANS          |         | 1426              | LF    | \$ 10.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 655      | 3819018 DRIVEWAY, CEM CONC, HES (24 HRS), 8 IN             |         | 41                | SY    | \$ 199.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 656      | 4109012 MOBILIZATION-SCHEDULE 4                            | T       | 1                 | LS    | \$ 50,000.00 | 1.0000           | 100.00%          | \$50,000.00          | \$0.00          | 1.0000                 | \$50,000.00              |
| 657      | 4207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID      | T       | 6725              | SF    | \$ 2.00      | 2284.00          | 33.96%           | \$4,568.00           | \$0.00          | 2284.00                | \$4,568.00               |
| 658      | 4401017 MINERAL AGGREGATE, TYPE 17                         | T       | 527               | TN    | \$ 46.00     | 300.90           | 57.10%           | \$13,841.40          | \$0.00          | 300.90                 | \$13,841.40              |
| 659      | 4710s02 TEMPORARY WATER MAINS AND SERVICES - ADDITIVE      | T       | 1                 | LS    | \$ 35,611.00 | 0.4384           | 43.84%           | \$15,611.86          | \$0.00          | 0.4384                 | \$15,611.86              |
| 660      | 4711212 BEDDING, WATER MAIN, CL B, 12 IN PIPE              | T       | 1133              | LF    | \$ 38.00     | 370.00           | 32.66%           | \$14,060.00          | \$0.00          | 370.00                 | \$14,060.00              |
| 661      | 4711400 BLOCKING, CEMENT CONCRETE                          | T       | 9                 | CY    | \$ 3,900.00  | 0.59             | 6.56%            | \$2,301.00           | \$0.00          | 0.59                   | \$2,301.00               |
| 662      | 4711500 STATION, ELECTROLYSIS TEST                         | T       | 3                 | EA    | \$ 2,500.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 663      | 4711505 SACRIFICIAL ANODE BONDED TO PIPE                   | T       | 64                | EA    | \$ 225.00    | 21.00            | 32.81%           | \$4,725.00           | \$0.00          | 21.00                  | \$4,725.00               |
| 664      | 4711s02 SUPPORT SPU WITH CUT, CAP, AND CONNECT             | T       | 9                 | EA    | \$ 4,936.00  | 4.00             | 44.44%           | \$19,744.00          | \$0.00          | 4.00                   | \$19,744.00              |
| 665      | 4711s08 PIPE, WM, D.I. CL 53 MIN, 12 IN, RJ, POLYETHYLENE  | T       | 1133              | LF    | \$ 189.00    | 370.00           | 32.66%           | \$69,930.00          | \$0.00          | 370.00                 | \$69,930.00              |
| 666      | 4711s09 DAILY BLOCK, CEMENT CONCRETE, PRECAST              | T       | 2                 | EA    | \$ 2,862.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 667      | 4712006 VALVE, GATE, 6 IN                                  | T       | 1                 | EA    | \$ 4,061.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 668      | 4712012 VALVE, GATE, 12 IN                                 | T       | 4                 | EA    | \$ 4,955.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 669      | 4712500 VALVE BOX, CAST IRON                               | T       | 5                 | EA    | \$ 634.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 670      | 4714010 HYDRANT, 6 IN CONN, TYPE 311                       | T       | 1                 | EA    | \$ 11,507.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 671      | 4715s01 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL,      | T       | 21                | EA    | \$ 1,383.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

SUBTOTAL: Additive Bid

SALES TAX: Additive Bid

\$664,647.36

\$301,019.80

\$363,627.56

\$19,965.08

\$0.00

\$19,965.08

## Progress Estimate #: 6

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

### Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

| Contract Summary          |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No.                             | Description               | Taxable | Estimate Quantity | Units | Unit Price | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|--------------------------------------|---------------------------|---------|-------------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
|                                      | Retainage: Additive Bid   |         |                   |       |            |                  |                  | \$0.00               | \$0.00          |                        | \$0.00                   |
|                                      | Net Payment: Additive Bid |         |                   |       |            |                  |                  | \$684,612.44         | \$301,019.80    |                        | \$383,592.64             |
| SUBTOTAL: Base Bid + Additive Bid    |                           |         |                   |       |            |                  |                  | \$17,289,550.19      | \$14,742,641.70 |                        | \$2,546,908.49           |
| SALES TAX: Base Bid + Additive Bid   |                           |         |                   |       |            |                  |                  | \$138,392.51         | \$62,932.77     |                        | \$75,459.74              |
| Retainage: Base Bid + Additive Bid   |                           |         |                   |       |            |                  |                  | \$0.00               | \$0.00          |                        | \$0.00                   |
| Net Payment: Base Bid + Additive Bid |                           |         |                   |       |            |                  |                  | \$18,078,706.28      | \$15,460,411.04 |                        | \$2,618,295.24           |

### Change Orders

| ITEM NO.                    |  | DESCRIPTION                                        | Taxable | CO Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|--|----------------------------------------------------|---------|-------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| <b>Change Order No. 001</b> |  |                                                    |         |             |       |              |                  |                  |                      |                 |                        |                          |
| 1001                        |  | CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER     |         | 320         | HR    | \$224.00     | 568.00           | 177.50%          | \$127,232.00         | \$80,416.00     | 209.00                 | \$46,816.00              |
| 1002                        |  | CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER (PF |         | 40          | HR    | \$320.00     | 157.50           | 393.75%          | \$50,400.00          | \$29,120.00     | 66.50                  | \$21,280.00              |
| 1003                        |  | CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER     | T       | 320         | HR    | \$224.00     | 36.00            | 11.25%           | \$8,064.00           | \$4,480.00      | 16.00                  | \$3,584.00               |
| 1004                        |  | CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER     | T       | 40          | HR    | \$320.00     | 17.00            | 42.50%           | \$5,440.00           | \$0.00          | 17.00                  | \$5,440.00               |
| <b>Change Order No. 002</b> |  |                                                    |         |             |       |              |                  |                  |                      |                 |                        |                          |
| 2001                        |  | TEE, DI, 8 INCH                                    |         | 10          | EA    | \$1,794.00   | 8.00             | 80.00%           | \$14,352.00          | \$14,352.00     | 0.00                   | \$0.00                   |
| <b>Change Order No. 003</b> |  |                                                    |         |             |       |              |                  |                  |                      |                 |                        |                          |
| 107                         |  | MINERAL AGGREGATE, TYPE 2                          |         | 1350        | TN    | \$110.00     | 219.78           | 16.28%           | \$24,175.80          | \$24,175.80     | 0.00                   | \$0.00                   |
| 3001                        |  | SUBGRADE STABILIZATION                             |         | 500         | CY    | \$250.68     | 255.80           | 51.16%           | \$64,123.94          | \$30,608.03     | 133.70                 | \$33,515.91              |
| 3002                        |  | SUBGRADE STABILIZATION (PREMIUM TIME)              |         | 250         | CY    | \$343.02     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 004</b> |  |                                                    |         |             |       |              |                  |                  |                      |                 |                        |                          |
| 4001                        |  | RECOVERY OF THE CRITICAL PATH                      |         | 1           | LS    | \$266,212.00 | 1.0000           | 100.00%          | \$266,212.00         | \$266,212.00    | 0.0000                 | \$0.00                   |
| <b>Change Order No. 005</b> |  |                                                    |         |             |       |              |                  |                  |                      |                 |                        |                          |
| 5001                        |  | MISC DSCS AND ENGINEER DIRECTED WORK (GUIDEWAY)    |         | 1           | LS    | \$16,183.24  | 1.0000           | 100.00%          | \$16,183.24          | \$16,183.24     | 0.0000                 | \$0.00                   |
| 5002                        |  | MISC DSCS AND ENGINEER DIRECTED WORK (SITEWORK)    |         | 1           | LS    | \$36,838.49  | 1.0000           | 100.00%          | \$36,838.49          | \$36,838.49     | 0.0000                 | \$0.00                   |
| 5003                        |  | MISC DSCS AND ENGINEER DIRECTED WORK (SYSTEMS)     |         | 1           | LS    | \$51,162.11  | 1.0000           | 100.00%          | \$51,162.11          | \$48,978.28     | 0.0000                 | \$2,183.83               |
| 5004                        |  | MISC DSCS AND ENGINEER DIRECTED WORK (SCL NETWORK) | T       | 1           | LS    | \$2,361.72   | 1.0000           | 100.00%          | \$2,361.72           | \$2,361.72      | 0.0000                 | \$0.00                   |
| 5005                        |  | MISC DSCS AND ENGINEER DIRECTED WORK (SPU WATER)   | T       | 1           | LS    | \$12,987.28  | 1.0000           | 100.00%          | \$12,987.28          | \$12,987.28     | 0.0000                 | \$0.00                   |
| <b>Change Order No. 006</b> |  |                                                    |         |             |       |              |                  |                  |                      |                 |                        |                          |
| 6001                        |  | TEMPORARY SIGNAL (MADISON-4TH)                     |         | 1           | LS    | \$13,900.87  | 0.9000           | 90.00%           | \$12,510.78          | \$12,510.78     | 0.0000                 | \$0.00                   |
| 6002                        |  | TEMPORARY SIGNAL (MADISON-5TH)                     |         | 1           | LS    | \$18,919.91  | 0.9000           | 90.00%           | \$17,027.92          | \$17,027.92     | 0.0000                 | \$0.00                   |

**Progress Estimate #:** **6**

Cutoff Date: 3/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

**Progress Estimate Detail**

**All Funding Sources**

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

**Contract Summary**

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.25%          |

| Item No. | Description                                         | Taxable | Estimate Quantity | Units | Unit Price | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-----------------------------------------------------|---------|-------------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 6003     | ADDITIONAL SIGNAL SHIFTS (MADISON-4TH, MADISON-5TH) |         | 10000             | FA    | \$1.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

**Change Order No. 007**

|      |                                                                                |   |   |    |             |        |       |        |        |        |        |
|------|--------------------------------------------------------------------------------|---|---|----|-------------|--------|-------|--------|--------|--------|--------|
| 7001 | DC02 MISC DESIGN CLARIFICATIONS- SIGNAL AND CONDUIT (MADISON-4TH, MADISON-5TH) |   | 1 | LS | \$5,150.57  | 0.0000 | 0.00% | \$0.00 | \$0.00 | 0.0000 | \$0.00 |
| 7002 | DC03 MISC DESIGN CLARIFICATIONS- SIGNAL (MADISON-19TH, SPRING-7TH, SPRING-8TH) |   | 1 | LS | \$1,458.51  | 0.0000 | 0.00% | \$0.00 | \$0.00 | 0.0000 | \$0.00 |
| 7003 | DC03 MISC DESIGN REVISIONS FOR SIGNAL (SPRING-7TH, SPRING-8TH)                 |   | 1 | LS | \$21,735.59 | 0.0000 | 0.00% | \$0.00 | \$0.00 | 0.0000 | \$0.00 |
| 7004 | DC03 MISC DESIGN REVISIONS (SCL)                                               | T | 1 | LS | \$6,912.53  | 0.0000 | 0.00% | \$0.00 | \$0.00 | 0.0000 | \$0.00 |

**Change Order No. 008**

|      |                                                        |   |       |    |              |        |        |             |        |        |             |
|------|--------------------------------------------------------|---|-------|----|--------------|--------|--------|-------------|--------|--------|-------------|
| 8    | TRAFFIC CONTROL PEACE OFFICERS                         |   | 22    | HR | \$159.00     | 8.00   | 36.36% | \$1,272.00  | \$0.00 | 8.00   | \$1,272.00  |
| 11   | ENGINEER DIRECTED TEMPORARY BUSINESS AND PUBLIC ACCESS |   | 12000 | FA | \$1.00       | 0.00   | 0.00%  | \$0.00      | \$0.00 | 0.00   | \$0.00      |
| 158  | TELEVISION INSPECTION                                  |   | 298   | LF | \$5.00       | 0.00   | 0.00%  | \$0.00      | \$0.00 | 0.00   | \$0.00      |
| 8001 | REPAIR 10-INCH PSS                                     | T | 1     | LS | \$156,000.00 | 0.5000 | 50.00% | \$78,000.00 | \$0.00 | 0.5000 | \$78,000.00 |

|                            |              |              |              |
|----------------------------|--------------|--------------|--------------|
| SUBTOTAL: Change Orders    | \$788,343.28 | \$596,251.54 | \$192,091.74 |
| SALES TAX: Change Orders   | \$10,952.44  | \$459.20     | \$10,493.24  |
| Retainage: Change Orders   | \$0.00       | \$0.00       | \$0.00       |
| Net Payment: Change Orders | \$799,295.72 | \$596,710.74 | \$202,584.98 |

|                                         |                 |                 |                |
|-----------------------------------------|-----------------|-----------------|----------------|
| SUBTOTAL: Base Bid + Change Order(s)    | \$17,413,246.11 | \$15,037,873.44 | \$2,375,372.67 |
| SALES TAX: Base Bid + Change Order(s)   | \$129,379.87    | \$63,391.97     | \$65,987.90    |
| Retainage: Base Bid + Change Orders     | \$0.00          | \$0.00          | \$0.00         |
| Net Payment: Base Bid + Change Order(s) | \$18,193,389.56 | \$15,756,101.98 | \$2,437,287.58 |

|                                                    |                 |                 |                |
|----------------------------------------------------|-----------------|-----------------|----------------|
| SUBTOTAL: Base Bid + Additive + Change Order(s)    | \$18,077,893.47 | \$15,338,893.24 | \$2,739,000.23 |
| SALES TAX: Base Bid + Additive + Change Order(s)   | \$149,344.95    | \$63,391.97     | \$85,952.98    |
| Retainage: Base Bid + Additive + Change Orders     | \$0.00          | \$0.00          | \$0.00         |
| Materials on Hand                                  | \$650,763.58    | \$654,836.57    | -\$4,072.99    |
| Net Payment: Base Bid + Additive + Change Order(s) | \$18,878,002.00 | \$16,057,121.78 | \$2,820,880.22 |

[illegible]





[illegible]

