

Progress Estimate #: 7

Cutoff Date: 4/30/2022
PW #: 2019-069
PO #: PW#2019-069
Fed Aid #: D2021-SMST001

Contract Name:	Madison Street Bus Rapid Transit		
Contractor:	Jansen Inc.		
Awarded Contract Amount:	\$75,629,154.05	Notice to Proceed Date:	10/18/2021
Pay Period:	3/31/2022 to 4/30/2022	Contract Duration / Working Days:	600

Comments: Bond in lieu of retainage

	Total Amount to Date	Previous Amount	Amount This Progress Estimate
Contract Bid Item Work	\$20,349,014.32	\$17,289,550.19	\$3,059,464.13
Change Order Work	\$883,836.84	\$788,343.28	\$95,493.56
Materials on Hand	\$511,173.95	\$650,763.58	-\$139,589.63
Sales Tax @ 10.25%	\$167,235.13	\$149,344.95	\$17,890.18
Less Retainage @ 0.00%	\$0.00	\$0.00	\$0.00
Misc. Deductions/Additions	\$0.00	\$0.00	\$0.00
Payment to Contractor	\$21,911,260.24	\$18,878,002.00	\$3,033,258.24
Contractor accepts this payment in accordance with City of Seattle Standard Specification 1-09.09.		 Jansen Inc.	5-20-22 Date

Prepared by: Kellina Stamm
Kellina Stamm (May 20, 2022 11:11 PDT) Date: 05/20/2022
SDOT Office Engineer: Kelly Stamm

Reviewed by: Silvia Manescu
Silvia Manescu (May 20, 2022 11:08 PDT) Date: 05/20/2022
SDOT Office Engineering Supervisor: Silvia Manescu

Reviewed by: Eugene Pike
Eugene Pike (May 20, 2022 11:49 PDT) Date: 05/20/2022
SDOT Resident Engineer: Eugene Pike

Approved by: Eric Tweit
Eric Tweit Date: 05/20/2022
SDOT Project Manager: Eric Tweit

cc: Contractor: Jansen Inc. (pdf)
SDOT Construction Engineer: Mark Sliger (pdf)
SDOT Resident Engineer: Eugene Pike (pdf)
SDOT Project Manager: Eric Tweit (pdf)

SDOT Accounts Payable: Shine Vang (pdf)
SDOT Finance Analyst: Susan Lund (pdf)
CPCS: Judy Keefe / Gina Owens / Evanne Vaivadas (pdf)
SDOT Office Engineer Project Files (hardcopy & pdf)

City Purchasing and Contracting Services

Construction Contracting

PUBLIC WORKS PREVAILING WAGE CERTIFICATION & SUBCONTRACTOR LIST

Project: Madison Street Bus Rapid Transit

PW#: 2019-069 Contractor Name: Jansen Inc.

I certify that the prevailing wages have been paid in accordance with the pre-filed Statement(s) of Intent to Pay Prevailing Wages on file with the Contracting Services Division of Finance and Administrative Services. This statement covers all subcontractors of all tiers and suppliers who worked on the project.

PAYMENT PERIOD FROM 03/31/22 TO 04/30/22 ☐ Final Subcontractor Report
 MONTH/DAY/YEAR MONTH/DAY/YEAR

☐ No Subcontractors

Subcontractor/Supplier Name	Subcontractor or Supplier?	UBI Number	Intent ID	Affidavit ID	Prompt Pay Eligible ? Y/N	Total Amount Paid During Pay Period
Icon Materials	☒ Sub ☐ Supplier	601 006 854	1173755		N	\$35,125.48
Kemp West	☒ Sub ☐ Supplier	601 071 640	1173520		N	\$19,315.00
LineScape	☒ Sub ☐ Supplier	602 663 114	1181971		N	\$0.00
O'Bunco Engineering	☒ Sub ☐ Supplier	602 045 762	1173572		N	\$51,135.00
Olson Brother Pro-Vac	☒ Sub ☐ Supplier	602 170 975	1176481		N	\$81,313.19
OMA Construction	☒ Sub ☐ Supplier	601 872 128	1173723		N	\$9,008.84
O'Neill Service Group	☒ Sub ☐ Supplier	602 896 811			N	\$82,273.52
Out West Landscape	☒ Sub ☐ Supplier	601 297 628			N	\$0.00
Prime Electric	☒ Sub ☐ Supplier	601 004 783	1183464		N	\$376,669.77
Salinas Sawing	☒ Sub ☐ Supplier	601 717 158	1182490		N	\$0.00
Seattle Blue	☒ Sub ☐ Supplier	603 200 190	1185711		N	\$70,890.00
Seattle's Finest	☒ Sub ☐ Supplier	602 635 292	1185708		N	\$0.00
Specialized Pavement Marking	☒ Sub ☐ Supplier	602 001 003			N	\$0.00
Sundancer Electric	☒ Sub ☐ Supplier	603 190 024	1180354		N	\$0.00
Sunrise Glass	☒ Sub ☐ Supplier	604 350 925	1176986		N	\$0.00
Birch Equipment	☐ Sub ☒ Supplier				Y	\$17,695.69

In accordance with RCW 60.28, 18.27 and 19.28, for all public works contracts over \$35,000 the Contractor shall submit with each Progress Payment a list of all Subcontractors, UBI numbers, Intent IDs, Affidavit IDs, WMBE statuses and dates worked. Moreover, the Contractor shall **record the total amount paid to each Prompt Pay Eligible subcontractor**. This letter shall be signed by an authorized representative of the Contractor prior to payment pursuant to RCW 39.12.040.

Ben LaTray
 Print Name

[Signature] 5/19/2022
 Signature Date

Progress Estimate #: 7

Cutoff Date: 4/30/2022
PW #: 2019-069
PO #: PW#2019-069
Fed Aid #: D2021-SMST001

Accounts Payable	SDOT
Retainage	0%
Primary Client	SDOT
Federal Aid No.	D2021-SMST001

Funding Summary Sheet

Funding Source(s):	TRC1099-S0300	TRC1014-R1663
	TRC1014-U2037	TRC1014-R1664
	TRC1014-U2035	TRC1198-S0300
	TRC1014-U2036	TRC0112-UG091
	TRC1014-R1181	TRC0112-UG090
	TRC1014-R1183	TRC0112-UG083
	TRC1014-R1179	TRC0112-UG084
	TRC1014-R1166	TRC0112-UG085

Funding Source

Acct # Org #	Speed Type	Funding Description	Contract Amount	Change Orders	Materials on Hand	Sales Tax	Misc. Deduct/ Additions	Retainage	Revised Contract Price
Fund 1: TRC1099-S0300 - SDOT ADA									
760400	TRC1099-	Amount to date	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TRF31	S0300	Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 2: TRC1014-U2037 - Madison & 10th Signal									
760400	TRC1014-	Amount to date	\$5,617.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,617.00
TRF31	U2037	Previous Amount	\$5,617.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,617.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 3: TRC1014-U2035 - Madison & 11th Signal									
760400	TRC1014-	Amount to date	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TRF31	U2035	Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 4: TRC1014-U2036 - Madison & 18th Signal									
760400	TRC1014-	Amount to date	\$3,210.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,210.00
TRF31	U2036	Previous Amount	\$3,210.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,210.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 5: TRC1014-R1181 - SPU Water									
760400	TRC1014-	Amount to date	\$2,127,953.10	\$12,987.28	\$0.00	\$140,581.36	\$0.00	\$0.00	\$2,281,521.74
TRF31	R1181	Previous Amount	\$1,881,646.78	\$12,987.28	\$0.00	\$124,985.33	\$0.00	\$0.00	\$2,019,619.39
		Payment this period	\$246,306.32	\$0.00	\$0.00	\$15,596.03	\$0.00	\$0.00	\$261,902.35
Comments for the above fund:									
Fund 6: TRC1014-R1183 - SPU Drainage/Wastewater									
760400	TRC1014-	Amount to date	\$272,352.21	\$79,272.00	\$0.00	\$8,087.25	\$0.00	\$0.00	\$359,711.46
TRF31	R1183	Previous Amount	\$237,271.54	\$79,272.00	\$0.00	\$8,087.25	\$0.00	\$0.00	\$324,630.79
		Payment this period	\$35,080.67	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$35,080.67
Comments for the above fund:									

Progress Estimate #: 7

Cutoff Date: 4/30/2022
PW #: 2019-069
PO #: PW#2019-069
Fed Aid #: D2021-SMST001

Accounts Payable	SDOT
Retainage	0%
Primary Client	SDOT
Federal Aid No.	D2021-SMST001

Funding Summary Sheet		
Funding Source(s):	TRC1099-S0300	TRC1014-R1663
	TRC1014-U2037	TRC1014-R1664
	TRC1014-U2035	TRC1198-S0300
	TRC1014-U2036	TRC0112-UG091
	TRC1014-R1181	TRC0112-UG090
	TRC1014-R1183	TRC0112-UG083
	TRC1014-R1179	TRC0112-UG084
	TRC1014-R1166	TRC0112-UG085

Fund 7: TRC1014-R1179 - SCL Streetlighting									
760400	TRC1014-	Amount to date	\$278,299.02	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$278,299.02
TRF31	R1179	Previous Amount	\$236,803.28	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$236,803.28
		Payment this period	\$41,495.74	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$41,495.74
Comments for the above fund:									
Fund 8: TRC1014-R1166 - SCL Network									
760400	TRC1014-	Amount to date	\$158,076.04	\$34,105.72	\$0.00	\$16,693.74	\$0.00	\$0.00	\$208,875.50
TRF31	R1166	Previous Amount	\$148,236.93	\$15,865.72	\$0.00	\$14,399.59	\$0.00	\$0.00	\$178,502.24
		Payment this period	\$9,839.11	\$18,240.00	\$0.00	\$2,294.15	\$0.00	\$0.00	\$30,373.26
Comments for the above fund:									
Fund 9: TRC1014-R1663 - SCL Madison and 11th									
760400	TRC1014-	Amount to date	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TRF31	R1663	Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 10: TRC1014-R1664 - Pony Utilities									
760400	TRC1014-	Amount to date	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TRF31	R1664	Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 11: TRC1198-S0300 - SDOT AAC									
760400	TRC1198-	Amount to date	\$167,800.74	\$15,657.47	\$0.00	\$0.00	\$0.00	\$0.00	\$183,458.21
TRF31	S0300	Previous Amount	\$160,515.64	\$12,323.43	\$0.00	\$0.00	\$0.00	\$0.00	\$172,839.07
		Payment this period	\$7,285.10	\$3,334.04	\$0.00	\$0.00	\$0.00	\$0.00	\$10,619.14
Comments for the above fund:									
Fund 12: TRC0112-UG091 - Guideway									
760400	TRC0112-	Amount to date	\$2,003,471.17	\$70,967.07	\$0.00	\$0.00	\$0.00	\$0.00	\$2,074,438.24
TRF31	UG091	Previous Amount	\$1,171,134.21	\$70,967.07	\$0.00	\$0.00	\$0.00	\$0.00	\$1,242,101.28
		Payment this period	\$832,336.96	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$832,336.96
Comments for the above fund: NTE \$2,935,373.68									
FUND 13: TRC0112-UG090 - Stations									
760400	TRC0112-	Amount to date	\$19,999.61	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$19,999.61
TRF31	UG090	Previous Amount	\$19,999.61	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$19,999.61
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund: NTE \$2,567,516.50									

Progress Estimate #: 7

Cutoff Date: 4/30/2022
PW #: 2019-069
PO #: PW#2019-069
Fed Aid #: D2021-SMST001

Accounts Payable	SDOT
Retainage	0%
Primary Client	SDOT
Federal Aid No.	D2021-SMST001

Funding Summary Sheet

Funding Source(s):	TRC1099-S0300	TRC1014-R1663
	TRC1014-U2037	TRC1014-R1664
	TRC1014-U2035	TRC1198-S0300
	TRC1014-U2036	TRC0112-UG091
	TRC1014-R1181	TRC0112-UG090
	TRC1014-R1183	TRC0112-UG083
	TRC1014-R1179	TRC0112-UG084
	TRC1014-R1166	TRC0112-UG085

Fund 14: TRC0112-UG083 - Support Facilities

760400	TRC0112-	Amount to date	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TRF31	UG083	Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

Comments for the above fund:

Fund 15: TRC0112-UG084 - Sitework

760400	TRC0112-	Amount to date	\$14,049,320.24	\$619,685.19	\$0.00	\$1,872.78	\$0.00	\$0.00	\$14,670,878.21
TRF31	UG084	Previous Amount	\$12,400,199.28	\$545,765.67	\$0.00	\$1,872.78	\$0.00	\$0.00	\$12,947,837.73
		Payment this period	\$1,649,120.96	\$73,919.52	\$0.00	\$0.00	\$0.00	\$0.00	\$1,723,040.48

Comments for the above fund:

Fund 16: TRC0112-UG085 - Systems

760400	TRC0112-	Amount to date	\$1,262,915.19	\$51,162.11	\$511,173.95	\$0.00	\$0.00	\$0.00	\$1,825,251.25
TRF31	UG085	Previous Amount	\$1,024,915.92	\$51,162.11	\$650,763.58	\$0.00	\$0.00	\$0.00	\$1,726,841.61
		Payment this period	\$237,999.27	\$0.00	(\$139,589.63)	\$0.00	\$0.00	\$0.00	\$98,409.64

Comments for the above fund:

Summary: All Funding Sources

	Amount to date	\$20,349,014.32	\$883,836.84	\$511,173.95	\$167,235.13	\$0.00	\$0.00	\$21,911,260.24
	Previous Amount	\$17,289,550.19	\$788,343.28	\$650,763.58	\$149,344.95	\$0.00	\$0.00	\$18,878,002.00
	Payment this period	\$3,059,464.13	\$95,493.56	(\$139,589.63)	\$17,890.18	\$0.00	\$0.00	\$3,033,258.24

General Comment:

Progress Estimate #: 7
 PW #: 2019-069

FUND FOR PO LINE DISTRIBUTION			MERCH	TAX
Fund 1 (non-taxable)	TRC1099-S0300 -	SDOT ADA	\$0.00	N/A
Fund 1 (taxable)	TRC1099-S0300 -	SDOT ADA	\$0.00	\$0.00
Fund 2 (non-taxable)	TRC1014-U2037 -	Madison & 10th Signal	\$0.00	N/A
Fund 2 (taxable)	TRC1014-U2037 -	Madison & 10th Signal	\$0.00	\$0.00
Fund 3 (non-taxable)	TRC1014-U2035 -	Madison & 11th Signal	\$0.00	N/A
Fund 3 (taxable)	TRC1014-U2035 -	Madison & 11th Signal	\$0.00	\$0.00
Fund 4 (non-taxable)	TRC1014-U2036 -	Madison & 18th Signal	\$0.00	N/A
Fund 4 (taxable)	TRC1014-U2036 -	Madison & 18th Signal	\$0.00	\$0.00
Fund 5 (non-taxable)	TRC1014-R1181 -	SPU Water	\$94,149.93	N/A
Fund 5 (taxable)	TRC1014-R1181 -	SPU Water	\$152,156.39	\$15,596.03
Fund 6 (non-taxable)	TRC1014-R1183 -	SPU Drainage/Wastewater	\$35,080.67	N/A
Fund 6 (taxable)	TRC1014-R1183 -	SPU Drainage/Wastewater	\$0.00	\$0.00
Fund 7 (non-taxable)	TRC1014-R1179 -	SCL Streetlighting	\$41,495.74	N/A
Fund 7 (taxable)	TRC1014-R1179 -	SCL Streetlighting	\$0.00	\$0.00
Fund 8 (non-taxable)	TRC1014-R1166 -	SCL Network	\$5,697.16	N/A
Fund 8 (taxable)	TRC1014-R1166 -	SCL Network	\$22,381.95	\$2,294.15
Fund 9 (non-taxable)	TRC1014-R1663 -	SCL Madison and 11th	\$0.00	N/A
Fund 9 (taxable)	TRC1014-R1663 -	SCL Madison and 11th	\$0.00	\$0.00
Fund 10 (non-taxable)	TRC1014-R1664 -	Pony Utilities	\$0.00	N/A
Fund 10 (taxable)	TRC1014-R1664 -	Pony Utilities	\$0.00	\$0.00
Fund 11 (non-taxable)	TRC1198-S0300 -	SDOT AAC	\$10,619.14	N/A
Fund 11 (taxable)	TRC1198-S0300 -	SDOT AAC	\$0.00	\$0.00
Fund 12 (non-taxable)	TRC0112-UG091 -	Guideway	\$832,336.96	N/A
Fund 12 (taxable)	TRC0112-UG091 -	Guideway	\$0.00	\$0.00
Fund 13 (non-taxable)	TRC0112-UG090 -	Stations	\$0.00	N/A
Fund 13 (taxable)	TRC0112-UG090 -	Stations	\$0.00	\$0.00
Fund 14 (non-taxable)	TRC0112-UG083 -	Support Facilities	\$0.00	N/A
Fund 14 (taxable)	TRC0112-UG083 -	Support Facilities	\$0.00	\$0.00
Fund 15 (non-taxable)	TRC0112-UG084 -	Sitework	\$1,723,040.48	N/A
Fund 15 (taxable)	TRC0112-UG084 -	Support Facilities	\$0.00	\$0.00
Fund 16 (non-taxable)	TRC0112-UG085 -	Sitework	\$237,999.27	N/A
Fund 16 (taxable)	TRC0112-UG085 -	Sitework	\$0.00	\$0.00
Total Breakdowns			\$3,154,957.69	\$17,890.18
			Payment Total	\$3,172,847.87
Minus Material on Hand (MOH)				\$139,589.63
Total This Payment			\$3,312,437.50	

MATERIAL ON HAND REPORT - SUMMARY

PROJECT: Madison Street Bus Rapid Transit
PW #: 2019-069

PAYMENT NO.	7	Total		
		AMOUNT THIS ESTIMATE	PREVIOUS AMOUNT	CURRENT BALANCE
BID ITEM NO.:	282	\$0.00	\$3,327.70	\$3,327.70
BID ITEM NO.:	290	\$0.00	\$2,078.21	\$2,078.21
BID ITEM NO.:	295	-\$14,321.85	\$28,643.70	\$14,321.85
BID ITEM NO.:	297	\$0.00	\$1,186.94	\$1,186.94
BID ITEM NO.:	301	\$0.00	\$1,307.23	\$1,307.23
BID ITEM NO.:	422	\$0.00	\$3,434.40	\$3,434.40
BID ITEM NO.:	423	\$0.00	\$3,434.40	\$3,434.40
BID ITEM NO.:	424	\$0.00	\$5,333.40	\$5,333.40
BID ITEM NO.:	426	\$0.00	\$5,013.00	\$5,013.00
BID ITEM NO.:	427	\$0.00	\$1,116.00	\$1,116.00
BID ITEM NO.:	429	\$0.00	\$25,358.40	\$25,358.40
BID ITEM NO.:	430	\$0.00	\$15,435.00	\$15,435.00
BID ITEM NO.:	431	\$0.00	\$2,972.70	\$2,972.70
BID ITEM NO.:	432	\$0.00	\$2,972.70	\$2,972.70
BID ITEM NO.:	450	\$0.00	\$103,655.70	\$103,655.70
BID ITEM NO.:	455	-\$18,482.40	\$44,895.60	\$26,413.20
BID ITEM NO.:	456	-\$70,146.00	\$153,509.40	\$83,363.40
BID ITEM NO.:	457	-\$22,888.80	\$54,623.70	\$31,734.90
BID ITEM NO.:	462	-\$65.24	\$1,208.07	\$1,142.83
BID ITEM NO.:	463	-\$973.79	\$30,612.07	\$29,638.28
BID ITEM NO.:	464	-\$5,361.19	\$35,624.73	\$30,263.54
BID ITEM NO.:	465	\$0.00	\$2,692.48	\$2,692.48
BID ITEM NO.:	466	\$0.00	\$328.39	\$328.39
BID ITEM NO.:	467	\$0.00	\$2,141.28	\$2,141.28

BID ITEM NO.:	468	\$0.00	\$9,528.18	\$9,528.18
BID ITEM NO.:	469	-\$3,723.36	\$11,351.70	\$7,628.34
BID ITEM NO.:	470	\$0.00	\$629.57	\$629.57
BID ITEM NO.:	480	\$0.00	\$21,780.00	\$21,780.00
BID ITEM NO.:	481	\$0.00	\$11,583.00	\$11,583.00
BID ITEM NO.:	484	\$0.00	\$5,310.00	\$5,310.00
BID ITEM NO.:	485	\$0.00	\$4,576.50	\$4,576.50
BID ITEM NO.:	594	\$0.00	\$23,527.98	\$23,527.98
BID ITEM NO.:	595	\$0.00	\$394.40	\$394.40
BID ITEM NO.:	596	\$0.00	\$608.04	\$608.04
BID ITEM NO.:	597	\$0.00	\$591.60	\$591.60
BID ITEM NO.:	598	\$0.00	\$82.17	\$82.17
BID ITEM NO.:	600	\$0.00	\$312.24	\$312.24
BID ITEM NO.:	601	\$0.00	\$14,553.00	\$14,553.00
BID ITEM NO.:	602	\$0.00	\$3,411.00	\$3,411.00
BID ITEM NO.:	603	(\$3,627.00)	\$11,619.00	\$7,992.00

TOTAL PAYMENT NO. 7

-\$139,589.63	\$650,763.58	\$511,173.95
----------------------	---------------------	---------------------

TOTAL AMOUNT TO DATE	PREVIOUS AMOUNT	AMOUNT THIS ESTIMATE
\$511,173.95	\$650,763.58	-\$139,589.63

BID ITEM NO.:
B.I. DESCRIPTION:

455

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	8	2x72 A Bolt	5	\$3,816.00	\$19,080.00	\$19,080.00
3	Addison	389235	1	Cages 15-10 x 2-6	3	\$1,318.00	\$3,954.00	\$3,954.00
3	Addison	389437	6	Cages Type 455	2	\$1,318.00	\$2,636.00	\$2,636.00
4	Addison	389812	2a	one tied cage type 455	1	\$1,318.00	\$1,318.00	\$1,318.00
5	GraybaR	9325742631	9	2x72 GR 105-Abolt Assy	6	\$3,816.00	\$22,896.00	\$22,896.00
7	GraybaR	9324707580	8	2x72 A Bolt	-4	\$3,816.00	(\$15,264.00)	(\$15,264.00)
7	Addison	389235	1	Cages 15-10 x 2-6	-3	\$1,318.00	(\$3,954.00)	(\$3,954.00)
7	Addison	389437	6	Cages Type 455	-1	\$1,318.00	(\$1,318.00)	(\$1,318.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$49,884.00	90%	\$44,895.60
Activity This Payment	=	-\$20,536.00	90%	-\$18,482.40
Current Balance	=	\$29,348.00	90%	\$26,413.20

BID ITEM NO.:
B.I. DESCRIPTION:

456

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	9	2 1/2 x 72 A Bolt	20	\$5,926.00	\$118,520.00	\$118,520.00
3	Addison	389235	5	Cages 18-10 x 2-6	6	\$1,868.00	\$11,208.00	\$11,208.00
3	Addison	389437	7b	Cages Type 456	4	\$1,868.00	\$7,472.00	\$7,472.00
4	Addison	389812	6a	2 tied cages type 456	2	\$1,868.00	\$3,736.00	\$3,736.00
5	GraybaR	9325742631	10	21/2x72 GR 105-Abolt Assy	5	\$5,926.00	\$29,630.00	\$29,630.00
7	GraybaR	9324707580	9	2 1/2 x 72 A Bolt	-10	\$5,926.00	(\$59,260.00)	(\$59,260.00)
7	Addison	389235	5	Cages 18-10 x 2-6	-6	\$1,868.00	(\$11,208.00)	(\$11,208.00)
7	Addison	389437	7b	Cages Type 456	-4	\$1,868.00	(\$7,472.00)	(\$7,472.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$170,566.00	90%	\$153,509.40
Activity This Payment	=	-\$77,940.00	90%	-\$70,146.00
Current Balance	=	\$92,626.00	90%	\$83,363.40

BID ITEM NO.:
B.I. DESCRIPTION:

457

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	10	2 3/4 x 84 A Bolt	3	\$9,829.00	\$29,487.00	\$29,487.00
3	Addison	389235	10	Cages 20-10 x 3-0	1	\$2,887.00	\$2,887.00	\$2,887.00
3	Addison	389437	12b	Cage Type 457	1	\$2,887.00	\$2,887.00	\$2,887.00
4	Addison	389812	11a	2 tied cages type 457	2	\$2,887.00	\$5,774.00	\$5,774.00
5	GraybaR	9325742631	1a	23/4x72 GR 105-Abolt Assy	2	\$9,829.00	\$19,658.00	\$19,658.00
7	GraybaR	9324707580	10	2 3/4 x 84 A Bolt	-2	\$9,829.00	(\$19,658.00)	(\$19,658.00)
7	Addison	389235	10	Cages 20-10 x 3-0	-1	\$2,887.00	(\$2,887.00)	(\$2,887.00)
7	Addison	389437	12b	Cage Type 457	-1	\$2,887.00	(\$2,887.00)	(\$2,887.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$60,693.00	90%	\$54,623.70
Activity This Payment	=	-\$25,432.00	90%	-\$22,888.80
Current Balance	=	\$35,261.00	90%	\$31,734.90

MATERIAL ON HAND REPORT

PROJECT: Madison Street Bus Rapid Transit
PW #: 2019-069

BID ITEM NO.: 462
B.I. DESCRIPTION:

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
1	GraybaR	9323967495	1	PVC-80-1 SCH 80 Cond 10 ft	500	\$2.68	\$1,342.30	\$1,342.30
7	GraybaR	9323967495	1	PVC-80-1 SCH 80 Cond 10 ft	-27	\$2.68	(\$72.48)	(\$72.48)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$1,342.30	\$0.90	\$1,208.07
Activity This Payment	=	-\$72.48	\$0.90	-\$65.24
Current Balance	=	\$1,269.82	\$0.90	\$1,142.83

BID ITEM NO.:
B.I. DESCRIPTION:

463

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
1	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	7700	\$4.62	\$35,604.03	\$35,604.03
2	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	-128	\$4.62	(\$591.86)	(\$591.86)
4	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	-100	\$4.62	(\$462.39)	(\$462.39)
6	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	-116	\$4.62	(\$536.37)	(\$536.37)
7	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	-234	\$4.62	(\$1,081.99)	(\$1,081.99)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$34,013.41	90%	\$30,612.07
Activity This Payment	=	-\$1,081.99	90%	(\$973.79)
Current Balance	=	\$32,931.42	90%	\$29,638.28

BID ITEM NO.:
B.I. DESCRIPTION:

464

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
1	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	7920	\$7.19	\$56,978.86	\$56,978.86
2	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	-1790	\$7.19	(\$12,877.80)	(\$12,877.80)
4	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	-108	\$7.19	(\$776.98)	(\$776.98)
6	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	-520	\$7.19	(\$3,741.04)	(\$3,741.04)
7	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	-828	\$7.19	(\$5,956.88)	(\$5,956.88)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$39,583.04	90%	\$35,624.73
Activity This Payment	=	-\$5,956.88	90%	-\$5,361.19
Current Balance	=	\$33,626.16	90%	\$30,263.54

BID ITEM NO.:
B.I. DESCRIPTION:

469

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
1	GraybaR	9323967495	6	3 galv rigid conduit	500	\$25.23	\$12,613.00	\$12,613.00
7	GraybaR	9323967495	6	3 galv rigid conduit	-164	\$25.23	(\$4,137.06)	(\$4,137.06)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$12,613.00	90%	\$11,351.70
Activity This Payment	=	-\$4,137.06	90%	-\$3,723.36
Current Balance	=	\$8,475.94	90%	\$7,628.34

BID ITEM NO.:
B.I. DESCRIPTION:

603

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
4	Oldcastle	10252977	1	4204 round riser	10	\$190.00	\$1,900.00	\$1,900.00
4	Oldcastle	10252977	2	4206 round riser	8	\$200.00	\$1,600.00	\$1,600.00
4	Oldcastle	10252977	3	4212 round riser	8	\$225.00	\$1,800.00	\$1,800.00
4	Oldcastle	10253332	2	42x4 frame and cover	6	\$2,015.00	\$12,090.00	\$12,090.00
4	Oldcastle	10252977	3	4212 round riser	-2	\$225.00	(\$450.00)	(\$450.00)
4	Oldcastle	10253332	2	42x4 frame and cover	-2	\$2,015.00	(\$4,030.00)	(\$4,030.00)
7	Oldcastle	10253332	2	42x4 frame and cover	-2	\$2,015.00	(\$4,030.00)	(\$4,030.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$12,910.00	90%	\$11,619.00
Activity This Payment	=	-\$4,030.00	90%	-\$3,627.00
Current Balance	=	\$8,880.00	90%	\$7,992.00

Progress Estimate #: 7

Cutoff Date: 4/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
----------	-------------	---------	-------------------	-------	------------	------------------	------------------	----------------------	-----------------	------------------------	--------------------------

Base Bid

1	105005	CONSTRUCTION SURVEYING		1	LS	\$749,000.00	0.3607	36.07%	\$270,164.30	\$230,167.70	0.0534	\$39,996.60
2	106501	CONTRACTOR QUALITY PROGRAM PLAN (CQPP)		1	LS	\$2,183,343.00	0.3250	32.50%	\$709,586.48	\$655,002.90	0.0250	\$54,583.58
3	107100	VIBRATION MONITORING		1	LS	\$16,851.00	0.5450	54.50%	\$9,183.80	\$8,594.01	0.0350	\$589.79
4	107s02	NOISE MITIGATION PLAN		1	LS	\$15,784.00	0.4631	46.31%	\$7,309.57	\$6,941.80	0.0233	\$367.77
5	108005	CRITICAL PATH SCHEDULE UPDATE, MIN. BID = \$2500 per		28	EA	\$2,500.00	8.00	28.57%	\$20,000.00	\$17,500.00	1.00	\$2,500.00
6	109005	MOBILIZATION-SCHEDULE 1		1	LS	\$5,000,000.00	1.0000	100.00%	\$5,000,000.00	\$5,000,000.00	0.0000	\$0.00
7	110005	MAINTENANCE AND PROTECTION OF TRAFFIC CONTROL		1	LS	\$7,412,883.00	0.3864	38.64%	\$2,864,337.99	\$2,667,155.30	0.0266	\$197,182.69
8	110020	TRAFFIC CONTROL PEACE OFFICERS		12280	HR	\$159.00	10972.00	89.35%	\$1,744,548.00	\$1,275,259.50	2951.50	\$469,288.50
9	110025	PORTABLE CHANGEABLE MESSAGE SIGN		52	WK	\$506.00	19.43	37.37%	\$9,831.58	\$9,831.58	0.00	\$0.00
10	110s01	TEMPORARY BUSINESS, PUBLIC ACCESS AND PROJECT		1	LS	\$5,617.00	0.2345	23.45%	\$1,317.19	\$1,129.02	0.0335	\$188.17
11	110s02	ENGINEER DIRECTED TEMPORARY BUSINESS AND PUBLIC		100000	FA	\$1.00	26850.19	26.85%	\$26,850.19	\$20,878.85	5971.34	\$5,971.34
12	201005	CLEARING & GRUBBING		29939	SF	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
13	202035	REMOVE CEMENT CONCRETE SIDEWALK		19570	SY	\$36.00	862.70	4.41%	\$31,057.20	\$18,439.20	350.50	\$12,618.00
14	202045	REMOVE PAVEMENT		49157	SY	\$53.00	9014.23	18.34%	\$477,754.19	\$400,923.80	1449.63	\$76,830.39
15	202062	REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING		7582	SY	\$83.00	58.60	0.77%	\$4,863.80	\$4,863.80	0.00	\$0.00
16	202064	REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING		5742	SY	\$64.00	1719.20	29.94%	\$110,028.80	\$106,400.00	56.70	\$3,628.80
17	202145	REMOVE CURB		1489	LF	\$9.00	349.00	23.44%	\$3,141.00	\$0.00	349.00	\$3,141.00
18	202190	REMOVE PIPE		2284	LF	\$50.00	204.10	8.94%	\$10,205.00	\$3,055.00	143.00	\$7,150.00
19	202256	REMOVE BRACKET ARM, ROADWAY LUMINAIRE		57	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
20	202257	REMOVE BRACKET ARM, PEDESTRIAN SCALE LUMINAIRE		10	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
21	202258	REMOVE ALADDIN ARM ASSEMBLY		2	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
22	202270	REMOVE CATCH BASIN OR SAND BOX		3	EA	\$528.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
23	202275	REMOVE CONDUIT RISER		1	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
24	202280	REMOVE DOWN GUY ASSEMBLY		8	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
25	202290	REMOVE ELECTRICAL VAULT		2	EA	\$2,867.00	1.00	50.00%	\$2,867.00	\$0.00	1.00	\$2,867.00
26	202295	REMOVE FOUNDATION, PEDESTAL		20	EA	\$801.00	1.00	5.00%	\$801.00	\$801.00	0.00	\$0.00
27	202296	REMOVE FOUNDATION, PED PUSH BUTTON POST		13	EA	\$135.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
28	202305	REMOVE FOUNDATION, METAL STRAIN POLE		27	EA	\$1,244.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
29	202306	REMOVE FOUNDATION, FULL-DEPTH, METAL POLE		4	EA	\$9,038.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
30	202310	REMOVE FOUNDATION, STREET LIGHT POLE		36	EA	\$725.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
31	202311	REMOVE FOUNDATION, STEEL MAST ARM POLE		19	EA	\$1,642.00	1.00	5.26%	\$1,642.00	\$1,642.00	0.00	\$0.00
32	202312	REMOVE FOUNDATION, PEDESTRIAN LIGHT POLE		1	EA	\$631.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
33	202313	REMOVE FOUNDATION, SERVICE CABINET		1	EA	\$794.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
34	202315	REMOVE FOUNDATION, TRAFFIC SIGNAL CONTROLLER		24	EA	\$668.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: 7

Cutoff Date: 4/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
35	202325 REMOVE GATE VALVE		21	EA	\$427.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
36	202330 REMOVE HANDHOLE		111	EA	\$101.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
37	202335 REMOVE HYDRANT		13	EA	\$1,495.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
38	202340 REMOVE INLET		4	EA	\$657.00	7.00	175.00%	\$4,599.00	\$2,628.00	3.00	\$1,971.00
39	202346 REMOVE LUMINAIRE		77	EA	\$80.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
40	202351 REMOVE PAVEMENT INCLUDING RAIL AND CABLE CAR		3648	SY	\$108.00	3167.82	86.84%	\$342,124.56	\$283,424.40	543.52	\$58,700.16
41	202355 REMOVE MAINTENANCE HOLE		3	EA	\$3,218.00	1.00	33.33%	\$3,218.00	\$3,218.00	0.00	\$0.00
42	202370 REMOVE PEDESTAL		22	EA	\$107.00	1.00	4.55%	\$107.00	\$107.00	0.00	\$0.00
43	202385 REMOVE POLE, METAL STRAIN		24	EA	\$321.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
44	202387 REMOVE MAST ARM		2	EA	\$321.00	1.00	50.00%	\$321.00	\$321.00	0.00	\$0.00
45	202390 REMOVE POLE, STREET LIGHT		31	EA	\$161.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
46	202391 REMOVE POLE, STEEL MAST ARM		19	EA	\$321.00	1.00	5.26%	\$321.00	\$321.00	0.00	\$0.00
47	202392 REMOVE POLE, PEDESTRIAN LIGHT		2	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
48	202395 REMOVE POLE, WOOD		19	EA	\$803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
49	202400 REMOVE POST, BUS ZONE		24	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
50	202410 REMOVE POST, PEDESTRIAN PUSHBUTTON		13	EA	\$80.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
51	202420 REMOVE POST, TRAFFIC SIGN		233	EA	\$39.00	3.00	1.29%	\$117.00	\$117.00	0.00	\$0.00
52	202431 REMOVE SIGN, STREET DESIGNATION		22	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
53	202432 REMOVE SIGN, ILLUMINATED SIGN		5	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
54	202435 REMOVE SIGN, BUS ZONE		3	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
55	202440 REMOVE SIGN, STREET NAME, POLE MOUNTED		33	EA	\$38.00	2.00	6.06%	\$76.00	\$76.00	0.00	\$0.00
56	202445 REMOVE SIGN, OVERHEAD		12	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
57	202450 REMOVE SIGN, TRAFFIC		341	EA	\$39.00	5.00	1.47%	\$195.00	\$195.00	0.00	\$0.00
58	202460 REMOVE SIGN, STREET NAME		13	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
59	202473 REMOVE SERVICE CABINET		1	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
60	202475 REMOVE TRAFFIC SIGNAL CONTROLLER CABINET		26	EA	\$375.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
61	202480 REMOVE TREE		53	EA	\$2,644.00	64.00	120.75%	\$169,216.00	\$163,928.00	2.00	\$5,288.00
62	202505 REMOVE VALVE CHAMBER		4	EA	\$1,553.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
63	202650 REMOVE VEHICLE SIGNAL HEAD		200	EA	\$54.00	4.00	2.00%	\$216.00	\$216.00	0.00	\$0.00
64	202655 REMOVE PEDESTRIAN SIGNAL HEAD		146	EA	\$54.00	1.00	0.68%	\$54.00	\$54.00	0.00	\$0.00
65	202660 REMOVE PEDESTRIAN PUSH BUTTON ASSEMBLY		72	EA	\$54.00	1.00	1.39%	\$54.00	\$54.00	0.00	\$0.00
66	202663 REMOVE VIDEO DETECTION OR CCTV CAMERA		5	EA	\$187.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
67	202664 REMOVE BICYCLE PUSHBUTTON ASSEMBLY		1	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
68	202665 REMOVE EMERGENCY PRE-EMPT DETECTOR		3	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
69	202667 REMOVE RRFB SYSTEM, (19TH & UNION)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
70	202767 SAWCUT CEMENT CONCRETE SIDEWALK, FULL DEPTH		6831	LF	\$2.00	457.00	6.69%	\$914.00	\$914.00	0.00	\$0.00

Progress Estimate #: **7**

Cutoff Date: 4/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
71	202770	SAWCUT RIGID PAVEMENT, FULL DEPTH	19472	LF	\$5.00	3048.00	15.65%	\$15,240.00	\$12,035.00	641.00	\$3,205.00
72	202805	ABANDON CATCH BASIN	2	EA	\$1,424.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
73	202825	ABANDON VALVE CHAMBER	19	EA	\$831.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
74	202850	ABANDON AND FILL PIPE	1282	LF	\$10.00	4.00	0.31%	\$40.00	\$40.00	0.00	\$0.00
75	202s02	REMOVE, STORE AND REINSTALL KCM SIGN	1	EA	\$78.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
76	202s03	REMOVE, STORE AND REINSTALL MOSAIC TILE	6	EA	\$756.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
77	202s04	REMOVE SPAN WIRE	2230	LF	\$16.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
78	202s05	REMOVE, STORE AND REINSTALL BIKE RACK	36	EA	\$313.00	3.00	8.33%	\$939.00	\$939.00	0.00	\$0.00
79	202s06	REMOVE, STORE AND REINSTALL BOLLARD	1	EA	\$627.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
80	202s07	REMOVE, STORE AND REINSTALL BENCH	6	EA	\$313.00	4.00	66.67%	\$1,252.00	\$1,252.00	0.00	\$0.00
81	202s09	REMOVE, STORE AND REINSTALL LITTER RECEPTACLE	14	EA	\$157.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
82	202s11	SALVAGE, STORE AND REINSTALL BRICK PAVERS	43	SY	\$154.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
83	202s12	REMOVE CURB, GRANITE W/ SALVAGE	690	LF	\$25.00	80.50	11.67%	\$2,012.50	\$2,012.50	0.00	\$0.00
84	202s13	REMOVE FOUNDATION, BUS SHELTER	5	EA	\$665.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
85	202s15	REMOVE FOUNDATION, LITTER RECEPTACLE	1	EA	\$248.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
86	202s16	REMOVE INTERCONNECT CABLE	1	LS	\$10,700.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
87	202s17	REMOVE STEEL RAILING	28	LF	\$35.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
88	202s18	REMOVE, STORE AND REINSTALL STEEL RAILING	73	LF	\$26.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
89	202s19	REMOVE, STORE AND REINSTALL 18"-HIGH DECORATIVE	65	LF	\$30.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
90	202s22	REMOVE PONY BAR FENCE	1	LS	\$5,087.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
91	202s23	REMOVE SCL VAULT LID AND RISERS	3	EA	\$1,323.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
92	202s25	ABANDON MONITORING WELL	1	EA	\$2,166.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
93	202s26	REMOVE TREE GRATE	21	EA	\$118.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
94	202s27	REMOVE AND SALVAGE WATER FOUNTAIN	1	EA	\$1,982.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
95	202s28	REMOVE WATER METER BOX	4	EA	\$124.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
96	202s29	REMOVE BUTTERFLY VALVE	1	EA	\$747.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
97	202s30	ABANDON VALVE VAULT	1	EA	\$907.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
98	202s31	REMOVE AND DISPOSE POLE, METAL STRAIN	12	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
99	204005	COMMON EXCAVATION	11277	CY	\$66.00	2411.50	21.38%	\$159,159.00	\$106,992.60	790.40	\$52,166.40
100	204202	UTILITY VERIFICATION EXCAVATION. 10 FT DEPTH, POLE	153	EA	\$3,210.00	132.00	86.27%	\$423,720.00	\$385,200.00	12.00	\$38,520.00
101	204203	UTILITY VERIFICATION EXCAVATION. 5 FT DEPTH, POLE	11	EA	\$2,407.00	10.00	90.91%	\$24,070.00	\$24,070.00	0.00	\$0.00
102	207010	SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID	37667	SF	\$3.00	20896.20	55.48%	\$62,688.60	\$48,598.50	4696.70	\$14,090.10
103	207020	SUPPORT AND SAFETY SYSTEM	1515	SF	\$57.00	1780.50	117.52%	\$101,488.50	\$101,488.50	0.00	\$0.00
104	207s01	UTILITY CROSSING SUPPORT IN TRENCH	1	LS	\$1,685.00	1.0000	100.00%	\$1,685.00	\$1,685.00	0.0000	\$0.00
105	208s01	DEWATERING	100000	FA	\$1.00	14709.34	14.71%	\$14,709.34	\$8,874.05	5835.29	\$5,835.29
106	210010	CONTROLLED DENSITY FILL	50	CY	\$239.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **7**

Cutoff Date: 4/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
107	401002 MINERAL AGGREGATE, TYPE 2		19931	TN	\$110.00	5011.60	25.14%	\$551,276.00	\$406,701.90	1314.31	\$144,574.10
108	401017 MINERAL AGGREGATE, TYPE 17		7568	TN	\$54.00	7588.35	100.27%	\$409,770.90	\$285,295.50	2305.10	\$124,475.40
109	401209 MINERAL AGGREGATE, TYPE 9		32	CY	\$141.00	19.12	59.75%	\$2,695.92	\$1,596.12	7.80	\$1,099.80
110	504020 SURFACE PREP, PRELEVEL		49	TN	\$209.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
111	504025 SURFACE PREP, PLANE BITUMINOUS PAVEMENT		14240	SY	\$6.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
112	504046 PAVEMENT, WMA (CL 1/2 IN)		3942	TN	\$178.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
113	504260 PAVEMENT PATCH, TEMPORARY		1066	TN	\$400.00	2141.68	200.91%	\$856,672.00	\$642,060.00	536.53	\$214,612.00
114	505096 ROADWAY CEM CONC, VARIABLE MIXES, 12 IN		30990	SY	\$130.00	5431.65	17.53%	\$706,114.50	\$490,126.00	1661.45	\$215,988.50
115	505136 ROADWAY CEM CONC, HES (24 HR), 12 IN		23997	SY	\$171.00	3007.66	12.53%	\$514,309.86	\$80,199.00	2538.66	\$434,110.86
116	505264 ROADWAY CEM CONC BASE, VARIABLE MIXES, 10 IN		2045	SY	\$117.00	140.60	6.88%	\$16,450.20	\$16,450.20	0.00	\$0.00
117	505285 ROADWAY CEM CONC BASE, HES (24 HR), 10 IN		1730	SY	\$137.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
118	505s01 PCCP PANEL DIAMOND GRIND		20000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
119	505s02 PCCP PANEL REINFORCING		916	EA	\$449.00	93.00	10.15%	\$41,757.00	\$17,511.00	54.00	\$24,246.00
120	612s01 AREAWAY PROTECTION ZONE 1		1	EA	\$29,209.00	0.25	25.00%	\$7,302.25	\$7,302.25	0.00	\$0.00
121	612s02 AREAWAY PROTECTION ZONE 2		1	EA	\$29,209.00	0.25	25.00%	\$7,302.25	\$7,302.25	0.00	\$0.00
122	705008 MAINTENANCE HOLE, TYPE 204A		6	EA	\$9,508.00	5.00	83.33%	\$47,540.00	\$47,540.00	0.00	\$0.00
123	705009 MAINTENANCE HOLE, TYPE 204.5A		1	EA	\$12,511.00	1.00	100.00%	\$12,511.00	\$12,511.00	0.00	\$0.00
124	705058 MAINTENANCE HOLE, TYPE 204B		3	EA	\$8,554.00	3.00	100.00%	\$25,662.00	\$8,554.00	2.00	\$17,108.00
125	705060 MAINTENANCE HOLE, TYPE 205B		2	EA	\$11,922.00	1.00	50.00%	\$11,922.00	\$0.00	1.00	\$11,922.00
126	705062 MAINTENANCE HOLE, TYPE 206B		1	EA	\$14,071.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
127	705064 MAINTENANCE HOLE, TYPE 207B		4	EA	\$27,426.00	3.00	75.00%	\$82,278.00	\$27,426.00	2.00	\$54,852.00
128	705070 MAINTENANCE HOLE, TYPE 210B		2	EA	\$44,469.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
129	705108 EXTRA DEPTH, TYPE 204A MAINTENANCE HOLE		16	VF	\$763.00	18.27	114.19%	\$13,940.01	\$13,734.00	0.27	\$206.01
130	705158 EXTRA DEPTH, TYPE 204B MAINTENANCE HOLE		8	VF	\$763.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
131	705162 EXTRA DEPTH, TYPE 206B MAINTENANCE HOLE		1	VF	\$1,526.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
132	705164 EXTRA DEPTH, TYPE 207B MAINTENANCE HOLE		22	VF	\$1,163.00	18.50	84.09%	\$21,515.50	\$21,515.50	0.00	\$0.00
133	705170 EXTRA DEPTH TYPE 210B MAINTENANCE HOLE		4	VF	\$2,195.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
134	705300 RECHANNEL MAINTENANCE HOLE		2	EA	\$2,340.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
135	705305 REBUILD MAINTENANCE HOLE		1	EA	\$929.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
136	705352 CATCH BASIN, TYPE 240A		2	EA	\$8,062.00	1.00	50.00%	\$8,062.00	\$0.00	1.00	\$8,062.00
137	705355 CATCH BASIN, TYPE 242A		3	EA	\$8,530.00	1.00	33.33%	\$8,530.00	\$8,530.00	0.00	\$0.00
138	705356 CATCH BASIN, TYPE 242B		9	EA	\$8,933.00	6.00	66.67%	\$53,598.00	\$44,665.00	1.00	\$8,933.00
139	705450 INLET, TYPE 250A		14	EA	\$3,616.00	23.00	164.29%	\$83,168.00	\$68,704.00	4.00	\$14,464.00
140	705451 INLET, TYPE 250B		39	EA	\$4,009.00	31.00	79.49%	\$124,279.00	\$112,252.00	3.00	\$12,027.00
141	705s02 EXTRA DEPTH, TYPE 204.5A MAINTENANCE HOLE		3	LF	\$777.00	3.00	100.00%	\$2,331.00	\$2,331.00	0.00	\$0.00
142	708058 PIPE, CB CONN, D.I., CL 50, 8 IN		779	LF	\$187.00	461.27	59.21%	\$86,257.49	\$80,410.00	31.27	\$5,847.49

Progress Estimate #: **7**

Cutoff Date: 4/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
143	708258	PIPE, INLET CONN, D.I., CL 50, 8 IN	1286	LF	\$148.00	1087.60	84.57%	\$160,964.80	\$145,639.40	103.55	\$15,325.40
144	708s01	DROP CONNECTION, OUTSIDE, 8 IN	14	VF	\$1,207.00	14.00	100.00%	\$16,898.00	\$0.00	14.00	\$16,898.00
145	708s03	4 INCH DRAIN PIPE, GIP, SCH 40	59	EA	\$1,095.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
146	716010	FLOW CONTROL DEVICE ASSEMBLY	3	EA	\$4,988.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
147	716148	PIPE, DETENTION, CONC, 48 IN	105	LF	\$850.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
148	716s01	PIPE, DETENTION, POLYPROPYLENE, 48 IN	210	LF	\$437.00	240.00	114.29%	\$104,880.00	\$79,971.00	57.00	\$24,909.00
149	716s02	PIPE, DETENTION, STEEL REINFORCED POLYETHYLENE,	250	LF	\$885.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
150	716s05	PIPE, DETENTION PIPE OUTLET CONNECTION, D.I., CL50, 12IN	297	LF	\$153.00	160.50	54.04%	\$24,556.50	\$0.00	160.50	\$24,556.50
151	716s06	FLOW SPLITTER DEVICE ASSEMBLY	1	EA	\$10,726.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
152	717008	BEDDING, CL B, 8 IN PIPE	2090	LF	\$28.00	1570.80	75.16%	\$43,982.40	\$39,648.00	154.80	\$4,334.40
153	717010	BEDDING, CL B, 10 IN PIPE	136	LF	\$28.00	136.00	100.00%	\$3,808.00	\$3,808.00	0.00	\$0.00
154	717012	BEDDING, CL B, 12 IN PIPE	1526	LF	\$35.00	1202.00	78.77%	\$42,070.00	\$36,452.50	160.50	\$5,617.50
155	717024	BEDDING, CL B, 24 IN PIPE	14	LF	\$35.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
156	717048	BEDDING, CL B, 48 IN PIPE	315	LF	\$98.00	238.00	75.56%	\$23,324.00	\$17,738.00	57.00	\$5,586.00
157	717072	BEDDING, CL B, 72 IN PIPE	250	LF	\$218.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
158	717100	TELEVISION INSPECTION	3031	LF	\$5.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
159	717424	PIPE, PSD, CONC REINF, C76 CL III, 24 IN	14	LF	\$178.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
160	717608	PIPE, PSD, D.I., CL 50, 8 IN	35	LF	\$171.00	39.00	111.43%	\$6,669.00	\$4,275.00	14.00	\$2,394.00
161	717612	PIPE, PSD, D.I., CL 50, 12 IN	1228	LF	\$183.00	1052.40	85.70%	\$192,589.20	\$192,589.20	0.00	\$0.00
162	717790	PIPE, PS or PSS, PVC, D3034 SDR 35, 8 IN	12	LF	\$284.00	10.00	83.33%	\$2,840.00	\$2,840.00	0.00	\$0.00
163	717791	PIPE, PS OR PSS, PVC D3034 SDR 35, 10IN	136	LF	\$122.00	136.00	100.00%	\$16,592.00	\$16,592.00	0.00	\$0.00
164	717888	TEE, 8 IN, CUT-IN EXISTING CONC PIPE	23	EA	\$1,519.00	4.00	17.39%	\$6,076.00	\$0.00	4.00	\$6,076.00
165	717s01	CASING PIPE, PVC C905 DR 14, 18 IN	18	LF	\$377.00	18.00	100.00%	\$6,786.00	\$6,786.00	0.00	\$0.00
166	717s04	PERK FILTER CONCRETE CATCH BASIN TRIPLE	2	EA	\$22,596.00	1.00	50.00%	\$22,596.00	\$0.00	1.00	\$22,596.00
167	717s06	TEE, PVC, 10 IN	3	EA	\$1,228.00	3.00	100.00%	\$3,684.00	\$3,684.00	0.00	\$0.00
168	717s85	TEMPORARY SEWER BYPASS	1	LS	\$110,294.00	0.6826	68.26%	\$75,286.68	\$55,290.38	0.1813	\$19,996.30
169	720005	ADJUST EXISTING MH, CB, OR VC	400	EA	\$444.00	29.00	7.25%	\$12,876.00	\$5,328.00	17.00	\$7,548.00
170	720010	ADJUST EXISTING INLET	33	EA	\$240.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
171	720020	ADJUST EXISTING VALVE BOX	184	EA	\$174.00	5.00	2.72%	\$870.00	\$870.00	0.00	\$0.00
172	720045	ADJUST EXISTING HANDHOLE	225	EA	\$50.00	1.00	0.44%	\$50.00	\$0.00	1.00	\$50.00
173	720230	UTILITY CASTING, TYPE 230	129	EA	\$1,220.00	4.00	3.10%	\$4,880.00	\$3,660.00	1.00	\$1,220.00
174	720244	UTILITY CASTING, TYPE 361 (9 1/4-INCH DEPTH), COVER	29	EA	\$1,232.00	3.00	10.34%	\$3,696.00	\$1,232.00	2.00	\$2,464.00
175	720342	UTILITY CASTING, TYPE 230 (13-INCH DEPTH), COVER	3	EA	\$1,240.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
176	724s01	PIPE LINING, 6IN	22	LF	\$321.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
177	724s02	PIPE LINING, 8IN	84	LF	\$321.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
178	801001	CONSTRUCTION STORMWATER & EROSION CONTROL	1	LS	\$300,000.00	0.3631	36.31%	\$108,930.00	\$101,940.00	0.0233	\$6,990.00

Progress Estimate #: **7**

Cutoff Date: 4/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
179	801002 TREE, VEGETATION & SOIL PROTECTION PLAN (TVSPP)		1	LS	\$60,000.00	0.3631	36.31%	\$21,786.00	\$20,388.00	0.0233	\$1,398.00
180	801003 SPILL PLAN (SP)		1	LS	\$5,000.00	0.3638	36.38%	\$1,819.00	\$1,702.00	0.0234	\$117.00
181	801004 TEMPORARY DISCHARGE PLAN (TDP)		1	LS	\$5,000.00	0.3638	36.38%	\$1,819.00	\$1,702.00	0.0234	\$117.00
182	802003 SEEDED LAWN INSTALLATION		5510	SF	\$2.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
183	802060 TREE, DECIDUOUS, 1-1/2 IN TO 1-3/4 IN CAL		1	EA	\$803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
184	802065 TREE, DECIDUOUS, 1-3/4 IN TO 2 IN CAL		85	EA	\$803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
185	802125 SHRUB, DECIDUOUS, 5 GAL		450	EA	\$48.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
186	802154 GROUND COVER, 4 IN POT		732	EA	\$5.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
187	802160 TOPSOIL, TYPE A		354	CY	\$91.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
188	802161 GROUND COVER, 1 GAL		1087	EA	\$19.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
189	802162 GROUND COVER, 2 GAL		48	EA	\$32.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
190	802220 MULCH, BARK		71	CY	\$118.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
191	802360 TREE ROOT BARRIER		1176	LF	\$21.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
192	802700 LANDSCAPE ESTABLISHMENT, MIN. BID = \$40,000		1	LS	\$42,800.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
193	802725 FLEXIBLE POROUS SURFACE TREATMENT		16859	SF	\$22.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
194	802s02 PEDESTRIAN ENHANCEMENTS ON MADISON ST I-5		1	LS	\$260,169.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
195	802s03 ROOT PRUNING AND TRIM VEGETATION		50000	FA	\$1.00	43873.96	87.75%	\$43,873.96	\$41,765.03	2108.93	\$2,108.93
196	803s01 REPAIR IRRIGATION SYSTEM		50000	FA	\$1.00	505.85	1.01%	\$505.85	\$505.85	0.00	\$0.00
197	804025 CURB, CEM CONC W/ 25% POZZOLANS		14654	LF	\$30.00	2629.00	17.94%	\$78,870.00	\$34,485.00	1479.50	\$44,385.00
198	804035 CURB AND GUTTER, CEM CONC W/ 25% POZZOLANS		522	LF	\$57.00	102.00	19.54%	\$5,814.00	\$0.00	102.00	\$5,814.00
199	807005 CURB, TRAFFIC, PRECAST		64	LF	\$64.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
200	808002 LANE MARKER, TYPE 2		685	EA	\$6.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
201	810s01 FLEXIBLE DELINEATOR POST, 28"		110	EA	\$155.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
202	810s02 FLEXIBLE DELINEATOR POST, 48"		66	EA	\$187.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
203	810s03 FLEXIBLE DELINEATOR POST, 66"		9	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
204	810s04 PLASTIC CURB WITH POST		141	EA	\$375.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
205	813120 RESET MONUMENT AND MONUMENT FRAME AND COVER		43	EA	\$1,847.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
206	814024 CURB RAMP		2085	SY	\$304.00	13.00	0.62%	\$3,952.00	\$1,915.20	6.70	\$2,036.80
207	814025 DETECTABLE WARNING PLATE RETROFIT		13	SF	\$260.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
208	814030 DETECTABLE WARNING PLATE		2794	SF	\$19.00	16.00	0.57%	\$304.00	\$152.00	8.00	\$152.00
209	814205 SIDEWALK, CEM CONC W/ 25% POZZOLANS		17608	SY	\$81.00	364.20	2.07%	\$29,500.20	\$25,660.80	47.40	\$3,839.40
210	814210 SIDEWALK, THICKENED EDGE W/ 25% POZZOLANS		18647	LF	\$10.00	338.40	1.81%	\$3,384.00	\$2,724.00	66.00	\$660.00
211	814s01 STREET NAME LETTER INLAY		434	EA	\$120.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
212	814s02 I-5 SPRING STREET CURB RAMP		1	LS	\$15,578.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
213	814s12 BRICK PAVING		57	SY	\$255.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
214	819018 DRIVEWAY, CEM CONC, HES (24 HRS), 8 IN		1692	SY	\$167.00	7.80	0.46%	\$1,302.60	\$0.00	7.80	\$1,302.60

Progress Estimate #: 7

Cutoff Date: 4/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
215	821001	SIGN, TRAFFIC, MAST ARM MOUNTED	69	EA	\$404.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
216	821002	SIGN, TRAFFIC, POLE MOUNTED	61	EA	\$175.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
217	821003	SIGN, TRAFFIC, SPAN WIRE MOUNTED	13	EA	\$472.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
218	821005	SIGN, TRAFFIC, POST MOUNTED	446	EA	\$126.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
219	821007	SIGN, STREET DESIGNATION, SPAN WIRE MOUNTED	2	EA	\$730.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
220	821008	SIGN, STREET DESIGNATION, MAST ARM MOUNTED	52	EA	\$783.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
221	821009	SIGN, STREET DESIGNATION, POLE MOUNTED	46	EA	\$288.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
222	821020	SIGN, STREET NAME, OWNER FURNISHED, STEEL/ALUM.	49	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
223	821025	SIGN, BUS ZONE, OWNER FURNISHED	8	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
224	821028	SIGN, TRAFFIC, SIGNAL HEAD MOUNTED	8	EA	\$161.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
225	821030	POST, TRAFFIC SIGN	223	EA	\$188.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
226	821040	POST, STREET NAME	23	EA	\$291.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
227	821045	POST, BUS ZONE	8	EA	\$188.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
228	821050	RELOCATE SIGN, TRAFFIC	134	EA	\$78.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
229	821055	RELOCATE SIGN, STREET NAME	91	EA	\$78.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
230	821060	RELOCATE SIGN, BUS ZONE	2	EA	\$78.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
231	821s01	SIGN FOOTING, KCM, TYPE III	1	EA	\$5,390.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
232	822006	PAVEMENT MARKING, PAINT, 6 IN STRIPE	3148	LF	\$3.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
233	822018	PAVEMENT MARKING, THERMOPLASTIC, 8 IN STRIPE	44997	LF	\$6.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
234	822020	PAVEMENT MARKING, THERMOPLASTIC, LEGEND/SYMBOL	484	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
235	822022	PAVEMENT MARKING, THERMOPLASTIC, BIKE DETECTION	100	EA	\$134.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
236	822204	PAVEMENT MARKING, MMA, 4 IN STRIPE	41895	LF	\$2.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
237	822206	PAVEMENT MARKING, MMA, 6 IN STRIPE	26816	LF	\$3.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
238	822208	PAVEMENT MARKING, MMA, 8 IN STRIPE	5209	LF	\$6.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
239	822210	PAVEMENT MARKING, MMA, LEGEND/SYMBOL	240	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
240	822s01	PAVEMENT MARKING, MMA, GREEN	7778	SF	\$14.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
241	822s02	PAVEMENT MARKING, MMA, RED	41983	SF	\$11.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
242	822s03	PAVEMENT MARKING, MMA, BLACK	1809	SF	\$16.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
243	822s04	TEMPORARY PAVEMENT MARKING, PAINT, 4 IN STRIPE	104000	LF	\$1.00	10140.50	9.75%	\$10,140.50	\$6,082.50	4058.00	\$4,058.00
244	822s05	TEMPORARY PAVEMENT MARKING, PAINT,	50	EA	\$70.00	7.00	14.00%	\$490.00	\$490.00	0.00	\$0.00
245	827040	SIGN, PROJECT IDENTIFICATION, OWNER FURNISHED	4	EA	\$248.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
246	830051	LUMINAIRE, LED, COLLECTOR ARTERIAL	65	EA	\$867.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
247	830052	LUMINAIRE, LED, PRINCIPAL ARTERIAL	31	EA	\$1,198.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
248	830310	LUMINAIRE, LED, PEDESTRIAN SCALE	30	EA	\$3,906.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
249	830640	INSTALL GROUND ROD	5	EA	\$364.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
250	830660	TEMPORARY STREET LIGHTING	39000	FA	\$1.00	6745.85	17.30%	\$6,745.85	\$0.00	6745.85	\$6,745.85

Progress Estimate #: **7**

Cutoff Date: 4/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
251	830661	TEMPORARY STREET LIGHTING PLAN SUBMITTAL, MIN. BID	1	LS	\$2,675.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
252	830670	RECONNECT EXISTING STREET LIGHTING SYSTEM	1	LS	\$32,421.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
253	830s70	WIRING, STREET LIGHTING, (SCHEMATIC 1)	1	LS	\$1,926.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
254	830s71	WIRING, STREET LIGHTING, (SCHEMATIC 2)	1	LS	\$2,889.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
255	830s72	WIRING, STREET LIGHTING, (SCHEMATIC 3)	1	LS	\$8,453.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
256	830s73	WIRING, STREET LIGHTING, (SCHEMATIC 4)	1	LS	\$5,564.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
257	830s74	WIRING, STREET LIGHTING, (SCHEMATIC 5)	1	LS	\$2,033.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
258	830s75	WIRING, STREET LIGHTING, (SCHEMATIC 6)	1	LS	\$9,416.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
259	830s76	WIRING, STREET LIGHTING, (SCHEMATIC 7)	1	LS	\$3,424.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
260	830s77	WIRING, STREET LIGHTING, (SCHEMATIC 8)	1	LS	\$10,700.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
261	830s78	WIRING, STREET LIGHTING, (SCHEMATIC 9)	1	LS	\$44,298.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
262	830s79	WIRING, STREET LIGHTING, (SCHEMATIC 10)	1	LS	\$26,964.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
263	830s80	WIRING, STREET LIGHTING, (SCHEMATIC 11)	1	LS	\$6,741.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
264	830s81	WIRING, STREET LIGHTING, (SCHEMATIC 12)	1	LS	\$3,424.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
265	830s82	WIRING, STREET LIGHTING, (SCHEMATIC 13)	1	LS	\$13,268.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
266	830s83	WIRING, STREET LIGHTING, (SCHEMATIC 14)	1	LS	\$11,663.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
267	830s84	WIRING, STREET LIGHTING, (SCHEMATIC 15)	1	LS	\$11,877.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
268	830s85	WIRING, STREET LIGHTING, (SCHEMATIC 16)	1	LS	\$11,235.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
269	830s86	WIRING, STREET LIGHTING, (SCHEMATIC 17)	1	LS	\$10,058.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
270	830s87	WIRING, STREET LIGHTING, (SCHEMATIC 18)	1	LS	\$3,317.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
271	830s88	WIRING, STREET LIGHTING, (SCHEMATIC 19)	1	LS	\$10,914.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
272	830s89	WIRING, STREET LIGHTING, (SCHEMATIC 20)	1	LS	\$3,424.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
273	830s90	WIRING, STREET LIGHTING, (SCHEMATIC 21)	1	LS	\$5,885.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
274	830s91	WIRING, STREET LIGHTING, (SCHEMATIC 22)	1	LS	\$7,490.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
275	830s92	WIRING, STREET LIGHTING, (SCHEMATIC 23)	1	LS	\$535.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
276	830s93	WIRING, STREET LIGHTING, (SCHEMATIC 24)	1	LS	\$7,490.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
277	830s94	WIRING, STREET LIGHTING, (SCHEMATIC 25)	1	LS	\$9,202.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
278	830s95	WIRING, STREET LIGHTING, (SCHEMATIC 26)	1	LS	\$9,309.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
279	830s96	WIRING, STREET LIGHTING, (SCHEMATIC 27)	1	LS	\$1,284.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
280	831026	INSTALL OWNER FURN. TRAF. SIG. CNTRL. CAB., TYPE 2S	1	EA	\$1,819.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
281	831030	INSTALL OWNER FURN. TRAF. SIG. CNTRL. CAB., TYPE III	33	EA	\$2,750.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
282	831131	SIGNAL HEAD, VEHICLE, 3 SECTION 1-WAY	216	EA	\$1,370.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
283	831132	SIGNAL HEAD, VEHICLE, 3 SECTION 1-WAY, OPTICALLY	6	EA	\$2,301.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
284	831136	SIGNAL HEAD, BICYCLE, 3-SECTION 8"	2	EA	\$1,552.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
285	831137	SIGNAL HEAD, BICYCLE, 3-SECTION 4"	2	EA	\$1,552.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
286	831138	SIGNAL HEAD, VEHICLE, 3-SECTION 8"	9	EA	\$1,327.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: 7

Cutoff Date: 4/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
287	831139	SIGNAL HEAD, TRANSIT, 3-SECTION 8"	11	EA	\$1,637.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
288	831141	SIGNAL HEAD, VEHICLE, 4 SECTION 1-WAY	10	EA	\$1,712.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
289	831145	SIGNAL HEAD, VEHICLE, 4 SECTION 1-WAY, BIMODAL	5	EA	\$1,712.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
290	831160	SIGNAL HEAD, PEDESTRIAN COUNTDOWN, LED	191	EA	\$845.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
291	831175	BICYCLE PUSHBUTTON ASSEMBLY	3	EA	\$1,316.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
292	831180	APS PEDESTRIAN PUSHBUTTON ASSEMBLY	242	EA	\$1,487.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
293	831200	BOOM TRUCK AND OPERATOR FOR INSPECTOR	20	HR	\$171.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
294	831306	DETECTOR LOOP, 6 FT DIA.	184	EA	\$1,744.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
295	831307	DETECTOR LOOP, PREFORMED, 6 FT DIA	135	EA	\$1,391.00	14.00	10.37%	\$19,474.00	\$4,173.00	11.00	\$15,301.00
296	831308	DETECTOR LOOP, PARALLELOGRAM	8	EA	\$3,210.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
297	831309	DETECTOR LOOP, PREFORMED, PARALLELOGRAM	8	EA	\$1,391.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
298	831401	AERIAL INNERDUCT	545	LF	\$21.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
299	831405	INTERCONNECT CABLE, AERIAL	235	LF	\$86.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
300	831410	INTERCONNECT CABLE, UNDERGROUND	175	LF	\$107.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
301	831450	TERMINAL CABINET	88	EA	\$1,134.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
302	831480	SPAN WIRE	525	LF	\$21.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
303	831521	RELOCATE PEDESTRIAN SIGNAL HEAD	1	EA	\$428.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
304	831541	RELOCATE CCTV CAMERA	2	EA	\$6,099.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
305	831542	RELOCATE EMERGENCY VEHICLE DETECTOR	1	EA	\$642.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
306	831550	EMERGENCY VEHICLE PREEMPTION DETECTOR, OPTICOM	38	EA	\$1,766.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
307	831555	VIDEO DETECTION CAMERA	4	EA	\$12,198.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
308	831556	CCTV CAMERA, PTZ	10	EA	\$14,841.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
309	831560	WIRELESS SENSOR	174	EA	\$1,573.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
310	831565	WIRELESS SENSOR ACCESS POINT	38	EA	\$6,752.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
311	831570	WIRELESS SENSOR REPEATER	25	EA	\$4,729.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
312	831600	SERVICE CABINET	25	EA	\$4,323.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
313	831602	SERVICE CABINET WITH STEP-DOWN TRANSFORMER, 32-	5	EA	\$11,449.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
314	831631	SERVICE WIRING (MADISON-MINOR)	1	LS	\$6,099.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
315	831633	SERVICE WIRING (MADISON-BOYLSTON)	1	LS	\$3,210.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
316	831634	SERVICE WIRING (MADISON-BROADWAY)	1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
317	831635	SERVICE WIRING (MADISON-11TH)	1	LS	\$1,177.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
318	831636	SERVICE WIRING (MADISON-12TH)	1	LS	\$4,708.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
319	831637	SERVICE WIRING (MADISON-13TH MIDBLOCK)	1	LS	\$2,247.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
320	831638	SERVICE WIRING (MADISON-14TH)	1	LS	\$1,070.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
321	831639	SERVICE WIRING (MADISON-15TH)	1	LS	\$1,391.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
322	831640	SERVICE WIRING (MADISON-16TH)	1	LS	\$1,926.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00

Progress Estimate #: 7
 Cutoff Date: 4/30/2022
 PW #: 2019-069
 PO #: PW#2019-069
 Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name: Madison Street Bus Rapid Transit
 Contractor: Jansen Inc.

Contract Summary
 Original Contract Amount: \$75,629,154.05
 Notice to Proceed Date: 10/18/2021
 Contract (Working) Days: 600
 Sales Tax Rate: 10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
323	831641 SERVICE WIRING (MADISON-17TH)		1	LS	\$1,712.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
324	831642 SERVICE WIRING (MADISON-18TH)		1	LS	\$1,177.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
325	831643 SERVICE WIRING (MADISON-19TH)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
326	831644 SERVICE WIRING (MADISON-20TH)		1	LS	\$1,391.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
327	831645 SERVICE WIRING (MADISON-E DENNY WAY)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
328	831647 SERVICE WIRING (MADISON-JOHN)		1	LS	\$1,070.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
329	831648 SERVICE WIRING (MADISON-MLK WAY)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
330	831649 SERVICE WIRING (MLK WAY-HARRISON)		1	LS	\$2,140.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
331	831650 SERVICE WIRING (UNION-19TH)		1	LS	\$1,284.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
332	831651 SERVICE WIRING (MADISON-10TH)		1	LS	\$4,601.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
333	831711 SIGNAL WIRING (SPRING-1ST)		1	LS	\$8,988.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
334	831712 SIGNAL WIRING (SPRING-2ND)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
335	831713 SIGNAL WIRING (SPRING-3RD)		1	LS	\$15,622.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
336	831714 SIGNAL WIRING (SPRING-4TH)		1	LS	\$1,819.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
337	831715 SIGNAL WIRING (SPRING-5TH)		1	LS	\$321.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
338	831716 SIGNAL WIRING (SPRING-6TH)		1	LS	\$1,712.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
339	831717 SIGNAL WIRING (SPRING-7TH)		1	LS	\$7,811.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
340	831718 SIGNAL WIRING (SPRING-8TH)		1	LS	\$10,700.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
341	831719 SIGNAL WIRING (SPRING-9TH)		1	LS	\$12,626.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
342	831720 SIGNAL WIRING (MADISON-1ST)		1	LS	\$10,486.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
343	831721 SIGNAL WIRING (MADISON-2ND)		1	LS	\$428.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
344	831722 SIGNAL WIRING (MADISON-3RD)		1	LS	\$14,017.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
345	831723 SIGNAL WIRING (MADISON-4TH)		1	LS	\$2,675.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
346	831725 SIGNAL WIRING (MADISON-6TH)		1	LS	\$6,848.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
347	831726 SIGNAL WIRING (MADISON-7TH)		1	LS	\$14,766.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
348	831727 SIGNAL WIRING (MADISON-8TH)		1	LS	\$14,124.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
349	831728 SIGNAL WIRING (MADISON-9TH)		1	LS	\$19,902.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
350	831729 SIGNAL WIRING (MADISON-TERRY)		1	LS	\$14,231.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
351	831730 SIGNAL WIRING (MADISON-BOREN)		1	LS	\$34,133.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
352	831731 SIGNAL WIRING (MADISON-MINOR)		1	LS	\$12,091.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
353	831732 SIGNAL WIRING (MADISON-SUMMIT)		1	LS	\$12,198.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
354	831733 SIGNAL WIRING (MADISON-BOYLSTON)		1	LS	\$20,223.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
355	831734 SIGNAL WIRING (MADISON-BROADWAY)		1	LS	\$25,894.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
356	831735 SIGNAL WIRING (MADISON-11TH)		1	LS	\$11,342.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
357	831736 SIGNAL WIRING (MADISON-12TH)		1	LS	\$25,466.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
358	831737 SIGNAL WIRING (MADISON-13TH)		1	LS	\$13,910.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00

Progress Estimate #: **7**

Cutoff Date: 4/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
359	831738			1	LS	\$23,647.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
360	831739			1	LS	\$13,268.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
361	831740			1	LS	\$11,021.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
362	831741			1	LS	\$15,087.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
363	831742			1	LS	\$8,132.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
364	831743			1	LS	\$14,659.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
365	831744			1	LS	\$19,688.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
366	831745			1	LS	\$11,449.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
367	831746			1	LS	\$4,815.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
368	831747			1	LS	\$12,733.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
369	831748			1	LS	\$19,688.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
370	831749			1	LS	\$8,560.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
371	831750			1	LS	\$11,449.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
372	831751			1	LS	\$4,601.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
373	831s11			1	LS	\$8,774.00	1.0000	\$8,774.00	\$8,774.00	0.0000	\$0.00
374	831s13			1	LS	\$11,663.00	1.0000	\$11,663.00	\$11,663.00	0.0000	\$0.00
375	831s15			1	LS	\$8,774.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
376	831s17			1	LS	\$19,260.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
377	831s20			1	LS	\$20,330.00	1.0000	\$20,330.00	\$20,330.00	0.0000	\$0.00
378	831s22			1	LS	\$12,305.00	0.9000	\$11,074.50	\$11,074.50	0.0000	\$0.00
379	831s25			1	LS	\$15,087.00	0.9000	\$13,578.30	\$13,578.30	0.0000	\$0.00
380	831s26			1	LS	\$34,454.00	0.9000	\$31,008.60	\$31,008.60	0.0000	\$0.00
381	831s27			1	LS	\$33,705.00	0.9000	\$30,334.50	\$30,334.50	0.0000	\$0.00
382	831s28			1	LS	\$33,705.00	0.9000	\$30,334.50	\$30,334.50	0.0000	\$0.00
383	831s29			1	LS	\$26,536.00	0.9000	\$23,882.40	\$23,882.40	0.0000	\$0.00
384	831s30			1	LS	\$38,841.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
385	831s31			1	LS	\$24,610.00	0.9000	\$22,149.00	\$22,149.00	0.0000	\$0.00
386	831s32			1	LS	\$16,692.00	0.9000	\$15,022.80	\$15,022.80	0.0000	\$0.00
387	831s33			1	LS	\$19,474.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
388	831s34			1	LS	\$54,035.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
389	831s35			1	LS	\$43,442.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
390	831s36			1	LS	\$60,562.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
391	831s37			1	LS	\$53,714.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
392	831s38			1	LS	\$92,983.00	0.0000	\$0.00	\$0.00	0.0000	\$0.00
393	831s39			1	LS	\$19,474.00	0.9000	\$17,526.60	\$17,526.60	0.0000	\$0.00
394	831s40			1	LS	\$16,692.00	0.9000	\$15,022.80	\$15,022.80	0.0000	\$0.00

Progress Estimate #: 7

Cutoff Date: 4/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
395	831s41	TEMPORARY SIGNAL (MADISON-17TH)	1	LS	\$16,692.00	0.9000	90.00%	\$15,022.80	\$15,022.80	0.0000	\$0.00
396	831s43	TEMPORARY SIGNAL (MADISON-19TH)	1	LS	\$16,692.00	0.9000	90.00%	\$15,022.80	\$15,022.80	0.0000	\$0.00
397	831s44	TEMPORARY SIGNAL (MADISON-20TH)	1	LS	\$25,787.00	0.9000	90.00%	\$23,208.30	\$23,208.30	0.0000	\$0.00
398	831s45	TEMPORARY SIGNAL (MADISON-DENNY)	1	LS	\$22,256.00	0.9000	90.00%	\$20,030.40	\$20,030.40	0.0000	\$0.00
399	831s46	TEMPORARY SIGNAL (MADISON-23RD)	1	LS	\$16,692.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
400	831s47	TEMPORARY SIGNAL (MADISON-JOHN)	1	LS	\$39,055.00	0.9000	90.00%	\$35,149.50	\$35,149.50	0.0000	\$0.00
401	831s48	TEMPORARY SIGNAL (MADISON-MLK WAY)	1	LS	\$39,055.00	0.9000	90.00%	\$35,149.50	\$35,149.50	0.0000	\$0.00
402	831s73	DETECTION INDICATOR, LED BICYCLE BLUE LIGHT	2	EA	\$642.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
403	832005	POLE, STEEL STRAIN, TYPE T	1	EA	\$11,984.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
404	832015	POLE, STEEL STRAIN, TYPE X	1	EA	\$20,116.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
405	832020	POLE, STEEL STRAIN, TYPE Z	1	EA	\$22,898.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
406	832200	POLE, STEEL MAST ARM	32	EA	\$14,905.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
407	832201	POLE, STEEL DOUBLE MAST ARM	2	EA	\$21,186.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
408	832280	POLE, PEDESTRIAN, ALUMINUM LIGHTING, 14 FT	30	EA	\$2,964.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
409	832290	POLE, STEEL LIGHTING 25 to 35 FT	20	EA	\$4,922.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
410	832420	PEDESTAL, ALUMINUM, 10 FT	32	EA	\$3,938.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
411	832422	PEDESTAL, ALUMINUM, 12 FT	20	EA	\$4,986.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
412	832424	PEDESTAL, ALUMINUM, 14 FT	3	EA	\$5,275.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
413	832430	MAST ARM, 30 FT AND LESS	43	EA	\$9,662.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
414	832440	MAST ARM, 31 FT TO 40 FT	18	EA	\$11,513.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
415	832450	MAST ARM, 41 FT TO 50 FT	6	EA	\$15,975.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
416	832500	PEDESTRIAN PUSH-BUTTON POST	112	EA	\$1,177.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
417	832503	PEDESTRIAN PUSH-BUTTON, BRIDGE MOUNT	5	EA	\$428.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
418	832510	FOUNDATION, JOINT SIGNAL CONTROLLER/SERVICE	21	EA	\$6,827.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
419	832520	FOUNDATION, TRAFFIC SIGNAL CONTROL. CAB. TYPE III	11	EA	\$4,398.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
420	832521	FOUNDATION, SERVICE CABINET	4	EA	\$4,387.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
421	832523	FOUNDATION, SERVICE CABINET WITH STEP-DOWN	5	EA	\$4,387.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
422	832525	FOUNDATION, POLE TYPE T	1	EA	\$5,136.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
423	832535	FOUNDATION, POLE TYPE X	1	EA	\$5,136.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
424	832540	FOUNDATION, POLE TYPE Z	1	EA	\$8,025.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
425	832544	FOUNDATION, POLE PEDESTRIAN LIGHTING	30	EA	\$2,536.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
426	832545	FOUNDATION, STREET LIGHT POLE	20	EA	\$5,157.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
427	832550	FOUNDATION, PEDESTAL	55	EA	\$2,568.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
428	832555	FOUNDATION, PEDESTRIAN PUSH BUTTON POST	112	EA	\$1,498.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
429	832560	FOUNDATION, POLE, MAST ARM 30 FT & LESS	21	EA	\$3,114.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
430	832565	FOUNDATION, POLE, MAST ARM 31 FT TO 40 FT	10	EA	\$4,494.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: 7

Cutoff Date: 4/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
431	832570	FOUNDATION, POLE, MAST ARM 41 FT TO 50 FT	1	EA	\$4,494.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
432	832576	FOUNDATION, POLE DOUBLE MAST ARM	1	EA	\$4,494.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
433	832585	REMOVE FOUNDATION OBSTRUCTIONS	92000	FA	\$1.00	150695.22	163.80%	\$150,695.22	\$51,035.88	99659.34	\$99,659.34
434	832590	TEMPORARY POLE SUPPORT	18000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
435	832595	GROUT EXISTING POLE	20000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
436	832710	INSTALL POLE, KCM SA-201X/SA-201X(C), OWNER	2	EA	\$2,140.00	3.00	150.00%	\$6,420.00	\$0.00	3.00	\$6,420.00
437	832715	INSTALL POLE, KCM SA-201Z/SA-201Z(C), OWNER	8	EA	\$2,119.00	1.00	12.50%	\$2,119.00	\$0.00	1.00	\$2,119.00
438	832717	INSTALL POLE, KCM SA-201ZZ, OWNER FURNISHED	8	EA	\$2,119.00	3.00	37.50%	\$6,357.00	\$0.00	3.00	\$6,357.00
439	832719	INSTALL POLE, KCM SA-201ZZZ, OWNER FURNISHED	3	EA	\$2,108.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
440	832722	CHIEF SEATTLE BASE AND COLLAR, CAST ALUMINUM, 12"	2	EA	\$23,594.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
441	832723	CHIEF SEATTLE BASE AND COLLAR, CAST ALUMINUM,	4	EA	\$23,594.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
442	832815	BRACKET ARM, 15 FT	1	EA	\$1,605.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
443	832838	ALADDIN BRACKET ARM ASSEMBLY, 8 FT	4	EA	\$2,729.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
444	832852	BRACKET ARM, 6 FT, STEEL	14	EA	\$738.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
445	832854	BRACKET ARM, 8 FT, STEEL	69	EA	\$835.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
446	832856	BRACKET ARM, 10 FT, STEEL	4	EA	\$963.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
447	832858	BRACKET ARM, 12 FT, STEEL	4	EA	\$1,370.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
448	832s01	FOUNDATION, BICYCLE PUSHBUTTON POST	3	EA	\$1,498.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
449	832s02	BICYCLE PUSHBUTTON POST	3	EA	\$1,252.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
450	832s09	FOUNDATION, POLE, JU/STEEL MAST ARM	30	EA	\$8,956.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
451	832s11	POLE, KCM SA-201X/SA-201X(C)	26	EA	\$18,372.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
452	832s12	POLE, KCM SA-201Z/SA-201Z(C)	22	EA	\$25,017.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
453	832s13	POLE, KCM SA-201ZZ	32	EA	\$28,794.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
454	832s14	POLE, KCM SA-201ZZZ	10	EA	\$37,054.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
455	832s16	FOUNDATION, KCM SA-213D	26	EA	\$4,997.00	4.00	15.38%	\$19,988.00	\$0.00	4.00	\$19,988.00
456	832s17	FOUNDATION, KCM SA-213F	41	EA	\$7,875.00	10.00	24.39%	\$78,750.00	\$0.00	10.00	\$78,750.00
457	832s18	FOUNDATION, KCM SA-213H	8	EA	\$13,386.00	2.00	25.00%	\$26,772.00	\$0.00	2.00	\$26,772.00
458	832s21	OFFSET FOUNDATION, KCM SA-211	4	EA	\$6,634.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
459	832s22	PEDESTAL, ALUMINUM, 20 FT	1	EA	\$6,955.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
460	832s23	OFFSET FOUNDATION, POLE, JU/STEEL MAST ARM	1	EA	\$8,025.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
461	832s30	INSTALL MAST ARM, 30 FT AND LESS, OWNER FURNISHED	1	EA	\$1,391.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
462	833010	CONDUIT, PVC, 1 IN	1950	LF	\$12.00	27.50	1.41%	\$330.00	\$0.00	27.50	\$330.00
463	833020	CONDUIT, PVC, 2 IN	41694	LF	\$15.00	658.00	1.58%	\$9,870.00	\$6,360.00	234.00	\$3,510.00
464	833030	CONDUIT, PVC, 3 IN	62883	LF	\$23.00	3794.00	6.03%	\$87,262.00	\$68,218.00	828.00	\$19,044.00
465	833040	CONDUIT, PVC, 4 IN	382	LF	\$35.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
466	833060	CONDUIT, RGS, 3/4 IN	130	LF	\$37.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: 7

Cutoff Date: 4/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
467	833064 CONDUIT, RGS, 1 IN		1800	LF	\$21.00	128.00	7.11%	\$2,688.00	\$1,890.00	38.00	\$798.00
468	833074 CONDUIT, RGS, 2 IN		3835	LF	\$35.00	224.00	5.84%	\$7,840.00	\$5,040.00	80.00	\$2,800.00
469	833082 CONDUIT, RGS, 3 IN		865	LF	\$65.00	172.00	19.88%	\$11,180.00	\$520.00	164.00	\$10,660.00
470	833090 CONDUIT, RGS, 4 IN		20	LF	\$171.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
471	833200 TRENCHING, SCL SERVICE, CONDUIT		1805	LF	\$30.00	102.00	5.65%	\$3,060.00	\$3,060.00	0.00	\$0.00
472	833201 TRENCHING, SDOT, CONDUIT		26891	LF	\$30.00	1392.00	5.18%	\$41,760.00	\$35,880.00	196.00	\$5,880.00
473	833202 TRENCHING, SCL LIGHTING, CONDUIT		10485	LF	\$30.00	479.00	4.57%	\$14,370.00	\$8,820.00	185.00	\$5,550.00
474	833203 TRENCHING, SDOT/SCL LIGHTING, CONDUIT		1150	LF	\$30.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
475	833204 TRENCHING, KCM, CONDUIT		4309	LF	\$30.00	328.00	7.61%	\$9,840.00	\$6,360.00	116.00	\$3,480.00
476	833220 CONDUIT RISER, 2 IN		6	EA	\$1,284.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
477	833230 CONDUIT RISER, 3 IN		48	EA	\$1,915.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
478	833301 HANDHOLE, TYPE 1		11	EA	\$1,166.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
479	833302 HANDHOLE, TYPE 2		235	EA	\$1,594.00	3.00	1.28%	\$4,782.00	\$1,594.00	2.00	\$3,188.00
480	833303 HANDHOLE, TYPE 3		177	EA	\$3,189.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
481	833305 HANDHOLE, TYPE 5		145	EA	\$3,242.00	2.00	1.38%	\$6,484.00	\$6,484.00	0.00	\$0.00
482	833306 HANDHOLE, TYPE 6		11	EA	\$4,954.00	4.00	36.36%	\$19,816.00	\$19,816.00	0.00	\$0.00
483	833307 HANDHOLE, TYPE 2R		30	EA	\$1,755.00	1.00	3.33%	\$1,755.00	\$0.00	1.00	\$1,755.00
484	833308 HANDHOLE, TYPE 3R		16	EA	\$3,371.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
485	833311 HANDHOLE, TYPE 5R		16	EA	\$4,077.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
486	833s01 LID, HANDHOLE, TYPE 6		5	EA	\$2,996.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
487	833s02 LID, HANDHOLE, TYPE 5		4	EA	\$2,301.00	1.00	25.00%	\$2,301.00	\$0.00	1.00	\$2,301.00
488	833s03 CONDUIT ENCASMENT SYSTEM		458	LF	\$134.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
489	833s05 CONDUIT, RGS, 3 IN, AREAWAY		20	LF	\$150.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
490	833s06 UTILITY VAULT, 7'-2" X 4'-10" X 5'-2"		1	EA	\$13,910.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
491	835s01 STATION PLATFORM SPRING AND 3RD AVENUE EB		1	LS	\$36,748.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
492	835s02 STATION PLATFORM SPRING AND 4TH AVENUE EB		1	LS	\$42,645.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
493	835s03 STATION PLATFORM SPRING AND 8TH AVENUE EB		1	LS	\$44,252.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
494	835s04 STATION PLATFORM MADISON AND 3RD AVENUE WB		1	LS	\$36,432.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
495	835s05 STATION PLATFORM MADISON AND 5TH AVENUE WB		1	LS	\$44,584.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
496	835s06 STATION PLATFORM MADISON AND 8TH AVENUE WB		1	LS	\$94,859.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
497	835s07 STATION PLATFORM MADISON AND TERRY AVENUE		1	LS	\$175,591.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
498	835s08 STATION PLATFORM MADISON AND BOYLSTON AVENUE		1	LS	\$328,434.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
499	835s09 STATION PLATFORM MADISON AND EAST UNION STREET		1	LS	\$310,737.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
500	835s10 STATION PLATFORM MADISON AND 17TH AVENUE WB		1	LS	\$37,462.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
501	835s11 STATION PLATFORM MADISON AND 17TH AVENUE EB		1	LS	\$37,593.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
502	835s12 STATION PLATFORM MADISON AND EAST DENNY WAY WB		1	LS	\$35,915.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Progress Estimate #:	7
Cutoff Date:	4/30/2022
PW #:	2019-069
PO #:	PW#2019-069
Fed Aid #:	D2021-SMST001

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
503	835s13 STATION PLATFORM MADISON AND EAST DENNY WAY EB		1	LS	\$36,891.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
504	835s14 STATION PLATFORM MADISON AND 23RD AVENUE WB		1	LS	\$38,439.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
505	835s15 STATION PLATFORM MADISON AND 24TH AVENUE EB		1	LS	\$29,997.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
506	835s16 STATION PLATFORM MADISON AND MLK WAY		1	LS	\$36,917.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
507	835s17 STATION PLATFORM EAST UNION AND 12TH AVENUE		1	LS	\$32,499.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
508	835s18 STATION PLATFORM EAST MADISON STREET AND 27TH		1	LS	\$36,662.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
509	835s19 STATION PLATFORM MADISON AND 1ST AVE NB		1	LS	\$28,943.00	0.6910	69.10%	\$19,999.61	\$19,999.61	0.0000	\$0.00
510	835s20 EXTRA LAMINATED TEMPERED GLASS PANELS		20	EA	\$480.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
511	835s21 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR208		3	EA	\$69,348.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
512	835s22 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR206		5	EA	\$67,803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
513	835s23 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR206LP		8	EA	\$67,598.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
514	835s24 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR126		8	EA	\$45,907.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
515	835s25 INSTALL OWNER FURNISHED, METRO ROUTE SIGNAGE		22	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
516	835s26 INSTALL OWNER FURNISHED, TRASH RECEPTACLE		19	EA	\$124.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
517	835s27 INSTALL OWNER FURNISHED, TICKET VENDING MACHINE		3	EA	\$2,675.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
518	835s28 INSTALL OWNER FURNISHED, TECH PYLON WITH ORCA		21	EA	\$2,140.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
519	835s29 INSTALL OWNER FURNISHED, BENCH		25	EA	\$125.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
520	835s30 INSTALL OWNER FURNISHED, BLADE		41	EA	\$314.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
521	835s31 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR125		1	EA	\$44,605.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
522	835s40 KCM POWER PEDESTAL		15	EA	\$6,153.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
523	835s41 KCM POWER PEDESTAL WITH STEP-DOWN		3	EA	\$6,024.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
524	835s42 FOUNDATION, KCM POWER PEDESTAL		15	EA	\$4,398.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
525	835s43 FOUNDATION, KCM POWER PEDESTAL WITH STEP-DOWN		3	EA	\$4,398.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
526	835s50 KCM STATION WIRING, SPRING ST & 3RD AVE		1	LS	\$4,066.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
527	835s51 KCM STATION WIRING, SPRING ST & 4TH AVE		1	LS	\$2,033.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
528	835s52 KCM STATION WIRING, SPRING ST & 8TH AVE		1	LS	\$1,391.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
529	835s53 KCM STATION WIRING, MADISON ST & 3RD AVE		1	LS	\$1,926.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
530	835s54 KCM STATION WIRING, MADISON & 5TH AVE		1	LS	\$1,498.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
531	835s55 KCM STATION WIRING, MADISON & 8TH AVE		1	LS	\$1,391.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
532	835s56 KCM STATION WIRING, MADISON & TERRY AVE		1	LS	\$3,638.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
533	835s57 KCM STATION WIRING, MADISON & BOYLSTON AVE		1	LS	\$7,383.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
534	835s58 KCM STATION WIRING, MADISON & E UNION ST		1	LS	\$7,597.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
535	835s59 KCM STATION WIRING, MADISON & 17TH AVE WB		1	LS	\$5,243.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
536	835s60 KCM STATION WIRING, MADISON & 17TH AVE EB		1	LS	\$1,712.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
537	835s61 KCM STATION WIRING, MADISON & E DENNY WAY WB		1	LS	\$2,354.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
538	835s62 KCM STATION WIRING, MADISON & E DENNY WAY EB		1	LS	\$3,317.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00

Progress Estimate #: **7**

Cutoff Date: 4/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
539	835s63 KCM STATION WIRING, MADISON & 23RD AVE WB		1	LS	\$1,712.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
540	835s64 KCM STATION WIRING, MADISON & 24TH AVE EB		1	LS	\$2,782.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
541	835s65 KCM STATION WIRING, MADISON & MLK BLVD WB		1	LS	\$2,033.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
542	835s66 KCM STATION WIRING, MADISON & 27TH AVE EB		1	LS	\$3,317.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
543	835s67 KCM STATION WIRING, 1ST AVE NB		1	LS	\$1,926.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
544	842s01 YELLOW DETECTABLE GUIDANCE STRIP		134	LF	\$27.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
545	844s05 ADJUST EXISTING SCL VAULT ACCESS		15	EA	\$496.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
546	845s01 ARTWORK FOUNDATION		1	LS	\$18,217.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
547	846s01 PONY BAR RAMP		1	LS	\$15,473.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
548	2109006 MOBILIZATION-SCHEDULE 2	T	1	LS	\$500,000.00	1.0000	100.00%	\$500,000.00	\$500,000.00	0.0000	\$0.00
549	2207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID	T	50405	SF	\$2.00	8746.90	17.35%	\$17,493.80	\$13,632.80	1930.50	\$3,861.00
550	2401017 MINERAL AGGREGATE, TYPE 17	T	4520	TN	\$51.00	1029.59	22.78%	\$52,509.09	\$46,293.72	121.87	\$6,215.37
551	2705008 MAINTENANCE HOLE, TYPE 204A	T	1	EA	\$9,228.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
552	2705108 EXTRA DEPTH, TYPE 204A MAINTENANCE HOLE	T	3	VF	\$750.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
553	2710s01 TEMPORARY WATER MAINS AND SERVICES	T	1	LS	\$237,720.00	0.2524	25.24%	\$60,000.53	\$60,000.53	0.0000	\$0.00
554	2711112 PIPE, WM, D.I., CL 52, 12 IN, RJ, INCL. FITTINGS	T	3964	LF	\$219.00	831.00	20.96%	\$181,989.00	\$105,120.00	351.00	\$76,869.00
555	2711116 PIPE, WM, D.I., CL 52, 16 IN, RJ, INCL. FITTINGS	T	1000	LF	\$263.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
556	2711120 PIPE, WM, D.I., CL 52, 20 IN, RJ, INCL. FITTINGS	T	319	LF	\$432.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
557	2711208 BEDDING, WATER MAIN, CL B, 8 IN PIPE	T	318	LF	\$39.00	16.00	5.03%	\$624.00	\$0.00	16.00	\$624.00
558	2711212 BEDDING, WATER MAIN, CL B, 12 IN PIPE	T	5128	LF	\$38.00	1564.10	30.50%	\$59,435.80	\$46,097.80	351.00	\$13,338.00
559	2711216 BEDDING, WATERMAIN, CL B, 16 IN PIPE	T	1000	LF	\$37.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
560	2711220 BEDDING, WATERMAIN, CL B, 20 IN PIPE	T	319	LF	\$56.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
561	2711400 BLOCKING, CEMENT CONCRETE	T	63	CY	\$3,900.00	10.93	17.35%	\$42,627.00	\$35,685.00	1.78	\$6,942.00
562	2711500 STATION, ELECTROLYSIS TEST	T	31	EA	\$7,659.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
563	2711505 SACRIFICIAL ANODE BONDED TO PIPE	T	244	EA	\$226.00	62.00	25.41%	\$14,012.00	\$11,752.00	10.00	\$2,260.00
564	2711s01 SUPPORT SPU WITH JOINT CLAMP EXISTING PIPE	T	1	LS	\$31,328.00	1.0000	100.00%	\$31,328.00	\$31,328.00	0.0000	\$0.00
565	2711s02 SUPPORT SPU WITH CUT, CAP, AND CONNECT	T	44	EA	\$5,383.00	11.00	25.00%	\$59,213.00	\$59,213.00	0.00	\$0.00
566	2711s07 PIPE, WM, D.I. CL 53 MIN, 8 IN, RJ, POLYETHYLENE	T	318	LF	\$146.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
567	2711s08 PIPE, WM, D.I. CL 53 MIN, 12 IN, RJ, POLYETHYLENE	T	1164	LF	\$176.00	733.10	62.98%	\$129,025.60	\$129,025.60	0.00	\$0.00
568	2711s09 DAILY BLOCK, CEMENT CONCRETE, PRECAST	T	7	EA	\$2,956.00	2.00	28.57%	\$5,912.00	\$0.00	2.00	\$5,912.00
569	2712004 VALVE, GATE, 4 IN	T	8	EA	\$2,037.00	2.00	25.00%	\$4,074.00	\$4,074.00	0.00	\$0.00
570	2712006 VALVE, GATE, 6 IN	T	31	EA	\$2,405.00	3.00	9.68%	\$7,215.00	\$2,405.00	2.00	\$4,810.00
571	2712008 VALVE, GATE, 8 IN	T	5	EA	\$4,042.00	1.00	20.00%	\$4,042.00	\$4,042.00	0.00	\$0.00
572	2712012 VALVE, GATE, 12 IN	T	26	EA	\$6,265.00	12.00	46.15%	\$75,180.00	\$43,855.00	5.00	\$31,325.00
573	2712116 VALVE, BUTTERFLY, 16 IN	T	3	EA	\$19,786.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
574	2712120 VALVE, BUTTERFLY, 20 IN	T	2	EA	\$11,421.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: 7

Cutoff Date: 4/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
575	2712500 VALVE BOX, CAST IRON	T	70	EA	\$334.00	6.00	8.57%	\$2,004.00	\$2,004.00	0.00	\$0.00
576	2712600 VALVE CHAMBER, PRECAST, 8'X10'	T	5	EA	\$86,889.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
577	2714005 HYDRANT, 6 IN CONN, TYPE 310	T	15	EA	\$7,186.00	1.00	6.67%	\$7,186.00	\$7,186.00	0.00	\$0.00
578	2714010 HYDRANT, 6 IN CONN, TYPE 311	T	1	EA	\$7,493.00	2.00	200.00%	\$14,986.00	\$14,986.00	0.00	\$0.00
579	2715s01 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL,	T	43	EA	\$1,400.00	13.00	30.23%	\$18,200.00	\$18,200.00	0.00	\$0.00
580	2715s02 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL, 4	T	18	EA	\$2,053.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
581	2715s03 SUPPORT SPU WITH NEW WATER SERVICE, 4 IN TO 8 IN	T	1	EA	\$1,056.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
582	2715s04 SUPPORT SPU WITH WATER SERVICE RETIREMENT	T	2	EA	\$1,056.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
583	2717004 BEDDING, CL B, 4 IN PIPE	T	26	LF	\$27.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
584	2717006 BEDDING, CL B, 6 IN PIPE	T	55	LF	\$26.00	21.00	38.18%	\$546.00	\$546.00	0.00	\$0.00
585	2717008 BEDDING, CL B, 8 IN PIPE	T	12	LF	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
586	2718064 PIPE, SS or SSS, PVC D3034 SDR 35, 4 IN	T	26	LF	\$466.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
587	2718066 PIPE, SS or SSS, PVC D3034 SDR 35, 6 IN	T	55	LF	\$225.00	37.00	67.27%	\$8,325.00	\$8,325.00	0.00	\$0.00
588	2718238 PIPE, SD, D.I., CL 50, 8 IN	T	12	LF	\$401.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
589	2719004 SEWER CLEANOUT, 4 IN	T	2	EA	\$825.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
590	2719008 SEWER CLEANOUT, 8 IN	T	1	EA	\$1,521.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
591	2833235 CONDUIT RISER, 4 IN	T	2	EA	\$2,996.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
592	2833305 HANDHOLE, TYPE 5	T	1	EA	\$3,424.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
593	2837s01 METRO COMFORT STATION-BREAK ROOM	T	1	LS	\$370,221.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
594	2843s01 CONCRETE ENCASED DUCT BANK (9-5" RGS)	T	46	LF	\$2,611.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
595	2843s02 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS) 2-4" PVC	T	48	LF	\$1,309.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
596	2843s03 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS, 2-4" PVC)	T	74	LF	\$1,148.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
597	2843s04 HSFTB ENCASED DUCT BANK (2-4" PVC)	T	72	LF	\$349.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
598	2843s05 HSFTB ENCASED DUCT BANK (4-4" PVC)	T	10	LF	\$2,009.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
599	2843s06 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS)	T	12	LF	\$2,462.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
600	2843s07 CONDUIT 2-4" PVC DIRECT BURY	T	38	LF	\$169.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
601	2844s01 ENLARGED VAULT ROOF OPENING	T	7	EA	\$7,476.00	1.00	14.29%	\$7,476.00	\$7,476.00	0.00	\$0.00
602	2844s02 VAULT 133M013 ACCESS MODIFICATION	T	1	EA	\$10,636.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
603	2844s04 REPLACE ACCESS FRAME AND COVER	T	17	EA	\$2,071.00	4.00	23.53%	\$8,284.00	\$4,142.00	2.00	\$4,142.00
604	2844s06 SCL VAULT, 444-LA	T	1	EA	\$21,550.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
605	2844s07 SCL VAULT, 712-LA	T	1	EA	\$44,867.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

SUBTOTAL: Base Bid	\$19,684,366.96	\$16,624,902.83	\$3,059,464.13
SALES TAX: Base Bid	\$134,448.01	\$118,427.43	\$16,020.58
Retainage: Base Bid	\$0.00	\$0.00	\$0.00
Materials on Hand	\$511,173.95	\$650,763.58	-\$139,589.63

Progress Estimate #: 7

Cutoff Date: 4/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
	Net Payment: Base Bid							\$20,329,988.92	\$17,394,093.84		\$2,935,895.08

Additive Bid

606	3105011	CONSTRUCTION SURVEYING-ADDITIVE		1	LS	\$ 5,190.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
607	3108005	CRITICAL PATH SCHEDULE UPDATE, MIN. BID = \$2500 per		1	EA	\$ 2,500.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
608	3109011	MOBILIZATION-SCHEDULE 3		1	LS	\$ 200,000.00	1.0000	100.00%	\$200,000.00	\$200,000.00	0.0000	\$0.00
609	3110011	MAINTENANCE AND PROTECTION OF TRAFFIC CONTROL		1	LS	\$ 533,554.00	0.2000	20.00%	\$106,710.80	\$106,710.80	0.0000	\$0.00
610	3201005	CLEARING & GRUBBING		800	SF	\$ 1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
611	3202035	REMOVE CEMENT CONCRETE SIDEWALK		500	SY	\$ 37.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
612	3202045	REMOVE PAVEMENT		3108	SY	\$ 45.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
613	3202062	REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING		1242	SY	\$ 84.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
614	3202190	REMOVE PIPE		325	LF	\$ 50.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
615	3202325	REMOVE GATE VALVE		3	EA	\$ 747.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
616	3202335	REMOVE HYDRANT		1	EA	\$ 1,657.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
617	3202351	REMOVE PAVEMENT INCLUDING RAIL AND CABLE CAR		360	SY	\$ 108.00	452.30	125.64%	\$48,848.40	\$48,848.40	0.00	\$0.00
618	3202480	REMOVE TREE		3	EA	\$ 2,644.00	3.00	100.00%	\$7,932.00	\$7,932.00	0.00	\$0.00
619	3202505	REMOVE VALVE CHAMBER		2	EA	\$ 1,495.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
620	3202770	SAWCUT RIGID PAVEMENT, FULL DEPTH		234	LF	\$ 5.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
621	3202825	ABANDON VALVE CHAMBER		1	EA	\$ 811.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
622	3202850	ABANDON AND FILL PIPE		0	LF	\$ 10.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
623	3202s03	REMOVE, STORE AND REINSTALL MOSAIC TILE		1	EA	\$ 743.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
624	3202s12	REMOVE CURB, GRANITE W/ SALVAGE		730	LF	\$ 25.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
625	3204005	COMMON EXCAVATION		794	CY	\$ 67.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
626	3207010	SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID		364	SF	\$ 15.00	186.00	51.10%	\$2,790.00	\$2,790.00	0.00	\$0.00
627	3401002	MINERAL AGGREGATE, TYPE 2		1456	TN	\$ 110.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
628	3401017	MINERAL AGGREGATE, TYPE 17		107	TN	\$ 51.00	196.30	183.46%	\$10,011.30	\$10,011.30	0.00	\$0.00
629	3401209	MINERAL AGGREGATE, TYPE 9		3	CY	\$ 83.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
630	3504260	PAVEMENT PATCH, TEMPORARY		30	TN	\$ 400.00	44.93	149.77%	\$17,972.00	\$17,972.00	0.00	\$0.00
631	3505096	ROADWAY CEM CONC, VARIABLE MIXES, 12 IN		2939	SY	\$ 130.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
632	3505136	ROADWAY CEM CONC, HES (24 HR), 12 IN		1686	SY	\$ 171.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
633	3505s02	PCCP PANEL REINFORCING		32	EA	\$ 443.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
634	3705451	INLET, TYPE 250B		7	EA	\$ 4,009.00	7.00	100.00%	\$28,063.00	\$28,063.00	0.00	\$0.00
635	3708058	PIPE, CB CONN, D.I., CL 50, 8 IN		64	LF	\$ 221.00	58.10	90.78%	\$12,840.10	\$12,840.10	0.00	\$0.00
636	3708258	PIPE, INLET CONN, D.I., CL 50, 8 IN		116	LF	\$ 224.00	120.60	103.97%	\$27,014.40	\$27,014.40	0.00	\$0.00
637	3708s03	4 INCH DRAIN PIPE, GIP, SCH 40		2	EA	\$ 1,093.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
638	3717008	BEDDING, CL B, 8 IN PIPE		180	LF	\$ 43.00	178.70	99.28%	\$7,684.10	\$7,684.10	0.00	\$0.00

Progress Estimate #: 7

Cutoff Date: 4/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
639	3717100 TELEVISION INSPECTION		64	LF	\$ 44.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
640	3717888 TEE, 8 IN, CUT-IN EXISTING CONC PIPE		2	EA	\$ 1,226.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
641	3720005 ADJUST EXISTING MH, CB, OR VC		10	EA	\$ 446.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
642	3720045 ADJUST EXISTING HANDHOLE		1	EA	\$ 50.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
643	3720230 UTILITY CASTING, TYPE 230		7	EA	\$ 1,222.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
644	3801s01 CONSTRUCTION STORMWATER & EROSION CONTROL		1	LS	\$ 5,000.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
645	3802003 SEEDED LAWN INSTALLATION		551	SF	\$ 2.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
646	3802065 TREE, DECIDUOUS, 1-3/4 IN TO 2 IN CAL		3	EA	\$ 803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
647	3802160 TOPSOIL, TYPE A		20	CY	\$ 161.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
648	3802360 TREE ROOT BARRIER		84	LF	\$ 21.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
649	3802725 FLEXIBLE POROUS SURFACE TREATMENT		2335	SF	\$ 22.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
650	3802s04 LANDSCAPE ESTABLISHMENT - BID ADDITIVE, MIN. BID =		1	LS	\$ 2,140.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
651	3804025 CURB, CEM CONC W/ 25% POZZOLANS		1426	LF	\$ 30.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
652	3813120 RESET MONUMENT AND MONUMENT FRAME AND COVER		2	EA	\$ 2,597.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
653	3814205 SIDEWALK, CEM CONC W/ 25% POZZOLANS		390	SY	\$ 81.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
654	3814210 SIDEWALK, THICKENED EDGE W/ 25% POZZOLANS		1426	LF	\$ 10.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
655	3819018 DRIVEWAY, CEM CONC, HES (24 HRS), 8 IN		41	SY	\$ 199.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
656	4109012 MOBILIZATION-SCHEDULE 4	T	1	LS	\$ 50,000.00	1.0000	100.00%	\$50,000.00	\$50,000.00	0.0000	\$0.00
657	4207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID	T	6725	SF	\$ 2.00	2284.00	33.96%	\$4,568.00	\$4,568.00	0.00	\$0.00
658	4401017 MINERAL AGGREGATE, TYPE 17	T	527	TN	\$ 46.00	300.90	57.10%	\$13,841.40	\$13,841.40	0.00	\$0.00
659	4710s02 TEMPORARY WATER MAINS AND SERVICES - ADDITIVE	T	1	LS	\$ 35,611.00	0.4384	43.84%	\$15,611.86	\$15,611.86	0.0000	\$0.00
660	4711212 BEDDING, WATER MAIN, CL B, 12 IN PIPE	T	1133	LF	\$ 38.00	370.00	32.66%	\$14,060.00	\$14,060.00	0.00	\$0.00
661	4711400 BLOCKING, CEMENT CONCRETE	T	9	CY	\$ 3,900.00	0.59	6.56%	\$2,301.00	\$2,301.00	0.00	\$0.00
662	4711500 STATION, ELECTROLYSIS TEST	T	3	EA	\$ 2,500.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
663	4711505 SACRIFICIAL ANODE BONDED TO PIPE	T	64	EA	\$ 225.00	21.00	32.81%	\$4,725.00	\$4,725.00	0.00	\$0.00
664	4711s02 SUPPORT SPU WITH CUT, CAP, AND CONNECT	T	9	EA	\$ 4,936.00	4.00	44.44%	\$19,744.00	\$19,744.00	0.00	\$0.00
665	4711s08 PIPE, WM, D.I. CL 53 MIN, 12 IN, RJ, POLYETHYLENE	T	1133	LF	\$ 189.00	370.00	32.66%	\$69,930.00	\$69,930.00	0.00	\$0.00
666	4711s09 DAILY BLOCK, CEMENT CONCRETE, PRECAST	T	2	EA	\$ 2,862.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
667	4712006 VALVE, GATE, 6 IN	T	1	EA	\$ 4,061.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
668	4712012 VALVE, GATE, 12 IN	T	4	EA	\$ 4,955.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
669	4712500 VALVE BOX, CAST IRON	T	5	EA	\$ 634.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
670	4714010 HYDRANT, 6 IN CONN, TYPE 311	T	1	EA	\$ 11,507.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
671	4715s01 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL,	T	21	EA	\$ 1,383.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

SUBTOTAL: Additive Bid

SALES TAX: Additive Bid

\$664,647.36

\$664,647.36

\$0.00

\$19,965.08

\$19,965.08

\$0.00

Progress Estimate #: **7**

Cutoff Date: 4/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
	Retainage: Additive Bid							\$0.00	\$0.00		\$0.00
	Net Payment: Additive Bid							\$684,612.44	\$684,612.44		\$0.00
SUBTOTAL: Base Bid + Additive Bid								\$20,349,014.32	\$17,289,550.19		\$3,059,464.13
SALES TAX: Base Bid + Additive Bid								\$154,413.09	\$138,392.51		\$16,020.58
Retainage: Base Bid + Additive Bid								\$0.00	\$0.00		\$0.00
Net Payment: Base Bid + Additive Bid								\$21,014,601.36	\$18,078,706.28		\$2,935,895.08

Change Orders

ITEM NO.	DESCRIPTION	Taxable	CO Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 001											
1001	CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER		320	HR	\$224.00	793.00	247.81%	\$177,632.00	\$127,232.00	225.00	\$50,400.00
1002	CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER (P		40	HR	\$320.00	197.00	492.50%	\$63,040.00	\$50,400.00	39.50	\$12,640.00
1003	CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER	T	320	HR	\$224.00	116.00	36.25%	\$25,984.00	\$8,064.00	80.00	\$17,920.00
1004	CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER	T	40	HR	\$320.00	18.00	45.00%	\$5,760.00	\$5,440.00	1.00	\$320.00
Change Order No. 002											
2001	TEE, DI, 8 INCH		10	EA	\$1,794.00	8.00	80.00%	\$14,352.00	\$14,352.00	0.00	\$0.00
Change Order No. 003											
107	MINERAL AGGREGATE, TYPE 2		1350	TN	\$110.00	219.78	16.28%	\$24,175.80	\$24,175.80	0.00	\$0.00
3001	SUBGRADE STABILIZATION		500	CY	\$250.68	312.50	62.50%	\$78,337.50	\$64,123.94	56.70	\$14,213.56
3002	SUBGRADE STABILIZATION (PREMIUM TIME)		250	CY	\$343.02	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 004											
4001	RECOVERY OF THE CRITICAL PATH		1	LS	\$266,212.00	1.0000	100.00%	\$266,212.00	\$266,212.00	0.0000	\$0.00
Change Order No. 005											
5001	MISC DSCS AND EGNINEER DIRECTED WORK (GUIDEWAY)		1	LS	\$16,183.24	1.0000	100.00%	\$16,183.24	\$16,183.24	0.0000	\$0.00
5002	MISC DSCS AND ENGINEER DIRECTED WORK (SITEWORK)		1	LS	\$36,838.49	1.0000	100.00%	\$36,838.49	\$36,838.49	0.0000	\$0.00
5003	MISC DSCS AND ENGINEER DIRECTED WORK (SYSTEMS)		1	LS	\$51,162.11	1.0000	100.00%	\$51,162.11	\$51,162.11	0.0000	\$0.00
5004	MISC DSCS AND ENGIENER DIRECTED WORK (SCL NETWORK	T	1	LS	\$2,361.72	1.0000	100.00%	\$2,361.72	\$2,361.72	0.0000	\$0.00
5005	MISC DSCS AND ENGINEER DIRECTED WORK (SPU WATER)	T	1	LS	\$12,987.28	1.0000	100.00%	\$12,987.28	\$12,987.28	0.0000	\$0.00
Change Order No. 006											
6001	TEMPORARY SIGNAL (MADISON-4TH)		1	LS	\$13,900.87	0.9000	90.00%	\$12,510.78	\$12,510.78	0.0000	\$0.00
6002	TEMPORARY SIGNAL (MADISON-5TH)		1	LS	\$18,919.91	0.9000	90.00%	\$17,027.92	\$17,027.92	0.0000	\$0.00

Progress Estimate #: **7**

Cutoff Date: 4/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
6003	ADDITIONAL SIGNAL SHIFTS (MADISON-4TH, MADISON-5TH)		10000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Change Order No. 007

7001	DC02 MISC DESIGN CLARIFICATIONS- SIGNAL AND CONDUIT (M		1	LS	\$5,150.57	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
7002	DC03 MISC DESIGN CLARIFICATIONS- SIGNAL (MADISON-19TH,		1	LS	\$1,458.51	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
7003	DC03 MISC DESIGN REVISIONS FOR SIGNAL (SPRING-7TH, SPR		1	LS	\$21,735.59	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
7004	DC03 MISC DESIGN REVISIONS (SCL)	T	1	LS	\$6,912.53	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00

Change Order No. 008

8	TRAFFIC CONTROL PEACE OFFICERS		22	HR	\$159.00	8.00	36.36%	\$1,272.00	\$1,272.00	0.00	\$0.00
11	ENGINEER DIRECTED TEMPORARY BUSINESS AND PUBLIC AC		12000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
158	TELEVISION INSPECTION		298	LF	\$5.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
8001	REPAIR 10-INCH PSS	T	1	LS	\$156,000.00	0.5000	50.00%	\$78,000.00	\$78,000.00	0.0000	\$0.00

SUBTOTAL: Change Orders	\$883,836.84	\$788,343.28	\$95,493.56
SALES TAX: Change Orders	\$12,822.04	\$10,952.44	\$1,869.60
Retainage: Change Orders	\$0.00	\$0.00	\$0.00
Net Payment: Change Orders	\$896,658.88	\$799,295.72	\$97,363.16

SUBTOTAL: Base Bid + Change Order(s)	\$20,568,203.80	\$17,413,246.11	\$3,154,957.69
SALES TAX: Base Bid + Change Order(s)	\$147,270.05	\$129,379.87	\$17,890.18
Retainage: Base Bid + Change Orders	\$0.00	\$0.00	\$0.00
Net Payment: Base Bid + Change Order(s)	\$21,226,647.80	\$18,193,389.56	\$3,033,258.24

SUBTOTAL: Base Bid + Additive + Change Order(s)	\$21,232,851.16	\$18,077,893.47	\$3,154,957.69
SALES TAX: Base Bid + Additive + Change Order(s)	\$167,235.13	\$149,344.95	\$17,890.18
Retainage: Base Bid + Additive + Change Orders	\$0.00	\$0.00	\$0.00
Materials on Hand	\$511,173.95	\$650,763.58	-\$139,589.63
Net Payment: Base Bid + Additive + Change Order(s)	\$21,911,260.24	\$18,878,002.00	\$3,033,258.24

Item No	Description	GRAND TOTAL	COA 1001	COA 1002	COA 1003	COA 1004	COA 1005	COA 1006	COA 1007	COA 1008	COA 1009	COA 1010	COA 1011	COA 1012	COA 1013	COA 1014	COA 1015	COA 1016	COA 1017	COA 1018	COA 1019	COA 1020	COA 1021	COA 1022	COA 1023	COA 1024	COA 1025	COA 1026	COA 1027	COA 1028	COA 1029	COA 1030	COA 1031	COA 1032	COA 1033	COA 1034	COA 1035	COA 1036	COA 1037	COA 1038	COA 1039	COA 1040	COA 1041	COA 1042	COA 1043	COA 1044	COA 1045	COA 1046	COA 1047	COA 1048	COA 1049	COA 1050	COA 1051	COA 1052	COA 1053	COA 1054	COA 1055	COA 1056	COA 1057	COA 1058	COA 1059	COA 1060	COA 1061	COA 1062	COA 1063	COA 1064	COA 1065	COA 1066	COA 1067	COA 1068	COA 1069	COA 1070	COA 1071	COA 1072	COA 1073	COA 1074	COA 1075	COA 1076	COA 1077	COA 1078	COA 1079	COA 1080	COA 1081	COA 1082	COA 1083	COA 1084	COA 1085	COA 1086	COA 1087	COA 1088	COA 1089	COA 1090	COA 1091	COA 1092	COA 1093	COA 1094	COA 1095	COA 1096	COA 1097	COA 1098	COA 1099	COA 1100	COA 1101	COA 1102	COA 1103	COA 1104	COA 1105	COA 1106	COA 1107	COA 1108	COA 1109	COA 1110	COA 1111	COA 1112	COA 1113	COA 1114	COA 1115	COA 1116	COA 1117	COA 1118	COA 1119	COA 1120	COA 1121	COA 1122	COA 1123	COA 1124	COA 1125	COA 1126	COA 1127	COA 1128	COA 1129	COA 1130	COA 1131	COA 1132	COA 1133	COA 1134	COA 1135	COA 1136	COA 1137	COA 1138	COA 1139	COA 1140	COA 1141	COA 1142	COA 1143	COA 1144	COA 1145	COA 1146	COA 1147	COA 1148	COA 1149	COA 1150	COA 1151	COA 1152	COA 1153	COA 1154	COA 1155	COA 1156	COA 1157	COA 1158	COA 1159	COA 1160	COA 1161	COA 1162	COA 1163	COA 1164	COA 1165	COA 1166	COA 1167	COA 1168	COA 1169	COA 1170	COA 1171	COA 1172	COA 1173	COA 1174	COA 1175	COA 1176	COA 1177	COA 1178	COA 1179	COA 1180	COA 1181	COA 1182	COA 1183	COA 1184	COA 1185	COA 1186	COA 1187	COA 1188	COA 1189	COA 1190	COA 1191	COA 1192	COA 1193	COA 1194	COA 1195	COA 1196	COA 1197	COA 1198	COA 1199	COA 1200	COA 1201	COA 1202	COA 1203	COA 1204	COA 1205	COA 1206	COA 1207	COA 1208	COA 1209	COA 1210	COA 1211	COA 1212	COA 1213	COA 1214	COA 1215	COA 1216	COA 1217	COA 1218	COA 1219	COA 1220	COA 1221	COA 1222	COA 1223	COA 1224	COA 1225	COA 1226	COA 1227	COA 1228	COA 1229	COA 1230	COA 1231	COA 1232	COA 1233	COA 1234	COA 1235	COA 1236	COA 1237	COA 1238	COA 1239	COA 1240	COA 1241	COA 1242	COA 1243	COA 1244	COA 1245	COA 1246	COA 1247	COA 1248	COA 1249	COA 1250	COA 1251	COA 1252	COA 1253	COA 1254	COA 1255	COA 1256	COA 1257	COA 1258	COA 1259	COA 1260	COA 1261	COA 1262	COA 1263	COA 1264	COA 1265	COA 1266	COA 1267	COA 1268	COA 1269	COA 1270	COA 1271	COA 1272	COA 1273	COA 1274	COA 1275	COA 1276	COA 1277	COA 1278	COA 1279	COA 1280	COA 1281	COA 1282	COA 1283	COA 1284	COA 1285	COA 1286	COA 1287	COA 1288	COA 1289	COA 1290	COA 1291	COA 1292	COA 1293	COA 1294	COA 1295	COA 1296	COA 1297	COA 1298	COA 1299	COA 1300	COA 1301	COA 1302	COA 1303	COA 1304	COA 1305	COA 1306	COA 1307	COA 1308	COA 1309	COA 1310	COA 1311	COA 1312	COA 1313	COA 1314	COA 1315	COA 1316	COA 1317	COA 1318	COA 1319	COA 1320	COA 1321	COA 1322	COA 1323	COA 1324	COA 1325	COA 1326	COA 1327	COA 1328	COA 1329	COA 1330	COA 1331	COA 1332	COA 1333	COA 1334	COA 1335	COA 1336	COA 1337	COA 1338	COA 1339	COA
---------	-------------	-------------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	-----

Project		2021		2022		2023		2024		2025		2026		2027		2028		2029		2030		2031		2032		2033		2034		2035		2036		2037		2038		2039		2040		2041		2042		2043		2044		2045		2046		2047		2048		2049		2050		2051		2052		2053		2054		2055		2056		2057		2058		2059		2060		2061		2062		2063		2064		2065		2066		2067		2068		2069		2070		2071		2072		2073		2074		2075		2076		2077		2078		2079		2080		2081		2082		2083		2084		2085		2086		2087		2088		2089		2090		2091		2092		2093		2094		2095		2096		2097		2098		2099		2100		2101		2102		2103		2104		2105		2106		2107		2108		2109		2110		2111		2112		2113		2114		2115		2116		2117		2118		2119		2120		2121		2122		2123		2124		2125		2126		2127		2128		2129		2130		2131		2132		2133		2134		2135		2136		2137		2138		2139		2140		2141		2142		2143		2144		2145		2146		2147		2148		2149		2150		2151		2152		2153		2154		2155		2156		2157		2158		2159		2160		2161		2162		2163		2164		2165		2166		2167		2168		2169		2170		2171		2172		2173		2174		2175		2176		2177		2178		2179		2180		2181		2182		2183		2184		2185		2186		2187		2188		2189		2190		2191		2192		2193		2194		2195		2196		2197		2198		2199		2200		2201		2202		2203		2204		2205		2206		2207		2208		2209		2210		2211		2212		2213		2214		2215		2216		2217		2218		2219		2220		2221		2222		2223		2224		2225		2226		2227		2228		2229		2230		2231		2232		2233		2234		2235		2236		2237		2238		2239		2240		2241		2242		2243		2244		2245		2246		2247		2248		2249		2250		2251		2252		2253		2254		2255		2256		2257		2258		2259		2260		2261		2262		2263		2264		2265		2266		2267		2268		2269		2270		2271		2272		2273		2274		2275		2276		2277		2278		2279		2280		2281		2282		2283		2284		2285		2286		2287		2288		2289		2290		2291		2292		2293		2294		2295		2296		2297		2298		2299		2300		2301		2302		2303		2304		2305		2306		2307		2308		2309		2310		2311		2312		2313		2314		2315		2316		2317		2318		2319		2320		2321		2322		2323		2324		2325		2326		2327		2328		2329		2330		2331		2332		2333		2334		2335		2336		2337		2338		2339		2340		2341		2342		2343		2344		2345		2346		2347		2348		2349		2350		2351		2352		2353		2354		2355		2356		2357		2358		2359		2360		2361		2362		2363		2364		2365		2366		2367		2368		2369		2370		2371		2372		2373		2374		2375		2376		2377		2378		2379		2380		2381		2382		2383		2384		2385		2386		2387		2388		2389		2390		2391		2392		2393		2394		2395		2396		2397		2398		2399		2400		2401		2402		2403		2404		2405		2406		2407		2408		2409		2410		2411		2412		2413		2414		2415		2416		2417		2418		2419		2420		2421		2422		2423		2424		2425		2426		2427		2428		2429		2430		2431		2432		2433		2434		2435		2436		2437		2438		2439		2440		2441		2442		2443		2444		2445		2446		2447		2448		2449		2450		2451		2452		2453		2454		2455		2456		2457		2458		2459		2460		2461		2462		2463		2464		2465		2466		2467		2468		2469		2470		2471		2472		2473		2474		2475		2476		2477		2478		2479		2480		2481		2482		2483		2484		2485		2486		2487		2488		2489		2490		2491		2492		2493		2494		2495		2496		2497		2498		2499		2500		2501		2502		2503		2504		2505		2506		2507		2508		2509		2510		2511		2512		2513		2514		2515		2516		2517		2518		2519		2520		2521		2522		2523		2524		2525		2526		2527		2528		2529		2530		2531		2532		2533		2534		2535		2536		2537		2538		2539		2540		2541		2542		2543		2544		2545		2546		2547		2548		2549		2550		2551		2552		2553		2554		2555		2556		2557		2558		2559		2560		2561		2562		2563		2564		2565		2566		2567		2568		2569		2570		2571		2572		2573		2574		2575		2576		2577		2578		2579		2580		2581		2582		2583		2584		2585		2586		2587		2588		2589		2590		2591		2592		2593		2594		2595		2596		2597		2598		2599		2600		2601		2602		2603		2604		2605		2606		2607		2608		2609		2610		2611		2612		2613		2614		2615		2616		2617		2618		2619		2620		2621		2622		2623		2624		2625		2626		2627		2628		2629		2630		2631		2632		2633		2634		2635		2636		2637		2638		2639		2640		2641		2642		2643		2644		2645		2646		2647		2648		2649		2650		2651		2652		2653		2654		2655		2656		2657		2658		2659		2660		2661		2662		2663		2664		2665		2666		2667		2668		2669		2670		2671		2672		2673		2674		2675		2676		2677		2678		2679		2680		2681		2682		2683		2684		2685		2686		2687		2688		2689		2690		2691		2692		2693		2694		2695		2696		2697		2698		2699		2700		2701		2702		2703		2704		2705		2706		2707		2708		2709		2710		2711		2712		2713		2714		2715		2716		2717		2718		2719		2720		2721		2722		2723		2724		2725		2726		2727		2728		2729		2730		2731		2732		2733		2734		2735		2736		2737		2738		2739		2740		2741		2742		2743		2744		2745		2746		2747		2748		2749		2750		2751		2752		2753		2754		2755		2756		2757		2758		2759		2760		2761		2762		2763		2764		2765		2766		2767		2768		2769		2770		2771		2772		2773		2774		2775		2776		2777		2778		2779		2780		2781		2782		2783		2784		2785		2786		2787		2788		2789		2790		2791		2792		2793		2794		2795		2796		2797		2798		2799		2800		2801		2802		2803		2804		2805		2806		2807		2808		2809		2810		2811		2812		2813		2814		2815		2816		2817		2818		2819		2820		2821		2822		2823		2824		2825		2826		2827		2828		2829		2830		2831		2832		2833		2834		2835		2836		2837		2838		2839		2840		2841		2842		2843		2844		2845		2846		2847		2848		2849		2850		2851		2852		2853		2854		2855		2856		2857		2858		2859		2860		2861		2862		2863		2864		2865		2866		2867		2868		2869		2870		2871		2872		2873		2874		2875		2876		2877		2878		2879		2880		2881		2882		2883		2884		2885		2886		2887		2888		2889		2890		2891		2892		2893		2894		2895		2896		2897		2898		2899		2900		2901		2902		2903		2904		2905		2906		2907		2908		2909		2910		2911		2912		2913		2914		2915		2916		2917		2918		2919		2920		2921		2922		2923		2924		2925		2926		2927		2928		2929		2930		2931		2932		2933		2934		2935		2936		2937		2938		2939		2940		2941		2942		2943		2944		2945		2946		2947		2948		2949		2950		2951		2952		2953		2954		2955		2956		2957		2958		2959		2960		2961		2962		2963		2964		2965		2966		2967		2968		2969		2970		2971		2972		2973		2974		2975		2976		2977		2978		2979		2980		2981		2982		2983		2984		2985		2986		2987		2988		2989		2990		2991		2992		2993		2994		2995		2996		2997		2998		2999		3000		3001		3002		3003		3004		3005		3006		3007		3008		3009		3010		3011		3012		3013		3014		3015		3016		3017		3018		3019		3020		3021		3022		3023		3024		3025		3026		3027		3028		3029		3030		3031		3032		3033		3034		3035		3036		3037		3038		3039		3040		3041		3042		3043		3044		3045		3046		3047		3048		3049		3050		3051	
---------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--

