


Progress Estimate #: 9

Cutoff Date: 6/30/2022
PW #: 2019-069
PO #: PW#2019-069
Fed Aid #: D2021-SMST001

Contract Name:	Madison Street Bus Rapid Transit		
Contractor:	Jansen Inc.		
Awarded Contract Amount:	\$75,629,154.05	Notice to Proceed Date:	10/18/2021
Pay Period:	5/31/2022 to 6/30/2022	Contract Duration / Working Days:	600

Comments: Bond in lieu of retainage

	Total Amount to Date	Previous Amount	Amount This Progress Estimate
Contract Bid Item Work	\$25,531,012.83	\$22,857,535.39	\$2,673,477.44
Change Order Work	\$1,595,251.57	\$1,409,522.89	\$185,728.68
Materials on Hand	\$369,027.22	\$448,172.44	-\$79,145.22
Sales Tax @ 10.25%	\$247,364.65	\$206,197.90	\$41,166.75
Less Retainage @ 0.00%	\$0.00	\$0.00	\$0.00
Misc. Deductions/Additions	\$0.00	\$0.00	\$0.00
Payment to Contractor	\$27,742,656.27	\$24,921,428.62	\$2,821,227.65
Contractor accepts this payment in accordance with City of Seattle Standard Specification 1-09.09.		 Jansen Inc.	7-20-22 Date

Prepared by: Kellina Stamm
Kellina Stamm (Jul 20, 2022 12:01 PDT)
SDOT Office Engineer: Kelly Stamm
Date: 07/20/2022

Reviewed by: Silvia Manescu
Silvia Manescu (Jul 20, 2022 12:16 PDT)
SDOT Office Engineering Supervisor: Silvia Manescu
Date: 07/20/2022

Reviewed by: Eugene Pike
Eugene Pike (Jul 20, 2022 12:17 PDT)
SDOT Resident Engineer: Eugene Pike
Date: 07/20/2022

Approved by: Eric H. Tweit
SDOT Project Manager: Eric Tweit
Date: 07/20/2022

cc: Contractor: Jansen Inc. (pdf)
SDOT Construction Engineer: Mark Sliger (pdf)
SDOT Resident Engineer: Eugene Pike (pdf)
SDOT Project Manager: Eric Tweit (pdf)

SDOT Accounts Payable: Shine Vang (pdf)
SDOT Finance Analyst: Koll Roberts (pdf)
CPCS: Judy Keefe / Gina Owens / Evanne Vaivadas (pdf)
SDOT Office Engineer Project Files (hardcopy & pdf)

City Purchasing and Contracting Services

Construction Contracting

PUBLIC WORKS PREVAILING WAGE CERTIFICATION & SUBCONTRACTOR LIST

Project: Madison Street Bus Rapid Transit

PW#: 2019-069 Contractor Name: Jansen Inc.

I certify that the prevailing wages have been paid in accordance with the pre-filed Statement(s) of Intent to Pay Prevailing Wages on file with the Contracting Services Division of Finance and Administrative Services. This statement covers all subcontractors of all tiers and suppliers who worked on the project.

PAYMENT PERIOD FROM 05/31/22 TO 06/30/22 ☐ Final Subcontractor Report
MONTH/DAY/YEAR MONTH/DAY/YEAR

☐ No Subcontractors

Subcontractor/Supplier Name	Subcontractor or Supplier?	UBI Number	Intent ID	Affidavit ID	Prompt Pay Eligible ? Y/N	Total Amount Paid During Pay Period
Icon Materials	☒ Sub ☐ Supplier	601 006 854	1173755		N	\$29,289.94
Kemp West	☒ Sub ☐ Supplier	601 071 640	1173520		N	\$17,680.00
LineScape	☒ Sub ☐ Supplier	602 663 114	1181971		N	\$0.00
O'Bunco Engineering	☒ Sub ☐ Supplier	602 045 762	1173572		N	\$63,835.00
Olson Brother Pro-Vac	☒ Sub ☐ Supplier	602 170 975	1176481		N	\$65,704.30
OMA Construction	☒ Sub ☐ Supplier	601 872 128	1173723		N	\$210,248.65
O'Neill Service Group	☒ Sub ☐ Supplier	602 896 811			N	\$67,265.23
Out West Landscape	☒ Sub ☐ Supplier	601 297 628			N	\$0.00
Prime Electric	☒ Sub ☐ Supplier	601 004 783	1183464		N	\$410,700.52
Salinas Sawing	☒ Sub ☐ Supplier	601 717 158	1182490		N	\$14,120.34
Seattle Blue	☒ Sub ☐ Supplier	603 200 190	1185711		N	\$429,555.00
Seattle's Finest	☒ Sub ☐ Supplier	602 635 292	1185708		N	\$0.00
Specialized Pavement Marking	☒ Sub ☐ Supplier	602 001 003			N	\$0.00
Sundancer Electric	☒ Sub ☐ Supplier	603 190 024	1180354		N	\$0.00
Sunrise Glass	☒ Sub ☐ Supplier	604 350 925	1176986		N	\$0.00
Birch Equipment	☐ Sub ☒ Supplier				Y	\$81,040.34

In accordance with RCW 60.28, 18.27 and 19.28, for all public works contracts over \$35,000 the Contractor shall submit with each Progress Payment a list of all Subcontractors, UBI numbers, Intent IDs, Affidavit IDs, WMBE statuses and dates worked. Moreover, the Contractor shall **record the total amount paid to each Prompt Pay Eligible subcontractor**. This letter shall be signed by an authorized representative of the Contractor prior to payment pursuant to RCW 39.12.040.

Ben LaTray
Print Name

[Signature] 7/19/2022
Signature Date

Progress Estimate #: 9

Cutoff Date: 6/30/2022
PW #: 2019-069
PO #: PW#2019-069
Fed Aid #: D2021-SMST001

Accounts Payable	SDOT
Retainage	0%
Primary Client	SDOT
Federal Aid No.	D2021-SMST001

Funding Summary Sheet

Funding Source(s):	TRC1099-S0300	TRC1014-R1663
	TRC1014-U2037	TRC1014-R1664
	TRC1014-U2035	TRC1198-S0300
	TRC1014-U2036	TRC0112-UG091
	TRC1014-R1181	TRC0112-UG090
	TRC1014-R1183	TRC0112-UG083
	TRC1014-R1179	TRC0112-UG084
	TRC1014-R1166	TRC0112-UG085

Funding Source

Acct #	Speed Org #	Type	Funding Description	Contract Amount	Change Orders	Materials on Hand	Sales Tax	Misc. Deduct/ Additions	Retainage	Revised Contract Price
Fund 1: TRC1099-S0300 - SDOT ADA										
760400	TRC1099-		Amount to date	\$5,115.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,115.00
TRF31	S0300		Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
			Payment this period	\$5,115.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,115.00
Comments for the above fund:										
Fund 2: TRC1014-U2037 - Madison & 10th Signal										
760400	TRC1014-		Amount to date	\$5,617.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,617.00
TRF31	U2037		Previous Amount	\$5,617.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,617.00
			Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:										
Fund 3: TRC1014-U2035 - Madison & 11th Signal										
760400	TRC1014-		Amount to date	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TRF31	U2035		Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
			Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:										
Fund 4: TRC1014-U2036 - Madison & 18th Signal										
760400	TRC1014-		Amount to date	\$3,210.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,210.00
TRF31	U2036		Previous Amount	\$3,210.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,210.00
			Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:										
Fund 5: TRC1014-R1181 - SPU Water										
760400	TRC1014-		Amount to date	\$2,724,981.10	\$23,872.82	\$0.00	\$182,946.87	\$0.00	\$0.00	\$2,931,800.79
TRF31	R1181		Previous Amount	\$2,342,475.36	\$23,872.82	\$0.00	\$157,445.51	\$0.00	\$0.00	\$2,523,793.69
			Payment this period	\$382,505.74	\$0.00	\$0.00	\$25,501.36	\$0.00	\$0.00	\$408,007.10
Comments for the above fund:										
Fund 6: TRC1014-R1183 - SPU Drainage/Wastewater										
760400	TRC1014-		Amount to date	\$299,389.93	\$202,004.49	\$0.00	\$16,082.25	\$0.00	\$0.00	\$517,476.67
TRF31	R1183		Previous Amount	\$275,321.07	\$124,004.49	\$0.00	\$8,087.25	\$0.00	\$0.00	\$407,412.81
			Payment this period	\$24,068.86	\$78,000.00	\$0.00	\$7,995.00	\$0.00	\$0.00	\$110,063.86
Comments for the above fund:										

Progress Estimate #: 9

Cutoff Date: 6/30/2022
PW #: 2019-069
PO #: PW#2019-069
Fed Aid #: D2021-SMST001

Accounts Payable	SDOT
Retainage	0%
Primary Client	SDOT
Federal Aid No.	D2021-SMST001

Funding Summary Sheet

Funding Source(s):	TRC1099-S0300	TRC1014-R1663
	TRC1014-U2037	TRC1014-R1664
	TRC1014-U2035	TRC1198-S0300
	TRC1014-U2036	TRC0112-UG091
	TRC1014-R1181	TRC0112-UG090
	TRC1014-R1183	TRC0112-UG083
	TRC1014-R1179	TRC0112-UG084
	TRC1014-R1166	TRC0112-UG085

Fund 7: TRC1014-R1179 - SCL Streetlighting									
760400	TRC1014-	Amount to date	\$352,402.80	\$18,294.48	\$0.00	\$3,277.44	\$0.00	\$0.00	\$373,974.72
TRF31	R1179	Previous Amount	\$300,294.91	\$18,294.48	\$0.00	\$0.00	\$0.00	\$0.00	\$318,589.39
		Payment this period	\$52,107.89	\$0.00	\$0.00	\$3,277.44	\$0.00	\$0.00	\$55,385.33
Comments for the above fund:									
Fund 8: TRC1014-R1166 - SCL Network									
760400	TRC1014-	Amount to date	\$188,365.07	\$134,345.80	\$0.00	\$25,183.20	\$0.00	\$0.00	\$347,894.07
TRF31	R1166	Previous Amount	\$181,944.16	\$106,281.80	\$0.00	\$22,306.64	\$0.00	\$0.00	\$310,532.60
		Payment this period	\$6,420.91	\$28,064.00	\$0.00	\$2,876.56	\$0.00	\$0.00	\$37,361.47
Comments for the above fund:									
Fund 9: TRC1014-R1663 - SCL Madison and 11th									
760400	TRC1014-	Amount to date	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TRF31	R1663	Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 10: TRC1014-R1664 - Pony Utilities									
760400	TRC1014-	Amount to date	\$14,794.00	\$0.00	\$0.00	\$1,516.39	\$0.00	\$0.00	\$16,310.39
TRF31	R1664	Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Payment this period	\$14,794.00	\$0.00	\$0.00	\$1,516.39	\$0.00	\$0.00	\$16,310.39
Comments for the above fund:									
Fund 11: TRC1198-S0300 - SDOT AAC									
760400	TRC1198-	Amount to date	\$181,492.34	\$16,961.01	\$0.00	\$0.00	\$0.00	\$0.00	\$198,453.35
TRF31	S0300	Previous Amount	\$167,800.74	\$15,657.47	\$0.00	\$0.00	\$0.00	\$0.00	\$183,458.21
		Payment this period	\$13,691.60	\$1,303.54	\$0.00	\$0.00	\$0.00	\$0.00	\$14,995.14
Comments for the above fund:									
Fund 12: TRC0112-UG091 - Guideway									
760400	TRC0112-	Amount to date	\$2,840,697.16	\$94,676.17	\$0.00	\$0.00	\$0.00	\$0.00	\$2,935,373.33
TRF31	UG091	Previous Amount	\$2,652,128.66	\$94,676.17	\$0.00	\$0.00	\$0.00	\$0.00	\$2,746,804.83
		Payment this period	\$188,568.50	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$188,568.50
Comments for the above fund: NTE \$2,935,373.68									
Fund 12a: TRC0112-UG082 - Guideway									
760400		Amount to date	\$454,891.50	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$454,891.50
TRF31		Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Payment this period	\$454,891.50	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$454,891.50
Comments for the above fund: Replacing Fund 12									
FUND 13: TRC0112-UG090 - Stations									
760400	TRC0112-	Amount to date	\$44,999.27	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$44,999.27
TRF31	UG090	Previous Amount	\$19,999.61	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$19,999.61
		Payment this period	\$24,999.66	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$24,999.66
Comments for the above fund: NTE \$2,567,516.50									

Progress Estimate #: 9

Cutoff Date: 6/30/2022
PW #: 2019-069
PO #: PW#2019-069
Fed Aid #: D2021-SMST001

Accounts Payable	SDOT
Retainage	0%
Primary Client	SDOT
Federal Aid No.	D2021-SMST001

Funding Summary Sheet

Funding Source(s):	TRC1099-S0300	TRC1014-R1663
	TRC1014-U2037	TRC1014-R1664
	TRC1014-U2035	TRC1198-S0300
	TRC1014-U2036	TRC0112-UG091
	TRC1014-R1181	TRC0112-UG090
	TRC1014-R1183	TRC0112-UG083
	TRC1014-R1179	TRC0112-UG084
	TRC1014-R1166	TRC0112-UG085

Fund 14: TRC0112-UG083 - Support Facilities

760400	TRC0112-	Amount to date	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TRF31	UG083	Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

Comments for the above fund:

Fund 15: TRC0112-UG084 - Sitework

760400	TRC0112-	Amount to date	\$16,385,492.62	\$919,941.52	\$0.00	\$18,358.50	\$0.00	\$0.00	\$17,323,792.64
TRF31	UG084	Previous Amount	\$15,238,380.95	\$841,580.38	\$0.00	\$18,358.50	\$0.00	\$0.00	\$16,098,319.83
		Payment this period	\$1,147,111.67	\$78,361.14	\$0.00	\$0.00	\$0.00	\$0.00	\$1,225,472.81

Comments for the above fund:

Fund 16: TRC0112-UG085 - Systems

760400	TRC0112-	Amount to date	\$2,029,565.04	\$185,155.28	\$369,027.22	\$0.00	\$0.00	\$0.00	\$2,583,747.54
TRF31	UG085	Previous Amount	\$1,670,362.93	\$185,155.28	\$448,172.44	\$0.00	\$0.00	\$0.00	\$2,303,690.65
		Payment this period	\$359,202.11	\$0.00	(\$79,145.22)	\$0.00	\$0.00	\$0.00	\$280,056.89

Comments for the above fund:

Summary: All Funding Sources

	Amount to date	\$25,531,012.83	\$1,595,251.57	\$369,027.22	\$247,364.65	\$0.00	\$0.00	\$27,742,656.27
	Previous Amount	\$22,857,535.39	\$1,409,522.89	\$448,172.44	\$206,197.90	\$0.00	\$0.00	\$24,921,428.62
	Payment this period	\$2,673,477.44	\$185,728.68	(\$79,145.22)	\$41,166.75	\$0.00	\$0.00	\$2,821,227.65

General Comment:

Progress Estimate #: 9
 PW #: 2019-069

FUND FOR PO LINE DISTRIBUTION			MERCH	TAX
Fund 1 (non-taxable)	TRC1099-S0300 -	SDOT ADA	\$5,115.00	N/A
Fund 1 (taxable)	TRC1099-S0300 -	SDOT ADA	\$0.00	\$0.00
Fund 2 (non-taxable)	TRC1014-U2037 -	Madison & 10th Signal	\$0.00	N/A
Fund 2 (taxable)	TRC1014-U2037 -	Madison & 10th Signal	\$0.00	\$0.00
Fund 3 (non-taxable)	TRC1014-U2035 -	Madison & 11th Signal	\$0.00	N/A
Fund 3 (taxable)	TRC1014-U2035 -	Madison & 11th Signal	\$0.00	\$0.00
Fund 4 (non-taxable)	TRC1014-U2036 -	Madison & 18th Signal	\$0.00	N/A
Fund 4 (taxable)	TRC1014-U2036 -	Madison & 18th Signal	\$0.00	\$0.00
Fund 5 (non-taxable)	TRC1014-R1181 -	SPU Water	\$133,711.98	N/A
Fund 5 (taxable)	TRC1014-R1181 -	SPU Water	\$248,793.76	\$25,501.36
Fund 6 (non-taxable)	TRC1014-R1183 -	SPU Drainage/Wastewater	\$24,068.86	N/A
Fund 6 (taxable)	TRC1014-R1183 -	SPU Drainage/Wastewater	\$78,000.00	\$7,995.00
Fund 7 (non-taxable)	TRC1014-R1179 -	SCL Streetlighting	\$20,132.87	N/A
Fund 7 (taxable)	TRC1014-R1179 -	SCL Streetlighting	\$31,975.02	\$3,277.44
Fund 8 (non-taxable)	TRC1014-R1166 -	SCL Network	\$6,420.91	N/A
Fund 8 (taxable)	TRC1014-R1166 -	SCL Network	\$28,064.00	\$2,876.56
Fund 9 (non-taxable)	TRC1014-R1663 -	SCL Madison and 11th	\$0.00	N/A
Fund 9 (taxable)	TRC1014-R1663 -	SCL Madison and 11th	\$0.00	\$0.00
Fund 10 (non-taxable)	TRC1014-R1664 -	Pony Utilities	(\$0.05)	N/A
Fund 10 (taxable)	TRC1014-R1664 -	Pony Utilities	\$14,794.05	\$1,516.39
Fund 11 (non-taxable)	TRC1198-S0300 -	SDOT AAC	\$14,995.14	N/A
Fund 11 (taxable)	TRC1198-S0300 -	SDOT AAC	\$0.00	\$0.00
Fund 12 (non-taxable)	TRC0112-UG091 -	Guideway	\$188,568.50	N/A
Fund 12 (taxable)	TRC0112-UG091 -	Guideway	\$0.00	\$0.00
Fund 12a (non-taxable)	TRC0112-UG082 -	Guideway	\$454,891.50	N/A
Fund 12a (taxable)	TRC0112-UG082 -	Guideway	\$0.00	\$0.00
Fund 13 (non-taxable)	TRC0112-UG090 -	Stations	\$24,999.66	N/A
Fund 13 (taxable)	TRC0112-UG090 -	Stations	\$0.00	\$0.00
Fund 14 (non-taxable)	TRC0112-UG083 -	Support Facilities	\$0.00	N/A
Fund 14 (taxable)	TRC0112-UG083 -	Support Facilities	\$0.00	\$0.00
Fund 15 (non-taxable)	TRC0112-UG084 -	Sitework	\$1,225,472.81	N/A
Fund 15 (taxable)	TRC0112-UG084 -	Support Facilities	\$0.00	\$0.00
Fund 16 (non-taxable)	TRC0112-UG085 -	Sitework	\$359,202.11	N/A
Fund 16 (taxable)	TRC0112-UG085 -	Sitework	\$0.00	\$0.00
Total Breakdowns			\$2,859,206.12	\$41,166.75
			Payment Total	\$2,900,372.87
Minus Material on Hand (MOH)				(\$79,145.22)
Total This Payment			\$2,821,227.65	

MATERIAL ON HAND REPORT - SUMMARY

PROJECT: Madison Street Bus Rapid Transit
PW #: 2019-069

PAYMENT NO.	9	Total		
		AMOUNT THIS ESTIMATE	PREVIOUS AMOUNT	CURRENT BALANCE
BID ITEM NO.:	282	\$7,324.76	\$3,327.70	\$10,652.46
BID ITEM NO.:	288	\$529.84	\$0.00	\$529.84
BID ITEM NO.:	290	\$2,857.54	\$2,078.21	\$4,935.75
BID ITEM NO.:	295	-\$1,273.05	\$25,673.24	\$24,400.19
BID ITEM NO.:	297	\$0.00	\$1,186.94	\$1,186.94
BID ITEM NO.:	301	\$980.42	\$1,307.23	\$2,287.65
BID ITEM NO.:	422	-\$3,434.40	\$3,434.40	\$0.00
BID ITEM NO.:	423	\$0.00	\$3,434.40	\$3,434.40
BID ITEM NO.:	424	\$0.00	\$5,333.40	\$5,333.40
BID ITEM NO.:	426	\$0.00	\$5,013.00	\$5,013.00
BID ITEM NO.:	427	-\$111.60	\$1,116.00	\$1,004.40
BID ITEM NO.:	429	\$0.00	\$19,191.60	\$19,191.60
BID ITEM NO.:	430	-\$2,972.70	\$6,516.90	\$3,544.20
BID ITEM NO.:	431	\$0.00	\$2,972.70	\$2,972.70
BID ITEM NO.:	432	\$0.00	\$2,972.70	\$2,972.70
BID ITEM NO.:	450	-\$33,836.40	\$103,655.70	\$69,819.30
BID ITEM NO.:	455	-\$8,055.00	\$21,792.60	\$13,737.60
BID ITEM NO.:	456	-\$14,029.20	\$56,696.40	\$42,667.20
BID ITEM NO.:	457	\$0.00	\$22,888.80	\$22,888.80
BID ITEM NO.:	462	-\$135.30	\$1,116.26	\$980.96
BID ITEM NO.:	463	-\$1,774.88	\$26,350.69	\$24,575.81
BID ITEM NO.:	464	-\$10,605.84	\$24,439.39	\$13,833.55
BID ITEM NO.:	465	\$0.00	\$2,692.48	\$2,692.48
BID ITEM NO.:	466	\$0.00	\$328.39	\$328.39

BID ITEM NO.:	467	\$0.00	\$1,807.02	\$1,807.02
BID ITEM NO.:	468	-\$191.41	\$8,677.45	\$8,486.04
BID ITEM NO.:	469	\$0.00	\$7,628.34	\$7,628.34
BID ITEM NO.:	470	\$0.00	\$629.57	\$629.57
BID ITEM NO.:	480	-\$1,089.00	\$20,691.00	\$19,602.00
BID ITEM NO.:	481	-\$2,574.00	\$11,583.00	\$9,009.00
BID ITEM NO.:	484	\$0.00	\$5,310.00	\$5,310.00
BID ITEM NO.:	485	\$0.00	\$4,576.50	\$4,576.50
BID ITEM NO.:	594	\$0.00	\$23,527.98	\$23,527.98
BID ITEM NO.:	595	\$0.00	\$394.40	\$394.40
BID ITEM NO.:	596	\$0.00	\$608.04	\$608.04
BID ITEM NO.:	597	\$0.00	\$591.60	\$591.60
BID ITEM NO.:	598	\$0.00	\$82.17	\$82.17
BID ITEM NO.:	600	\$0.00	\$312.24	\$312.24
BID ITEM NO.:	601	(\$10,584.00)	\$14,553.00	\$3,969.00
BID ITEM NO.:	602	\$0.00	\$0.00	\$0.00
BID ITEM NO.:	603	(\$171.00)	\$3,681.00	\$3,510.00

TOTAL PAYMENT NO. 9

-\$79,145.22	\$448,172.44	\$369,027.22
---------------------	---------------------	---------------------

TOTAL AMOUNT TO DATE	PREVIOUS AMOUNT	AMOUNT THIS ESTIMATE
\$369,027.22	\$448,172.44	-\$79,145.22

MATERIAL ON HAND REPORT

PROJECT: Madison Street Bus Rapid Transit
PW #: 2019-069

BID ITEM NO.: 282
B.I. DESCRIPTION:

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
4	Western Systems	50130	1 thru 8	Veh Sig 12" and access	8	\$462.18	\$3,697.44	\$3,697.44
9	Western Systems	51678	1 thru 5	Veh Sign 12" and RYG Lens	5	\$274.03	\$1,370.15	\$1,370.15
9	Western Systems	51678	6	Backplate Alum	4	\$90.61	\$362.44	\$362.44
9	Western Systems	51678	7	Backplate Alum	1	\$86.57	\$86.57	\$86.57
9	Western Systems	51678	9thru 10	Elevator Plumbizer green	4	\$97.54	\$390.16	\$390.16
9	Western Systems	51678	11	Post top offset GRN	1	\$74.71	\$74.71	\$74.71
9	Western Systems	50821	1 thru 7	Veh Sign 12" and Lens	6	\$510.08	\$3,060.48	\$3,060.48
9	Western Systems	50819	1 thru 7	Veh Sign 12" and Lens	6	\$274.03	\$1,644.18	\$1,644.18
9	Western Systems	50819	8	Backplate Alum 12" BK	4	\$90.61	\$362.44	\$362.44
9	Western Systems	50819	9	Backplate Alum 12" Louv bk	2	\$86.57	\$173.14	\$173.14
9	Western Systems	50819	10 thru 11	Elevator Plumbizer Green	4	\$97.54	\$390.16	\$390.16
9	Western Systems	50819	12 thru 13	Side pole Mount and Post	1	\$224.19	\$224.19	\$224.19

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$3,697.44	\$0.90	\$3,327.70
Activity This Payment	=	\$8,138.62	\$0.90	\$7,324.76
Current Balance	=	\$11,836.06	\$0.90	\$10,652.46

BID ITEM NO.: 288
B.I. DESCRIPTION:

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
9	Western Systems	51677	1 thru 8	VEH Sign 12" and lens	1	\$588.71	\$588.71	\$588.71
							\$0.00	\$0.00
							\$0.00	\$0.00
							\$0.00	\$0.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$588.71	90%	\$529.84
Current Balance	=	\$588.71	90%	\$529.84

BID ITEM NO.:
B.I. DESCRIPTION:

290

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
4	Western Systems	50130	3a	ped sig 16" lft	3	\$154.26	\$462.78	\$462.78
4	Western Systems	50130	4a	ped sig 16" rt	5	\$154.26	\$771.30	\$771.30
4	Western Systems	50130	5a	led 16"	8	130.02	\$1,040.16	\$1,040.16
4	Western Systems	50130	6a	98800000011	8	4.36	\$34.88	\$34.88
9	Western Systems	51678	1 thru 2	Ped Signal 16" w left/RT	2	308.52	\$617.04	\$617.04
9	Western Systems	51678	3 thru 4	LED 16 Orange and instal	4	134.38	\$537.52	\$537.52
9	Western Systems	50821	8 thru 10	Ped sig 16"	1	288.64	\$288.64	\$288.64
9	Western Systems	50819	14 thru 16	Ped sig 16"	6	288.64	\$1,731.84	\$1,731.84

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$2,309.12	90%	\$2,078.21
Activity This Payment	=	\$3,175.04	90%	\$2,857.54
Current Balance	=	\$5,484.16	90%	\$4,935.75

BID ITEM NO.:
B.I. DESCRIPTION:

295

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
4	Western Systems	49990	1	Preformed loop package	1	\$31,826.33	\$31,826.33	\$31,826.33
7	Western Systems	49990	1	Preformed loop package	-0.5	\$31,826.33	(\$15,913.17)	(\$15,913.17)
8	Western Systems	49990	1	Preformed loop package	0.5	\$31,826.33	\$15,913.17	\$15,913.17
8	Western Systems	49990	1	Preformed loop package	-14	\$235.75	(\$3,300.51)	(\$3,300.51)
9	Western Systems	49990	1	Preformed loop package	-6	\$235.75	(\$1,414.50)	(\$1,414.50)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$28,525.82	90%	\$25,673.24
Activity This Payment	=	-\$1,414.50	90%	-\$1,273.05
Current Balance	=	\$27,111.32	90%	\$24,400.19

BID ITEM NO.:
B.I. DESCRIPTION:

301

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
4	Western Systems	50130	2	cabinet terminal	4	\$340.82	\$1,363.28	\$1,363.28
4	Western Systems	50130	3	pole mount bracket	4	22.3	\$89.20	\$89.20
9	Western Systems	51678	5	Cabinet Terminal	1	363.12	\$363.12	\$363.12
9	Western Systems	50819	17	cabinet terminal & bracket	2	363.12	\$726.24	\$726.24

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$1,452.48	90%	\$1,307.23
Activity This Payment	=	\$1,089.36	90%	\$980.42
Current Balance	=	\$2,541.84	90%	\$2,287.65

BID ITEM NO.:
B.I. DESCRIPTION:

422

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
5	GrayBar	9325742631	1	11/2x60 GR105 A-Bolt Assemb	1	\$3,816.00	\$3,816.00	\$3,816.00
9	GrayBar	9325742631	1	11/2x60 GR105 A-Bolt Assemb	-1	\$3,816.00	(\$3,816.00)	(\$3,816.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$3,816.00	90%	\$3,434.40
Activity This Payment	=	-\$3,816.00	90%	-\$3,434.40
Current Balance	=	\$0.00	90%	\$0.00

BID ITEM NO.:
B.I. DESCRIPTION:

427

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	2	J Bolt 5/8x20	10	\$124.00	\$1,240.00	\$1,240.00
9	GraybaR	9324707580	2	J Bolt 5/8x20	-1	\$124.00	(\$124.00)	(\$124.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$1,240.00	90%	\$1,116.00
Activity This Payment	=	-\$124.00	90%	(\$111.60)
Current Balance	=	\$1,116.00	90%	\$1,004.40

BID ITEM NO.:
B.I. DESCRIPTION:

430

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	4	1 3/4x72 A Bolt	3	\$3,303.00	\$9,909.00	\$9,909.00
4	Addison	389437	14a	Cage Type 430	1	\$635.00	\$635.00	\$635.00
5	GraybaR	9325742631	5	13/4x60 GR 105-Abolt Assy	2	\$3,303.00	\$6,606.00	\$6,606.00
8	GraybaR	9324707580	4	1 3/4x72 A Bolt	-3	\$3,303.00	(\$9,909.00)	(\$9,909.00)
9	GraybaR	9325742631	5	13/4x60 GR 105-Abolt Assy	-1	\$3,303.00	(\$3,303.00)	(\$3,303.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$7,241.00	90%	\$6,516.90
Activity This Payment	=	-\$3,303.00	90%	-\$2,972.70
Current Balance	=	\$3,938.00	90%	\$3,544.20

BID ITEM NO.:
B.I. DESCRIPTION:

450

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	6	2 1/2 x 72 A Bolt	3	\$5,955.00	\$17,865.00	\$17,865.00
3	GraybaR	9324707580	7	2 3/4 x 84 A Bolt	2	\$9,687.00	\$19,374.00	\$19,374.00
4	GraybaR	9324852480	1	2 1/2x 72 A bolt	3	\$6,577.00	\$19,731.00	\$19,731.00
4	GraybaR	9324852480	2	2 3/4 x 84 A bolt	2	\$6,577.00	\$13,154.00	\$13,154.00
5	GraybaR	9325742631	7	21/2x72 GR 105-Abolt Assy	5	\$6,379.00	\$31,895.00	\$31,895.00
5	GraybaR	9325742631	8	23/4x72 GR 105-Abolt Assy	2	\$6,577.00	\$13,154.00	\$13,154.00
9	GraybaR	9324707580	6	2 1/2 x 72 A Bolt	-3	\$5,955.00	(\$17,865.00)	(\$17,865.00)
9	GraybaR	9324852480	1	2 1/2x 72 A bolt	-3	\$6,577.00	(\$19,731.00)	(\$19,731.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$115,173.00	90%	\$103,655.70
Activity This Payment	=	-\$37,596.00	90%	-\$33,836.40
Current Balance	=	\$77,577.00	90%	\$69,819.30

BID ITEM NO.:
B.I. DESCRIPTION:

455

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	8	2x72 A Bolt	5	\$3,816.00	\$19,080.00	\$19,080.00
3	Addison	389235	1	Cages 15-10 x 2-6	3	\$1,318.00	\$3,954.00	\$3,954.00
3	Addison	389437	6	Cages Type 455	2	\$1,318.00	\$2,636.00	\$2,636.00
4	Addison	389812	2a	one tied cage type 455	1	\$1,318.00	\$1,318.00	\$1,318.00
5	GraybaR	9325742631	9	2x72 GR 105-Abolt Assy	6	\$3,816.00	\$22,896.00	\$22,896.00
7	GraybaR	9324707580	8	2x72 A Bolt	-4	\$3,816.00	(\$15,264.00)	(\$15,264.00)
7	Addison	389235	1	Cages 15-10 x 2-6	-3	\$1,318.00	(\$3,954.00)	(\$3,954.00)
7	Addison	389437	6	Cages Type 455	-1	\$1,318.00	(\$1,318.00)	(\$1,318.00)
8	GraybaR	9324707580	8	2x72 A Bolt	-1	\$3,816.00	(\$3,816.00)	(\$3,816.00)
8	Addison	389437	6	Cages Type 455	-1	\$1,318.00	(\$1,318.00)	(\$1,318.00)
9	Addison	389812	2a	one tied cage type 455	-1	\$1,318.00	(\$1,318.00)	(\$1,318.00)
9	GraybaR	9325742631	9	2x72 GR 105-Abolt Assy	-2	\$3,816.00	(\$7,632.00)	(\$7,632.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$24,214.00	90%	\$21,792.60
Activity This Payment	=	-\$8,950.00	90%	-\$8,055.00
Current Balance	=	\$15,264.00	90%	\$13,737.60

BID ITEM NO.:
B.I. DESCRIPTION:

456

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	9	2 1/2 x 72 A Bolt	20	\$5,926.00	\$118,520.00	\$118,520.00
3	Addison	389235	5	Cages 18-10 x 2-6	6	\$1,868.00	\$11,208.00	\$11,208.00
3	Addison	389437	7b	Cages Type 456	4	\$1,868.00	\$7,472.00	\$7,472.00
4	Addison	389812	6a	2 tied cages type 456	2	\$1,868.00	\$3,736.00	\$3,736.00
5	GraybaR	9325742631	10	21/2x72 GR 105-Abolt Assy	5	\$5,926.00	\$29,630.00	\$29,630.00
7	GraybaR	9324707580	9	2 1/2 x 72 A Bolt	-10	\$5,926.00	(\$59,260.00)	(\$59,260.00)
7	Addison	389235	5	Cages 18-10 x 2-6	-6	\$1,868.00	(\$11,208.00)	(\$11,208.00)
7	Addison	389437	7b	Cages Type 456	-4	\$1,868.00	(\$7,472.00)	(\$7,472.00)
8	GraybaR	9324707580	9	2 1/2 x 72 A Bolt	-5	\$5,926.00	(\$29,630.00)	(\$29,630.00)
9	GraybaR	9324707580	9	2 1/2 x 72 A Bolt	-2	\$5,926.00	(\$11,852.00)	(\$11,852.00)
9	Addison	389812	6a	2 tied cages type 456	-2	\$1,868.00	(\$3,736.00)	(\$3,736.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$62,996.00	90%	\$56,696.40
Activity This Payment	=	-\$15,588.00	90%	-\$14,029.20
Current Balance	=	\$47,408.00	90%	\$42,667.20

MATERIAL ON HAND REPORT

PROJECT: Madison Street Bus Rapid Transit
PW #: 2019-069

BID ITEM NO.: 462
B.I. DESCRIPTION:

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
1	GraybaR	9323967495	1	PVC-80-1 SCH 80 Cond 10 ft	500	\$2.68	\$1,342.30	\$1,342.30
7	GraybaR	9323967495	1	PVC-80-1 SCH 80 Cond 10 ft	-27	\$2.68	(\$72.48)	(\$72.48)
8	GraybaR	9323967495	1	PVC-80-1 SCH 80 Cond 10 ft	-11	\$2.68	(\$29.53)	(\$29.53)
9	GraybaR	9323967495	1	PVC-80-1 SCH 80 Cond 10 ft	-56	\$2.68	(\$150.34)	(\$150.34)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$1,240.29	\$0.90	\$1,116.26
Activity This Payment	=	-\$150.34	\$0.90	-\$135.30
Current Balance	=	\$1,089.95	\$0.90	\$980.96

BID ITEM NO.:
B.I. DESCRIPTION:

463

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
1	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	7700	\$4.62	\$35,604.03	\$35,604.03
2	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	-128	\$4.62	(\$591.86)	(\$591.86)
4	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	-100	\$4.62	(\$462.39)	(\$462.39)
6	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	-116	\$4.62	(\$536.37)	(\$536.37)
7	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	-234	\$4.62	(\$1,081.99)	(\$1,081.99)
7	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	-790	\$4.62	(\$3,652.88)	(\$3,652.88)
9	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	-426.5	\$4.62	(\$1,972.09)	(\$1,972.09)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$29,278.53	90%	\$26,350.69
Activity This Payment	=	-\$1,972.09	90%	(\$1,774.88)
Current Balance	=	\$27,306.44	90%	\$24,575.81

BID ITEM NO.:
B.I. DESCRIPTION:

464

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
1	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	7920	\$7.19	\$56,978.86	\$56,978.86
2	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	-1790	\$7.19	(\$12,877.80)	(\$12,877.80)
4	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	-108	\$7.19	(\$776.98)	(\$776.98)
6	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	-520	\$7.19	(\$3,741.04)	(\$3,741.04)
7	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	-828	\$7.19	(\$5,956.88)	(\$5,956.88)
8	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	-899.5	\$7.19	(\$6,471.27)	(\$6,471.27)
9	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	-1638	\$7.19	(\$11,784.26)	(\$11,784.26)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$27,154.89	90%	\$24,439.39
Activity This Payment	=	-\$11,784.26	90%	-\$10,605.84
Current Balance	=	\$15,370.62	90%	\$13,833.55

BID ITEM NO.:
B.I. DESCRIPTION:

468

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
1	GraybaR	9323967495	5	2 Galv Rigid Conduit	1000	\$11.82	\$11,815.70	\$11,815.70
2	GraybaR	9323967495	5	2 Galv Rigid Conduit	-83	\$11.82	(\$980.70)	(\$980.70)
6	GraybaR	9323967495	5	2 Galv Rigid Conduit	-21	\$11.82	(\$248.13)	(\$248.13)
7	GraybaR	9323967495	5	2 Galv Rigid Conduit	-80	\$11.82	(\$945.26)	(\$945.26)
8	GraybaR	9323967495	5	2 Galv Rigid Conduit	-80	\$11.82	(\$945.26)	(\$945.26)
9	GraybaR	9323967495	5	2 Galv Rigid Conduit	-18	\$11.82	(\$212.68)	(\$212.68)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$9,641.61	90%	\$8,677.45
Activity This Payment	=	-\$212.68	90%	-\$191.41
Current Balance	=	\$9,428.93	90%	\$8,486.04

BID ITEM NO.:
B.I. DESCRIPTION:

480

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
2	Oldcastle	10252637	1 thru 3	23R riser, top, assembly	10	\$1,210.00	\$12,100.00	\$12,100.00
4	Oldcastle	10253477		23R-12 riser top and assembly	10	\$1,210.00	\$12,100.00	\$12,100.00
8	Oldcastle	10252637	1 thru 3	23R riser, top, assembly	-1	\$1,210.00	(\$1,210.00)	(\$1,210.00)
9	Oldcastle	10252637	1 thru 3	23R riser, top, assembly	-1	\$1,210.00	(\$1,210.00)	(\$1,210.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$22,990.00	90%	\$20,691.00
Activity This Payment	=	-\$1,210.00	90%	-\$1,089.00
Current Balance	=	\$21,780.00	90%	\$19,602.00

BID ITEM NO.:
B.I. DESCRIPTION:

481

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
2	Oldcastle	10252511	1 thru 3	233 Base, Top, Assembly	10	\$1,430.00	\$14,300.00	\$14,300.00
2	Oldcastle	10252511	1 thru 3	233 Base, Top, Assembly	-1	\$1,430.00	(\$1,430.00)	(\$1,430.00)
9	Oldcastle	10252511	1 thru 3	233 Base, Top, Assembly	-2	\$1,430.00	(\$2,860.00)	(\$2,860.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$12,870.00	90%	\$11,583.00
Activity This Payment	=	-\$2,860.00	90%	-\$2,574.00
Current Balance	=	\$10,010.00	90%	\$9,009.00

MATERIAL ON HAND REPORT

PROJECT: Madison Street Bus Rapid Transit
PW #: 2019-069

BID ITEM NO.: 601
B.I. DESCRIPTION:

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
4	Oldcastle	10253332	1	42x4 JD frame amd cpver	7	\$2,205.00	\$15,435.00	\$15,435.00
4	Oldcastle	10253562	2	57-42c cover slab	4	\$980.00	\$3,920.00	\$3,920.00
4	Oldcastle	10253332	1	42x4 JD frame amd cpver	-1	\$2,205.00	(\$2,205.00)	(\$2,205.00)
4	Oldcastle	10253562	2	57-42c cover slab	-1	\$980.00	(\$980.00)	(\$980.00)
9	Oldcastle	10253332	1	42x4 JD frame amd cpver	-4	\$2,205.00	(\$8,820.00)	(\$8,820.00)
9	Oldcastle	10253562	2	57-42c cover slab	-3	\$980.00	(\$2,940.00)	(\$2,940.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$16,170.00	\$0.90	\$14,553.00
Activity This Payment	=	-\$11,760.00	\$0.90	-\$10,584.00
Current Balance	=	\$4,410.00	\$0.90	\$3,969.00

BID ITEM NO.:
B.I. DESCRIPTION:

603

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
4	Oldcastle	10252977	1	4204 round riser	10	\$190.00	\$1,900.00	\$1,900.00
4	Oldcastle	10252977	2	4206 round riser	8	\$200.00	\$1,600.00	\$1,600.00
4	Oldcastle	10252977	3	4212 round riser	8	\$225.00	\$1,800.00	\$1,800.00
4	Oldcastle	10253332	2	42x4 frame and cover	6	\$2,015.00	\$12,090.00	\$12,090.00
4	Oldcastle	10252977	3	4212 round riser	-2	\$225.00	(\$450.00)	(\$450.00)
4	Oldcastle	10253332	2	42x4 frame and cover	-2	\$2,015.00	(\$4,030.00)	(\$4,030.00)
7	Oldcastle	10253332	2	42x4 frame and cover	-2	\$2,015.00	(\$4,030.00)	(\$4,030.00)
8	Oldcastle	10252977	1	4204 round riser	-4	\$190.00	(\$760.00)	(\$760.00)
8	Oldcastle	10253332	2	42x4 frame and cover	-2	\$2,015.00	(\$4,030.00)	(\$4,030.00)
9	Oldcastle	10252977	1	4204 round riser	-1	\$190.00	(\$190.00)	(\$190.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$4,090.00	90%	\$3,681.00
Activity This Payment	=	-\$190.00	90%	-\$171.00
Current Balance	=	\$3,900.00	90%	\$3,510.00

Invoice

Page: 1

Western Systems, Inc

1122 Industry Street, Bldg. B

Everett, WA 98203 USA

Invoice No: 0000051677

Order No: 0000032040

Invoice Date: 5/10/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B	Ship Via	Customer PO No
FOB Destination	Best Way	3001901-184525
Order Date	Terms	Mark
01/15/2022	Net 30 Days	PO# 30001901-184525

Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price
7004426011 VEH SIG 12" 4SEC ALUM NO LEN, NO V SEA INSTALL R>Y>G> Right Arrows in (1) signal	1.00	Each	1.00	0.00	180.85	180.85
			BID ITEM #288			
7110030009 LED 12" RED ARROW DIALIGHT-CLEAR LEN	1.00	Each	1.00	0.00	35.46	35.46
7110030029 LED 12" YEL ARROW DIALIGHT-CLEAR LEN	2.00	Each	2.00	0.00	33.10	66.20
7110030060 LED 12" GREEN ARROW, DIALIGHT (CLEAR)	1.00	Each	1.00	0.00	36.64	36.64
9880000001 INSTALL LED IN VEHICLE SIGNAL	1.00	Each	1.00	0.00	9.26	9.26
7084440325 BACKPLATE ALUM 4 SEC 12" STD LVRD BLK AN	1.00	Each	1.00	0.00	110.82	110.82

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Western Systems, Inc

1122 Industry Street, Bldg. B

Everett, WA 98203 USA

Page: 2

Invoice No: 0000051677

Order No: 0000032040

Invoice Date: 5/10/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-184525		
Order Date		Terms		Mark		
01/15/2022		Net 30 Days		PO# 30001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

INSTALL 1" Reflective Sheeting						
7021060080	1.00	Each	1.00	0.00	149.48	149.48
SIDE OF POLE MOUNT W/ POLE PLATES SEA						
7010020210	4.00	Each	4.00	0.00	0.00	0.00
VISOR 12" ALUM TUNNEL GREEN						

LAST ITEM

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	588.71
Shipping & Handling	0.00
Tax Total	0.00
Trade Discount	0.00
Less Paid Amount	0.00
Total	588.71

Recv'd-AB
05-13-22

Entered-km
05/24/2022

Invoice

Page: 1

Western Systems, Inc

1122 Industry Street, Bldg. B

Everett, WA 98203 USA

Invoice No: 0000051678

Order No: 0000032041

Invoice Date: 5/10/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B	Ship Via	Customer PO No
FOB Destination	Best Way	3001901-184525
Order Date	Terms	Mark
01/15/2022	Net 30 Days	PO# 3001901-184525

Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price
7003326014 VEH SIG12" 3 SEC AL,NO LEN, NO TV-G SEA INSTALL RYG Balls & EP in (4) signals INSTALL RYG Balls in (1) signal	5.00	Each	5.00	0.00	159.57	797.85
BID ITEM #282						
7110070012 LED 12" RED BALL DIALIGHT-CLEAR LENS	5.00	Each	5.00	0.00	30.73	153.65
7110070032 LED 12" YEL BALL DIALIGHT-CLEAR LENS	5.00	Each	5.00	0.00	37.83	189.15
7110070063 LED 12" GREEN BALL DIALIGHT (CLEAR LENS)	5.00	Each	5.00	0.00	36.64	183.20
9880000001 INSTALL LED IN VEHICLE SIGNAL	5.00	Each	5.00	0.00	9.26	46.30
7083331025	4.00	Each	4.00	0.00	90.61	362.44

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Page: 2

Western Systems, Inc

1122 Industry Street, Bldg. B

Everett, WA 98203 USA

Invoice No: 0000051678

Order No: 0000032041

Invoice Date: 5/10/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B	Ship Via	Customer PO No
FOB Destination	Best Way	3001901-184525
Order Date	Terms	Mark
01/15/2022	Net 30 Days	PO# 3001901-184525

Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price
BACKPLATE ALUM 3 SEC 12"EP LOV BK REF						
INSTALL 1" Reflective Sheeting						
7083333025	1.00	Each	1.00	0.00	86.57	86.57
BACKPLATE ALUM 3 SEC 12" STD LOUV BK						
INSTALL 1" Reflective Sheeting						
7010020210	15.00	Each	15.00	0.00	0.00	0.00
VISOR 12" ALUM TUNNEL GREEN						
7025900030	4.00	Each	4.00	0.00	88.28	353.12
ELEVATOR PLUMBIZER MNT (M) GREEN						
9880000021	4.00	Each	4.00	0.00	9.26	37.04
INSTALL PLUMBIZER IN VEHICLE SIGNAL						
7025900770	1.00	Each	1.00	0.00	74.71	74.71
POST TOP OFFSET MNT VEH/PED (GRN)						

BID ITEM #282

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Page: 3

Western Systems, Inc

1122 Industry Street, Bldg. B

Everett, WA 98203 USA

Invoice No: 0000051678

Order No: 0000032041

Invoice Date: 5/10/2022

Sold To	Ship To
Prime Electric Inc	Prime Electric, Inc
Attn: Accts Payable ap@primeelectric.com	Attn: Nathan Roberts (425) 457-2160
3460 161st Ave SE	13301 SE 26th ST
Bellevue, WA 98008-5758 USA	Bellevue, WA 98005 USA

F.O.B		Ship Via			Customer PO No	
FOB Destination		Best Way			3001901-184525	
Order Date		Terms			Mark	
01/15/2022		Net 30 Days			PO# 3001901-184525	
Part Number	Qty Ordered	Unjts	Qty Shipped	Qty BO	Price	Ext. Price

7030036056	2.00	Each	2.00	0.00	154.26	308.52
PED SIG 16" 1 SEC ALUM W/ LFT C GR SEA						
BID ITEM #290						
7030036026	2.00	Each	2.00	0.00	154.26	308.52
PED SIG 16" 1 SEC ALUM W/ RT C GR SEA						
7110020050	4.00	Each	4.00	0.00	130.02	520.08
LED 16" ORANGE/WHITE PEDESTRIAN COUNTDOW						
9880000011	4.00	Each	4.00	0.00	4.36	17.44
INSTALL LED IN PEDESTRIAN SIGNAL						

2020060005	1.00	Each	1.00	0.00	340.82	340.82
CABINET TERMINAL (SEATTLE)						
BID ITEM #301						
3610015000	1.00	Each	1.00	0.00	22.30	22.30

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	3,801.71
Shipping & Handling	0.00
Tax Total	0.00
Trade Discount	0.00
Less Paid Amount	0.00
Total	3,801.71

Invoice

Page: 4

Western Systems, Inc

1122 Industry Street, Bldg. B

Everett, WA 98203 USA

Invoice No: 0000051678

Order No: 0000032041

Invoice Date: 5/10/2022

Sold To	Ship To
Prime Electric Inc	Prime Electric, Inc
Attn: Accts Payable ap@primeelectric.com	Attn: Nathan Roberts (425) 457-2160
3460 161st Ave SE	13301 SE 26th ST
Bellevue, WA 98008-5758 USA	Bellevue, WA 98005 USA

F.O.B		Ship Via	Customer PO No
FOB Destination	Best Way		3001901-184525
Order Date	Terms	Mark	
01/15/2022	Net 30 Days	PO# 3001901-184525	

Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price
POLE MOUNT BRACKET (ALUM) TERM & FC		BID ITEM #301				
		LAST ITEM				

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	3,801.71
Shipping & Handling	0.00
Tax Total	0.00
Trade Discount	0.00
Less Paid Amount	0.00
Total	3,801.71

Recv'd-AB
03-11-22

Entered-km
03-18-22

Invoice

Page: 1

Western Systems, Inc

1122 Industry Street, Bldg. B

Everett, WA 98203 USA

Invoice No: 0000050821

Order No: 0000031980

Invoice Date: 3/10/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B	Ship Via	Customer PO No
FOB Destination	Best Way	3001901-184525
Order Date	Terms	Mark
01/11/2022	Net 30 Days	PO# 30001901-184525

Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price
7003326014 VEH SIG12" 3 SEC AL,NO LEN, NO TV-G SEA INSTALL RYG Balls in (6) signal	6.00	Each	6.00	0.00	159.57	957.42
BID ITEM #282						
7110070012 LED 12" RED BALL DIALIGHT-CLEAR LENS	6.00	Each	6.00	0.00	30.73	184.38
7110070032 LED 12" YEL BALL DIALIGHT-CLEAR LENS	6.00	Each	6.00	0.00	37.83	226.98
7110070063 LED 12" GREEN BALL DIALIGHT (CLEAR LENS)	6.00	Each	6.00	0.00	36.64	219.84
9880000001 INSTALL LED IN VEHICLE SIGNAL	6.00	Each	6.00	0.00	9.26	55.56
7083333025 BACKPLATE ALUM 3 SEC 12" STD LOUV BK	6.00	Each	6.00	0.00	86.57	519.42

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Page: 2

Western Systems, Inc

1122 Industry Street, Bldg. B

Everett, WA 98203 USA

Invoice No: 0000050821

Order No: 0000031980

Invoice Date: 3/10/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-184525		
Order Date		Terms		Mark		
01/11/2022		Net 30 Days		PO# 30001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

INSTALL 1" Reflective Sheeting

7021060080

6.00

Each

BID ITEM #282

6.00

0.00

149.48

896.88

SIDE OF POLE MOUNT W/ POLE PLATES SEA

7030036056

1.00

Each

BID ITEM #290

1.00

0.00

154.26

154.26

PED SIG 16" 1 SEC ALUM W/ LFT C GR SEA

7110020050

1.00

Each

1.00

0.00

130.02

130.02

LED 16" ORANGE/WHITE PEDESTRIAN COUNTDOWN

9880000011

1.00

Each

1.00

0.00

4.36

4.36

INSTALL LED IN PEDESTRIAN SIGNAL

7010020210

18.00

Each

18.00

0.00

0.00

0.00

VISOR 12" ALUM TUNNEL GREEN

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	3,349.12
Shipping & Handling	0.00
Tax Total	0.00
Trade Discount	0.00
Less Paid Amount	0.00
Total	3,349.12

Invoice

Western Systems, Inc

1122 Industry Street, Bldg. B

Everett, WA 98203 USA

Page: 3

Invoice No: 0000050821

Order No: 0000031980

Invoice Date: 3/10/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-184525		
Order Date		Terms		Mark		
01/11/2022		Net 30 Days		PO# 30001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

LAST ITEM

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	3,349.12
Shipping & Handling	0.00
Tax Total	0.00
Trade Discount	0.00
Less Paid Amount	0.00
Total	3,349.12

Recv'd-AB
03-11-22

Entered-km
03-18-22

Invoice

Western Systems, Inc
1122 Industry Street, Bldg. B
Everett, WA 98203 USA

Page: 1

Invoice No: 0000050819
Order No: 0000031983
Invoice Date: 3/10/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B	Ship Via	Customer PO No
FOB Destination	Best Way	3001901-184525
Order Date	Terms	Mark
01/11/2022	Net 30 Days	PO# 3001901-184525

Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price
7003326014 VEH SIG12" 3 SEC AL,NO LEN, NO TV-G SEA INSTALL RYG Balls & EP in (2) Signals RYG Balls in (2) Signals RY Balls & Green UP Arrow in (2) signals	6.00	Each	6.00	0.00	159.57	957.42
BID ITEM #282						
7110070012 LED 12" RED BALL DIALIGHT-CLEAR LENS	6.00	Each	6.00	0.00	30.73	184.38
7110070032 LED 12" YEL BALL DIALIGHT-CLEAR LENS	6.00	Each	6.00	0.00	37.83	226.98
7110070063 LED 12" GREEN BALL DIALIGHT (CLEAR LENS)	4.00	Each	4.00	0.00	36.64	146.56
7110030060 LED 12" GREEN ARROW, DIALIGHT (CLEAR)	2.00	Each	2.00	0.00	36.64	73.28

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Page: 2

Western Systems, Inc

1122 Industry Street, Bldg. B

Everett, WA 98203 USA

Invoice No: 0000050819

Order No: 0000031983

Invoice Date: 3/10/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-184525		
Order Date		Terms		Mark		
01/11/2022		Net 30 Days		PO# 3001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

9880000001	6.00	Each	6.00	0.00	9.26	55.56
INSTALL LED IN VEHICLE SIGNAL						
7083331025	4.00	Each	4.00	0.00	90.61	362.44
BACKPLATE ALUM 3 SEC 12"EP LOV BK REF						
INSTALL 1" Reflective Sheeting						
7083333025	2.00	Each	2.00	0.00	86.57	173.14
BACKPLATE ALUM 3 SEC 12" STD LOUV BK						
INSTALL 1" Reflective Sheeting						
7025900030	4.00	Each	4.00	0.00	88.28	353.12
ELEVATOR PLUMBIZER MNT (M) GREEN						
9880000021	4.00	Each	4.00	0.00	9.26	37.04
INSTALL PLUMBIZER IN VEHICLE SIGNAL						
7021060080	1.00	Each	1.00	0.00	149.48	149.48

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Western Systems, Inc

1122 Industry Street, Bldg. B
Everett, WA 98203 USA

Page: 3

Invoice No: 0000050819
Order No: 0000031983
Invoice Date: 3/10/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B	Ship Via	Customer PO No
FOB Destination	Best Way	3001901-184525
Order Date	Terms	Mark
01/11/2022	Net 30 Days	PO# 3001901-184525

Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price
-------------	-------------	-------	-------------	--------	-------	------------

SIDE OF POLE MOUNT W/ POLE PLATES SEA

BID ITEM #282

7025900770	1.00	Each	1.00	0.00	74.71	74.71
POST TOP OFFSET MNT VEH/PED (GRN)						

7030036056	2.00	Each	2.00	0.00	154.26	308.52
PED SIG 16" 1 SEC ALUM W/ LFT C GR SEA						
7030036026	4.00	Each	4.00	0.00	154.26	617.04
PED SIG 16" 1 SEC ALUM W/ RT C GR SEA						
7110020050	6.00	Each	6.00	0.00	130.02	780.12
LED 16" ORANGE/WHITE PEDESTRIAN COUNTDOWN						
9880000011	6.00	Each	6.00	0.00	4.36	26.16
INSTALL LED IN PEDESTRIAN SIGNAL						

2020060005	BID ITEM #301	2.00	Each	2.00	0.00	340.82	681.64
------------	---------------	------	------	------	------	--------	--------

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Western Systems, Inc

1122 Industry Street, Bldg. B

Everett, WA 98203 USA

Page: 4

Invoice No: 0000050819

Order No: 0000031983

Invoice Date: 3/10/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B	Ship Via	Customer PO No
FOB Destination	Best Way	3001901-184525
Order Date	Terms	Mark
01/11/2022	Net 30 Days	PO# 3001901-184525

Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price
CABINET TERMINAL (SEATTLE)						
		BID ITEM #301				
3610015000	2.00	Each	2.00	0.00	22.30	44.60
POLE MOUNT BRACKET (ALUM) TERM & FC						
7010020210	18.00	Each	18.00	0.00	0.00	0.00
VISOR 12" ALUM TUNNEL GREEN						
		LAST ITEM				

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	5,252.19
Shipping & Handling	0.00
Tax Total	0.00
Trade Discount	0.00
Less Paid Amount	0.00
Total	5,252.19



Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
----------	-------------	---------	-------------------	-------	------------	------------------	------------------	----------------------	-----------------	------------------------	--------------------------

Base Bid

1	105005	CONSTRUCTION SURVEYING		1	LS	\$749,000.00	0.3607	36.07%	\$270,164.30	\$270,164.30	0.0000	\$0.00
2	106501	CONTRACTOR QUALITY PROGRAM PLAN (CQPP)		1	LS	\$2,183,343.00	0.3750	37.50%	\$818,753.63	\$764,170.05	0.0250	\$54,583.58
3	107100	VIBRATION MONITORING		1	LS	\$16,851.00	0.6150	61.50%	\$10,363.37	\$9,183.80	0.0700	\$1,179.57
4	107s02	NOISE MITIGATION PLAN		1	LS	\$15,784.00	0.5097	50.97%	\$8,045.10	\$7,677.34	0.0233	\$367.76
5	108005	CRITICAL PATH SCHEDULE UPDATE, MIN. BID = \$2500 per		28	EA	\$2,500.00	10.00	35.71%	\$25,000.00	\$22,500.00	1.00	\$2,500.00
6	109005	MOBILIZATION-SCHEDULE 1		1	LS	\$5,000,000.00	1.0000	100.00%	\$5,000,000.00	\$5,000,000.00	0.0000	\$0.00
7	110005	MAINTENANCE AND PROTECTION OF TRAFFIC CONTROL		1	LS	\$7,412,883.00	0.4396	43.96%	\$3,258,703.37	\$3,061,520.68	0.0266	\$197,182.69
8	110020	TRAFFIC CONTROL PEACE OFFICERS		12280	HR	\$159.00	15135.00	123.25%	\$2,406,465.00	\$2,092,599.00	1974.00	\$313,866.00
9	110025	PORTABLE CHANGEABLE MESSAGE SIGN		52	WK	\$506.00	29.00	55.77%	\$14,674.00	\$14,674.00	0.00	\$0.00
10	110s01	TEMPORARY BUSINESS, PUBLIC ACCESS AND PROJECT		1	LS	\$5,617.00	0.3015	30.15%	\$1,693.53	\$1,505.36	0.0335	\$188.17
11	110s02	ENGINEER DIRECTED TEMPORARY BUSINESS AND PUBLIC		100000	FA	\$1.00	40044.29	40.04%	\$40,044.29	\$28,970.25	11074.04	\$11,074.04
12	201005	CLEARING & GRUBBING		29939	SF	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
13	202035	REMOVE CEMENT CONCRETE SIDEWALK		19570	SY	\$36.00	1418.33	7.25%	\$51,059.88	\$44,907.48	170.90	\$6,152.40
14	202045	REMOVE PAVEMENT		49157	SY	\$53.00	13986.26	28.45%	\$741,271.78	\$576,897.58	3101.40	\$164,374.20
15	202062	REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING		7582	SY	\$83.00	58.60	0.77%	\$4,863.80	\$4,863.80	0.00	\$0.00
16	202064	REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING		5742	SY	\$64.00	1796.30	31.28%	\$114,963.20	\$114,073.60	13.90	\$889.60
17	202145	REMOVE CURB		1489	LF	\$9.00	436.00	29.28%	\$3,924.00	\$3,924.00	0.00	\$0.00
18	202190	REMOVE PIPE		2284	LF	\$50.00	956.10	41.86%	\$47,805.00	\$11,505.00	726.00	\$36,300.00
19	202256	REMOVE BRACKET ARM, ROADWAY LUMINAIRE		57	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
20	202257	REMOVE BRACKET ARM, PEDESTRIAN SCALE LUMINAIRE		10	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
21	202258	REMOVE ALADDIN ARM ASSEMBLY		2	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
22	202270	REMOVE CATCH BASIN OR SAND BOX		3	EA	\$528.00	1.00	33.33%	\$528.00	\$0.00	1.00	\$528.00
23	202275	REMOVE CONDUIT RISER		1	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
24	202280	REMOVE DOWN GUY ASSEMBLY		8	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
25	202290	REMOVE ELECTRICAL VAULT		2	EA	\$2,867.00	1.00	50.00%	\$2,867.00	\$2,867.00	0.00	\$0.00
26	202295	REMOVE FOUNDATION, PEDESTAL		20	EA	\$801.00	1.00	5.00%	\$801.00	\$801.00	0.00	\$0.00
27	202296	REMOVE FOUNDATION, PED PUSH BUTTON POST		13	EA	\$135.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
28	202305	REMOVE FOUNDATION, METAL STRAIN POLE		27	EA	\$1,244.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
29	202306	REMOVE FOUNDATION, FULL-DEPTH, METAL POLE		4	EA	\$9,038.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
30	202310	REMOVE FOUNDATION, STREET LIGHT POLE		36	EA	\$725.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
31	202311	REMOVE FOUNDATION, STEEL MAST ARM POLE		19	EA	\$1,642.00	1.00	5.26%	\$1,642.00	\$1,642.00	0.00	\$0.00
32	202312	REMOVE FOUNDATION, PEDESTRIAN LIGHT POLE		1	EA	\$631.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
33	202313	REMOVE FOUNDATION, SERVICE CABINET		1	EA	\$794.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
34	202315 REMOVE FOUNDATION, TRAFFIC SIGNAL CONTROLLER		24	EA	\$668.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
35	202325 REMOVE GATE VALVE		21	EA	\$427.00	1.00	4.76%	\$427.00	\$0.00	1.00	\$427.00
36	202330 REMOVE HANDHOLE		111	EA	\$101.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
37	202335 REMOVE HYDRANT		13	EA	\$1,495.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
38	202340 REMOVE INLET		4	EA	\$657.00	13.00	325.00%	\$8,541.00	\$5,256.00	5.00	\$3,285.00
39	202346 REMOVE LUMINAIRE		77	EA	\$80.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
40	202351 REMOVE PAVEMENT INCLUDING RAIL AND CABLE CAR		3648	SY	\$108.00	5814.90	159.40%	\$628,009.20	\$518,238.00	1016.40	\$109,771.20
41	202355 REMOVE MAINTENANCE HOLE		3	EA	\$3,218.00	1.00	33.33%	\$3,218.00	\$3,218.00	0.00	\$0.00
42	202370 REMOVE PEDESTAL		22	EA	\$107.00	1.00	4.55%	\$107.00	\$107.00	0.00	\$0.00
43	202385 REMOVE POLE, METAL STRAIN		24	EA	\$321.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
44	202387 REMOVE MAST ARM		2	EA	\$321.00	1.00	50.00%	\$321.00	\$321.00	0.00	\$0.00
45	202390 REMOVE POLE, STREET LIGHT		31	EA	\$161.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
46	202391 REMOVE POLE, STEEL MAST ARM		19	EA	\$321.00	1.00	5.26%	\$321.00	\$321.00	0.00	\$0.00
47	202392 REMOVE POLE, PEDESTRIAN LIGHT		2	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
48	202395 REMOVE POLE, WOOD		19	EA	\$803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
49	202400 REMOVE POST, BUS ZONE		24	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
50	202410 REMOVE POST, PEDESTRIAN PUSHBUTTON		13	EA	\$80.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
51	202420 REMOVE POST, TRAFFIC SIGN		233	EA	\$39.00	3.00	1.29%	\$117.00	\$117.00	0.00	\$0.00
52	202431 REMOVE SIGN, STREET DESIGNATION		22	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
53	202432 REMOVE SIGN, ILLUMINATED SIGN		5	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
54	202435 REMOVE SIGN, BUS ZONE		3	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
55	202440 REMOVE SIGN, STREET NAME, POLE MOUNTED		33	EA	\$38.00	2.00	6.06%	\$76.00	\$76.00	0.00	\$0.00
56	202445 REMOVE SIGN, OVERHEAD		12	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
57	202450 REMOVE SIGN, TRAFFIC		341	EA	\$39.00	5.00	1.47%	\$195.00	\$195.00	0.00	\$0.00
58	202460 REMOVE SIGN, STREET NAME		13	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
59	202473 REMOVE SERVICE CABINET		1	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
60	202475 REMOVE TRAFFIC SIGNAL CONTROLLER CABINET		26	EA	\$375.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
61	202480 REMOVE TREE		53	EA	\$2,644.00	65.00	122.64%	\$171,860.00	\$171,860.00	0.00	\$0.00
62	202505 REMOVE VALVE CHAMBER		4	EA	\$1,553.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
63	202650 REMOVE VEHICLE SIGNAL HEAD		200	EA	\$54.00	4.00	2.00%	\$216.00	\$216.00	0.00	\$0.00
64	202655 REMOVE PEDESTRIAN SIGNAL HEAD		146	EA	\$54.00	1.00	0.68%	\$54.00	\$54.00	0.00	\$0.00
65	202660 REMOVE PEDESTRIAN PUSH BUTTON ASSEMBLY		72	EA	\$54.00	1.00	1.39%	\$54.00	\$54.00	0.00	\$0.00
66	202663 REMOVE VIDEO DETECTION OR CCTV CAMERA		5	EA	\$187.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
67	202664 REMOVE BICYCLE PUSHBUTTON ASSEMBLY		1	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
68	202665 REMOVE EMERGENCY PRE-EMPT DETECTOR		3	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
69	202667 REMOVE RRFB SYSTEM, (19TH & UNION)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
70	202767 SAWCUT CEMENT CONCRETE SIDEWALK, FULL DEPTH		6831	LF	\$2.00	673.50	9.86%	\$1,347.00	\$1,347.00	0.00	\$0.00
71	202770 SAWCUT RIGID PAVEMENT, FULL DEPTH		19472	LF	\$5.00	5423.50	27.85%	\$27,117.50	\$19,190.00	1585.50	\$7,927.50
72	202805 ABANDON CATCH BASIN		2	EA	\$1,424.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
73	202825 ABANDON VALVE CHAMBER		19	EA	\$831.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
74	202850 ABANDON AND FILL PIPE		1282	LF	\$10.00	4.00	0.31%	\$40.00	\$40.00	0.00	\$0.00
75	202s02 REMOVE, STORE AND REINSTALL KCM SIGN		1	EA	\$78.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
76	202s03 REMOVE, STORE AND REINSTALL MOSAIC TILE		6	EA	\$756.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
77	202s04 REMOVE SPAN WIRE		2230	LF	\$16.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
78	202s05 REMOVE, STORE AND REINSTALL BIKE RACK		36	EA	\$313.00	3.00	8.33%	\$939.00	\$939.00	0.00	\$0.00
79	202s06 REMOVE, STORE AND REINSTALL BOLLARD		1	EA	\$627.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
80	202s07 REMOVE, STORE AND REINSTALL BENCH		6	EA	\$313.00	4.00	66.67%	\$1,252.00	\$1,252.00	0.00	\$0.00
81	202s09 REMOVE, STORE AND REINSTALL LITTER RECEPTACLE		14	EA	\$157.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
82	202s11 SALVAGE, STORE AND REINSTALL BRICK PAVERS		43	SY	\$154.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
83	202s12 REMOVE CURB, GRANITE W/ SALVAGE		690	LF	\$25.00	80.50	11.67%	\$2,012.50	\$2,012.50	0.00	\$0.00
84	202s13 REMOVE FOUNDATION, BUS SHELTER		5	EA	\$665.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
85	202s15 REMOVE FOUNDATION, LITTER RECEPTACLE		1	EA	\$248.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
86	202s16 REMOVE INTERCONNECT CABLE		1	LS	\$10,700.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
87	202s17 REMOVE STEEL RAILING		28	LF	\$35.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
88	202s18 REMOVE, STORE AND REINSTALL STEEL RAILING		73	LF	\$26.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
89	202s19 REMOVE, STORE AND REINSTALL 18"-HIGH DECORATIVE		65	LF	\$30.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
90	202s22 REMOVE PONY BAR FENCE		1	LS	\$5,087.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
91	202s23 REMOVE SCL VAULT LID AND RISERS		3	EA	\$1,323.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
92	202s25 ABANDON MONITORING WELL		1	EA	\$2,166.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
93	202s26 REMOVE TREE GRATE		21	EA	\$118.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
94	202s27 REMOVE AND SALVAGE WATER FOUNTAIN		1	EA	\$1,982.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
95	202s28 REMOVE WATER METER BOX		4	EA	\$124.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
96	202s29 REMOVE BUTTERFLY VALVE		1	EA	\$747.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
97	202s30 ABANDON VALVE VAULT		1	EA	\$907.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
98	202s31 REMOVE AND DISPOSE POLE, METAL STRAIN		12	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
99	204005 COMMON EXCAVATION		11277	CY	\$66.00	3608.18	32.00%	\$238,139.88	\$197,061.48	622.40	\$41,078.40
100	204202 UTILITY VERIFICATION EXCAVATION. 10 FT DEPTH, POLE		153	EA	\$3,210.00	135.00	88.24%	\$433,350.00	\$433,350.00	0.00	\$0.00
101	204203 UTILITY VERIFICATION EXCAVATION. 5 FT DEPTH, POLE		11	EA	\$2,407.00	12.00	109.09%	\$28,884.00	\$28,884.00	0.00	\$0.00
102	207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID		37667	SF	\$3.00	24656.10	65.46%	\$73,968.30	\$71,308.80	886.50	\$2,659.50
103	207020 SUPPORT AND SAFETY SYSTEM		1515	SF	\$57.00	1780.50	117.52%	\$101,488.50	\$101,488.50	0.00	\$0.00

Progress Estimate #: 9

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
104	207s01 UTILITY CROSSING SUPPORT IN TRENCH		1	LS	\$1,685.00	1.0000	100.00%	\$1,685.00	\$1,685.00	0.0000	\$0.00
105	208s01 DEWATERING		100000	FA	\$1.00	15686.71	15.69%	\$15,686.71	\$14,709.34	977.37	\$977.37
106	210010 CONTROLLED DENSITY FILL		50	CY	\$239.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
107	401002 MINERAL AGGREGATE, TYPE 2		19931	TN	\$110.00	8486.82	42.58%	\$933,550.20	\$742,237.10	1739.21	\$191,313.10
108	401017 MINERAL AGGREGATE, TYPE 17		7568	TN	\$54.00	9362.04	123.71%	\$505,550.16	\$465,470.82	742.21	\$40,079.34
109	401209 MINERAL AGGREGATE, TYPE 9		32	CY	\$141.00	25.27	78.97%	\$3,563.07	\$3,056.88	3.59	\$506.19
110	504020 SURFACE PREP, PRELEVEL		49	TN	\$209.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
111	504025 SURFACE PREP, PLANE BITUMINOUS PAVEMENT		14240	SY	\$6.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
112	504046 PAVEMENT, WMA (CL 1/2 IN)		3942	TN	\$178.00	335.55	8.51%	\$59,727.90	\$59,727.90	0.00	\$0.00
113	504260 PAVEMENT PATCH, TEMPORARY		1066	TN	\$400.00	2714.77	254.67%	\$1,085,908.00	\$950,768.00	337.85	\$135,140.00
114	505096 ROADWAY CEM CONC, VARIABLE MIXES, 12 IN		30990	SY	\$130.00	8551.89	27.60%	\$1,111,745.70	\$870,344.80	1856.93	\$241,400.90
115	505136 ROADWAY CEM CONC, HES (24 HR), 12 IN		23997	SY	\$171.00	4518.35	18.83%	\$772,637.85	\$604,715.85	982.00	\$167,922.00
116	505264 ROADWAY CEM CONC BASE, VARIABLE MIXES, 10 IN		2045	SY	\$117.00	182.60	8.93%	\$21,364.20	\$16,450.20	42.00	\$4,914.00
117	505285 ROADWAY CEM CONC BASE, HES (24 HR), 10 IN		1730	SY	\$137.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
118	505s01 PCCP PANEL DIAMOND GRIND		20000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
119	505s02 PCCP PANEL REINFORCING		916	EA	\$449.00	173.00	18.89%	\$77,677.00	\$58,370.00	43.00	\$19,307.00
120	612s01 AREAWAY PROTECTION ZONE 1		1	EA	\$29,209.00	0.25	25.00%	\$7,302.25	\$7,302.25	0.00	\$0.00
121	612s02 AREAWAY PROTECTION ZONE 2		1	EA	\$29,209.00	0.25	25.00%	\$7,302.25	\$7,302.25	0.00	\$0.00
122	705008 MAINTENANCE HOLE, TYPE 204A		6	EA	\$9,508.00	5.00	83.33%	\$47,540.00	\$47,540.00	0.00	\$0.00
123	705009 MAINTENANCE HOLE, TYPE 204.5A		1	EA	\$12,511.00	1.00	100.00%	\$12,511.00	\$12,511.00	0.00	\$0.00
124	705058 MAINTENANCE HOLE, TYPE 204B		3	EA	\$8,554.00	3.00	100.00%	\$25,662.00	\$25,662.00	0.00	\$0.00
125	705060 MAINTENANCE HOLE, TYPE 205B		2	EA	\$11,922.00	2.00	100.00%	\$23,844.00	\$11,922.00	1.00	\$11,922.00
126	705062 MAINTENANCE HOLE, TYPE 206B		1	EA	\$14,071.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
127	705064 MAINTENANCE HOLE, TYPE 207B		4	EA	\$27,426.00	4.00	100.00%	\$109,704.00	\$109,704.00	0.00	\$0.00
128	705070 MAINTENANCE HOLE, TYPE 210B		2	EA	\$44,469.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
129	705108 EXTRA DEPTH, TYPE 204A MAINTENANCE HOLE		16	VF	\$763.00	18.27	114.19%	\$13,940.01	\$13,940.01	0.00	\$0.00
130	705158 EXTRA DEPTH, TYPE 204B MAINTENANCE HOLE		8	VF	\$763.00	8.10	101.25%	\$6,180.30	\$6,180.30	0.00	\$0.00
131	705162 EXTRA DEPTH, TYPE 206B MAINTENANCE HOLE		1	VF	\$1,526.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
132	705164 EXTRA DEPTH, TYPE 207B MAINTENANCE HOLE		22	VF	\$1,163.00	26.75	121.59%	\$31,110.25	\$31,110.25	0.00	\$0.00
133	705170 EXTRA DEPTH TYPE 210B MAINTENANCE HOLE		4	VF	\$2,195.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
134	705300 RECHANNEL MAINTENANCE HOLE		2	EA	\$2,340.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
135	705305 REBUILD MAINTENANCE HOLE		1	EA	\$929.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
136	705352 CATCH BASIN, TYPE 240A		2	EA	\$8,062.00	1.00	50.00%	\$8,062.00	\$8,062.00	0.00	\$0.00
137	705355 CATCH BASIN, TYPE 242A		3	EA	\$8,530.00	3.00	100.00%	\$25,590.00	\$8,530.00	2.00	\$17,060.00
138	705356 CATCH BASIN, TYPE 242B		9	EA	\$8,933.00	9.00	100.00%	\$80,397.00	\$71,464.00	1.00	\$8,933.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
139	705450		14	EA	\$3,616.00	26.00	185.71%	\$94,016.00	\$86,784.00	2.00	\$7,232.00
140	705451		39	EA	\$4,009.00	33.00	84.62%	\$132,297.00	\$128,288.00	1.00	\$4,009.00
141	705s02		3	LF	\$777.00	3.00	100.00%	\$2,331.00	\$2,331.00	0.00	\$0.00
142	708058		779	LF	\$187.00	759.77	97.53%	\$142,076.99	\$109,725.99	173.00	\$32,351.00
143	708258		1286	LF	\$148.00	1213.80	94.39%	\$179,642.40	\$169,134.40	71.00	\$10,508.00
144	708s01		14	VF	\$1,207.00	14.00	100.00%	\$16,898.00	\$16,898.00	0.00	\$0.00
145	708s03		59	EA	\$1,095.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
146	716010		3	EA	\$4,988.00	2.00	66.67%	\$9,976.00	\$9,976.00	0.00	\$0.00
147	716148		105	LF	\$850.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
148	716s01		210	LF	\$437.00	314.50	149.76%	\$137,436.50	\$137,436.50	0.00	\$0.00
149	716s02		250	LF	\$885.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
150	716s05		297	LF	\$153.00	160.50	54.04%	\$24,556.50	\$24,556.50	0.00	\$0.00
151	716s06		1	EA	\$10,726.00	1.00	100.00%	\$10,726.00	\$0.00	1.00	\$10,726.00
152	717008		2090	LF	\$28.00	1995.50	95.48%	\$55,874.00	\$49,042.00	244.00	\$6,832.00
153	717010		136	LF	\$28.00	136.00	100.00%	\$3,808.00	\$3,808.00	0.00	\$0.00
154	717012		1526	LF	\$35.00	1334.20	87.43%	\$46,697.00	\$45,955.00	21.20	\$742.00
155	717024		14	LF	\$35.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
156	717048		315	LF	\$98.00	312.50	99.21%	\$30,625.00	\$30,625.00	0.00	\$0.00
157	717072		250	LF	\$218.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
158	717100		3031	LF	\$5.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
159	717424		14	LF	\$178.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
160	717608		35	LF	\$171.00	39.00	111.43%	\$6,669.00	\$6,669.00	0.00	\$0.00
161	717612		1228	LF	\$183.00	1184.60	96.47%	\$216,781.80	\$212,902.20	21.20	\$3,879.60
162	717790		12	LF	\$284.00	10.00	83.33%	\$2,840.00	\$2,840.00	0.00	\$0.00
163	717791		136	LF	\$122.00	136.00	100.00%	\$16,592.00	\$16,592.00	0.00	\$0.00
164	717888		23	EA	\$1,519.00	12.00	52.17%	\$18,228.00	\$10,633.00	5.00	\$7,595.00
165	717s01		18	LF	\$377.00	18.00	100.00%	\$6,786.00	\$6,786.00	0.00	\$0.00
166	717s04		2	EA	\$22,596.00	2.00	100.00%	\$45,192.00	\$22,596.00	1.00	\$22,596.00
167	717s06		3	EA	\$1,228.00	3.00	100.00%	\$3,684.00	\$3,684.00	0.00	\$0.00
168	717s85		1	LS	\$110,294.00	0.8186	81.86%	\$90,286.67	\$75,286.68	0.1360	\$14,999.99
169	720005		400	EA	\$444.00	51.00	12.75%	\$22,644.00	\$18,204.00	10.00	\$4,440.00
170	720010		33	EA	\$240.00	2.00	6.06%	\$480.00	\$0.00	2.00	\$480.00
171	720020		184	EA	\$174.00	20.00	10.87%	\$3,480.00	\$1,914.00	9.00	\$1,566.00
172	720045		225	EA	\$50.00	1.00	0.44%	\$50.00	\$50.00	0.00	\$0.00
173	720230		129	EA	\$1,220.00	18.00	13.95%	\$21,960.00	\$15,860.00	5.00	\$6,100.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
174	720244 UTILITY CASTING, TYPE 361 (9 1/4-INCH DEPTH), COVER		29	EA	\$1,232.00	9.00	31.03%	\$11,088.00	\$11,088.00	0.00	\$0.00
175	720342 UTILITY CASTING, TYPE 230 (13-INCH DEPTH), COVER		3	EA	\$1,240.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
176	724s01 PIPE LINING, 6IN		22	LF	\$321.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
177	724s02 PIPE LINING, 8IN		84	LF	\$321.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
178	801001 CONSTRUCTION STORMWATER & EROSION CONTROL		1	LS	\$300,000.00	0.4097	40.97%	\$122,910.00	\$115,920.00	0.0233	\$6,990.00
179	801002 TREE, VEGETATION & SOIL PROTECTION PLAN (TVSPP)		1	LS	\$60,000.00	0.4097	40.97%	\$24,582.00	\$23,184.00	0.0233	\$1,398.00
180	801003 SPILL PLAN (SP)		1	LS	\$5,000.00	0.4106	41.06%	\$2,053.00	\$1,936.00	0.0234	\$117.00
181	801004 TEMPORARY DISCHARGE PLAN (TDP)		1	LS	\$5,000.00	0.4106	41.06%	\$2,053.00	\$1,936.00	0.0234	\$117.00
182	802003 SEEDED LAWN INSTALLATION		5510	SF	\$2.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
183	802060 TREE, DECIDUOUS, 1-1/2 IN TO 1-3/4 IN CAL		1	EA	\$803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
184	802065 TREE, DECIDUOUS, 1-3/4 IN TO 2 IN CAL		85	EA	\$803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
185	802125 SHRUB, DECIDUOUS, 5 GAL		450	EA	\$48.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
186	802154 GROUND COVER, 4 IN POT		732	EA	\$5.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
187	802160 TOPSOIL, TYPE A		354	CY	\$91.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
188	802161 GROUND COVER, 1 GAL		1087	EA	\$19.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
189	802162 GROUND COVER, 2 GAL		48	EA	\$32.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
190	802220 MULCH, BARK		71	CY	\$118.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
191	802360 TREE ROOT BARRIER		1176	LF	\$21.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
192	802700 LANDSCAPE ESTABLISHMENT, MIN. BID = \$40,000		1	LS	\$42,800.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
193	802725 FLEXIBLE POROUS SURFACE TREATMENT		16859	SF	\$22.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
194	802s02 PEDESTRIAN ENHANCEMENTS ON MADISON ST I-5		1	LS	\$260,169.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
195	802s03 ROOT PRUNING AND TRIM VEGETATION		50000	FA	\$1.00	50927.94	101.86%	\$50,927.94	\$45,736.74	5191.20	\$5,191.20
196	803s01 REPAIR IRRIGATION SYSTEM		50000	FA	\$1.00	3315.99	6.63%	\$3,315.99	\$2,362.93	953.06	\$953.06
197	804025 CURB, CEM CONC W/ 25% POZZOLANS		14654	LF	\$30.00	3388.00	23.12%	\$101,640.00	\$83,520.00	604.00	\$18,120.00
198	804035 CURB AND GUTTER, CEM CONC W/ 25% POZZOLANS		522	LF	\$57.00	131.00	25.10%	\$7,467.00	\$7,467.00	0.00	\$0.00
199	807005 CURB, TRAFFIC, PRECAST		64	LF	\$64.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
200	808002 LANE MARKER, TYPE 2		685	EA	\$6.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
201	810s01 FLEXIBLE DELINEATOR POST, 28"		110	EA	\$155.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
202	810s02 FLEXIBLE DELINEATOR POST, 48"		66	EA	\$187.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
203	810s03 FLEXIBLE DELINEATOR POST, 66"		9	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
204	810s04 PLASTIC CURB WITH POST		141	EA	\$375.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
205	813120 RESET MONUMENT AND MONUMENT FRAME AND COVER		43	EA	\$1,847.00	1.00	2.33%	\$1,847.00	\$0.00	1.00	\$1,847.00
206	814024 CURB RAMP		2085	SY	\$304.00	65.20	3.13%	\$19,820.80	\$15,139.20	15.40	\$4,681.60
207	814025 DETECTABLE WARNING PLATE RETROFIT		13	SF	\$260.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
208	814030 DETECTABLE WARNING PLATE		2794	SF	\$19.00	80.00	2.86%	\$1,520.00	\$1,216.00	16.00	\$304.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
209	814205 SIDEWALK, CEM CONC W/ 25% POZZOLANS		17608	SY	\$81.00	890.60	5.06%	\$72,138.60	\$55,217.70	208.90	\$16,920.90
210	814210 SIDEWALK, THICKENED EDGE W/ 25% POZZOLANS		18647	LF	\$10.00	586.40	3.14%	\$5,864.00	\$4,664.00	120.00	\$1,200.00
211	814s01 STREET NAME LETTER INLAY		434	EA	\$120.00	37.00	8.53%	\$4,440.00	\$3,000.00	12.00	\$1,440.00
212	814s02 I-5 SPRING STREET CURB RAMP		1	LS	\$15,578.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
213	814s12 BRICK PAVING		57	SY	\$255.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
214	819018 DRIVEWAY, CEM CONC, HES (24 HRS), 8 IN		1692	SY	\$167.00	113.77	6.72%	\$18,999.59	\$17,095.79	11.40	\$1,903.80
215	821001 SIGN, TRAFFIC, MAST ARM MOUNTED		69	EA	\$404.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
216	821002 SIGN, TRAFFIC, POLE MOUNTED		61	EA	\$175.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
217	821003 SIGN, TRAFFIC, SPAN WIRE MOUNTED		13	EA	\$472.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
218	821005 SIGN, TRAFFIC, POST MOUNTED		446	EA	\$126.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
219	821007 SIGN, STREET DESIGNATION, SPAN WIRE MOUNTED		2	EA	\$730.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
220	821008 SIGN, STREET DESIGNATION, MAST ARM MOUNTED		52	EA	\$783.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
221	821009 SIGN, STREET DESIGNATION, POLE MOUNTED		46	EA	\$288.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
222	821020 SIGN, STREET NAME, OWNER FURNISHED, STEEL/ALUM.		49	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
223	821025 SIGN, BUS ZONE, OWNER FURNISHED		8	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
224	821028 SIGN, TRAFFIC, SIGNAL HEAD MOUNTED		8	EA	\$161.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
225	821030 POST, TRAFFIC SIGN		223	EA	\$188.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
226	821040 POST, STREET NAME		23	EA	\$291.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
227	821045 POST, BUS ZONE		8	EA	\$188.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
228	821050 RELOCATE SIGN, TRAFFIC		134	EA	\$78.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
229	821055 RELOCATE SIGN, STREET NAME		91	EA	\$78.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
230	821060 RELOCATE SIGN, BUS ZONE		2	EA	\$78.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
231	821s01 SIGN FOOTING, KCM, TYPE III		1	EA	\$5,390.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
232	822006 PAVEMENT MARKING, PAINT, 6 IN STRIPE		3148	LF	\$3.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
233	822018 PAVEMENT MARKING, THERMOPLASTIC, 8 IN STRIPE		44997	LF	\$6.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
234	822020 PAVEMENT MARKING, THERMOPLASTIC, LEGEND/SYMBOL		484	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
235	822022 PAVEMENT MARKING, THERMOPLASTIC, BIKE DETECTION		100	EA	\$134.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
236	822204 PAVEMENT MARKING, MMA, 4 IN STRIPE		41895	LF	\$2.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
237	822206 PAVEMENT MARKING, MMA, 6 IN STRIPE		26816	LF	\$3.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
238	822208 PAVEMENT MARKING, MMA, 8 IN STRIPE		5209	LF	\$6.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
239	822210 PAVEMENT MARKING, MMA, LEGEND/SYMBOL		240	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
240	822s01 PAVEMENT MARKING, MMA, GREEN		7778	SF	\$14.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
241	822s02 PAVEMENT MARKING, MMA, RED		41983	SF	\$11.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
242	822s03 PAVEMENT MARKING, MMA, BLACK		1809	SF	\$16.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
243	822s04 TEMPORARY PAVEMENT MARKING, PAINT, 4 IN STRIPE		104000	LF	\$1.00	19163.50	18.43%	\$19,163.50	\$17,863.50	1300.00	\$1,300.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
244	822s05 TEMPORARY PAVEMENT MARKING, PAINT,		50	EA	\$70.00	34.00	68.00%	\$2,380.00	\$2,380.00	0.00	\$0.00
245	827040 SIGN, PROJECT IDENTIFICATION, OWNER FURNISHED		4	EA	\$248.00	2.00	50.00%	\$496.00	\$496.00	0.00	\$0.00
246	830051 LUMINAIRE, LED, COLLECTOR ARTERIAL		65	EA	\$867.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
247	830052 LUMINAIRE, LED, PRINCIPAL ARTERIAL		31	EA	\$1,198.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
248	830310 LUMINAIRE, LED, PEDESTRIAN SCALE		30	EA	\$3,906.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
249	830640 INSTALL GROUND ROD		5	EA	\$364.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
250	830660 TEMPORARY STREET LIGHTING		39000	FA	\$1.00	8489.83	21.77%	\$8,489.83	\$8,489.83	0.00	\$0.00
251	830661 TEMPORARY STREET LIGHTING PLAN SUBMITTAL, MIN. BID		1	LS	\$2,675.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
252	830670 RECONNECT EXISTING STREET LIGHTING SYSTEM		1	LS	\$32,421.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
253	830s70 WIRING, STREET LIGHTING, (SCHEMATIC 1)		1	LS	\$1,926.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
254	830s71 WIRING, STREET LIGHTING, (SCHEMATIC 2)		1	LS	\$2,889.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
255	830s72 WIRING, STREET LIGHTING, (SCHEMATIC 3)		1	LS	\$8,453.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
256	830s73 WIRING, STREET LIGHTING, (SCHEMATIC 4)		1	LS	\$5,564.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
257	830s74 WIRING, STREET LIGHTING, (SCHEMATIC 5)		1	LS	\$2,033.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
258	830s75 WIRING, STREET LIGHTING, (SCHEMATIC 6)		1	LS	\$9,416.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
259	830s76 WIRING, STREET LIGHTING, (SCHEMATIC 7)		1	LS	\$3,424.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
260	830s77 WIRING, STREET LIGHTING, (SCHEMATIC 8)		1	LS	\$10,700.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
261	830s78 WIRING, STREET LIGHTING, (SCHEMATIC 9)		1	LS	\$44,298.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
262	830s79 WIRING, STREET LIGHTING, (SCHEMATIC 10)		1	LS	\$26,964.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
263	830s80 WIRING, STREET LIGHTING, (SCHEMATIC 11)		1	LS	\$6,741.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
264	830s81 WIRING, STREET LIGHTING, (SCHEMATIC 12)		1	LS	\$3,424.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
265	830s82 WIRING, STREET LIGHTING, (SCHEMATIC 13)		1	LS	\$13,268.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
266	830s83 WIRING, STREET LIGHTING, (SCHEMATIC 14)		1	LS	\$11,663.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
267	830s84 WIRING, STREET LIGHTING, (SCHEMATIC 15)		1	LS	\$11,877.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
268	830s85 WIRING, STREET LIGHTING, (SCHEMATIC 16)		1	LS	\$11,235.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
269	830s86 WIRING, STREET LIGHTING, (SCHEMATIC 17)		1	LS	\$10,058.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
270	830s87 WIRING, STREET LIGHTING, (SCHEMATIC 18)		1	LS	\$3,317.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
271	830s88 WIRING, STREET LIGHTING, (SCHEMATIC 19)		1	LS	\$10,914.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
272	830s89 WIRING, STREET LIGHTING, (SCHEMATIC 20)		1	LS	\$3,424.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
273	830s90 WIRING, STREET LIGHTING, (SCHEMATIC 21)		1	LS	\$5,885.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
274	830s91 WIRING, STREET LIGHTING, (SCHEMATIC 22)		1	LS	\$7,490.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
275	830s92 WIRING, STREET LIGHTING, (SCHEMATIC 23)		1	LS	\$535.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
276	830s93 WIRING, STREET LIGHTING, (SCHEMATIC 24)		1	LS	\$7,490.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
277	830s94 WIRING, STREET LIGHTING, (SCHEMATIC 25)		1	LS	\$9,202.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
278	830s95 WIRING, STREET LIGHTING, (SCHEMATIC 26)		1	LS	\$9,309.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
279	830s96 WIRING, STREET LIGHTING, (SCHEMATIC 27)		1	LS	\$1,284.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
280	831026 INSTALL OWNER FURN. TRAF. SIG. CNTRL. CAB., TYPE 2S		1	EA	\$1,819.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
281	831030 INSTALL OWNER FURN. TRAF. SIG. CNTRL. CAB., TYPE III		33	EA	\$2,750.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
282	831131 SIGNAL HEAD, VEHICLE, 3 SECTION 1-WAY		216	EA	\$1,370.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
283	831132 SIGNAL HEAD, VEHICLE, 3 SECTION 1-WAY, OPTICALLY		6	EA	\$2,301.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
284	831136 SIGNAL HEAD, BICYCLE, 3-SECTION 8"		2	EA	\$1,552.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
285	831137 SIGNAL HEAD, BICYCLE, 3-SECTION 4"		2	EA	\$1,552.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
286	831138 SIGNAL HEAD, VEHICLE, 3-SECTION 8"		9	EA	\$1,327.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
287	831139 SIGNAL HEAD, TRANSIT, 3-SECTION 8"		11	EA	\$1,637.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
288	831141 SIGNAL HEAD, VEHICLE, 4 SECTION 1-WAY		10	EA	\$1,712.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
289	831145 SIGNAL HEAD, VEHICLE, 4 SECTION 1-WAY, BIMODAL		5	EA	\$1,712.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
290	831160 SIGNAL HEAD, PEDESTRIAN COUNTDOWN, LED		191	EA	\$845.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
291	831175 BICYCLE PUSHBUTTON ASSEMBLY		3	EA	\$1,316.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
292	831180 APS PEDESTRIAN PUSHBUTTON ASSEMBLY		242	EA	\$1,487.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
293	831200 BOOM TRUCK AND OPERATOR FOR INSPECTOR		20	HR	\$171.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
294	831306 DETECTOR LOOP, 6 FT DIA.		184	EA	\$1,744.00	1.00	0.54%	\$1,744.00	\$1,744.00	0.00	\$0.00
295	831307 DETECTOR LOOP, PREFORMED, 6 FT DIA		135	EA	\$1,391.00	20.00	14.81%	\$27,820.00	\$19,474.00	6.00	\$8,346.00
296	831308 DETECTOR LOOP, PARALLELOGRAM		8	EA	\$3,210.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
297	831309 DETECTOR LOOP, PREFORMED, PARALLELOGRAM		8	EA	\$1,391.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
298	831401 AERIAL INNERDUCT		545	LF	\$21.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
299	831405 INTERCONNECT CABLE, AERIAL		235	LF	\$86.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
300	831410 INTERCONNECT CABLE, UNDERGROUND		175	LF	\$107.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
301	831450 TERMINAL CABINET		88	EA	\$1,134.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
302	831480 SPAN WIRE		525	LF	\$21.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
303	831521 RELOCATE PEDESTRIAN SIGNAL HEAD		1	EA	\$428.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
304	831541 RELOCATE CCTV CAMERA		2	EA	\$6,099.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
305	831542 RELOCATE EMERGENCY VEHICLE DETECTOR		1	EA	\$642.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
306	831550 EMERGENCY VEHICLE PREEMPTION DETECTOR, OPTICOM		38	EA	\$1,766.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
307	831555 VIDEO DETECTION CAMERA		4	EA	\$12,198.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
308	831556 CCTV CAMERA, PTZ		10	EA	\$14,841.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
309	831560 WIRELESS SENSOR		174	EA	\$1,573.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
310	831565 WIRELESS SENSOR ACCESS POINT		38	EA	\$6,752.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
311	831570 WIRELESS SENSOR REPEATER		25	EA	\$4,729.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
312	831600 SERVICE CABINET		25	EA	\$4,323.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
313	831602 SERVICE CABINET WITH STEP-DOWN TRANSFORMER, 32-		5	EA	\$11,449.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
314	831631 SERVICE WIRING (MADISON-MINOR)		1	LS	\$6,099.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
315	831633 SERVICE WIRING (MADISON-BOYLSTON)		1	LS	\$3,210.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
316	831634 SERVICE WIRING (MADISON-BROADWAY)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
317	831635 SERVICE WIRING (MADISON-11TH)		1	LS	\$1,177.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
318	831636 SERVICE WIRING (MADISON-12TH)		1	LS	\$4,708.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
319	831637 SERVICE WIRING (MADISON-13TH MIDBLOCK)		1	LS	\$2,247.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
320	831638 SERVICE WIRING (MADISON-14TH)		1	LS	\$1,070.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
321	831639 SERVICE WIRING (MADISON-15TH)		1	LS	\$1,391.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
322	831640 SERVICE WIRING (MADISON-16TH)		1	LS	\$1,926.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
323	831641 SERVICE WIRING (MADISON-17TH)		1	LS	\$1,712.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
324	831642 SERVICE WIRING (MADISON-18TH)		1	LS	\$1,177.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
325	831643 SERVICE WIRING (MADISON-19TH)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
326	831644 SERVICE WIRING (MADISON-20TH)		1	LS	\$1,391.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
327	831645 SERVICE WIRING (MADISON-E DENNY WAY)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
328	831647 SERVICE WIRING (MADISON-JOHN)		1	LS	\$1,070.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
329	831648 SERVICE WIRING (MADISON-MLK WAY)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
330	831649 SERVICE WIRING (MLK WAY-HARRISON)		1	LS	\$2,140.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
331	831650 SERVICE WIRING (UNION-19TH)		1	LS	\$1,284.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
332	831651 SERVICE WIRING (MADISON-10TH)		1	LS	\$4,601.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
333	831711 SIGNAL WIRING (SPRING-1ST)		1	LS	\$8,988.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
334	831712 SIGNAL WIRING (SPRING-2ND)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
335	831713 SIGNAL WIRING (SPRING-3RD)		1	LS	\$15,622.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
336	831714 SIGNAL WIRING (SPRING-4TH)		1	LS	\$1,819.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
337	831715 SIGNAL WIRING (SPRING-5TH)		1	LS	\$321.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
338	831716 SIGNAL WIRING (SPRING-6TH)		1	LS	\$1,712.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
339	831717 SIGNAL WIRING (SPRING-7TH)		1	LS	\$7,811.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
340	831718 SIGNAL WIRING (SPRING-8TH)		1	LS	\$10,700.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
341	831719 SIGNAL WIRING (SPRING-9TH)		1	LS	\$12,626.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
342	831720 SIGNAL WIRING (MADISON-1ST)		1	LS	\$10,486.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
343	831721 SIGNAL WIRING (MADISON-2ND)		1	LS	\$428.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
344	831722 SIGNAL WIRING (MADISON-3RD)		1	LS	\$14,017.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
345	831723 SIGNAL WIRING (MADISON-4TH)		1	LS	\$2,675.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
346	831725 SIGNAL WIRING (MADISON-6TH)		1	LS	\$6,848.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
347	831726 SIGNAL WIRING (MADISON-7TH)		1	LS	\$14,766.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
348	831727 SIGNAL WIRING (MADISON-8TH)		1	LS	\$14,124.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
349	831728		1	LS	\$19,902.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
350	831729		1	LS	\$14,231.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
351	831730		1	LS	\$34,133.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
352	831731		1	LS	\$12,091.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
353	831732		1	LS	\$12,198.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
354	831733		1	LS	\$20,223.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
355	831734		1	LS	\$25,894.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
356	831735		1	LS	\$11,342.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
357	831736		1	LS	\$25,466.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
358	831737		1	LS	\$13,910.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
359	831738		1	LS	\$23,647.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
360	831739		1	LS	\$13,268.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
361	831740		1	LS	\$11,021.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
362	831741		1	LS	\$15,087.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
363	831742		1	LS	\$8,132.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
364	831743		1	LS	\$14,659.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
365	831744		1	LS	\$19,688.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
366	831745		1	LS	\$11,449.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
367	831746		1	LS	\$4,815.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
368	831747		1	LS	\$12,733.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
369	831748		1	LS	\$19,688.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
370	831749		1	LS	\$8,560.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
371	831750		1	LS	\$11,449.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
372	831751		1	LS	\$4,601.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
373	831s11		1	LS	\$8,774.00	1.0000	100.00%	\$8,774.00	\$8,774.00	0.0000	\$0.00
374	831s13		1	LS	\$11,663.00	1.0000	100.00%	\$11,663.00	\$11,663.00	0.0000	\$0.00
375	831s15		1	LS	\$8,774.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
376	831s17		1	LS	\$19,260.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
377	831s20		1	LS	\$20,330.00	1.0000	100.00%	\$20,330.00	\$20,330.00	0.0000	\$0.00
378	831s22		1	LS	\$12,305.00	0.9000	90.00%	\$11,074.50	\$11,074.50	0.0000	\$0.00
379	831s25		1	LS	\$15,087.00	0.9000	90.00%	\$13,578.30	\$13,578.30	0.0000	\$0.00
380	831s26		1	LS	\$34,454.00	0.9000	90.00%	\$31,008.60	\$31,008.60	0.0000	\$0.00
381	831s27		1	LS	\$33,705.00	0.9000	90.00%	\$30,334.50	\$30,334.50	0.0000	\$0.00
382	831s28		1	LS	\$33,705.00	0.9000	90.00%	\$30,334.50	\$30,334.50	0.0000	\$0.00
383	831s29		1	LS	\$26,536.00	0.9000	90.00%	\$23,882.40	\$23,882.40	0.0000	\$0.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
384	831s30 TEMPORARY SIGNAL (MADISON-BOREN)		1	LS	\$38,841.00	0.9000	90.00%	\$34,956.90	\$34,956.90	0.0000	\$0.00
385	831s31 TEMPORARY SIGNAL (MADISON-MINOR)		1	LS	\$24,610.00	0.9000	90.00%	\$22,149.00	\$22,149.00	0.0000	\$0.00
386	831s32 TEMPORARY SIGNAL (MADISON-SUMMIT)		1	LS	\$16,692.00	0.9000	90.00%	\$15,022.80	\$15,022.80	0.0000	\$0.00
387	831s33 TEMPORARY SIGNAL (MADISON-BOYLSTON)		1	LS	\$19,474.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
388	831s34 TEMPORARY SIGNAL (MADISON-BROADWAY)		1	LS	\$54,035.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
389	831s35 TEMPORARY SIGNAL (MADISON-11TH)		1	LS	\$43,442.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
390	831s36 TEMPORARY SIGNAL (MADISON-12TH)		1	LS	\$60,562.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
391	831s37 TEMPORARY SIGNAL (MADISON-13TH)		1	LS	\$53,714.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
392	831s38 TEMPORARY SIGNAL (MADISON-14TH)		1	LS	\$92,983.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
393	831s39 TEMPORARY SIGNAL (MADISON-15TH)		1	LS	\$19,474.00	0.9000	90.00%	\$17,526.60	\$17,526.60	0.0000	\$0.00
394	831s40 TEMPORARY SIGNAL (MADISON-16TH)		1	LS	\$16,692.00	0.9000	90.00%	\$15,022.80	\$15,022.80	0.0000	\$0.00
395	831s41 TEMPORARY SIGNAL (MADISON-17TH)		1	LS	\$16,692.00	0.9000	90.00%	\$15,022.80	\$15,022.80	0.0000	\$0.00
396	831s43 TEMPORARY SIGNAL (MADISON-19TH)		1	LS	\$16,692.00	0.9000	90.00%	\$15,022.80	\$15,022.80	0.0000	\$0.00
397	831s44 TEMPORARY SIGNAL (MADISON-20TH)		1	LS	\$25,787.00	0.9000	90.00%	\$23,208.30	\$23,208.30	0.0000	\$0.00
398	831s45 TEMPORARY SIGNAL (MADISON-DENNY)		1	LS	\$22,256.00	0.9000	90.00%	\$20,030.40	\$20,030.40	0.0000	\$0.00
399	831s46 TEMPORARY SIGNAL (MADISON-23RD)		1	LS	\$16,692.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
400	831s47 TEMPORARY SIGNAL (MADISON-JOHN)		1	LS	\$39,055.00	0.9000	90.00%	\$35,149.50	\$35,149.50	0.0000	\$0.00
401	831s48 TEMPORARY SIGNAL (MADISON-MLK WAY)		1	LS	\$39,055.00	0.9000	90.00%	\$35,149.50	\$35,149.50	0.0000	\$0.00
402	831s73 DETECTION INDICATOR, LED BICYCLE BLUE LIGHT		2	EA	\$642.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
403	832005 POLE, STEEL STRAIN, TYPE T		1	EA	\$11,984.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
404	832015 POLE, STEEL STRAIN, TYPE X		1	EA	\$20,116.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
405	832020 POLE, STEEL STRAIN, TYPE Z		1	EA	\$22,898.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
406	832200 POLE, STEEL MAST ARM		32	EA	\$14,905.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
407	832201 POLE, STEEL DOUBLE MAST ARM		2	EA	\$21,186.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
408	832280 POLE, PEDESTRIAN, ALUMINUM LIGHTING, 14 FT		30	EA	\$2,964.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
409	832290 POLE, STEEL LIGHTING 25 to 35 FT		20	EA	\$4,922.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
410	832420 PEDESTAL, ALUMINUM, 10 FT		32	EA	\$3,938.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
411	832422 PEDESTAL, ALUMINUM, 12 FT		20	EA	\$4,986.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
412	832424 PEDESTAL, ALUMINUM, 14 FT		3	EA	\$5,275.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
413	832430 MAST ARM, 30 FT AND LESS		43	EA	\$9,662.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
414	832440 MAST ARM, 31 FT TO 40 FT		18	EA	\$11,513.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
415	832450 MAST ARM, 41 FT TO 50 FT		6	EA	\$15,975.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
416	832500 PEDESTRIAN PUSH-BUTTON POST		112	EA	\$1,177.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
417	832503 PEDESTRIAN PUSH-BUTTON, BRIDGE MOUNT		5	EA	\$428.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
418	832510 FOUNDATION, JOINT SIGNAL CONTROLLER/SERVICE		21	EA	\$6,827.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
419	832520	FOUNDATION, TRAFFIC SIGNAL CONTROL. CAB. TYPE III	11	EA	\$4,398.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
420	832521	FOUNDATION, SERVICE CABINET	4	EA	\$4,387.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
421	832523	FOUNDATION, SERVICE CABINET WITH STEP-DOWN	5	EA	\$4,387.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
422	832525	FOUNDATION, POLE TYPE T	1	EA	\$5,136.00	1.00	100.00%	\$5,136.00	\$0.00	1.00	\$5,136.00
423	832535	FOUNDATION, POLE TYPE X	1	EA	\$5,136.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
424	832540	FOUNDATION, POLE TYPE Z	1	EA	\$8,025.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
425	832544	FOUNDATION, POLE PEDESTRIAN LIGHTING	30	EA	\$2,536.00	1.00	3.33%	\$2,536.00	\$2,536.00	0.00	\$0.00
426	832545	FOUNDATION, STREET LIGHT POLE	20	EA	\$5,157.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
427	832550	FOUNDATION, PEDESTAL	55	EA	\$2,568.00	1.00	1.82%	\$2,568.00	\$0.00	1.00	\$2,568.00
428	832555	FOUNDATION, PEDESTRIAN PUSH BUTTON POST	112	EA	\$1,498.00	1.00	0.89%	\$1,498.00	\$0.00	1.00	\$1,498.00
429	832560	FOUNDATION, POLE, MAST ARM 30 FT & LESS	21	EA	\$3,114.00	3.00	14.29%	\$9,342.00	\$9,342.00	0.00	\$0.00
430	832565	FOUNDATION, POLE, MAST ARM 31 FT TO 40 FT	10	EA	\$4,494.00	4.00	40.00%	\$17,976.00	\$13,482.00	1.00	\$4,494.00
431	832570	FOUNDATION, POLE, MAST ARM 41 FT TO 50 FT	1	EA	\$4,494.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
432	832576	FOUNDATION, POLE DOUBLE MAST ARM	1	EA	\$4,494.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
433	832585	REMOVE FOUNDATION OBSTRUCTIONS	92000	FA	\$1.00	493067.31	535.94%	\$493,067.31	\$325,319.48	167747.83	\$167,747.83
434	832590	TEMPORARY POLE SUPPORT	18000	FA	\$1.00	2629.36	14.61%	\$2,629.36	\$2,629.36	0.00	\$0.00
435	832595	GROUT EXISTING POLE	20000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
436	832710	INSTALL POLE, KCM SA-201X/SA-201X(C), OWNER	2	EA	\$2,140.00	4.00	200.00%	\$8,560.00	\$8,560.00	0.00	\$0.00
437	832715	INSTALL POLE, KCM SA-201Z/SA-201Z(C), OWNER	8	EA	\$2,119.00	7.00	87.50%	\$14,833.00	\$14,833.00	0.00	\$0.00
438	832717	INSTALL POLE, KCM SA-201ZZ, OWNER FURNISHED	8	EA	\$2,119.00	3.00	37.50%	\$6,357.00	\$6,357.00	0.00	\$0.00
439	832719	INSTALL POLE, KCM SA-201ZZZ, OWNER FURNISHED	3	EA	\$2,108.00	3.00	100.00%	\$6,324.00	\$6,324.00	0.00	\$0.00
440	832722	CHIEF SEATTLE BASE AND COLLAR, CAST ALUMINUM, 12"	2	EA	\$23,594.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
441	832723	CHIEF SEATTLE BASE AND COLLAR, CAST ALUMINUM,	4	EA	\$23,594.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
442	832815	BRACKET ARM, 15 FT	1	EA	\$1,605.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
443	832838	ALADDIN BRACKET ARM ASSEMBLY, 8 FT	4	EA	\$2,729.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
444	832852	BRACKET ARM, 6 FT, STEEL	14	EA	\$738.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
445	832854	BRACKET ARM, 8 FT, STEEL	69	EA	\$835.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
446	832856	BRACKET ARM, 10 FT, STEEL	4	EA	\$963.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
447	832858	BRACKET ARM, 12 FT, STEEL	4	EA	\$1,370.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
448	832s01	FOUNDATION, BICYCLE PUSHBUTTON POST	3	EA	\$1,498.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
449	832s02	BICYCLE PUSHBUTTON POST	3	EA	\$1,252.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
450	832s09	FOUNDATION, POLE, JU/STEEL MAST ARM	30	EA	\$8,956.00	6.00	20.00%	\$53,736.00	\$0.00	6.00	\$53,736.00
451	832s11	POLE, KCM SA-201X/SA-201X(C)	26	EA	\$18,372.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
452	832s12	POLE, KCM SA-201Z/SA-201Z(C)	22	EA	\$25,017.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
453	832s13	POLE, KCM SA-201ZZ	32	EA	\$28,794.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
454	832s14 POLE, KCM SA-201ZZZ		10	EA	\$37,054.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
455	832s16 FOUNDATION, KCM SA-213D		26	EA	\$4,997.00	8.00	30.77%	\$39,976.00	\$24,985.00	3.00	\$14,991.00
456	832s17 FOUNDATION, KCM SA-213F		41	EA	\$7,875.00	17.00	41.46%	\$133,875.00	\$118,125.00	2.00	\$15,750.00
457	832s18 FOUNDATION, KCM SA-213H		8	EA	\$13,386.00	3.00	37.50%	\$40,158.00	\$40,158.00	0.00	\$0.00
458	832s21 OFFSET FOUNDATION, KCM SA-211		4	EA	\$6,634.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
459	832s22 PEDESTAL, ALUMINUM, 20 FT		1	EA	\$6,955.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
460	832s23 OFFSET FOUNDATION, POLE, JU/STEEL MAST ARM		1	EA	\$8,025.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
461	832s30 INSTALL MAST ARM, 30 FT AND LESS, OWNER FURNISHED		1	EA	\$1,391.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
462	833010 CONDUIT, PVC, 1 IN		1950	LF	\$12.00	94.50	4.85%	\$1,134.00	\$462.00	56.00	\$672.00
463	833020 CONDUIT, PVC, 2 IN		41694	LF	\$15.00	1874.50	4.50%	\$28,117.50	\$21,720.00	426.50	\$6,397.50
464	833030 CONDUIT, PVC, 3 IN		62883	LF	\$23.00	6331.50	10.07%	\$145,624.50	\$107,950.50	1638.00	\$37,674.00
465	833040 CONDUIT, PVC, 4 IN		382	LF	\$35.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
466	833060 CONDUIT, RGS, 3/4 IN		130	LF	\$37.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
467	833064 CONDUIT, RGS, 1 IN		1800	LF	\$21.00	182.00	10.11%	\$3,822.00	\$3,822.00	0.00	\$0.00
468	833074 CONDUIT, RGS, 2 IN		3835	LF	\$35.00	322.00	8.40%	\$11,270.00	\$10,640.00	18.00	\$630.00
469	833082 CONDUIT, RGS, 3 IN		865	LF	\$65.00	172.00	19.88%	\$11,180.00	\$11,180.00	0.00	\$0.00
470	833090 CONDUIT, RGS, 4 IN		20	LF	\$171.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
471	833200 TRENCHING, SCL SERVICE, CONDUIT		1805	LF	\$30.00	149.00	8.25%	\$4,470.00	\$3,690.00	26.00	\$780.00
472	833201 TRENCHING, SDOT, CONDUIT		26891	LF	\$30.00	2915.00	10.84%	\$87,450.00	\$63,450.00	800.00	\$24,000.00
473	833202 TRENCHING, SCL LIGHTING, CONDUIT		10485	LF	\$30.00	678.00	6.47%	\$20,340.00	\$17,190.00	105.00	\$3,150.00
474	833203 TRENCHING, SDOT/SCL LIGHTING, CONDUIT		1150	LF	\$30.00	21.00	1.83%	\$630.00	\$630.00	0.00	\$0.00
475	833204 TRENCHING, KCM, CONDUIT		4309	LF	\$30.00	547.00	12.69%	\$16,410.00	\$15,870.00	18.00	\$540.00
476	833220 CONDUIT RISER, 2 IN		6	EA	\$1,284.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
477	833230 CONDUIT RISER, 3 IN		48	EA	\$1,915.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
478	833301 HANDHOLE, TYPE 1		11	EA	\$1,166.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
479	833302 HANDHOLE, TYPE 2		235	EA	\$1,594.00	8.00	3.40%	\$12,752.00	\$7,970.00	3.00	\$4,782.00
480	833303 HANDHOLE, TYPE 3		177	EA	\$3,189.00	2.00	1.13%	\$6,378.00	\$3,189.00	1.00	\$3,189.00
481	833305 HANDHOLE, TYPE 5		145	EA	\$3,242.00	4.00	2.76%	\$12,968.00	\$6,484.00	2.00	\$6,484.00
482	833306 HANDHOLE, TYPE 6		11	EA	\$4,954.00	4.00	36.36%	\$19,816.00	\$19,816.00	0.00	\$0.00
483	833307 HANDHOLE, TYPE 2R		30	EA	\$1,755.00	1.00	3.33%	\$1,755.00	\$1,755.00	0.00	\$0.00
484	833308 HANDHOLE, TYPE 3R		16	EA	\$3,371.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
485	833311 HANDHOLE, TYPE 5R		16	EA	\$4,077.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
486	833s01 LID, HANDHOLE, TYPE 6		5	EA	\$2,996.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
487	833s02 LID, HANDHOLE, TYPE 5		4	EA	\$2,301.00	1.00	25.00%	\$2,301.00	\$2,301.00	0.00	\$0.00
488	833s03 CONDUIT ENCASEMENT SYSTEM		458	LF	\$134.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
489	833s05 CONDUIT, RGS, 3 IN, AREAWAY		20	LF	\$150.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
490	833s06 UTILITY VAULT, 7'-2" X 4'-10" X 5'-2"		1	EA	\$13,910.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
491	835s01 STATION PLATFORM SPRING AND 3RD AVENUE EB		1	LS	\$36,748.00	0.6803	68.03%	\$24,999.66	\$0.00	0.6803	\$24,999.66
492	835s02 STATION PLATFORM SPRING AND 4TH AVENUE EB		1	LS	\$42,645.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
493	835s03 STATION PLATFORM SPRING AND 8TH AVENUE EB		1	LS	\$44,252.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
494	835s04 STATION PLATFORM MADISON AND 3RD AVENUE WB		1	LS	\$36,432.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
495	835s05 STATION PLATFORM MADISON AND 5TH AVENUE WB		1	LS	\$44,584.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
496	835s06 STATION PLATFORM MADISON AND 8TH AVENUE WB		1	LS	\$94,859.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
497	835s07 STATION PLATFORM MADISON AND TERRY AVENUE		1	LS	\$175,591.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
498	835s08 STATION PLATFORM MADISON AND BOYLSTON AVENUE		1	LS	\$328,434.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
499	835s09 STATION PLATFORM MADISON AND EAST UNION STREET		1	LS	\$310,737.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
500	835s10 STATION PLATFORM MADISON AND 17TH AVENUE WB		1	LS	\$37,462.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
501	835s11 STATION PLATFORM MADISON AND 17TH AVENUE EB		1	LS	\$37,593.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
502	835s12 STATION PLATFORM MADISON AND EAST DENNY WAY WB		1	LS	\$35,915.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
503	835s13 STATION PLATFORM MADISON AND EAST DENNY WAY EB		1	LS	\$36,891.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
504	835s14 STATION PLATFORM MADISON AND 23RD AVENUE WB		1	LS	\$38,439.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
505	835s15 STATION PLATFORM MADISON AND 24TH AVENUE EB		1	LS	\$29,997.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
506	835s16 STATION PLATFORM MADISON AND MLK WAY		1	LS	\$36,917.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
507	835s17 STATION PLATFORM EAST UNION AND 12TH AVENUE		1	LS	\$32,499.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
508	835s18 STATION PLATFORM EAST MADISON STREET AND 27TH		1	LS	\$36,662.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
509	835s19 STATION PLATFORM MADISON AND 1ST AVE NB		1	LS	\$28,943.00	0.6910	69.10%	\$19,999.61	\$19,999.61	0.0000	\$0.00
510	835s20 EXTRA LAMINATED TEMPERED GLASS PANELS		20	EA	\$480.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
511	835s21 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR208		3	EA	\$69,348.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
512	835s22 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR206		5	EA	\$67,803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
513	835s23 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR206LP		8	EA	\$67,598.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
514	835s24 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR126		8	EA	\$45,907.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
515	835s25 INSTALL OWNER FURNISHED, METRO ROUTE SIGNAGE		22	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
516	835s26 INSTALL OWNER FURNISHED, TRASH RECEPTACLE		19	EA	\$124.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
517	835s27 INSTALL OWNER FURNISHED, TICKET VENDING MACHINE		3	EA	\$2,675.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
518	835s28 INSTALL OWNER FURNISHED, TECH PYLON WITH ORCA		21	EA	\$2,140.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
519	835s29 INSTALL OWNER FURNISHED, BENCH		25	EA	\$125.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
520	835s30 INSTALL OWNER FURNISHED, BLADE		41	EA	\$314.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
521	835s31 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR125		1	EA	\$44,605.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
522	835s40 KCM POWER PEDESTAL		15	EA	\$6,153.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
523	835s41 KCM POWER PEDESTAL WITH STEP-DOWN		3	EA	\$6,024.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.		Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
524	835s42	FOUNDATION, KCM POWER PEDESTAL		15	EA	\$4,398.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
525	835s43	FOUNDATION, KCM POWER PEDESTAL WITH STEP-DOWN		3	EA	\$4,398.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
526	835s50	KCM STATION WIRING, SPRING ST & 3RD AVE		1	LS	\$4,066.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
527	835s51	KCM STATION WIRING, SPRING ST & 4TH AVE		1	LS	\$2,033.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
528	835s52	KCM STATION WIRING, SPRING ST & 8TH AVE		1	LS	\$1,391.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
529	835s53	KCM STATION WIRING, MADISON ST & 3RD AVE		1	LS	\$1,926.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
530	835s54	KCM STATION WIRING, MADISON & 5TH AVE		1	LS	\$1,498.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
531	835s55	KCM STATION WIRING, MADISON & 8TH AVE		1	LS	\$1,391.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
532	835s56	KCM STATION WIRING, MADISON & TERRY AVE		1	LS	\$3,638.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
533	835s57	KCM STATION WIRING, MADISON & BOYLSTON AVE		1	LS	\$7,383.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
534	835s58	KCM STATION WIRING, MADISON & E UNION ST		1	LS	\$7,597.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
535	835s59	KCM STATION WIRING, MADISON & 17TH AVE WB		1	LS	\$5,243.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
536	835s60	KCM STATION WIRING, MADISON & 17TH AVE EB		1	LS	\$1,712.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
537	835s61	KCM STATION WIRING, MADISON & E DENNY WAY WB		1	LS	\$2,354.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
538	835s62	KCM STATION WIRING, MADISON & E DENNY WAY EB		1	LS	\$3,317.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
539	835s63	KCM STATION WIRING, MADISON & 23RD AVE WB		1	LS	\$1,712.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
540	835s64	KCM STATION WIRING, MADISON & 24TH AVE EB		1	LS	\$2,782.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
541	835s65	KCM STATION WIRING, MADISON & MLK BLVD WB		1	LS	\$2,033.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
542	835s66	KCM STATION WIRING, MADISON & 27TH AVE EB		1	LS	\$3,317.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
543	835s67	KCM STATION WIRING, 1ST AVE NB		1	LS	\$1,926.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
544	842s01	YELLOW DETECTABLE GUIDANCE STRIP		134	LF	\$27.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
545	844s05	ADJUST EXISTING SCL VAULT ACCESS		15	EA	\$496.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
546	845s01	ARTWORK FOUNDATION		1	LS	\$18,217.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
547	846s01	PONY BAR RAMP		1	LS	\$15,473.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
548	2109006	MOBILIZATION-SCHEDULE 2	T	1	LS	\$500,000.00	1.0000	100.00%	\$500,000.00	\$500,000.00	0.0000	\$0.00
549	2207010	SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID	T	50405	SF	\$2.00	12708.90	25.21%	\$25,417.80	\$18,503.80	3457.00	\$6,914.00
550	2401017	MINERAL AGGREGATE, TYPE 17	T	4520	TN	\$51.00	1781.12	39.41%	\$90,837.12	\$61,134.72	582.40	\$29,702.40
551	2705008	MAINTENANCE HOLE, TYPE 204A	T	1	EA	\$9,228.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
552	2705108	EXTRA DEPTH, TYPE 204A MAINTENANCE HOLE	T	3	VF	\$750.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
553	2710s01	TEMPORARY WATER MAINS AND SERVICES	T	1	LS	\$237,720.00	0.4417	44.17%	\$105,000.92	\$60,000.53	0.1893	\$45,000.39
554	2711112	PIPE, WM, D.I., CL 52, 12 IN, RJ, INCL. FITTINGS	T	3964	LF	\$219.00	975.00	24.60%	\$213,525.00	\$213,525.00	0.00	\$0.00
555	2711116	PIPE, WM, D.I., CL 52, 16 IN, RJ, INCL. FITTINGS	T	1000	LF	\$263.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
556	2711120	PIPE, WM, D.I., CL 52, 20 IN, RJ, INCL. FITTINGS	T	319	LF	\$432.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
557	2711208	BEDDING, WATER MAIN, CL B, 8 IN PIPE	T	318	LF	\$39.00	46.00	14.47%	\$1,794.00	\$1,794.00	0.00	\$0.00
558	2711212	BEDDING, WATER MAIN, CL B, 12 IN PIPE	T	5128	LF	\$38.00	2376.60	46.35%	\$90,310.80	\$66,047.80	638.50	\$24,263.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
559	2711216 BEDDING, WATERMAIN, CL B, 16 IN PIPE	T	1000	LF	\$37.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
560	2711220 BEDDING, WATERMAIN, CL B, 20 IN PIPE	T	319	LF	\$56.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
561	2711400 BLOCKING, CEMENT CONCRETE	T	63	CY	\$3,900.00	12.74	20.22%	\$49,686.00	\$49,686.00	0.00	\$0.00
562	2711500 STATION, ELECTROLYSIS TEST	T	31	EA	\$7,659.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
563	2711505 SACRIFICIAL ANODE BONDED TO PIPE	T	244	EA	\$226.00	87.00	35.66%	\$19,662.00	\$15,820.00	17.00	\$3,842.00
564	2711s01 SUPPORT SPU WITH JOINT CLAMP EXISTING PIPE	T	1	LS	\$31,328.00	1.0000	100.00%	\$31,328.00	\$31,328.00	0.0000	\$0.00
565	2711s02 SUPPORT SPU WITH CUT, CAP, AND CONNECT	T	44	EA	\$5,383.00	26.00	59.09%	\$139,958.00	\$123,809.00	3.00	\$16,149.00
566	2711s07 PIPE, WM, D.I. CL 53 MIN, 8 IN, RJ, POLYETHYLENE	T	318	LF	\$146.00	30.00	9.43%	\$4,380.00	\$4,380.00	0.00	\$0.00
567	2711s08 PIPE, WM, D.I. CL 53 MIN, 12 IN, RJ, POLYETHYLENE	T	1164	LF	\$176.00	1391.60	119.55%	\$244,921.60	\$132,545.60	638.50	\$112,376.00
568	2711s09 DAILY BLOCK, CEMENT CONCRETE, PRECAST	T	7	EA	\$2,956.00	6.00	85.71%	\$17,736.00	\$17,736.00	0.00	\$0.00
569	2712004 VALVE, GATE, 4 IN	T	8	EA	\$2,037.00	2.00	25.00%	\$4,074.00	\$4,074.00	0.00	\$0.00
570	2712006 VALVE, GATE, 6 IN	T	31	EA	\$2,405.00	6.00	19.35%	\$14,430.00	\$9,620.00	2.00	\$4,810.00
571	2712008 VALVE, GATE, 8 IN	T	5	EA	\$4,042.00	1.00	20.00%	\$4,042.00	\$4,042.00	0.00	\$0.00
572	2712012 VALVE, GATE, 12 IN	T	26	EA	\$6,265.00	13.00	50.00%	\$81,445.00	\$75,180.00	1.00	\$6,265.00
573	2712116 VALVE, BUTTERFLY, 16 IN	T	3	EA	\$19,786.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
574	2712120 VALVE, BUTTERFLY, 20 IN	T	2	EA	\$11,421.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
575	2712500 VALVE BOX, CAST IRON	T	70	EA	\$334.00	6.00	8.57%	\$2,004.00	\$2,004.00	0.00	\$0.00
576	2712600 VALVE CHAMBER, PRECAST, 8'X10'	T	5	EA	\$86,889.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
577	2714005 HYDRANT, 6 IN CONN, TYPE 310	T	15	EA	\$7,186.00	2.00	13.33%	\$14,372.00	\$14,372.00	0.00	\$0.00
578	2714010 HYDRANT, 6 IN CONN, TYPE 311	T	1	EA	\$7,493.00	1.00	100.00%	\$7,493.00	\$7,493.00	0.00	\$0.00
579	2715s01 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL,	T	43	EA	\$1,400.00	11.00	25.58%	\$15,400.00	\$15,400.00	0.00	\$0.00
580	2715s02 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL, 4	T	18	EA	\$2,053.00	2.00	11.11%	\$4,106.00	\$4,106.00	0.00	\$0.00
581	2715s03 SUPPORT SPU WITH NEW WATER SERVICE, 4 IN TO 8 IN	T	1	EA	\$1,056.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
582	2715s04 SUPPORT SPU WITH WATER SERVICE RETIREMENT	T	2	EA	\$1,056.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
583	2717004 BEDDING, CL B, 4 IN PIPE	T	26	LF	\$27.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
584	2717006 BEDDING, CL B, 6 IN PIPE	T	55	LF	\$26.00	56.00	101.82%	\$1,456.00	\$546.00	35.00	\$910.00
585	2717008 BEDDING, CL B, 8 IN PIPE	T	12	LF	\$39.00	9.00	75.00%	\$351.00	\$0.00	9.00	\$351.00
586	2718064 PIPE, SS or SSS, PVC D3034 SDR 35, 4 IN	T	26	LF	\$466.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
587	2718066 PIPE, SS or SSS, PVC D3034 SDR 35, 6 IN	T	55	LF	\$225.00	72.00	130.91%	\$16,200.00	\$8,325.00	35.00	\$7,875.00
588	2718238 PIPE, SD, D.I., CL 50, 8 IN	T	12	LF	\$401.00	9.00	75.00%	\$3,609.00	\$0.00	9.00	\$3,609.00
589	2719004 SEWER CLEANOUT, 4 IN	T	2	EA	\$825.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
590	2719008 SEWER CLEANOUT, 8 IN	T	1	EA	\$1,521.00	1.00	100.00%	\$1,521.00	\$0.00	1.00	\$1,521.00
591	2833235 CONDUIT RISER, 4 IN	T	2	EA	\$2,996.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
592	2833305 HANDHOLE, TYPE 5	T	1	EA	\$3,424.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
593	2837s01 METRO COMFORT STATION-BREAK ROOM	T	1	LS	\$370,221.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
594	2843s01 CONCRETE ENCASED DUCT BANK (9-5" RGS)	T	46	LF	\$2,611.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
595	2843s02 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS) 2-4" PVC	T	48	LF	\$1,309.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
596	2843s03 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS, 2-4" PVC)	T	74	LF	\$1,148.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
597	2843s04 HSFTB ENCASED DUCT BANK (2-4" PVC)	T	72	LF	\$349.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
598	2843s05 HSFTB ENCASED DUCT BANK (4-4" PVC)	T	10	LF	\$2,009.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
599	2843s06 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS)	T	12	LF	\$2,462.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
600	2843s07 CONDUIT 2-4" PVC DIRECT BURY	T	38	LF	\$169.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
601	2844s01 ENLARGED VAULT ROOF OPENING	T	7	EA	\$7,476.00	5.00	71.43%	\$37,380.00	\$7,476.00	4.00	\$29,904.00
602	2844s02 VAULT 133M013 ACCESS MODIFICATION	T	1	EA	\$10,636.00	1.00	100.00%	\$10,636.00	\$10,636.00	0.00	\$0.00
603	2844s04 REPLACE ACCESS FRAME AND COVER	T	17	EA	\$2,071.00	9.00	52.94%	\$18,639.00	\$16,568.00	1.00	\$2,071.00
604	2844s06 SCL VAULT, 444-LA	T	1	EA	\$21,550.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
605	2844s07 SCL VAULT, 712-LA	T	1	EA	\$44,867.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

SUBTOTAL: Base Bid	\$24,858,267.47	\$22,184,790.03	\$2,673,477.44
SALES TAX: Base Bid	\$181,600.83	\$151,305.64	\$30,295.19
Retainage: Base Bid	\$0.00	\$0.00	\$0.00
Materials on Hand	\$369,027.22	\$448,172.44	-\$79,145.22
Net Payment: Base Bid	\$25,408,895.52	\$22,784,268.11	\$2,624,627.41

Additive Bid

606	3105011 CONSTRUCTION SURVEYING-ADDITIVE		1	LS	\$ 5,190.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
607	3108005 CRITICAL PATH SCHEDULE UPDATE, MIN. BID = \$2500 per		1	EA	\$ 2,500.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
608	3109011 MOBILIZATION-SCHEDULE 3		1	LS	\$ 200,000.00	1.0000	100.00%	\$200,000.00	\$200,000.00	0.0000	\$0.00
609	3110011 MAINTENANCE AND PROTECTION OF TRAFFIC CONTROL		1	LS	\$ 533,554.00	0.2000	20.00%	\$106,710.80	\$106,710.80	0.0000	\$0.00
610	3201005 CLEARING & GRUBBING		800	SF	\$ 1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
611	3202035 REMOVE CEMENT CONCRETE SIDEWALK		500	SY	\$ 37.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
612	3202045 REMOVE PAVEMENT		3108	SY	\$ 45.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
613	3202062 REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING		1242	SY	\$ 84.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
614	3202190 REMOVE PIPE		325	LF	\$ 50.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
615	3202325 REMOVE GATE VALVE		3	EA	\$ 747.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
616	3202335 REMOVE HYDRANT		1	EA	\$ 1,657.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
617	3202351 REMOVE PAVEMENT INCLUDING RAIL AND CABLE CAR		360	SY	\$ 108.00	452.30	125.64%	\$48,848.40	\$48,848.40	0.00	\$0.00
618	3202480 REMOVE TREE		3	EA	\$ 2,644.00	3.00	100.00%	\$7,932.00	\$7,932.00	0.00	\$0.00
619	3202505 REMOVE VALVE CHAMBER		2	EA	\$ 1,495.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
620	3202770 SAWCUT RIGID PAVEMENT, FULL DEPTH		234	LF	\$ 5.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
621	3202825 ABANDON VALVE CHAMBER		1	EA	\$ 811.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
622	3202850 ABANDON AND FILL PIPE		0	LF	\$ 10.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
623	3202s03 REMOVE, STORE AND REINSTALL MOSAIC TILE		1	EA	\$ 743.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
624	3202s12 REMOVE CURB, GRANITE W/ SALVAGE		730	LF	\$ 25.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
625	3204005 COMMON EXCAVATION		794	CY	\$ 67.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
626	3207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID		364	SF	\$ 15.00	186.00	51.10%	\$2,790.00	\$2,790.00	0.00	\$0.00
627	3401002 MINERAL AGGREGATE, TYPE 2		1456	TN	\$ 110.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
628	3401017 MINERAL AGGREGATE, TYPE 17		107	TN	\$ 51.00	196.30	183.46%	\$10,011.30	\$10,011.30	0.00	\$0.00
629	3401209 MINERAL AGGREGATE, TYPE 9		3	CY	\$ 83.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
630	3504260 PAVEMENT PATCH, TEMPORARY		30	TN	\$ 400.00	44.93	149.77%	\$17,972.00	\$17,972.00	0.00	\$0.00
631	3505096 ROADWAY CEM CONC, VARIABLE MIXES, 12 IN		2939	SY	\$ 130.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
632	3505136 ROADWAY CEM CONC, HES (24 HR), 12 IN		1686	SY	\$ 171.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
633	3505s02 PCCP PANEL REINFORCING		32	EA	\$ 443.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
634	3705451 INLET, TYPE 250B		7	EA	\$ 4,009.00	7.00	100.00%	\$28,063.00	\$28,063.00	0.00	\$0.00
635	3708058 PIPE, CB CONN, D.I., CL 50, 8 IN		64	LF	\$ 221.00	58.10	90.78%	\$12,840.10	\$12,840.10	0.00	\$0.00
636	3708258 PIPE, INLET CONN, D.I., CL 50, 8 IN		116	LF	\$ 224.00	120.60	103.97%	\$27,014.40	\$27,014.40	0.00	\$0.00
637	3708s03 4 INCH DRAIN PIPE, GIP, SCH 40		2	EA	\$ 1,093.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
638	3717008 BEDDING, CL B, 8 IN PIPE		180	LF	\$ 43.00	178.70	99.28%	\$7,684.10	\$7,684.10	0.00	\$0.00
639	3717100 TELEVISION INSPECTION		64	LF	\$ 44.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
640	3717888 TEE, 8 IN, CUT-IN EXISTING CONC PIPE		2	EA	\$ 1,226.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
641	3720005 ADJUST EXISTING MH, CB, OR VC		10	EA	\$ 446.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
642	3720045 ADJUST EXISTING HANDHOLE		1	EA	\$ 50.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
643	3720230 UTILITY CASTING, TYPE 230		7	EA	\$ 1,222.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
644	3801s01 CONSTRUCTION STORMWATER & EROSION CONTROL		1	LS	\$ 5,000.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
645	3802003 SEEDED LAWN INSTALLATION		551	SF	\$ 2.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
646	3802065 TREE, DECIDUOUS, 1-3/4 IN TO 2 IN CAL		3	EA	\$ 803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
647	3802160 TOPSOIL, TYPE A		20	CY	\$ 161.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
648	3802360 TREE ROOT BARRIER		84	LF	\$ 21.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
649	3802725 FLEXIBLE POROUS SURFACE TREATMENT		2335	SF	\$ 22.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
650	3802s04 LANDSCAPE ESTABLISHMENT - BID ADDITIVE, MIN. BID =		1	LS	\$ 2,140.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
651	3804025 CURB, CEM CONC W/ 25% POZZOLANS		1426	LF	\$ 30.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
652	3813120 RESET MONUMENT AND MONUMENT FRAME AND COVER		2	EA	\$ 2,597.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
653	3814205 SIDEWALK, CEM CONC W/ 25% POZZOLANS		390	SY	\$ 81.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
654	3814210 SIDEWALK, THICKENED EDGE W/ 25% POZZOLANS		1426	LF	\$ 10.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
655	3819018 DRIVEWAY, CEM CONC, HES (24 HRS), 8 IN		41	SY	\$ 199.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
656	4109012 MOBILIZATION-SCHEDULE 4	T	1	LS	\$ 50,000.00	1.0000	100.00%	\$50,000.00	\$50,000.00	0.0000	\$0.00
657	4207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID	T	6725	SF	\$ 2.00	2476.00	36.82%	\$4,952.00	\$4,952.00	0.00	\$0.00
658	4401017 MINERAL AGGREGATE, TYPE 17	T	527	TN	\$ 46.00	300.90	57.10%	\$13,841.40	\$13,841.40	0.00	\$0.00
659	4710s02 TEMPORARY WATER MAINS AND SERVICES - ADDITIVE	T	1	LS	\$ 35,611.00	0.4384	43.84%	\$15,611.86	\$15,611.86	0.0000	\$0.00
660	4711212 BEDDING, WATER MAIN, CL B, 12 IN PIPE	T	1133	LF	\$ 38.00	402.00	35.48%	\$15,276.00	\$15,276.00	0.00	\$0.00
661	4711400 BLOCKING, CEMENT CONCRETE	T	9	CY	\$ 3,900.00	0.59	6.56%	\$2,301.00	\$2,301.00	0.00	\$0.00
662	4711500 STATION, ELECTROLYSIS TEST	T	3	EA	\$ 2,500.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
663	4711505 SACRIFICIAL ANODE BONDED TO PIPE	T	64	EA	\$ 225.00	23.00	35.94%	\$5,175.00	\$5,175.00	0.00	\$0.00
664	4711s02 SUPPORT SPU WITH CUT, CAP, AND CONNECT	T	9	EA	\$ 4,936.00	4.00	44.44%	\$19,744.00	\$19,744.00	0.00	\$0.00
665	4711s08 PIPE, WM, D.I. CL 53 MIN, 12 IN, RJ, POLYETHYLENE	T	1133	LF	\$ 189.00	402.00	35.48%	\$75,978.00	\$75,978.00	0.00	\$0.00
666	4711s09 DAILY BLOCK, CEMENT CONCRETE, PRECAST	T	2	EA	\$ 2,862.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
667	4712006 VALVE, GATE, 6 IN	T	1	EA	\$ 4,061.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
668	4712012 VALVE, GATE, 12 IN	T	4	EA	\$ 4,955.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
669	4712500 VALVE BOX, CAST IRON	T	5	EA	\$ 634.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
670	4714010 HYDRANT, 6 IN CONN, TYPE 311	T	1	EA	\$ 11,507.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
671	4715s01 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL,	T	21	EA	\$ 1,383.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

SUBTOTAL: Additive Bid	\$672,745.36	\$672,745.36		\$0.00
SALES TAX: Additive Bid	\$20,795.13	\$20,795.13		\$0.00
Retainage: Additive Bid	\$0.00	\$0.00		\$0.00
Net Payment: Additive Bid	\$693,540.49	\$693,540.49		\$0.00

SUBTOTAL: Base Bid + Additive Bid	\$25,531,012.83	\$22,857,535.39		\$2,673,477.44
SALES TAX: Base Bid + Additive Bid	\$202,395.96	\$172,100.77		\$30,295.19
Retainage: Base Bid + Additive Bid	\$0.00	\$0.00		\$0.00
Net Payment: Base Bid + Additive Bid	\$26,102,436.01	\$23,477,808.60		\$2,624,627.41

Change Orders

ITEM NO.	DESCRIPTION	Taxable	CO Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 001											
1001	CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER		320	HR	\$224.00	1112.00	347.50%	\$249,088.00	\$200,928.00	215.00	\$48,160.00
1002	CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER (P		40	HR	\$320.00	262.00	655.00%	\$83,840.00	\$65,120.00	58.50	\$18,720.00
1003	CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER	T	320	HR	\$224.00	352.00	110.00%	\$78,848.00	\$52,864.00	116.00	\$25,984.00
1004	CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER	T	40	HR	\$320.00	52.50	131.25%	\$16,800.00	\$14,720.00	6.50	\$2,080.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 002											
2001	TEE, DI, 8 INCH		10	EA	\$1,794.00	10.00	100.00%	\$17,940.00	\$17,940.00	0.00	\$0.00
Change Order No. 003											
107	MINERAL AGGREGATE, TYPE 2		1350	TN	\$110.00	219.78	16.28%	\$24,175.80	\$24,175.80	0.00	\$0.00
3001	SUBGRADE STABILIZATION		500	CY	\$250.68	363.50	72.70%	\$91,122.18	\$78,337.50	51.00	\$12,784.68
3002	SUBGRADE STABILIZATION (PREMIUM TIME)		250	CY	\$343.02	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 004											
4001	RECOVERY OF THE CRITICAL PATH		1	LS	\$266,212.00	1.0000	100.00%	\$266,212.00	\$266,212.00	0.0000	\$0.00
Change Order No. 005											
5001	MISC DSCS AND EGINEER DIRECTED WORK (GUIDEWAY)		1	LS	\$16,183.24	1.0000	100.00%	\$16,183.24	\$16,183.24	0.0000	\$0.00
5002	MISC DSCS AND ENGINEER DIRECTED WORK (SITEWORK)		1	LS	\$36,838.49	1.0000	100.00%	\$36,838.49	\$36,838.49	0.0000	\$0.00
5003	MISC DSCS AND ENGINEER DIRECTED WORK (SYSTEMS)		1	LS	\$51,162.11	1.0000	100.00%	\$51,162.11	\$51,162.11	0.0000	\$0.00
5004	MISC DSCS AND ENGIENER DIRECTED WORK (SCL NETWORK)	T	1	LS	\$2,361.72	1.0000	100.00%	\$2,361.72	\$2,361.72	0.0000	\$0.00
5005	MISC DSCS AND ENGINEER DIRECTED WORK (SPU WATER)	T	1	LS	\$12,987.28	1.0000	100.00%	\$12,987.28	\$12,987.28	0.0000	\$0.00
Change Order No. 006											
6001	TEMPORARY SIGNAL (MADISON-4TH)		1	LS	\$13,900.87	0.9000	90.00%	\$12,510.78	\$12,510.78	0.0000	\$0.00
6002	TEMPORARY SIGNAL (MADISON-5TH)		1	LS	\$18,919.91	0.9000	90.00%	\$17,027.92	\$17,027.92	0.0000	\$0.00
6003	ADDITIONAL SIGNAL SHIFTS (MADISON-4TH, MADISON-5TH)		10000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 007											
7001	DC02 MISC DESIGN CLARIFICATIONS- SIGNAL AND CONDUIT (MADISON-19TH)		1	LS	\$5,150.57	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
7002	DC03 MISC DESIGN CLARIFICATIONS- SIGNAL (MADISON-19TH, SPRING-7TH, SPRING-10TH)		1	LS	\$1,458.51	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
7003	DC03 MISC DESIGN REVISIONS FOR SIGNAL (SPRING-7TH, SPRING-10TH)		1	LS	\$21,735.59	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
7004	DC03 MISC DESIGN REVISIONS (SCL)	T	1	LS	\$6,912.53	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
Change Order No. 008											
8	TRAFFIC CONTROL PEACE OFFICERS		22	HR	\$159.00	8.00	36.36%	\$1,272.00	\$1,272.00	0.00	\$0.00
11	ENGINEER DIRECTED TEMPORARY BUSINESS AND PUBLIC ACCESS		12000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
158	TELEVISION INSPECTION		298	LF	\$5.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
8001	REPAIR 10-INCH PSS	T	1	LS	\$156,000.00	1.0000	100.00%	\$156,000.00	\$78,000.00	0.5000	\$78,000.00
Change Order No. 009											

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
9001	ADDITIONAL TEMPORARY SIGNAL (MADISON-E DENNY WAY)		1	LS	\$12,252.24	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
9002	ADDITIONAL SIGNAL WIRING AND MATERIAL (MADISON-E DENNY WAY)		1	LS	\$8,669.99	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
Change Order No. 010											
452	POLE, KCM SA-201Z/SA-201Z(c)		1	EA	\$25,017.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
437	INSTALL POLE, KCM SA-201Z/SA-201Z(c), OWNER FURNISHED		-1	EA	\$2,119.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
10001	DC05 MISC DESIGN REVISIONS AND GV AT 27TH- SPU	T	1	LS	\$5,691.29	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
10002	DC05 MISC DESIGN REVISIONS- SYSTEMS		1	LS	\$10,614.53	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
Change Order No. 011											
11001	REVISED OCS FOUNDATION DIAMETER TYPE SA-213H(M)		5	EA	\$19,066.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 012											
12001	UTILITY VERIFICATION EXCAVATION, WATERMAIN	T	34	EA	\$4,200.00	34.00	100.00%	\$142,800.00	\$142,800.00	0.00	\$0.00
Change Order No. 013											
13001	MISC DSCS AND ENGINEER DIRECTED WORK (GUIDEWAY)		1	LS	\$6,112.44	1.0000	100.00%	\$6,112.44	\$6,112.44	0.0000	\$0.00
13002	MISC DSCS AND ENGINEER DIRECTED WORK (SCL LIGHTING)		1	LS	\$18,294.48	1.0000	100.00%	\$18,294.48	\$18,294.48	0.0000	\$0.00
13003	MISC DSCS AND ENGINEER DIRECTED WORK (SCL NETWORK)	T	1	LS	\$18,036.29	1.0000	100.00%	\$18,036.29	\$18,036.29	0.0000	\$0.00
13004	MISC DSCS AND ENGINEER DIRECTED WORK (SITEWORK)		1	LS	\$32,094.90	1.0000	100.00%	\$32,094.90	\$32,094.90	0.0000	\$0.00
13005	MISC DSCS AND ENGINEER DIRECTED WORK (SPU DRAINAGE)		1	LS	\$44,732.49	1.0000	100.00%	\$44,732.49	\$44,732.49	0.0000	\$0.00
13006	MISC DSCS AND ENGINEER DIRECTED WORK (SPU WATER)	T	1	LS	\$10,885.54	1.0000	100.00%	\$10,885.54	\$10,885.54	0.0000	\$0.00
Change Order No. 014											
14001	ADDITIONAL TRAFFIC CONTROL PEACE OFFICERS		28000	HR	\$154.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 015											
15001	SPRING 1ST TO 3RD IMPACTS (SYSTEMS)		1	LS	\$133,993.17	1.0000	100.00%	\$133,993.17	\$133,993.17	0.0000	\$0.00
15002	SPRING 1ST TO 3RD IMPACTS (GUIDEWAY)		1	LS	\$17,596.66	1.0000	100.00%	\$17,596.66	\$17,596.66	0.0000	\$0.00
15003	SPRING 1ST TO 3RD IMPACTS (SCL NETWORK)		1	LS	\$36,336.08	1.0000	100.00%	\$36,336.08	\$36,336.08	0.0000	\$0.00

Progress Estimate #: **9**

Cutoff Date: 6/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
SUBTOTAL: Change Orders								\$1,595,251.57	\$1,409,522.89		\$185,728.68
SALES TAX: Change Orders								\$44,968.69	\$34,097.13		\$10,871.56
Retainage: Change Orders								\$0.00	\$0.00		\$0.00
Net Payment: Change Orders								\$1,640,220.26	\$1,443,620.02		\$196,600.24
SUBTOTAL: Base Bid + Change Order(s)								\$26,453,519.04	\$23,594,312.92		\$2,859,206.12
SALES TAX: Base Bid + Change Order(s)								\$226,569.52	\$185,402.77		\$41,166.75
Retainage: Base Bid + Change Orders								\$0.00	\$0.00		\$0.00
Net Payment: Base Bid + Change Order(s)								\$27,049,115.78	\$24,227,888.13		\$2,821,227.65
SUBTOTAL: Base Bid + Additive + Change Order(s)								\$27,126,264.40	\$24,267,058.28		\$2,859,206.12
SALES TAX: Base Bid + Additive + Change Order(s)								\$247,364.65	\$206,197.90		\$41,166.75
Retainage: Base Bid + Additive + Change Orders								\$0.00	\$0.00		\$0.00
Materials on Hand								\$369,027.22	\$448,172.44		-\$79,145.22
Net Payment: Base Bid + Additive + Change Order(s)								\$27,742,656.27	\$24,921,428.62		\$2,821,227.65

[illegible]