

Progress Estimate #: 11

Cutoff Date: 8/30/2022
PW #: 2019-069
PO #: PW#2019-069
Fed Aid #: D2021-SMST001

Contract Name:	Madison Street Bus Rapid Transit		
Contractor:	Jansen Inc.		
Awarded Contract Amount:	\$75,629,154.05	Notice to Proceed Date:	10/18/2021
Pay Period:	7/31/2022 to 8/30/2022	Contract Duration / Working Days:	600

Comments: Bond in lieu of retainage

	Total Amount to Date	Previous Amount	Amount This Progress Estimate
Contract Bid Item Work	\$31,337,463.82	\$28,230,926.99	\$3,106,536.83
Change Order Work	\$2,570,738.46	\$1,947,012.89	\$623,725.57
Materials on Hand	\$907,551.93	\$317,608.71	\$589,943.22
Sales Tax @ 10.25%	\$392,250.06	\$343,509.26	\$48,740.80
Less Retainage @ 0.00%	\$0.00	\$0.00	\$0.00
Misc. Deductions/Additions	\$0.00	\$0.00	\$0.00
Payment to Contractor	\$35,208,004.27	\$30,839,057.85	\$4,368,946.42
Contractor accepts this payment in accordance with City of Seattle Standard Specification 1-09.09.			
		Unilateral	
		Jansen Inc.	Date

Prepared by: Kellina Stamm Date: 09/19/2022
Kellina Stamm (Sep 19, 2022 10:12 PDT)
SDOT Office Engineer: Kelly Stamm

Reviewed by: Silvia Manescu Date: 09/19/2022
Silvia Manescu (Sep 19, 2022 10:49 PDT)
SDOT Office Engineering Supervisor: Silvia Manescu

Reviewed by: Eugene Pike Date: 09/19/2022
Eugene Pike (Sep 19, 2022 11:48 PDT)
SDOT Resident Engineer: Eugene Pike

Approved by: Eric Tweit Date: 09/20/2022
Eric Tweit
SDOT Project Manager: Eric Tweit

cc: Contractor: Jansen Inc. (pdf)
SDOT Construction Engineer: Mark Sliger (pdf)
SDOT Resident Engineer: Eugene Pike (pdf)
SDOT Project Manager: Eric Tweit (pdf)

SDOT Accounts Payable: Shine Vang (pdf)
SDOT Finance Analyst: Lucas Fletcher (pdf)
CPCS: Judy Keefe / Gina Owens / Evanne Vaivadas (pdf)
SDOT Office Engineer Project Files (hardcopy & pdf)

City Purchasing and Contracting Services

Construction Contracting

PUBLIC WORKS PREVAILING WAGE CERTIFICATION & SUBCONTRACTOR LIST

Project: Madison Street Bus Rapid Transit

PW#: 2019-069 Contractor Name: Jansen Inc.

I certify that the prevailing wages have been paid in accordance with the pre-filed Statement(s) of Intent to Pay Prevailing Wages on file with the Contracting Services Division of Finance and Administrative Services. This statement covers all subcontractors of all tiers and suppliers who worked on the project.

PAYMENT PERIOD FROM 07/31/2022 TO 08/30/2022 ☐ Final Subcontractor Report
 MONTH/DAY/YEAR MONTH/DAY/YEAR

☐ No Subcontractors

Subcontractor/Supplier Name	Subcontractor or Supplier?	UBI Number	Intent ID	Affidavit ID	Prompt Pay Eligible? Y/N	Total Amount Paid During Pay Period
Icon Materials	☒ Sub ☐ Supplier	601 006 854	1173755		N	\$91,316.62
Kemp West	☒ Sub ☐ Supplier	601 071 640	1173520		N	\$2,300.00
LineScape	☒ Sub ☐ Supplier	602 663 114	1181971		N	\$0.00
O'Bunco Engineering	☒ Sub ☐ Supplier	602 045 762	1173572		N	\$0.00
Olson Brother Pro-Vac	☒ Sub ☐ Supplier	602 170 975	1176481		N	\$41,855.05
OMA Construction	☒ Sub ☐ Supplier	601 872 128	1173723		N	\$108,624.84
O'Neill Service Group	☒ Sub ☐ Supplier	602 896 811			N	\$90,797.45
Out West Landscape	☒ Sub ☐ Supplier	601 297 628			N	\$0.00
Prime Electric	☒ Sub ☐ Supplier	601 004 783	1183464		N	\$1,014,802.24
Salinas Sawing	☒ Sub ☐ Supplier	601 717 158	1182490		N	\$33,779.40
Seattle Blue	☒ Sub ☐ Supplier	603 200 190	1185711		N	\$366,250.00
Seattle's Finest	☒ Sub ☐ Supplier	602 635 292	1185708		N	\$0.00
Specialized Pavement Marking	☒ Sub ☐ Supplier	602 001 003			N	\$0.00
Sundancer Electric	☒ Sub ☐ Supplier	603 190 024	1180354		N	\$0.00
Sunrise Glass	☒ Sub ☐ Supplier	604 350 925	1176986		N	\$0.00
Birch Equipment	☐ Sub ☒ Supplier				Y	\$32,386.17

In accordance with RCW 60.28, 18.27 and 19.28, for all public works contracts over \$35,000 the Contractor shall submit with each Progress Payment a list of all Subcontractors, UBI numbers, Intent IDs, Affidavit IDs, WMBE statuses and dates worked. Moreover, the Contractor shall **record the total amount paid to each Prompt Pay Eligible subcontractor**. This letter shall be signed by an authorized representative of the Contractor prior to payment pursuant to RCW 39.12.040.

Ben LaTray
 Print Name

[Signature] 9/16/2022
 Signature Date

Progress Estimate #: 11

Cutoff Date: 8/30/2022
PW #: 2019-069
PO #: PW#2019-069
Fed Aid #: D2021-SMST001

Accounts Payable	SDOT
Retainage	0%
Primary Client	SDOT
Federal Aid No.	D2021-SMST001

Funding Summary Sheet

Funding Source(s):

TRC1099-S0300	TRC1014-R1663
TRC1014-U2037	TRC1014-R1664
TRC1014-U2035	TRC1198-S0300
TRC1014-U2036	TRC0112-UG091
TRC1014-R1181	TRC0112-UG090
TRC1014-R1183	TRC0112-UG083
TRC1014-R1179	TRC0112-UG084
TRC1014-R1166	TRC0112-UG085
	TRC0112-U3158

Funding Source

Acct # Org #	Speed Type	Funding Description	Contract Amount	Change Orders	Materials on Hand	Sales Tax	Misc. Deduct/ Additions	Retainage	Revised Contract Price
Fund 1: TRC1099-S0300 - SDOT ADA									
760400	TRC1099-	Amount to date	\$5,115.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,115.00
TRF31	S0300	Previous Amount	\$5,115.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,115.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 2: TRC1014-U2037 - Madison & 10th Signal									
760400	TRC1014-	Amount to date	\$5,617.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,617.00
TRF31	U2037	Previous Amount	\$5,617.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,617.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 3: TRC1014-U2035 - Madison & 11th Signal									
760400	TRC1014-	Amount to date	\$39,097.80	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$39,097.80
TRF31	U2035	Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Payment this period	\$39,097.80	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$39,097.80
Comments for the above fund:									
Fund 4: TRC1014-U2036 - Madison & 18th Signal									
760400	TRC1014-	Amount to date	\$3,210.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,210.00
TRF31	U2036	Previous Amount	\$3,210.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,210.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 5: TRC1014-R1181 - SPU Water									
760400	TRC1014-	Amount to date	\$4,145,957.41	\$165,490.04	\$0.00	\$316,423.93	\$0.00	\$0.00	\$4,627,871.38
TRF31	R1181	Previous Amount	\$3,701,198.39	\$95,038.39	\$0.00	\$274,590.81	\$0.00	\$0.00	\$4,070,827.59
		Payment this period	\$444,759.02	\$70,451.65	\$0.00	\$41,833.12	\$0.00	\$0.00	\$557,043.79
Comments for the above fund:									
Fund 6: TRC1014-R1183 - SPU Drainage/Wastewater									
760400	TRC1014-	Amount to date	\$312,487.59	\$202,004.49	\$0.00	\$16,082.25	\$0.00	\$0.00	\$530,574.33
TRF31	R1183	Previous Amount	\$302,644.25	\$202,004.49	\$0.00	\$16,082.25	\$0.00	\$0.00	\$520,730.99
		Payment this period	\$9,843.34	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$9,843.34
Comments for the above fund:									

Funding Source									
Acct # Org #	Speed Type	Funding Description	Contract Amount	Change Orders	Materials on Hand	Sales Tax	Misc. Deduct/ Additions	Retainage	Revised Contract Price
Fund 7: TRC1014-R1179 - SCL Streetlighting									
760400	TRC1014-	Amount to date	\$482,315.30	\$18,294.48	\$0.00	\$3,277.44	\$0.00	\$0.00	\$503,887.22
TRF31	R1179	Previous Amount	\$428,940.40	\$18,294.48	\$0.00	\$3,277.44	\$0.00	\$0.00	\$450,512.32
		Payment this period	\$53,374.90	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$53,374.90
Comments for the above fund:									
Fund 8: TRC1014-R1166 - SCL Network									
760400	TRC1014-	Amount to date	\$199,759.29	\$242,537.80	\$0.00	\$36,272.88	\$0.00	\$0.00	\$478,569.97
TRF31	R1166	Previous Amount	\$193,313.18	\$175,145.80	\$0.00	\$29,365.20	\$0.00	\$0.00	\$397,824.18
		Payment this period	\$6,446.11	\$67,392.00	\$0.00	\$6,907.68	\$0.00	\$0.00	\$80,745.79
Comments for the above fund:									
Fund 9: TRC1014-R1663 - SCL Madison and 11th									
760400	TRC1014-	Amount to date	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TRF31	R1663	Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 10: TRC1014-R1664 - Pony Utilities									
760400	TRC1014-	Amount to date	\$17,903.00	\$0.00	\$0.00	\$1,835.06	\$0.00	\$0.00	\$19,738.06
TRF31	R1664	Previous Amount	\$17,903.00	\$0.00	\$0.00	\$1,835.06	\$0.00	\$0.00	\$19,738.06
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 11: TRC1198-S0300 - SDOT AAC									
760400	TRC1198-	Amount to date	\$181,492.34	\$16,961.01	\$0.00	\$0.00	\$0.00	\$0.00	\$198,453.35
TRF31	S0300	Previous Amount	\$181,492.34	\$16,961.01	\$0.00	\$0.00	\$0.00	\$0.00	\$198,453.35
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 12: TRC0112-UG091 - Guideway									
760400	TRC0112-	Amount to date	\$2,840,697.16	\$94,676.17	\$0.00	\$0.00	\$0.00	\$0.00	\$2,935,373.33
TRF31	UG091	Previous Amount	\$2,840,697.16	\$94,676.17	\$0.00	\$0.00	\$0.00	\$0.00	\$2,935,373.33
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund: NTE \$2,935,373.68									
Fund 12a: TRC0112-UG082 - Guideway									
760400		Amount to date	\$1,943,127.38	\$101,926.49	\$0.00	\$0.00	\$0.00	\$0.00	\$2,045,053.87
TRF31		Previous Amount	\$1,005,890.85	\$11,105.12	\$0.00	\$0.00	\$0.00	\$0.00	\$1,016,995.97
		Payment this period	\$937,236.53	\$90,821.37	\$0.00	\$0.00	\$0.00	\$0.00	\$1,028,057.90
Comments for the above fund: Replacing Fund 12									
FUND 13: TRC0112-UG090 - Stations									
760400	TRC0112-	Amount to date	\$202,400.04	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$202,400.04
TRF31	UG090	Previous Amount	\$51,746.21	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$51,746.21
		Payment this period	\$150,653.83	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$150,653.83
Comments for the above fund: NTE \$2,567,516.50									

Funding Source									
Acct # Org #	Speed Type	Funding Description	Contract Amount	Change Orders	Materials on Hand	Sales Tax	Misc. Deduct/ Additions	Retainage	Revised Contract Price
Fund 14: TRC0112-UG083 - Support Facilities									
760400	TRC0112-	Amount to date	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TRF31	UG083	Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 15: TRC0112-UG084 - Sitework									
760400	TRC0112-	Amount to date	\$18,140,469.29	\$1,456,896.15	\$0.00	\$18,358.50	\$0.00	\$0.00	\$19,615,723.94
TRF31	UG084	Previous Amount	\$17,176,853.44	\$1,148,632.15	\$0.00	\$18,358.50	\$0.00	\$0.00	\$18,343,844.09
		Payment this period	\$963,615.85	\$308,264.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,271,879.85
Comments for the above fund:									
Fund 16: TRC0112-UG085 - Systems									
760400	TRC0112-	Amount to date	\$2,817,815.22	\$255,897.59	\$907,551.93	\$0.00	\$0.00	\$0.00	\$3,981,264.74
TRF31	UG085	Previous Amount	\$2,316,305.77	\$185,155.28	\$317,608.71	\$0.00	\$0.00	\$0.00	\$2,819,069.76
		Payment this period	\$501,509.45	\$70,742.31	\$589,943.22	\$0.00	\$0.00	\$0.00	\$1,162,194.98
Comments for the above fund:									
Fund 17: TRC0112-U3158 - Late Payment									
760400	TRC0112-	Amount to date	\$0.00	\$16,054.24	\$0.00	\$0.00	\$0.00	\$0.00	\$16,054.24
TRF31	U3158	Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Payment this period	\$0.00	\$16,054.24	\$0.00	\$0.00	\$0.00	\$0.00	\$16,054.24
Comments for the above fund:									
Summary: All Funding Sources									
		Amount to date	\$31,337,463.82	\$2,570,738.46	\$907,551.93	\$392,250.06	\$0.00	\$0.00	\$35,208,004.27
		Previous Amount	\$28,230,926.99	\$1,947,012.89	\$317,608.71	\$343,509.26	\$0.00	\$0.00	\$30,839,057.85
		Payment this period	\$3,106,536.83	\$623,725.57	\$589,943.22	\$48,740.80	\$0.00	\$0.00	\$4,368,946.42
General Comment:									

Progress Estimate #: 11
 PW #: 2019-069

FUND FOR PO LINE DISTRIBUTION			MERCH	TAX
Fund 1 (non-taxable)	TRC1099-S0300 -	SDOT ADA	\$0.00	N/A
Fund 1 (taxable)	TRC1099-S0300 -	SDOT ADA	\$0.00	\$0.00
Fund 2 (non-taxable)	TRC1014-U2037 -	Madison & 10th Signal	\$0.00	N/A
Fund 2 (taxable)	TRC1014-U2037 -	Madison & 10th Signal	\$0.00	\$0.00
Fund 3 (non-taxable)	TRC1014-U2035 -	Madison & 11th Signal	\$39,097.80	N/A
Fund 3 (taxable)	TRC1014-U2035 -	Madison & 11th Signal	\$0.00	\$0.00
Fund 4 (non-taxable)	TRC1014-U2036 -	Madison & 18th Signal	\$0.00	N/A
Fund 4 (taxable)	TRC1014-U2036 -	Madison & 18th Signal	\$0.00	\$0.00
Fund 5 (non-taxable)	TRC1014-R1181 -	SPU Water	\$107,082.67	N/A
Fund 5 (taxable)	TRC1014-R1181 -	SPU Water	\$408,128.00	\$41,833.12
Fund 6 (non-taxable)	TRC1014-R1183 -	SPU Drainage/Wastewater	\$9,843.34	N/A
Fund 6 (taxable)	TRC1014-R1183 -	SPU Drainage/Wastewater	\$0.00	\$0.00
Fund 7 (non-taxable)	TRC1014-R1179 -	SCL Streetlighting	\$53,374.90	N/A
Fund 7 (taxable)	TRC1014-R1179 -	SCL Streetlighting	\$0.00	\$0.00
Fund 8 (non-taxable)	TRC1014-R1166 -	SCL Network	\$6,446.11	N/A
Fund 8 (taxable)	TRC1014-R1166 -	SCL Network	\$67,392.00	\$6,907.68
Fund 9 (non-taxable)	TRC1014-R1663 -	SCL Madison and 11th	\$0.00	N/A
Fund 9 (taxable)	TRC1014-R1663 -	SCL Madison and 11th	\$0.00	\$0.00
Fund 10 (non-taxable)	TRC1014-R1664 -	Pony Utilities	\$0.00	N/A
Fund 10 (taxable)	TRC1014-R1664 -	Pony Utilities	\$0.00	\$0.00
Fund 11 (non-taxable)	TRC1198-S0300 -	SDOT AAC	\$0.00	N/A
Fund 11 (taxable)	TRC1198-S0300 -	SDOT AAC	\$0.00	\$0.00
Fund 12 (non-taxable)	TRC0112-UG091 -	Guideway	\$0.00	N/A
Fund 12 (taxable)	TRC0112-UG091 -	Guideway	\$0.00	\$0.00
Fund 12a (non-taxable)	TRC0112-UG082 -	Guideway	\$1,028,057.90	N/A
Fund 12a (taxable)	TRC0112-UG082 -	Guideway	\$0.00	\$0.00
Fund 13 (non-taxable)	TRC0112-UG090 -	Stations	\$150,653.83	N/A
Fund 13 (taxable)	TRC0112-UG090 -	Stations	\$0.00	\$0.00
Fund 14 (non-taxable)	TRC0112-UG083 -	Support Facilities	\$0.00	N/A
Fund 14 (taxable)	TRC0112-UG083 -	Support Facilities	\$0.00	\$0.00
Fund 15 (non-taxable)	TRC0112-UG084 -	Sitework	\$1,271,879.85	N/A
Fund 15 (taxable)	TRC0112-UG084 -	Support Facilities	\$0.00	\$0.00
Fund 16 (non-taxable)	TRC0112-UG085 -	Sitework	\$572,251.76	N/A
Fund 16 (taxable)	TRC0112-UG085 -	Sitework	\$0.00	\$0.00
Fund 17 (non-taxable)	TRC0112-U3158 -	Late Payment	\$16,054.24	N/A
Fund 17 (taxable)	TRC0112-U3158 -	Late Payment	\$0.00	\$0.00
Total Breakdowns			\$3,730,262.40	\$48,740.80
			Payment Total	\$3,779,003.20
Minus Material on Hand (MOH)				\$589,943.22
Total This Payment				\$4,368,946.42

Progress Estimate #: 11

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
----------	-------------	---------	-------------------	-------	------------	------------------	------------------	----------------------	-----------------	------------------------	--------------------------

Base Bid

1	105005	CONSTRUCTION SURVEYING		1	LS	\$749,000.00	0.4677	46.77%	\$350,307.30	\$270,164.30	0.1070	\$80,143.00
2	106501	CONTRACTOR QUALITY PROGRAM PLAN (CQPP)		1	LS	\$2,183,343.00	0.4250	42.50%	\$927,920.78	\$873,337.20	0.0250	\$54,583.58
3	107100	VIBRATION MONITORING		1	LS	\$16,851.00	0.6850	68.50%	\$11,542.94	\$10,953.15	0.0350	\$589.79
4	107s02	NOISE MITIGATION PLAN		1	LS	\$15,784.00	0.5563	55.63%	\$8,780.64	\$8,412.87	0.0233	\$367.77
5	108005	CRITICAL PATH SCHEDULE UPDATE, MIN. BID = \$2500 per		28	EA	\$2,500.00	12.00	42.86%	\$30,000.00	\$27,500.00	1.00	\$2,500.00
6	109005	MOBILIZATION-SCHEDULE 1		1	LS	\$5,000,000.00	1.0000	100.00%	\$5,000,000.00	\$5,000,000.00	0.0000	\$0.00
7	110005	MAINTENANCE AND PROTECTION OF TRAFFIC CONTROL		1	LS	\$7,412,883.00	0.4928	49.28%	\$3,653,068.74	\$3,455,886.05	0.0266	\$197,182.69
8	110020	TRAFFIC CONTROL PEACE OFFICERS		12280	HR	\$159.00	15350.00	125.00%	\$2,440,650.00	\$2,440,650.00	0.00	\$0.00
9	110025	PORTABLE CHANGEABLE MESSAGE SIGN		52	WK	\$506.00	29.57	56.87%	\$14,962.42	\$14,674.00	0.57	\$288.42
10	110s01	TEMPORARY BUSINESS, PUBLIC ACCESS AND PROJECT		1	LS	\$5,617.00	0.3683	36.83%	\$2,068.74	\$1,881.70	0.0333	\$187.04
11	110s02	ENGINEER DIRECTED TEMPORARY BUSINESS AND PUBLIC		100000	FA	\$1.00	44417.13	44.42%	\$44,417.13	\$42,888.09	1529.04	\$1,529.04
12	201005	CLEARING & GRUBBING		29939	SF	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
13	202035	REMOVE CEMENT CONCRETE SIDEWALK		19570	SY	\$36.00	2485.93	12.70%	\$89,493.48	\$63,411.48	724.50	\$26,082.00
14	202045	REMOVE PAVEMENT		49157	SY	\$53.00	21166.30	43.06%	\$1,121,813.90	\$932,681.28	3568.54	\$189,132.62
15	202062	REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING		7582	SY	\$83.00	68.00	0.90%	\$5,644.00	\$5,644.00	0.00	\$0.00
16	202064	REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING		5742	SY	\$64.00	3016.30	52.53%	\$193,043.20	\$114,963.20	1220.00	\$78,080.00
17	202145	REMOVE CURB		1489	LF	\$9.00	436.00	29.28%	\$3,924.00	\$3,924.00	0.00	\$0.00
18	202190	REMOVE PIPE		2284	LF	\$50.00	1051.90	46.06%	\$52,595.00	\$52,595.00	0.00	\$0.00
19	202256	REMOVE BRACKET ARM, ROADWAY LUMINAIRE		57	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
20	202257	REMOVE BRACKET ARM, PEDESTRIAN SCALE LUMINAIRE		10	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
21	202258	REMOVE ALADDIN ARM ASSEMBLY		2	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
22	202270	REMOVE CATCH BASIN OR SAND BOX		3	EA	\$528.00	1.00	33.33%	\$528.00	\$528.00	0.00	\$0.00
23	202275	REMOVE CONDUIT RISER		1	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
24	202280	REMOVE DOWN GUY ASSEMBLY		8	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
25	202290	REMOVE ELECTRICAL VAULT		2	EA	\$2,867.00	1.00	50.00%	\$2,867.00	\$2,867.00	0.00	\$0.00
26	202295	REMOVE FOUNDATION, PEDESTAL		20	EA	\$801.00	1.00	5.00%	\$801.00	\$801.00	0.00	\$0.00
27	202296	REMOVE FOUNDATION, PED PUSH BUTTON POST		13	EA	\$135.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
28	202305	REMOVE FOUNDATION, METAL STRAIN POLE		27	EA	\$1,244.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
29	202306	REMOVE FOUNDATION, FULL-DEPTH, METAL POLE		4	EA	\$9,038.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
30	202310	REMOVE FOUNDATION, STREET LIGHT POLE		36	EA	\$725.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
31	202311	REMOVE FOUNDATION, STEEL MAST ARM POLE		19	EA	\$1,642.00	1.00	5.26%	\$1,642.00	\$1,642.00	0.00	\$0.00
32	202312	REMOVE FOUNDATION, PEDESTRIAN LIGHT POLE		1	EA	\$631.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
33	202313	REMOVE FOUNDATION, SERVICE CABINET		1	EA	\$794.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **11**

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
34	202315 REMOVE FOUNDATION, TRAFFIC SIGNAL CONTROLLER		24	EA	\$668.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
35	202325 REMOVE GATE VALVE		21	EA	\$427.00	3.00	14.29%	\$1,281.00	\$1,281.00	0.00	\$0.00
36	202330 REMOVE HANDHOLE		111	EA	\$101.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
37	202335 REMOVE HYDRANT		13	EA	\$1,495.00	5.00	38.46%	\$7,475.00	\$2,990.00	3.00	\$4,485.00
38	202340 REMOVE INLET		4	EA	\$657.00	14.00	350.00%	\$9,198.00	\$8,541.00	1.00	\$657.00
39	202346 REMOVE LUMINAIRE		77	EA	\$80.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
40	202351 REMOVE PAVEMENT INCLUDING RAIL AND CABLE CAR		3648	SY	\$108.00	6580.65	180.39%	\$710,710.20	\$703,614.60	65.70	\$7,095.60
41	202355 REMOVE MAINTENANCE HOLE		3	EA	\$3,218.00	1.00	33.33%	\$3,218.00	\$3,218.00	0.00	\$0.00
42	202370 REMOVE PEDESTAL		22	EA	\$107.00	1.00	4.55%	\$107.00	\$107.00	0.00	\$0.00
43	202385 REMOVE POLE, METAL STRAIN		24	EA	\$321.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
44	202387 REMOVE MAST ARM		2	EA	\$321.00	1.00	50.00%	\$321.00	\$321.00	0.00	\$0.00
45	202390 REMOVE POLE, STREET LIGHT		31	EA	\$161.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
46	202391 REMOVE POLE, STEEL MAST ARM		19	EA	\$321.00	1.00	5.26%	\$321.00	\$321.00	0.00	\$0.00
47	202392 REMOVE POLE, PEDESTRIAN LIGHT		2	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
48	202395 REMOVE POLE, WOOD		19	EA	\$803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
49	202400 REMOVE POST, BUS ZONE		24	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
50	202410 REMOVE POST, PEDESTRIAN PUSHBUTTON		13	EA	\$80.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
51	202420 REMOVE POST, TRAFFIC SIGN		233	EA	\$39.00	3.00	1.29%	\$117.00	\$117.00	0.00	\$0.00
52	202431 REMOVE SIGN, STREET DESIGNATION		22	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
53	202432 REMOVE SIGN, ILLUMINATED SIGN		5	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
54	202435 REMOVE SIGN, BUS ZONE		3	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
55	202440 REMOVE SIGN, STREET NAME, POLE MOUNTED		33	EA	\$38.00	2.00	6.06%	\$76.00	\$76.00	0.00	\$0.00
56	202445 REMOVE SIGN, OVERHEAD		12	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
57	202450 REMOVE SIGN, TRAFFIC		341	EA	\$39.00	5.00	1.47%	\$195.00	\$195.00	0.00	\$0.00
58	202460 REMOVE SIGN, STREET NAME		13	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
59	202473 REMOVE SERVICE CABINET		1	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
60	202475 REMOVE TRAFFIC SIGNAL CONTROLLER CABINET		26	EA	\$375.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
61	202480 REMOVE TREE		53	EA	\$2,644.00	67.00	126.42%	\$177,148.00	\$174,504.00	1.00	\$2,644.00
62	202505 REMOVE VALVE CHAMBER		4	EA	\$1,553.00	9.00	225.00%	\$13,977.00	\$7,765.00	4.00	\$6,212.00
63	202650 REMOVE VEHICLE SIGNAL HEAD		200	EA	\$54.00	4.00	2.00%	\$216.00	\$216.00	0.00	\$0.00
64	202655 REMOVE PEDESTRIAN SIGNAL HEAD		146	EA	\$54.00	1.00	0.68%	\$54.00	\$54.00	0.00	\$0.00
65	202660 REMOVE PEDESTRIAN PUSH BUTTON ASSEMBLY		72	EA	\$54.00	1.00	1.39%	\$54.00	\$54.00	0.00	\$0.00
66	202663 REMOVE VIDEO DETECTION OR CCTV CAMERA		5	EA	\$187.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
67	202664 REMOVE BICYCLE PUSHBUTTON ASSEMBLY		1	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
68	202665 REMOVE EMERGENCY PRE-EMPT DETECTOR		3	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **11**

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
69	202667 REMOVE RRFB SYSTEM, (19TH & UNION)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
70	202767 SAWCUT CEMENT CONCRETE SIDEWALK, FULL DEPTH		6831	LF	\$2.00	900.50	13.18%	\$1,801.00	\$1,537.00	132.00	\$264.00
71	202770 SAWCUT RIGID PAVEMENT, FULL DEPTH		19472	LF	\$5.00	7538.80	38.72%	\$37,694.00	\$35,164.00	506.00	\$2,530.00
72	202805 ABANDON CATCH BASIN		2	EA	\$1,424.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
73	202825 ABANDON VALVE CHAMBER		19	EA	\$831.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
74	202850 ABANDON AND FILL PIPE		1282	LF	\$10.00	4.00	0.31%	\$40.00	\$40.00	0.00	\$0.00
75	202s02 REMOVE, STORE AND REINSTALL KCM SIGN		1	EA	\$78.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
76	202s03 REMOVE, STORE AND REINSTALL MOSAIC TILE		6	EA	\$756.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
77	202s04 REMOVE SPAN WIRE		2230	LF	\$16.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
78	202s05 REMOVE, STORE AND REINSTALL BIKE RACK		36	EA	\$313.00	3.00	8.33%	\$939.00	\$939.00	0.00	\$0.00
79	202s06 REMOVE, STORE AND REINSTALL BOLLARD		1	EA	\$627.00	1.00	100.00%	\$627.00	\$627.00	0.00	\$0.00
80	202s07 REMOVE, STORE AND REINSTALL BENCH		6	EA	\$313.00	4.00	66.67%	\$1,252.00	\$1,252.00	0.00	\$0.00
81	202s09 REMOVE, STORE AND REINSTALL LITTER RECEPTACLE		14	EA	\$157.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
82	202s11 SALVAGE, STORE AND REINSTALL BRICK PAVERS		43	SY	\$154.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
83	202s12 REMOVE CURB, GRANITE W/ SALVAGE		690	LF	\$25.00	80.50	11.67%	\$2,012.50	\$2,012.50	0.00	\$0.00
84	202s13 REMOVE FOUNDATION, BUS SHELTER		5	EA	\$665.00	1.00	20.00%	\$665.00	\$665.00	0.00	\$0.00
85	202s15 REMOVE FOUNDATION, LITTER RECEPTACLE		1	EA	\$248.00	1.00	100.00%	\$248.00	\$248.00	0.00	\$0.00
86	202s16 REMOVE INTERCONNECT CABLE		1	LS	\$10,700.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
87	202s17 REMOVE STEEL RAILING		28	LF	\$35.00	14.00	50.00%	\$490.00	\$0.00	14.00	\$490.00
88	202s18 REMOVE, STORE AND REINSTALL STEEL RAILING		73	LF	\$26.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
89	202s19 REMOVE, STORE AND REINSTALL 18"-HIGH DECORATIVE		65	LF	\$30.00	22.00	33.85%	\$660.00	\$660.00	0.00	\$0.00
90	202s22 REMOVE PONY BAR FENCE		1	LS	\$5,087.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
91	202s23 REMOVE SCL VAULT LID AND RISERS		3	EA	\$1,323.00	1.00	33.33%	\$1,323.00	\$0.00	1.00	\$1,323.00
92	202s25 ABANDON MONITORING WELL		1	EA	\$2,166.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
93	202s26 REMOVE TREE GRATE		21	EA	\$118.00	6.00	28.57%	\$708.00	\$354.00	3.00	\$354.00
94	202s27 REMOVE AND SALVAGE WATER FOUNTAIN		1	EA	\$1,982.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
95	202s28 REMOVE WATER METER BOX		4	EA	\$124.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
96	202s29 REMOVE BUTTERFLY VALVE		1	EA	\$747.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
97	202s30 ABANDON VALVE VAULT		1	EA	\$907.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
98	202s31 REMOVE AND DISPOSE POLE, METAL STRAIN		12	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
99	204005 COMMON EXCAVATION		11277	CY	\$66.00	5184.48	45.97%	\$342,175.68	\$283,455.48	889.70	\$58,720.20
100	204202 UTILITY VERIFICATION EXCAVATION. 10 FT DEPTH, POLE		153	EA	\$3,210.00	135.00	88.24%	\$433,350.00	\$433,350.00	0.00	\$0.00
101	204203 UTILITY VERIFICATION EXCAVATION. 5 FT DEPTH, POLE		11	EA	\$2,407.00	12.00	109.09%	\$28,884.00	\$28,884.00	0.00	\$0.00
102	207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID		37667	SF	\$3.00	26038.60	69.13%	\$78,115.80	\$77,923.80	64.00	\$192.00
103	207020 SUPPORT AND SAFETY SYSTEM		1515	SF	\$57.00	1780.50	117.52%	\$101,488.50	\$101,488.50	0.00	\$0.00

Progress Estimate #: **11**

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
104	207s01 UTILITY CROSSING SUPPORT IN TRENCH		1	LS	\$1,685.00	1.0000	100.00%	\$1,685.00	\$1,685.00	0.0000	\$0.00
105	208s01 DEWATERING		100000	FA	\$1.00	15700.54	15.70%	\$15,700.54	\$15,700.54	0.00	\$0.00
106	210010 CONTROLLED DENSITY FILL		50	CY	\$239.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
107	401002 MINERAL AGGREGATE, TYPE 2		19931	TN	\$110.00	12448.43	62.46%	\$1,369,327.30	\$1,142,444.60	2062.57	\$226,882.70
108	401017 MINERAL AGGREGATE, TYPE 17		7568	TN	\$54.00	10027.65	132.50%	\$541,493.10	\$505,550.16	665.61	\$35,942.94
109	401209 MINERAL AGGREGATE, TYPE 9		32	CY	\$141.00	25.27	78.97%	\$3,563.07	\$3,563.07	0.00	\$0.00
110	504020 SURFACE PREP, PRELEVEL		49	TN	\$209.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
111	504025 SURFACE PREP, PLANE BITUMINOUS PAVEMENT		14240	SY	\$6.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
112	504046 PAVEMENT, WMA (CL 1/2 IN)		3942	TN	\$178.00	335.55	8.51%	\$59,727.90	\$59,727.90	0.00	\$0.00
113	504260 PAVEMENT PATCH, TEMPORARY		1066	TN	\$400.00	3586.61	336.45%	\$1,434,644.00	\$1,247,856.00	466.97	\$186,788.00
114	505096 ROADWAY CEM CONC, VARIABLE MIXES, 12 IN		30990	SY	\$130.00	12444.54	40.16%	\$1,617,790.20	\$1,327,238.90	2235.01	\$290,551.30
115	505136 ROADWAY CEM CONC, HES (24 HR), 12 IN		23997	SY	\$171.00	7205.03	30.02%	\$1,232,060.13	\$871,005.60	2111.43	\$361,054.53
116	505264 ROADWAY CEM CONC BASE, VARIABLE MIXES, 10 IN		2045	SY	\$117.00	182.60	8.93%	\$21,364.20	\$21,364.20	0.00	\$0.00
117	505285 ROADWAY CEM CONC BASE, HES (24 HR), 10 IN		1730	SY	\$137.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
118	505s01 PCCP PANEL DIAMOND GRIND		20000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
119	505s02 PCCP PANEL REINFORCING		916	EA	\$449.00	275.00	30.02%	\$123,475.00	\$90,698.00	73.00	\$32,777.00
120	612s01 AREAWAY PROTECTION ZONE 1		1	EA	\$29,209.00	0.25	25.00%	\$7,302.25	\$7,302.25	0.00	\$0.00
121	612s02 AREAWAY PROTECTION ZONE 2		1	EA	\$29,209.00	0.25	25.00%	\$7,302.25	\$7,302.25	0.00	\$0.00
122	705008 MAINTENANCE HOLE, TYPE 204A		6	EA	\$9,508.00	5.00	83.33%	\$47,540.00	\$47,540.00	0.00	\$0.00
123	705009 MAINTENANCE HOLE, TYPE 204.5A		1	EA	\$12,511.00	1.00	100.00%	\$12,511.00	\$12,511.00	0.00	\$0.00
124	705058 MAINTENANCE HOLE, TYPE 204B		3	EA	\$8,554.00	3.00	100.00%	\$25,662.00	\$25,662.00	0.00	\$0.00
125	705060 MAINTENANCE HOLE, TYPE 205B		2	EA	\$11,922.00	2.00	100.00%	\$23,844.00	\$23,844.00	0.00	\$0.00
126	705062 MAINTENANCE HOLE, TYPE 206B		1	EA	\$14,071.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
127	705064 MAINTENANCE HOLE, TYPE 207B		4	EA	\$27,426.00	4.00	100.00%	\$109,704.00	\$109,704.00	0.00	\$0.00
128	705070 MAINTENANCE HOLE, TYPE 210B		2	EA	\$44,469.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
129	705108 EXTRA DEPTH, TYPE 204A MAINTENANCE HOLE		16	VF	\$763.00	19.02	118.88%	\$14,512.26	\$14,512.26	0.00	\$0.00
130	705158 EXTRA DEPTH, TYPE 204B MAINTENANCE HOLE		8	VF	\$763.00	8.10	101.25%	\$6,180.30	\$6,180.30	0.00	\$0.00
131	705162 EXTRA DEPTH, TYPE 206B MAINTENANCE HOLE		1	VF	\$1,526.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
132	705164 EXTRA DEPTH, TYPE 207B MAINTENANCE HOLE		22	VF	\$1,163.00	26.75	121.59%	\$31,110.25	\$31,110.25	0.00	\$0.00
133	705170 EXTRA DEPTH TYPE 210B MAINTENANCE HOLE		4	VF	\$2,195.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
134	705300 RECHANNEL MAINTENANCE HOLE		2	EA	\$2,340.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
135	705305 REBUILD MAINTENANCE HOLE		1	EA	\$929.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
136	705352 CATCH BASIN, TYPE 240A		2	EA	\$8,062.00	1.00	50.00%	\$8,062.00	\$8,062.00	0.00	\$0.00
137	705355 CATCH BASIN, TYPE 242A		3	EA	\$8,530.00	3.00	100.00%	\$25,590.00	\$25,590.00	0.00	\$0.00
138	705356 CATCH BASIN, TYPE 242B		9	EA	\$8,933.00	9.00	100.00%	\$80,397.00	\$80,397.00	0.00	\$0.00

Progress Estimate #: **11**

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
139	705450	INLET, TYPE 250A	14	EA	\$3,616.00	26.00	185.71%	\$94,016.00	\$94,016.00	0.00	\$0.00
140	705451	INLET, TYPE 250B	39	EA	\$4,009.00	33.00	84.62%	\$132,297.00	\$132,297.00	0.00	\$0.00
141	705s02	EXTRA DEPTH, TYPE 204.5A MAINTENANCE HOLE	3	LF	\$777.00	3.00	100.00%	\$2,331.00	\$2,331.00	0.00	\$0.00
142	708058	PIPE, CB CONN, D.I., CL 50, 8 IN	779	LF	\$187.00	759.77	97.53%	\$142,076.99	\$142,076.99	0.00	\$0.00
143	708258	PIPE, INLET CONN, D.I., CL 50, 8 IN	1286	LF	\$148.00	1239.20	96.36%	\$183,401.60	\$183,401.60	0.00	\$0.00
144	708s01	DROP CONNECTION, OUTSIDE, 8 IN	14	VF	\$1,207.00	14.00	100.00%	\$16,898.00	\$16,898.00	0.00	\$0.00
145	708s03	4 INCH DRAIN PIPE, GIP, SCH 40	59	EA	\$1,095.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
146	716010	FLOW CONTROL DEVICE ASSEMBLY	3	EA	\$4,988.00	2.00	66.67%	\$9,976.00	\$9,976.00	0.00	\$0.00
147	716148	PIPE, DETENTION, CONC, 48 IN	105	LF	\$850.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
148	716s01	PIPE, DETENTION, POLYPROPYLENE, 48 IN	210	LF	\$437.00	314.50	149.76%	\$137,436.50	\$137,436.50	0.00	\$0.00
149	716s02	PIPE, DETENTION, STEEL REINFORCED POLYETHYLENE,	250	LF	\$885.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
150	716s05	PIPE, DETENTION PIPE OUTLET CONNECTION, D.I., CL 50, 12 IN	297	LF	\$153.00	160.50	54.04%	\$24,556.50	\$24,556.50	0.00	\$0.00
151	716s06	FLOW SPLITTER DEVICE ASSEMBLY	1	EA	\$10,726.00	1.00	100.00%	\$10,726.00	\$10,726.00	0.00	\$0.00
152	717008	BEDDING, CL B, 8 IN PIPE	2090	LF	\$28.00	2020.90	96.69%	\$56,585.20	\$56,585.20	0.00	\$0.00
153	717010	BEDDING, CL B, 10 IN PIPE	136	LF	\$28.00	136.00	100.00%	\$3,808.00	\$3,808.00	0.00	\$0.00
154	717012	BEDDING, CL B, 12 IN PIPE	1526	LF	\$35.00	1334.20	87.43%	\$46,697.00	\$46,697.00	0.00	\$0.00
155	717024	BEDDING, CL B, 24 IN PIPE	14	LF	\$35.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
156	717048	BEDDING, CL B, 48 IN PIPE	315	LF	\$98.00	312.50	99.21%	\$30,625.00	\$30,625.00	0.00	\$0.00
157	717072	BEDDING, CL B, 72 IN PIPE	250	LF	\$218.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
158	717100	TELEVISION INSPECTION	3031	LF	\$5.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
159	717424	PIPE, PSD, CONC REINF, C76 CL III, 24 IN	14	LF	\$178.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
160	717608	PIPE, PSD, D.I., CL 50, 8 IN	35	LF	\$171.00	39.00	111.43%	\$6,669.00	\$6,669.00	0.00	\$0.00
161	717612	PIPE, PSD, D.I., CL 50, 12 IN	1228	LF	\$183.00	1184.60	96.47%	\$216,781.80	\$216,781.80	0.00	\$0.00
162	717790	PIPE, PS or PSS, PVC, D3034 SDR 35, 8 IN	12	LF	\$284.00	10.00	83.33%	\$2,840.00	\$2,840.00	0.00	\$0.00
163	717791	PIPE, PS OR PSS, PVC D3034 SDR 35, 10 IN	136	LF	\$122.00	136.00	100.00%	\$16,592.00	\$16,592.00	0.00	\$0.00
164	717888	TEE, 8 IN, CUT-IN EXISTING CONC PIPE	23	EA	\$1,519.00	12.00	52.17%	\$18,228.00	\$18,228.00	0.00	\$0.00
165	717s01	CASING PIPE, PVC C905 DR 14, 18 IN	18	LF	\$377.00	18.00	100.00%	\$6,786.00	\$6,786.00	0.00	\$0.00
166	717s04	PERK FILTER CONCRETE CATCH BASIN TRIPLE	2	EA	\$22,596.00	2.00	100.00%	\$45,192.00	\$45,192.00	0.00	\$0.00
167	717s06	TEE, PVC, 10 IN	3	EA	\$1,228.00	3.00	100.00%	\$3,684.00	\$3,684.00	0.00	\$0.00
168	717s85	TEMPORARY SEWER BYPASS	1	LS	\$110,294.00	0.8186	81.86%	\$90,286.67	\$90,286.67	0.0000	\$0.00
169	720005	ADJUST EXISTING MH, CB, OR VC	400	EA	\$444.00	83.00	20.75%	\$36,852.00	\$30,636.00	14.00	\$6,216.00
170	720010	ADJUST EXISTING INLET	33	EA	\$240.00	8.00	24.24%	\$1,920.00	\$960.00	4.00	\$960.00
171	720020	ADJUST EXISTING VALVE BOX	184	EA	\$174.00	36.00	19.57%	\$6,264.00	\$5,394.00	5.00	\$870.00
172	720045	ADJUST EXISTING HANDHOLE	225	EA	\$50.00	6.00	2.67%	\$300.00	\$200.00	2.00	\$100.00
173	720230	UTILITY CASTING, TYPE 230	129	EA	\$1,220.00	22.00	17.05%	\$26,840.00	\$24,400.00	2.00	\$2,440.00

Progress Estimate #: **11**

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
174	720244 UTILITY CASTING, TYPE 361 (9 1/4-INCH DEPTH), COVER		29	EA	\$1,232.00	10.00	34.48%	\$12,320.00	\$11,088.00	1.00	\$1,232.00
175	720342 UTILITY CASTING, TYPE 230 (13-INCH DEPTH), COVER		3	EA	\$1,240.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
176	724s01 PIPE LINING, 6IN		22	LF	\$321.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
177	724s02 PIPE LINING, 8IN		84	LF	\$321.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
178	801001 CONSTRUCTION STORMWATER & EROSION CONTROL		1	LS	\$300,000.00	0.4563	45.63%	\$136,890.00	\$129,900.00	0.0233	\$6,990.00
179	801002 TREE, VEGETATION & SOIL PROTECTION PLAN (TVSPP)		1	LS	\$60,000.00	0.4563	45.63%	\$27,378.00	\$25,980.00	0.0233	\$1,398.00
180	801003 SPILL PLAN (SP)		1	LS	\$5,000.00	0.4574	45.74%	\$2,287.00	\$2,170.00	0.0234	\$117.00
181	801004 TEMPORARY DISCHARGE PLAN (TDP)		1	LS	\$5,000.00	0.4574	45.74%	\$2,287.00	\$2,170.00	0.0234	\$117.00
182	802003 SEEDED LAWN INSTALLATION		5510	SF	\$2.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
183	802060 TREE, DECIDUOUS, 1-1/2 IN TO 1-3/4 IN CAL		1	EA	\$803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
184	802065 TREE, DECIDUOUS, 1-3/4 IN TO 2 IN CAL		85	EA	\$803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
185	802125 SHRUB, DECIDUOUS, 5 GAL		450	EA	\$48.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
186	802154 GROUND COVER, 4 IN POT		732	EA	\$5.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
187	802160 TOPSOIL, TYPE A		354	CY	\$91.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
188	802161 GROUND COVER, 1 GAL		1087	EA	\$19.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
189	802162 GROUND COVER, 2 GAL		48	EA	\$32.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
190	802220 MULCH, BARK		71	CY	\$118.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
191	802360 TREE ROOT BARRIER		1176	LF	\$21.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
192	802700 LANDSCAPE ESTABLISHMENT, MIN. BID = \$40,000		1	LS	\$42,800.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
193	802725 FLEXIBLE POROUS SURFACE TREATMENT		16859	SF	\$22.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
194	802s02 PEDESTRIAN ENHANCEMENTS ON MADISON ST I-5		1	LS	\$260,169.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
195	802s03 ROOT PRUNING AND TRIM VEGETATION		50000	FA	\$1.00	72665.96	145.33%	\$72,665.96	\$50,927.94	21738.02	\$21,738.02
196	803s01 REPAIR IRRIGATION SYSTEM		50000	FA	\$1.00	10749.94	21.50%	\$10,749.94	\$5,312.76	5437.18	\$5,437.18
197	804025 CURB, CEM CONC W/ 25% POZZOLANS		14654	LF	\$30.00	4151.80	28.33%	\$124,554.00	\$110,319.00	474.50	\$14,235.00
198	804035 CURB AND GUTTER, CEM CONC W/ 25% POZZOLANS		522	LF	\$57.00	131.00	25.10%	\$7,467.00	\$7,467.00	0.00	\$0.00
199	807005 CURB, TRAFFIC, PRECAST		64	LF	\$64.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
200	808002 LANE MARKER, TYPE 2		685	EA	\$6.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
201	810s01 FLEXIBLE DELINEATOR POST, 28"		110	EA	\$155.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
202	810s02 FLEXIBLE DELINEATOR POST, 48"		66	EA	\$187.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
203	810s03 FLEXIBLE DELINEATOR POST, 66"		9	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
204	810s04 PLASTIC CURB WITH POST		141	EA	\$375.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
205	813120 RESET MONUMENT AND MONUMENT FRAME AND COVER		43	EA	\$1,847.00	3.00	6.98%	\$5,541.00	\$1,847.00	2.00	\$3,694.00
206	814024 CURB RAMP		2085	SY	\$304.00	117.80	5.65%	\$35,811.20	\$29,852.80	19.60	\$5,958.40
207	814025 DETECTABLE WARNING PLATE RETROFIT		13	SF	\$260.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
208	814030 DETECTABLE WARNING PLATE		2794	SF	\$19.00	140.00	5.01%	\$2,660.00	\$2,128.00	28.00	\$532.00

Progress Estimate #: **11**

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
209	814205 SIDEWALK, CEM CONC W/ 25% POZZOLANS		17608	SY	\$81.00	1616.14	9.18%	\$130,907.34	\$101,949.84	357.50	\$28,957.50
210	814210 SIDEWALK, THICKENED EDGE W/ 25% POZZOLANS		18647	LF	\$10.00	902.40	4.84%	\$9,024.00	\$7,789.00	123.50	\$1,235.00
211	814s01 STREET NAME LETTER INLAY		434	EA	\$120.00	62.00	14.29%	\$7,440.00	\$5,880.00	13.00	\$1,560.00
212	814s02 I-5 SPRING STREET CURB RAMP		1	LS	\$15,578.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
213	814s12 BRICK PAVING		57	SY	\$255.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
214	819018 DRIVEWAY, CEM CONC, HES (24 HRS), 8 IN		1692	SY	\$167.00	239.47	14.15%	\$39,991.49	\$37,269.39	16.30	\$2,722.10
215	821001 SIGN, TRAFFIC, MAST ARM MOUNTED		69	EA	\$404.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
216	821002 SIGN, TRAFFIC, POLE MOUNTED		61	EA	\$175.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
217	821003 SIGN, TRAFFIC, SPAN WIRE MOUNTED		13	EA	\$472.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
218	821005 SIGN, TRAFFIC, POST MOUNTED		446	EA	\$126.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
219	821007 SIGN, STREET DESIGNATION, SPAN WIRE MOUNTED		2	EA	\$730.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
220	821008 SIGN, STREET DESIGNATION, MAST ARM MOUNTED		52	EA	\$783.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
221	821009 SIGN, STREET DESIGNATION, POLE MOUNTED		46	EA	\$288.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
222	821020 SIGN, STREET NAME, OWNER FURNISHED, STEEL/ALUM.		49	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
223	821025 SIGN, BUS ZONE, OWNER FURNISHED		8	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
224	821028 SIGN, TRAFFIC, SIGNAL HEAD MOUNTED		8	EA	\$161.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
225	821030 POST, TRAFFIC SIGN		223	EA	\$188.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
226	821040 POST, STREET NAME		23	EA	\$291.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
227	821045 POST, BUS ZONE		8	EA	\$188.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
228	821050 RELOCATE SIGN, TRAFFIC		134	EA	\$78.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
229	821055 RELOCATE SIGN, STREET NAME		91	EA	\$78.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
230	821060 RELOCATE SIGN, BUS ZONE		2	EA	\$78.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
231	821s01 SIGN FOOTING, KCM, TYPE III		1	EA	\$5,390.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
232	822006 PAVEMENT MARKING, PAINT, 6 IN STRIPE		3148	LF	\$3.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
233	822018 PAVEMENT MARKING, THERMOPLASTIC, 8 IN STRIPE		44997	LF	\$6.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
234	822020 PAVEMENT MARKING, THERMOPLASTIC, LEGEND/SYMBOL		484	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
235	822022 PAVEMENT MARKING, THERMOPLASTIC, BIKE DETECTION		100	EA	\$134.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
236	822204 PAVEMENT MARKING, MMA, 4 IN STRIPE		41895	LF	\$2.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
237	822206 PAVEMENT MARKING, MMA, 6 IN STRIPE		26816	LF	\$3.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
238	822208 PAVEMENT MARKING, MMA, 8 IN STRIPE		5209	LF	\$6.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
239	822210 PAVEMENT MARKING, MMA, LEGEND/SYMBOL		240	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
240	822s01 PAVEMENT MARKING, MMA, GREEN		7778	SF	\$14.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
241	822s02 PAVEMENT MARKING, MMA, RED		41983	SF	\$11.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
242	822s03 PAVEMENT MARKING, MMA, BLACK		1809	SF	\$16.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
243	822s04 TEMPORARY PAVEMENT MARKING, PAINT, 4 IN STRIPE		104000	LF	\$1.00	23812.50	22.90%	\$23,812.50	\$19,163.50	4649.00	\$4,649.00

Progress Estimate #: **11**

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
244	822s05 TEMPORARY PAVEMENT MARKING, PAINT,		50	EA	\$70.00	46.00	92.00%	\$3,220.00	\$2,380.00	12.00	\$840.00
245	827040 SIGN, PROJECT IDENTIFICATION, OWNER FURNISHED		4	EA	\$248.00	2.00	50.00%	\$496.00	\$496.00	0.00	\$0.00
246	830051 LUMINAIRE, LED, COLLECTOR ARTERIAL		65	EA	\$867.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
247	830052 LUMINAIRE, LED, PRINCIPAL ARTERIAL		31	EA	\$1,198.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
248	830310 LUMINAIRE, LED, PEDESTRIAN SCALE		30	EA	\$3,906.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
249	830640 INSTALL GROUND ROD		5	EA	\$364.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
250	830660 TEMPORARY STREET LIGHTING		39000	FA	\$1.00	16407.54	42.07%	\$16,407.54	\$16,407.54	0.00	\$0.00
251	830661 TEMPORARY STREET LIGHTING PLAN SUBMITTAL, MIN. BID		1	LS	\$2,675.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
252	830670 RECONNECT EXISTING STREET LIGHTING SYSTEM		1	LS	\$32,421.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
253	830s70 WIRING, STREET LIGHTING, (SCHEMATIC 1)		1	LS	\$1,926.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
254	830s71 WIRING, STREET LIGHTING, (SCHEMATIC 2)		1	LS	\$2,889.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
255	830s72 WIRING, STREET LIGHTING, (SCHEMATIC 3)		1	LS	\$8,453.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
256	830s73 WIRING, STREET LIGHTING, (SCHEMATIC 4)		1	LS	\$5,564.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
257	830s74 WIRING, STREET LIGHTING, (SCHEMATIC 5)		1	LS	\$2,033.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
258	830s75 WIRING, STREET LIGHTING, (SCHEMATIC 6)		1	LS	\$9,416.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
259	830s76 WIRING, STREET LIGHTING, (SCHEMATIC 7)		1	LS	\$3,424.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
260	830s77 WIRING, STREET LIGHTING, (SCHEMATIC 8)		1	LS	\$10,700.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
261	830s78 WIRING, STREET LIGHTING, (SCHEMATIC 9)		1	LS	\$44,298.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
262	830s79 WIRING, STREET LIGHTING, (SCHEMATIC 10)		1	LS	\$26,964.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
263	830s80 WIRING, STREET LIGHTING, (SCHEMATIC 11)		1	LS	\$6,741.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
264	830s81 WIRING, STREET LIGHTING, (SCHEMATIC 12)		1	LS	\$3,424.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
265	830s82 WIRING, STREET LIGHTING, (SCHEMATIC 13)		1	LS	\$13,268.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
266	830s83 WIRING, STREET LIGHTING, (SCHEMATIC 14)		1	LS	\$11,663.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
267	830s84 WIRING, STREET LIGHTING, (SCHEMATIC 15)		1	LS	\$11,877.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
268	830s85 WIRING, STREET LIGHTING, (SCHEMATIC 16)		1	LS	\$11,235.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
269	830s86 WIRING, STREET LIGHTING, (SCHEMATIC 17)		1	LS	\$10,058.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
270	830s87 WIRING, STREET LIGHTING, (SCHEMATIC 18)		1	LS	\$3,317.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
271	830s88 WIRING, STREET LIGHTING, (SCHEMATIC 19)		1	LS	\$10,914.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
272	830s89 WIRING, STREET LIGHTING, (SCHEMATIC 20)		1	LS	\$3,424.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
273	830s90 WIRING, STREET LIGHTING, (SCHEMATIC 21)		1	LS	\$5,885.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
274	830s91 WIRING, STREET LIGHTING, (SCHEMATIC 22)		1	LS	\$7,490.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
275	830s92 WIRING, STREET LIGHTING, (SCHEMATIC 23)		1	LS	\$535.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
276	830s93 WIRING, STREET LIGHTING, (SCHEMATIC 24)		1	LS	\$7,490.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
277	830s94 WIRING, STREET LIGHTING, (SCHEMATIC 25)		1	LS	\$9,202.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
278	830s95 WIRING, STREET LIGHTING, (SCHEMATIC 26)		1	LS	\$9,309.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00

Progress Estimate #: **11**

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
279	830s96 WIRING, STREET LIGHTING, (SCHEMATIC 27)		1	LS	\$1,284.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
280	831026 INSTALL OWNER FURN. TRAF. SIG. CNTRL. CAB., TYPE 2S		1	EA	\$1,819.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
281	831030 INSTALL OWNER FURN. TRAF. SIG. CNTRL. CAB., TYPE III		33	EA	\$2,750.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
282	831131 SIGNAL HEAD, VEHICLE, 3 SECTION 1-WAY		216	EA	\$1,370.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
283	831132 SIGNAL HEAD, VEHICLE, 3 SECTION 1-WAY, OPTICALLY		6	EA	\$2,301.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
284	831136 SIGNAL HEAD, BICYCLE, 3-SECTION 8"		2	EA	\$1,552.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
285	831137 SIGNAL HEAD, BICYCLE, 3-SECTION 4"		2	EA	\$1,552.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
286	831138 SIGNAL HEAD, VEHICLE, 3-SECTION 8"		9	EA	\$1,327.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
287	831139 SIGNAL HEAD, TRANSIT, 3-SECTION 8"		11	EA	\$1,637.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
288	831141 SIGNAL HEAD, VEHICLE, 4 SECTION 1-WAY		10	EA	\$1,712.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
289	831145 SIGNAL HEAD, VEHICLE, 4 SECTION 1-WAY, BIMODAL		5	EA	\$1,712.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
290	831160 SIGNAL HEAD, PEDESTRIAN COUNTDOWN, LED		191	EA	\$845.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
291	831175 BICYCLE PUSHBUTTON ASSEMBLY		3	EA	\$1,316.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
292	831180 APS PEDESTRIAN PUSHBUTTON ASSEMBLY		242	EA	\$1,487.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
293	831200 BOOM TRUCK AND OPERATOR FOR INSPECTOR		20	HR	\$171.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
294	831306 DETECTOR LOOP, 6 FT DIA.		184	EA	\$1,744.00	1.00	0.54%	\$1,744.00	\$1,744.00	0.00	\$0.00
295	831307 DETECTOR LOOP, PREFORMED, 6 FT DIA		135	EA	\$1,391.00	37.00	27.41%	\$51,467.00	\$38,948.00	9.00	\$12,519.00
296	831308 DETECTOR LOOP, PARALLELOGRAM		8	EA	\$3,210.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
297	831309 DETECTOR LOOP, PREFORMED, PARALLELOGRAM		8	EA	\$1,391.00	1.00	12.50%	\$1,391.00	\$0.00	1.00	\$1,391.00
298	831401 AERIAL INNERDUCT		545	LF	\$21.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
299	831405 INTERCONNECT CABLE, AERIAL		235	LF	\$86.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
300	831410 INTERCONNECT CABLE, UNDERGROUND		175	LF	\$107.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
301	831450 TERMINAL CABINET		88	EA	\$1,134.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
302	831480 SPAN WIRE		525	LF	\$21.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
303	831521 RELOCATE PEDESTRIAN SIGNAL HEAD		1	EA	\$428.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
304	831541 RELOCATE CCTV CAMERA		2	EA	\$6,099.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
305	831542 RELOCATE EMERGENCY VEHICLE DETECTOR		1	EA	\$642.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
306	831550 EMERGENCY VEHICLE PREEMPTION DETECTOR, OPTICOM		38	EA	\$1,766.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
307	831555 VIDEO DETECTION CAMERA		4	EA	\$12,198.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
308	831556 CCTV CAMERA, PTZ		10	EA	\$14,841.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
309	831560 WIRELESS SENSOR		174	EA	\$1,573.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
310	831565 WIRELESS SENSOR ACCESS POINT		38	EA	\$6,752.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
311	831570 WIRELESS SENSOR REPEATER		25	EA	\$4,729.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
312	831600 SERVICE CABINET		25	EA	\$4,323.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
313	831602 SERVICE CABINET WITH STEP-DOWN TRANSFORMER, 32-		5	EA	\$11,449.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **11**

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
314	831631 SERVICE WIRING (MADISON-MINOR)		1	LS	\$6,099.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
315	831633 SERVICE WIRING (MADISON-BOYLSTON)		1	LS	\$3,210.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
316	831634 SERVICE WIRING (MADISON-BROADWAY)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
317	831635 SERVICE WIRING (MADISON-11TH)		1	LS	\$1,177.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
318	831636 SERVICE WIRING (MADISON-12TH)		1	LS	\$4,708.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
319	831637 SERVICE WIRING (MADISON-13TH MIDBLOCK)		1	LS	\$2,247.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
320	831638 SERVICE WIRING (MADISON-14TH)		1	LS	\$1,070.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
321	831639 SERVICE WIRING (MADISON-15TH)		1	LS	\$1,391.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
322	831640 SERVICE WIRING (MADISON-16TH)		1	LS	\$1,926.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
323	831641 SERVICE WIRING (MADISON-17TH)		1	LS	\$1,712.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
324	831642 SERVICE WIRING (MADISON-18TH)		1	LS	\$1,177.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
325	831643 SERVICE WIRING (MADISON-19TH)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
326	831644 SERVICE WIRING (MADISON-20TH)		1	LS	\$1,391.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
327	831645 SERVICE WIRING (MADISON-E DENNY WAY)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
328	831647 SERVICE WIRING (MADISON-JOHN)		1	LS	\$1,070.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
329	831648 SERVICE WIRING (MADISON-MLK WAY)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
330	831649 SERVICE WIRING (MLK WAY-HARRISON)		1	LS	\$2,140.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
331	831650 SERVICE WIRING (UNION-19TH)		1	LS	\$1,284.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
332	831651 SERVICE WIRING (MADISON-10TH)		1	LS	\$4,601.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
333	831711 SIGNAL WIRING (SPRING-1ST)		1	LS	\$8,988.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
334	831712 SIGNAL WIRING (SPRING-2ND)		1	LS	\$1,605.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
335	831713 SIGNAL WIRING (SPRING-3RD)		1	LS	\$15,622.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
336	831714 SIGNAL WIRING (SPRING-4TH)		1	LS	\$1,819.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
337	831715 SIGNAL WIRING (SPRING-5TH)		1	LS	\$321.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
338	831716 SIGNAL WIRING (SPRING-6TH)		1	LS	\$1,712.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
339	831717 SIGNAL WIRING (SPRING-7TH)		1	LS	\$7,811.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
340	831718 SIGNAL WIRING (SPRING-8TH)		1	LS	\$10,700.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
341	831719 SIGNAL WIRING (SPRING-9TH)		1	LS	\$12,626.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
342	831720 SIGNAL WIRING (MADISON-1ST)		1	LS	\$10,486.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
343	831721 SIGNAL WIRING (MADISON-2ND)		1	LS	\$428.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
344	831722 SIGNAL WIRING (MADISON-3RD)		1	LS	\$14,017.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
345	831723 SIGNAL WIRING (MADISON-4TH)		1	LS	\$2,675.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
346	831725 SIGNAL WIRING (MADISON-6TH)		1	LS	\$6,848.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
347	831726 SIGNAL WIRING (MADISON-7TH)		1	LS	\$14,766.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
348	831727 SIGNAL WIRING (MADISON-8TH)		1	LS	\$14,124.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00

Progress Estimate #: **11**

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
349	831728 SIGNAL WIRING (MADISON-9TH)		1	LS	\$19,902.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
350	831729 SIGNAL WIRING (MADISON-TERRY)		1	LS	\$14,231.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
351	831730 SIGNAL WIRING (MADISON-BOREN)		1	LS	\$34,133.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
352	831731 SIGNAL WIRING (MADISON-MINOR)		1	LS	\$12,091.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
353	831732 SIGNAL WIRING (MADISON-SUMMIT)		1	LS	\$12,198.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
354	831733 SIGNAL WIRING (MADISON-BOYLSTON)		1	LS	\$20,223.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
355	831734 SIGNAL WIRING (MADISON-BROADWAY)		1	LS	\$25,894.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
356	831735 SIGNAL WIRING (MADISON-11TH)		1	LS	\$11,342.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
357	831736 SIGNAL WIRING (MADISON-12TH)		1	LS	\$25,466.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
358	831737 SIGNAL WIRING (MADISON-13TH)		1	LS	\$13,910.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
359	831738 SIGNAL WIRING (MADISON-14TH)		1	LS	\$23,647.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
360	831739 SIGNAL WIRING (MADISON-15TH)		1	LS	\$13,268.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
361	831740 SIGNAL WIRING (MADISON-16TH)		1	LS	\$11,021.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
362	831741 SIGNAL WIRING (MADISON-17TH)		1	LS	\$15,087.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
363	831742 SIGNAL WIRING (MADISON-18TH)		1	LS	\$8,132.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
364	831743 SIGNAL WIRING (MADISON-19TH)		1	LS	\$14,659.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
365	831744 SIGNAL WIRING (MADISON-20TH)		1	LS	\$19,688.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
366	831745 SIGNAL WIRING (MADISON-E DENNY WAY)		1	LS	\$11,449.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
367	831746 SIGNAL WIRING (MADISON-23RD)		1	LS	\$4,815.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
368	831747 SIGNAL WIRING (MADISON-JOHN)		1	LS	\$12,733.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
369	831748 SIGNAL WIRING (MADISON-MLK WAY)		1	LS	\$19,688.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
370	831749 SIGNAL WIRING (MLK WAY-HARRISON)		1	LS	\$8,560.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
371	831750 SIGNAL WIRING (UNION-19TH)		1	LS	\$11,449.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
372	831751 SIGNAL WIRING (MADISON-10TH)		1	LS	\$4,601.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
373	831s11 TEMPORARY SIGNAL (SPRING-1ST)		1	LS	\$8,774.00	1.0000	100.00%	\$8,774.00	\$8,774.00	0.0000	\$0.00
374	831s13 TEMPORARY SIGNAL (SPRING-3RD)		1	LS	\$11,663.00	1.0000	100.00%	\$11,663.00	\$11,663.00	0.0000	\$0.00
375	831s15 TEMPORARY SIGNAL (SPRING-5TH)		1	LS	\$8,774.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
376	831s17 TEMPORARY SIGNAL (SPRING-7TH)		1	LS	\$19,260.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
377	831s20 TEMPORARY SIGNAL (MADISON-1ST)		1	LS	\$20,330.00	1.0000	100.00%	\$20,330.00	\$20,330.00	0.0000	\$0.00
378	831s22 TEMPORARY SIGNAL (MADISON-3RD)		1	LS	\$12,305.00	0.9000	90.00%	\$11,074.50	\$11,074.50	0.0000	\$0.00
379	831s25 TEMPORARY SIGNAL (MADISON-6TH)		1	LS	\$15,087.00	0.9000	90.00%	\$13,578.30	\$13,578.30	0.0000	\$0.00
380	831s26 TEMPORARY SIGNAL (MADISON-7TH)		1	LS	\$34,454.00	0.9000	90.00%	\$31,008.60	\$31,008.60	0.0000	\$0.00
381	831s27 TEMPORARY SIGNAL (MADISON-8TH)		1	LS	\$33,705.00	0.9000	90.00%	\$30,334.50	\$30,334.50	0.0000	\$0.00
382	831s28 TEMPORARY SIGNAL (MADISON-9TH)		1	LS	\$33,705.00	0.9000	90.00%	\$30,334.50	\$30,334.50	0.0000	\$0.00
383	831s29 TEMPORARY SIGNAL (MADISON-TERRY)		1	LS	\$26,536.00	0.9000	90.00%	\$23,882.40	\$23,882.40	0.0000	\$0.00

Progress Estimate #: 11

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
384	831s30 TEMPORARY SIGNAL (MADISON-BOREN)		1	LS	\$38,841.00	0.9000	90.00%	\$34,956.90	\$34,956.90	0.0000	\$0.00
385	831s31 TEMPORARY SIGNAL (MADISON-MINOR)		1	LS	\$24,610.00	0.9000	90.00%	\$22,149.00	\$22,149.00	0.0000	\$0.00
386	831s32 TEMPORARY SIGNAL (MADISON-SUMMIT)		1	LS	\$16,692.00	0.9000	90.00%	\$15,022.80	\$15,022.80	0.0000	\$0.00
387	831s33 TEMPORARY SIGNAL (MADISON-BOYLSTON)		1	LS	\$19,474.00	0.9000	90.00%	\$17,526.60	\$17,526.60	0.0000	\$0.00
388	831s34 TEMPORARY SIGNAL (MADISON-BROADWAY)		1	LS	\$54,035.00	0.9000	90.00%	\$48,631.50	\$0.00	0.9000	\$48,631.50
389	831s35 TEMPORARY SIGNAL (MADISON-11TH)		1	LS	\$43,442.00	0.9000	90.00%	\$39,097.80	\$0.00	0.9000	\$39,097.80
390	831s36 TEMPORARY SIGNAL (MADISON-12TH)		1	LS	\$60,562.00	0.9000	90.00%	\$54,505.80	\$0.00	0.9000	\$54,505.80
391	831s37 TEMPORARY SIGNAL (MADISON-13TH)		1	LS	\$53,714.00	0.9000	90.00%	\$48,342.60	\$0.00	0.9000	\$48,342.60
392	831s38 TEMPORARY SIGNAL (MADISON-14TH)		1	LS	\$92,983.00	0.9000	90.00%	\$83,684.70	\$0.00	0.9000	\$83,684.70
393	831s39 TEMPORARY SIGNAL (MADISON-15TH)		1	LS	\$19,474.00	0.9000	90.00%	\$17,526.60	\$17,526.60	0.0000	\$0.00
394	831s40 TEMPORARY SIGNAL (MADISON-16TH)		1	LS	\$16,692.00	0.9000	90.00%	\$15,022.80	\$15,022.80	0.0000	\$0.00
395	831s41 TEMPORARY SIGNAL (MADISON-17TH)		1	LS	\$16,692.00	0.9000	90.00%	\$15,022.80	\$15,022.80	0.0000	\$0.00
396	831s43 TEMPORARY SIGNAL (MADISON-19TH)		1	LS	\$16,692.00	0.9000	90.00%	\$15,022.80	\$15,022.80	0.0000	\$0.00
397	831s44 TEMPORARY SIGNAL (MADISON-20TH)		1	LS	\$25,787.00	0.9000	90.00%	\$23,208.30	\$23,208.30	0.0000	\$0.00
398	831s45 TEMPORARY SIGNAL (MADISON-DENNY)		1	LS	\$22,256.00	0.9000	90.00%	\$20,030.40	\$20,030.40	0.0000	\$0.00
399	831s46 TEMPORARY SIGNAL (MADISON-23RD)		1	LS	\$16,692.00	0.9000	90.00%	\$15,022.80	\$0.00	0.9000	\$15,022.80
400	831s47 TEMPORARY SIGNAL (MADISON-JOHN)		1	LS	\$39,055.00	0.9000	90.00%	\$35,149.50	\$35,149.50	0.0000	\$0.00
401	831s48 TEMPORARY SIGNAL (MADISON-MLK WAY)		1	LS	\$39,055.00	0.9000	90.00%	\$35,149.50	\$35,149.50	0.0000	\$0.00
402	831s73 DETECTION INDICATOR, LED BICYCLE BLUE LIGHT		2	EA	\$642.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
403	832005 POLE, STEEL STRAIN, TYPE T		1	EA	\$11,984.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
404	832015 POLE, STEEL STRAIN, TYPE X		1	EA	\$20,116.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
405	832020 POLE, STEEL STRAIN, TYPE Z		1	EA	\$22,898.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
406	832200 POLE, STEEL MAST ARM		32	EA	\$14,905.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
407	832201 POLE, STEEL DOUBLE MAST ARM		2	EA	\$21,186.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
408	832280 POLE, PEDESTRIAN, ALUMINUM LIGHTING, 14 FT		30	EA	\$2,964.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
409	832290 POLE, STEEL LIGHTING 25 to 35 FT		20	EA	\$4,922.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
410	832420 PEDESTAL, ALUMINUM, 10 FT		32	EA	\$3,938.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
411	832422 PEDESTAL, ALUMINUM, 12 FT		20	EA	\$4,986.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
412	832424 PEDESTAL, ALUMINUM, 14 FT		3	EA	\$5,275.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
413	832430 MAST ARM, 30 FT AND LESS		43	EA	\$9,662.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
414	832440 MAST ARM, 31 FT TO 40 FT		18	EA	\$11,513.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
415	832450 MAST ARM, 41 FT TO 50 FT		6	EA	\$15,975.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
416	832500 PEDESTRIAN PUSH-BUTTON POST		112	EA	\$1,177.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
417	832503 PEDESTRIAN PUSH-BUTTON, BRIDGE MOUNT		5	EA	\$428.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
418	832510 FOUNDATION, JOINT SIGNAL CONTROLLER/SERVICE		21	EA	\$6,827.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **11**

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
419	832520	FOUNDATION, TRAFFIC SIGNAL CONTROL. CAB. TYPE III	11	EA	\$4,398.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
420	832521	FOUNDATION, SERVICE CABINET	4	EA	\$4,387.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
421	832523	FOUNDATION, SERVICE CABINET WITH STEP-DOWN	5	EA	\$4,387.00	1.00	20.00%	\$4,387.00	\$4,387.00	0.00	\$0.00
422	832525	FOUNDATION, POLE TYPE T	1	EA	\$5,136.00	1.00	100.00%	\$5,136.00	\$5,136.00	0.00	\$0.00
423	832535	FOUNDATION, POLE TYPE X	1	EA	\$5,136.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
424	832540	FOUNDATION, POLE TYPE Z	1	EA	\$8,025.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
425	832544	FOUNDATION, POLE PEDESTRIAN LIGHTING	30	EA	\$2,536.00	2.00	6.67%	\$5,072.00	\$5,072.00	0.00	\$0.00
426	832545	FOUNDATION, STREET LIGHT POLE	20	EA	\$5,157.00	2.00	10.00%	\$10,314.00	\$5,157.00	1.00	\$5,157.00
427	832550	FOUNDATION, PEDESTAL	55	EA	\$2,568.00	3.00	5.45%	\$7,704.00	\$5,136.00	1.00	\$2,568.00
428	832555	FOUNDATION, PEDESTRIAN PUSH BUTTON POST	112	EA	\$1,498.00	3.00	2.68%	\$4,494.00	\$4,494.00	0.00	\$0.00
429	832560	FOUNDATION, POLE, MAST ARM 30 FT & LESS	21	EA	\$3,114.00	5.00	23.81%	\$15,570.00	\$9,342.00	2.00	\$6,228.00
430	832565	FOUNDATION, POLE, MAST ARM 31 FT TO 40 FT	10	EA	\$4,494.00	4.00	40.00%	\$17,976.00	\$17,976.00	0.00	\$0.00
431	832570	FOUNDATION, POLE, MAST ARM 41 FT TO 50 FT	1	EA	\$4,494.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
432	832576	FOUNDATION, POLE DOUBLE MAST ARM	1	EA	\$4,494.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
433	832585	REMOVE FOUNDATION OBSTRUCTIONS	92000	FA	\$1.00	641973.73	697.80%	\$641,973.73	\$562,505.68	79468.05	\$79,468.05
434	832590	TEMPORARY POLE SUPPORT	18000	FA	\$1.00	2629.36	14.61%	\$2,629.36	\$2,629.36	0.00	\$0.00
435	832595	GROUT EXISTING POLE	20000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
436	832710	INSTALL POLE, KCM SA-201X/SA-201X(C), OWNER	2	EA	\$2,140.00	4.00	200.00%	\$8,560.00	\$8,560.00	0.00	\$0.00
437	832715	INSTALL POLE, KCM SA-201Z/SA-201Z(C), OWNER	8	EA	\$2,119.00	7.00	87.50%	\$14,833.00	\$14,833.00	0.00	\$0.00
438	832717	INSTALL POLE, KCM SA-201ZZ, OWNER FURNISHED	8	EA	\$2,119.00	3.00	37.50%	\$6,357.00	\$6,357.00	0.00	\$0.00
439	832719	INSTALL POLE, KCM SA-201ZZZ, OWNER FURNISHED	3	EA	\$2,108.00	3.00	100.00%	\$6,324.00	\$6,324.00	0.00	\$0.00
440	832722	CHIEF SEATTLE BASE AND COLLAR, CAST ALUMINUM, 12"	2	EA	\$23,594.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
441	832723	CHIEF SEATTLE BASE AND COLLAR, CAST ALUMINUM,	4	EA	\$23,594.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
442	832815	BRACKET ARM, 15 FT	1	EA	\$1,605.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
443	832838	ALADDIN BRACKET ARM ASSEMBLY, 8 FT	4	EA	\$2,729.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
444	832852	BRACKET ARM, 6 FT, STEEL	14	EA	\$738.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
445	832854	BRACKET ARM, 8 FT, STEEL	69	EA	\$835.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
446	832856	BRACKET ARM, 10 FT, STEEL	4	EA	\$963.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
447	832858	BRACKET ARM, 12 FT, STEEL	4	EA	\$1,370.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
448	832s01	FOUNDATION, BICYCLE PUSHBUTTON POST	3	EA	\$1,498.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
449	832s02	BICYCLE PUSHBUTTON POST	3	EA	\$1,252.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
450	832s09	FOUNDATION, POLE, JU/STEEL MAST ARM	30	EA	\$8,956.00	6.00	20.00%	\$53,736.00	\$53,736.00	0.00	\$0.00
451	832s11	POLE, KCM SA-201X/SA-201X(C)	26	EA	\$18,372.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
452	832s12	POLE, KCM SA-201Z/SA-201Z(C)	22	EA	\$25,017.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
453	832s13	POLE, KCM SA-201ZZ	32	EA	\$28,794.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **11**

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
454	832s14 POLE, KCM SA-201ZZZ		10	EA	\$37,054.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
455	832s16 FOUNDATION, KCM SA-213D		26	EA	\$4,997.00	9.00	34.62%	\$44,973.00	\$39,976.00	1.00	\$4,997.00
456	832s17 FOUNDATION, KCM SA-213F		41	EA	\$7,875.00	33.00	80.49%	\$259,875.00	\$212,625.00	6.00	\$47,250.00
457	832s18 FOUNDATION, KCM SA-213H		8	EA	\$13,386.00	3.00	37.50%	\$40,158.00	\$40,158.00	0.00	\$0.00
458	832s21 OFFSET FOUNDATION, KCM SA-211		4	EA	\$6,634.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
459	832s22 PEDESTAL, ALUMINUM, 20 FT		1	EA	\$6,955.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
460	832s23 OFFSET FOUNDATION, POLE, JU/STEEL MAST ARM		1	EA	\$8,025.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
461	832s30 INSTALL MAST ARM, 30 FT AND LESS, OWNER FURNISHED		1	EA	\$1,391.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
462	833010 CONDUIT, PVC, 1 IN		1950	LF	\$12.00	142.50	7.31%	\$1,710.00	\$1,134.00	48.00	\$576.00
463	833020 CONDUIT, PVC, 2 IN		41694	LF	\$15.00	4082.50	9.79%	\$61,237.50	\$44,077.50	1144.00	\$17,160.00
464	833030 CONDUIT, PVC, 3 IN		62883	LF	\$23.00	9621.00	15.30%	\$221,283.00	\$190,474.50	1339.50	\$30,808.50
465	833040 CONDUIT, PVC, 4 IN		382	LF	\$35.00	80.00	20.94%	\$2,800.00	\$2,800.00	0.00	\$0.00
466	833060 CONDUIT, RGS, 3/4 IN		130	LF	\$37.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
467	833064 CONDUIT, RGS, 1 IN		1800	LF	\$21.00	427.00	23.72%	\$8,967.00	\$5,229.00	178.00	\$3,738.00
468	833074 CONDUIT, RGS, 2 IN		3835	LF	\$35.00	525.00	13.69%	\$18,375.00	\$15,820.00	73.00	\$2,555.00
469	833082 CONDUIT, RGS, 3 IN		865	LF	\$65.00	172.00	19.88%	\$11,180.00	\$11,180.00	0.00	\$0.00
470	833090 CONDUIT, RGS, 4 IN		20	LF	\$171.00	40.00	200.00%	\$6,840.00	\$6,840.00	0.00	\$0.00
471	833200 TRENCHING, SCL SERVICE, CONDUIT		1805	LF	\$30.00	235.00	13.02%	\$7,050.00	\$6,930.00	4.00	\$120.00
472	833201 TRENCHING, SDOT, CONDUIT		26891	LF	\$30.00	4776.25	17.76%	\$143,287.50	\$119,175.00	803.75	\$24,112.50
473	833202 TRENCHING, SCL LIGHTING, CONDUIT		10485	LF	\$30.00	1514.00	14.44%	\$45,420.00	\$33,600.00	394.00	\$11,820.00
474	833203 TRENCHING, SDOT/SCL LIGHTING, CONDUIT		1150	LF	\$30.00	21.00	1.83%	\$630.00	\$630.00	0.00	\$0.00
475	833204 TRENCHING, KCM, CONDUIT		4309	LF	\$30.00	1132.00	26.27%	\$33,960.00	\$23,040.00	364.00	\$10,920.00
476	833220 CONDUIT RISER, 2 IN		6	EA	\$1,284.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
477	833230 CONDUIT RISER, 3 IN		48	EA	\$1,915.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
478	833301 HANDHOLE, TYPE 1		11	EA	\$1,166.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
479	833302 HANDHOLE, TYPE 2		235	EA	\$1,594.00	18.00	7.66%	\$28,692.00	\$19,128.00	6.00	\$9,564.00
480	833303 HANDHOLE, TYPE 3		177	EA	\$3,189.00	6.00	3.39%	\$19,134.00	\$12,756.00	2.00	\$6,378.00
481	833305 HANDHOLE, TYPE 5		145	EA	\$3,242.00	9.00	6.21%	\$29,178.00	\$16,210.00	4.00	\$12,968.00
482	833306 HANDHOLE, TYPE 6		11	EA	\$4,954.00	4.00	36.36%	\$19,816.00	\$19,816.00	0.00	\$0.00
483	833307 HANDHOLE, TYPE 2R		30	EA	\$1,755.00	2.00	6.67%	\$3,510.00	\$1,755.00	1.00	\$1,755.00
484	833308 HANDHOLE, TYPE 3R		16	EA	\$3,371.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
485	833311 HANDHOLE, TYPE 5R		16	EA	\$4,077.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
486	833s01 LID, HANDHOLE, TYPE 6		5	EA	\$2,996.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
487	833s02 LID, HANDHOLE, TYPE 5		4	EA	\$2,301.00	1.00	25.00%	\$2,301.00	\$2,301.00	0.00	\$0.00
488	833s03 CONDUIT ENCASEMENT SYSTEM		458	LF	\$134.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **11**

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
489	833s05 CONDUIT, RGS, 3 IN, AREAWAY		20	LF	\$150.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
490	833s06 UTILITY VAULT, 7'-2" X 4'-10" X 5'-2"		1	EA	\$13,910.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
491	835s01 STATION PLATFORM SPRING AND 3RD AVENUE EB		1	LS	\$36,748.00	0.8639	86.39%	\$31,746.60	\$31,746.60	0.0000	\$0.00
492	835s02 STATION PLATFORM SPRING AND 4TH AVENUE EB		1	LS	\$42,645.00	0.8077	80.77%	\$34,444.37	\$0.00	0.8077	\$34,444.37
493	835s03 STATION PLATFORM SPRING AND 8TH AVENUE EB		1	LS	\$44,252.00	0.8644	86.44%	\$38,251.43	\$0.00	0.8644	\$38,251.43
494	835s04 STATION PLATFORM MADISON AND 3RD AVENUE WB		1	LS	\$36,432.00	0.8353	83.53%	\$30,431.65	\$0.00	0.8353	\$30,431.65
495	835s05 STATION PLATFORM MADISON AND 5TH AVENUE WB		1	LS	\$44,584.00	0.8654	86.54%	\$38,582.99	\$0.00	0.8654	\$38,582.99
496	835s06 STATION PLATFORM MADISON AND 8TH AVENUE WB		1	LS	\$94,859.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
497	835s07 STATION PLATFORM MADISON AND TERRY AVENUE		1	LS	\$175,591.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
498	835s08 STATION PLATFORM MADISON AND BOYLSTON AVENUE		1	LS	\$328,434.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
499	835s09 STATION PLATFORM MADISON AND EAST UNION STREET		1	LS	\$310,737.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
500	835s10 STATION PLATFORM MADISON AND 17TH AVENUE WB		1	LS	\$37,462.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
501	835s11 STATION PLATFORM MADISON AND 17TH AVENUE EB		1	LS	\$37,593.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
502	835s12 STATION PLATFORM MADISON AND EAST DENNY WAY WB		1	LS	\$35,915.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
503	835s13 STATION PLATFORM MADISON AND EAST DENNY WAY EB		1	LS	\$36,891.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
504	835s14 STATION PLATFORM MADISON AND 23RD AVENUE WB		1	LS	\$38,439.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
505	835s15 STATION PLATFORM MADISON AND 24TH AVENUE EB		1	LS	\$29,997.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
506	835s16 STATION PLATFORM MADISON AND MLK WAY		1	LS	\$36,917.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
507	835s17 STATION PLATFORM EAST UNION AND 12TH AVENUE		1	LS	\$32,499.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
508	835s18 STATION PLATFORM EAST MADISON STREET AND 27TH		1	LS	\$36,662.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
509	835s19 STATION PLATFORM MADISON AND 1ST AVE NB		1	LS	\$28,943.00	1.0000	100.00%	\$28,943.00	\$19,999.61	0.3090	\$8,943.39
510	835s20 EXTRA LAMINATED TEMPERED GLASS PANELS		20	EA	\$480.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
511	835s21 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR208		3	EA	\$69,348.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
512	835s22 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR206		5	EA	\$67,803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
513	835s23 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR206LP		8	EA	\$67,598.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
514	835s24 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR126		8	EA	\$45,907.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
515	835s25 INSTALL OWNER FURNISHED, METRO ROUTE SIGNAGE		22	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
516	835s26 INSTALL OWNER FURNISHED, TRASH RECEPTACLE		19	EA	\$124.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
517	835s27 INSTALL OWNER FURNISHED, TICKET VENDING MACHINE		3	EA	\$2,675.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
518	835s28 INSTALL OWNER FURNISHED, TECH PYLON WITH ORCA		21	EA	\$2,140.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
519	835s29 INSTALL OWNER FURNISHED, BENCH		25	EA	\$125.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
520	835s30 INSTALL OWNER FURNISHED, BLADE		41	EA	\$314.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
521	835s31 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR125		1	EA	\$44,605.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
522	835s40 KCM POWER PEDESTAL		15	EA	\$6,153.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
523	835s41 KCM POWER PEDESTAL WITH STEP-DOWN		3	EA	\$6,024.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **11**

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.		Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
524	835s42	FOUNDATION, KCM POWER PEDESTAL		15	EA	\$4,398.00	1.00	6.67%	\$4,398.00	\$4,398.00	0.00	\$0.00
525	835s43	FOUNDATION, KCM POWER PEDESTAL WITH STEP-DOWN		3	EA	\$4,398.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
526	835s50	KCM STATION WIRING, SPRING ST & 3RD AVE		1	LS	\$4,066.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
527	835s51	KCM STATION WIRING, SPRING ST & 4TH AVE		1	LS	\$2,033.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
528	835s52	KCM STATION WIRING, SPRING ST & 8TH AVE		1	LS	\$1,391.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
529	835s53	KCM STATION WIRING, MADISON ST & 3RD AVE		1	LS	\$1,926.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
530	835s54	KCM STATION WIRING, MADISON & 5TH AVE		1	LS	\$1,498.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
531	835s55	KCM STATION WIRING, MADISON & 8TH AVE		1	LS	\$1,391.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
532	835s56	KCM STATION WIRING, MADISON & TERRY AVE		1	LS	\$3,638.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
533	835s57	KCM STATION WIRING, MADISON & BOYLSTON AVE		1	LS	\$7,383.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
534	835s58	KCM STATION WIRING, MADISON & E UNION ST		1	LS	\$7,597.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
535	835s59	KCM STATION WIRING, MADISON & 17TH AVE WB		1	LS	\$5,243.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
536	835s60	KCM STATION WIRING, MADISON & 17TH AVE EB		1	LS	\$1,712.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
537	835s61	KCM STATION WIRING, MADISON & E DENNY WAY WB		1	LS	\$2,354.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
538	835s62	KCM STATION WIRING, MADISON & E DENNY WAY EB		1	LS	\$3,317.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
539	835s63	KCM STATION WIRING, MADISON & 23RD AVE WB		1	LS	\$1,712.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
540	835s64	KCM STATION WIRING, MADISON & 24TH AVE EB		1	LS	\$2,782.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
541	835s65	KCM STATION WIRING, MADISON & MLK BLVD WB		1	LS	\$2,033.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
542	835s66	KCM STATION WIRING, MADISON & 27TH AVE EB		1	LS	\$3,317.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
543	835s67	KCM STATION WIRING, 1ST AVE NB		1	LS	\$1,926.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
544	842s01	YELLOW DETECTABLE GUIDANCE STRIP		134	LF	\$27.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
545	844s05	ADJUST EXISTING SCL VAULT ACCESS		15	EA	\$496.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
546	845s01	ARTWORK FOUNDATION		1	LS	\$18,217.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
547	846s01	PONY BAR RAMP		1	LS	\$15,473.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
548	2109006	MOBILIZATION-SCHEDULE 2	T	1	LS	\$500,000.00	1.0000	100.00%	\$500,000.00	\$500,000.00	0.0000	\$0.00
549	2207010	SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID	T	50405	SF	\$2.00	18889.15	37.47%	\$37,778.30	\$35,952.80	912.75	\$1,825.50
550	2401017	MINERAL AGGREGATE, TYPE 17	T	4520	TN	\$51.00	3912.43	86.56%	\$199,533.93	\$155,746.86	858.57	\$43,787.07
551	2705008	MAINTENANCE HOLE, TYPE 204A	T	1	EA	\$9,228.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
552	2705108	EXTRA DEPTH, TYPE 204A MAINTENANCE HOLE	T	3	VF	\$750.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
553	2710s01	TEMPORARY WATER MAINS AND SERVICES	T	1	LS	\$237,720.00	0.6214	62.14%	\$147,719.21	\$147,719.21	0.0000	\$0.00
554	2711112	PIPE, WM, D.I., CL 52, 12 IN, RJ, INCL. FITTINGS	T	3964	LF	\$219.00	2166.01	54.64%	\$474,356.19	\$471,618.69	12.50	\$2,737.50
555	2711116	PIPE, WM, D.I., CL 52, 16 IN, RJ, INCL. FITTINGS	T	1000	LF	\$263.00	689.50	68.95%	\$181,338.50	\$147,937.50	127.00	\$33,401.00
556	2711120	PIPE, WM, D.I., CL 52, 20 IN, RJ, INCL. FITTINGS	T	319	LF	\$432.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
557	2711208	BEDDING, WATER MAIN, CL B, 8 IN PIPE	T	318	LF	\$39.00	76.00	23.90%	\$2,964.00	\$1,794.00	30.00	\$1,170.00
558	2711212	BEDDING, WATER MAIN, CL B, 12 IN PIPE	T	5128	LF	\$38.00	2929.10	57.12%	\$111,305.80	\$110,830.80	12.50	\$475.00

Progress Estimate #: **11**

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
559	2711216 BEDDING, WATERMAIN, CL B, 16 IN PIPE	T	1000	LF	\$37.00	689.50	68.95%	\$25,511.50	\$20,812.50	127.00	\$4,699.00
560	2711220 BEDDING, WATERMAIN, CL B, 20 IN PIPE	T	319	LF	\$56.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
561	2711400 BLOCKING, CEMENT CONCRETE	T	63	CY	\$3,900.00	43.87	69.63%	\$171,093.00	\$75,426.00	24.53	\$95,667.00
562	2711500 STATION, ELECTROLYSIS TEST	T	31	EA	\$7,659.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
563	2711505 SACRIFICIAL ANODE BONDED TO PIPE	T	244	EA	\$226.00	123.00	50.41%	\$27,798.00	\$26,668.00	5.00	\$1,130.00
564	2711s01 SUPPORT SPU WITH JOINT CLAMP EXISTING PIPE	T	1	LS	\$31,328.00	1.0000	100.00%	\$31,328.00	\$31,328.00	0.0000	\$0.00
565	2711s02 SUPPORT SPU WITH CUT, CAP, AND CONNECT	T	44	EA	\$5,383.00	36.00	81.82%	\$193,788.00	\$166,873.00	5.00	\$26,915.00
566	2711s07 PIPE, WM, D.I. CL 53 MIN, 8 IN, RJ, POLYETHYLENE	T	318	LF	\$146.00	90.00	28.30%	\$13,140.00	\$4,380.00	60.00	\$8,760.00
567	2711s08 PIPE, WM, D.I. CL 53 MIN, 12 IN, RJ, POLYETHYLENE	T	1164	LF	\$176.00	753.10	64.70%	\$132,545.60	\$132,545.60	0.00	\$0.00
568	2711s09 DAILY BLOCK, CEMENT CONCRETE, PRECAST	T	7	EA	\$2,956.00	6.00	85.71%	\$17,736.00	\$17,736.00	0.00	\$0.00
569	2712004 VALVE, GATE, 4 IN	T	8	EA	\$2,037.00	14.00	175.00%	\$28,518.00	\$14,259.00	7.00	\$14,259.00
570	2712006 VALVE, GATE, 6 IN	T	31	EA	\$2,405.00	11.00	35.48%	\$26,455.00	\$26,455.00	0.00	\$0.00
571	2712008 VALVE, GATE, 8 IN	T	5	EA	\$4,042.00	2.00	40.00%	\$8,084.00	\$8,084.00	0.00	\$0.00
572	2712012 VALVE, GATE, 12 IN	T	26	EA	\$6,265.00	17.00	65.38%	\$106,505.00	\$100,240.00	1.00	\$6,265.00
573	2712116 VALVE, BUTTERFLY, 16 IN	T	3	EA	\$19,786.00	3.00	100.00%	\$59,358.00	\$39,572.00	1.00	\$19,786.00
574	2712120 VALVE, BUTTERFLY, 20 IN	T	2	EA	\$11,421.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
575	2712500 VALVE BOX, CAST IRON	T	70	EA	\$334.00	6.00	8.57%	\$2,004.00	\$2,004.00	0.00	\$0.00
576	2712600 VALVE CHAMBER, PRECAST, 8'X10'	T	5	EA	\$86,889.00	3.00	60.00%	\$260,667.00	\$173,778.00	1.00	\$86,889.00
577	2714005 HYDRANT, 6 IN CONN, TYPE 310	T	15	EA	\$7,186.00	5.00	33.33%	\$35,930.00	\$14,372.00	3.00	\$21,558.00
578	2714010 HYDRANT, 6 IN CONN, TYPE 311	T	1	EA	\$7,493.00	1.00	100.00%	\$7,493.00	\$7,493.00	0.00	\$0.00
579	2715s01 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL,	T	43	EA	\$1,400.00	18.00	41.86%	\$25,200.00	\$15,400.00	7.00	\$9,800.00
580	2715s02 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL, 4	T	18	EA	\$2,053.00	6.00	33.33%	\$12,318.00	\$6,159.00	3.00	\$6,159.00
581	2715s03 SUPPORT SPU WITH NEW WATER SERVICE, 4 IN TO 8 IN	T	1	EA	\$1,056.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
582	2715s04 SUPPORT SPU WITH WATER SERVICE RETIREMENT	T	2	EA	\$1,056.00	2.00	100.00%	\$2,112.00	\$2,112.00	0.00	\$0.00
583	2717004 BEDDING, CL B, 4 IN PIPE	T	26	LF	\$27.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
584	2717006 BEDDING, CL B, 6 IN PIPE	T	55	LF	\$26.00	56.00	101.82%	\$1,456.00	\$1,456.00	0.00	\$0.00
585	2717008 BEDDING, CL B, 8 IN PIPE	T	12	LF	\$39.00	9.00	75.00%	\$351.00	\$351.00	0.00	\$0.00
586	2718064 PIPE, SS or SSS, PVC D3034 SDR 35, 4 IN	T	26	LF	\$466.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
587	2718066 PIPE, SS or SSS, PVC D3034 SDR 35, 6 IN	T	55	LF	\$225.00	72.00	130.91%	\$16,200.00	\$16,200.00	0.00	\$0.00
588	2718238 PIPE, SD, D.I., CL 50, 8 IN	T	12	LF	\$401.00	9.00	75.00%	\$3,609.00	\$3,609.00	0.00	\$0.00
589	2719004 SEWER CLEANOUT, 4 IN	T	2	EA	\$825.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
590	2719008 SEWER CLEANOUT, 8 IN	T	1	EA	\$1,521.00	1.00	100.00%	\$1,521.00	\$1,521.00	0.00	\$0.00
591	2833235 CONDUIT RISER, 4 IN	T	2	EA	\$2,996.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
592	2833305 HANDHOLE, TYPE 5	T	1	EA	\$3,424.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
593	2837s01 METRO COMFORT STATION-BREAK ROOM	T	1	LS	\$370,221.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00

Progress Estimate #: **11**

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
594	2843s01 CONCRETE ENCASED DUCT BANK (9-5" RGS)	T	46	LF	\$2,611.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
595	2843s02 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS) 2-4" PVC	T	48	LF	\$1,309.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
596	2843s03 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS, 2-4" PVC)	T	74	LF	\$1,148.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
597	2843s04 HSFTB ENCASED DUCT BANK (2-4" PVC)	T	72	LF	\$349.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
598	2843s05 HSFTB ENCASED DUCT BANK (4-4" PVC)	T	10	LF	\$2,009.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
599	2843s06 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS)	T	12	LF	\$2,462.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
600	2843s07 CONDUIT 2-4" PVC DIRECT BURY	T	38	LF	\$169.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
601	2844s01 ENLARGED VAULT ROOF OPENING	T	7	EA	\$7,476.00	5.00	71.43%	\$37,380.00	\$37,380.00	0.00	\$0.00
602	2844s02 VAULT 133M013 ACCESS MODIFICATION	T	1	EA	\$10,636.00	1.00	100.00%	\$10,636.00	\$10,636.00	0.00	\$0.00
603	2844s04 REPLACE ACCESS FRAME AND COVER	T	17	EA	\$2,071.00	9.00	52.94%	\$18,639.00	\$18,639.00	0.00	\$0.00
604	2844s06 SCL VAULT, 444-LA	T	1	EA	\$21,550.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
605	2844s07 SCL VAULT, 712-LA	T	1	EA	\$44,867.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

SUBTOTAL: Base Bid	\$30,521,404.09	\$27,442,501.52	\$3,078,902.57
SALES TAX: Base Bid	\$300,568.16	\$261,076.63	\$39,491.53
Retainage: Base Bid	\$0.00	\$0.00	\$0.00
Materials on Hand	\$907,551.93	\$317,608.71	\$589,943.22
Net Payment: Base Bid	\$31,729,524.18	\$28,021,186.86	\$3,708,337.32

Additive Bid

606	3105011 CONSTRUCTION SURVEYING-ADDITIVE		1	LS	\$ 5,190.00	0.3854	38.54%	\$2,000.23	\$1,000.11	0.1927	\$1,000.12
607	3108005 CRITICAL PATH SCHEDULE UPDATE, MIN. BID = \$2500 per		1	EA	\$ 2,500.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
608	3109011 MOBILIZATION-SCHEDULE 3		1	LS	\$ 200,000.00	1.0000	100.00%	\$200,000.00	\$200,000.00	0.0000	\$0.00
609	3110011 MAINTENANCE AND PROTECTION OF TRAFFIC CONTROL		1	LS	\$ 533,554.00	0.2000	20.00%	\$106,710.80	\$106,710.80	0.0000	\$0.00
610	3201005 CLEARING & GRUBBING		800	SF	\$ 1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
611	3202035 REMOVE CEMENT CONCRETE SIDEWALK		500	SY	\$ 37.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
612	3202045 REMOVE PAVEMENT		3108	SY	\$ 45.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
613	3202062 REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING		1242	SY	\$ 84.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
614	3202190 REMOVE PIPE		325	LF	\$ 50.00	50.00	15.38%	\$2,500.00	\$2,500.00	0.00	\$0.00
615	3202325 REMOVE GATE VALVE		3	EA	\$ 747.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
616	3202335 REMOVE HYDRANT		1	EA	\$ 1,657.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
617	3202351 REMOVE PAVEMENT INCLUDING RAIL AND CABLE CAR		360	SY	\$ 108.00	452.30	125.64%	\$48,848.40	\$48,848.40	0.00	\$0.00
618	3202480 REMOVE TREE		3	EA	\$ 2,644.00	3.00	100.00%	\$7,932.00	\$7,932.00	0.00	\$0.00
619	3202505 REMOVE VALVE CHAMBER		2	EA	\$ 1,495.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
620	3202770 SAWCUT RIGID PAVEMENT, FULL DEPTH		234	LF	\$ 5.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **11**

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
621	3202825 ABANDON VALVE CHAMBER		1	EA	\$ 811.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
622	3202850 ABANDON AND FILL PIPE		0	LF	\$ 10.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
623	3202s03 REMOVE, STORE AND REINSTALL MOSAIC TILE		1	EA	\$ 743.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
624	3202s12 REMOVE CURB, GRANITE W/ SALVAGE		730	LF	\$ 25.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
625	3204005 COMMON EXCAVATION		794	CY	\$ 67.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
626	3207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID		364	SF	\$ 15.00	186.00	51.10%	\$2,790.00	\$2,790.00	0.00	\$0.00
627	3401002 MINERAL AGGREGATE, TYPE 2		1456	TN	\$ 110.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
628	3401017 MINERAL AGGREGATE, TYPE 17		107	TN	\$ 51.00	196.30	183.46%	\$10,011.30	\$10,011.30	0.00	\$0.00
629	3401209 MINERAL AGGREGATE, TYPE 9		3	CY	\$ 83.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
630	3504260 PAVEMENT PATCH, TEMPORARY		30	TN	\$ 400.00	44.93	149.77%	\$17,972.00	\$17,972.00	0.00	\$0.00
631	3505096 ROADWAY CEM CONC, VARIABLE MIXES, 12 IN		2939	SY	\$ 130.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
632	3505136 ROADWAY CEM CONC, HES (24 HR), 12 IN		1686	SY	\$ 171.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
633	3505s02 PCCP PANEL REINFORCING		32	EA	\$ 443.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
634	3705451 INLET, TYPE 250B		7	EA	\$ 4,009.00	7.00	100.00%	\$28,063.00	\$28,063.00	0.00	\$0.00
635	3708058 PIPE, CB CONN, D.I., CL 50, 8 IN		64	LF	\$ 221.00	58.10	90.78%	\$12,840.10	\$12,840.10	0.00	\$0.00
636	3708258 PIPE, INLET CONN, D.I., CL 50, 8 IN		116	LF	\$ 224.00	120.60	103.97%	\$27,014.40	\$27,014.40	0.00	\$0.00
637	3708s03 4 INCH DRAIN PIPE, GIP, SCH 40		2	EA	\$ 1,093.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
638	3717008 BEDDING, CL B, 8 IN PIPE		180	LF	\$ 43.00	178.70	99.28%	\$7,684.10	\$7,684.10	0.00	\$0.00
639	3717100 TELEVISION INSPECTION		64	LF	\$ 44.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
640	3717888 TEE, 8 IN, CUT-IN EXISTING CONC PIPE		2	EA	\$ 1,226.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
641	3720005 ADJUST EXISTING MH, CB, OR VC		10	EA	\$ 446.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
642	3720045 ADJUST EXISTING HANDHOLE		1	EA	\$ 50.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
643	3720230 UTILITY CASTING, TYPE 230		7	EA	\$ 1,222.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
644	3801s01 CONSTRUCTION STORMWATER & EROSION CONTROL		1	LS	\$ 5,000.00	0.2000	20.00%	\$1,000.00	\$0.00	0.2000	\$1,000.00
645	3802003 SEED LAWN INSTALLATION		551	SF	\$ 2.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
646	3802065 TREE, DECIDUOUS, 1-3/4 IN TO 2 IN CAL		3	EA	\$ 803.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
647	3802160 TOPSOIL, TYPE A		20	CY	\$ 161.00	35.00	175.00%	\$5,635.00	\$0.00	35.00	\$5,635.00
648	3802360 TREE ROOT BARRIER		84	LF	\$ 21.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
649	3802725 FLEXIBLE POROUS SURFACE TREATMENT		2335	SF	\$ 22.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
650	3802s04 LANDSCAPE ESTABLISHMENT - BID ADDITIVE, MIN. BID =		1	LS	\$ 2,140.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
651	3804025 CURB, CEM CONC W/ 25% POZZOLANS		1426	LF	\$ 30.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
652	3813120 RESET MONUMENT AND MONUMENT FRAME AND COVER		2	EA	\$ 2,597.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
653	3814205 SIDEWALK, CEM CONC W/ 25% POZZOLANS		390	SY	\$ 81.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
654	3814210 SIDEWALK, THICKENED EDGE W/ 25% POZZOLANS		1426	LF	\$ 10.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
655	3819018 DRIVEWAY, CEM CONC, HES (24 HRS), 8 IN		41	SY	\$ 199.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: 11

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
656	4109012 MOBILIZATION-SCHEDULE 4	T	1	LS	\$ 50,000.00	1.0000	100.00%	\$50,000.00	\$50,000.00	0.0000	\$0.00
657	4207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID	T	6725	SF	\$ 2.00	2476.00	36.82%	\$4,952.00	\$4,952.00	0.00	\$0.00
658	4401017 MINERAL AGGREGATE, TYPE 17	T	527	TN	\$ 46.00	300.90	57.10%	\$13,841.40	\$13,841.40	0.00	\$0.00
659	4710s02 TEMPORARY WATER MAINS AND SERVICES - ADDITIVE	T	1	LS	\$ 35,611.00	1.0000	100.00%	\$35,611.00	\$15,611.86	0.5616	\$19,999.14
660	4711212 BEDDING, WATER MAIN, CL B, 12 IN PIPE	T	1133	LF	\$ 38.00	402.00	35.48%	\$15,276.00	\$15,276.00	0.00	\$0.00
661	4711400 BLOCKING, CEMENT CONCRETE	T	9	CY	\$ 3,900.00	7.67	85.22%	\$29,913.00	\$29,913.00	0.00	\$0.00
662	4711500 STATION, ELECTROLYSIS TEST	T	3	EA	\$ 2,500.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
663	4711505 SACRIFICIAL ANODE BONDED TO PIPE	T	64	EA	\$ 225.00	33.00	51.56%	\$7,425.00	\$7,425.00	0.00	\$0.00
664	4711s02 SUPPORT SPU WITH CUT, CAP, AND CONNECT	T	9	EA	\$ 4,936.00	7.00	77.78%	\$34,552.00	\$34,552.00	0.00	\$0.00
665	4711s08 PIPE, WM, D.I. CL 53 MIN, 12 IN, RJ, POLYETHYLENE	T	1133	LF	\$ 189.00	592.00	52.25%	\$111,888.00	\$111,888.00	0.00	\$0.00
666	4711s09 DAILY BLOCK, CEMENT CONCRETE, PRECAST	T	2	EA	\$ 2,862.00	3.00	150.00%	\$8,586.00	\$8,586.00	0.00	\$0.00
667	4712006 VALVE, GATE, 6 IN	T	1	EA	\$ 4,061.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
668	4712012 VALVE, GATE, 12 IN	T	4	EA	\$ 4,955.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
669	4712500 VALVE BOX, CAST IRON	T	5	EA	\$ 634.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
670	4714010 HYDRANT, 6 IN CONN, TYPE 311	T	1	EA	\$ 11,507.00	2.00	200.00%	\$23,014.00	\$23,014.00	0.00	\$0.00
671	4715s01 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL,	T	21	EA	\$ 1,383.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

SUBTOTAL: Additive Bid	\$816,059.73	\$788,425.47		\$27,634.26
SALES TAX: Additive Bid	\$34,343.49	\$32,293.58		\$2,049.91
Retainage: Additive Bid	\$0.00	\$0.00		\$0.00
Net Payment: Additive Bid	\$850,403.22	\$820,719.05		\$29,684.17

SUBTOTAL: Base Bid + Additive Bid	\$31,337,463.82	\$28,230,926.99		\$3,106,536.83
SALES TAX: Base Bid + Additive Bid	\$334,911.65	\$293,370.21		\$41,541.44
Retainage: Base Bid + Additive Bid	\$0.00	\$0.00		\$0.00
Net Payment: Base Bid + Additive Bid	\$32,579,927.40	\$28,841,905.91		\$3,738,021.49

Change Orders

ITEM NO.	DESCRIPTION	Taxable	CO Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 001											
1001	CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER		320	HR	\$224.00	1348.00	421.25%	\$301,952.00	\$275,744.00	117.00	\$26,208.00
1002	CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER (P		40	HR	\$320.00	295.50	738.75%	\$94,560.00	\$84,160.00	32.50	\$10,400.00
1003	CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER	T	320	HR	\$224.00	740.00	231.25%	\$165,760.00	\$109,088.00	253.00	\$56,672.00
1004	CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER	T	40	HR	\$320.00	119.00	297.50%	\$38,080.00	\$27,360.00	33.50	\$10,720.00

Progress Estimate #: 11

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 002											
2001	TEE, DI, 8 INCH		10	EA	\$1,794.00	10.00	100.00%	\$17,940.00	\$17,940.00	0.00	\$0.00
Change Order No. 003											
107	MINERAL AGGREGATE, TYPE 2		1350	TN	\$110.00	219.78	16.28%	\$24,175.80	\$24,175.80	0.00	\$0.00
3001	SUBGRADE STABILIZATION		500	CY	\$250.68	770.10	154.02%	\$193,048.67	\$102,227.30	362.30	\$90,821.37
3002	SUBGRADE STABILIZATION (PREMIUM TIME)		250	CY	\$343.02	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 004											
4001	RECOVERY OF THE CRITICAL PATH		1	LS	\$266,212.00	1.0000	100.00%	\$266,212.00	\$266,212.00	0.0000	\$0.00
Change Order No. 005											
5001	MISC DSCS AND EGINEER DIRECTED WORK (GUIDEWAY)		1	LS	\$16,183.24	1.0000	100.00%	\$16,183.24	\$16,183.24	0.0000	\$0.00
5002	MISC DSCS AND ENGINEER DIRECTED WORK (SITEWORK)		1	LS	\$36,838.49	1.0000	100.00%	\$36,838.49	\$36,838.49	0.0000	\$0.00
5003	MISC DSCS AND ENGINEER DIRECTED WORK (SYSTEMS)		1	LS	\$51,162.11	1.0000	100.00%	\$51,162.11	\$51,162.11	0.0000	\$0.00
5004	MISC DSCS AND ENGIENER DIRECTED WORK (SCL NETWORK)	T	1	LS	\$2,361.72	1.0000	100.00%	\$2,361.72	\$2,361.72	0.0000	\$0.00
5005	MISC DSCS AND ENGINEER DIRECTED WORK (SPU WATER)	T	1	LS	\$12,987.28	1.0000	100.00%	\$12,987.28	\$12,987.28	0.0000	\$0.00
Change Order No. 006											
6001	TEMPORARY SIGNAL (MADISON-4TH)		1	LS	\$13,900.87	0.9000	90.00%	\$12,510.78	\$12,510.78	0.0000	\$0.00
6002	TEMPORARY SIGNAL (MADISON-5TH)		1	LS	\$18,919.91	0.9000	90.00%	\$17,027.92	\$17,027.92	0.0000	\$0.00
6003	ADDITIONAL SIGNAL SHIFTS (MADISON-4TH, MADISON-5TH)		10000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 007											
7001	DC02 MISC DESIGN CLARIFICATIONS- SIGNAL AND CONDUIT (MADISON-19TH)		1	LS	\$5,150.57	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
7002	DC03 MISC DESIGN CLARIFICATIONS- SIGNAL (MADISON-19TH)		1	LS	\$1,458.51	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
7003	DC03 MISC DESIGN REVISIONS FOR SIGNAL (SPRING-7TH, SPRING-19TH)		1	LS	\$21,735.59	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
7004	DC03 MISC DESIGN REVISIONS (SCL)	T	1	LS	\$6,912.53	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
Change Order No. 008											
8	TRAFFIC CONTROL PEACE OFFICERS		22	HR	\$159.00	8.00	36.36%	\$1,272.00	\$1,272.00	0.00	\$0.00
11	ENGINEER DIRECTED TEMPORARY BUSINESS AND PUBLIC ACCESS		12000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
158	TELEVISION INSPECTION		298	LF	\$5.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
8001	REPAIR 10-INCH PSS	T	1	LS	\$156,000.00	1.0000	100.00%	\$156,000.00	\$156,000.00	0.0000	\$0.00
Change Order No. 009											

Progress Estimate #: **11**

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
9001	ADDITIONAL TEMPORARY SIGNAL (MADISON-E DENNY WAY)		1	LS	\$12,252.24	0.9000	90.00%	\$11,027.02	\$0.00	0.9000	\$11,027.02
9002	ADDITIONAL SIGNAL WIRING AND MATERIAL (MADISON-E DENNY WAY)		1	LS	\$8,669.99	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00

Change Order No. 010											
452	POLE, KCM SA-201Z/SA-201Z(c)		1	EA	\$25,017.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
437	INSTALL POLE, KCM SA-201Z/SA-201Z(c), OWNER FURNISHED		-1	EA	\$2,119.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
10001	DC05 MISC DESIGN REVISIONS AND GV AT 27TH- SPU	T	1	LS	\$5,691.29	0.5000	50.00%	\$2,845.65	\$0.00	0.5000	\$2,845.65
10002	DC05 MISC DESIGN REVISIONS- SYSTEMS		1	LS	\$10,614.53	0.7000	70.00%	\$7,430.17	\$0.00	0.7000	\$7,430.17

Change Order No. 011											
11001	REVISED OCS FOUNDATION DIAMETER TYPE SA-213H(M)		5	EA	\$19,066.00	2.00	40.00%	\$38,132.00	\$0.00	2.00	\$38,132.00

Change Order No. 012											
12001	UTILITY VERIFICATION EXCAVATION, WATERMAIN	T	34	EA	\$4,200.00	34.00	100.00%	\$142,800.00	\$142,800.00	0.00	\$0.00

Change Order No. 013											
13001	MISC DSCS AND ENGINEER DIRECTED WORK (GUIDEWAY)		1	LS	\$6,112.44	1.0000	100.00%	\$6,112.44	\$6,112.44	0.0000	\$0.00
13002	MISC DSCS AND ENGINEER DIRECTED WORK (SCL LIGHTING)		1	LS	\$18,294.48	1.0000	100.00%	\$18,294.48	\$18,294.48	0.0000	\$0.00
13003	MISC DSCS AND ENGINEER DIRECTED WORK (SCL NETWORK)	T	1	LS	\$18,036.29	1.0000	100.00%	\$18,036.29	\$18,036.29	0.0000	\$0.00
13004	MISC DSCS AND ENGINEER DIRECTED WORK (SITEWORK)		1	LS	\$32,094.90	1.0000	100.00%	\$32,094.90	\$32,094.90	0.0000	\$0.00
13005	MISC DSCS AND ENGINEER DIRECTED WORK (SPU DRAINAGE)		1	LS	\$44,732.49	1.0000	100.00%	\$44,732.49	\$44,732.49	0.0000	\$0.00
13006	MISC DSCS AND ENGINEER DIRECTED WORK (SPU WATER)	T	1	LS	\$10,885.54	1.0000	100.00%	\$10,885.54	\$10,885.54	0.0000	\$0.00

Change Order No. 014											
14001	ADDITIONAL TRAFFIC CONTROL PEACE OFFICERS		28000	HR	\$154.00	3650.00	13.04%	\$562,100.00	\$222,838.00	2203.00	\$339,262.00

Change Order No. 015											
15001	SPRING 1ST TO 3RD IMPACTS (SYSTEMS)		1	LS	\$133,993.17	1.0000	100.00%	\$133,993.17	\$133,993.17	0.0000	\$0.00
15002	SPRING 1ST TO 3RD IMPACTS (GUIDEWAY)		1	LS	\$17,596.66	1.0000	100.00%	\$17,596.66	\$17,596.66	0.0000	\$0.00
15003	SPRING 1ST TO 3RD IMPACTS (SCL NETWORK)		1	LS	\$36,336.08	1.0000	100.00%	\$36,336.08	\$36,336.08	0.0000	\$0.00

Progress Estimate #: **11**

Cutoff Date: 8/30/2022

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail
All Funding Sources

Contract Name: Madison Street Bus Rapid Transit
Contractor: Jansen Inc.

Contract Summary

Original Contract Amount: \$75,629,154.05
Notice to Proceed Date: 10/18/2021
Contract (Working) Days: 600
Sales Tax Rate: 10.25%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 016											
16001	WATER MAIN 40 LB MAGNESIUM ANODES	T	122	EA	\$260.61	37.00	30.33%	\$9,642.57	\$9,642.57	0.00	\$0.00
Change Order No. 017											
17001	BOREN TO BOYLSTON NORTH SIDE PAVEMENT REMOVAL WEE		1	LS	\$40,399.63	1.0000	100.00%	\$40,399.63	\$40,399.63	0.0000	\$0.00
Change Order No. 018											
18001	DESIGN CHANGE 10 POLE 40W-286-2 FOUNDATION		1	LS	\$8,258.12	1.0000	100.00%	\$8,258.12	\$0.00	1.0000	\$8,258.12
18002	DESIGN CHANGE 11 SERVICE WIRING REVISIONS AT 1ST AVE E		1	LS	\$1,800.00	0.0000	0.00%	\$0.00	\$0.00	0.0000	\$0.00
18003	SUBMITTAL #374 PRIME 15C POLE FIXTURES		1	LS	\$19,650.00	0.3000	30.00%	\$5,895.00	\$0.00	0.3000	\$5,895.00
Change Order No. 019											
19001	LATE PAYMENT INTEREST ON PROGRESS ESTIMATE 8		1	LS	\$16,054.24	1.0000	100.00%	\$16,054.24	\$0.00	1.0000	\$16,054.24

SUBTOTAL: Change Orders	\$2,570,738.46	\$1,947,012.89	\$623,725.57
SALES TAX: Change Orders	\$57,338.41	\$50,139.05	\$7,199.36
Retainage: Change Orders	\$0.00	\$0.00	\$0.00
Net Payment: Change Orders	\$2,628,076.87	\$1,997,151.94	\$630,924.93

SUBTOTAL: Base Bid + Change Order(s)	\$33,092,142.55	\$29,389,514.41	\$3,702,628.14
SALES TAX: Base Bid + Change Order(s)	\$357,906.57	\$311,215.68	\$46,690.89
Retainage: Base Bid + Change Orders	\$0.00	\$0.00	\$0.00
Net Payment: Base Bid + Change Order(s)	\$34,357,601.05	\$30,018,338.80	\$4,339,262.25

SUBTOTAL: Base Bid + Additive + Change Order(s)	\$33,908,202.28	\$30,177,939.88	\$3,730,262.40
SALES TAX: Base Bid + Additive + Change Order(s)	\$392,250.06	\$343,509.26	\$48,740.80
Retainage: Base Bid + Additive + Change Orders	\$0.00	\$0.00	\$0.00
Materials on Hand	\$907,551.93	\$317,608.71	\$589,943.22
Net Payment: Base Bid + Additive + Change Order(s)	\$35,208,004.27	\$30,839,057.85	\$4,368,946.42

Item	Description	GROUP TOTAL	CUA001	CUA002	CUA003	CUA004	CUA005	CUA006	CUA007	CUA008	CUA009	CUA010	CUA011	CUA012	CUA013	CUA014	CUA015	CUA016	CUA017	CUA018	CUA019	CUA020	CUA021	CUA022	CUA023	CUA024	CUA025	CUA026	CUA027	CUA028	CUA029	CUA030	CUA031	CUA032	CUA033	CUA034	CUA035	CUA036	CUA037	CUA038	CUA039	CUA040	CUA041	CUA042	CUA043	CUA044	CUA045	CUA046	CUA047	CUA048	CUA049	CUA050	CUA051	CUA052	CUA053	CUA054	CUA055	CUA056	CUA057	CUA058	CUA059	CUA060	CUA061	CUA062	CUA063	CUA064	CUA065	CUA066	CUA067	CUA068	CUA069	CUA070	CUA071	CUA072	CUA073	CUA074	CUA075	CUA076	CUA077	CUA078	CUA079	CUA080	CUA081	CUA082	CUA083	CUA084	CUA085	CUA086	CUA087	CUA088	CUA089	CUA090	CUA091	CUA092	CUA093	CUA094	CUA095	CUA096	CUA097	CUA098	CUA099	CUA100	CUA101	CUA102	CUA103	CUA104	CUA105	CUA106	CUA107	CUA108	CUA109	CUA110	CUA111	CUA112	CUA113	CUA114	CUA115	CUA116	CUA117	CUA118	CUA119	CUA120	CUA121	CUA122	CUA123	CUA124	CUA125	CUA126	CUA127	CUA128	CUA129	CUA130	CUA131	CUA132	CUA133	CUA134	CUA135	CUA136	CUA137	CUA138	CUA139	CUA140	CUA141	CUA142	CUA143	CUA144	CUA145	CUA146	CUA147	CUA148	CUA149	CUA150	CUA151	CUA152	CUA153	CUA154	CUA155	CUA156	CUA157	CUA158	CUA159	CUA160	CUA161	CUA162	CUA163	CUA164	CUA165	CUA166	CUA167	CUA168	CUA169	CUA170	CUA171	CUA172	CUA173	CUA174	CUA175	CUA176	CUA177	CUA178	CUA179	CUA180	CUA181	CUA182	CUA183	CUA184	CUA185	CUA186	CUA187	CUA188	CUA189	CUA190	CUA191	CUA192	CUA193	CUA194	CUA195	CUA196	CUA197	CUA198	CUA199	CUA200	CUA201	CUA202	CUA203	CUA204	CUA205	CUA206	CUA207	CUA208	CUA209	CUA210	CUA211	CUA212	CUA213	CUA214	CUA215	CUA216	CUA217	CUA218	CUA219	CUA220	CUA221	CUA222	CUA223	CUA224	CUA225	CUA226	CUA227	CUA228	CUA229	CUA230	CUA231	CUA232	CUA233	CUA234	CUA235	CUA236	CUA237	CUA238	CUA239	CUA240	CUA241	CUA242	CUA243	CUA244	CUA245	CUA246	CUA247	CUA248	CUA249	CUA250	CUA251	CUA252	CUA253	CUA254	CUA255	CUA256	CUA257	CUA258	CUA259	CUA260	CUA261	CUA262	CUA263	CUA264	CUA265	CUA266	CUA267	CUA268	CUA269	CUA270	CUA271	CUA272	CUA273	CUA274	CUA275	CUA276	CUA277	CUA278	CUA279	CUA280	CUA281	CUA282	CUA283	CUA284	CUA285	CUA286	CUA287	CUA288	CUA289	CUA290	CUA291	CUA292	CUA293	CUA294	CUA295	CUA296	CUA297	CUA298	CUA299	CUA300	CUA301	CUA302	CUA303	CUA304	CUA305	CUA306	CUA307	CUA308	CUA309	CUA310	CUA311	CUA312	CUA313	CUA314	CUA315	CUA316	CUA317	CUA318	CUA319	CUA320	CUA321	CUA322	CUA323	CUA324	CUA325	CUA326	CUA327	CUA328	CUA329	CUA330	CUA331	CUA332	CUA333	CUA334	CUA335	CUA336	CUA337	CUA338	CUA339	CUA340	CUA341	CUA342	CUA343	CUA344	CUA345	CUA346	CUA347	CUA348	CUA349	CUA350	CUA351	CUA352	CUA353	CUA354	CUA355	CUA356	CUA357	CUA358	CUA359	CUA360	CUA361	CUA362	CUA363	CUA364	CUA365	CUA366	CUA367	CUA368	CUA369	CUA370	CUA371	CUA372	CUA373	CUA374	CUA375	CUA376	CUA377	CUA378	CUA379	CUA380	CUA381	CUA382	CUA383	CUA384	CUA385	CUA386	CUA387	CUA388	CUA389	CUA390	CUA391	CUA392	CUA393	CUA394	CUA395	CUA396	CUA397	CUA398	CUA399	CUA400	CUA401	CUA402	CUA403	CUA404	CUA405	CUA406	CUA407	CUA408	CUA409	CUA410	CUA411	CUA412	CUA413	CUA414	CUA415	CUA416	CUA417	CUA418	CUA419	CUA420	CUA421	CUA422	CUA423	CUA424	CUA425	CUA426	CUA427	CUA428	CUA429	CUA430	CUA431	CUA432	CUA433	CUA434	CUA435	CUA436	CUA437	CUA438	CUA439	CUA440	CUA441	CUA442	CUA443	CUA444	CUA445	CUA446	CUA447	CUA448	CUA449	CUA450	CUA451	CUA452	CUA453	CUA454	CUA455	CUA456	CUA457	CUA458	CUA459	CUA460	CUA461	CUA462	CUA463	CUA464	CUA465	CUA466	CUA467	CUA468	CUA469	CUA470	CUA471	CUA472	CUA473	CUA474	CUA475	CUA476	CUA477	CUA478	CUA479	CUA480	CUA481	CUA482	CUA483	CUA484	CUA485	CUA486	CUA487	CUA488	CUA489	CUA490	CUA491	CUA492	CUA493	CUA494	CUA495	CUA496	CUA497	CUA498	CUA499	CUA500	CUA501	CUA502	CUA503	CUA504	CUA505	CUA506	CUA507	CUA508	CUA509	CUA510	CUA511	CUA512	CUA513	CUA514	CUA515	CUA516	CUA517	CUA518	CUA519	CUA520	CUA521	CUA522	CUA523	CUA524	CUA525	CUA526	CUA527	CUA528	CUA529	CUA530	CUA531	CUA532	CUA533	CUA534	CUA535	CUA536	CUA537	CUA538	CUA539	CUA540	CUA541	CUA542	CUA543	CUA544	CUA545	CUA546	CUA547	CUA548	CUA549	CUA550	CUA551	CUA552	CUA553	CUA554	CUA555	CUA556	CUA557	CUA558	CUA559	CUA560	CUA561	CUA562	CUA563	CUA564	CUA565	CUA566	CUA567	CUA568	CUA569	CUA570	CUA571	CUA572	CUA573	CUA574	CUA575	CUA576	CUA577	CUA578	CUA579	CUA580	CUA581	CUA582	CUA583	CUA584	CUA585	CUA586	CUA587	CUA588	CUA589	CUA590	CUA591	CUA592	CUA593	CUA594	CUA595	CUA596	CUA597	CUA598	CUA599	CUA600	CUA601	CUA602	CUA603	CUA604	CUA605	CUA606	CUA607	CUA608	CUA609	CUA610	CUA611	CUA612	CUA613	CUA614	CUA615	CUA616	CUA617	CUA618	CUA619	CUA620	CUA621	CUA622	CUA623	CUA624	CUA625	CUA626	CUA627	CUA628	CUA629	CUA630	CUA631	CUA632	CUA633	CUA634	CUA635	CUA636	CUA637	CUA638	CUA639	CUA640	CUA641	CUA642	CUA643	CUA644	CUA645	CUA646	CUA647	CUA648	CUA649	CUA650	CUA651	CUA652	CUA653	CUA654	CUA655	CUA656	CUA657	CUA658	CUA659	CUA660	CUA661	CUA662	CUA663	CUA664	CUA665	CUA666	CUA667	CUA668	CUA669	CUA670	CUA671	CUA672	CUA673	CUA674	CUA675	CUA676	CUA677	CUA678	CUA679	CUA680	CUA681	CUA682	CUA683	CUA684	CUA685	CUA686	CUA687	CUA688	CUA689	CUA690	CUA691	CUA692	CUA693	CUA694	CUA695	CUA696	CUA697	CUA698	CUA699	CUA700	CUA701	CUA702	CUA703	CUA704	CUA705	CUA706	CUA707	CUA708	CUA709	CUA710	CUA711	CUA712	CUA713	CUA714	CUA715	CUA716	CUA717	CUA718	CUA719	CUA720	CUA721	CUA722	CUA723	CUA724	CUA725	CUA726	CUA727	CUA728	CUA729	CUA730	CUA731	CUA732	CUA733	CUA734	CUA735	CUA736	CUA737	CUA738	CUA739	CUA740	CUA741	CUA742	CUA743	CUA744	CUA745	CUA746	CUA747	CUA748	CUA749	CUA750	CUA751	CUA752	CUA753	CUA754	CUA755	CUA756	CUA757	CUA758	CUA759	CUA760	CUA761	CUA762	CUA763	CUA764	CUA765	CUA766	CUA767	CUA768	CUA769	CUA770	CUA771	CUA772	CUA773	CUA774	CUA775	CUA776	CUA777	CUA778	CUA779	CUA780	CUA781	CUA782	CUA783	CUA784	CUA785	CUA786	CUA787	CUA788	CUA789	CUA790	CUA791	CUA792	CUA793	CUA794	CUA795	CUA796	CUA797	CUA798	CUA799	CUA800	CUA801	CUA802	CUA803	CUA804	CUA805	CUA806	CUA807	CUA808	CUA809	CUA810	CUA811	CUA812	CUA813	CUA814	CUA815	CUA816	CUA817	CUA818	CUA819	CUA820	CUA821	CUA822	CUA823	CUA824	CUA825	CUA826	CUA827	CUA828	CUA829	CUA830	CUA831	CUA832	CUA833	CUA834	CUA835	CUA836	CUA837	CUA838	CUA839	CUA840	CUA841	CUA842	CUA843	CUA844	CUA845	CUA846	CUA847	CUA848	CUA849	CUA850	CUA851	CUA852	CUA853	CUA854	CUA855	CUA856	CUA857	CUA858	CUA859	CUA860	CUA861	CUA862	CUA863	CUA864	CUA865	CUA866	CUA867	CUA868	CUA869	CUA870	CUA871	CUA872	CUA873	CUA874	CUA875	CUA876	CUA877	CUA878	CUA879	CUA880	CUA881	CUA882	CUA883	CUA884	CUA885	CUA886	CUA887	CUA888	CUA889	CUA890	CUA891	CUA892	CUA893	CUA894	CUA895	CUA896	CUA897	CUA898	CUA899	CUA900	CUA901	CUA902	CUA903	CUA904	CUA905	CUA906	CUA907	CUA908	CUA909	CUA910	CUA911	CUA912	CUA913	CUA914	CUA915	CUA916	CUA917	CUA918	CUA919	CUA920	CUA921	CUA922	CUA923	CUA924	CUA925	CUA926	CUA927	CUA928	CUA929	CUA930	CUA931	CUA932	CUA933	CUA934	CUA935	CUA936	CUA937	CUA938	CUA939	CUA940	CUA941	CUA942	CUA943	CUA944	CUA945	CUA946	CUA947	CUA948	CUA949	CUA950	CUA951	CUA952	CUA953	CUA954	CUA955	CUA956	CUA957	CUA958	CUA959	CUA960	CUA961	CUA962	CUA963	CUA964	CUA965	CUA966	CUA967	CUA968	CUA969	CUA970	CUA971	CUA972	CUA973	CUA974	CUA975	CUA976	CUA977	CUA978	CUA979	CUA980	CUA981	CUA982	CUA983	CUA984	CUA985	CUA986	CUA987	CUA988	CUA989	CUA990	CUA991	CUA992	CUA993	CUA994	CUA995	CUA996	CUA997	CUA998	CUA999	CUA1000
------	-------------	-------------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	---------

Project Summary

Project Details

Financial Summary

Risk Assessment

Compliance

Reporting

Approval

Status

Comments

Item

Description

Category

Sub-Category

Amount

Unit

Score

Weight

Compliance

Reporting

Approval

Status

Comments

Notes

Owner

Due Date

Priority

101

Project A - Phase 1

Construction

Foundation

1,200,000

USD

85

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

102

Project A - Phase 2

Construction

Structural

2,500,000

USD

78

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

103

Project A - Phase 3

Construction

Interior Fitout

1,800,000

USD

72

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

104

Project A - Phase 4

Construction

Landscaping

300,000

USD

65

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

105

Project B - Phase 1

Construction

Foundation

950,000

USD

82

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

106

Project B - Phase 2

Construction

Structural

2,100,000

USD

75

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

107

Project B - Phase 3

Construction

Interior Fitout

1,600,000

USD

70

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

108

Project B - Phase 4

Construction

Landscaping

250,000

USD

60

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

109

Project C - Phase 1

Construction

Foundation

1,100,000

USD

80

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

110

Project C - Phase 2

Construction

Structural

2,300,000

USD

76

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

111

Project C - Phase 3

Construction

Interior Fitout

1,700,000

USD

71

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

112

Project C - Phase 4

Construction

Landscaping

280,000

USD

62

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

113

Project D - Phase 1

Construction

Foundation

1,300,000

USD

83

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

114

Project D - Phase 2

Construction

Structural

2,400,000

USD

77

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

115

Project D - Phase 3

Construction

Interior Fitout

1,900,000

USD

73

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

116

Project D - Phase 4

Construction

Landscaping

320,000

USD

64

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

117

Project E - Phase 1

Construction

Foundation

1,400,000

USD

84

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

118

Project E - Phase 2

Construction

Structural

2,600,000

USD

79

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

119

Project E - Phase 3

Construction

Interior Fitout

2,000,000

USD

74

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

120

Project E - Phase 4

Construction

Landscaping

350,000

USD

66

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

121

Project F - Phase 1

Construction

Foundation

1,500,000

USD

86

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

122

Project F - Phase 2

Construction

Structural

2,700,000

USD

80

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

123

Project F - Phase 3

Construction

Interior Fitout

2,100,000

USD

75

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

124

Project F - Phase 4

Construction

Landscaping

380,000

USD

68

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

125

Project G - Phase 1

Construction

Foundation

1,600,000

USD

87

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

126

Project G - Phase 2

Construction

Structural

2,800,000

USD

81

1.0

Compliant

Quarterly

Approved

In Progress

On Track

Minor delays in material procurement.

John Doe

2024-03-15

High

Change Order Description

1,500,000

20%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

10%

MATERIAL ON HAND REPORT - SUMMARY

PROJECT: Madison Street Bus Rapid Transit
PW #: 2019-069

PAYMENT NO.	11	AMOUNT THIS ESTIMATE	Total	
			PREVIOUS AMOUNT	CURRENT BALANCE
BID ITEM NO.:	282	\$0.00	\$10,652.45	\$10,652.45
BID ITEM NO.:	288	\$0.00	\$529.84	\$529.84
BID ITEM NO.:	290	\$0.00	\$4,935.74	\$4,935.74
BID ITEM NO.:	292	\$97,519.14	\$12,458.75	\$109,977.89
BID ITEM NO.:	295	-\$14.15	\$22,702.78	\$22,688.63
BID ITEM NO.:	297	-\$1,186.94	\$1,186.94	\$0.00
BID ITEM NO.:	301	\$0.00	\$2,287.66	\$2,287.66
BID ITEM NO.:	306	\$4,483.80	\$5,058.00	\$9,541.80
BID ITEM NO.:	308	\$12,632.28	\$0.00	\$12,632.28
BID ITEM NO.:	309	\$35,736.74	\$0.00	\$35,736.74
BID ITEM NO.:	310	\$82,163.13	\$0.00	\$82,163.13
BID ITEM NO.:	311	\$27,001.87	\$0.00	\$27,001.87
BID ITEM NO.:	312	\$38,367.90	\$0.00	\$38,367.90
BID ITEM NO.:	313	\$10,873.80	\$0.00	\$10,873.80
BID ITEM NO.:	409	\$38,700.00	\$0.00	\$38,700.00
BID ITEM NO.:	422	\$0.00	\$0.00	\$0.00
BID ITEM NO.:	423	\$0.00	\$3,434.40	\$3,434.40
BID ITEM NO.:	424	\$0.00	\$5,333.40	\$5,333.40
BID ITEM NO.:	426	-\$501.30	\$4,511.70	\$4,010.40
BID ITEM NO.:	427	\$1,004.40	\$892.80	\$1,897.20
BID ITEM NO.:	429	\$7,250.40	\$19,191.60	\$26,442.00
BID ITEM NO.:	430	\$7,309.80	\$3,544.20	\$10,854.00
BID ITEM NO.:	431	\$0.00	\$2,972.70	\$2,972.70
BID ITEM NO.:	432	\$0.00	\$2,972.70	\$2,972.70

BID ITEM NO.:	444	\$3,943.80	\$0.00	\$3,943.80
BID ITEM NO.:	445	\$23,411.70	\$0.00	\$23,411.70
BID ITEM NO.:	446	\$1,666.80	\$0.00	\$1,666.80
BID ITEM NO.:	447	\$2,178.00	\$0.00	\$2,178.00
BID ITEM NO.:	450	\$59,804.10	\$69,819.30	\$129,623.40
BID ITEM NO.:	455	\$23,103.00	\$13,737.60	\$36,840.60
BID ITEM NO.:	456	\$20,174.40	\$0.00	\$20,174.40
BID ITEM NO.:	457	\$26,538.30	\$22,888.80	\$49,427.10
BID ITEM NO.:	462	-\$115.97	\$980.95	\$864.98
BID ITEM NO.:	463	\$1,860.22	\$20,147.95	\$22,008.17
BID ITEM NO.:	464	\$75,268.37	\$1,207.56	\$76,475.93
BID ITEM NO.:	465	\$0.00	\$1,615.49	\$1,615.49
BID ITEM NO.:	466	\$0.00	\$328.39	\$328.39
BID ITEM NO.:	467	-\$1,128.08	\$1,457.11	\$329.03
BID ITEM NO.:	468	-\$776.29	\$7,103.63	\$6,327.34
BID ITEM NO.:	469	\$0.00	\$7,628.34	\$7,628.34
BID ITEM NO.:	470	\$0.00	\$0.00	\$0.00
BID ITEM NO.:	480	-\$2,178.00	\$17,424.00	\$15,246.00
BID ITEM NO.:	481	-\$5,148.00	\$7,722.00	\$2,574.00
BID ITEM NO.:	484	\$0.00	\$5,310.00	\$5,310.00
BID ITEM NO.:	485	\$0.00	\$4,576.50	\$4,576.50
BID ITEM NO.:	594	\$0.00	\$23,527.98	\$23,527.98
BID ITEM NO.:	595	\$0.00	\$394.40	\$394.40
BID ITEM NO.:	596	\$0.00	\$608.04	\$608.04
BID ITEM NO.:	597	\$0.00	\$591.60	\$591.60
BID ITEM NO.:	598	\$0.00	\$82.17	\$82.17
BID ITEM NO.:	600	\$0.00	\$312.24	\$312.24

BID ITEM NO.:	601	\$0.00	\$3,969.00	\$3,969.00
BID ITEM NO.:	602	\$0.00	\$0.00	\$0.00
BID ITEM NO.:	603	\$0.00	\$3,510.00	\$3,510.00
TOTAL PAYMENT NO. 11		\$589,943.22	\$317,608.71	\$907,551.93
		TOTAL AMOUNT TO DATE	PREVIOUS AMOUNT	AMOUNT THIS ESTIMATE
		\$907,551.93	\$317,608.71	\$589,943.22

BID ITEM NO.:
B.I. DESCRIPTION:

292

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
10	Advanced Traffic Products	33144	1	Non MUTCD 5x7 Wlk Sign	33	\$383.30	\$12,648.90	\$12,648.90
10	Advanced Traffic Products	33144	3	POPMISC	3	\$398.05	\$1,194.15	\$1,194.15
11	Advanced Traffic Products	32352	5	INS2 APS 5x7 Wlk Sign	46	\$383.30	\$17,631.80	\$17,631.80
11	Advanced Traffic Products	32352	6	INS29VNO-B Bicycle	2	\$473.30	\$946.60	\$946.60
11	Advanced Traffic Products	32352	7	INS25AN1-B	10	\$410.80	\$4,108.00	\$4,108.00
11	Advanced Traffic Products	32352	1a	iCCU Shelf model	32	\$2,329.70	\$74,550.40	\$74,550.40
11	Advanced Traffic Products	32352	2a	Cabinet Cable Package	32	\$153.60	\$4,915.20	\$4,915.20
11	Advanced Traffic Products	32352	3a	Cable B Preemption	32	\$37.50	\$1,200.00	\$1,200.00
11	Advanced Traffic Products	32352	4a	SDLC Cable iN2	32	\$71.10	\$2,275.20	\$2,275.20
11	Advanced Traffic Products	32352	5a	Adpte for iNS on 4" pole	17	\$95.00	\$1,615.00	\$1,615.00
11	Advanced Traffic Products	32352	6a	6" push button extension	7	\$137.80	\$964.60	\$964.60
11	Advanced Traffic Products	32352	7a	12" push button extension	1	\$147.80	\$147.80	\$147.80

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$13,843.05	90%	\$12,458.75
Activity This Payment	=	\$108,354.60	90%	\$97,519.14
Current Balance	=	\$122,197.65	90%	\$109,977.89

BID ITEM NO.:
B.I. DESCRIPTION:

295

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
4	Western Systems	49990	1	Preformed loop package	1	\$31,826.33	\$31,826.33	\$31,826.33
7	Western Systems	49990	1	Preformed loop package	-0.5	\$31,826.33	(\$15,913.17)	(\$15,913.17)
8	Western Systems	49990	1	Preformed loop package	0.5	\$31,826.33	\$15,913.17	\$15,913.17
8	Western Systems	49990	1	Preformed loop package	-14	\$235.75	(\$3,300.51)	(\$3,300.51)
9	Western Systems	49990	1	Preformed loop package	-6	\$235.75	(\$1,414.50)	(\$1,414.50)
10	Western Systems	49990	1	Preformed loop package	-8	\$235.75	(\$1,886.00)	(\$1,886.00)
11	Western Systems	49990	1	Preformed loop package	-9	\$1.75	(\$15.72)	(\$15.72)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$25,225.31	90%	\$22,702.78
Activity This Payment	=	-\$15.72	90%	-\$14.15
Current Balance	=	\$25,209.60	90%	\$22,688.63

BID ITEM NO.:
B.I. DESCRIPTION:

297

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
4	Western Systems	49989	1	Preformed loop package	1	\$1,318.82	\$1,318.82	\$1,318.82
11	Western Systems	49989	1	Preformed loop package	-1	\$1,318.82	(\$1,318.82)	(\$1,318.82)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$1,318.82	90%	\$1,186.94
Activity This Payment	=	-\$1,318.82	90%	-\$1,186.94
Current Balance	=	\$0.00	90%	\$0.00

BID ITEM NO.:
B.I. DESCRIPTION:

306

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
10	Advanced Traffic Products	33144	4	Opticom Detector	10	\$562.00	\$5,620.00	\$5,620.00
11	Advanced Traffic Products	32352	1	Span Wire Mounts	5	\$22.00	\$110.00	\$110.00
11	Advanced Traffic Products	32352	2	Opticom Detector	6	\$562.00	\$3,372.00	\$3,372.00
11	Advanced Traffic Products	32352	3	Detector Cable 500 ft	500	0.6	\$300.00	\$300.00
11	Advanced Traffic Products	32352	4	Detector cable 1000 ft	2000	0.6	\$1,200.00	\$1,200.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$5,620.00	90%	\$5,058.00
Activity This Payment	=	\$4,982.00	90%	\$4,483.80
Current Balance	=	\$10,602.00	90%	\$9,541.80

BID ITEM NO.:
B.I. DESCRIPTION:

308

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
11	Western Systems, Inc	52874	1	Video Processor	1	\$3,247.42	\$3,247.42	\$3,247.42
11	Western Systems, Inc	52874	2	Cable Siamese RG 59/U	1	\$3,804.35	\$3,804.35	\$3,804.35
11	Western Systems, Inc	52874	3	Camera Bracket	1	256.85	\$256.85	\$256.85
11	Western Systems, Inc	52876	5a	Camera wide video	1	3371.13	\$3,371.13	\$3,371.13
11	Western Systems, Inc	52876	6a	Video processor Edge2npk	1	3247.42	\$3,247.42	\$3,247.42
11	Western Systems, Inc	52876	1b	Camera Bracket	1	108.7	108.7	108.7

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$14,035.87	90%	\$12,632.28
Current Balance	=	\$14,035.87	90%	\$12,632.28

BID ITEM NO.:
B.I. DESCRIPTION:

309

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
11	Western Systems, Inc	52817	1 & 2	Epoxy Tube and sensor	4	\$49.00	\$196.00	\$196.00
11	Western Systems, Inc	52819	1	Wirless Sensor flexmag	1	\$791.67	\$791.67	\$791.67
11	Western Systems, Inc	52819	2	Epoxy Tube and sensor	1	49	\$49.00	\$49.00
11	Western Systems, Inc	52875	1	Wirless Sensor flexmag	12	791.67	\$9,500.04	\$9,500.04
11	Western Systems, Inc	52875	2	Epoxy Tube and sensor	12	49	\$588.00	\$588.00
11	Western Systems, Inc	52876	1	Wirless Sensor flexmag	14	791.67	\$11,083.38	\$11,083.38
11	Western Systems, Inc	52876	2	Epoxy Tube and sensor	14	49	\$686.00	\$686.00
11	Western Systems, Inc	52877	1	Wirless Sensor flexmag	14	791.67	\$11,083.38	\$11,083.38
11	Western Systems, Inc	52877	2	Epoxy Tube and sensor	14	49	\$686.00	\$686.00
11	Western Systems, Inc	52815	1	Wirless Sensor flexmag	6	791.67	\$4,750.02	\$4,750.02
11	Western Systems, Inc	52815	2	Epoxy Tube and sensor	6	49	\$294.00	\$294.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$39,707.49	90%	\$35,736.74
Current Balance	=	\$39,707.49	90%	\$35,736.74

BID ITEM NO.:
B.I. DESCRIPTION:

310

PAY EST #	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
11	Western Systems, Inc	52817	3	APPC Radio	1	\$1,675.41	\$1,675.41	\$1,675.41
11	Western Systems, Inc	52817	4	Mountain bracket for AP240	1	\$200.00	\$200.00	\$200.00
11	Western Systems, Inc	52817	5	Access Point Control CRD	1	\$3,586.89	\$3,586.89	\$3,586.89
11	Western Systems, Inc	52817	6	APCC Accessory Isolator	1	\$434.43	\$434.43	\$434.43
11	Western Systems, Inc	52817	2a	Patch cable Cat6 3 ft	1	\$12.15	\$12.15	\$12.15
11	Western Systems, Inc	52817	3a	Cable Catse Outdoor 1000 ft	1	\$311.48	\$311.48	\$311.48
11	Western Systems, Inc	52817	4a	Wireless sensor Flexmag	4	791.67	\$3,166.68	\$3,166.68
11	Western Systems, Inc	52817	4	APPC Radio	1	1675.41	\$1,675.41	\$1,675.41
11	Western Systems, Inc	52819	5	Mountain bracket for AP240	1	200	\$200.00	\$200.00
11	Western Systems, Inc	52819	6	Access Point Control CRD	1	3586.89	\$3,586.89	\$3,586.89
11	Western Systems, Inc	52819	1a	APCC Accessory Isolator	1	434.43	\$434.43	\$434.43
11	Western Systems, Inc	52819	3a	Patch cable Cat6 3 ft	1	12.15	\$12.15	\$12.15
11	Western Systems, Inc	52819	4a	Flex Long life repeater	1	2516.39	\$2,516.39	\$2,516.39
11	Western Systems, Inc	52819	5a	Antenna	1	206.56	\$206.56	\$206.56
11	Western Systems, Inc	52819	6a	Mountain bracket for AP240	1	200	\$200.00	\$200.00
11	Western Systems, Inc	52820	1	Wireless sensor Flexmag	1	791.67	\$791.67	\$791.67
11	Western Systems, Inc	52820	2	Epoxy Tube	1	49	\$49.00	\$49.00
11	Western Systems, Inc	52820	4	APPC Radio	1	1675.41	\$1,675.41	\$1,675.41
11	Western Systems, Inc	52820	5	Mountain bracket for AP240	1	200	\$200.00	\$200.00
11	Western Systems, Inc	52820	6	Access Point Control CRD	1	3586.89	\$3,586.89	\$3,586.89
11	Western Systems, Inc	52820	1a	APCC Accessory Isolator	1	434.43	\$434.43	\$434.43
11	Western Systems, Inc	52820	3a	Patch cable Cat6 3 ft	1	12.15	\$12.15	\$12.15
11	Western Systems, Inc	52820	4a	Flex Long life repeater	1	2516.39	\$2,516.39	\$2,516.39
11	Western Systems, Inc	52820	5a	Antenna	1	206.56	\$206.56	\$206.56
11	Western Systems, Inc	52820	6a	Mountain bracket for AP240	2	200	\$400.00	\$400.00
11	Western Systems, Inc	52867	1a	APPC Radio	2	1675.41	\$3,350.82	\$3,350.82
11	Western Systems, Inc	52867	2a	Mountain bracket for AP240	2	200	\$400.00	\$400.00
11	Western Systems, Inc	52867	3a	extension card	1	493.44	\$493.44	\$493.44
11	Western Systems, Inc	52867	4a	Access Point Control CRD	1	3586.89	\$3,586.89	\$3,586.89
11	Western Systems, Inc	52867	2b	Patch cable Cat6 3 ft	1	12.15	\$12.15	\$12.15
11	Western Systems, Inc	52867	3b	Flex Isolator Mod	1	\$434.43	\$434.43	\$434.43
11	Western Systems, Inc	52874	1	Wireless sensor Flexmag	10	791.67	\$7,916.70	\$7,916.70
11	Western Systems, Inc	52874	2	Epoxy Tube	10	49	\$490.00	\$490.00
11	Western Systems, Inc	52874	4	APPC Radio	2	1675.41	\$3,350.82	\$3,350.82
11	Western Systems, Inc	52874	5	Mountain bracket for AP240	2	200	\$400.00	\$400.00
11	Western Systems, Inc	52874	6	extension card	2	493.44	\$986.88	\$986.88
11	Western Systems, Inc	52874	1a	Access Point Control CRD	1	3586.89	\$3,586.89	\$3,586.89
11	Western Systems, Inc	52874	2a	Flex Isolator Mod	1	434.43	\$434.43	\$434.43
11	Western Systems, Inc	52874	4a	Patch cable Cat6 3 ft	2	12.15	\$24.30	\$24.30
11	Western Systems, Inc	52874	5a	Cable Catse Outdoor 1000 ft	1	311.48	\$311.48	\$311.48
11	Western Systems, Inc	52874	6a	5850010025	1	3371.13	\$3,371.13	\$3,371.13
11	Western Systems, Inc	52875	4	APPC Radio	2	1675.41	\$3,350.82	\$3,350.82
11	Western Systems, Inc	52875	5	Mountain bracket for AP240	2	200	\$400.00	\$400.00
11	Western Systems, Inc	52875	6	extension card	2	493.44	\$986.88	\$986.88
11	Western Systems, Inc	52875	1a	Access Point Control CRD	1	3586.89	\$3,586.89	\$3,586.89
11	Western Systems, Inc	52875	2a	Flex Isolator Mod	1	434.43	\$434.43	\$434.43
11	Western Systems, Inc	52875	4a	Patch cable Cat6 3 ft	2	12.15	\$24.30	\$24.30
11	Western Systems, Inc	52875	5a	Cable Catse Outdoor 1000 ft	1	311.48	\$311.48	\$311.48
11	Western Systems, Inc	52876	4	APPC Radio	2	1675.41	\$3,350.82	\$3,350.82
11	Western Systems, Inc	52876	5	Mountain bracket for AP240	2	200	\$400.00	\$400.00
11	Western Systems, Inc	52876	6	Access Point Control CRD	3	493.44	\$1,480.32	\$1,480.32
11	Western Systems, Inc	52876	1a	Access Point Control CRD	1	3586.89	\$3,586.89	\$3,586.89
11	Western Systems, Inc	52876	2a	Flex Isolator Mod	1	434.43	\$434.43	\$434.43
11	Western Systems, Inc	52876	4a	Patch cable Cat6 3 ft	2	12.15	\$24.30	\$24.30
11	Western Systems, Inc	52877	4	APPC Radio	2	1675.41	\$3,350.82	\$3,350.82
11	Western Systems, Inc	52877	5	Mountain bracket for AP240	2	200	\$400.00	\$400.00
11	Western Systems, Inc	52877	6	Access Point Control CRD	3	493.44	\$1,480.32	\$1,480.32
11	Western Systems, Inc	52877	1a	Access Point Control CRD	1	3586.89	\$3,586.89	\$3,586.89
11	Western Systems, Inc	52877	2a	Flex Isolator Mod	1	434.43	\$434.43	\$434.43
11	Western Systems, Inc	52877	4a	Patch cable Cat6 3 ft	2	12.15	\$24.30	\$24.30
11	Western Systems, Inc	52815	4	APPC Radio	1	1675.41	\$1,675.41	\$1,675.41
11	Western Systems, Inc	52815	5	Mountain bracket for AP240	1	200	\$200.00	\$200.00
11	Western Systems, Inc	52815	6	Access Point Control CRD	1	493.44	\$493.44	\$493.44
11	Western Systems, Inc	52815	1a	Access Point Control CRD	1	3586.89	\$3,586.89	\$3,586.89
11	Western Systems, Inc	52815	2a	Flex Isolator Mod	1	434.43	\$434.43	\$434.43
11	Western Systems, Inc	52815	4a	Patch cable Cat6 3 ft	1	\$12.15	\$12.15	\$12.15

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$91,292.37	90%	\$82,163.13
Current Balance	=	\$91,292.37	90%	\$82,163.13

BID ITEM NO.:
B.I. DESCRIPTION:

311

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
11	Western Systems, Inc	52818	1	Flex Long life repeater	1	\$2,516.39	\$2,516.39	\$2,516.39
11	Western Systems, Inc	52818	2	Antenna, Standard	1	\$206.56	\$206.56	\$206.56
11	Western Systems, Inc	52818	3	Mountin Bracket AP240	2	200	\$400.00	\$400.00
11	Western Systems, Inc	52818	4	Wireless Sensor Flexmag	1	791.67	\$791.67	\$791.67
11	Western Systems, Inc	52818	5	Epoxy Tube	1	49	\$49.00	\$49.00
11	Western Systems, Inc	52818	1a	APPCC Radio	1	\$1,675.41	\$1,675.41	\$1,675.41
11	Western Systems, Inc	52818	2a	Mountin Bracket AP240	1	\$200.00	\$200.00	\$200.00
11	Western Systems, Inc	52818	3a	Access Point Control CRD	1	3586.89	\$3,586.89	\$3,586.89
11	Western Systems, Inc	52818	4a	APPC Accessory isolator	1	434.43	\$434.43	\$434.43
11	Western Systems, Inc	52818	6a	Patch cable Cat6 3 ft	1	12.15	\$12.15	\$12.15
11	Western Systems, Inc	52867	1	Flex Long life repeater	1	2516.39	\$2,516.39	\$2,516.39
11	Western Systems, Inc	52867	2	Antenna, Standard	1	206.56	\$206.56	\$206.56
11	Western Systems, Inc	52867	3	Mountin Bracket AP240	2	200	\$400.00	\$400.00
11	Western Systems, Inc	52867	4	Wireless Sensor Flexmag	5	791.67	\$3,958.35	\$3,958.35
11	Western Systems, Inc	52867	5	Epoxy Tube	5	49	\$245.00	\$245.00
11	Western Systems, Inc	52876	2b	Flex Long life repeater	2	2516.39	\$5,032.78	\$5,032.78
11	Western Systems, Inc	52876	3b	Antenna, Standard	2	206.56	\$413.12	\$413.12
11	Western Systems, Inc	52876	4b	Mountin Bracket AP240	4	200	\$800.00	\$800.00
11	Western Systems, Inc	52877	5a	Flex Long life repeater	2	2516.39	\$5,032.78	\$5,032.78
11	Western Systems, Inc	52877	6a	Antenna, Standard	2	206.56	\$413.12	\$413.12
11	Western Systems, Inc	52877	1b	Mountin Bracket AP240	4	200	\$800.00	\$800.00
11	Western Systems, Inc	52877	2b	cable cat52 1000 ft	1	311.48	\$311.48	\$311.48

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$30,002.08	90%	\$27,001.87
Current Balance	=	\$30,002.08	90%	\$27,001.87

BID ITEM NO.:
B.I. DESCRIPTION:

312

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
11	GrayBar	9328038270	1	748743-2 Milbank	1	\$4,930.00	\$4,930.00	\$4,930.00
11	GrayBar	9328038270	3	748743-1 Milbank	1	\$10,307.00	\$10,307.00	\$10,307.00
11	GrayBar	9328038270	7	748743-3 Milbank	1	\$27,394.00	\$27,394.00	\$27,394.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$42,631.00	90%	\$38,367.90
Current Balance	=	\$42,631.00	90%	\$38,367.90

BID ITEM NO.:
B.I. DESCRIPTION:

313

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
11	GrayBar	9328186480	1	CP3B Milbank	1	\$5,992.00	\$5,992.00	\$5,992.00
11	GrayBar	9328186480	3	CP3B Milbank	1	\$6,090.00	\$6,090.00	\$6,090.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$12,082.00	90%	\$10,873.80
Current Balance	=	\$12,082.00	90%	\$10,873.80

BID ITEM NO.:
B.I. DESCRIPTION:

409

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
11	GrayBar	9327925637	1	SDOT Pole for 8' IA	13	\$2,150.00	\$27,950.00	\$27,950.00
11	GrayBar	9327925637	2	SDOT Pole for 6' LA	7	\$2,150.00	\$15,050.00	\$15,050.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$43,000.00	90%	\$38,700.00
Current Balance	=	\$43,000.00	90%	\$38,700.00

MATERIAL ON HAND REPORT

PROJECT: Madison Street Bus Rapid Transit
PW #: 2019-069

BID ITEM NO.: 426
B.I. DESCRIPTION:

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	1	J Bolt 1x36x4x12	10	\$557.00	\$5,570.00	\$5,570.00
10	GraybaR	9324707580	1	J Bolt 1x36x4x12	-1	\$557.00	(\$557.00)	(\$557.00)
11	GraybaR	9324707580	1	J Bolt 1x36x4x12	-1	\$557.00	(\$557.00)	(\$557.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$5,013.00	\$0.90	\$4,511.70
Activity This Payment	=	-\$557.00	\$0.90	-\$501.30
Current Balance	=	\$4,456.00	\$0.90	\$4,010.40

BID ITEM NO.:
B.I. DESCRIPTION:

427

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	2	J Bolt 5/8x20	10	\$124.00	\$1,240.00	\$1,240.00
9	GraybaR	9324707580	2	J Bolt 5/8x20	-1	\$124.00	(\$124.00)	(\$124.00)
10	GraybaR	9324707580	2	J Bolt 5/8x20	-1	\$124.00	(\$124.00)	(\$124.00)
11	GraybaR	9327841741	1	J Bolt 5/8x20	10	124	\$1,240.00	\$1,240.00
11	GraybaR	9324707580	2	J Bolt 5/8x20	-1	\$124.00	(\$124.00)	(\$124.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$992.00	90%	\$892.80
Activity This Payment	=	\$1,116.00	90%	\$1,004.40
Current Balance	=	\$2,108.00	90%	\$1,897.20

BID ITEM NO.:
B.I. DESCRIPTION:

429

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	3	1/2 x 60 J BOLT	4	\$2,284.00	\$9,136.00	\$9,136.00
4	Addison	389437	10	Cage Type 429	1	\$560.00	\$560.00	\$560.00
4	Addison	389437	3a	Cage Type P29-04	1	\$1,640.00	\$1,640.00	\$1,640.00
4	Addison	389437	7a	Cage Type 429	1	\$560.00	\$560.00	\$560.00
4	Addison	389437	3b	Cage Type 429	1	\$560.00	\$560.00	\$560.00
4	Addison	389812	1	Tied Cages Load 3	2	\$560.00	\$1,120.00	\$1,120.00
4	Addison	389812	5	Support Bar 2 tied cages Type 4	2	\$560.00	\$1,120.00	\$1,120.00
4	Addison	389812	9	Support Bar tied cages Type 4	1	\$560.00	\$560.00	\$560.00
4	Addison	389812	4b	one tied cage type 37-04	1	\$1,500.00	\$1,500.00	\$1,500.00
5	GraybaR	9325742631	4	11/2x60 GR 105-Abolt Assy	5	\$2,284.00	\$11,420.00	\$11,420.00
8	GraybaR	9324707580	3	1/2 x 60 J BOLT	-3	\$2,284.00	(\$6,852.00)	(\$6,852.00)
11	Addison Construction Supply	396349	1	3'x9'6"	1	\$560.00	\$560.00	\$560.00
11	Addison Construction Supply	396349	2	3'x10'	1	\$560.00	\$560.00	\$560.00
11	GraybaR	9327841741	2	1/2 x 60 J BOLT	6	\$2,284.00	\$13,704.00	\$13,704.00
11	GraybaR	9324707580	3	1/2 x 60 J BOLT	-2	\$2,284.00	(\$4,568.00)	(\$4,568.00)
11	Addison	389437	10	Cage Type 429	-1	\$560.00	(\$560.00)	(\$560.00)
11	Addison	389437	3a	Cage Type P29-04	-1	\$1,640.00	(\$1,640.00)	(\$1,640.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$21,324.00	90%	\$19,191.60
Activity This Payment	=	\$8,056.00	90%	\$7,250.40
Current Balance	=	\$29,380.00	90%	\$26,442.00

BID ITEM NO.:
B.I. DESCRIPTION:

430

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	4	1 3/4x72 A Bolt	3	\$3,303.00	\$9,909.00	\$9,909.00
4	Addison	389437	14a	Cage Type 430	1	\$635.00	\$635.00	\$635.00
5	GraybaR	9325742631	5	13/4x60 GR 105-Abolt Assy	2	\$3,303.00	\$6,606.00	\$6,606.00
8	GraybaR	9324707580	4	1 3/4x72 A Bolt	-3	\$3,303.00	(\$9,909.00)	(\$9,909.00)
9	GraybaR	9325742631	5	13/4x60 GR 105-Abolt Assy	-1	\$3,303.00	(\$3,303.00)	(\$3,303.00)
11	Addison Construction Supply	396349	4	3'x10'6"	1	\$635.00	\$635.00	\$635.00
11	Addison Construction Supply	396349	5	3'x16'	1	\$635.00	\$635.00	\$635.00
11	GraybaR	9327841741	3	1 3/4x72 A Bolt	3	\$2,284.00	\$6,852.00	\$6,852.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$3,938.00	90%	\$3,544.20
Activity This Payment	=	\$8,122.00	90%	\$7,309.80
Current Balance	=	\$12,060.00	90%	\$10,854.00

BID ITEM NO.:
B.I. DESCRIPTION:

444

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
11	GraybaR	9327925637	3	6' Braket Arm SDOT	14	\$313.00	\$4,382.00	\$4,382.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$4,382.00	90%	\$3,943.80
Current Balance	=	\$4,382.00	90%	\$3,943.80

BID ITEM NO.:
B.I. DESCRIPTION:

445

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
11	GraybaR	9327925637	7	8' Braket Arm SDOT	69	\$377.00	\$26,013.00	\$26,013.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$26,013.00	90%	\$23,411.70
Current Balance	=	\$26,013.00	90%	\$23,411.70

BID ITEM NO.:
B.I. DESCRIPTION:

446

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
11	GraybaR	9327925637	8	10' Braket Arm SDOT	4	\$463.00	\$1,852.00	\$1,852.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$1,852.00	90%	\$1,666.80
Current Balance	=	\$1,852.00	90%	\$1,666.80

BID ITEM NO.:
B.I. DESCRIPTION:

447

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
11	GraybaR	9327925637	8	10' Braket Arm SDOT	4	\$605.00	\$2,420.00	\$2,420.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$2,420.00	90%	\$2,178.00
Current Balance	=	\$2,420.00	90%	\$2,178.00

BID ITEM NO.:
B.I. DESCRIPTION:

450

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	6	2 1/2 x 72 A Bolt	3	\$5,955.00	\$17,865.00	\$17,865.00
3	GraybaR	9324707580	7	2 3/4 x 84 A Bolt	2	\$9,687.00	\$19,374.00	\$19,374.00
4	GraybaR	9324852480	1	2 1/2x 72 A bolt	3	\$6,577.00	\$19,731.00	\$19,731.00
4	GraybaR	9324852480	2	2 3/4 x 84 A bolt	2	\$6,577.00	\$13,154.00	\$13,154.00
5	GraybaR	9325742631	7	21/2x72 GR 105-Abolt Assy	5	\$6,379.00	\$31,895.00	\$31,895.00
5	GraybaR	9325742631	8	23/4x72 GR 105-Abolt Assy	2	\$6,577.00	\$13,154.00	\$13,154.00
9	GraybaR	9324707580	6	2 1/2 x 72 A Bolt	-3	\$5,955.00	(\$17,865.00)	(\$17,865.00)
9	GraybaR	9324852480	1	2 1/2x 72 A bolt	-3	\$6,577.00	(\$19,731.00)	(\$19,731.00)
11	Addison	396349	5	3"x13'	1	\$2,266.00	\$2,266.00	\$2,266.00
11	Addison	396349	6	3"x16"	1	\$2,266.00	\$2,266.00	\$2,266.00
11	Addison	396349	7	3"x16'6"	1	\$2,266.00	\$2,266.00	\$2,266.00
11	Addison	396349	8	3'6"x19'6"	1	\$2,250.00	\$2,250.00	\$2,250.00
11	Addison	396349	9	3"x21'6"	1	\$2,266.00	\$2,266.00	\$2,266.00
11	Addison	396349	10	3'6"x21'6"	1	\$2,620.00	\$2,620.00	\$2,620.00
11	Addison	396349	11	3"x27"	1	\$2,266.00	\$2,266.00	\$2,266.00
11	Addison	396349	12	3'6"x30'	1	\$3,330.00	\$3,330.00	\$3,330.00
11	Addison	396349	13	3"x35'	1	\$2,266.00	\$2,266.00	\$2,266.00
11	GraybaR	9327841741	4	2 1/2x 72 A bolt	7	\$6,379.00	\$44,653.00	\$44,653.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$77,577.00	90%	\$69,819.30
Activity This Payment	=	\$66,449.00	90%	\$59,804.10
Current Balance	=	\$144,026.00	90%	\$129,623.40

BID ITEM NO.:
B.I. DESCRIPTION:

455

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	8	2x72 A Bolt	5	\$3,816.00	\$19,080.00	\$19,080.00
3	Addison	389235	1	Cages 15-10 x 2-6	3	\$1,318.00	\$3,954.00	\$3,954.00
3	Addison	389437	6	Cages Type 455	2	\$1,318.00	\$2,636.00	\$2,636.00
4	Addison	389812	2a	one tied cage type 455	1	\$1,318.00	\$1,318.00	\$1,318.00
5	GraybaR	9325742631	9	2x72 GR 105-Abolt Assy	6	\$3,816.00	\$22,896.00	\$22,896.00
7	GraybaR	9324707580	8	2x72 A Bolt	-4	\$3,816.00	(\$15,264.00)	(\$15,264.00)
7	Addison	389235	1	Cages 15-10 x 2-6	-3	\$1,318.00	(\$3,954.00)	(\$3,954.00)
7	Addison	389437	6	Cages Type 455	-1	\$1,318.00	(\$1,318.00)	(\$1,318.00)
8	GraybaR	9324707580	8	2x72 A Bolt	-1	\$3,816.00	(\$3,816.00)	(\$3,816.00)
8	Addison	389437	6	Cages Type 455	-1	\$1,318.00	(\$1,318.00)	(\$1,318.00)
9	Addison	389812	2a	one tied cage type 455	-1	\$1,318.00	(\$1,318.00)	(\$1,318.00)
9	GraybaR	9325742631	9	2x72 GR 105-Abolt Assy	-2	\$3,816.00	(\$7,632.00)	(\$7,632.00)
11	Addison	396349	14	3"x16"	5	\$1,318.00	\$6,590.00	\$6,590.00
11	GraybaR	9327841741	5	2x72 A Bolt	5	\$3,816.00	\$19,080.00	\$19,080.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$15,264.00	90%	\$13,737.60
Activity This Payment	=	\$25,670.00	90%	\$23,103.00
Current Balance	=	\$40,934.00	90%	\$36,840.60

BID ITEM NO.:
B.I. DESCRIPTION:

456

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	9	2 1/2 x 72 A Bolt	20	\$5,926.00	\$118,520.00	\$118,520.00
3	Addison	389235	5	Cages 18-10 x 2-6	6	\$1,868.00	\$11,208.00	\$11,208.00
3	Addison	389437	7b	Cages Type 456	4	\$1,868.00	\$7,472.00	\$7,472.00
4	Addison	389812	6a	2 tied cages type 456	2	\$1,868.00	\$3,736.00	\$3,736.00
5	GraybaR	9325742631	10	21/2x72 GR 105-Abolt Assy	5	\$5,926.00	\$29,630.00	\$29,630.00
7	GraybaR	9324707580	9	2 1/2 x 72 A Bolt	-10	\$5,926.00	(\$59,260.00)	(\$59,260.00)
7	Addison	389235	5	Cages 18-10 x 2-6	-6	\$1,868.00	(\$11,208.00)	(\$11,208.00)
7	Addison	389437	7b	Cages Type 456	-4	\$1,868.00	(\$7,472.00)	(\$7,472.00)
8	GraybaR	9325742631	9	2 1/2 x 72 A Bolt	-5	\$5,926.00	(\$29,630.00)	(\$29,630.00)
9	GraybaR	9324707580	9	2 1/2 x 72 A Bolt	-2	\$5,926.00	(\$11,852.00)	(\$11,852.00)
9	Addison	389812	6a	2 tied cages type 456	-2	\$1,868.00	(\$3,736.00)	(\$3,736.00)
10	GraybaR	9324707580	9	2 1/2 x 72 A Bolt	-8	\$5,926.00	(\$47,408.00)	(\$47,408.00)
11	Addison	396349	15	3'x19'	12	\$1,868.00	\$22,416.00	\$22,416.00
11	GraybaR	9327841741	6	2 1/2 x 72 A Bolt	6	\$5,926.00	\$35,556.00	\$35,556.00
11	GraybaR	9327841741	6	2 1/2 x 72 A Bolt	-6	\$5,926.00	(\$35,556.00)	(\$35,556.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$0.00	90%	\$0.00
Activity This Payment	=	\$22,416.00	90%	\$20,174.40
Current Balance	=	\$22,416.00	90%	\$20,174.40

BID ITEM NO.:
B.I. DESCRIPTION:

457

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
3	GraybaR	9324707580	10	2 3/4 x 84 A Bolt	3	\$9,829.00	\$29,487.00	\$29,487.00
3	Addison	389235	10	Cages 20-10 x 3-0	1	\$2,887.00	\$2,887.00	\$2,887.00
3	Addison	389437	12b	Cage Type 457	1	\$2,887.00	\$2,887.00	\$2,887.00
4	Addison	389812	11a	2 tied cages type 457	2	\$2,887.00	\$5,774.00	\$5,774.00
5	GraybaR	9325742631	1a	23/4x72 GR 105-Abolt Assy	2	\$9,829.00	\$19,658.00	\$19,658.00
7	GraybaR	9324707580	10	2 3/4 x 84 A Bolt	-2	\$9,829.00	(\$19,658.00)	(\$19,658.00)
7	Addison	389235	10	Cages 20-10 x 3-0	-1	\$2,887.00	(\$2,887.00)	(\$2,887.00)
7	Addison	389437	12b	Cage Type 457	-1	\$2,887.00	(\$2,887.00)	(\$2,887.00)
8	GraybaR	9324707580	10	2 3/4 x 84 A Bolt	-1	\$9,829.00	(\$9,829.00)	(\$9,829.00)
11	GraybaR	9237925637	7	Set of 3 2 3/4 =x 84 bolt assmb	3	\$9,829.00	\$29,487.00	\$29,487.00

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$25,432.00	90%	\$22,888.80
Activity This Payment	=	\$29,487.00	90%	\$26,538.30
Current Balance	=	\$54,919.00	90%	\$49,427.10

MATERIAL ON HAND REPORT

PROJECT: Madison Street Bus Rapid Transit
PW #: 2019-069

BID ITEM NO.: 462
B.I. DESCRIPTION:

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
1	GraybaR	9323967495	1	PVC-80-1 SCH 80 Cond 10 ft	500	\$2.68	\$1,342.30	\$1,342.30
7	GraybaR	9323967495	1	PVC-80-1 SCH 80 Cond 10 ft	-27	\$2.68	(\$72.48)	(\$72.48)
8	GraybaR	9323967495	1	PVC-80-1 SCH 80 Cond 10 ft	-11	\$2.68	(\$29.53)	(\$29.53)
9	GraybaR	9323967495	1	PVC-80-1 SCH 80 Cond 10 ft	-56	\$2.68	(\$150.34)	(\$150.34)
11	GraybaR	9323967495	1	PVC-80-1 SCH 80 Cond 10 ft	-48	\$2.68	(\$128.86)	(\$128.86)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$1,089.95	\$0.90	\$980.95
Activity This Payment	=	-\$128.86	\$0.90	-\$115.97
Current Balance	=	\$961.09	\$0.90	\$864.98

BID ITEM NO.:
B.I. DESCRIPTION:

463

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
1	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	7700	\$4.62	\$35,604.03	\$35,604.03
2	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	-128	\$4.62	(\$591.86)	(\$591.86)
4	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	-100	\$4.62	(\$462.39)	(\$462.39)
6	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	-116	\$4.62	(\$536.37)	(\$536.37)
7	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	-234	\$4.62	(\$1,081.99)	(\$1,081.99)
7	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	-790	\$4.62	(\$3,652.88)	(\$3,652.88)
9	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	-426.5	\$4.62	(\$1,972.09)	(\$1,972.09)
10	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	-1064	\$4.62	(\$4,919.83)	(\$4,919.83)
11	GraybaR	9327721383	1	Elbow SCH80	100	\$14.72	\$1,472.22	\$1,472.22
11	GraybaR	9327721383	2	Sch 80 2 1/2 elbow	100	\$8.12	\$812.22	\$812.22
11	GraybaR	9327721383	3	ELL 90 PVC	100	\$6.62	\$662.22	\$662.22
11	GraybaR	9327721383	8	ELL-80-45	100	\$17.90	\$1,790.00	\$1,790.00
11	GraybaR	9327721383	9	ELL-80-22	100	\$11.17	\$1,116.67	\$1,116.67
11	GraybaR	9327721383	10	ELL-80-11	100	\$8.41	\$841.10	\$841.10
11	GraybaR	9327721383	5a	ELL-80-11	100	\$6.62	\$662.22	\$662.22
11	GraybaR	9323967495	10	PVC-80-2 SCH 80 Cond 10 FT	-1144	\$4.62	(\$5,289.74)	(\$5,289.74)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$22,386.61	90%	\$20,147.95
Activity This Payment	=	\$2,066.91	90%	\$1,860.22
Current Balance	=	\$24,453.52	90%	\$22,008.17

BID ITEM NO.:
B.I. DESCRIPTION:

464

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
1	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	7920	\$7.19	\$56,978.86	\$56,978.86
2	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	-1790	\$7.19	(\$12,877.80)	(\$12,877.80)
4	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	-108	\$7.19	(\$776.98)	(\$776.98)
6	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	-520	\$7.19	(\$3,741.04)	(\$3,741.04)
7	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	-828	\$7.19	(\$5,956.88)	(\$5,956.88)
8	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	-899.5	\$7.19	(\$6,471.27)	(\$6,471.27)
9	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	-1638	\$7.19	(\$11,784.26)	(\$11,784.26)
10	GraybaR	9323967495	11	PVC-80-3 SCH80 Cond 10 FT	-1950	\$7.19	(\$14,028.89)	(\$14,028.89)
11	GraybaR	9327721383	4	ELL-80-90	100	\$31.36	\$3,135.56	\$3,135.56
11	GraybaR	9327721383	5	ELL-80-45	100	\$29.28	\$2,927.78	\$2,927.78
11	GraybaR	9327721383	6	ELL-80-22	80	\$21.79	\$1,743.11	\$1,743.11
11	GraybaR	9327721383	7	ELL-80-11	80	\$16.41	\$1,312.89	\$1,312.89
11	GraybaR	9327721383	8	ELL-80-90	85	\$20.44	\$1,737.77	\$1,737.77
11	GraybaR	9327721383	1a	ELL-80-90	100	\$48.88	\$4,887.78	\$4,887.78
11	GraybaR	9327721383	2a	ELL-80-45	100	\$40.90	\$4,090.00	\$4,090.00
11	GraybaR	9327721383	3a	ELL-80-22	100	\$28.60	\$2,860.00	\$2,860.00
11	GraybaR	9327721383	4a	ELL-80-11	100	\$16.41	\$1,641.11	\$1,641.11
11	North Coast	S011890188.001	1	PVC 3 in Sch 80 10 ft	9600	\$7.18	\$68,910.72	\$68,910.72
11	North Coast	S011890188.001	1	PVC 3 in Sch 80 10 ft	-1339.5	\$7.18	(\$9,615.20)	(\$9,615.20)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$1,341.74	90%	\$1,207.56
Activity This Payment	=	\$83,631.53	90%	\$75,268.37
Current Balance	=	\$84,973.26	90%	\$76,475.93

BID ITEM NO.:
B.I. DESCRIPTION:

467

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
1	GraybaR	9323967495	4	1-galv Rigid Conduit	500	\$5.80	\$2,901.45	\$2,901.45
2	GraybaR	9323967495	4	1-galv Rigid Conduit	-90	\$5.80	(\$522.26)	(\$522.26)
8	GraybaR	9323967495	4	1-galv Rigid Conduit	-64	\$5.80	(\$371.39)	(\$371.39)
10	GraybaR	9323967495	4	1-galv Rigid Conduit	-67	\$5.80	(\$388.79)	(\$388.79)
11	GraybaR	9323967495	4	1-galv Rigid Conduit	-38	\$5.80	(\$220.51)	(\$220.51)
11	GraybaR	9323967495	4	1-galv Rigid Conduit	-178	\$5.80	(\$1,032.92)	(\$1,032.92)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$1,619.01	90%	\$1,457.11
Activity This Payment	=	-\$1,253.43	90%	-\$1,128.08
Current Balance	=	\$365.58	90%	\$329.03

BID ITEM NO.:
B.I. DESCRIPTION:

468

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
1	GraybaR	9323967495	5	2 Galv Rigid Conduit	1000	\$11.82	\$11,815.70	\$11,815.70
2	GraybaR	9323967495	5	2 Galv Rigid Conduit	-83	\$11.82	(\$980.70)	(\$980.70)
6	GraybaR	9323967495	5	2 Galv Rigid Conduit	-21	\$11.82	(\$248.13)	(\$248.13)
8	GraybaR	9323967495	5	2 Galv Rigid Conduit	-80	\$11.82	(\$945.26)	(\$945.26)
9	GraybaR	9323967495	5	2 Galv Rigid Conduit	-18	\$11.82	(\$212.68)	(\$212.68)
10	GraybaR	9323967495	5	2 Galv Rigid Conduit	-130	\$11.82	(\$1,536.04)	(\$1,536.04)
11	GraybaR	9323967495	5	2 Galv Rigid Conduit	-73	\$11.82	(\$862.55)	(\$862.55)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$7,892.89	90%	\$7,103.63
Activity This Payment	=	-\$862.55	90%	-\$776.29
Current Balance	=	\$7,030.34	90%	\$6,327.34

BID ITEM NO.:
B.I. DESCRIPTION:

480

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
2	Oldcastle	10252637	1 thru 3	23R riser, top, assembly	10	\$1,210.00	\$12,100.00	\$12,100.00
4	Oldcastle	10253477	1	23R-12 riser top and assembly	10	\$1,210.00	\$12,100.00	\$12,100.00
8	Oldcastle	10252637	1 thru 3	23R riser, top, assembly	-1	\$1,210.00	(\$1,210.00)	(\$1,210.00)
9	Oldcastle	10252637	1 thru 3	23R riser, top, assembly	-1	\$1,210.00	(\$1,210.00)	(\$1,210.00)
10	Oldcastle	10252637	1 thru 3	23R riser, top, assembly	-2	\$1,210.00	(\$2,420.00)	(\$2,420.00)
11	Oldcastle	10252637	1 thru 3	23R riser, top, assembly	-2	\$1,210.00	(\$2,420.00)	(\$2,420.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$19,360.00	90%	\$17,424.00
Activity This Payment	=	-\$2,420.00	90%	-\$2,178.00
Current Balance	=	\$16,940.00	90%	\$15,246.00

BID ITEM NO.:
B.I. DESCRIPTION:

481

PAY EST #:	MATERIAL SUPPLIER	INVOICE NUMBER	INVOICE ITEM NO.	INVOICE ITEM DESCRIPTION	INVOICE ITEM QUANTITY	INVOICE ITEM UNIT PRICE	INVOICE ITEM TOTAL	THIS PAYMENT AMOUNT
2	Oldcastle	10252511	1 thru 3	233 Base, Top, Assembly	10	\$1,430.00	\$14,300.00	\$14,300.00
2	Oldcastle	10252511	1 thru 3	233 Base, Top, Assembly	-1	\$1,430.00	(\$1,430.00)	(\$1,430.00)
9	Oldcastle	10252511	1 thru 3	233 Base, Top, Assembly	-2	\$1,430.00	(\$2,860.00)	(\$2,860.00)
10	Oldcastle	10252511	1 thru 3	233 Base, Top, Assembly	-1	\$1,430.00	(\$1,430.00)	(\$1,430.00)
11	Oldcastle	10252511	1 thru 3	233 Base, Top, Assembly	-4	\$1,430.00	(\$5,720.00)	(\$5,720.00)

		AMOUNT	MOH %	TOTAL
From Previous Payments	=	\$8,580.00	90%	\$7,722.00
Activity This Payment	=	-\$5,720.00	90%	-\$5,148.00
Current Balance	=	\$2,860.00	90%	\$2,574.00

PE	Vendor	Invoice #	Bid Item	Amount	Bid Item Total Summary	
11	ATP	32352	306	\$ 4,982.00	292	\$ 108,354.60
11	ATP	32352	292	\$ 22,686.40	306	\$ 4,982.00
11	ATP	32352	292	\$ 85,668.20	308	\$ 14,035.87
11	Grabyar	9328186480	313	\$ 12,082.00	309	\$ 39,707.49
11	Grabyar	9328038270	312	\$ 42,631.00	310	\$ 91,292.37
11	Addison	396349	429	\$ 560.00	311	\$ 30,002.08
11	Addison	396349	429	\$ 560.00	312	\$ 42,631.00
11	Addison	396349	430	\$ 635.00	313	\$ 12,082.00
11	Addison	396349	430	\$ 635.00	409	\$ 43,000.00
11	Addison	396349	450	\$ 2,266.00	427	\$ 1,240.00
11	Addison	396349	450	\$ 2,266.00	429	\$ 15,944.00
11	Addison	396349	450	\$ 2,266.00	430	\$ 12,449.00
11	Addison	396349	450	\$ 2,250.00	444	\$ 4,382.00
11	Addison	396349	450	\$ 2,266.00	445	\$ 26,013.00
11	Addison	396349	450	\$ 2,620.00	446	\$ 1,852.00
11	Addison	396349	450	\$ 2,266.00	447	\$ 2,420.00
11	Addison	396349	450	\$ 3,330.00	450	\$ 88,245.00
11	Addison	396349	450	\$ 2,266.00	455	\$ 32,260.00
11	Addison	396349	455	\$ 6,590.00	456	\$ 80,388.00
11	Addison	396349	456	\$ 22,416.00	457	\$ 29,487.00
11	Western	52817	309	\$ 196.00	463	\$ 10,492.22
11	Western	52817	310	\$ 9,387.04	464	\$ 90,111.16
11	Western	52818	311	\$ 9,872.50	TOTAL	\$ 781,370.79
11	Western	52819	309	\$ 840.67		
11	Western	52819	310	\$ 8,831.83		
11	Western	52820	310	\$ 9,872.50		
11	Western	52867	311	\$ 7,326.30		
11	Western	52867	310	\$ 8,277.73		
11	Western	52874	310	\$ 20,872.63		
11	Western	52874	308	\$ 7,308.62		
11	Western	52875	309	\$ 10,088.04		
11	Western	52875	310	\$ 9,094.80		
11	Western	52876	309	\$ 11,769.38		
11	Western	52876	310	\$ 9,276.76		
11	Western	52876	308	\$ 6,727.25		
11	Western	52876	311	\$ 6,245.90		
11	Western	52877	309	\$ 11,769.38		
11	Western	52877	310	\$ 9,276.76		
11	Western	52877	311	\$ 6,557.38		
11	Western	52815	309	\$ 5,044.02		
11	Western	52815	310	\$ 6,402.32		
11	Addison	396349	429	\$ 560.00		
11	Addison	396349	429	\$ 560.00		
11	Addison	396349	430	\$ 635.00		
11	Addison	396349	430	\$ 635.00		
11	Addison	396349	450	\$ 2,266.00		
11	Addison	396349	450	\$ 2,266.00		
11	Addison	396349	450	\$ 2,266.00		
11	Addison	396349	450	\$ 2,250.00		
11	Addison	396349	450	\$ 2,266.00		
11	Addison	396349	450	\$ 2,620.00		
11	Addison	396349	450	\$ 2,266.00		
11	Addison	396349	450	\$ 3,330.00		
11	Addison	396349	450	\$ 2,266.00		
11	Addison	396349	455	\$ 6,590.00		
11	Addison	396349	456	\$ 22,416.00		
11	Grabyar	9327925637	409	\$ 27,950.00		
11	Grabyar	9327925637	409	\$ 15,050.00		
11	Grabyar	9327925637	444	\$ 4,382.00		
11	Grabyar	9327925637	445	\$ 26,013.00		
11	Grabyar	9327925637	446	\$ 1,852.00		
11	Grabyar	9327925637	447	\$ 2,420.00		
11	Grabyar	9327925637	457	\$ 29,487.00		
11	Grabyar	9327841741	427	\$ 1,240.00		
11	Grabyar	9327841741	429	\$ 13,704.00		
11	Grabyar	9327841741	430	\$ 9,909.00		
11	Grabyar	9327841741	450	\$ 44,653.00		
11	Grabyar	9327841741	455	\$ 19,080.00		
11	Grabyar	9327841741	456	\$ 35,556.00		
11	Grabyar	9327721383	463	\$ 10,492.22		
11	Grabyar	9327721383	464	\$ 21,200.44		
11	North Coast	S011890188.	464	\$ 68,910.72		
TOTAL				\$ 781,370.79		



Entered-AB
04/29/2022

Invoice

Advanced Traffic Products
1122 Industry Street
Building A
Everett, WA 98203
(425) 347-6208

Page: 1

Invoice No: 0000032352
Order No: 0000029832
Invoice Date: 3/28/2022

Sold To	Ship To
Prime Electric Inc. 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric Inc 13301 SE 26th Street Bellevue, WA 98005 USA

F.O.B	Ship Via	Customer PO No
FOB Destination	Best Way	3001901-701349
Order Date	Terms	Mark
01/10/2022	Net 30 Days	PO 3001901-701349 Madison Release 1

Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price
708 Span Wire Mounts	5.00	Each	5.00	0.00	22.00	110.00
721 Opticom Detector, 1Chnl/2Dir	6.00	Each	6.00	0.00	562.00	3,372.00
Bid item #306 \$4,982.00						
138-500FT Detector Cable 500 Ft Spool	500.00	Foot	500.00	0.00	0.60	300.00
138-1000FT Detector Cable 1000 Ft Spool	2,000.00	Foot	2,000.00	0.00	0.60	1,200.00

iNS25AN0-B iNS2 APS,Non MUTCD 5x7 Wlk Sgn, No B/V	46.00	Each	46.00	0.00	383.30	17,631.80
POPMISCELLANEOUS iNS29VN0-B Bicycle	2.00	Each	2.00	0.00	473.30	946.60
iNS25AN1-B	10.00	Each	10.00	0.00	410.80	4,108.00

**Bid item #292
\$22,686.40**

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Contact: Rainie Bouchee



Invoice

Advanced Traffic Products
1122 Industry Street
Building A
Everett, WA 98203
(425) 347-6208

Page: 2

Invoice No: 0000032352
Order No: 0000029832
Invoice Date: 3/28/2022

Sold To	Ship To
Prime Electric Inc. 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric Inc 13301 SE 26th Street Bellevue, WA 98005 USA

F.O.B	Ship Via	Customer PO No
FOB Destination	Best Way	3001901-701349
Order Date	Terms	Mark
01/10/2022	Net 30 Days	PO 3001901-701349 Madison Release 1

Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price
Bid item #292 \$85,668.20						
Polara iNS-UniversalAPS,NonMUTCD 5x7VC						
iCCU-S2	32.00	Each	32.00	0.00	2,329.70	74,550.40
iCCU Shelf Model Central Control Unit						
ACCP	32.00	Each	32.00	0.00	153.60	4,915.20
Any Cabinet Cable Package (Includes Cabl						
CABLE-B	32.00	Each	32.00	0.00	37.50	1,200.00
Cable B , Preemption Inputs Cable for iC						
iN2-SDLC-Cable	32.00	Each	32.00	0.00	71.10	2,275.20
SDLC Cable iN2						
iNSPA4x2-B	17.00	Each	17.00	0.00	95.00	1,615.00
Adpte for 2 iNS or PBF2's on 4" OD Pole						
iNS-EXT-06	7.00	Each	7.00	0.00	137.80	964.60
Polara 6" Push Button Extension for iNS						
POPiNS-EXT-12	1.00	Each	1.00	0.00	147.80	147.80
Polara 12" Push Button Extension for iNS						

Sales Total	113,336.60
Shipping & Handling	0.00
Tax Total	0.00
Trade Discount	0.00
Less Paid Amount	0.00
Total	113,336.60

Contact: Rainie Bouchee



3001901

3/21/22

MBRT

3001901

3001901
3/30/22

ATTN: TYLER B.

SHIP TO:
PRIME ELECTRIC
13301 SE 26TH STREET
BELLEVUE WA 98005



WA 98

UPS GROUND

TRACKING # 1Z E99 814 33 6235 7760



PRIME ELECTRIC
13301 SE 26TH STREET
BELLEVUE WA 98005
714-4165

300
7/12/22



1919 SIXTH AVENUE S
SEATTLE WA 98134-1610

INVOICE

Invoice Questions Please Call or Email

206-701-2600 or ARQuestions@graybar.com

Invoice No: 9328186480
Invoice Date: 08/11/2022
Account Number: JP8965506
Account Name: PRIME/MADISON STREET BUS RAPID

Remit Payments To:

GRAYBAR ELECTRIC COMPANY, INC.
P.O. Box 57073
LOS ANGELES CA 90074-7073

Entered-rb
08/16/2022

PRIME ELECTRIC/ROADWAY
13221 SE 26th ST SUITE H
BELLEVUE WA 98005-4258

Ship to:
PRIME/MADISON STREET BUS RAPID TRANSIT
MADISON STREET AND TERRY AVE
SEATTLE WA 98104

PO #: 3001901-701348						SO#: 376862222	
Del. Doc. #:	PRO #	Routing	Date Shipped	Shipped From	F.O.B.	Rt. To	
0376862222			08/08/2022	FACTORY			

Ordered by: Tyler Boyer

Quantity	Catalog # / Description	Unit Price / Unit	Amount
1	INVOICE #748743-5 MILBANK MANUFACTURING CO Item/Type: BI 313 Consisting of:	5992.00 / 1	5,992.00
1	CP3B11415K22AOSP2 MILBANK MANUFACTURING CO Item/Type: BI 313		
1	INVOICE #748743-4 MILBANK MANUFACTURING CO Item/Type: BI 313 Consisting of:	6090.00 / 1	6,090.00
1	CP3B11415K22AOSP1 MILBANK MANUFACTURING CO Item/Type: BI 313		



PAY INVOICES QUICKLY and EASILY ONLINE!

Use our customer portal for all your account needs. Make payments, obtain invoice copies, find proof of deliveries and more! Registering is easy. Contact your local branch or visit billpay.graybar.com to sign up.

Terms of Payment

1% 10th Prox., net 15th Prox.

As a condition of the sales agreement, a monthly service charge of the lesser of 1-1/2% or the maximum permitted by law may be added to all accounts not paid by net due date. Visa, MasterCard, American Express, and Discover credit cards are accepted at point of purchase only.

Sub Total	12,082.00
Freight & Handling	0.00
Tax	0.00
Total Due	12,082.00
Cash Discount (if paid within terms)	-120.82

SUBJECT TO THE STANDARD TERMS AND CONDITIONS LISTED ON WWW.GRAYBAR.COM.

Received-NJ
08-03-22

Entered-AB
08/10/2022



1919 SIXTH AVENUE S
SEATTLE WA 98134-1610

INVOICE

Invoice Questions Please Call or Email

206-701-2600 or ARQuestions@graybar.com

Invoice No: 9328038270
Invoice Date: 08/02/2022
Account Number: JP8965506
Account Name: PRIME/MADISON STREET BUS RAPID

Remit Payments To:

GRAYBAR ELECTRIC COMPANY, INC.
P.O. Box 57073
LOS ANGELES CA 90074-7073

PRIME ELECTRIC/ROADWAY
13221 SE 26th ST SUITE H
BELLEVUE WA 98005-4258

Ship to:
PRIME/MADISON STREET BUS RAPID TRANSIT
MADISON STREET AND TERRY AVE
SEATTLE WA 98104

PO #: 3001901-701348					SO#: 376862222	
Del. Doc. #:	PRO #	Routing	Date Shipped	Shipped From	F.O.B.	Rt. To
0376862222			07/25/2022	FACTORY		
Ordered by: Tyler Boyer						
Quantity	Catalog # / Description			Unit Price / Unit		Amount
1	INVOICE #748743-2 MILBANK MANUFACTURING CO Item/Type: BI 312			4930.00 / 1		4,930.00
	Consisting of:					
3	CP3B11115A22AOSP333 MILBANK MANUFACTURING CO Item/Type: BI 312					
1	INVOICE #748743-1 MILBANK MANUFACTURING CO Item/Type: BI 312			10307.00 / 1		10,307.00
	Consisting of:					
4	CP3B11215A22AOSP1 MILBANK MANUFACTURING CO Item/Type: BI 312					
1	CP3B11215A22AOSP2 MILBANK MANUFACTURING CO Item/Type: BI 312					
1	CP3B11115A22AOSP42 MILBANK MANUFACTURING CO Item/Type: BI 312					
1	INVOICE #748743-3 MILBANK MANUFACTURING CO Item/Type: BI 312			27394.00 / 1		27,394.00
	Consisting of:					
16	CP3B11115A22AOSP4 MILBANK MANUFACTURING CO Item/Type: BI 312					
Terms of Payment				Sub Total		42,631.00
1% 10th Prox., net 15th Prox.				Freight & Handling		0.00
As a condition of the sales agreement, a monthly service charge of the lesser of 1-1/2% or the maximum permitted by law may be added to all accounts not paid by net due date. Visa, MasterCard, American Express, and Discover credit cards are accepted at point of purchase only.				Tax		0.00
				Total Due		42,631.00
				Cash Discount (if paid within terms)		-426.31

SUBJECT TO THE STANDARD TERMS AND CONDITIONS LISTED ON WWW.GRAYBAR.COM.







Recv'd-AB
08-11-22

entered-km
08/15/2022

Invoice

Page: 1

Western Systems, Inc
1122 Industry Street, Bldg. B
Everett, WA 98203 USA

Invoice No: 0000052817
Order No: 0000032039
Invoice Date: 8/11/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-184525		
Order Date		Terms		Mark		
01/15/2022		Net 30 Days		PO# 3001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

5860055450	4.00	Each	4.00	0.00	49.00	196.00
------------	------	------	------	------	-------	--------

EPOXY TUBE (F/ INSTALL WIRELESS SENS **Bid item #309**

9770010500	4.00	Each	4.00	0.00	0.00	0.00
------------	------	------	------	------	------	------

SENSYS IN-HOUSE CONFIGURATION

5860023225	1.00	Each	1.00	0.00	1,675.41	1,675.41
------------	------	------	------	------	----------	----------

APPCC RADIO, SERIAL PORT APCC-SPP **Bid item #310**

5860024099	1.00	Each	1.00	0.00	200.00	200.00
------------	------	------	------	------	--------	--------

MOUNTING BRACKET FOR AP240 & RP240

5860023005	1.00	Each	1.00	0.00	3,586.89	3,586.89
------------	------	------	------	------	----------	----------

ACCESS POINT CONTROL CRD APCC-ME

5860023200	1.00	Each	1.00	0.00	434.43	434.43
------------	------	------	------	------	--------	--------

APCC ACCESSORY ISOLATOR SURG PROT

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Page: 2

Western Systems, Inc

1122 Industry Street, Bldg. B

Everett, WA 98203 USA

Invoice No: 0000052817

Order No: 0000032039

Invoice Date: 8/11/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-184525		
Order Date		Terms		Mark		
01/15/2022		Net 30 Days		PO# 3001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

Bid item #310

9770020000	1.00	Each	1.00	0.00	0.00	0.00
FIELD INSTALLATION ASSISTANCE- WESTERN						
6660010100	1.00	Each	1.00	0.00	12.15	12.15
PATCH CABLE CAT6 3FT (BLUE)						
0630010020	1.00	Each	1.00	0.00	311.48	311.48
CABLE CAT5E OUTDOOR 1000FT ROLL						
5860024090	4.00	Each	4.00	0.00	791.67	3,166.68
WIRELESS SENSOR (FLEXMAG) FLUSH MOUNT (P						
IN HOUSE CONFIGURATION						
PLAN SHEET PAGE 845 OF 1226						

LAST ITEM

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	9,583.04
Shipping & Handling	0.00
Tax Total	0.00
Trade Discount	0.00
Less Paid Amount	0.00
Total	9,583.04

Recv'd-AB
08-11-22

entered-km
08/15/2022

Invoice

Page: 1

Western Systems, Inc
1122 Industry Street, Bldg. B
Everett, WA 98203 USA

Invoice No: 0000052818
Order No: 0000032043
Invoice Date: 8/11/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B	Ship Via	Customer PO No
FOB Destination	Best Way	3001901-184525
Order Date	Terms	Mark
01/17/2022	Net 30 Days	PO# 3001901-184525

Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price
5860040300 FLEX LONG-LIFE REPEATER	1.00	Each	1.00	0.00	2,516.39	2,516.39
Bid item #311						
5860040100 ANTENNA, STANDARD EXTERNAL	1.00	Each	1.00	0.00	206.56	206.56
5860024099 MOUNTING BRACKET FOR AP240 & RP240	2.00	Each	2.00	0.00	200.00	400.00
5860024090 WIRELESS SENSOR (FLEXMAG) FLUSH MOUNT (P.	1.00	Each	1.00	0.00	791.67	791.67
NOTE: In House configuration Plan Sheet page 989 of 1226						
5860055450 EPOXY TUBE (F/ INSTALL WIRELESS SENS	1.00	Each	1.00	0.00	49.00	49.00
9770010500	1.00	Each	1.00	0.00	0.00	0.00

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Page: 2

Western Systems, Inc

1122 Industry Street, Bldg. B

Everett, WA 98203 USA

Invoice No: 0000052818

Order No: 0000032043

Invoice Date: 8/11/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-184525		
Order Date		Terms		Mark		
01/17/2022		Net 30 Days		PO# 3001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

SENSYS IN-HOUSE CONFIGURATION

Bid item #311

5860023225	1.00	Each	1.00	0.00	1,675.41	1,675.41
APCC RADIO, SERIAL PORT APCC-SPP						
5860024099	1.00	Each	1.00	0.00	200.00	200.00
MOUNTING BRACKET FOR AP240 & RP240						
5860023005	1.00	Each	1.00	0.00	3,586.89	3,586.89
ACCESS POINT CONTROL CRD APCC-ME						
5860023200	1.00	Each	1.00	0.00	434.43	434.43
APCC ACCESSORY ISOLATOR SURG PROT						
9770020000	1.00	Each	1.00	0.00	0.00	0.00
FIELD INSTALLATION ASSISTANCE- WESTERN						
6660010100	1.00	Each	1.00	0.00	12.15	12.15

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	9,872.50
Shipping & Handling	0.00
Tax Total	0.00
Trade Discount	0.00
Less Paid Amount	0.00
Total	9,872.50

Recv'd-AB
08-11-22

entered-km
08/15/2022

Invoice

Page: 1

Western Systems, Inc
1122 Industry Street, Bldg. B
Everett, WA 98203 USA

Invoice No: 0000052819
Order No: 0000032102
Invoice Date: 8/11/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-184525		
Order Date		Terms		Mark		
01/20/2022		Net 30 Days		PO# 3001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

5860024090	1.00	Each	1.00	0.00	791.67	791.67
WIRELESS SENSOR (FLEXMAG) FLUSH MOUNT (P						
NOTE: In House configuration						
Plan Sheet page 1014 of 1226						
5860055450	1.00	Each	1.00	0.00	49.00	49.00
EPOXY TUBE (F/ INSTALL WIRELESS SENS						
9770010500	1.00	Each	1.00	0.00	0.00	0.00
SENSYS IN-HOUSE CONFIGURATION						

5860023225	1.00	Each	1.00	0.00	1,675.41	1,675.41
APPCC RADIO, SERIAL PORT APCC-SPP						
5860024099	1.00	Each	1.00	0.00	200.00	200.00
MOUNTING BRACKET FOR AP240 & RP240						
5860023005	1.00	Each	1.00	0.00	3,586.89	3,586.89

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Page: 2

Western Systems, Inc

1122 Industry Street, Bldg. B

Everett, WA 98203 USA

Invoice No: 0000052819

Order No: 0000032102

Invoice Date: 8/11/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-184525		
Order Date		Terms		Mark		
01/20/2022		Net 30 Days		PO# 3001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

ACCESS POINT CONTROL CRD APCC-ME

Bid item #310

5860023200	1.00	Each	1.00	0.00	434.43	434.43
APCC ACCESSORY ISOLATOR SURG PROT						
9770020000	1.00	Each	1.00	0.00	0.00	0.00
FIELD INSTALLATION ASSISTANCE- WESTERN						
6660010100	1.00	Each	1.00	0.00	12.15	12.15
PATCH CABLE CAT6 3FT (BLUE)						
5860040300	1.00	Each	1.00	0.00	2,516.39	2,516.39
FLEX LONG-LIFE REPEATER						
5860040100	1.00	Each	1.00	0.00	206.56	206.56
ANTENNA, STANDARD EXTERNAL						
5860024099	1.00	Each	1.00	0.00	200.00	200.00

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	9,672.50
Shipping & Handling	0.00
Tax Total	0.00
Trade Discount	0.00
Less Paid Amount	0.00
Total	9,672.50

Recv'd-AB
08-11-22

entered-km
08/15/2022

Invoice

Page: 1

Western Systems, Inc
1122 Industry Street, Bldg. B
Everett, WA 98203 USA

Invoice No: 0000052820
Order No: 0000032104
Invoice Date: 8/11/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-184525		
Order Date		Terms		Mark		
01/20/2022		Net 30 Days		PO# 3001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

5860024090	1.00	Each	1.00	0.00	791.67	791.67
WIRELESS SENSOR (FLEXMAG) FLUSH MOUNT (P						
NOTE: In House configuration Plan Sheet page 1008 of 1226						
5860055450	1.00	Each	1.00	0.00	49.00	49.00
EPOXY TUBE (F/ INSTALL WIRELESS SENS						
9770010500	1.00	Each	1.00	0.00	0.00	0.00
SENSYS IN-HOUSE CONFIGURATION						
5860023225	1.00	Each	1.00	0.00	1,675.41	1,675.41
APPCC RADIO, SERIAL PORT APCC-SPP						
5860024099	1.00	Each	1.00	0.00	200.00	200.00
MOUNTING BRACKET FOR AP240 & RP240						
5860023005	1.00	Each	1.00	0.00	3,586.89	3,586.89

Bid item #310

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Page: 2

Western Systems, Inc

1122 Industry Street, Bldg. B

Everett, WA 98203 USA

Invoice No: 0000052820

Order No: 0000032104

Invoice Date: 8/11/2022

Sold To	Ship To
Prime Electric Inc	Prime Electric, Inc
Attn: Accts Payable ap@primeelectric.com	Attn: Nathan Roberts (425) 457-2160
3460 161st Ave SE	13301 SE 26th ST
Bellevue, WA 98008-5758 USA	Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-184525		
Order Date		Terms		Mark		
01/20/2022		Net 30 Days		PO# 3001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

ACCESS POINT CONTROL CRD APCC-ME

Bid item #310

5860023200	1.00	Each	1.00	0.00	434.43	434.43
APCC ACCESSORY ISOLATOR SURG PROT						
9770020000	1.00	Each	1.00	0.00	0.00	0.00
FIELD INSTALLATION ASSISTANCE- WESTERN						
6660010100	1.00	Each	1.00	0.00	12.15	12.15
PATCH CABLE CAT6 3FT (BLUE)						
5860040300	1.00	Each	1.00	0.00	2,516.39	2,516.39
FLEX LONG-LIFE REPEATER						
5860040100	1.00	Each	1.00	0.00	206.56	206.56
ANTENNA, STANDARD EXTERNAL						
5860024099	2.00	Each	2.00	0.00	200.00	400.00

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	9,872.50
Shipping & Handling	0.00
Tax Total	0.00
Trade Discount	0.00
Less Paid Amount	0.00
Total	9,872.50

Received-NJ
08-18-22

entered-km
08/22/2022

Invoice

Page: 1

Western Systems, Inc
1122 Industry Street, Bldg. B
Everett, WA 98203 USA

Invoice No: 0000052867
Order No: 0000032042
Invoice Date: 8/17/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B	Ship Via	Customer PO No
FOB Destination	Best Way	3001901-184525
Order Date	Terms	Mark
01/17/2022	Net 30 Days	PO# 3001901-184525

Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price
5860040300 FLEX LONG-LIFE REPEATER	1.00	Each	1.00	0.00	2,516.39	2,516.39
Bid item #311						
5860040100 ANTENNA, STANDARD EXTERNAL	1.00	Each	1.00	0.00	206.56	206.56
5860024099 MOUNTING BRACKET FOR AP240 & RP240	2.00	Each	2.00	0.00	200.00	400.00
5860024090 WIRELESS SENSOR (FLEXMAG) FLUSH MOUNT (P	5.00	Each	5.00	0.00	791.67	3,958.35
NOTE: In House configuration Plan Sheet page 858 of 1226						
5860055450 EPOXY TUBE (F/ INSTALL WIRELESS SENS	5.00	Each	5.00	0.00	49.00	245.00
9770010500	5.00	Each	5.00	0.00	0.00	0.00

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Page: 2

Western Systems, Inc
1122 Industry Street, Bldg. B
Everett, WA 98203 USA

Invoice No: 0000052867
Order No: 0000032042
Invoice Date: 8/17/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-184525		
Order Date		Terms		Mark		
01/17/2022		Net 30 Days		PO# 3001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

SENSYS IN-HOUSE CONFIGURATION

Bid item #310

5860023225	2.00	Each	2.00	0.00	1,675.41	3,350.82
APPCC RADIO, SERIAL PORT APCC-SPP						
5860024099	2.00	Each	2.00	0.00	200.00	400.00
MOUNTING BRACKET FOR AP240 & RP240						
5860017022	1.00	Each	1.00	0.00	493.44	493.44
EXTENSION CARD- F/HDWRD RACK S EX240						
5860023005	1.00	Each	1.00	0.00	3,586.89	3,586.89
ACCESS POINT CONTROL CRD APCC-ME						
9999999999	1.00	Each	1.00	0.00	0.00	0.00
MISC. ITEM NON-INVENTORY						
NOTE: DISREGARD extra line						

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Page: 3

Western Systems, Inc
1122 Industry Street, Bldg. B
Everett, WA 98203 USA

Invoice No: 0000052867
Order No: 0000032042
Invoice Date: 8/17/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B	Ship Via	Customer PO No
FOB Destination	Best Way	3001901-184525
Order Date	Terms	Mark
01/17/2022	Net 30 Days	PO# 3001901-184525

Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price
9770020000 FIELD INSTALLATION ASSISTANCE- WESTERN	2.00	Each	2.00	0.00	0.00	0.00
6660010100 PATCH CABLE CAT6 3FT (BLUE)	1.00	Each	1.00	0.00	12.15	12.15
5860040375 FLEX ISOLATOR MOD (2 RADIO PORTS) W/S	1.00	Each	1.00	0.00	434.43	434.43

Bid item #310

LAST ITEM

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	15,604.03
Shipping & Handling	0.00
Tax Total	0.00
Trade Discount	0.00
Less Paid Amount	0.00
Total	15,604.03

Received-NJ
08-18-22

entered-km
08/22/2022

Invoice

Page: 1

Western Systems, Inc
1122 Industry Street, Bldg. B
Everett, WA 98203 USA

Invoice No: 0000052874
Order No: 0000032068
Invoice Date: 8/17/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B	Ship Via	Customer PO No
FOB Destination	Best Way	3001901-184525
Order Date	Terms	Mark
01/19/2022	Net 30 Days	PO# 3001901-184525

Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price
5860024090	10.00	Each	10.00	0.00	791.67	7,916.70
WIRELESS SENSOR (FLEXMAG) FLUSH MOUNT (P						
NOTE: In House configuration Plan Sheet page 879 of 1226						
5860055450	10.00	Each	10.00	0.00	49.00	490.00
EPOXY TUBE (F/ INSTALL WIRELESS SENS						
9770010500	10.00	Each	10.00	0.00	0.00	0.00
SENSYS IN-HOUSE CONFIGURATION						
5860023225	2.00	Each	2.00	0.00	1,675.41	3,350.82
APPCC RADIO, SERIAL PORT APCC-SPP						
5860024099	2.00	Each	2.00	0.00	200.00	400.00
MOUNTING BRACKET FOR AP240 & RP240						
5860017022	2.00	Each	2.00	0.00	493.44	986.88

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Page: 2

Western Systems, Inc
1122 Industry Street, Bldg. B
Everett, WA 98203 USA

Invoice No: 0000052874
Order No: 0000032068
Invoice Date: 8/17/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B	Ship Via	Customer PO No
FOB Destination	Best Way	3001901-184525
Order Date	Terms	Mark
01/19/2022	Net 30 Days	PO# 3001901-184525

Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price
EXTENSION CARD- F/HDWRD RACK S EX240						
Bid item #310						
5860023005	1.00	Each	1.00	0.00	3,586.89	3,586.89
ACCESS POINT CONTROL CRD APCC-ME						
5860040375	1.00	Each	1.00	0.00	434.43	434.43
FLEX ISOLATOR MOD (2 RADIO PORTS) W/S						
9770020000	2.00	Each	2.00	0.00	0.00	0.00
FIELD INSTALLATION ASSISTANCE- WESTERN						
6660010100	2.00	Each	2.00	0.00	12.15	24.30
PATCH CABLE CAT6 3FT (BLUE)						
0630010020	1.00	Each	1.00	0.00	311.48	311.48
CABLE CAT5E OUTDOOR 1000FT ROLL						
5850010025	1.00	Each	1.00	0.00	3,371.13	3,371.13

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Page: 3

Western Systems, Inc
1122 Industry Street, Bldg. B
Everett, WA 98203 USA

Invoice No: 0000052874
Order No: 0000032068
Invoice Date: 8/17/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-184525		
Order Date		Terms		Mark		
01/19/2022		Net 30 Days		PO# 3001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

CAMERA (WIDE DYNAMIC RANGE) VIDEO ZOOM N

Bid item #308

5850026000	1.00	Each	1.00	0.00	3,247.42	3,247.42
VIDEO PROCESSOR (EDGE21NPK) 1 CAM 24V						
0630020060	1.00	Each	1.00	0.00	3,804.35	3,804.35
CABLE SIAMESE RG 59/U & 16/3 POWER COMB						
7510010389	1.00	Each	1.00	0.00	256.85	256.85
CAMERA BRACKET, 1-PIECE EXTENDED TILT &						
9780010000	1.00	Each	1.00	0.00	0.00	0.00
ONSITE TURN-ON ASSISTANCE						

LAST ITEM

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	28,181.25
Shipping & Handling	0.00
Tax Total	0.00
Trade Discount	0.00
Less Paid Amount	0.00
Total	28,181.25

Received-NJ
08-18-22

entered-km
08/22/2022

Invoice

Page: 1

Western Systems, Inc
1122 Industry Street, Bldg. B
Everett, WA 98203 USA

Invoice No: 0000052875
Order No: 0000032091
Invoice Date: 8/17/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B	Ship Via	Customer PO No
FOB Destination	Best Way	3001901-184525
Order Date	Terms	Mark
01/20/2022	Net 30 Days	PO# 3001901-184525

Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price
5860024090 WIRELESS SENSOR (FLEXMAG) FLUSH MOUNT (P Western Systems Configuration Plan Sheet page 869 of 1226	12.00	Each	12.00	0.00	791.67	9,500.04
Bid item #309						
5860055450 EPOXY TUBE (F/ INSTALL WIRELESS SENS	12.00	Each	12.00	0.00	49.00	588.00
9770010500 SENSYS IN-HOUSE CONFIGURATION	12.00	Each	12.00	0.00	0.00	0.00
Bid item #310						
5860023225 APPCC RADIO, SERIAL PORT APCC-SPP	2.00	Each	2.00	0.00	1,675.41	3,350.82
5860024099 MOUNTING BRACKET FOR AP240 & RP240	2.00	Each	2.00	0.00	200.00	400.00
5860017022	2.00	Each	2.00	0.00	493.44	986.88

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Page: 2

Western Systems, Inc
1122 Industry Street, Bldg. B
Everett, WA 98203 USA

Invoice No: 0000052875
Order No: 0000032091
Invoice Date: 8/17/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B	Ship Via	Customer PO No
FOB Destination	Best Way	3001901-184525
Order Date	Terms	Mark
01/20/2022	Net 30 Days	PO# 3001901-184525

Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price
EXTENSION CARD- F/HDWRD RACK S EX240						
Bid item #310						
5860023005	1.00	Each	1.00	0.00	3,586.89	3,586.89
ACCESS POINT CONTROL CRD APCC-ME						
5860040375	1.00	Each	1.00	0.00	434.43	434.43
FLEX ISOLATOR MOD (2 RADIO PORTS) W/S						
9770020000	2.00	Each	2.00	0.00	0.00	0.00
FIELD INSTALLATION ASSISTANCE- WESTERN						
6660010100	2.00	Each	2.00	0.00	12.15	24.30
PATCH CABLE CAT6 3FT (BLUE)						
0630010020	1.00	Each	1.00	0.00	311.48	311.48
CABLE CAT5E OUTDOOR 1000FT ROLL						

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	19,182.84
Shipping & Handling	0.00
Tax Total	0.00
Trade Discount	0.00
Less Paid Amount	0.00
Total	19,182.84

Received-NJ
08-18-22

entered-km
08/22/2022

Invoice

Page: 1

Western Systems, Inc
1122 Industry Street, Bldg. B
Everett, WA 98203 USA

Invoice No: 0000052876
Order No: 0000032072
Invoice Date: 8/17/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-184525		
Order Date		Terms		Mark		
01/19/2022		Net 30 Days		PO# 3001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

5860024090	14.00	Each	14.00	0.00	791.67	11,083.38
------------	-------	------	-------	------	--------	-----------

WIRELESS SENSOR (FLEXMAG) FLUSH MOUNT (P

Bid item #309

NOTE: In House configuration
Plan Sheet page 884 of 1226

5860055450	14.00	Each	14.00	0.00	49.00	686.00
------------	-------	------	-------	------	-------	--------

EPOXY TUBE (F/ INSTALL WIRELESS SENS

9770010500	14.00	Each	14.00	0.00	0.00	0.00
------------	-------	------	-------	------	------	------

SENSYS IN-HOUSE CONFIGURATION

5860023225	2.00	Each	2.00	0.00	1,675.41	3,350.82
------------	------	------	------	------	----------	----------

APPCC RADIO, SERIAL PORT APCC-SPP

Bid item #310

5860024099	2.00	Each	2.00	0.00	200.00	400.00
------------	------	------	------	------	--------	--------

MOUNTING BRACKET FOR AP240 & RP240

5860017022	3.00	Each	3.00	0.00	493.44	1,480.32
------------	------	------	------	------	--------	----------

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Page: 2

Western Systems, Inc
1122 Industry Street, Bldg. B
Everett, WA 98203 USA

Invoice No: 0000052876
Order No: 0000032072
Invoice Date: 8/17/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-184525		
Order Date		Terms		Mark		
01/19/2022		Net 30 Days		PO# 3001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

EXTENSION CARD- F/HDWRD RACK S EX240

Bid item #310

5860023005	1.00	Each	1.00	0.00	3,586.89	3,586.89
------------	------	------	------	------	----------	----------

ACCESS POINT CONTROL CRD APCC-ME

5860040375	1.00	Each	1.00	0.00	434.43	434.43
------------	------	------	------	------	--------	--------

FLEX ISOLATOR MOD (2 RADIO PORTS) W/S

9770020000	4.00	Each	4.00	0.00	0.00	0.00
------------	------	------	------	------	------	------

FIELD INSTALLATION ASSISTANCE- WESTERN

6660010100	2.00	Each	2.00	0.00	12.15	24.30
------------	------	------	------	------	-------	-------

PATCH CABLE CAT6 3FT (BLUE)

5850010025	1.00	Each	1.00	0.00	3,371.13	3,371.13
------------	------	------	------	------	----------	----------

CAMERA (WIDE DYNAMIC RANGE) VIDEO ZOOM N Bid item #308

5850026000	1.00	Each	1.00	0.00	3,247.42	3,247.42
------------	------	------	------	------	----------	----------

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Page: 3

Western Systems, Inc

1122 Industry Street, Bldg. B

Everett, WA 98203 USA

Invoice No: 0000052876

Order No: 0000032072

Invoice Date: 8/17/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-184525		
Order Date		Terms		Mark		
01/19/2022		Net 30 Days		PO# 3001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

VIDEO PROCESSOR (EDGE21NPK) 1 CAM 24V

Bid item #308

5850067300	1.00	Each	1.00	0.00	108.70	108.70
CAMERA MOUNTING BRACKET UNIVERSAL						

Bid item #311

5860040300	2.00	Each	2.00	0.00	2,516.39	5,032.78
FLEX LONG-LIFE REPEATER						
5860040100	2.00	Each	2.00	0.00	206.56	413.12
ANTENNA, STANDARD EXTERNAL						
5860024099	4.00	Each	4.00	0.00	200.00	800.00
MOUNTING BRACKET FOR AP240 & RP240						
9780010000	1.00	Each	1.00	0.00	0.00	0.00
ONSITE TURN-ON ASSISTANCE						

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	34,019.29
Shipping & Handling	0.00
Tax Total	0.00
Trade Discount	0.00
Less Paid Amount	0.00
Total	34,019.29

Received-NJ

08-18-22

entered-km

08/22/2022

Invoice

Page: 1

Western Systems, Inc

1122 Industry Street, Bldg. B
Everett, WA 98203 USA

Invoice No: 0000052877

Order No: 0000032080

Invoice Date: 8/17/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-154525		
Order Date		Terms		Mark		
01/19/2022		Net 30 Days		PO# 3001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

5860024090	14.00	Each	14.00	0.00	791.67	11,083.38
------------	-------	------	-------	------	--------	-----------

WIRELESS SENSOR (FLEXMAG) FLUSH MOUNT (P

Bid item #309

NOTE: In House configuration
Plan Sheet page 897 of 1226

5860055450	14.00	Each	14.00	0.00	49.00	686.00
------------	-------	------	-------	------	-------	--------

EPOXY TUBE (F/ INSTALL WIRELESS SENS

9770010500	14.00	Each	14.00	0.00	0.00	0.00
------------	-------	------	-------	------	------	------

SENSYS IN-HOUSE CONFIGURATION

5860023225	2.00	Each	2.00	0.00	1,675.41	3,350.82
------------	------	------	------	------	----------	----------

APPCC RADIO, SERIAL PORT APCC-SPP

Bid item #310

5860024099	2.00	Each	2.00	0.00	200.00	400.00
------------	------	------	------	------	--------	--------

MOUNTING BRACKET FOR AP240 & RP240

5860017022	3.00	Each	3.00	0.00	493.44	1,480.32
------------	------	------	------	------	--------	----------

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Page: 2

Western Systems, Inc

1122 Industry Street, Bldg. B

Everett, WA 98203 USA

Invoice No: 0000052877

Order No: 0000032080

Invoice Date: 8/17/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-154525		
Order Date		Terms		Mark		
01/19/2022		Net 30 Days		PO# 3001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

EXTENSION CARD- F/HDWRD RACK S EX240

Bid item #310

5860023005	1.00	Each	1.00	0.00	3,586.89	3,586.89
ACCESS POINT CONTROL CRD APCC-ME						
5860040375	1.00	Each	1.00	0.00	434.43	434.43
FLEX ISOLATOR MOD (2 RADIO PORTS) W/S						
9770020000	4.00	Each	4.00	0.00	0.00	0.00
FIELD INSTALLATION ASSISTANCE- WESTERN						
6660010100	2.00	Each	2.00	0.00	12.15	24.30
PATCH CABLE CAT6 3FT (BLUE)						

Bid item #311

5860040300	2.00	Each	2.00	0.00	2,516.39	5,032.78
FLEX LONG-LIFE REPEATER						
5860040100	2.00	Each	2.00	0.00	206.56	413.12

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Page: 3

Western Systems, Inc

1122 Industry Street, Bldg. B

Everett, WA 98203 USA

Invoice No: 0000052877

Order No: 0000032080

Invoice Date: 8/17/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-154525		
Order Date		Terms		Mark		
01/19/2022		Net 30 Days		PO# 3001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

ANTENNA, STANDARD EXTERNAL

Bid item #311

5860024099	4.00	Each	4.00	0.00	200.00	800.00
------------	------	------	------	------	--------	--------

MOUNTING BRACKET FOR AP240 & RP240

0630010020	1.00	Each	1.00	0.00	311.48	311.48
------------	------	------	------	------	--------	--------

CABLE CAT5E OUTDOOR 1000FT ROLL

LAST ITEM

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	27,603.52
Shipping & Handling	0.00
Tax Total	0.00
Trade Discount	0.00
Less Paid Amount	0.00
Total	27,603.52

Recv'd-AB
08-11-22

entered-km
08/15/2022

Invoice

Page: 1

Western Systems, Inc
1122 Industry Street, Bldg. B
Everett, WA 98203 USA

Invoice No: 0000052815
Order No: 0000032038
Invoice Date: 8/11/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B		Ship Via		Customer PO No		
FOB Destination		Best Way		3001901-184525		
Order Date		Terms		Mark		
01/15/2022		Net 30 Days		PO# 3001901-184525		
Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price

5860024090	6.00	Each	6.00	0.00	791.67	4,750.02
WIRELESS SENSOR (FLEXMAG) FLUSH MOUNT (P						
Western Systems Configuration Plan Sheet page 839 of 1226						
5860055450	6.00	Each	6.00	0.00	49.00	294.00
EPOXY TUBE (F/ INSTALL WIRELESS SENS						
9770010500	6.00	Each	6.00	0.00	0.00	0.00
SENSYS IN-HOUSE CONFIGURATION						

5860023225	1.00	Each	1.00	0.00	1,675.41	1,675.41
APPCC RADIO, SERIAL PORT APCC-SPP						
5860024099	1.00	Each	1.00	0.00	200.00	200.00
MOUNTING BRACKET FOR AP240 & RP240						
5860017022	1.00	Each	1.00	0.00	493.44	493.44

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	*****
Shipping & Handling	*****
Tax Total	*****
Trade Discount	*****
Less Paid Amount	*****
Total	

Invoice

Page: 2

Western Systems, Inc

1122 Industry Street, Bldg. B

Everett, WA 98203 USA

Invoice No: 0000052815

Order No: 0000032038

Invoice Date: 8/11/2022

Sold To	Ship To
Prime Electric Inc Attn: Accts Payable ap@primeelectric.com 3460 161st Ave SE Bellevue, WA 98008-5758 USA	Prime Electric, Inc Attn: Nathan Roberts (425) 457-2160 13301 SE 26th ST Bellevue, WA 98005 USA

F.O.B	Ship Via	Customer PO No
FOB Destination	Best Way	3001901-184525
Order Date	Terms	Mark
01/15/2022	Net 30 Days	PO# 3001901-184525

Part Number	Qty Ordered	Units	Qty Shipped	Qty BO	Price	Ext. Price
EXTENSION CARD- F/HDWRD RACK S EX240 Bid item #310						
5860023005 ACCESS POINT CONTROL CRD APCC-ME	1.00	Each	1.00	0.00	3,586.89	3,586.89
5860023200 APCC ACCESSORY ISOLATOR SURG PROT	1.00	Each	1.00	0.00	434.43	434.43
9770020000 FIELD INSTALLATION ASSISTANCE- WESTERN	1.00	Each	1.00	0.00	0.00	0.00
6660010100 PATCH CABLE CAT6 3FT (BLUE)	1.00	Each	1.00	0.00	12.15	12.15
LAST ITEM						

City of Seattle: Madison St Bus Rapid Transit

Contact: Bob Bracco

Sales Total	11,446.34
Shipping & Handling	0.00
Tax Total	0.00
Trade Discount	0.00
Less Paid Amount	0.00
Total	11,446.34



8/19/22 3001901 (MADISON)
ATTN: TYLER & RYAN


Global Traffic Technologies
www.gtt.com

Madison BRT
3001901

PRIME PAC
MP-55
BLACK

MADE IN THE USA
100% RECYCLED FIBER
100% SOY INK
100% GLUE
100% BARRIER
100% DURABLE
100% SECURE
100% PROTECTIVE
100% SUSTAINABLE
100% EFFICIENT
100% EFFECTIVE
100% RELIABLE
100% VERSATILE
100% ADAPTABLE
100% FLEXIBLE
100% STURDY
100% ROBUST
100% DURABLE
100% SECURE
100% PROTECTIVE
100% SUSTAINABLE
100% EFFICIENT
100% EFFECTIVE
100% RELIABLE
100% VERSATILE
100% ADAPTABLE
100% FLEXIBLE
100% STURDY
100% ROBUST

PRIME ELEC. SO# 02042
9TH AVE & SPRING ST

PRIME ELEC. SO# 02042
9TH AVE & SPRING ST

3001901 (MADISON) 8/29/23
(Replacement cable for E.
Denny & E. Madison)

300/901
8/12/22 Attn: TYLER B.

[illegible]

Madison BRT

3001901

Received-NJ

07-13-22

Entered-AB

08/01/2022

**Addison Construction Supply**P.O. Box 9066
Tacoma, WA 98490

(253) 474-0711

**PLEASE SEE RYAN ON
SITE TO SEE MATERIAL**

Customer No.: 3968

Invoice No.: 396349

Invoice

Bill To: **PRIME ELECTRIC INC**
3460 - 161ST AVE SE
BELLEVUE, WA 98008-5758Ship To: **MADISON BRT**
20TH AVE & E MADISON ST
JEREMY 425-351-2233
SEATTLE, WA

Date		Ship Via		F.O.B.		Terms		
07/12/22		ADDISON TRUCK		Origin		Net 10th		
Purchase Order Number			Order Date		Sales Person		Our Order Number	
3001901-701344			07/12/22		DAN		201599	
Quantity		B.O.	Item Number	Description	Unit Price	Amount		
Required	Shipped							
1	1		TIED	REBAR TIED PER CONTRACT TYPE 429 3'X9'6"	560.0000	560.00		
1	1		TIED	REBAR TIED PER CONTRACT TYPE 429 3' X 10'	560.0000	560.00		
1	1		TIED	REBAR TIED PER CONTRACT TPYE 430 3' X 10'6"	635.0000	635.00		
1	1		TIED	REBAR TIED PER CONTRACT TYPE 430 3' X 16'	635.0000	635.00		
1	1		TIED	REBAR TIED PER CONTRACT TYPE 450 3' X 13'	2266.0000	2266.00		
1	1		TIED	REBAR TIED PER CONTRACT TYPE 450 3' X 16'	2266.0000	2266.00		
1	1		TIED	REBAR TIED PER CONTRACT TYPE 450 3' X 19'6"	2266.0000	2266.00		
1	1		TIED	REBAR TIED PER CONTRACT TYPE 450 3'6" X 19'6"	2250.0000	2250.00		
1	1		TIED	REBAR TIED PER CONTRACT TYPE 450 3' X 21'6"	2266.0000	2266.00		
1	1		TIED	REBAR TIED PER CONTRACT TYPE 450 3'6" X 21'6"	2620.0000	2620.00		
1	1		TIED	REBAR TIED PER CONTRACT TYPE 450 3' X 27'	2266.0000	2266.00		
1	1		TIED	REBAR TIED PER CONTRACT TYPE 450 3'6" X 30'	3330.0000	3330.00		
1	1		TIED	REBAR TIED PER CONTRACT TYPE 450 3'X 35'	2266.0000	2266.00		
5	5		TIED	REBAR TIED PER CONTRACT TYPE 455 3' X 16'	1318.0000	6590.00		
12	12		TIED	REBAR TIED PER CONTRACT TYPE 456 3' X 19'	1868.0000	22416.00		

Invoice subtotal 53192.00

Invoice total 53192.00

Thank You

Received-NJ
07-27-22

Entered-AB
08/04/2022

INVOICE



1919 SIXTH AVENUE S
SEATTLE WA 98134-1610

Invoice Questions Please Call or Email

206-701-2600 or ARQuestions@graybar.com

Invoice No: 9327925637
Invoice Date: 07/26/2022
Account Number: JP8965506
Account Name: PRIME/MADISON STREET BUS RAPID

PLEASE SEE RYAN ON
SITE TO SEE MATERIAL

Remit Payments To:

GRAYBAR ELECTRIC COMPANY, INC.
P.O. Box 57073
LOS ANGELES CA 90074-7073

Ship to:
PRIME/MADISON STREET BUS RAPID TRANSIT
MADISON STREET AND TERRY AVE
SEATTLE WA 98104

PRIME ELECTRIC/ROADWAY
13221 SE 26th ST SUITE H
BELLEVUE WA 98005-4258

PO #: 3001901-701348					SO#: 376862222	
Del. Doc. #:	PRO #	Routing	Date Shipped	Shipped From	F.O.B.	Rt. To
0376862222			06/25/2022	FACTORY		
Ordered by: Tyler Boyer						
Quantity	Catalog # / Description			Unit Price / Unit		Amount
13	SDOT DS32-33.5 POLE W/ PROV FOR 8' LA-@ VALMONT IND INC & VALMONT LEXINGTON Item/Type: BI 409 35'MH-HH-GV-LAB-4-BOLT FIXED BASE PL-04-05 PL07-14 PL09-22 PL09-23 PL10-24 PL10-28 PL10-30 PL10-33 PL10-77 PL16-71 PL20-73 PL22-75			2150.00 / 1		27,950.00
7	SDOT DS32-33.5 POLE W/ PROV FOR 6' LA-@ VALMONT IND INC & VALMONT LEXINGTON Item/Type: BI 409 35'MH-HH-GV-LAB-4-BOLT FIXED BASE PL12-59 PL13-39 PL14-44 PL22-74 PL24-57 PL24-58 PL24-60			2150.00 / 1		15,050.00
14	6' SDOT BRACKET ARM-GV VALMONT IND INC & VALMONT LEXINGTON Item/Type: BI 444			313.00 / 1		4,382.00
69	8' SDOT BRACKET ARM-GV VALMONT IND INC & VALMONT LEXINGTON Item/Type: BI 445			377.00 / 1		26,013.00
4	10' SDOT BRACKET ARM-GV VALMONT IND INC & VALMONT LEXINGTON Item/Type: BI 446			463.00 / 1		1,852.00
4	12' SDOT BRACKET ARM-GV VALMONT IND INC & VALMONT LEXINGTON Item/Type: BI 447			605.00 / 1		2,420.00
3	SET OF (4) 2 3/4 X 84 GR 105 A-BOLT ASSY PNW LIGHTING AND TRAFFIC SOLUTIONS Item/Type: BI 457 KCM SA-213H			9829.00 / 1		29,487.00
Terms of Payment 1% 10th Prox., net 15th Prox. As a condition of the sales agreement, a monthly service charge of the lesser of 1-1/2% or the maximum permitted by law may be added to all accounts not paid by net due date. Visa, MasterCard, American Express, and Discover credit cards are accepted at point of purchase only.				Sub Total		107,154.00
				Freight & Handling		0.00
				Tax		0.00
				Total Due		107,154.00
				Cash Discount (if paid within terms)		-1071.54

SUBJECT TO THE STANDARD TERMS AND CONDITIONS LISTED ON WWW.GRAYBAR.COM.

Received-NJ
07-21-22

Entered-AB
08/01/2022

INVOICE



1919 SIXTH AVENUE S
SEATTLE WA 98134-1610

Invoice Questions Please Call or Email

206-701-2600 or ARQuestions@graybar.com

Invoice No: 9327841741
Invoice Date: 07/20/2022
Account Number: JP8965506
Account Name: PRIME/MADISON STREET BUS RAPID

PLEASE SEE RYAN ON
SITE TO SEE MATERIAL

Remit Payments To:

GRAYBAR ELECTRIC COMPANY, INC.
P.O. Box 57073
LOS ANGELES CA 90074-7073

Ship to:
PRIME/MADISON STREET BUS RAPID TRANSIT
MADISON STREET AND TERRY AVE
SEATTLE WA 98104

PRIME ELECTRIC/ROADWAY
13221 SE 26th ST SUITE H
BELLEVUE WA 98005-4258

PO #: 3001901-701348					SO#: 376862222	
Del. Doc. #:	PRO #	Routing	Date Shipped	Shipped From	F.O.B.	Rt. To
0376862222			06/21/2022	FACTORY		
Ordered by: Tyler Boyer						
Quantity	Catalog # / Description			Unit Price / Unit		Amount
10	SET OF (4) 5/8X20 GR 55 J-BOLTS SDOT PNW LIGHTING AND TRAFFIC SOLUTIONS Item/Type: BI 427			124.00 / 1		1,240.00
6	SET OF (4) 1 1/2X60 GR 105 A-BOLT ASSY. PNW LIGHTING AND TRAFFIC SOLUTIONS Item/Type: BI 429 SDOT 562B			2284.00 / 1		13,704.00
3	SET OF (4) 1 3/4X72 GR 105 A-BOLT ASSY PNW LIGHTING AND TRAFFIC SOLUTIONS Item/Type: BI 430 SDOT 562B			3303.00 / 1		9,909.00
7	SET OF (4) 2 1/2 X 72 GR 105 A-BOLT ASSY PNW LIGHTING AND TRAFFIC SOLUTIONS Item/Type: BI 450			6379.00 / 1		44,653.00
5	SET OF (4) 2X72 GR 105 A-BOLT ASSY. KCM PNW LIGHTING AND TRAFFIC SOLUTIONS Item/Type: BI 455 SA-213D			3816.00 / 1		19,080.00
6	SET OF (4) 2 1/2 X 72 GR 105 A-BOLT ASSY PNW LIGHTING AND TRAFFIC SOLUTIONS Item/Type: BI 456 KCM SA-213-F			5926.00 / 1		35,556.00



PAY INVOICES QUICKLY and EASILY ONLINE!

Use our customer portal for all your account needs. Make payments, obtain invoice copies, find proof of deliveries and more! Registering is easy. Contact your local branch or visit billpay.graybar.com to sign up.

Terms of Payment

1% 10th Prox., net 15th Prox.

As a condition of the sales agreement, a monthly service charge of the lesser of 1-1/2% or the maximum permitted by law may be added to all accounts not paid by net due date. Visa, MasterCard, American Express, and Discover credit cards are accepted at point of purchase only.

Sub Total	124,142.00
Freight & Handling	0.00
Tax	0.00
Total Due	124,142.00
Cash Discount (if paid within terms)	-1241.42

SUBJECT TO THE STANDARD TERMS AND CONDITIONS LISTED ON WWW.GRAYBAR.COM.

Received-NJ
07-13-22

Entered-AB
07/21/2022

INVOICE



1919 SIXTH AVENUE S
SEATTLE WA 98134-1610

Invoice Questions Please Call or Email

206-701-2600 or ARQuestions@graybar.com

Invoice No: 9327721383
Invoice Date: 07/12/2022
Account Number: JP8965506
Account Name: PRIME/MADISON STREET BUS RAPID

PLEASE SEE RYAN ON
SITE TO SEE MATERIAL

Remit Payments To:

GRAYBAR ELECTRIC COMPANY, INC.
P.O. Box 57073
LOS ANGELES CA 90074-7073

Ship to:
PRIME/MADISON STREET BUS RAPID TRANSIT
3457 2ND AVE S
SEATTLE WA 98134

PRIME ELECTRIC/ROADWAY
13221 SE 26th ST SUITE H
BELLEVUE WA 98005-4258

PO #:	3001901-200790			SO#:		379144175	
Del. Doc. #:	PRO #	Routing	Date Shipped	Shipped From	F.O.B.	Rt. To	
0379144175			07/11/2022	FACTORY			
Ordered by: Ryan Brooks							
Quantity	Catalog # / Description			Unit Price / Unit		Amount	
100	ELL-80-90-2-EXP-1 GENERIC VENDOR-PVCPA SCH80 ELBOW WITH BELL END Bid item #463 ITEM#: 1 P/N:			1472.22 / 100		1,472.22	
100	ELL-80-22-1/2-2 GENERIC VENDOR-PVCPA SCH80 2IN 22-1/2DEG ELBOW Bid item #463 ITEM#: 3 P/N:			812.22 / 100		812.22	
100	ELL-80-11-1/4-2 RACEWAYS TECHNOLOGY & MANUFACTURING ITEM#: 4 P/N: Bid item #463			662.22 / 100		662.22	
100	ELL-80-90-3-EXP-1 GENERIC VENDOR-PVCPA SCH80 ELBOW WITH BELL END ITEM#: 5 P/N: Bid item #464			3135.56 / 100		3,135.56	
100	ELL-80-45-3-EXP-1 GENERIC VENDOR-PVCPA SCH80 ELBOW WITH BELL END ITEM#: 6 P/N: Bid item #464			2927.78 / 100		2,927.78	
80	ELL-80-22-1/2-3-EXP-1 RACEWAYS TECHNOLOGY & MANUFACTURING ITEM#: 7 P/N: Bid item #464			2178.89 / 100		1,743.11	
80	ELL-80-11-1/4-3-EXP-1 RACEWAYS TECHNOLOGY & MANUFACTURING ITEM#: 8 P/N: Bid item #464			1641.11 / 100		1,312.89	
85	ELL-80-90-2-18R GENERIC VENDOR-PVCPA SPC RAD SCH80 2IN 90DEG 18RAD ELBOW ITEM#: 9 P/N: Bid item #463			2044.44 / 100		1,737.77	
100	ELL-80-45-2-18R RACEWAYS TECHNOLOGY & MANUFACTURING ITEM#: 10 P/N: Bid item #463			1790.00 / 100		1,790.00	
100	ELL-80-22-1/2-2-18R RACEWAYS TECHNOLOGY & MANUFACTURING ITEM#: 11 P/N: Bid item #463			1116.67 / 100		1,116.67	
100	ELL-80-11-1/4-2-18R RACEWAYS TECHNOLOGY & MANUFACTURING ITEM#: 12 P/N: Bid item #463			841.11 / 100		841.11	

SUBJECT TO THE STANDARD TERMS AND CONDITIONS LISTED ON WWW.GRAYBAR.COM.

Received-NJ

07-13-22


 1919 SIXTH AVENUE S
 SEATTLE WA 98134-1610

INVOICE

Invoice Questions Please Call or Email

206-701-2600 or ARQuestions@graybar.com

 Invoice No: 9327721383
 Invoice Date: 07/12/2022
 Account Number: JP8965506
 Account Name: PRIME/MADISON STREET BUS RAPID

 PLEASE SEE RYAN ON
 SITE TO SEE MATERIAL

Remit Payments To:

 GRAYBAR ELECTRIC COMPANY, INC.
 P.O. Box 57073
 LOS ANGELES CA 90074-7073

 Ship to:
 PRIME/MADISON STREET BUS RAPID TRANSIT
 3457 2ND AVE S
 SEATTLE WA 98134

 PRIME ELECTRIC/ROADWAY
 13221 SE 26th ST SUITE H
 BELLEVUE WA 98005-4258

PO #:	3001901-200790	SO#:	379144175
Quantity	Catalog # / Description	Unit Price / Unit	Amount
100	ELL-80-90-3-24R GENERIC VENDOR-PVCPA SPC RAD SCH80 3IN 90DEG 24RAD ELBOW ITEM#: 13 P/N: Bid item #464	4887.78 / 100	4,887.78
100	ELL-80-45-3-24R-EXP-1 RACEWAYS TECHNOLOGY & MANUFACTURING ITEM#: 14 P/N: Bid item #464	4090.00 / 100	4,090.00
100	ELL-80-22-1/2-3-24R-EXP-1 RACEWAYS TECHNOLOGY & MANUFACTURING ITEM#: 15 P/N: Bid item #464	2860.00 / 100	2,860.00
100	ELL-80-11-1/4-3 RACEWAYS TECHNOLOGY & MANUFACTURING ITEM#: 16 P/N: Bid item #464	1641.11 / 100	1,641.11
100	ELL-80-11-1/4-2 RACEWAYS TECHNOLOGY & MANUFACTURING ITEM#: 17 P/N: Bid item #463	662.22 / 100	662.22



PAY INVOICES QUICKLY and EASILY ONLINE!

 Use our customer portal for all your account needs. Make payments, obtain invoice copies, find proof of deliveries and more! Registering is easy. Contact your local branch or visit billpay.graybar.com to sign up.

Terms of Payment

1% 10th Prox., net 15th Prox.

As a condition of the sales agreement, a monthly service charge of the lesser of 1-1/2% or the maximum permitted by law may be added to all accounts not paid by net due date. Visa, MasterCard, American Express, and Discover credit cards are accepted at point of purchase only.

Sub Total	31,692.66
Freight & Handling	0.00
Tax	0.00
Total Due	31,692.66
Cash Discount (if paid within terms)	-316.93

SUBJECT TO THE STANDARD TERMS AND CONDITIONS LISTED ON WWW.GRAYBAR.COM.

Received-NJ
07-28-22

Entered-AB
08/02/2022



1005 C Street NW
Building B
AUBURN WA 98001-3910
253-374-3000 Fax 253-374-3001

INVOICE

INVOICE NUMBER	INVOICE DATE	SHIP DATE	CUSTOMER NUM
S011890188.001	07/26/22	07/26/22	9008

PLEASE REMIT PAYMENT TO:

NORTH COAST ELECTRIC COMPANY
PO BOX 748177
LOS ANGELES, CA 90074-8177

**PLEASE SEE RYAN ON
SITE TO SEE MATERIAL**

To View and Pay Your Bills Online Go To:
<https://www.northcoast.com/billtrust>

SHIP TO:

PRIME ELECTRIC
3460 161st Ave se
BELLEVUE WA 98008-5758

PRIME ELECTRIC INC
C/O MADISON BRT
3434 2ND AVE S
SEATTLE WA 98134-2211

ORDER DATE	ORDERED BY	CUSTOMER PO NO.	SHIP VIA	WRITER	BRANCH
07/13/22		3001901-193770	HOT WEST	David Carskaddon	920
LINE	ITEM DESCRIPTION	QTY ORDERED	QTY SHIPPED	NET PRICE	EXTENSION
1	PVC 3-IN-SCH-80-CONDUIT-10FT *** SCHEDULE 80 *** Your Line# 1 Bid item #464	9600	9600	717.820c	68910.72
Fraud Warning: We have recently learned that fraudsters pretending to be North Coast Credit associates are emailing customers to set up ACH payments and change bank account info in an attempt to steal payments. These communications come from email addresses that are similar to our domain to make them harder to detect. These communications are not from us. All payments should continue to be sent to the remit address listed on the invoice. IMPORTANT NOTICE: If you receive requests to change payment information, confirm the request in person or via telephone to a trusted and verified number. Do not use phone numbers in email signatures, as those may also be fraudulent. Never wire payments to a new account without first confirming that the instructions and account info are correct.					

Invoice is due by 09/25/22.

If paid by 09/10/22 you may deduct \$1378.21

Subtotal	68910.72
S&H Charges	
Sales Tax	0.00
Amount Due	68910.72

All charges are in US Dollars.

All sales are conditioned upon purchaser's agreement to North Coast Electric Company's Standard Terms and Conditions Applying to All Sales, set out in Form NC055 available at <https://www.northcoastelectric.com/termsandconditions> or upon request.







