

Progress Estimate #: 48

Cutoff Date: 7/30/2025
PW #: 2019-069
PO #: PW#2019-069
Fed Aid #: D2021-SMST001

Contract Name:	Madison Street Bus Rapid Transit		
Contractor:	Jansen Inc.		
Awarded Contract Amount:	\$75,629,154.05	Notice to Proceed Date:	10/18/2021
Pay Period:	7/1/2025 to 7/30/2025	Contract Duration / Working Days:	600

Comments: Bond in lieu of retainage

Sales Tax @10.35% starting 4/1/24 with PE 31	Total Amount to Date	Previous Amount	Amount This Progress Estimate
Contract Bid Item Work	\$89,264,929.31	\$89,082,321.86	\$182,607.45
Change Order Work	\$29,744,393.42	\$29,513,495.64	\$230,897.78
Materials on Hand	\$0.00	\$0.00	\$0.00
Sales Tax @ 10.35%	\$1,183,067.25	\$1,181,640.99	\$1,426.26
Less Retainage @ 0.00%	\$0.00	\$0.00	\$0.00
Misc. Deductions/Additions	\$0.00	\$0.00	\$0.00
Payment to Contractor	\$120,192,389.98	\$119,777,458.49	\$414,931.49
Contractor accepts this payment in accordance with City of Seattle Standard Specification 1-09.09.			
UNILATERAL			
Jansen Inc.		Date	

Prepared by: Chauntelle DeBlois Date: 08/20/2025
SDOT Office Engineer: Chauntelle DeBlois

Reviewed by: Silvia Manescu Date: 08/20/2025
SDOT Office Engineering Supervisor: Silvia Manescu

Reviewed by: Trevor Rose Date: 08/20/2025
SDOT Resident Engineer: Trevor Rose

Approved by: Chris Eilerman Date: 08/20/2025
SDOT Project Manager: Chris Eilerman

cc: Contractor: Jansen Inc. (pdf)
SDOT Construction Engineer: Jesse Lopez (pdf)
SDOT Resident Engineer: Trevor Rose (pdf)
SDOT Project Manager: Chris Eilerman (pdf)

SDOT Accounts Payable: Shine Vang (pdf)
SDOT Finance Analyst: Lucas Fletcher (pdf)
CPCS: Judy Keefe / Gina Owens / Evanne Vaivadas (pdf)
SDOT Office Engineer Project Files (hardcopy & pdf)

City Purchasing and Contracting Services

Construction Contracting

PUBLIC WORKS PREVAILING WAGE CERTIFICATION & SUBCONTRACTOR LIST

Project: Madison Street Bus Rapid Transit

PW#: 2019-069 Contractor Name: Jansen Inc.

I certify that the prevailing wages have been paid in accordance with the pre-filed Statement(s) of Intent to Pay Prevailing Wages on file with the Contracting Services Division of Finance and Administrative Services. This statement covers all subcontractors of all tiers and suppliers who worked on the project.

PAYMENT PERIOD FROM 07/01/2025 TO 07/30/2025 ☐ Final Subcontractor Report
MONTH/DAY/YEAR MONTH/DAY/YEAR

☐ No Subcontractors

Subcontractor/Supplier Name	Subcontractor or Supplier?	UBI Number	Intent ID	Affidavit ID	Prompt Pay Eligible ? Y/N	Total Amount Paid During Pay Period
Icon Materials	☒ Sub ☐ Supplier	601 006 854	1173755		Y	\$123.82
Kemp West	☒ Sub ☐ Supplier	601 071 640	1173520		N	\$0.00
LineScope	☒ Sub ☐ Supplier	602 663 114	1181971		Y	\$0.00
O'Bunco Engineering	☒ Sub ☐ Supplier	602 045 762	1173572		Y	\$720.00
Olson Brother Pro-Vac	☒ Sub ☐ Supplier	602 170 975	1176481		N	\$1,932.25
OMA Construction	☒ Sub ☐ Supplier	601 872 128	1173723		Y	\$0.00
Sunrise Glass	☒ Sub ☐ Supplier	604 350 925	1176986		Y	\$0.00
Out West Landscape	☒ Sub ☐ Supplier	601 297 628	1243245		Y	\$0.00
Prime Electric	☒ Sub ☐ Supplier	601 004 783	1183464		Y	\$0.00
Salinas Sawing	☒ Sub ☐ Supplier	601 717 158	1182490		Y	\$2,279.04
Seattle Blue	☒ Sub ☐ Supplier	603 200 190	1185711		Y	\$5,232.50
Seattle's Finest	☒ Sub ☐ Supplier	602 635 292	1185708		Y	\$8,498.50
Specialized Pavement Marking	☒ Sub ☐ Supplier	602 001 003	1329062		Y	\$81,567.68
Sundancer Electric	☒ Sub ☐ Supplier	603 190 024	1180354		Y	\$0.00
BMDC Services	☒ Sub ☐ Supplier	603 174 362	1302537		Y	\$0.00
All City Sawing	☒ Sub ☐ Supplier	602 372 903	1350052		Y	\$0.00
Cadman	☐ Sub ☒ Supplier	601 288 815	1245367		N	\$7,403.66
Evergreen Concrete	☒ Sub ☐ Supplier	601 605 667	1350480		N	\$0.00
PR Systems	☒ Sub ☐ Supplier	601 303 110	1286971		Y	\$0.00
Northshore Exteriors	☒ Sub ☐ Supplier	601 026 964	1391794		Y	\$0.00
Shinn Mechanical	☒ Sub ☐ Supplier	601 585 839	1278563		Y	\$0.00
Insta-Pipe	☒ Sub ☐ Supplier	602 895 266	1329936		N	\$0.00
Xylem	☒ Sub ☐ Supplier	605 478 025	1512669		N	\$17,363.00

In accordance with RCW 60.28, 18.27 and 19.28, for all public works contracts over \$35,000 the Contractor shall submit with each Progress Payment a list of all Subcontractors, UBI numbers, Intent IDs, Affidavit IDs, WMBE statuses and dates worked. Moreover, the Contractor shall **record the total amount paid to each Prompt Pay Eligible subcontractor**. This letter shall be signed by an authorized representative of the Contractor prior to payment pursuant to RCW 39.12.040.

Ben LaTray
Print Name

[Signature] 8/13/25
Signature Date

Progress Estimate #: 48

Cutoff Date: 7/30/2025
PW #: 2019-069
PO #: PW#2019-069
Fed Aid #: D2021-SMST001

Accounts Payable	SDOT
Retainage	0%
Primary Client	SDOT
Federal Aid No.	D2021-SMST001

Funding Summary Sheet

Funding Source(s):

TRC1099-S0300	TRC1014-R1663
TRC0360-U3760	TRC1014-R1664
TRC0112-U3158	TRC1198-S0300
TRC1014-U2036	TRC0112-UG091
TRC1014-R1181	TRC0112-UG092
TRC1014-R1183	TRC0112-UG083
TRC1014-R1179	TRC0112-UG084
TRC1014-R1166	TRC0112-UG085
TRC1014-R1892	TRC0112-U3158
TRC1014-R2086	TRC1014-S0300
TRC1014-U3484	TRC0248-U3617
	TRC

Funding Source

Acct #	Speed Type	Funding Description	Contract Amount	Change Orders	Materials on Hand	Sales Tax	Misc. Deduct/ Additions	Retainage	Revised Contract Price
Fund 1: TRC1099-S0300 - SDOT ADA									
760400	TRC1099-	Amount to date	\$138,239.65	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$138,239.65
TRF31	S0300	Previous Amount	\$138,239.65	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$138,239.65
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 2: TRC0360-U3760 - Madison & 10th Signal (previous speed type TRC1014-U2037)									
760400	TRC0360-	Amount to date	\$284,680.34	\$178,898.25	\$0.00	\$0.00	\$0.00	\$0.00	\$463,578.59
TRF31	U3760	Previous Amount	\$284,680.34	\$113,505.67	\$0.00	\$0.00	\$0.00	\$0.00	\$398,186.01
		Payment this period	\$0.00	\$65,392.58	\$0.00	\$0.00	\$0.00	\$0.00	\$65,392.58
Comments for the above fund:									
Fund 3: TRC0112-U3158 - Madison & 11th Signal (Change Orders transferred to Fund 17 on PE 29)									
760400	TRC0112-	Amount to date	\$344,736.50	\$3,774.40	\$0.00	(\$354.35)	\$0.00	\$0.00	\$348,156.55
TRF31	U3158	Previous Amount	\$344,736.50	\$3,774.40	\$0.00	(\$354.35)	\$0.00	\$0.00	\$348,156.55
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 4: TRC1014-U2036 - Madison & 18th Signal									
760400	TRC1014-	Amount to date	\$251,191.20	\$6,160.00	\$0.00	(\$57.51)	\$0.00	\$0.00	\$257,293.69
TRF31	U2036	Previous Amount	\$251,191.20	\$6,160.00	\$0.00	(\$57.51)	\$0.00	\$0.00	\$257,293.69
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 5: TRC1014-R1181 - SPU Water									
760400	TRC1014-	Amount to date	\$8,518,620.17	\$2,668,721.84	\$0.00	\$687,815.86	\$0.00	\$0.00	\$11,875,157.87
TRF31	R1181	Previous Amount	\$8,518,620.17	\$2,654,941.54	\$0.00	\$686,389.60	\$0.00	\$0.00	\$11,859,951.31
		Payment this period	\$0.00	\$13,780.30	\$0.00	\$1,426.26	\$0.00	\$0.00	\$15,206.56
Comments for the above fund:									
Fund 6: TRC1014-R1183 - SPU Drainage/Wastewater									
760400	TRC1014-	Amount to date	\$1,087,959.88	\$253,565.05	\$0.00	\$20,742.31	\$0.00	\$0.00	\$1,362,267.24
TRF31	R1183	Previous Amount	\$1,087,959.88	\$253,565.05	\$0.00	\$20,742.31	\$0.00	\$0.00	\$1,362,267.24
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									

Funding Source									
Acct # Org #	Speed Type	Funding Description	Contract Amount	Change Orders	Materials on Hand	Sales Tax	Misc. Deduct/ Additions	Retainage	Revised Contract Price
Fund 7: TRC1014-R1179 - SCL Streetlighting									
760400	TRC1014-	Amount to date	\$3,686,915.15	\$1,663,849.06	\$0.00	\$2,208.87	\$0.00	\$0.00	\$5,352,973.08
TRF31	R1179	Previous Amount	\$3,685,384.65	\$1,663,849.06	\$0.00	\$2,208.87	\$0.00	\$0.00	\$5,351,442.58
		Payment this period	\$1,530.50	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,530.50
Comments for the above fund:									
Fund 8: TRC1014-R1166 - SCL Network									
760400	TRC1014-	Amount to date	\$665,854.87	\$2,710,508.71	\$0.00	\$274,829.69	\$0.00	\$0.00	\$3,651,193.27
TRF31	R1166	Previous Amount	\$665,854.87	\$2,710,508.71	\$0.00	\$274,829.69	\$0.00	\$0.00	\$3,651,193.27
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 9: TRC1014-R1663 - SCL Madison and 11th									
760400	TRC1014-	Amount to date	\$402,992.94	\$403,662.63	\$0.00	\$66,951.50	\$0.00	\$0.00	\$873,607.07
TRF31	R1663	Previous Amount	\$402,992.94	\$403,662.63	\$0.00	\$66,951.50	\$0.00	\$0.00	\$873,607.07
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 10: TRC1014-R1664 - Pony Utilities									
760400	TRC1014-	Amount to date	\$50,945.90	\$88,693.03	\$0.00	\$12,031.27	\$0.00	\$0.00	\$151,670.20
TRF31	R1664	Previous Amount	\$50,945.90	\$88,693.03	\$0.00	\$12,031.27	\$0.00	\$0.00	\$151,670.20
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 11: TRC1198-S0300 - SDOT AAC									
760400	TRC1198-	Amount to date	\$383,199.34	\$16,961.01	\$0.00	\$0.00	\$0.00	\$0.00	\$400,160.35
TRF31	S0300	Previous Amount	\$383,199.34	\$16,961.01	\$0.00	\$0.00	\$0.00	\$0.00	\$400,160.35
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 12: TRC0112-UG091 - Guideway									
760400	TRC0112-	Amount to date	\$2,840,697.16	\$94,676.17	\$0.00	\$0.00	\$0.00	\$0.00	\$2,935,373.33
TRF31	UG091	Previous Amount	\$2,840,697.16	\$94,676.17	\$0.00	\$0.00	\$0.00	\$0.00	\$2,935,373.33
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund: NTE \$2,935,373.68									
Fund 12a: TRC0112-UG082 - Guideway									
760400		Amount to date	\$15,779,316.68	\$1,234,528.37	\$0.00	\$773.77	\$0.00	\$0.00	\$17,014,618.82
TRF31		Previous Amount	\$15,746,697.58	\$1,223,000.03	\$0.00	\$773.77	\$0.00	\$0.00	\$16,970,471.38
		Payment this period	\$32,619.10	\$11,528.34	\$0.00	\$0.00	\$0.00	\$0.00	\$44,147.44
Comments for the above fund: Replacing Fund 12									
FUND 13: TRC0112-UG092 - Stations (FUND 13 speed type TRC0112-UG090 up to \$2,567,516.50 and change to TRC0112-UG092 after)									
760400	TRC0112-	Amount to date	\$3,042,993.24	\$147,537.58	\$0.00	\$0.00	\$0.00	\$0.00	\$3,190,530.82
TRF31	UG092	Previous Amount	\$3,042,993.24	\$147,537.58	\$0.00	\$0.00	\$0.00	\$0.00	\$3,190,530.82
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund: NTE \$2,567,516.50									

Funding Source									
Acct # Org #	Speed Type	Funding Description	Contract Amount	Change Orders	Materials on Hand	Sales Tax	Misc. Deduct/ Additions	Retainage	Revised Contract Price
Fund 14: TRC0112-UG083 - Support Facilities									
760400	TRC0112-	Amount to date	\$370,221.00	\$3,137.58	\$0.00	\$38,608.55	\$0.00	\$0.00	\$411,967.13
TRF31	UG083	Previous Amount	\$370,221.00	\$3,137.58	\$0.00	\$38,608.55	\$0.00	\$0.00	\$411,967.13
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 15: TRC0112-UG084 - Sitework									
760400	TRC0112-	Amount to date	\$34,334,815.62	\$10,661,658.32	\$0.00	\$57,027.79	\$0.00	\$0.00	\$45,053,501.73
TRF31	UG084	Previous Amount	\$34,194,196.77	\$10,615,508.66	\$0.00	\$57,027.79	\$0.00	\$0.00	\$44,866,733.22
		Payment this period	\$140,618.85	\$46,149.66	\$0.00	\$0.00	\$0.00	\$0.00	\$186,768.51
Comments for the above fund:									
Fund 16: TRC0112-UG085 - Systems									
760400	TRC0112-	Amount to date	\$17,010,143.17	\$7,950,716.39	\$0.00	(\$130.55)	\$0.00	\$0.00	\$24,960,729.01
TRF31	UG085	Previous Amount	\$17,002,304.17	\$7,911,095.23	\$0.00	(\$130.55)	\$0.00	\$0.00	\$24,913,268.85
		Payment this period	\$7,839.00	\$39,621.16	\$0.00	\$0.00	\$0.00	\$0.00	\$47,460.16
Comments for the above fund:									
Fund 17: TRC0112-U3158 - Late Payment									
760400	TRC0112-	Amount to date	\$0.00	\$1,119,436.11	\$0.00	\$21,653.69	\$0.00	\$0.00	\$1,141,089.80
TRF31	U3158	Previous Amount	\$0.00	\$1,119,436.11	\$0.00	\$21,653.69	\$0.00	\$0.00	\$1,141,089.80
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 18: TRC1014-R1892 - Comcast									
760400	TRC1014-	Amount to date	\$0.00	\$22,026.74	\$0.00	\$966.36	\$0.00	\$0.00	\$22,993.10
TRF31	R1892	Previous Amount	\$0.00	\$22,026.74	\$0.00	\$966.36	\$0.00	\$0.00	\$22,993.10
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 19: TRC1014-R2086 - King County MCTR (previous speed type TRC1014-R1329)									
760400	TRC1014-	Amount to date	\$9,994.00	\$309,940.51	\$0.00	\$0.00	\$0.00	\$0.00	\$319,934.51
TRF31	R2086	Previous Amount	\$9,994.00	\$255,514.77	\$0.00	\$0.00	\$0.00	\$0.00	\$265,508.77
		Payment this period	\$0.00	\$54,425.74	\$0.00	\$0.00	\$0.00	\$0.00	\$54,425.74
Comments for the above fund:									
Fund 20: TRC1014-S0300 - PSE Coordination									
760400	TRC1014-	Amount to date	\$0.00	\$183,153.42	\$0.00	\$0.00	\$0.00	\$0.00	\$183,153.42
TRF31	S0300	Previous Amount	\$0.00	\$183,153.42	\$0.00	\$0.00	\$0.00	\$0.00	\$183,153.42
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 21: TRC1014-U3484 - Verizon									
760400	TRC1014-	Amount to date	\$0.00	\$22,788.25	\$0.00	\$0.00	\$0.00	\$0.00	\$22,788.25
TRF31	U3484	Previous Amount	\$0.00	\$22,788.25	\$0.00	\$0.00	\$0.00	\$0.00	\$22,788.25
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 22: TRC0248-U3617 - SSRP 28th - 29th									
760400	TRC0248-	Amount to date	\$61,412.50	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$61,412.50
TRF31	U3617	Previous Amount	\$61,412.50	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$61,412.50
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Fund 23: TRC -									
760400		Amount to date	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TRF31	TRC	Previous Amount	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		Payment this period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Comments for the above fund:									
Summary: All Funding Sources									
		Amount to date	\$89,264,929.31	\$29,744,393.42	\$0.00	\$1,183,067.25	\$0.00	\$0.00	\$120,192,389.98
		Previous Amount	\$89,082,321.86	\$29,513,495.64	\$0.00	\$1,181,640.99	\$0.00	\$0.00	\$119,777,458.49
		Payment this period	\$182,607.45	\$230,897.78	\$0.00	\$1,426.26	\$0.00	\$0.00	\$414,931.49
General Comment:									

Progress Estimate #: 48
PW #: 2019-069

FUND FOR PO LINE DISTRIBUTION			MERCH	TAX
Fund 1 (non-taxable)	TRC1099-S0300 -	SDOT ADA	\$0.00	N/A
Fund 1 (taxable)	TRC1099-S0300 -	SDOT ADA	\$0.00	\$0.00
Fund 2 (non-taxable)	TRC0360-U3760 -	Madison & 10th Signal (previ	\$65,392.58	N/A
Fund 2 (taxable)	TRC0360-U3760 -	Madison & 10th Signal (previ	\$0.00	\$0.00
Fund 3 (non-taxable)	TRC0112-U3158 -	Madison & 11th Signal (Ch	\$0.00	N/A
Fund 3 (taxable)	TRC0112-U3158 -	Madison & 11th Signal (Ch	\$0.00	\$0.00
Fund 4 (non-taxable)	TRC1014-U2036 -	Madison & 18th Signal	\$0.00	N/A
Fund 4 (taxable)	TRC1014-U2036 -	Madison & 18th Signal	\$0.00	\$0.00
Fund 5 (non-taxable)	TRC1014-R1181 -	SPU Water	\$0.01	N/A
Fund 5 (taxable)	TRC1014-R1181 -	SPU Water	\$13,780.29	\$1,426.26
Fund 6 (non-taxable)	TRC1014-R1183 -	SPU Drainage/Wastewater	\$0.00	N/A
Fund 6 (taxable)	TRC1014-R1183 -	SPU Drainage/Wastewater	\$0.00	\$0.00
Fund 7 (non-taxable)	TRC1014-R1179 -	SCL Streetlighting	\$1,530.50	N/A
Fund 7 (taxable)	TRC1014-R1179 -	SCL Streetlighting	\$0.00	\$0.00
Fund 8 (non-taxable)	TRC1014-R1166 -	SCL Network	\$0.04	N/A
Fund 8 (taxable)	TRC1014-R1166 -	SCL Network	(\$0.04)	\$0.00
Fund 9 (non-taxable)	TRC1014-R1663 -	SCL Madison and 11th	\$0.00	N/A
Fund 9 (taxable)	TRC1014-R1663 -	SCL Madison and 11th	\$0.00	\$0.00
Fund 10 (non-taxable)	TRC1014-R1664 -	Pony Utilities	\$0.00	N/A
Fund 10 (taxable)	TRC1014-R1664 -	Pony Utilities	\$0.00	\$0.00
Fund 11 (non-taxable)	TRC1198-S0300 -	SDOT AAC	\$0.00	N/A
Fund 11 (taxable)	TRC1198-S0300 -	SDOT AAC	\$0.00	\$0.00
Fund 12 (non-taxable)	TRC0112-UG091 -	Guideway	\$0.00	N/A
Fund 12 (taxable)	TRC0112-UG091 -	Guideway	\$0.00	\$0.00
Fund 12a (non-taxable)	TRC0112-UG082 -	Guideway	\$44,147.44	N/A
Fund 12a (taxable)	TRC0112-UG082 -	Guideway	\$0.00	\$0.00
Fund 13 (non-taxable)	TRC0112-UG092 -	Stations (FUND 13 speed typ	\$0.00	N/A
Fund 13 (taxable)	TRC0112-UG092 -	Stations (FUND 13 speed typ	\$0.00	\$0.00
Fund 14 (non-taxable)	TRC0112-UG083 -	Support Facilities	\$0.00	N/A
Fund 14 (taxable)	TRC0112-UG083 -	Support Facilities	\$0.00	\$0.00
Fund 15 (non-taxable)	TRC0112-UG084 -	Sitework	\$186,768.51	N/A
Fund 15 (taxable)	TRC0112-UG084 -	Sitework	\$0.00	\$0.00
Fund 16 (non-taxable)	TRC0112-UG085 -	Systems	\$47,460.16	N/A
Fund 16 (taxable)	TRC0112-UG085 -	Systems	\$0.00	\$0.00
Fund 17 (non-taxable)	TRC0112-U3158 -	Late Payment	\$0.00	N/A
Fund 17 (taxable)	TRC0112-U3158 -	Late Payment	\$0.00	\$0.00
Fund 18 (non-taxable)	TRC1014-R1892 -	Comcast	\$0.00	N/A
Fund 18 (taxable)	TRC0112-UG084 -	Comcast	\$0.00	\$0.00
Fund 19 (non-taxable)	TRC1014-R2086 -	King County MCTR	\$54,425.74	N/A
Fund 19 (taxable)	TRC1014-R2086 -	King County MCTR	\$0.00	\$0.00
Fund 20 (non-taxable)	TRC1014-S0300 -	PSE Coordination	\$0.00	N/A
Fund 20 (taxable)	TRC1014-S0300 -	PSE Coordination	\$0.00	\$0.00
Fund 21 (non-taxable)	TRC1014-U3484 -	Verizon	\$0.00	N/A
Fund 21 (taxable)	TRC1014-U3484 -	Verizon	\$0.00	\$0.00
Fund 22 (non-taxable)	TRC1014-U3484 -	SSRP	\$0.00	N/A
Fund 22 (taxable)	TRC1014-U3484 -	SSRP	\$0.00	\$0.00
Total Breakdowns			\$413,505.23	\$1,426.26
			Payment Total	\$414,931.49

Material on Hand (MOH) \$0.00
Total This Payment \$414,931.49

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
----------	-------------	---------	-------------------	-------	------------	------------------	------------------	----------------------	-----------------	------------------------	--------------------------

Base Bid

1	105005	CONSTRUCTION SURVEYING		1	LS	\$749,000.00	0.8999	89.99%	\$674,025.10	\$674,025.10	0.0000	\$0.00
2	106501	CONTRACTOR QUALITY PROGRAM PLAN (CQPP)		1	LS	\$2,183,343.00	1.0000	100.00%	\$2,183,343.00	\$2,183,343.00	0.0000	\$0.00
3	107100	VIBRATION MONITORING		1	LS	\$16,851.00	1.0000	100.00%	\$16,851.00	\$16,851.00	0.0000	\$0.00
4	107s02	NOISE MITIGATION PLAN		1	LS	\$15,784.00	1.0000	100.00%	\$15,784.00	\$15,784.00	0.0000	\$0.00
5	108005	CRITICAL PATH SCHEDULE UPDATE, MIN. BID = \$2500 per EA		28	EA	\$2,500.00	31.00	110.71%	\$77,500.00	\$77,500.00	0.00	\$0.00
6	109005	MOBILIZATION-SCHEDULE 1		1	LS	\$5,000,000.00	1.0000	100.00%	\$5,000,000.00	\$5,000,000.00	0.0000	\$0.00
7	110005	MAINTENANCE AND PROTECTION OF TRAFFIC CONTROL		1	LS	\$7,412,883.00	1.0000	100.000%	\$7,412,883.00	\$7,412,883.00	0.0000	\$0.00
8	110020	TRAFFIC CONTROL PEACE OFFICERS		12280	HR	\$159.00	15350.00	125.00%	\$2,440,650.00	\$2,440,650.00	0.00	\$0.00
9	110025	PORTABLE CHANGEABLE MESSAGE SIGN		52	WK	\$506.00	228.14	438.73%	\$115,438.84	\$89,339.36	51.58	\$26,099.48
10	110s01	TEMPORARY BUSINESS, PUBLIC ACCESS AND PROJECT		1	LS	\$5,617.00	1.0000	100.00%	\$5,617.00	\$5,617.00	0.0000	\$0.00
11	110s02	ENGINEER DIRECTED TEMPORARY BUSINESS AND PUBLIC		100000	FA	\$1.00	2213948.76	2213.95%	\$2,213,948.76	\$2,212,130.24	1818.52	\$1,818.52
12	201005	CLEARING & GRUBBING		29939	SF	\$1.00	30235.70	100.99%	\$30,235.70	\$29,230.70	1005.00	\$1,005.00
13	202035	REMOVE CEMENT CONCRETE SIDEWALK		19570	SY	\$36.00	20750.15	106.03%	\$747,005.40	\$740,946.60	168.30	\$6,058.80
14	202045	REMOVE PAVEMENT		49157	SY	\$53.00	56753.72	115.45%	\$3,007,947.16	\$3,002,127.76	109.80	\$5,819.40
15	202062	REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING RAILS		7582	SY	\$83.00	1585.10	20.91%	\$131,563.30	\$131,563.30	0.00	\$0.00
16	202064	REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING		5742	SY	\$64.00	6423.60	111.87%	\$411,110.40	\$411,110.40	0.00	\$0.00
17	202145	REMOVE CURB		1489	LF	\$9.00	1424.50	95.67%	\$12,820.50	\$12,523.50	33.00	\$297.00
18	202190	REMOVE PIPE		2284	LF	\$50.00	2014.70	88.21%	\$100,735.00	\$100,735.00	0.00	\$0.00
19	202256	REMOVE BRACKET ARM, ROADWAY LUMINAIRE		57	EA	\$54.00	72.00	126.32%	\$3,888.00	\$3,888.00	0.00	\$0.00
20	202257	REMOVE BRACKET ARM, PEDESTRIAN SCALE LUMINAIRE		10	EA	\$54.00	11.00	110.00%	\$594.00	\$594.00	0.00	\$0.00
21	202258	REMOVE ALADDIN ARM ASSEMBLY		2	EA	\$214.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
22	202270	REMOVE CATCH BASIN OR SAND BOX		3	EA	\$528.00	26.00	866.67%	\$13,728.00	\$13,728.00	0.00	\$0.00
23	202275	REMOVE CONDUIT RISER		1	EA	\$268.00	2.00	200.00%	\$536.00	\$536.00	0.00	\$0.00
24	202280	REMOVE DOWN GUY ASSEMBLY		8	EA	\$268.00	10.00	125.00%	\$2,680.00	\$2,680.00	0.00	\$0.00
25	202290	REMOVE ELECTRICAL VAULT		2	EA	\$2,867.00	3.00	150.00%	\$8,601.00	\$8,601.00	0.00	\$0.00
26	202295	REMOVE FOUNDATION, PEDESTAL		20	EA	\$801.00	20.00	100.00%	\$16,020.00	\$16,020.00	0.00	\$0.00
27	202296	REMOVE FOUNDATION, PED PUSH BUTTON POST		13	EA	\$135.00	15.00	115.38%	\$2,025.00	\$1,890.00	1.00	\$135.00
28	202305	REMOVE FOUNDATION, METAL STRAIN POLE		27	EA	\$1,244.00	30.00	111.11%	\$37,320.00	\$34,832.00	2.00	\$2,488.00
29	202306	REMOVE FOUNDATION, FULL-DEPTH, METAL POLE		4	EA	\$9,038.00	4.00	100.00%	\$36,152.00	\$36,152.00	0.00	\$0.00
30	202310	REMOVE FOUNDATION, STREET LIGHT POLE		36	EA	\$725.00	36.00	100.00%	\$26,100.00	\$26,100.00	0.00	\$0.00
31	202311	REMOVE FOUNDATION, STEEL MAST ARM POLE		19	EA	\$1,642.00	20.00	105.26%	\$32,840.00	\$32,840.00	0.00	\$0.00
32	202312	REMOVE FOUNDATION, PEDESTRIAN LIGHT POLE		1	EA	\$631.00	2.00	200.00%	\$1,262.00	\$1,262.00	0.00	\$0.00
33	202313	REMOVE FOUNDATION, SERVICE CABINET		1	EA	\$794.00	1.00	100.00%	\$794.00	\$794.00	0.00	\$0.00
34	202315	REMOVE FOUNDATION, TRAFFIC SIGNAL CONTROLLER		24	EA	\$668.00	24.00	100.00%	\$16,032.00	\$16,032.00	0.00	\$0.00
35	202325	REMOVE GATE VALVE		21	EA	\$427.00	9.00	42.86%	\$3,843.00	\$3,843.00	0.00	\$0.00
36	202330	REMOVE HANDHOLE		111	EA	\$101.00	117.00	105.41%	\$11,817.00	\$11,817.00	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
37	202335 REMOVE HYDRANT		13	EA	\$1,495.00	14.00	107.69%	\$20,930.00	\$20,930.00	0.00	\$0.00
38	202340 REMOVE INLET		4	EA	\$657.00	26.00	650.00%	\$17,082.00	\$17,082.00	0.00	\$0.00
39	202346 REMOVE LUMINAIRE		77	EA	\$80.00	79.00	102.60%	\$6,320.00	\$6,320.00	0.00	\$0.00
40	202351 REMOVE PAVEMENT INCLUDING RAIL AND CABLE CAR		3648	SY	\$108.00	13477.28	369.44%	\$1,455,546.24	\$1,455,546.24	0.00	\$0.00
41	202355 REMOVE MAINTENANCE HOLE		3	EA	\$3,218.00	3.00	100.00%	\$9,654.00	\$3,218.00	2.00	\$6,436.00
42	202370 REMOVE PEDESTAL		22	EA	\$107.00	21.00	95.45%	\$2,247.00	\$2,247.00	0.00	\$0.00
43	202385 REMOVE POLE, METAL STRAIN		24	EA	\$321.00	24.00	100.00%	\$7,704.00	\$7,704.00	0.00	\$0.00
44	202387 REMOVE MAST ARM		2	EA	\$321.00	27.00	1350.00%	\$8,667.00	\$8,667.00	0.00	\$0.00
45	202390 REMOVE POLE, STREET LIGHT		31	EA	\$161.00	34.00	109.68%	\$5,474.00	\$5,474.00	0.00	\$0.00
46	202391 REMOVE POLE, STEEL MAST ARM		19	EA	\$321.00	19.00	100.00%	\$6,099.00	\$6,099.00	0.00	\$0.00
47	202392 REMOVE POLE, PEDESTRIAN LIGHT		2	EA	\$268.00	2.00	100.00%	\$536.00	\$536.00	0.00	\$0.00
48	202395 REMOVE POLE, WOOD		19	EA	\$803.00	26.00	136.84%	\$20,878.00	\$20,075.00	1.00	\$803.00
49	202400 REMOVE POST, BUS ZONE		24	EA	\$39.00	3.00	12.50%	\$117.00	\$117.00	0.00	\$0.00
50	202410 REMOVE POST, PEDESTRIAN PUSHBUTTON		13	EA	\$80.00	15.00	115.38%	\$1,200.00	\$1,200.00	0.00	\$0.00
51	202420 REMOVE POST, TRAFFIC SIGN		233	EA	\$39.00	234.00	100.43%	\$9,126.00	\$9,126.00	0.00	\$0.00
52	202431 REMOVE SIGN, STREET DESIGNATION		22	EA	\$39.00	23.00	104.55%	\$897.00	\$897.00	0.00	\$0.00
53	202432 REMOVE SIGN, ILLUMINATED SIGN		5	EA	\$268.00	5.00	100.00%	\$1,340.00	\$1,340.00	0.00	\$0.00
54	202435 REMOVE SIGN, BUS ZONE		3	EA	\$39.00	9.00	300.00%	\$351.00	\$351.00	0.00	\$0.00
55	202440 REMOVE SIGN, STREET NAME, POLE MOUNTED		33	EA	\$38.00	35.00	106.06%	\$1,330.00	\$1,330.00	0.00	\$0.00
56	202445 REMOVE SIGN, OVERHEAD		12	EA	\$54.00	23.00	191.67%	\$1,242.00	\$1,242.00	0.00	\$0.00
57	202450 REMOVE SIGN, TRAFFIC		341	EA	\$39.00	333.00	97.65%	\$12,987.00	\$12,987.00	0.00	\$0.00
58	202460 REMOVE SIGN, STREET NAME		13	EA	\$39.00	33.00	253.85%	\$1,287.00	\$1,287.00	0.00	\$0.00
59	202473 REMOVE SERVICE CABINET		1	EA	\$214.00	1.00	100.00%	\$214.00	\$0.00	1.00	\$214.00
60	202475 REMOVE TRAFFIC SIGNAL CONTROLLER CABINET		26	EA	\$375.00	25.00	96.15%	\$9,375.00	\$9,375.00	0.00	\$0.00
61	202480 REMOVE TREE		53	EA	\$2,644.00	97.00	183.02%	\$256,468.00	\$256,468.00	0.00	\$0.00
62	202505 REMOVE VALVE CHAMBER		4	EA	\$1,553.00	23.00	575.00%	\$35,719.00	\$35,719.00	0.00	\$0.00
63	202650 REMOVE VEHICLE SIGNAL HEAD		200	EA	\$54.00	204.00	102.00%	\$11,016.00	\$11,016.00	0.00	\$0.00
64	202655 REMOVE PEDESTRIAN SIGNAL HEAD		146	EA	\$54.00	147.00	100.68%	\$7,938.00	\$7,938.00	0.00	\$0.00
65	202660 REMOVE PEDESTRIAN PUSH BUTTON ASSEMBLY		72	EA	\$54.00	73.00	101.39%	\$3,942.00	\$3,942.00	0.00	\$0.00
66	202663 REMOVE VIDEO DETECTION OR CCTV CAMERA		5	EA	\$187.00	5.00	100.00%	\$935.00	\$935.00	0.00	\$0.00
67	202664 REMOVE BICYCLE PUSHBUTTON ASSEMBLY		1	EA	\$54.00	3.00	300.00%	\$162.00	\$162.00	0.00	\$0.00
68	202665 REMOVE EMERGENCY PRE-EMPT DETECTOR		3	EA	\$54.00	3.00	100.00%	\$162.00	\$162.00	0.00	\$0.00
69	202667 REMOVE RRFB SYSTEM, (19TH & UNION)		1	LS	\$1,605.00	1.0000	100.00%	\$1,605.00	\$1,605.00	0.0000	\$0.00
70	202767 SAWCUT CEMENT CONCRETE SIDEWALK, FULL DEPTH		6831	LF	\$2.00	6974.25	102.10%	\$13,948.50	\$13,292.50	328.00	\$656.00
71	202770 SAWCUT RIGID PAVEMENT, FULL DEPTH		19472	LF	\$5.00	19602.50	100.67%	\$98,012.50	\$97,962.50	10.00	\$50.00
72	202805 ABANDON CATCH BASIN		2	EA	\$1,424.00	2.00	100.00%	\$2,848.00	\$0.00	2.00	\$2,848.00
73	202825 ABANDON VALVE CHAMBER		19	EA	\$831.00	13.00	68.42%	\$10,803.00	\$10,803.00	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
74	202850 ABANDON AND FILL PIPE		1282	LF	\$10.00	1269.00	98.99%	\$12,690.00	\$12,690.00	0.00	\$0.00
75	202s02 REMOVE, STORE AND REINSTALL KCM SIGN		1	EA	\$78.00	1.00	100.00%	\$78.00	\$78.00	0.00	\$0.00
76	202s03 REMOVE, STORE AND REINSTALL MOSAIC TILE		6	EA	\$756.00	9.00	150.00%	\$6,804.00	\$5,292.00	2.00	\$1,512.00
77	202s04 REMOVE SPAN WIRE		2230	LF	\$16.00	2250.00	100.90%	\$36,000.00	\$36,000.00	0.00	\$0.00
78	202s05 REMOVE, STORE AND REINSTALL BIKE RACK		36	EA	\$313.00	36.00	100.00%	\$11,268.00	\$1,565.00	31.00	\$9,703.00
79	202s06 REMOVE, STORE AND REINSTALL BOLLARD		1	EA	\$627.00	1.00	100.00%	\$627.00	\$627.00	0.00	\$0.00
80	202s07 REMOVE, STORE AND REINSTALL BENCH		6	EA	\$313.00	4.00	66.67%	\$1,252.00	\$1,252.00	0.00	\$0.00
81	202s09 REMOVE, STORE AND REINSTALL LITTER RECEPTACLE		14	EA	\$157.00	5.00	35.71%	\$785.00	\$785.00	0.00	\$0.00
82	202s11 SALVAGE, STORE AND REINSTALL BRICK PAVERS		43	SY	\$154.00	84.13	195.65%	\$12,956.02	\$12,956.02	0.00	\$0.00
83	202s12 REMOVE CURB, GRANITE W/ SALVAGE		690	LF	\$25.00	1847.50	267.75%	\$46,187.50	\$46,187.50	0.00	\$0.00
84	202s13 REMOVE FOUNDATION, BUS SHELTER		5	EA	\$665.00	5.00	100.00%	\$3,325.00	\$3,325.00	0.00	\$0.00
85	202s15 REMOVE FOUNDATION, LITTER RECEPTACLE		1	EA	\$248.00	1.00	100.00%	\$248.00	\$248.00	0.00	\$0.00
86	202s16 REMOVE INTERCONNECT CABLE		1	LS	\$10,700.00	1.0000	100.00%	\$10,700.00	\$10,700.00	0.0000	\$0.00
87	202s17 REMOVE STEEL RAILING		28	LF	\$35.00	14.00	50.00%	\$490.00	\$490.00	0.00	\$0.00
88	202s18 REMOVE, STORE AND REINSTALL STEEL RAILING		73	LF	\$26.00	55.00	75.34%	\$1,430.00	\$1,430.00	0.00	\$0.00
89	202s19 REMOVE, STORE AND REINSTALL 18"-HIGH DECORATIVE		65	LF	\$30.00	22.00	33.85%	\$660.00	\$660.00	0.00	\$0.00
90	202s22 REMOVE PONY BAR FENCE		1	LS	\$5,087.00	1.0000	100.00%	\$5,087.00	\$5,087.00	0.0000	\$0.00
91	202s23 REMOVE SCL VAULT LID AND RISERS		3	EA	\$1,323.00	3.00	100.00%	\$3,969.00	\$3,969.00	0.00	\$0.00
92	202s25 ABANDON MONITORING WELL		1	EA	\$2,166.00	1.00	100.00%	\$2,166.00	\$2,166.00	0.00	\$0.00
93	202s26 REMOVE TREE GRATE		21	EA	\$118.00	21.00	100.00%	\$2,478.00	\$2,478.00	0.00	\$0.00
94	202s27 REMOVE AND SALVAGE WATER FOUNTAIN		1	EA	\$1,982.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
95	202s28 REMOVE WATER METER BOX		4	EA	\$124.00	2.00	50.00%	\$248.00	\$248.00	0.00	\$0.00
96	202s29 REMOVE BUTTERFLY VALVE		1	EA	\$747.00	3.00	300.00%	\$2,241.00	\$2,241.00	0.00	\$0.00
97	202s30 ABANDON VALVE VAULT		1	EA	\$907.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
98	202s31 REMOVE AND DISPOSE POLE, METAL STRAIN		12	EA	\$268.00	12.00	100.00%	\$3,216.00	\$3,216.00	0.00	\$0.00
99	204005 COMMON EXCAVATION		11277	CY	\$66.00	15163.71	134.47%	\$1,000,804.86	\$1,000,804.86	0.00	\$0.00
100	204202 UTILITY VERIFICATION EXCAVATION. 10 FT DEPTH, POLE		153	EA	\$3,210.00	137.00	89.54%	\$439,770.00	\$439,770.00	0.00	\$0.00
101	204203 UTILITY VERIFICATION EXCAVATION. 5 FT DEPTH, POLE		11	EA	\$2,407.00	12.00	109.09%	\$28,884.00	\$28,884.00	0.00	\$0.00
102	207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID = \$0.80		37667	SF	\$3.00	35266.40	93.63%	\$105,799.20	\$100,309.20	1830.00	\$5,490.00
103	207020 SUPPORT AND SAFETY SYSTEM		1515	SF	\$57.00	1780.50	117.52%	\$101,488.50	\$101,488.50	0.00	\$0.00
104	207s01 UTILITY CROSSING SUPPORT IN TRENCH		1	LS	\$1,685.00	1.0000	100.00%	\$1,685.00	\$1,685.00	0.0000	\$0.00
105	208s01 DEWATERING		100000	FA	\$1.00	73157.66	73.16%	\$73,157.66	\$73,157.66	0.00	\$0.00
106	210010 CONTROLLED DENSITY FILL		50	CY	\$239.00	709.00	1418.00%	\$169,451.00	\$169,451.00	0.00	\$0.00
107	401002 MINERAL AGGREGATE, TYPE 2		19931	TN	\$110.00	42845.73	214.97%	\$4,713,030.30	\$4,713,030.30	0.00	\$0.00
108	401017 MINERAL AGGREGATE, TYPE 17		7568	TN	\$54.00	13674.56	180.69%	\$738,426.24	\$738,426.24	0.00	\$0.00
109	401209 MINERAL AGGREGATE, TYPE 9		32	CY	\$141.00	67.77	211.78%	\$9,555.57	\$9,555.57	0.00	\$0.00
110	504020 SURFACE PREP, PRELEVEL		49	TN	\$209.00	112.68	229.96%	\$23,550.12	\$23,550.12	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
111	504025 SURFACE PREP, PLANE BITUMINOUS PAVEMENT		14240	SY	\$6.00	12726.04	89.37%	\$76,356.24	\$74,496.24	310.00	\$1,860.00
112	504046 PAVEMENT, WMA (CL 1/2 IN)		3942	TN	\$178.00	4027.47	102.17%	\$716,889.66	\$716,889.66	0.00	\$0.00
113	504260 PAVEMENT PATCH, TEMPORARY		1066	TN	\$400.00	7522.09	705.64%	\$3,008,836.00	\$3,008,836.00	0.00	\$0.00
114	505096 ROADWAY CEM CONC, VARIABLE MIXES, 12 IN		30990	SY	\$130.00	34452.24	111.17%	\$4,478,791.20	\$4,478,791.20	0.00	\$0.00
115	505136 ROADWAY CEM CONC, HES (24 HR), 12 IN		23997	SY	\$171.00	30276.01	126.17%	\$5,177,197.71	\$5,177,197.71	0.00	\$0.00
116	505264 ROADWAY CEM CONC BASE, VARIABLE MIXES, 10 IN		2045	SY	\$117.00	1963.09	95.99%	\$229,681.53	\$229,681.53	0.00	\$0.00
117	505285 ROADWAY CEM CONC BASE, HES (24 HR), 10 IN		1730	SY	\$137.00	1778.91	102.83%	\$243,710.67	\$243,710.67	0.00	\$0.00
118	505s01 PCCP PANEL DIAMOND GRIND		20000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
119	505s02 PCCP PANEL REINFORCING		916	EA	\$449.00	954.00	104.15%	\$428,346.00	\$428,346.00	0.00	\$0.00
120	612s01 AREAWAY PROTECTION ZONE 1		1	EA	\$29,209.00	1.00	100.00%	\$29,209.00	\$7,302.25	0.75	\$21,906.75
121	612s02 AREAWAY PROTECTION ZONE 2		1	EA	\$29,209.00	1.00	100.00%	\$29,209.00	\$7,302.25	0.75	\$21,906.75
122	705008 MAINTENANCE HOLE, TYPE 204A		6	EA	\$9,508.00	5.00	83.33%	\$47,540.00	\$47,540.00	0.00	\$0.00
123	705009 MAINTENANCE HOLE, TYPE 204.5A		1	EA	\$12,511.00	1.00	100.00%	\$12,511.00	\$12,511.00	0.00	\$0.00
124	705058 MAINTENANCE HOLE, TYPE 204B		3	EA	\$8,554.00	3.00	100.00%	\$25,662.00	\$25,662.00	0.00	\$0.00
125	705060 MAINTENANCE HOLE, TYPE 205B		2	EA	\$11,922.00	2.00	100.00%	\$23,844.00	\$23,844.00	0.00	\$0.00
126	705062 MAINTENANCE HOLE, TYPE 206B		1	EA	\$14,071.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
127	705064 MAINTENANCE HOLE, TYPE 207B		4	EA	\$27,426.00	4.00	100.00%	\$109,704.00	\$109,704.00	0.00	\$0.00
128	705070 MAINTENANCE HOLE, TYPE 210B		2	EA	\$44,469.00	2.00	100.00%	\$88,938.00	\$88,938.00	0.00	\$0.00
129	705108 EXTRA DEPTH, TYPE 204A MAINTENANCE HOLE		16	VF	\$763.00	19.02	118.88%	\$14,512.26	\$14,512.26	0.00	\$0.00
130	705158 EXTRA DEPTH, TYPE 204B MAINTENANCE HOLE		8	VF	\$763.00	8.10	101.25%	\$6,180.30	\$6,180.30	0.00	\$0.00
131	705162 EXTRA DEPTH, TYPE 206B MAINTENANCE HOLE		1	VF	\$1,526.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
132	705164 EXTRA DEPTH, TYPE 207B MAINTENANCE HOLE		22	VF	\$1,163.00	26.75	121.59%	\$31,110.25	\$31,110.25	0.00	\$0.00
133	705170 EXTRA DEPTH TYPE 210B MAINTENANCE HOLE		4	VF	\$2,195.00	4.00	100.00%	\$8,780.00	\$8,780.00	0.00	\$0.00
134	705300 RECHANNEL MAINTENANCE HOLE		2	EA	\$2,340.00	2.00	100.00%	\$4,680.00	\$4,680.00	0.00	\$0.00
135	705305 REBUILD MAINTENANCE HOLE		1	EA	\$929.00	1.00	100.00%	\$929.00	\$929.00	0.00	\$0.00
136	705352 CATCH BASIN, TYPE 240A		2	EA	\$8,062.00	2.00	100.00%	\$16,124.00	\$8,062.00	1.00	\$8,062.00
137	705355 CATCH BASIN, TYPE 242A		3	EA	\$8,530.00	4.00	133.33%	\$34,120.00	\$34,120.00	0.00	\$0.00
138	705356 CATCH BASIN, TYPE 242B		9	EA	\$8,933.00	9.00	100.00%	\$80,397.00	\$80,397.00	0.00	\$0.00
139	705450 INLET, TYPE 250A		14	EA	\$3,616.00	31.00	221.43%	\$112,096.00	\$112,096.00	0.00	\$0.00
140	705451 INLET, TYPE 250B		39	EA	\$4,009.00	39.00	100.00%	\$156,351.00	\$148,333.00	2.00	\$8,018.00
141	705s02 EXTRA DEPTH, TYPE 204.5A MAINTENANCE HOLE		3	LF	\$777.00	3.00	100.00%	\$2,331.00	\$2,331.00	0.00	\$0.00
142	708058 PIPE, CB CONN, D.I., CL 50, 8 IN		779	LF	\$187.00	830.77	106.65%	\$155,353.99	\$155,353.99	0.00	\$0.00
143	708258 PIPE, INLET CONN, D.I., CL 50, 8 IN		1286	LF	\$148.00	1366.10	106.23%	\$202,182.80	\$202,182.80	0.00	\$0.00
144	708s01 DROP CONNECTION, OUTSIDE, 8 IN		14	VF	\$1,207.00	14.00	100.00%	\$16,898.00	\$16,898.00	0.00	\$0.00
145	708s03 4 INCH DRAIN PIPE, GIP, SCH 40		59	EA	\$1,095.00	56.00	94.92%	\$61,320.00	\$54,750.00	6.00	\$6,570.00
146	716010 FLOW CONTROL DEVICE ASSEMBLY		3	EA	\$4,988.00	3.00	100.00%	\$14,964.00	\$14,964.00	0.00	\$0.00
147	716148 PIPE, DETENTION, CONC, 48 IN		105	LF	\$850.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
148	716s01 PIPE, DETENTION, POLYPROPYLENE, 48 IN		210	LF	\$437.00	314.50	149.76%	\$137,436.50	\$137,436.50	0.00	\$0.00
149	716s02 PIPE, DETENTION, STEEL REINFORCED POLYETHYLENE, 72 IN		250	LF	\$885.00	246.50	98.60%	\$218,152.50	\$218,152.50	0.00	\$0.00
150	716s05 PIPE, DETENTION PIPE OUTLET CONNECTION, D.I., CL50, 12IN		297	LF	\$153.00	302.50	101.85%	\$46,282.50	\$46,282.50	0.00	\$0.00
151	716s06 FLOW SPLITTER DEVICE ASSEMBLY		1	EA	\$10,726.00	1.00	100.00%	\$10,726.00	\$10,726.00	0.00	\$0.00
152	717008 BEDDING, CL B, 8 IN PIPE		2090	LF	\$28.00	2219.70	106.21%	\$62,151.60	\$62,151.60	0.00	\$0.00
153	717010 BEDDING, CL B, 10 IN PIPE		136	LF	\$28.00	136.00	100.00%	\$3,808.00	\$3,808.00	0.00	\$0.00
154	717012 BEDDING, CL B, 12 IN PIPE		1526	LF	\$35.00	1499.20	98.24%	\$52,472.00	\$52,472.00	0.00	\$0.00
155	717024 BEDDING, CL B, 24 IN PIPE		14	LF	\$35.00	15.00	107.14%	\$525.00	\$525.00	0.00	\$0.00
156	717048 BEDDING, CL B, 48 IN PIPE		315	LF	\$98.00	312.50	99.21%	\$30,625.00	\$30,625.00	0.00	\$0.00
157	717072 BEDDING, CL B, 72 IN PIPE		250	LF	\$218.00	246.50	98.60%	\$53,737.00	\$53,737.00	0.00	\$0.00
158	717100 TELEVISION INSPECTION		3031	LF	\$5.00	2186.50	72.14%	\$10,932.50	\$10,932.50	0.00	\$0.00
159	717424 PIPE, PSD, CONC REINF, C76 CL III, 24 IN		14	LF	\$178.00	15.00	107.14%	\$2,670.00	\$2,670.00	0.00	\$0.00
160	717608 PIPE, PSD, D.I., CL 50, 8 IN		35	LF	\$171.00	39.00	111.43%	\$6,669.00	\$6,669.00	0.00	\$0.00
161	717612 PIPE, PSD, D.I., CL 50, 12 IN		1228	LF	\$183.00	1207.60	98.34%	\$220,990.80	\$220,990.80	0.00	\$0.00
162	717790 PIPE, PS or PSS, PVC, D3034 SDR 35, 8 IN		12	LF	\$284.00	10.00	83.33%	\$2,840.00	\$2,840.00	0.00	\$0.00
163	717791 PIPE, PS OR PSS, PVC D3034 SDR 35, 10IN		136	LF	\$122.00	136.00	100.00%	\$16,592.00	\$16,592.00	0.00	\$0.00
164	717888 TEE, 8 IN, CUT-IN EXISTING CONC PIPE		23	EA	\$1,519.00	24.00	104.35%	\$36,456.00	\$18,228.00	12.00	\$18,228.00
165	717s01 CASING PIPE, PVC C905 DR 14, 18 IN		18	LF	\$377.00	18.00	100.00%	\$6,786.00	\$6,786.00	0.00	\$0.00
166	717s04 PERK FILTER CONCRETE CATCH BASIN TRIPLE CARTRIDGE		2	EA	\$22,596.00	2.00	100.00%	\$45,192.00	\$45,192.00	0.00	\$0.00
167	717s06 TEE, PVC, 10 IN		3	EA	\$1,228.00	3.00	100.00%	\$3,684.00	\$3,684.00	0.00	\$0.00
168	717s85 TEMPORARY SEWER BYPASS		1	LS	\$110,294.00	1.0000	100.00%	\$110,294.00	\$110,294.00	0.0000	\$0.00
169	720005 ADJUST EXISTING MH, CB, OR VC		400	EA	\$444.00	400.00	100.00%	\$177,600.00	\$174,936.00	6.00	\$2,664.00
170	720010 ADJUST EXISTING INLET		33	EA	\$240.00	56.00	169.70%	\$13,440.00	\$13,440.00	0.00	\$0.00
171	720020 ADJUST EXISTING VALVE BOX		184	EA	\$174.00	185.00	100.54%	\$32,190.00	\$32,190.00	0.00	\$0.00
172	720045 ADJUST EXISTING HANDHOLE		225	EA	\$50.00	221.00	98.22%	\$11,050.00	\$10,650.00	8.00	\$400.00
173	720230 UTILITY CASTING, TYPE 230		129	EA	\$1,220.00	131.00	101.55%	\$159,820.00	\$159,820.00	0.00	\$0.00
174	720244 UTILITY CASTING, TYPE 361 (9 1/4-INCH DEPTH), COVER		29	EA	\$1,232.00	30.00	103.45%	\$36,960.00	\$36,960.00	0.00	\$0.00
175	720342 UTILITY CASTING, TYPE 230 (13-INCH DEPTH), COVER		3	EA	\$1,240.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
176	724s01 PIPE LINING, 6IN		22	LF	\$321.00	19.00	86.36%	\$6,099.00	\$6,099.00	0.00	\$0.00
177	724s02 PIPE LINING, 8IN		84	LF	\$321.00	84.00	100.00%	\$26,964.00	\$26,964.00	0.00	\$0.00
178	801001 CONSTRUCTION STORMWATER & EROSION CONTROL PLAN		1	LS	\$300,000.00	1.0000	100.00%	\$300,000.00	\$300,000.00	0.0000	\$0.00
179	801002 TREE, VEGETATION & SOIL PROTECTION PLAN (TVSPP)		1	LS	\$60,000.00	1.0000	100.00%	\$60,000.00	\$60,000.00	0.0000	\$0.00
180	801003 SPILL PLAN (SP)		1	LS	\$5,000.00	1.0000	100.00%	\$5,000.00	\$5,000.00	0.0000	\$0.00
181	801004 TEMPORARY DISCHARGE PLAN (TDP)		1	LS	\$5,000.00	1.0000	100.00%	\$5,000.00	\$5,000.00	0.0000	\$0.00
182	802003 SEEDED LAWN INSTALLATION		5510	SF	\$2.00	6318.00	114.66%	\$12,636.00	\$12,636.00	0.00	\$0.00
183	802060 TREE, DECIDUOUS, 1-1/2 IN TO 1-3/4 IN CAL		1	EA	\$803.00	4.00	400.00%	\$3,212.00	\$3,212.00	0.00	\$0.00
184	802065 TREE, DECIDUOUS, 1-3/4 IN TO 2 IN CAL		85	EA	\$803.00	95.00	111.76%	\$76,285.00	\$76,285.00	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
185	802125 SHRUB, DECIDUOUS, 5 GAL		450	EA	\$48.00	250.00	55.56%	\$12,000.00	\$12,000.00	0.00	\$0.00
186	802154 GROUND COVER, 4 IN POT		732	EA	\$5.00	732.00	100.00%	\$3,660.00	\$3,660.00	0.00	\$0.00
187	802160 TOPSOIL, TYPE A		354	CY	\$91.00	834.00	235.59%	\$75,894.00	\$75,894.00	0.00	\$0.00
188	802161 GROUND COVER, 1 GAL		1087	EA	\$19.00	926.00	85.19%	\$17,594.00	\$17,594.00	0.00	\$0.00
189	802162 GROUND COVER, 2 GAL		48	EA	\$32.00	127.00	264.58%	\$4,064.00	\$4,064.00	0.00	\$0.00
190	802220 MULCH, BARK		71	CY	\$118.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
191	802360 TREE ROOT BARRIER		1176	LF	\$21.00	1620.00	137.76%	\$34,020.00	\$34,020.00	0.00	\$0.00
192	802700 LANDSCAPE ESTABLISHMENT, MIN. BID = \$40,000		1	LS	\$42,800.00	0.4000	40.00%	\$17,120.00	\$17,120.00	0.0000	\$0.00
193	802725 FLEXIBLE POROUS SURFACE TREATMENT		16859	SF	\$22.00	18500.70	109.74%	\$407,015.40	\$407,015.40	0.00	\$0.00
194	802s02 PEDESTRIAN ENHANCEMENTS ON MADISON ST I-5 OVERPASS		1	LS	\$260,169.00	1.0000	100.00%	\$260,169.00	\$260,169.00	0.0000	\$0.00
195	802s03 ROOT PRUNING AND TRIM VEGETATION		50000	FA	\$1.00	211722.65	423.45%	\$211,722.65	\$210,090.50	1632.15	\$1,632.15
196	803s01 REPAIR IRRIGATION SYSTEM		50000	FA	\$1.00	86428.53	172.86%	\$86,428.53	\$86,428.53	0.00	\$0.00
197	804025 CURB, CEM CONC W/ 25% POZZOLANS		14654	LF	\$30.00	17670.38	120.58%	\$530,111.40	\$530,111.40	0.00	\$0.00
198	804035 CURB AND GUTTER, CEM CONC W/ 25% POZZOLANS		522	LF	\$57.00	707.00	135.44%	\$40,299.00	\$40,299.00	0.00	\$0.00
199	807005 CURB, TRAFFIC, PRECAST		64	LF	\$64.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
200	808002 LANE MARKER, TYPE 2		685	EA	\$6.00	626.00	91.39%	\$3,756.00	\$3,756.00	0.00	\$0.00
201	810s01 FLEXIBLE DELINEATOR POST, 28"		110	EA	\$155.00	153.00	139.09%	\$23,715.00	\$23,715.00	0.00	\$0.00
202	810s02 FLEXIBLE DELINEATOR POST, 48"		66	EA	\$187.00	66.00	100.00%	\$12,342.00	\$12,342.00	0.00	\$0.00
203	810s03 FLEXIBLE DELINEATOR POST, 66"		9	EA	\$214.00	9.00	100.00%	\$1,926.00	\$1,926.00	0.00	\$0.00
204	810s04 PLASTIC CURB WITH POST		141	EA	\$375.00	199.50	141.49%	\$74,812.50	\$74,812.50	0.00	\$0.00
205	813120 RESET MONUMENT AND MONUMENT FRAME AND COVER		43	EA	\$1,847.00	48.00	111.63%	\$88,656.00	\$88,656.00	0.00	\$0.00
206	814024 CURB RAMP		2085	SY	\$304.00	2024.23	97.09%	\$615,365.92	\$615,365.92	0.00	\$0.00
207	814025 DETECTABLE WARNING PLATE RETROFIT		13	SF	\$260.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
208	814030 DETECTABLE WARNING PLATE		2794	SF	\$19.00	2658.20	95.14%	\$50,505.80	\$50,505.80	0.00	\$0.00
209	814205 SIDEWALK, CEM CONC W/ 25% POZZOLANS		17608	SY	\$81.00	18275.71	103.79%	\$1,480,332.51	\$1,480,332.51	0.00	\$0.00
210	814210 SIDEWALK, THICKENED EDGE W/ 25% POZZOLANS		18647	LF	\$10.00	12767.50	68.47%	\$127,675.00	\$123,975.00	370.00	\$3,700.00
211	814s01 STREET NAME LETTER INLAY		434	EA	\$120.00	434.00	100.00%	\$52,080.00	\$49,200.00	24.00	\$2,880.00
212	814s02 I-5 SPRING STREET CURB RAMP		1	LS	\$15,578.00	1.0000	100.00%	\$15,578.00	\$15,578.00	0.0000	\$0.00
213	814s12 BRICK PAVING		57	SY	\$255.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
214	819018 DRIVEWAY, CEM CONC, HES (24 HRS), 8 IN		1692	SY	\$167.00	1851.52	109.43%	\$309,203.84	\$309,203.84	0.00	\$0.00
215	821001 SIGN, TRAFFIC, MAST ARM MOUNTED		69	EA	\$404.00	70.00	101.45%	\$28,280.00	\$28,280.00	0.00	\$0.00
216	821002 SIGN, TRAFFIC, POLE MOUNTED		61	EA	\$175.00	90.00	147.54%	\$15,750.00	\$15,750.00	0.00	\$0.00
217	821003 SIGN, TRAFFIC, SPAN WIRE MOUNTED		13	EA	\$472.00	16.00	123.08%	\$7,552.00	\$7,552.00	0.00	\$0.00
218	821005 SIGN, TRAFFIC, POST MOUNTED		446	EA	\$126.00	369.00	82.74%	\$46,494.00	\$46,494.00	0.00	\$0.00
219	821007 SIGN, STREET DESIGNATION, SPAN WIRE MOUNTED		2	EA	\$730.00	2.00	100.00%	\$1,460.00	\$1,460.00	0.00	\$0.00
220	821008 SIGN, STREET DESIGNATION, MAST ARM MOUNTED		52	EA	\$783.00	50.00	96.15%	\$39,150.00	\$36,801.00	3.00	\$2,349.00
221	821009 SIGN, STREET DESIGNATION, POLE MOUNTED		46	EA	\$288.00	50.00	108.70%	\$14,400.00	\$14,400.00	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
222	821020 SIGN, STREET NAME, OWNER FURNISHED, STEEL/ALUM. POLE		49	EA	\$214.00	43.00	87.76%	\$9,202.00	\$9,202.00	0.00	\$0.00
223	821025 SIGN, BUS ZONE, OWNER FURNISHED		8	EA	\$39.00	11.00	137.50%	\$429.00	\$429.00	0.00	\$0.00
224	821028 SIGN, TRAFFIC, SIGNAL HEAD MOUNTED		8	EA	\$161.00	12.00	150.00%	\$1,932.00	\$1,932.00	0.00	\$0.00
225	821030 POST, TRAFFIC SIGN		223	EA	\$188.00	233.00	104.48%	\$43,804.00	\$43,804.00	0.00	\$0.00
226	821040 POST, STREET NAME		23	EA	\$291.00	23.00	100.00%	\$6,693.00	\$6,693.00	0.00	\$0.00
227	821045 POST, BUS ZONE		8	EA	\$188.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
228	821050 RELOCATE SIGN, TRAFFIC		134	EA	\$78.00	145.00	108.21%	\$11,310.00	\$11,310.00	0.00	\$0.00
229	821055 RELOCATE SIGN, STREET NAME		91	EA	\$78.00	97.00	106.59%	\$7,566.00	\$7,566.00	0.00	\$0.00
230	821060 RELOCATE SIGN, BUS ZONE		2	EA	\$78.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
231	821s01 SIGN FOOTING, KCM, TYPE III		1	EA	\$5,390.00	1.00	100.00%	\$5,390.00	\$5,390.00	0.00	\$0.00
232	822006 PAVEMENT MARKING, PAINT, 6 IN STRIPE		3148	LF	\$3.00	2710.00	86.09%	\$8,130.00	\$8,130.00	0.00	\$0.00
233	822018 PAVEMENT MARKING, THERMOPLASTIC, 8 IN STRIPE		44997	LF	\$6.00	44488.50	98.87%	\$266,931.00	\$266,931.00	0.00	\$0.00
234	822020 PAVEMENT MARKING, THERMOPLASTIC, LEGEND/SYMBOL		484	EA	\$214.00	419.00	86.57%	\$89,666.00	\$89,666.00	0.00	\$0.00
235	822022 PAVEMENT MARKING, THERMOPLASTIC, BIKE DETECTION		100	EA	\$134.00	10.00	10.00%	\$1,340.00	\$1,340.00	0.00	\$0.00
236	822204 PAVEMENT MARKING, MMA, 4 IN STRIPE		41895	LF	\$2.00	37839.80	90.32%	\$75,679.60	\$75,679.60	0.00	\$0.00
237	822206 PAVEMENT MARKING, MMA, 6 IN STRIPE		26816	LF	\$3.00	27061.20	100.91%	\$81,183.60	\$81,183.60	0.00	\$0.00
238	822208 PAVEMENT MARKING, MMA, 8 IN STRIPE		5209	LF	\$6.00	5144.00	98.75%	\$30,864.00	\$30,864.00	0.00	\$0.00
239	822210 PAVEMENT MARKING, MMA, LEGEND/SYMBOL		240	EA	\$214.00	395.00	164.58%	\$84,530.00	\$84,530.00	0.00	\$0.00
240	822s01 PAVEMENT MARKING, MMA, GREEN		7778	SF	\$14.00	6556.60	84.30%	\$91,792.40	\$91,792.40	0.00	\$0.00
241	822s02 PAVEMENT MARKING, MMA, RED		41983	SF	\$11.00	40829.30	97.25%	\$449,122.30	\$449,122.30	0.00	\$0.00
242	822s03 PAVEMENT MARKING, MMA, BLACK		1809	SF	\$16.00	1846.00	102.05%	\$29,536.00	\$29,536.00	0.00	\$0.00
243	822s04 TEMPORARY PAVEMENT MARKING, PAINT, 4 IN STRIPE		104000	LF	\$1.00	97918.50	94.15%	\$97,918.50	\$97,918.50	0.00	\$0.00
244	822s05 TEMPORARY PAVEMENT MARKING, PAINT, LEGEND/SYMBOL		50	EA	\$70.00	208.00	416.00%	\$14,560.00	\$14,560.00	0.00	\$0.00
245	827040 SIGN, PROJECT IDENTIFICATION, OWNER FURNISHED		4	EA	\$248.00	2.00	50.00%	\$496.00	\$496.00	0.00	\$0.00
246	830051 LUMINAIRE, LED, COLLECTOR ARTERIAL		65	EA	\$867.00	67.00	103.08%	\$58,089.00	\$58,089.00	0.00	\$0.00
247	830052 LUMINAIRE, LED, PRINCIPAL ARTERIAL		31	EA	\$1,198.00	31.00	100.00%	\$37,138.00	\$37,138.00	0.00	\$0.00
248	830310 LUMINAIRE, LED, PEDESTRIAN SCALE		30	EA	\$3,906.00	32.00	106.67%	\$124,992.00	\$124,992.00	0.00	\$0.00
249	830640 INSTALL GROUND ROD		5	EA	\$364.00	5.00	100.00%	\$1,820.00	\$1,820.00	0.00	\$0.00
250	830660 TEMPORARY STREET LIGHTING		39000	FA	\$1.00	771945.01	1979.35%	\$771,945.01	\$770,414.51	1530.50	\$1,530.50
251	830661 TEMPORARY STREET LIGHTING PLAN SUBMITTAL, MIN. BID =		1	LS	\$2,675.00	1.0000	100.00%	\$2,675.00	\$2,675.00	0.0000	\$0.00
252	830670 RECONNECT EXISTING STREET LIGHTING SYSTEM		1	LS	\$32,421.00	1.0000	100.00%	\$32,421.00	\$32,421.00	0.0000	\$0.00
253	830s70 WIRING, STREET LIGHTING, (SCHEMATIC 1)		1	LS	\$1,926.00	1.0000	100.00%	\$1,926.00	\$1,926.00	0.0000	\$0.00
254	830s71 WIRING, STREET LIGHTING, (SCHEMATIC 2)		1	LS	\$2,889.00	1.0000	100.00%	\$2,889.00	\$2,889.00	0.0000	\$0.00
255	830s72 WIRING, STREET LIGHTING, (SCHEMATIC 3)		1	LS	\$8,453.00	1.0000	100.00%	\$8,453.00	\$8,453.00	0.0000	\$0.00
256	830s73 WIRING, STREET LIGHTING, (SCHEMATIC 4)		1	LS	\$5,564.00	1.0000	100.00%	\$5,564.00	\$5,564.00	0.0000	\$0.00
257	830s74 WIRING, STREET LIGHTING, (SCHEMATIC 5)		1	LS	\$2,033.00	1.0000	100.00%	\$2,033.00	\$2,033.00	0.0000	\$0.00
258	830s75 WIRING, STREET LIGHTING, (SCHEMATIC 6)		1	LS	\$9,416.00	1.0000	100.00%	\$9,416.00	\$9,416.00	0.0000	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
259	830s76 WIRING, STREET LIGHTING, (SCHEMATIC 7)		1	LS	\$3,424.00	1.0000	100.00%	\$3,424.00	\$3,424.00	0.0000	\$0.00
260	830s77 WIRING, STREET LIGHTING, (SCHEMATIC 8)		1	LS	\$10,700.00	1.0000	100.00%	\$10,700.00	\$10,700.00	0.0000	\$0.00
261	830s78 WIRING, STREET LIGHTING, (SCHEMATIC 9)		1	LS	\$44,298.00	1.0000	100.00%	\$44,298.00	\$44,298.00	0.0000	\$0.00
262	830s79 WIRING, STREET LIGHTING, (SCHEMATIC 10)		1	LS	\$26,964.00	1.0000	100.00%	\$26,964.00	\$26,964.00	0.0000	\$0.00
263	830s80 WIRING, STREET LIGHTING, (SCHEMATIC 11)		1	LS	\$6,741.00	1.0000	100.00%	\$6,741.00	\$6,741.00	0.0000	\$0.00
264	830s81 WIRING, STREET LIGHTING, (SCHEMATIC 12)		1	LS	\$3,424.00	1.0000	100.00%	\$3,424.00	\$3,424.00	0.0000	\$0.00
265	830s82 WIRING, STREET LIGHTING, (SCHEMATIC 13)		1	LS	\$13,268.00	1.0000	100.00%	\$13,268.00	\$13,268.00	0.0000	\$0.00
266	830s83 WIRING, STREET LIGHTING, (SCHEMATIC 14)		1	LS	\$11,663.00	1.0000	100.00%	\$11,663.00	\$11,663.00	0.0000	\$0.00
267	830s84 WIRING, STREET LIGHTING, (SCHEMATIC 15)		1	LS	\$11,877.00	1.0000	100.00%	\$11,877.00	\$11,877.00	0.0000	\$0.00
268	830s85 WIRING, STREET LIGHTING, (SCHEMATIC 16)		1	LS	\$11,235.00	1.0000	100.00%	\$11,235.00	\$11,235.00	0.0000	\$0.00
269	830s86 WIRING, STREET LIGHTING, (SCHEMATIC 17)		1	LS	\$10,058.00	1.0000	100.00%	\$10,058.00	\$10,058.00	0.0000	\$0.00
270	830s87 WIRING, STREET LIGHTING, (SCHEMATIC 18)		1	LS	\$3,317.00	1.0000	100.00%	\$3,317.00	\$3,317.00	0.0000	\$0.00
271	830s88 WIRING, STREET LIGHTING, (SCHEMATIC 19)		1	LS	\$10,914.00	1.0000	100.00%	\$10,914.00	\$10,914.00	0.0000	\$0.00
272	830s89 WIRING, STREET LIGHTING, (SCHEMATIC 20)		1	LS	\$3,424.00	1.0000	100.00%	\$3,424.00	\$3,424.00	0.0000	\$0.00
273	830s90 WIRING, STREET LIGHTING, (SCHEMATIC 21)		1	LS	\$5,885.00	1.0000	100.00%	\$5,885.00	\$5,885.00	0.0000	\$0.00
274	830s91 WIRING, STREET LIGHTING, (SCHEMATIC 22)		1	LS	\$7,490.00	1.0000	100.00%	\$7,490.00	\$7,490.00	0.0000	\$0.00
275	830s92 WIRING, STREET LIGHTING, (SCHEMATIC 23)		1	LS	\$535.00	1.0000	100.00%	\$535.00	\$535.00	0.0000	\$0.00
276	830s93 WIRING, STREET LIGHTING, (SCHEMATIC 24)		1	LS	\$7,490.00	1.0000	100.00%	\$7,490.00	\$7,490.00	0.0000	\$0.00
277	830s94 WIRING, STREET LIGHTING, (SCHEMATIC 25)		1	LS	\$9,202.00	1.0000	100.00%	\$9,202.00	\$9,202.00	0.0000	\$0.00
278	830s95 WIRING, STREET LIGHTING, (SCHEMATIC 26)		1	LS	\$9,309.00	1.0000	100.00%	\$9,309.00	\$9,309.00	0.0000	\$0.00
279	830s96 WIRING, STREET LIGHTING, (SCHEMATIC 27)		1	LS	\$1,284.00	1.0000	100.00%	\$1,284.00	\$1,284.00	0.0000	\$0.00
280	831026 INSTALL OWNER FURN. TRAF. SIG. CNTRL. CAB., TYPE 2S		1	EA	\$1,819.00	1.00	100.00%	\$1,819.00	\$1,819.00	0.00	\$0.00
281	831030 INSTALL OWNER FURN. TRAF. SIG. CNTRL. CAB., TYPE III		33	EA	\$2,750.00	34.00	103.03%	\$93,500.00	\$93,500.00	0.00	\$0.00
282	831131 SIGNAL HEAD, VEHICLE, 3 SECTION 1-WAY		216	EA	\$1,370.00	216.00	100.00%	\$295,920.00	\$295,920.00	0.00	\$0.00
283	831132 SIGNAL HEAD, VEHICLE, 3 SECTION 1-WAY, OPTICALLY PRIG.		6	EA	\$2,301.00	6.00	100.00%	\$13,806.00	\$13,806.00	0.00	\$0.00
284	831136 SIGNAL HEAD, BICYCLE, 3-SECTION 8"		2	EA	\$1,552.00	2.00	100.00%	\$3,104.00	\$3,104.00	0.00	\$0.00
285	831137 SIGNAL HEAD, BICYCLE, 3-SECTION 4"		2	EA	\$1,552.00	11.00	550.00%	\$17,072.00	\$17,072.00	0.00	\$0.00
286	831138 SIGNAL HEAD, VEHICLE, 3-SECTION 8"		9	EA	\$1,327.00	9.00	100.00%	\$11,943.00	\$11,943.00	0.00	\$0.00
287	831139 SIGNAL HEAD, TRANSIT, 3-SECTION 8"		11	EA	\$1,637.00	11.00	100.00%	\$18,007.00	\$18,007.00	0.00	\$0.00
288	831141 SIGNAL HEAD, VEHICLE, 4 SECTION 1-WAY		10	EA	\$1,712.00	10.00	100.00%	\$17,120.00	\$17,120.00	0.00	\$0.00
289	831145 SIGNAL HEAD, VEHICLE, 4 SECTION 1-WAY, BIMODAL ARROW		5	EA	\$1,712.00	5.00	100.00%	\$8,560.00	\$8,560.00	0.00	\$0.00
290	831160 SIGNAL HEAD, PEDESTRIAN COUNTDOWN, LED		191	EA	\$845.00	204.00	106.81%	\$172,380.00	\$172,380.00	0.00	\$0.00
291	831175 BICYCLE PUSHBUTTON ASSEMBLY		3	EA	\$1,316.00	3.00	100.00%	\$3,948.00	\$3,948.00	0.00	\$0.00
292	831180 APS PEDESTRIAN PUSHBUTTON ASSEMBLY		242	EA	\$1,487.00	244.00	100.83%	\$362,828.00	\$362,828.00	0.00	\$0.00
293	831200 BOOM TRUCK AND OPERATOR FOR INSPECTOR		20	HR	\$171.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
294	831306 DETECTOR LOOP, 6 FT DIA.		184	EA	\$1,744.00	166.00	90.22%	\$289,504.00	\$289,504.00	0.00	\$0.00
295	831307 DETECTOR LOOP, PREFORMED, 6 FT DIA		135	EA	\$1,391.00	153.00	113.33%	\$212,823.00	\$212,823.00	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
296	831308 DETECTOR LOOP, PARALLELOGRAM		8	EA	\$3,210.00	8.00	100.00%	\$25,680.00	\$25,680.00	0.00	\$0.00
297	831309 DETECTOR LOOP, PREFORMED, PARALLELOGRAM		8	EA	\$1,391.00	8.00	100.00%	\$11,128.00	\$11,128.00	0.00	\$0.00
298	831401 AERIAL INNERDUCT		545	LF	\$21.00	300.00	55.05%	\$6,300.00	\$6,300.00	0.00	\$0.00
299	831405 INTERCONNECT CABLE, AERIAL		235	LF	\$86.00	350.00	148.94%	\$30,100.00	\$30,100.00	0.00	\$0.00
300	831410 INTERCONNECT CABLE, UNDERGROUND		175	LF	\$107.00	60.00	34.29%	\$6,420.00	\$6,420.00	0.00	\$0.00
301	831450 TERMINAL CABINET		88	EA	\$1,134.00	90.00	102.27%	\$102,060.00	\$102,060.00	0.00	\$0.00
302	831480 SPAN WIRE		525	LF	\$21.00	625.00	119.05%	\$13,125.00	\$13,125.00	0.00	\$0.00
303	831521 RELOCATE PEDESTRIAN SIGNAL HEAD		1	EA	\$428.00	1.00	100.00%	\$428.00	\$428.00	0.00	\$0.00
304	831541 RELOCATE CCTV CAMERA		2	EA	\$6,099.00	2.00	100.00%	\$12,198.00	\$12,198.00	0.00	\$0.00
305	831542 RELOCATE EMERGENCY VEHICLE DETECTOR		1	EA	\$642.00	1.00	100.00%	\$642.00	\$642.00	0.00	\$0.00
306	831550 EMERGENCY VEHICLE PREEMPTION DETECTOR, OPTICOM		38	EA	\$1,766.00	41.00	107.89%	\$72,406.00	\$72,406.00	0.00	\$0.00
307	831555 VIDEO DETECTION CAMERA		4	EA	\$12,198.00	5.00	125.00%	\$60,990.00	\$60,990.00	0.00	\$0.00
308	831556 CCTV CAMERA, PTZ		10	EA	\$14,841.00	10.00	100.00%	\$148,410.00	\$148,410.00	0.00	\$0.00
309	831560 WIRELESS SENSOR		174	EA	\$1,573.00	174.00	100.00%	\$273,702.00	\$273,702.00	0.00	\$0.00
310	831565 WIRELESS SENSOR ACCESS POINT		38	EA	\$6,752.00	38.00	100.00%	\$256,576.00	\$256,576.00	0.00	\$0.00
311	831570 WIRELESS SENSOR REPEATER		25	EA	\$4,729.00	25.00	100.00%	\$118,225.00	\$118,225.00	0.00	\$0.00
312	831600 SERVICE CABINET		25	EA	\$4,323.00	25.00	100.00%	\$108,075.00	\$108,075.00	0.00	\$0.00
313	831602 SERVICE CABINET WITH STEP-DOWN TRANSFORMER, 32-SIZE		5	EA	\$11,449.00	5.00	100.00%	\$57,245.00	\$57,245.00	0.00	\$0.00
314	831631 SERVICE WIRING (MADISON-MINOR)		1	LS	\$6,099.00	1.0000	100.00%	\$6,099.00	\$6,099.00	0.0000	\$0.00
315	831633 SERVICE WIRING (MADISON-BOYLSTON)		1	LS	\$3,210.00	1.0000	100.00%	\$3,210.00	\$3,210.00	0.0000	\$0.00
316	831634 SERVICE WIRING (MADISON-BROADWAY)		1	LS	\$1,605.00	1.0000	100.00%	\$1,605.00	\$1,605.00	0.0000	\$0.00
317	831635 SERVICE WIRING (MADISON-11TH)		1	LS	\$1,177.00	1.0000	100.00%	\$1,177.00	\$1,177.00	0.0000	\$0.00
318	831636 SERVICE WIRING (MADISON-12TH)		1	LS	\$4,708.00	1.0000	100.00%	\$4,708.00	\$4,708.00	0.0000	\$0.00
319	831637 SERVICE WIRING (MADISON-13TH MIDBLOCK)		1	LS	\$2,247.00	1.0000	100.00%	\$2,247.00	\$2,247.00	0.0000	\$0.00
320	831638 SERVICE WIRING (MADISON-14TH)		1	LS	\$1,070.00	1.0000	100.00%	\$1,070.00	\$1,070.00	0.0000	\$0.00
321	831639 SERVICE WIRING (MADISON-15TH)		1	LS	\$1,391.00	1.0000	100.00%	\$1,391.00	\$1,391.00	0.0000	\$0.00
322	831640 SERVICE WIRING (MADISON-16TH)		1	LS	\$1,926.00	1.0000	100.00%	\$1,926.00	\$1,926.00	0.0000	\$0.00
323	831641 SERVICE WIRING (MADISON-17TH)		1	LS	\$1,712.00	1.0000	100.00%	\$1,712.00	\$1,712.00	0.0000	\$0.00
324	831642 SERVICE WIRING (MADISON-18TH)		1	LS	\$1,177.00	1.0000	100.00%	\$1,177.00	\$1,177.00	0.0000	\$0.00
325	831643 SERVICE WIRING (MADISON-19TH)		1	LS	\$1,605.00	1.0000	100.00%	\$1,605.00	\$1,605.00	0.0000	\$0.00
326	831644 SERVICE WIRING (MADISON-20TH)		1	LS	\$1,391.00	1.0000	100.00%	\$1,391.00	\$1,391.00	0.0000	\$0.00
327	831645 SERVICE WIRING (MADISON-E DENNY WAY)		1	LS	\$1,605.00	1.0000	100.00%	\$1,605.00	\$1,605.00	0.0000	\$0.00
328	831647 SERVICE WIRING (MADISON-JOHN)		1	LS	\$1,070.00	1.0000	100.00%	\$1,070.00	\$1,070.00	0.0000	\$0.00
329	831648 SERVICE WIRING (MADISON-MLK WAY)		1	LS	\$1,605.00	1.0000	100.00%	\$1,605.00	\$1,605.00	0.0000	\$0.00
330	831649 SERVICE WIRING (MLK WAY-HARRISON)		1	LS	\$2,140.00	1.0000	100.00%	\$2,140.00	\$2,140.00	0.0000	\$0.00
331	831650 SERVICE WIRING (UNION-19TH)		1	LS	\$1,284.00	1.0000	100.00%	\$1,284.00	\$1,284.00	0.0000	\$0.00
332	831651 SERVICE WIRING (MADISON-10TH)		1	LS	\$4,601.00	1.0000	100.00%	\$4,601.00	\$4,601.00	0.0000	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
333	831711 SIGNAL WIRING (SPRING-1ST)		1	LS	\$8,988.00	1.0000	100.00%	\$8,988.00	\$8,988.00	0.0000	\$0.00
334	831712 SIGNAL WIRING (SPRING-2ND)		1	LS	\$1,605.00	1.0000	100.00%	\$1,605.00	\$1,605.00	0.0000	\$0.00
335	831713 SIGNAL WIRING (SPRING-3RD)		1	LS	\$15,622.00	1.0000	100.00%	\$15,622.00	\$15,622.00	0.0000	\$0.00
336	831714 SIGNAL WIRING (SPRING-4TH)		1	LS	\$1,819.00	1.0000	100.00%	\$1,819.00	\$1,819.00	0.0000	\$0.00
337	831715 SIGNAL WIRING (SPRING-5TH)		1	LS	\$321.00	1.0000	100.00%	\$321.00	\$321.00	0.0000	\$0.00
338	831716 SIGNAL WIRING (SPRING-6TH)		1	LS	\$1,712.00	1.0000	100.00%	\$1,712.00	\$1,712.00	0.0000	\$0.00
339	831717 SIGNAL WIRING (SPRING-7TH)		1	LS	\$7,811.00	1.0000	100.00%	\$7,811.00	\$7,811.00	0.0000	\$0.00
340	831718 SIGNAL WIRING (SPRING-8TH)		1	LS	\$10,700.00	1.0000	100.00%	\$10,700.00	\$10,700.00	0.0000	\$0.00
341	831719 SIGNAL WIRING (SPRING-9TH)		1	LS	\$12,626.00	1.0000	100.00%	\$12,626.00	\$12,626.00	0.0000	\$0.00
342	831720 SIGNAL WIRING (MADISON-1ST)		1	LS	\$10,486.00	1.0000	100.00%	\$10,486.00	\$10,486.00	0.0000	\$0.00
343	831721 SIGNAL WIRING (MADISON-2ND)		1	LS	\$428.00	1.0000	100.00%	\$428.00	\$428.00	0.0000	\$0.00
344	831722 SIGNAL WIRING (MADISON-3RD)		1	LS	\$14,017.00	1.0000	100.00%	\$14,017.00	\$14,017.00	0.0000	\$0.00
345	831723 SIGNAL WIRING (MADISON-4TH)		1	LS	\$2,675.00	1.0000	100.00%	\$2,675.00	\$2,675.00	0.0000	\$0.00
346	831725 SIGNAL WIRING (MADISON-6TH)		1	LS	\$6,848.00	1.0000	100.00%	\$6,848.00	\$6,848.00	0.0000	\$0.00
347	831726 SIGNAL WIRING (MADISON-7TH)		1	LS	\$14,766.00	1.0000	100.00%	\$14,766.00	\$14,766.00	0.0000	\$0.00
348	831727 SIGNAL WIRING (MADISON-8TH)		1	LS	\$14,124.00	1.0000	100.00%	\$14,124.00	\$14,124.00	0.0000	\$0.00
349	831728 SIGNAL WIRING (MADISON-9TH)		1	LS	\$19,902.00	1.0000	100.00%	\$19,902.00	\$19,902.00	0.0000	\$0.00
350	831729 SIGNAL WIRING (MADISON-TERRY)		1	LS	\$14,231.00	1.0000	100.00%	\$14,231.00	\$14,231.00	0.0000	\$0.00
351	831730 SIGNAL WIRING (MADISON-BOREN)		1	LS	\$34,133.00	1.0000	100.00%	\$34,133.00	\$34,133.00	0.0000	\$0.00
352	831731 SIGNAL WIRING (MADISON-MINOR)		1	LS	\$12,091.00	1.0000	100.00%	\$12,091.00	\$12,091.00	0.0000	\$0.00
353	831732 SIGNAL WIRING (MADISON-SUMMIT)		1	LS	\$12,198.00	1.0000	100.00%	\$12,198.00	\$12,198.00	0.0000	\$0.00
354	831733 SIGNAL WIRING (MADISON-BOYLSTON)		1	LS	\$20,223.00	1.0000	100.00%	\$20,223.00	\$20,223.00	0.0000	\$0.00
355	831734 SIGNAL WIRING (MADISON-BROADWAY)		1	LS	\$25,894.00	1.0000	100.00%	\$25,894.00	\$25,894.00	0.0000	\$0.00
356	831735 SIGNAL WIRING (MADISON-11TH)		1	LS	\$11,342.00	1.0000	100.00%	\$11,342.00	\$11,342.00	0.0000	\$0.00
357	831736 SIGNAL WIRING (MADISON-12TH)		1	LS	\$25,466.00	1.0000	100.00%	\$25,466.00	\$25,466.00	0.0000	\$0.00
358	831737 SIGNAL WIRING (MADISON-13TH)		1	LS	\$13,910.00	1.0000	100.00%	\$13,910.00	\$13,910.00	0.0000	\$0.00
359	831738 SIGNAL WIRING (MADISON-14TH)		1	LS	\$23,647.00	1.0000	100.00%	\$23,647.00	\$23,647.00	0.0000	\$0.00
360	831739 SIGNAL WIRING (MADISON-15TH)		1	LS	\$13,268.00	1.0000	100.00%	\$13,268.00	\$13,268.00	0.0000	\$0.00
361	831740 SIGNAL WIRING (MADISON-16TH)		1	LS	\$11,021.00	1.0000	100.00%	\$11,021.00	\$11,021.00	0.0000	\$0.00
362	831741 SIGNAL WIRING (MADISON-17TH)		1	LS	\$15,087.00	1.0000	100.00%	\$15,087.00	\$15,087.00	0.0000	\$0.00
363	831742 SIGNAL WIRING (MADISON-18TH)		1	LS	\$8,132.00	1.0000	100.00%	\$8,132.00	\$8,132.00	0.0000	\$0.00
364	831743 SIGNAL WIRING (MADISON-19TH)		1	LS	\$14,659.00	1.0000	100.00%	\$14,659.00	\$14,659.00	0.0000	\$0.00
365	831744 SIGNAL WIRING (MADISON-20TH)		1	LS	\$19,688.00	1.0000	100.00%	\$19,688.00	\$19,688.00	0.0000	\$0.00
366	831745 SIGNAL WIRING (MADISON-E DENNY WAY)		1	LS	\$11,449.00	1.0000	100.00%	\$11,449.00	\$11,449.00	0.0000	\$0.00
367	831746 SIGNAL WIRING (MADISON-23RD)		1	LS	\$4,815.00	1.0000	100.00%	\$4,815.00	\$4,815.00	0.0000	\$0.00
368	831747 SIGNAL WIRING (MADISON-JOHN)		1	LS	\$12,733.00	1.0000	100.00%	\$12,733.00	\$12,733.00	0.0000	\$0.00
369	831748 SIGNAL WIRING (MADISON-MLK WAY)		1	LS	\$19,688.00	1.0000	100.00%	\$19,688.00	\$19,688.00	0.0000	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
370	831749 SIGNAL WIRING (MLK WAY-HARRISON)		1	LS	\$8,560.00	1.0000	100.00%	\$8,560.00	\$8,560.00	0.0000	\$0.00
371	831750 SIGNAL WIRING (UNION-19TH)		1	LS	\$11,449.00	1.0000	100.00%	\$11,449.00	\$11,449.00	0.0000	\$0.00
372	831751 SIGNAL WIRING (MADISON-10TH)		1	LS	\$4,601.00	1.0000	100.00%	\$4,601.00	\$4,601.00	0.0000	\$0.00
373	831s11 TEMPORARY SIGNAL (SPRING-1ST)		1	LS	\$8,774.00	1.0000	100.00%	\$8,774.00	\$8,774.00	0.0000	\$0.00
374	831s13 TEMPORARY SIGNAL (SPRING-3RD)		1	LS	\$11,663.00	1.0000	100.00%	\$11,663.00	\$11,663.00	0.0000	\$0.00
375	831s15 TEMPORARY SIGNAL (SPRING-5TH)		1	LS	\$8,774.00	1.0000	100.00%	\$8,774.00	\$8,774.00	0.0000	\$0.00
376	831s17 TEMPORARY SIGNAL (SPRING-7TH)		1	LS	\$19,260.00	1.0000	100.00%	\$19,260.00	\$19,260.00	0.0000	\$0.00
377	831s20 TEMPORARY SIGNAL (MADISON-1ST)		1	LS	\$20,330.00	1.0000	100.00%	\$20,330.00	\$20,330.00	0.0000	\$0.00
378	831s22 TEMPORARY SIGNAL (MADISON-3RD)		1	LS	\$12,305.00	1.0000	100.00%	\$12,305.00	\$12,305.00	0.0000	\$0.00
379	831s25 TEMPORARY SIGNAL (MADISON-6TH)		1	LS	\$15,087.00	1.0000	100.00%	\$15,087.00	\$15,087.00	0.0000	\$0.00
380	831s26 TEMPORARY SIGNAL (MADISON-7TH)		1	LS	\$34,454.00	1.0000	100.00%	\$34,454.00	\$34,454.00	0.0000	\$0.00
381	831s27 TEMPORARY SIGNAL (MADISON-8TH)		1	LS	\$33,705.00	1.0000	100.00%	\$33,705.00	\$33,705.00	0.0000	\$0.00
382	831s28 TEMPORARY SIGNAL (MADISON-9TH)		1	LS	\$33,705.00	1.0000	100.00%	\$33,705.00	\$33,705.00	0.0000	\$0.00
383	831s29 TEMPORARY SIGNAL (MADISON-TERRY)		1	LS	\$26,536.00	1.0000	100.00%	\$26,536.00	\$26,536.00	0.0000	\$0.00
384	831s30 TEMPORARY SIGNAL (MADISON-BOREN)		1	LS	\$38,841.00	1.0000	100.00%	\$38,841.00	\$38,841.00	0.0000	\$0.00
385	831s31 TEMPORARY SIGNAL (MADISON-MINOR)		1	LS	\$24,610.00	1.0000	100.00%	\$24,610.00	\$24,610.00	0.0000	\$0.00
386	831s32 TEMPORARY SIGNAL (MADISON-SUMMIT)		1	LS	\$16,692.00	1.0000	100.00%	\$16,692.00	\$16,692.00	0.0000	\$0.00
387	831s33 TEMPORARY SIGNAL (MADISON-BOYLSTON)		1	LS	\$19,474.00	1.0000	100.00%	\$19,474.00	\$19,474.00	0.0000	\$0.00
388	831s34 TEMPORARY SIGNAL (MADISON-BROADWAY)		1	LS	\$54,035.00	1.0000	100.00%	\$54,035.00	\$54,035.00	0.0000	\$0.00
389	831s35 TEMPORARY SIGNAL (MADISON-11TH)		1	LS	\$43,442.00	1.0000	100.00%	\$43,442.00	\$43,442.00	0.0000	\$0.00
390	831s36 TEMPORARY SIGNAL (MADISON-12TH)		1	LS	\$60,562.00	1.0000	100.00%	\$60,562.00	\$60,562.00	0.0000	\$0.00
391	831s37 TEMPORARY SIGNAL (MADISON-13TH)		1	LS	\$53,714.00	1.0000	100.00%	\$53,714.00	\$53,714.00	0.0000	\$0.00
392	831s38 TEMPORARY SIGNAL (MADISON-14TH)		1	LS	\$92,983.00	1.0000	100.00%	\$92,983.00	\$92,983.00	0.0000	\$0.00
393	831s39 TEMPORARY SIGNAL (MADISON-15TH)		1	LS	\$19,474.00	1.0000	100.00%	\$19,474.00	\$19,474.00	0.0000	\$0.00
394	831s40 TEMPORARY SIGNAL (MADISON-16TH)		1	LS	\$16,692.00	1.0000	100.00%	\$16,692.00	\$16,692.00	0.0000	\$0.00
395	831s41 TEMPORARY SIGNAL (MADISON-17TH)		1	LS	\$16,692.00	1.0000	100.00%	\$16,692.00	\$16,692.00	0.0000	\$0.00
396	831s43 TEMPORARY SIGNAL (MADISON-19TH)		1	LS	\$16,692.00	1.0000	100.00%	\$16,692.00	\$16,692.00	0.0000	\$0.00
397	831s44 TEMPORARY SIGNAL (MADISON-20TH)		1	LS	\$25,787.00	1.0000	100.00%	\$25,787.00	\$25,787.00	0.0000	\$0.00
398	831s45 TEMPORARY SIGNAL (MADISON-DENNY)		1	LS	\$22,256.00	1.0000	100.00%	\$22,256.00	\$22,256.00	0.0000	\$0.00
399	831s46 TEMPORARY SIGNAL (MADISON-23RD)		1	LS	\$16,692.00	1.0000	100.00%	\$16,692.00	\$16,692.00	0.0000	\$0.00
400	831s47 TEMPORARY SIGNAL (MADISON-JOHN)		1	LS	\$39,055.00	1.0000	100.00%	\$39,055.00	\$39,055.00	0.0000	\$0.00
401	831s48 TEMPORARY SIGNAL (MADISON-MLK WAY)		1	LS	\$39,055.00	1.0000	100.00%	\$39,055.00	\$39,055.00	0.0000	\$0.00
402	831s73 DETECTION INDICATOR, LED BICYCLE BLUE LIGHT ASSEMBLY		2	EA	\$642.00	1.00	50.00%	\$642.00	\$642.00	0.00	\$0.00
403	832005 POLE, STEEL STRAIN, TYPE T		1	EA	\$11,984.00	1.00	100.00%	\$11,984.00	\$11,984.00	0.00	\$0.00
404	832015 POLE, STEEL STRAIN, TYPE X		1	EA	\$20,116.00	2.00	200.00%	\$40,232.00	\$40,232.00	0.00	\$0.00
405	832020 POLE, STEEL STRAIN, TYPE Z		1	EA	\$22,898.00	1.00	100.00%	\$22,898.00	\$22,898.00	0.00	\$0.00
406	832200 POLE, STEEL MAST ARM		32	EA	\$14,905.00	32.00	100.00%	\$476,960.00	\$476,960.00	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
407	832201 POLE, STEEL DOUBLE MAST ARM		2	EA	\$21,186.00	2.00	100.00%	\$42,372.00	\$42,372.00	0.00	\$0.00
408	832280 POLE, PEDESTRIAN, ALUMINUM LIGHTING, 14 FT		30	EA	\$2,964.00	32.00	106.67%	\$94,848.00	\$94,848.00	0.00	\$0.00
409	832290 POLE, STEEL LIGHTING 25 to 35 FT		20	EA	\$4,922.00	24.00	120.00%	\$118,128.00	\$118,128.00	0.00	\$0.00
410	832420 PEDESTAL, ALUMINUM, 10 FT		32	EA	\$3,938.00	38.00	118.75%	\$149,644.00	\$149,644.00	0.00	\$0.00
411	832422 PEDESTAL, ALUMINUM, 12 FT		20	EA	\$4,986.00	20.00	100.00%	\$99,720.00	\$99,720.00	0.00	\$0.00
412	832424 PEDESTAL, ALUMINUM, 14 FT		3	EA	\$5,275.00	4.00	133.33%	\$21,100.00	\$21,100.00	0.00	\$0.00
413	832430 MAST ARM, 30 FT AND LESS		43	EA	\$9,662.00	44.00	102.33%	\$425,128.00	\$425,128.00	0.00	\$0.00
414	832440 MAST ARM, 31 FT TO 40 FT		18	EA	\$11,513.00	18.00	100.00%	\$207,234.00	\$207,234.00	0.00	\$0.00
415	832450 MAST ARM, 41 FT TO 50 FT		6	EA	\$15,975.00	7.00	116.67%	\$111,825.00	\$111,825.00	0.00	\$0.00
416	832500 PEDESTRIAN PUSH-BUTTON POST		112	EA	\$1,177.00	129.00	115.18%	\$151,833.00	\$151,833.00	0.00	\$0.00
417	832503 PEDESTRIAN PUSH-BUTTON, BRIDGE MOUNT		5	EA	\$428.00	5.00	100.00%	\$2,140.00	\$2,140.00	0.00	\$0.00
418	832510 FOUNDATION, JOINT SIGNAL CONTROLLER/SERVICE CABINET		21	EA	\$6,827.00	24.00	114.29%	\$163,848.00	\$163,848.00	0.00	\$0.00
419	832520 FOUNDATION, TRAFFIC SIGNAL CONTROL. CAB. TYPE III		11	EA	\$4,398.00	13.00	118.18%	\$57,174.00	\$57,174.00	0.00	\$0.00
420	832521 FOUNDATION, SERVICE CABINET		4	EA	\$4,387.00	4.00	100.00%	\$17,548.00	\$17,548.00	0.00	\$0.00
421	832523 FOUNDATION, SERVICE CABINET WITH STEP-DOWN		5	EA	\$4,387.00	5.00	100.00%	\$21,935.00	\$21,935.00	0.00	\$0.00
422	832525 FOUNDATION, POLE TYPE T		1	EA	\$5,136.00	1.00	100.00%	\$5,136.00	\$5,136.00	0.00	\$0.00
423	832535 FOUNDATION, POLE TYPE X		1	EA	\$5,136.00	2.00	200.00%	\$10,272.00	\$10,272.00	0.00	\$0.00
424	832540 FOUNDATION, POLE TYPE Z		1	EA	\$8,025.00	1.00	100.00%	\$8,025.00	\$8,025.00	0.00	\$0.00
425	832544 FOUNDATION, POLE PEDESTRIAN LIGHTING		30	EA	\$2,536.00	29.00	96.67%	\$73,544.00	\$73,544.00	0.00	\$0.00
426	832545 FOUNDATION, STREET LIGHT POLE		20	EA	\$5,157.00	24.00	120.00%	\$123,768.00	\$123,768.00	0.00	\$0.00
427	832550 FOUNDATION, PEDESTAL		55	EA	\$2,568.00	58.00	105.45%	\$148,944.00	\$148,944.00	0.00	\$0.00
428	832555 FOUNDATION, PEDESTRIAN PUSH BUTTON POST		112	EA	\$1,498.00	125.00	111.61%	\$187,250.00	\$187,250.00	0.00	\$0.00
429	832560 FOUNDATION, POLE, MAST ARM 30 FT & LESS		21	EA	\$3,114.00	21.00	100.00%	\$65,394.00	\$65,394.00	0.00	\$0.00
430	832565 FOUNDATION, POLE, MAST ARM 31 FT TO 40 FT		10	EA	\$4,494.00	10.00	100.00%	\$44,940.00	\$44,940.00	0.00	\$0.00
431	832570 FOUNDATION, POLE, MAST ARM 41 FT TO 50 FT		1	EA	\$4,494.00	1.00	100.00%	\$4,494.00	\$4,494.00	0.00	\$0.00
432	832576 FOUNDATION, POLE DOUBLE MAST ARM		1	EA	\$4,494.00	1.00	100.00%	\$4,494.00	\$4,494.00	0.00	\$0.00
433	832585 REMOVE FOUNDATION OBSTRUCTIONS		92000	FA	\$1.00	2448416.95	2661.32%	\$2,448,416.95	\$2,448,416.95	0.00	\$0.00
434	832590 TEMPORARY POLE SUPPORT		18000	FA	\$1.00	95333.24	529.63%	\$95,333.24	\$95,333.24	0.00	\$0.00
435	832595 GROUT EXISTING POLE		20000	FA	\$1.00	7113.78	35.57%	\$7,113.78	\$7,113.78	0.00	\$0.00
436	832710 INSTALL POLE, KCM SA-201X/SA-201X(C), OWNER FURNISHED		2	EA	\$2,140.00	4.00	200.00%	\$8,560.00	\$8,560.00	0.00	\$0.00
437	832715 INSTALL POLE, KCM SA-201Z/SA-201Z(C), OWNER FURNISHED		8	EA	\$2,119.00	7.00	87.50%	\$14,833.00	\$14,833.00	0.00	\$0.00
438	832717 INSTALL POLE, KCM SA-201ZZ, OWNER FURNISHED		8	EA	\$2,119.00	10.00	125.00%	\$21,190.00	\$21,190.00	0.00	\$0.00
439	832719 INSTALL POLE, KCM SA-201ZZZ, OWNER FURNISHED		3	EA	\$2,108.00	3.00	100.00%	\$6,324.00	\$6,324.00	0.00	\$0.00
440	832722 CHIEF SEATTLE BASE AND COLLAR, CAST ALUMINUM, 12"		2	EA	\$23,594.00	2.00	100.00%	\$47,188.00	\$47,188.00	0.00	\$0.00
441	832723 CHIEF SEATTLE BASE AND COLLAR, CAST ALUMINUM,		4	EA	\$23,594.00	2.00	50.00%	\$47,188.00	\$47,188.00	0.00	\$0.00
442	832815 BRACKET ARM, 15 FT		1	EA	\$1,605.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
443	832838 ALADDIN BRACKET ARM ASSEMBLY, 8 FT		4	EA	\$2,729.00	4.00	100.00%	\$10,916.00	\$10,916.00	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
444	832852 BRACKET ARM, 6 FT, STEEL		14	EA	\$738.00	15.00	107.14%	\$11,070.00	\$11,070.00	0.00	\$0.00
445	832854 BRACKET ARM, 8 FT, STEEL		69	EA	\$835.00	69.00	100.00%	\$57,615.00	\$57,615.00	0.00	\$0.00
446	832856 BRACKET ARM, 10 FT, STEEL		4	EA	\$963.00	7.00	175.00%	\$6,741.00	\$6,741.00	0.00	\$0.00
447	832858 BRACKET ARM, 12 FT, STEEL		4	EA	\$1,370.00	4.00	100.00%	\$5,480.00	\$5,480.00	0.00	\$0.00
448	832s01 FOUNDATION, BICYCLE PUSHBUTTON POST		3	EA	\$1,498.00	3.00	100.00%	\$4,494.00	\$4,494.00	0.00	\$0.00
449	832s02 BICYCLE PUSHBUTTON POST		3	EA	\$1,252.00	3.00	100.00%	\$3,756.00	\$3,756.00	0.00	\$0.00
450	832s09 FOUNDATION, POLE, JU/STEEL MAST ARM		30	EA	\$8,956.00	30.00	100.00%	\$268,680.00	\$268,680.00	0.00	\$0.00
451	832s11 POLE, KCM SA-201X/SA-201X(C)		26	EA	\$18,372.00	24.00	92.31%	\$440,928.00	\$440,928.00	0.00	\$0.00
452	832s12 POLE, KCM SA-201Z/SA-201Z(C)		22	EA	\$25,017.00	22.00	100.00%	\$550,374.00	\$550,374.00	0.00	\$0.00
453	832s13 POLE, KCM SA-201ZZ		32	EA	\$28,794.00	32.00	100.00%	\$921,408.00	\$921,408.00	0.00	\$0.00
454	832s14 POLE, KCM SA-201ZZZ		10	EA	\$37,054.00	10.00	100.00%	\$370,540.00	\$370,540.00	0.00	\$0.00
455	832s16 FOUNDATION, KCM SA-213D		26	EA	\$4,997.00	26.00	100.00%	\$129,922.00	\$129,922.00	0.00	\$0.00
456	832s17 FOUNDATION, KCM SA-213F		41	EA	\$7,875.00	42.00	102.44%	\$330,750.00	\$330,750.00	0.00	\$0.00
457	832s18 FOUNDATION, KCM SA-213H		8	EA	\$13,386.00	8.00	100.00%	\$107,088.00	\$107,088.00	0.00	\$0.00
458	832s21 OFFSET FOUNDATION, KCM SA-211		4	EA	\$6,634.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
459	832s22 PEDESTAL, ALUMINUM, 20 FT		1	EA	\$6,955.00	1.00	100.00%	\$6,955.00	\$6,955.00	0.00	\$0.00
460	832s23 OFFSET FOUNDATION, POLE, JU/STEEL MAST ARM		1	EA	\$8,025.00	1.00	100.00%	\$8,025.00	\$8,025.00	0.00	\$0.00
461	832s30 INSTALL MAST ARM, 30 FT AND LESS, OWNER FURNISHED		1	EA	\$1,391.00	1.00	100.00%	\$1,391.00	\$1,391.00	0.00	\$0.00
462	833010 CONDUIT, PVC, 1 IN		1950	LF	\$12.00	1918.00	98.36%	\$23,016.00	\$23,016.00	0.00	\$0.00
463	833020 CONDUIT, PVC, 2 IN		41694	LF	\$15.00	32090.60	76.97%	\$481,359.00	\$481,359.00	0.00	\$0.00
464	833030 CONDUIT, PVC, 3 IN		62883	LF	\$23.00	56919.80	90.52%	\$1,309,155.40	\$1,309,155.40	0.00	\$0.00
465	833040 CONDUIT, PVC, 4 IN		382	LF	\$35.00	64.00	16.75%	\$2,240.00	\$2,240.00	0.00	\$0.00
466	833060 CONDUIT, RGS, 3/4 IN		130	LF	\$37.00	91.00	70.00%	\$3,367.00	\$3,367.00	0.00	\$0.00
467	833064 CONDUIT, RGS, 1 IN		1800	LF	\$21.00	1370.50	76.14%	\$28,780.50	\$28,780.50	0.00	\$0.00
468	833074 CONDUIT, RGS, 2 IN		3835	LF	\$35.00	2864.00	74.68%	\$100,240.00	\$100,240.00	0.00	\$0.00
469	833082 CONDUIT, RGS, 3 IN		865	LF	\$65.00	513.50	59.36%	\$33,377.50	\$33,377.50	0.00	\$0.00
470	833090 CONDUIT, RGS, 4 IN		20	LF	\$171.00	35.00	175.00%	\$5,985.00	\$5,985.00	0.00	\$0.00
471	833200 TRENCHING, SCL SERVICE, CONDUIT		1805	LF	\$30.00	2526.00	139.94%	\$75,780.00	\$75,780.00	0.00	\$0.00
472	833201 TRENCHING, SDOT, CONDUIT		26891	LF	\$30.00	33702.20	125.33%	\$1,011,066.00	\$1,011,066.00	0.00	\$0.00
473	833202 TRENCHING, SCL LIGHTING, CONDUIT		10485	LF	\$30.00	14297.50	136.36%	\$428,925.00	\$428,925.00	0.00	\$0.00
474	833203 TRENCHING, SDOT/SCL LIGHTING, CONDUIT		1150	LF	\$30.00	21.00	1.83%	\$630.00	\$630.00	0.00	\$0.00
475	833204 TRENCHING, KCM, CONDUIT		4309	LF	\$30.00	3818.00	88.61%	\$114,540.00	\$114,540.00	0.00	\$0.00
476	833220 CONDUIT RISER, 2 IN		6	EA	\$1,284.00	6.00	100.00%	\$7,704.00	\$7,704.00	0.00	\$0.00
477	833230 CONDUIT RISER, 3 IN		48	EA	\$1,915.00	54.00	112.50%	\$103,410.00	\$103,410.00	0.00	\$0.00
478	833301 HANDHOLE, TYPE 1		11	EA	\$1,166.00	11.00	100.00%	\$12,826.00	\$12,826.00	0.00	\$0.00
479	833302 HANDHOLE, TYPE 2		235	EA	\$1,594.00	242.00	102.98%	\$385,748.00	\$385,748.00	0.00	\$0.00
480	833303 HANDHOLE, TYPE 3		177	EA	\$3,189.00	173.00	97.74%	\$551,697.00	\$551,697.00	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
481	833305 HANDHOLE, TYPE 5		145	EA	\$3,242.00	135.00	93.10%	\$437,670.00	\$437,670.00	0.00	\$0.00
482	833306 HANDHOLE, TYPE 6		11	EA	\$4,954.00	13.00	118.18%	\$64,402.00	\$64,402.00	0.00	\$0.00
483	833307 HANDHOLE, TYPE 2R		30	EA	\$1,755.00	26.00	86.67%	\$45,630.00	\$45,630.00	0.00	\$0.00
484	833308 HANDHOLE, TYPE 3R		16	EA	\$3,371.00	14.00	87.50%	\$47,194.00	\$47,194.00	0.00	\$0.00
485	833311 HANDHOLE, TYPE 5R		16	EA	\$4,077.00	18.00	112.50%	\$73,386.00	\$73,386.00	0.00	\$0.00
486	833s01 LID, HANDHOLE, TYPE 6		5	EA	\$2,996.00	5.00	100.00%	\$14,980.00	\$14,980.00	0.00	\$0.00
487	833s02 LID, HANDHOLE, TYPE 5		4	EA	\$2,301.00	5.00	125.00%	\$11,505.00	\$11,505.00	0.00	\$0.00
488	833s03 CONDUIT ENCASUREMENT SYSTEM		458	LF	\$134.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
489	833s05 CONDUIT, RGS, 3 IN, AREAWAY		20	LF	\$150.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
490	833s06 UTILITY VAULT, 7'-2" X 4'-10" X 5'-2"		1	EA	\$13,910.00	1.00	100.00%	\$13,910.00	\$13,910.00	0.00	\$0.00
491	835s01 STATION PLATFORM SPRING AND 3RD AVENUE EB		1	LS	\$36,748.00	1.0000	100.00%	\$36,748.00	\$36,748.00	0.0000	\$0.00
492	835s02 STATION PLATFORM SPRING AND 4TH AVENUE EB		1	LS	\$42,645.00	1.0000	100.00%	\$42,645.00	\$42,645.00	0.0000	\$0.00
493	835s03 STATION PLATFORM SPRING AND 8TH AVENUE EB		1	LS	\$44,252.00	1.0000	100.00%	\$44,252.00	\$44,252.00	0.0000	\$0.00
494	835s04 STATION PLATFORM MADISON AND 3RD AVENUE WB		1	LS	\$36,432.00	1.0000	100.00%	\$36,432.00	\$36,432.00	0.0000	\$0.00
495	835s05 STATION PLATFORM MADISON AND 5TH AVENUE WB		1	LS	\$44,584.00	1.0000	100.00%	\$44,584.00	\$44,584.00	0.0000	\$0.00
496	835s06 STATION PLATFORM MADISON AND 8TH AVENUE WB		1	LS	\$94,859.00	1.0000	100.00%	\$94,859.00	\$94,859.00	0.0000	\$0.00
497	835s07 STATION PLATFORM MADISON AND TERRY AVENUE		1	LS	\$175,591.00	1.0000	100.00%	\$175,591.00	\$175,591.00	0.0000	\$0.00
498	835s08 STATION PLATFORM MADISON AND BOYLSTON AVENUE		1	LS	\$328,434.00	1.0000	100.00%	\$328,434.00	\$328,434.00	0.0000	\$0.00
499	835s09 STATION PLATFORM MADISON AND EAST UNION STREET		1	LS	\$310,737.00	1.0000	100.00%	\$310,737.00	\$310,737.00	0.0000	\$0.00
500	835s10 STATION PLATFORM MADISON AND 17TH AVENUE WB		1	LS	\$37,462.00	1.0000	100.00%	\$37,462.00	\$37,462.00	0.0000	\$0.00
501	835s11 STATION PLATFORM MADISON AND 17TH AVENUE EB		1	LS	\$37,593.00	1.0000	100.00%	\$37,593.00	\$37,593.00	0.0000	\$0.00
502	835s12 STATION PLATFORM MADISON AND EAST DENNY WAY WB		1	LS	\$35,915.00	1.0000	100.00%	\$35,915.00	\$35,915.00	0.0000	\$0.00
503	835s13 STATION PLATFORM MADISON AND EAST DENNY WAY EB		1	LS	\$36,891.00	1.0000	100.00%	\$36,891.00	\$36,891.00	0.0000	\$0.00
504	835s14 STATION PLATFORM MADISON AND 23RD AVENUE WB		1	LS	\$38,439.00	1.0000	100.00%	\$38,439.00	\$38,439.00	0.0000	\$0.00
505	835s15 STATION PLATFORM MADISON AND 24TH AVENUE EB		1	LS	\$29,997.00	1.0000	100.00%	\$29,997.00	\$29,997.00	0.0000	\$0.00
506	835s16 STATION PLATFORM MADISON AND MLK WAY		1	LS	\$36,917.00	1.0000	100.00%	\$36,917.00	\$36,917.00	0.0000	\$0.00
507	835s17 STATION PLATFORM EAST UNION AND 12TH AVENUE		1	LS	\$32,499.00	1.0000	100.00%	\$32,499.00	\$32,499.00	0.0000	\$0.00
508	835s18 STATION PLATFORM EAST MADISON STREET AND 27TH		1	LS	\$36,662.00	1.0000	100.00%	\$36,662.00	\$36,662.00	0.0000	\$0.00
509	835s19 STATION PLATFORM MADISON AND 1ST AVE NB		1	LS	\$28,943.00	1.0000	100.00%	\$28,943.00	\$28,943.00	0.0000	\$0.00
510	835s20 EXTRA LAMINATED TEMPERED GLASS PANELS		20	EA	\$480.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
511	835s21 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR208		3	EA	\$69,348.00	3.00	100.00%	\$208,044.00	\$208,044.00	0.00	\$0.00
512	835s22 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR206		5	EA	\$67,803.00	5.00	100.00%	\$339,015.00	\$339,015.00	0.00	\$0.00
513	835s23 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR206LP		8	EA	\$67,598.00	8.00	100.00%	\$540,784.00	\$540,784.00	0.00	\$0.00
514	835s24 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR126		8	EA	\$45,907.00	8.00	100.00%	\$367,256.00	\$367,256.00	0.00	\$0.00
515	835s25 INSTALL OWNER FURNISHED, METRO ROUTE SIGNAGE		22	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
516	835s26 INSTALL OWNER FURNISHED, TRASH RECEPTACLE		19	EA	\$124.00	19.00	100.00%	\$2,356.00	\$2,356.00	0.00	\$0.00
517	835s27 INSTALL OWNER FURNISHED, TICKET VENDING MACHINE		3	EA	\$2,675.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
518	835s28	INSTALL OWNER FURNISHED, TECH PYLON WITH ORCA	21	EA	\$2,140.00	21.00	100.00%	\$44,940.00	\$44,940.00	0.00	\$0.00
519	835s29	INSTALL OWNER FURNISHED, BENCH	25	EA	\$125.00	25.00	100.00%	\$3,125.00	\$3,125.00	0.00	\$0.00
520	835s30	INSTALL OWNER FURNISHED, BLADE	41	EA	\$314.00	81.00	197.56%	\$25,434.00	\$25,434.00	0.00	\$0.00
521	835s31	FURNISH AND INSTALL RAPIDRIDE SHELTER, RR125	1	EA	\$44,605.00	1.00	100.00%	\$44,605.00	\$44,605.00	0.00	\$0.00
522	835s40	KCM POWER PEDESTAL	15	EA	\$6,153.00	15.00	100.00%	\$92,295.00	\$92,295.00	0.00	\$0.00
523	835s41	KCM POWER PEDESTAL WITH STEP-DOWN TRANSFORMER	3	EA	\$6,024.00	3.00	100.00%	\$18,072.00	\$18,072.00	0.00	\$0.00
524	835s42	FOUNDATION, KCM POWER PEDESTAL	15	EA	\$4,398.00	16.00	106.67%	\$70,368.00	\$70,368.00	0.00	\$0.00
525	835s43	FOUNDATION, KCM POWER PEDESTAL WITH STEP-DOWN	3	EA	\$4,398.00	3.00	100.00%	\$13,194.00	\$13,194.00	0.00	\$0.00
526	835s50	KCM STATION WIRING, SPRING ST & 3RD AVE	1	LS	\$4,066.00	1.0000	100.00%	\$4,066.00	\$4,066.00	0.0000	\$0.00
527	835s51	KCM STATION WIRING, SPRING ST & 4TH AVE	1	LS	\$2,033.00	1.0000	100.00%	\$2,033.00	\$2,033.00	0.0000	\$0.00
528	835s52	KCM STATION WIRING, SPRING ST & 8TH AVE	1	LS	\$1,391.00	1.0000	100.00%	\$1,391.00	\$1,391.00	0.0000	\$0.00
529	835s53	KCM STATION WIRING, MADISON ST & 3RD AVE	1	LS	\$1,926.00	1.0000	100.00%	\$1,926.00	\$1,926.00	0.0000	\$0.00
530	835s54	KCM STATION WIRING, MADISON & 5TH AVE	1	LS	\$1,498.00	1.0000	100.00%	\$1,498.00	\$1,498.00	0.0000	\$0.00
531	835s55	KCM STATION WIRING, MADISON & 8TH AVE	1	LS	\$1,391.00	1.0000	100.00%	\$1,391.00	\$1,391.00	0.0000	\$0.00
532	835s56	KCM STATION WIRING, MADISON & TERRY AVE	1	LS	\$3,638.00	1.0000	100.00%	\$3,638.00	\$3,638.00	0.0000	\$0.00
533	835s57	KCM STATION WIRING, MADISON & BOYLSTON AVE	1	LS	\$7,383.00	1.0000	100.00%	\$7,383.00	\$7,383.00	0.0000	\$0.00
534	835s58	KCM STATION WIRING, MADISON & E UNION ST	1	LS	\$7,597.00	1.0000	100.00%	\$7,597.00	\$7,597.00	0.0000	\$0.00
535	835s59	KCM STATION WIRING, MADISON & 17TH AVE WB	1	LS	\$5,243.00	1.0000	100.00%	\$5,243.00	\$5,243.00	0.0000	\$0.00
536	835s60	KCM STATION WIRING, MADISON & 17TH AVE EB	1	LS	\$1,712.00	1.0000	100.00%	\$1,712.00	\$1,712.00	0.0000	\$0.00
537	835s61	KCM STATION WIRING, MADISON & E DENNY WAY WB	1	LS	\$2,354.00	1.0000	100.00%	\$2,354.00	\$2,354.00	0.0000	\$0.00
538	835s62	KCM STATION WIRING, MADISON & E DENNY WAY EB	1	LS	\$3,317.00	1.0000	100.00%	\$3,317.00	\$3,317.00	0.0000	\$0.00
539	835s63	KCM STATION WIRING, MADISON & 23RD AVE WB	1	LS	\$1,712.00	1.0000	100.00%	\$1,712.00	\$1,712.00	0.0000	\$0.00
540	835s64	KCM STATION WIRING, MADISON & 24TH AVE EB	1	LS	\$2,782.00	1.0000	100.00%	\$2,782.00	\$2,782.00	0.0000	\$0.00
541	835s65	KCM STATION WIRING, MADISON & MLK BLVD WB	1	LS	\$2,033.00	1.0000	100.00%	\$2,033.00	\$2,033.00	0.0000	\$0.00
542	835s66	KCM STATION WIRING, MADISON & 27TH AVE EB	1	LS	\$3,317.00	1.0000	100.00%	\$3,317.00	\$3,317.00	0.0000	\$0.00
543	835s67	KCM STATION WIRING, 1ST AVE NB	1	LS	\$1,926.00	1.0000	100.00%	\$1,926.00	\$1,926.00	0.0000	\$0.00
544	842s01	YELLOW DETECTABLE GUIDANCE STRIP	134	LF	\$27.00	76.00	56.72%	\$2,052.00	\$2,052.00	0.00	\$0.00
545	844s05	ADJUST EXISTING SCL VAULT ACCESS	15	EA	\$496.00	15.00	100.00%	\$7,440.00	\$7,440.00	0.00	\$0.00
546	845s01	ARTWORK FOUNDATION	1	LS	\$18,217.00	1.0000	100.00%	\$18,217.00	\$18,217.00	0.0000	\$0.00
547	846s01	PONY BAR RAMP	1	LS	\$15,473.00	1.0000	100.00%	\$15,473.00	\$15,473.00	0.0000	\$0.00
548	2109006	MOBILIZATION-SCHEDULE 2	T	1	LS	\$500,000.00	1.0000	\$500,000.00	\$500,000.00	0.0000	\$0.00
549	2207010	SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID = \$0.80	T	50405	SF	\$2.00	37387.15	\$74,774.30	\$74,774.30	0.00	\$0.00
550	2401017	MINERAL AGGREGATE, TYPE 17	T	4520	TN	\$51.00	9988.05	\$509,390.55	\$509,390.55	0.00	\$0.00
551	2705008	MAINTENANCE HOLE, TYPE 204A	T	1	EA	\$9,228.00	0.00	\$0.00	\$0.00	0.00	\$0.00
552	2705108	EXTRA DEPTH, TYPE 204A MAINTENANCE HOLE	T	3	VF	\$750.00	0.00	\$0.00	\$0.00	0.00	\$0.00
553	2710s01	TEMPORARY WATER MAINS AND SERVICES	T	1	LS	\$237,720.00	1.0000	\$237,720.00	\$237,720.00	0.0000	\$0.00
554	2711112	PIPE, WM, D.I., CL 52, 12 IN, RJ, INCL. FITTINGS	T	3964	LF	\$219.00	4270.31	\$935,197.89	\$935,197.89	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
555	2711116 PIPE, WM, D.I., CL 52, 16 IN, RJ, INCL. FITTINGS	T	1000	LF	\$263.00	1014.50	101.45%	\$266,813.50	\$266,813.50	0.00	\$0.00
556	2711120 PIPE, WM, D.I., CL 52, 20 IN, RJ, INCL. FITTINGS	T	319	LF	\$432.00	401.20	125.77%	\$173,318.40	\$173,318.40	0.00	\$0.00
557	2711208 BEDDING, WATER MAIN, CL B, 8 IN PIPE	T	318	LF	\$39.00	758.66	238.57%	\$29,587.74	\$29,587.74	0.00	\$0.00
558	2711212 BEDDING, WATER MAIN, CL B, 12 IN PIPE	T	5128	LF	\$38.00	5685.40	110.87%	\$216,045.20	\$216,045.20	0.00	\$0.00
559	2711216 BEDDING, WATERMAIN, CL B, 16 IN PIPE	T	1000	LF	\$37.00	1014.50	101.45%	\$37,536.50	\$37,536.50	0.00	\$0.00
560	2711220 BEDDING, WATERMAIN, CL B, 20 IN PIPE	T	319	LF	\$56.00	401.20	125.77%	\$22,467.20	\$22,467.20	0.00	\$0.00
561	2711400 BLOCKING, CEMENT CONCRETE	T	63	CY	\$3,900.00	95.95	152.30%	\$374,205.00	\$374,205.00	0.00	\$0.00
562	2711500 STATION, ELECTROLYSIS TEST	T	31	EA	\$7,659.00	23.00	74.19%	\$176,157.00	\$176,157.00	0.00	\$0.00
563	2711505 SACRIFICIAL ANODE BONDED TO PIPE	T	244	EA	\$226.00	277.00	113.52%	\$62,602.00	\$62,602.00	0.00	\$0.00
564	2711s01 SUPPORT SPU WITH JOINT CLAMP EXISTING PIPE	T	1	LS	\$31,328.00	1.0000	100.00%	\$31,328.00	\$31,328.00	0.0000	\$0.00
565	2711s02 SUPPORT SPU WITH CUT, CAP, AND CONNECT	T	44	EA	\$5,383.00	48.00	109.09%	\$258,384.00	\$258,384.00	0.00	\$0.00
566	2711s07 PIPE, WM, D.I. CL 53 MIN, 8 IN, RJ, POLYETHYLENE ENCASED,	T	318	LF	\$146.00	1010.50	317.77%	\$147,533.00	\$147,533.00	0.00	\$0.00
567	2711s08 PIPE, WM, D.I. CL 53 MIN, 12 IN, RJ, POLYETHYLENE ENCASED,	T	1164	LF	\$176.00	1162.10	99.84%	\$204,529.60	\$204,529.60	0.00	\$0.00
568	2711s09 DAILY BLOCK, CEMENT CONCRETE, PRECAST	T	7	EA	\$2,956.00	16.00	228.57%	\$47,296.00	\$47,296.00	0.00	\$0.00
569	2712004 VALVE, GATE, 4 IN	T	8	EA	\$2,037.00	9.00	112.50%	\$18,333.00	\$18,333.00	0.00	\$0.00
570	2712006 VALVE, GATE, 6 IN	T	31	EA	\$2,405.00	22.00	70.97%	\$52,910.00	\$52,910.00	0.00	\$0.00
571	2712008 VALVE, GATE, 8 IN	T	5	EA	\$4,042.00	6.00	120.00%	\$24,252.00	\$24,252.00	0.00	\$0.00
572	2712012 VALVE, GATE, 12 IN	T	26	EA	\$6,265.00	31.00	119.23%	\$194,215.00	\$194,215.00	0.00	\$0.00
573	2712116 VALVE, BUTTERFLY, 16 IN	T	3	EA	\$19,786.00	3.00	100.00%	\$59,358.00	\$59,358.00	0.00	\$0.00
574	2712120 VALVE, BUTTERFLY, 20 IN	T	2	EA	\$11,421.00	2.00	100.00%	\$22,842.00	\$22,842.00	0.00	\$0.00
575	2712500 VALVE BOX, CAST IRON	T	70	EA	\$334.00	66.00	94.29%	\$22,044.00	\$22,044.00	0.00	\$0.00
576	2712600 VALVE CHAMBER, PRECAST, 8'X10'	T	5	EA	\$86,889.00	5.00	100.00%	\$434,445.00	\$434,445.00	0.00	\$0.00
577	2714005 HYDRANT, 6 IN CONN, TYPE 310	T	15	EA	\$7,186.00	13.00	86.67%	\$93,418.00	\$93,418.00	0.00	\$0.00
578	2714010 HYDRANT, 6 IN CONN, TYPE 311	T	1	EA	\$7,493.00	2.00	200.00%	\$14,986.00	\$14,986.00	0.00	\$0.00
579	2715s01 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL, 3/4 IN	T	43	EA	\$1,400.00	45.00	104.65%	\$63,000.00	\$63,000.00	0.00	\$0.00
580	2715s02 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL, 4 IN	T	18	EA	\$2,053.00	19.00	105.56%	\$39,007.00	\$39,007.00	0.00	\$0.00
581	2715s03 SUPPORT SPU WITH NEW WATER SERVICE, 4 IN TO 8 IN	T	1	EA	\$1,056.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
582	2715s04 SUPPORT SPU WITH WATER SERVICE RETIREMENT	T	2	EA	\$1,056.00	2.00	100.00%	\$2,112.00	\$2,112.00	0.00	\$0.00
583	2717004 BEDDING, CL B, 4 IN PIPE	T	26	LF	\$27.00	323.00	1242.31%	\$8,721.00	\$8,721.00	0.00	\$0.00
584	2717006 BEDDING, CL B, 6 IN PIPE	T	55	LF	\$26.00	65.00	118.18%	\$1,690.00	\$1,690.00	0.00	\$0.00
585	2717008 BEDDING, CL B, 8 IN PIPE	T	12	LF	\$39.00	9.00	75.00%	\$351.00	\$351.00	0.00	\$0.00
586	2718064 PIPE, SS or SSS, PVC D3034 SDR 35, 4 IN	T	26	LF	\$466.00	28.00	107.69%	\$13,048.00	\$13,048.00	0.00	\$0.00
587	2718066 PIPE, SS or SSS, PVC D3034 SDR 35, 6 IN	T	55	LF	\$225.00	81.00	147.27%	\$18,225.00	\$18,225.00	0.00	\$0.00
588	2718238 PIPE, SD, D.I., CL 50, 8 IN	T	12	LF	\$401.00	9.00	75.00%	\$3,609.00	\$3,609.00	0.00	\$0.00
589	2719004 SEWER CLEANOUT, 4 IN	T	2	EA	\$825.00	2.00	100.00%	\$1,650.00	\$1,650.00	0.00	\$0.00
590	2719008 SEWER CLEANOUT, 8 IN	T	1	EA	\$1,521.00	1.00	100.00%	\$1,521.00	\$1,521.00	0.00	\$0.00
591	2833235 CONDUIT RISER, 4 IN	T	2	EA	\$2,996.00	2.00	100.00%	\$5,992.00	\$5,992.00	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
592	2833305 HANDHOLE, TYPE 5	T	1	EA	\$3,424.00	1.00	100.00%	\$3,424.00	\$3,424.00	0.00	\$0.00
593	2837s01 METRO COMFORT STATION-BREAK ROOM	T	1	LS	\$370,221.00	1.0000	100.00%	\$370,221.00	\$370,221.00	0.0000	\$0.00
594	2843s01 CONCRETE ENCASED DUCT BANK (9-5" RGS)	T	46	LF	\$2,611.00	50.00	108.70%	\$130,550.00	\$130,550.00	0.00	\$0.00
595	2843s02 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS) 2-4" PVC	T	48	LF	\$1,309.00	70.00	145.83%	\$91,630.00	\$91,630.00	0.00	\$0.00
596	2843s03 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS, 2-4" PVC) 2-4"	T	74	LF	\$1,148.00	74.00	100.00%	\$84,952.00	\$84,952.00	0.00	\$0.00
597	2843s04 HSFTB ENCASED DUCT BANK (2-4" PVC)	T	72	LF	\$349.00	132.50	184.03%	\$46,242.50	\$46,242.50	0.00	\$0.00
598	2843s05 HSFTB ENCASED DUCT BANK (4-4" PVC)	T	10	LF	\$2,009.00	10.00	100.00%	\$20,090.00	\$20,090.00	0.00	\$0.00
599	2843s06 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS)	T	12	LF	\$2,462.00	13.00	108.33%	\$32,006.00	\$32,006.00	0.00	\$0.00
600	2843s07 CONDUIT 2-4" PVC DIRECT BURY	T	38	LF	\$169.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
601	2844s01 ENLARGED VAULT ROOF OPENING	T	7	EA	\$7,476.00	6.00	85.71%	\$44,856.00	\$44,856.00	0.00	\$0.00
602	2844s02 VAULT 133M013 ACCESS MODIFICATION	T	1	EA	\$10,636.00	1.00	100.00%	\$10,636.00	\$10,636.00	0.00	\$0.00
603	2844s04 REPLACE ACCESS FRAME AND COVER	T	17	EA	\$2,071.00	17.00	100.00%	\$35,207.00	\$35,207.00	0.00	\$0.00
604	2844s06 SCL VAULT, 444-LA	T	1	EA	\$21,550.00	2.00	200.00%	\$43,100.00	\$43,100.00	0.00	\$0.00
605	2844s07 SCL VAULT, 712-LA	T	1	EA	\$44,867.00	1.00	100.00%	\$44,867.00	\$44,867.00	0.00	\$0.00

SUBTOTAL: Base Bid	\$87,593,451.09	\$87,420,310.74	\$173,140.35
SALES TAX: Base Bid	\$652,016.72	\$652,016.72	\$0.00
Retainage: Base Bid	\$0.00	\$0.00	\$0.00
Materials on Hand	\$0.00	\$0.00	\$0.00
Net Payment: Base Bid	\$88,245,467.81	\$88,072,327.46	\$173,140.35

Additive Bid

606	3105011 CONSTRUCTION SURVEYING-ADDITIVE		1	LS	\$ 5,190.00	1.0000	100.00%	\$5,190.00	\$5,190.00	0.0000	\$0.00
607	3108005 CRITICAL PATH SCHEDULE UPDATE, MIN. BID = \$2500 per EA		1	EA	\$ 2,500.00	1.00	100.00%	\$2,500.00	\$2,500.00	0.00	\$0.00
608	3109011 MOBILIZATION-SCHEDULE 3		1	LS	\$ 200,000.00	1.0000	100.00%	\$200,000.00	\$200,000.00	0.0000	\$0.00
609	3110011 MAINTENANCE AND PROTECTION OF TRAFFIC CONTROL		1	LS	\$ 533,554.00	1.0000	100.00%	\$533,554.00	\$533,554.00	0.0000	\$0.00
610	3201005 CLEARING & GRUBBING		800	SF	\$ 1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
611	3202035 REMOVE CEMENT CONCRETE SIDEWALK		500	SY	\$ 37.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
612	3202045 REMOVE PAVEMENT		3108	SY	\$ 45.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
613	3202062 REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING RAILS		1242	SY	\$ 84.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
614	3202190 REMOVE PIPE		325	LF	\$ 50.00	287.70	88.52%	\$14,385.00	\$14,385.00	0.00	\$0.00
615	3202325 REMOVE GATE VALVE		3	EA	\$ 747.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
616	3202335 REMOVE HYDRANT		1	EA	\$ 1,657.00	1.00	100.00%	\$1,657.00	\$1,657.00	0.00	\$0.00
617	3202351 REMOVE PAVEMENT INCLUDING RAIL AND CABLE CAR		360	SY	\$ 108.00	452.30	125.64%	\$48,848.40	\$48,848.40	0.00	\$0.00
618	3202480 REMOVE TREE		3	EA	\$ 2,644.00	3.00	100.00%	\$7,932.00	\$7,932.00	0.00	\$0.00
619	3202505 REMOVE VALVE CHAMBER		2	EA	\$ 1,495.00	3.00	150.00%	\$4,485.00	\$4,485.00	0.00	\$0.00
620	3202770 SAWCUT RIGID PAVEMENT, FULL DEPTH		234	LF	\$ 5.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
621	3202825 ABANDON VALVE CHAMBER		1	EA	\$ 811.00	1.00	100.00%	\$811.00	\$811.00	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
622	3202850 ABANDON AND FILL PIPE		0	LF	\$ 10.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
623	3202s03 REMOVE, STORE AND REINSTALL MOSAIC TILE		1	EA	\$ 743.00	1.00	100.00%	\$743.00	\$743.00	0.00	\$0.00
624	3202s12 REMOVE CURB, GRANITE W/ SALVAGE		730	LF	\$ 25.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
625	3204005 COMMON EXCAVATION		794	CY	\$ 67.00	398.30	50.16%	\$26,686.10	\$17,219.00	141.30	\$9,467.10
626	3207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID = \$0.80		364	SF	\$ 15.00	186.00	51.10%	\$2,790.00	\$2,790.00	0.00	\$0.00
627	3401002 MINERAL AGGREGATE, TYPE 2		1456	TN	\$ 110.00	22.10	1.52%	\$2,431.00	\$2,431.00	0.00	\$0.00
628	3401017 MINERAL AGGREGATE, TYPE 17		107	TN	\$ 51.00	216.36	202.21%	\$11,034.36	\$11,034.36	0.00	\$0.00
629	3401209 MINERAL AGGREGATE, TYPE 9		3	CY	\$ 83.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
630	3504260 PAVEMENT PATCH, TEMPORARY		30	TN	\$ 400.00	44.93	149.77%	\$17,972.00	\$17,972.00	0.00	\$0.00
631	3505096 ROADWAY CEM CONC, VARIABLE MIXES, 12 IN		2939	SY	\$ 130.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
632	3505136 ROADWAY CEM CONC, HES (24 HR), 12 IN		1686	SY	\$ 171.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
633	3505s02 PCCP PANEL REINFORCING		32	EA	\$ 443.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
634	3705451 INLET, TYPE 250B		7	EA	\$ 4,009.00	7.00	100.00%	\$28,063.00	\$28,063.00	0.00	\$0.00
635	3708058 PIPE, CB CONN, D.I., CL 50, 8 IN		64	LF	\$ 221.00	58.10	90.78%	\$12,840.10	\$12,840.10	0.00	\$0.00
636	3708258 PIPE, INLET CONN, D.I., CL 50, 8 IN		116	LF	\$ 224.00	120.60	103.97%	\$27,014.40	\$27,014.40	0.00	\$0.00
637	3708s03 4 INCH DRAIN PIPE, GIP, SCH 40		2	EA	\$ 1,093.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
638	3717008 BEDDING, CL B, 8 IN PIPE		180	LF	\$ 43.00	178.70	99.28%	\$7,684.10	\$7,684.10	0.00	\$0.00
639	3717100 TELEVISION INSPECTION		64	LF	\$ 44.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
640	3717888 TEE, 8 IN, CUT-IN EXISTING CONC PIPE		2	EA	\$ 1,226.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
641	3720005 ADJUST EXISTING MH, CB, OR VC		10	EA	\$ 446.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
642	3720045 ADJUST EXISTING HANDHOLE		1	EA	\$ 50.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
643	3720230 UTILITY CASTING, TYPE 230		7	EA	\$ 1,222.00	3.00	42.86%	\$3,666.00	\$3,666.00	0.00	\$0.00
644	3801s01 CONSTRUCTION STORMWATER & EROSION CONTROL PLAN		1	LS	\$ 5,000.00	1.0000	100.00%	\$5,000.00	\$5,000.00	0.0000	\$0.00
645	3802003 SEEDED LAWN INSTALLATION		551	SF	\$ 2.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
646	3802065 TREE, DECIDUOUS, 1-3/4 IN TO 2 IN CAL		3	EA	\$ 803.00	3.00	100.00%	\$2,409.00	\$2,409.00	0.00	\$0.00
647	3802160 TOPSOIL, TYPE A		20	CY	\$ 161.00	35.00	175.00%	\$5,635.00	\$5,635.00	0.00	\$0.00
648	3802360 TREE ROOT BARRIER		84	LF	\$ 21.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
649	3802725 FLEXIBLE POROUS SURFACE TREATMENT		2335	SF	\$ 22.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
650	3802s04 LANDSCAPE ESTABLISHMENT - BID ADDITIVE, MIN. BID =		1	LS	\$ 2,140.00	0.4000	40.00%	\$856.00	\$856.00	0.0000	\$0.00
651	3804025 CURB, CEM CONC W/ 25% POZZOLANS		1426	LF	\$ 30.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
652	3813120 RESET MONUMENT AND MONUMENT FRAME AND COVER		2	EA	\$ 2,597.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
653	3814205 SIDEWALK, CEM CONC W/ 25% POZZOLANS		390	SY	\$ 81.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
654	3814210 SIDEWALK, THICKENED EDGE W/ 25% POZZOLANS		1426	LF	\$ 10.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
655	3819018 DRIVEWAY, CEM CONC, HES (24 HRS), 8 IN		41	SY	\$ 199.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
656	4109012 MOBILIZATION-SCHEDULE 4	T	1	LS	\$ 50,000.00	1.0000	100.00%	\$50,000.00	\$50,000.00	0.0000	\$0.00
657	4207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID = \$0.80	T	6725	SF	\$ 2.00	6923.25	102.95%	\$13,846.50	\$13,846.50	0.00	\$0.00
658	4401017 MINERAL AGGREGATE, TYPE 17	T	527	TN	\$ 46.00	583.66	110.75%	\$26,848.36	\$26,848.36	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
659	4710s02 TEMPORARY WATER MAINS AND SERVICES - ADDITIVE	T	1	LS	\$ 35,611.00	1.0000	100.00%	\$35,611.00	\$35,611.00	0.0000	\$0.00
660	4711212 BEDDING, WATER MAIN, CL B, 12 IN PIPE	T	1133	LF	\$ 38.00	1390.70	122.74%	\$52,846.60	\$52,846.60	0.00	\$0.00
661	4711400 BLOCKING, CEMENT CONCRETE	T	9	CY	\$ 3,900.00	11.53	128.11%	\$44,967.00	\$44,967.00	0.00	\$0.00
662	4711500 STATION, ELECTROLYSIS TEST	T	3	EA	\$ 2,500.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
663	4711505 SACRIFICIAL ANODE BONDED TO PIPE	T	64	EA	\$ 225.00	45.00	70.31%	\$10,125.00	\$10,125.00	0.00	\$0.00
664	4711s02 SUPPORT SPU WITH CUT, CAP, AND CONNECT	T	9	EA	\$ 4,936.00	10.00	111.11%	\$49,360.00	\$49,360.00	0.00	\$0.00
665	4711s08 PIPE, WM, D.I. CL 53 MIN, 12 IN, RJ, POLYETHYLENE ENCASED,	T	1133	LF	\$ 189.00	1814.70	160.17%	\$342,978.30	\$342,978.30	0.00	\$0.00
666	4711s09 DAILY BLOCK, CEMENT CONCRETE, PRECAST	T	2	EA	\$ 2,862.00	3.00	150.00%	\$8,586.00	\$8,586.00	0.00	\$0.00
667	4712006 VALVE, GATE, 6 IN	T	1	EA	\$ 4,061.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
668	4712012 VALVE, GATE, 12 IN	T	4	EA	\$ 4,955.00	1.00	25.00%	\$4,955.00	\$4,955.00	0.00	\$0.00
669	4712500 VALVE BOX, CAST IRON	T	5	EA	\$ 634.00	3.00	60.00%	\$1,902.00	\$1,902.00	0.00	\$0.00
670	4714010 HYDRANT, 6 IN CONN, TYPE 311	T	1	EA	\$ 11,507.00	3.00	300.00%	\$34,521.00	\$34,521.00	0.00	\$0.00
671	4715s01 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL, 3/4 IN	T	21	EA	\$ 1,383.00	15.00	71.43%	\$20,745.00	\$20,745.00	0.00	\$0.00

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Progress Estimate #:	48
Cutoff Date:	7/30/2025
PW #:	2019-069
PO #:	PW#2019-069
Fed Aid #:	D2021-SMST001

Contract Summary	
Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
SUBTOTAL: Additive Bid								\$1,671,478.22	\$1,662,011.12		\$9,467.10
SALES TAX: Additive Bid								\$71,452.69	\$71,452.69		\$0.00
Retainage: Additive Bid								\$0.00	\$0.00		\$0.00
Net Payment: Additive Bid								\$1,742,930.91	\$1,733,463.81		\$9,467.10
SUBTOTAL: Base Bid + Additive Bid								\$89,264,929.31	\$89,082,321.86		\$182,607.45
SALES TAX: Base Bid + Additive Bid								\$723,469.41	\$723,469.41		\$0.00
Retainage: Base Bid + Additive Bid								\$0.00	\$0.00		\$0.00
Net Payment: Base Bid + Additive Bid								\$89,988,398.72	\$89,805,791.27		\$182,607.45

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
----------	-------------	---------	-------------------	-------	------------	------------------	------------------	----------------------	-----------------	------------------------	--------------------------

Change Orders

ITEM NO.	DESCRIPTION	Taxable	CO Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 001											
1001	CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER		320	HR	\$224.00	4003.50	1251.09%	\$896,784.00	\$896,784.00	0.00	\$0.00
1002	CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER (PREM		40	HR	\$320.00	548.75	1371.88%	\$175,600.00	\$175,600.00	0.00	\$0.00
1003	CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER - TA T		320	HR	\$224.00	3274.00	1023.13%	\$733,376.00	\$733,376.00	0.00	\$0.00
1004	CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER (PR T		40	HR	\$320.00	270.75	676.88%	\$86,640.00	\$86,640.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Change Order No. 002											
2001	TEE, DI, 8 INCH		10	EA	\$1,794.00	10.00	100.00%	\$17,940.00	\$17,940.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Change Order No. 003											
107	MINERAL AGGREGATE, TYPE 2		1350	TN	\$110.00	219.78	16.28%	\$24,175.80	\$24,175.80	0.00	\$0.00
3001	SUBGRADE STABILIZATION		500	CY	\$250.68	3098.90	619.78%	\$776,832.25	\$776,832.25	0.00	\$0.00
3002	SUBGRADE STABILIZATION (PREMIUM TIME)		250	CY	\$343.02	132.80	53.12%	\$45,553.06	\$45,553.06	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Change Order No. 004											
4001	RECOVERY OF THE CRITICAL PATH		1	LS	\$266,212.00	1.0000	100.00%	\$266,212.00	\$266,212.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Change Order No. 005											
5001	MISC DSCS AND ENGINEER DIRECTED WORK (GUIDEWAY)		1	LS	\$16,183.24	1.0000	100.00%	\$16,183.24	\$16,183.24	0.0000	\$0.00
5002	MISC DSCS AND ENGINEER DIRECTED WORK (SITEWORK)		1	LS	\$36,838.49	1.0000	100.00%	\$36,838.49	\$36,838.49	0.0000	\$0.00
5003	MISC DSCS AND ENGINEER DIRECTED WORK (SYSTEMS)		1	LS	\$51,162.11	1.0000	100.00%	\$51,162.11	\$51,162.11	0.0000	\$0.00
5004	MISC DSCS AND ENGINEER DIRECTED WORK (SCL NETWORK)	T	1	LS	\$2,361.72	1.0000	100.00%	\$2,361.72	\$2,361.72	0.0000	\$0.00
5005	MISC DSCS AND ENGINEER DIRECTED WORK (SPU WATER)	T	1	LS	\$12,987.28	1.0000	100.00%	\$12,987.28	\$12,987.28	0.0000	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 006											
6001	TEMPORARY SIGNAL (MADISON-4TH)		1	LS	\$13,900.87	1.0000	100.00%	\$13,900.87	\$13,900.87	0.0000	\$0.00
6002	TEMPORARY SIGNAL (MADISON-5TH)		1	LS	\$18,919.91	1.0000	100.00%	\$18,919.91	\$18,919.91	0.0000	\$0.00
6003	ADDITIONAL SIGNAL SHIFTS (MADISON-4TH, MADISON-5TH)		10000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 007											
7001	DC02 MISC DESIGN CLARIFICATIONS- SIGNAL AND CONDUIT (MADISON-19TH, SPRING-7TH, SPRING-7TH, SPRING-7TH)		1	LS	\$5,150.57	1.0000	100.00%	\$5,150.57	\$5,150.57	0.0000	\$0.00
7002	DC03 MISC DESIGN CLARIFICATIONS- SIGNAL (MADISON-19TH, MADISON-19TH, MADISON-19TH)		1	LS	\$1,458.51	0.5000	50.00%	\$729.26	\$729.26	0.0000	\$0.00
7003	DC03 MISC DESIGN REVISIONS FOR SIGNAL (SPRING-7TH, SPRING-7TH, SPRING-7TH)		1	LS	\$21,735.59	1.0000	100.00%	\$21,735.59	\$21,735.59	0.0000	\$0.00
7004	DC03 MISC DESIGN REVISIONS (SCL)	T	1	LS	\$6,912.53	1.0000	100.00%	\$6,912.53	\$6,912.53	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 008											
8	TRAFFIC CONTROL PEACE OFFICERS		22	HR	\$159.00	8.00	36.36%	\$1,272.00	\$1,272.00	0.00	\$0.00
11	ENGINEER DIRECTED TEMPORARY BUSINESS AND PUBLIC ACCESS		12000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
158	TELEVISION INSPECTION		298	LF	\$5.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
8001	REPAIR 10-INCH PSS	T	1	LS	\$156,000.00	1.0000	100.00%	\$156,000.00	\$156,000.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 009											
9001	ADDITIONAL TEMPORARY SIGNAL (MADISON-E DENNY WAY)		1	LS	\$12,252.24	1.0000	100.00%	\$12,252.24	\$12,252.24	0.0000	\$0.00
9002	ADDITIONAL SIGNAL WIRING AND MATERIAL (MADISON-E DENNY WAY)		1	LS	\$8,669.99	1.0000	100.00%	\$8,669.99	\$8,669.99	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 010											
452	POLE, KCM SA-201Z/SA-201Z(c)		1	EA	\$25,017.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
437	INSTALL POLE, KCM SA-201Z/SA-201Z(c), OWNER FURNISHED		-1	EA	\$2,119.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
10001	DC05 MISC DESIGN REVISIONS AND GV AT 27TH- SPU	T	1	LS	\$5,691.29	1.0000	100.00%	\$5,691.29	\$5,691.29	0.0000	\$0.00
10002	DC05 MISC DESIGN REVISIONS- SYSTEMS		1	LS	\$10,614.53	1.0000	100.00%	\$10,614.53	\$10,614.53	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 011											
11001	REVISED OCS FOUNDATION DIAMETER TYPE SA-213H(M)		5	EA	\$19,066.00	5.00	100.00%	\$95,330.00	\$95,330.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 012											
12001	UTILITY VERIFICATION EXCAVATION, WATERMAIN	T	34	EA	\$4,200.00	39.00	114.71%	\$163,800.00	\$163,800.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 013											
13001	MISC DSCS AND ENGINEER DIRECTED WORK (GUIDEWAY)		1	LS	\$6,112.44	1.0000	100.00%	\$6,112.44	\$6,112.44	0.0000	\$0.00
13002	MISC DSCS AND ENGINEER DIRECTED WORK (SCL LIGHTING)		1	LS	\$18,294.48	1.0000	100.00%	\$18,294.48	\$18,294.48	0.0000	\$0.00
13003	MISC DSCS AND ENGINEER DIRECTED WORK (SCL NETWORK)	T	1	LS	\$18,036.29	1.0000	100.00%	\$18,036.29	\$18,036.29	0.0000	\$0.00
13004	MISC DSCS AND ENGINEER DIRECTED WORK (SITEWORK)		1	LS	\$32,094.90	1.0000	100.00%	\$32,094.90	\$32,094.90	0.0000	\$0.00
13005	MISC DSCS AND ENGINEER DIRECTED WORK (SPU DRAINAGE)		1	LS	\$44,732.49	1.0000	100.00%	\$44,732.49	\$44,732.49	0.0000	\$0.00
13006	MISC DSCS AND ENGINEER DIRECTED WORK (SPU WATER)	T	1	LS	\$10,885.54	1.0000	100.00%	\$10,885.54	\$10,885.54	0.0000	\$0.00
Change Order No. 014											
14001	ADDITIONAL TRAFFIC CONTROL PEACE OFFICERS		28000	HR	\$154.00	47103.30	168.23%	\$7,253,908.20	\$7,253,908.20	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 015											
15001	SPRING 1ST TO 3RD IMPACTS (SYSTEMS)		1	LS	\$133,993.17	1.0000	100.00%	\$133,993.17	\$133,993.17	0.0000	\$0.00
15002	SPRING 1ST TO 3RD IMPACTS (GUIDEWAY)		1	LS	\$17,596.66	1.0000	100.00%	\$17,596.66	\$17,596.66	0.0000	\$0.00
15003	SPRING 1ST TO 3RD IMPACTS (SCL NETWORK)		1	LS	\$36,336.08	1.0000	100.00%	\$36,336.08	\$36,336.08	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 016											
16001	WATER MAIN 40 LB MAGNESIUM ANODES	T	122	EA	\$260.61	122.00	100.00%	\$31,794.42	\$31,794.42	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 017											
17001	BOREN TO BOYLSTON NORTH SIDE PAVEMENT REMOVAL WEEKE		1	LS	\$40,399.63	1.0000	100.00%	\$40,399.63	\$40,399.63	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 018											
18001	DESIGN CHANGE 10 POLE 40W-286-2 FOUNDATION		1	LS	\$8,258.12	1.0000	100.00%	\$8,258.12	\$8,258.12	0.0000	\$0.00
18002	DESIGN CHANGE 11 SERVICE WIRING REVISIONS AT 1ST AVE BTW		1	LS	\$1,800.00	1.0000	100.00%	\$1,800.00	\$1,800.00	0.0000	\$0.00
18003	SUBMITTAL #374 PRIME 15C POLE FIXTURES		1	LS	\$19,650.00	1.0000	100.00%	\$19,650.00	\$19,650.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 019											
19001	LATE PAYMENT INTEREST ON PROGRESS ESTIMATE 8		1	LS	\$16,054.24	1.0000	100.00%	\$16,054.24	\$16,054.24	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 020											
20001	WORK ZONE MODIFICATION		1	LS	-\$50,000.00	1.0000	100.00%	-\$50,000.00	-\$50,000.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 021											
21001	MISC DSCS AND ENGINEER DIRECTED WORK (SPU WATER)	T	1	LS	\$90,642.77	1.0000	100.00%	\$90,642.77	\$90,642.77	0.0000	\$0.00
21002	MISC DSCS AND ENGINEER DIRECTED WORK (SITEWORK)		1	LS	\$9,161.76	1.0000	100.00%	\$9,161.76	\$9,161.76	0.0000	\$0.00
21003	MISC DSCS AND ENGINEER DIRECTED WORK (SCL STREETLIGHTING)		1	LS	\$6,000.82	1.0000	100.00%	\$6,000.82	\$6,000.82	0.0000	\$0.00
21004	MISC DSCS AND ENGINEER DIRECTED WORK (SPU DRAINAGE/WATER)		1	LS	\$4,866.56	1.0000	100.00%	\$4,866.56	\$4,866.56	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 022											
22001	GAS MAIN ONBSTRUCTION IN SEWER MH AT 18TH	T	1	LS	\$44,554.00	1.0000	100.00%	\$44,554.00	\$44,554.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 023											
19	REMOVE BRACKET ARM, ROADWAY LUMINAIRE		-1	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
28	REMOVE FOUNDATION, METAL STRAIN POLE		-1	EA	\$1,244.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
43	REMOVE POLE, METAL STRAIN		-1	EA	\$321.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
57	REMOVE SIGN, TRAFFIC		-1	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
77	REMOVE SPAN WIRE		-90	LF	\$16.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
107	MINERAL AGGREGATE, TYPE 2		-3.5	TN	\$110.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
115	ROADWAY CEM CONC, HES (24 HR), 12 IN		-15	SY	\$171.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
119	PCCP PANEL REINFORCNG		-1	EA	\$449.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
209	SIDEWALK, CEM CONC W/25% POZZOLANS		15	SY	\$81.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
228	RELOCATE SIGN, TRAFFIC		-1	EA	\$78.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
238	PAVEMENT MARKING, MMA 8 IN STRIPE		-40	LF	\$6.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
246	LUMINAIRE, LED, COLLECTOR ARTERIAL		-1	EA	\$867.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
302	SPAN WIRE		-90	EA	\$21.00	1.00	-1.11%	\$21.00	\$21.00	0.00	\$0.00
410	PEDESTAL ALUMINUM, 10 FT		-1	EA	\$3,938.00	1.00	-100.00%	\$3,938.00	\$3,938.00	0.00	\$0.00
411	PEDESTAL, ALUMINUM, 12 FT		1	EA	\$4,986.00	1.00	100.00%	\$4,986.00	\$4,986.00	0.00	\$0.00
416	PEDESTAL PUSH-BUTTON POST		1	EA	\$1,177.00	1.00	100.00%	\$1,177.00	\$1,177.00	0.00	\$0.00
428	FOUNDATION, PEDESTRIAN PUSH BUTTON POST		1	EA	\$1,498.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
443	ALADDIN BRACKET ARM ASSEMBLY, 8 FT		-1	EA	\$2,729.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
445	BRACKET ARM, 8 FT, STEEL		-1	EA	\$835.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
446	BRACKET ARM, 10 FT, STEEL		1	EA	\$963.00	1.00	100.00%	\$963.00	\$963.00	0.00	\$0.00
452	POLE, KCM SA-201Z/SA-201Z©		-1	EA	\$25,017.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
456	FOUNDATION, KCM SA-213F		-1	EA	\$7,875.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
463	CONDUIT, PVC, 2 IN		20	LF	\$15.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
464	CONDUIT, PVC, 3 IN		2	LF	\$23.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
471	TRENCHING, SCL SERVICE, CONDUIT		5	LF	\$30.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
472	TRENCHING, SDOT, CONDUIT		-6.5	LF	\$30.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
23001	DC16 3RD AND MADISON ELECTRICAL		1	LS	\$13,531.00	1.0000	100.00%	\$13,531.00	\$13,531.00	0.0000	\$0.00
23002	DC18 MADISON-8TH AND SPRING-9TH ELECTRICAL		1	LS	\$11,181.00	1.0000	100.00%	\$11,181.00	\$11,181.00	0.0000	\$0.00
23003	HOSPITAL WAY FINDING SIGNAGE- HARDWARE MATERIAL		1	LS	\$10,458.00	1.0000	100.00%	\$10,458.00	\$10,458.00	0.0000	\$0.00
23004	HOSPITAL WAY FINDING SIGNAGE- INSTALLATION		7000	FA	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 024											
24001	ADDITIONAL CONSTRUCTION SURVEYING (SITEWORK)		1	LS	\$23,089.72	1.0000	100.00%	\$23,089.72	\$23,089.72	0.0000	\$0.00
24002	ADDITIONAL CONSTRUCTION SURVEYING (GUIDEWAY)		1	LS	\$3,456.84	1.0000	100.00%	\$3,456.84	\$3,456.84	0.0000	\$0.00
24003	ADDITIONAL CONSTRUCTION SURVEYING (STATIONS)		1	LS	\$1,585.94	1.0000	100.00%	\$1,585.94	\$1,585.94	0.0000	\$0.00
24004	ADDITIONAL CONSTRUCTION SURVEYING (SYSTEMS)		1	LS	\$650.50	1.0000	100.00%	\$650.50	\$650.50	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 025											
25001	MINERAL AGGREGATE, TYPE 22 FLEXIBLE POROUS SURFACE TREATMENT		118	CY	\$141.00	128.48	108.88%	\$18,115.68	\$18,115.68	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 026											
26001	COMCAST DUCT BANK AT UNION STREET		1	LS	\$26,806.00	1.0000	100.00%	\$26,806.00	\$26,806.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 027											
27001	SCL DUCT BANK 3RD AND MADISON POTHOLING	T	1	LS	\$59,593.00	1.0000	100.00%	\$59,593.00	\$59,593.00	0.0000	\$0.00
27002	STEEL RAILS DISCOVERED IN VAULT LID 163-M351	T	1	LS	\$5,460.00	1.0000	100.00%	\$5,460.00	\$5,460.00	0.0000	\$0.00
Change Order No. 028											
597	HSFTB ENCASED DUCT BANK (2-4" PVC)		35	LF	\$349.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
28001	RFI 158 POWER UNDERGROUND AT MADISON AND 11TH	T	1	LS	\$16,718.00	1.0000	100.00%	\$16,718.00	\$16,718.00	0.0000	\$0.00
Change Order No. 029											
29001	ASSIST SPU WEEKEND WORK	T	1	LS	\$33,444.65	1.0000	100.00%	\$33,444.65	\$33,444.65	0.0000	\$0.00
Change Order No. 030											
30001	UNION STREET SCL DUCT BANK CHANGES	T	1	LS	\$88,442.00	1.0000	100.00%	\$88,442.00	\$88,442.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 031											
31001	TEMPORARY SIGNAL (MADISON-PIKE)		1	LS	\$56,579.81	1.0000	100.00%	\$56,579.81	\$56,579.81	0.0000	\$0.00
31002	TEMPORARY SIGNAL (14TH-PIKE)		1	LS	\$38,549.34	1.0000	100.00%	\$38,549.34	\$38,549.34	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 032											
32001	MISC DSCS AND ENGINEER DIRECTED WORK (SPU WATER)		1	LS	\$80,184.67	1.0000	100.00%	\$80,184.67	\$80,184.67	0.0000	\$0.00
32002	MISC DSCS AND ENGINEER DIRECTED WORK(SCL STREET)		1	LS	\$39,203.95	1.0000	100.00%	\$39,203.95	\$39,203.95	0.0000	\$0.00
32003	MISC DSCS AND ENGINEER DIRECTED WORK (SCL NETWORK)		1	LS	\$64,735.72	1.0000	100.00%	\$64,735.72	\$64,735.72	0.0000	\$0.00
32004	MISC DSCS AND ENGINEER DIRECTED WORK (GUIDEWAY)		1	LS	\$10,869.77	1.0000	100.00%	\$10,869.77	\$10,869.77	0.0000	\$0.00
32005	MISC DSCS AND ENGINEER DIRECTED WORK (SITEWORK)		1	LS	\$195,742.30	1.0000	100.00%	\$195,742.30	\$195,742.30	0.0000	\$0.00
32006	MISC DSCS AND ENGINEER DIRECTED WORK (SYSTEMS)		1	LS	\$129,267.05	1.0000	100.00%	\$129,267.05	\$129,267.05	0.0000	\$0.00
Change Order No. 033											
33001	Water Service at STA 13A 10+80	T	1	LS	\$19,433.00	1.0000	100.00%	\$19,433.00	\$19,433.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 034											
19	202256 REMOVE BRACKET ARM, ROADWAY LUMINAIRE		-1	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
39	202346 REMOVE LUMINAIRE		-1	EA	\$80.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
45	202390 REMOVE POLE, STREET LIGHT		-1	EA	\$161.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
57	202450 REMOVE SIGN, TRAFFIC		-1	EA	\$39.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
64	202655 REMOVE PEDESTRIAN SIGNAL HEAD		-1	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
218	821005 SIGN, TRAFFIC, POST MOUNTED		-1	EA	\$126.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
445	832854 BRACKET ARM, 8 FT, STEEL		-1	EA	\$835.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
446	832856 BRACKET ARM, 10 FT, STEEL		1	EA	\$963.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
451	832s11 POLE, KCM SA-201X/SA-201X(C)		-1	EA	\$18,372.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
455	832s16 FOUNDATION, KCM SA-213D		-1	EA	\$4,997.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
463	833020 CONDUIT, PVC, 2 IN		-3	LF	\$15.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
464	833030 CONDUIT, PVC, 3 IN		-127	LF	\$23.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
472	833201 TRENCHING, SDOT, CONDUIT		-4	LF	\$30.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
473	833202 TRENCHING, SCL LIGHTING, CONDUIT		-52.5	LF	\$30.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
34001	DC028 Signal and OCS Poles Spring and 3rd		1	LS	\$33,100.00	1.0000	100.00%	\$33,100.00	\$33,100.00	0.0000	\$0.00

Progress Estimate #: **48**

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 035											
35001	DC29 Water Sequesncng Stages 12 and 13	T	1	LS	\$62,758.00	1.0000	100.00%	\$62,758.00	\$62,758.00	0.0000	\$0.00
35002	Boren to Boylston North Side Pavement Removal Weekend Work		1	LS	\$912.00	1.0000	100.00%	\$912.00	\$912.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 036											
36001	Misc DSCs and Engineer Directed Work (SCL Network)	T	1	LS	\$58,782.01	1.0000	100.00%	\$58,782.01	\$58,782.01	0.0000	\$0.00
36002	Misc DSCs and Engineer Directed Work (SCL Streetlighting)		1	LS	\$67,470.69	1.0000	100.00%	\$67,470.69	\$67,470.69	0.0000	\$0.00
36003	Misc DSCs and Engineer Directed Work (Sitework)		1	LS	\$6,690.26	1.0000	100.00%	\$6,690.26	\$6,690.26	0.0000	\$0.00
36004	Misc DSCs and Engineer Directed Work (SPU Water)	T	1	LS	\$4,995.28	1.0000	100.00%	\$4,995.28	\$4,995.28	0.0000	\$0.00
36005	Misc DSCs and Engineer Directed Work (Systems)		1	LS	\$124,721.00	1.0000	100.00%	\$124,721.00	\$124,721.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 037											
37001	DC 39 Power Underground Madison 3rd and 4th Ave Additional Work	T	1	LS	\$101,733.54	1.0000	100.00%	\$101,733.54	\$101,733.54	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 038											
38001	Misc DSCs and Engineer Directed Work (Sitework)		1	LS	\$79,430.36	1.0000	100.00%	\$79,430.36	\$79,430.36	0.0000	\$0.00
38002	Misc DSCs and Engineer Directed Work (Guideway)		1	LS	\$7,909.11	1.0000	100.00%	\$7,909.11	\$7,909.11	0.0000	\$0.00
38003	Misc DSCs and Engineer Directed Work (SCL Network)	T	1	LS	\$29,048.82	1.0000	100.00%	\$29,048.82	\$29,048.82	0.0000	\$0.00
38004	Misc DSCs and Engineer Directed Work (SPU Water)	T	1	LS	\$40,370.00	1.0000	100.00%	\$40,370.00	\$40,370.00	0.0000	\$0.00
38005	Misc DSCs and Engineer Directed Work (SCL Streetlight)		1	LS	\$28,527.51	1.0000	100.00%	\$28,527.51	\$28,527.51	0.0000	\$0.00
38006	Misc DSCs and Engineer Directed Work (Systems)		1	LS	\$55,406.36	1.0000	100.00%	\$55,406.36	\$55,406.36	0.0000	\$0.00
Change Order No. 039											
39001	FM 214 Changes DSC 194 Vault at Spring and 8th	T	1	LS	\$60,988.77	1.0000	100.00%	\$60,988.77	\$60,988.77	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 040											
545	844s05		-2	EA	\$496.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
40001		T	1	LS	\$75,406.15	1.0000	100.00%	\$75,406.15	\$75,406.15	0.0000	\$0.00
40002			1	LS	\$4,203.95	1.0000	100.00%	\$4,203.95	\$4,203.95	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 041											
41001			3	EA	\$21,219.67	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
41001			1	LS	\$63,659.01	1.0000	100.00%	\$63,659.01	\$63,659.01	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 042											
42001		T	1	LS	\$34,000.00	1.0000	100.00%	\$34,000.00	\$34,000.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 043											
294	831306		-22	EA	\$1,744.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
295	831307		22	EA	\$1,391.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
43001			1	LS	\$120,333.76	1.0000	100.00%	\$120,333.76	\$120,333.76	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 044											
44001			1	LS	\$74,643.53	1.0000	100.00%	\$74,643.53	\$74,643.53	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 045											
45001			1	LS	\$182,774.37	1.0000	100.00%	\$182,774.37	\$182,774.37	0.0000	\$0.00
45002			1	LS	\$28,641.66	1.0000	100.00%	\$28,641.66	\$28,641.66	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 046											
416			3	EA	\$1,177.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
428			3	EA	\$1,498.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
444			2	EA	\$738.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
445			-3	EA	\$835.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
446			1	EA	\$963.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
462			23	LF	\$12.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **48**

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
464	Conduit PVC, 3 In		30	LF	\$23.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
472	Trenching SDOT, Conduit		36	LF	\$30.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
46001	DC 22 Signal Revisions (Madison-13th & 19th)		1	LS	\$11,192.53	1.0000	100.00%	\$11,192.53	\$11,192.53	0.0000	\$0.00
46002	DC 22 Signal Revisions (Madison-10th)		1	LS	\$4,542.35	1.0000	100.00%	\$4,542.35	\$4,542.35	0.0000	\$0.00
Change Order No. 047											
416	Pedestrian Push Button Post		1	EA	\$1,177.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
428	Foundation, Pedestrian Push Button Post		1	EA	\$1,498.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
462	Conduit PVC, 1 In		7	LF	\$12.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
472	Trenching SDOT, Conduit		7	LF	\$30.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
47001	DC 35 Additional Grounding		1	LS	\$16,916.00	1.0000	100.00%	\$16,916.00	\$16,916.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 048											
48001	DC 45 Concrete Collars and Lid Replacement at 3rd and Spring	T	1	LS	\$81,672.67	1.0000	100.00%	\$81,672.67	\$81,672.67	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 049											
49001	FM 391 and Misc. Engineer Directed Work (SCL Network)	T	1	LS	\$27,019.48	1.0000	100.00%	\$27,019.48	\$27,019.48	0.0000	\$0.00
49002	FM 353 and Misc. Engineer Directed Work (SCL Streetlighting)		1	LS	\$9,288.86	1.0000	100.00%	\$9,288.86	\$9,288.86	0.0000	\$0.00
49003	Public Trash and Material Removal at Madison and 3rd (Sitework)		1	LS	\$1,603.51	1.0000	100.00%	\$1,603.51	\$1,603.51	0.0000	\$0.00
49004	Terry to Boren Conduit Resequencing and Misc. Engineer Directed Work (SCL Streetlighting)		1	LS	\$51,955.18	1.0000	100.00%	\$51,955.18	\$51,955.18	0.0000	\$0.00
49005	FM 286, 373, and Misc. Engineer Directed Work (SPU Water)		1	LS	\$109,901.71	1.0000	100.00%	\$109,901.71	\$109,901.71	0.0000	\$0.00
49006	FM 283 KCM Conduit Repair		1	LS	\$7,322.22	1.0000	100.00%	\$7,322.22	\$7,322.22	0.0000	\$0.00
Change Order No. 050											
50001	FM 263 New Riser at 8th and Spring and Misc. Engineer Directed Work (SCL Network)	T	1	LS	\$256,183.87	1.0000	100.00%	\$256,183.87	\$256,183.87	0.0000	\$0.00
50002	FM 403 and Misc. Engineer Directed Work (SCL Madison and 11th)	T	1	LS	\$115,468.50	1.0000	100.00%	\$115,468.50	\$115,468.50	0.0000	\$0.00
50003	FM 240 and Misc. Engineer Directed Work (SCL Streetlighting)		1	LS	\$24,314.12	1.0000	100.00%	\$24,314.12	\$24,314.12	0.0000	\$0.00
50004	Existing Conduit Repairs (Sitework)		1	LS	\$10,625.92	1.0000	100.00%	\$10,625.92	\$10,625.92	0.0000	\$0.00
50005	FM 309 and Misc. Engineer Directed Work (SCL Streetlighting and Systems)		1	LS	\$95,004.33	1.0000	100.00%	\$95,004.33	\$95,004.33	0.0000	\$0.00
50006	Resequencing 11th Power Underground (SPU Water)		1	LS	\$8,795.34	1.0000	100.00%	\$8,795.34	\$8,795.34	0.0000	\$0.00
50007	FM 334 and Misc. Engineer Directed Work (Systems)		1	LS	\$85,353.60	1.0000	100.00%	\$85,353.60	\$85,353.60	0.0000	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 051											
51001	Adjust V10, V11, and Duct Banks	T	1	LS	\$134,202.48	1.0000	100.00%	\$134,202.48	\$134,202.48	0.0000	\$0.00
51002	Misc DSCs and Engineer Directed Work (SCL Network)	T	1	LS	\$280,721.38	1.0000	100.00%	\$280,721.38	\$280,721.38	0.0000	\$0.00
51003	Misc DSCs and Engineer Directed Work (PSE Coordination)		1	LS	\$33,723.20	1.0000	100.00%	\$33,723.20	\$33,723.20	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 052											
52001	DC 048 Pedestrian Signal at Madison and 12th		1	LS	\$16,433.00	1.0000	100.00%	\$16,433.00	\$16,433.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 053											
53001	DC 45 OCS Feeder Pole Foundation Repair		1	LS	\$17,949.00	1.0000	100.00%	\$17,949.00	\$17,949.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 054											
54001	Added sidewalk and work impacts between 23rd and John		1	LS	\$61,704.50	1.0000	100.00%	\$61,704.50	\$61,704.50	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 055											
55001	DC32 SCL Duct Bank Madison and 11th	T	1	LS	\$36,441.25	1.0000	100.00%	\$36,441.25	\$36,441.25	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 056											
56001	Electrolysis Test Station Box Change	T	1	LS	\$12,736.44	1.0000	100.00%	\$12,736.44	\$12,736.44	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 057											
57001	Water Main Insulating Sleeve Material	T	1	LS	\$54,536.42	1.0000	100.00%	\$54,536.42	\$54,536.42	0.0000	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 058											
58001	(Systems) Misc. Engineer Directed Work		1	LS	\$165,164.37	1.0000	100.00%	\$165,164.37	\$165,164.37	0.0000	\$0.00
58002	(SCL Lighting and Systems) Misc. Engineer Directed Work		1	LS	\$77,268.13	1.0000	100.00%	\$77,268.13	\$77,268.13	0.0000	\$0.00
58003	(KCM) RFI 185 Added Grounded Wire at Bus Shelter		1	LS	\$3,888.17	1.0000	100.00%	\$3,888.17	\$3,888.17	0.0000	\$0.00
58004	(SCL Lighting) Misc. Engineer Directed Work		1	LS	\$52,862.27	1.0000	100.00%	\$52,862.27	\$52,862.27	0.0000	\$0.00
58005	(SCL Network) Misc. Engineer Directed Work	T	1	LS	\$24,228.62	1.0000	100.00%	\$24,228.62	\$24,228.62	0.0000	\$0.00
58006	(SPU) Temporary Yard Removal of Preformed Loops		1	LS	\$7,329.94	1.0000	100.00%	\$7,329.94	\$7,329.94	0.0000	\$0.00
58007	(Verizon) Temporary Removal of Preformed Loops		1	LS	\$5,040.25	1.0000	100.00%	\$5,040.25	\$5,040.25	0.0000	\$0.00
Change Order No. 059											
59001	DC 54 Otipcom Detection at Minor and Madison		1	LS	\$7,568.31	1.0000	100.00%	\$7,568.31	\$7,568.31	0.0000	\$0.00
59002	RFI 193 Comfort Station OCC Sensor	T	1	LS	\$3,137.58	1.0000	100.00%	\$3,137.58	\$3,137.58	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 060											
60001	3rd - 4th Ave Duct Bank Concrete Obstruction and Standby Costs	T	1	LS	\$202,734.30	1.0000	100.00%	\$202,734.30	\$202,734.30	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 061											
61001	DC 45 Vault Collars 3rd and Spring Additional Work	T	1	LS	\$17,675.42	1.0000	100.00%	\$17,675.42	\$17,675.42	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 062											
62001	FM 442 Re-route Sanitary for Pole Foundation 40W-113-2		1	LS	\$117,260.75	1.0000	100.00%	\$117,260.75	\$117,260.75	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 063											
19	Remove Bracket Arm, Roadway Luminaire		1	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
24	Remove Down Guy Assembly		1	EA	\$268.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
28	Remove Foundation, Metal Strain Pole		1	EA	\$1,244.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
30	Remove Foundation, Street Light Pole		1	EA	\$725.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
64	Remove Pedestrian Signal Head		2	EA	\$54.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
246	Luminaire, LED, Collector Arterial		1	EA	\$1,198.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
290	Signal Head, Pedestrian Countdown, LED		2	EA	\$845.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **48**

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
301	Terminal Cabinet		1	EA	\$1,134.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
63001	DC 60 Added J/U Pole at Madiosn & 5th		1	LS	\$115,837.18	1.0000	100.00%	\$115,837.18	\$115,837.18	0.0000	\$0.00
Change Order No. 064											
64001	Additional Temporary Signal Head Shifts		1	LS	\$155,338.16	1.0000	100.00%	\$155,338.16	\$155,338.16	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 065											
25	Remove Electrical Vault		1	EA	\$2,867.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
464	Conduit, PVC, 3 IN		580	LF	\$23.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
471	Trenching, SCL Service, Conduit		200	LF	\$30.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
472	Trenching, SDOT, Conduit		100	LF	\$30.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
473	Trenching, SCL Lighting, Conduit		280	LF	\$30.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
481	Handhole, Type 5		1	EA	\$3,242.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
14001	Traffic Control Peace Officers		160	HR	\$154.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
65001	DC 55 Signal, ITS, and Streetlighting Revisions at Madison and 2nd		1	LS	\$197,932.99	1.0000	100.00%	\$197,932.99	\$197,932.99	0.0000	\$0.00
Change Order No. 066											
66001	(SCL Network) Spring Street Impacts	T	1	LS	\$178,667.63	1.0000	100.00%	\$178,667.63	\$178,667.63	0.0000	\$0.00
66002	(Street Lighting) Spring Street Impacts		1	LS	\$86,598.13	1.0000	100.00%	\$86,598.13	\$86,598.13	0.0000	\$0.00
66003	(Systems) Spring Street Impacts		1	LS	\$387,758.76	1.0000	100.00%	\$387,758.76	\$387,758.76	0.0000	\$0.00
66004	(Sitework) Spring Street Impacts		1	LS	\$430,857.52	1.0000	100.00%	\$430,857.52	\$430,857.52	0.0000	\$0.00
66005	(Stations) Spring Street Impacts		1	LS	\$19,834.02	1.0000	100.00%	\$19,834.02	\$19,834.02	0.0000	\$0.00
66006	(Guideway) Spring Street Impacts		1	LS	\$17,704.97	1.0000	100.00%	\$17,704.97	\$17,704.97	0.0000	\$0.00
66007	(PSE) Spring Street Impacts		1	LS	\$86,470.94	1.0000	100.00%	\$86,470.94	\$86,470.94	0.0000	\$0.00
Change Order No. 067											
14	Remove Pavement		58	SY	\$53.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
71	Sawcut Rigid Pavement, Full Depth		20	LF	\$5.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
107	Mineral Aggregate, Type 2		18	TN	\$110.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
111	Surface Prep, Plane Bituminous Pavement		-58	SY	\$6.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
116	Roadway Cem Conc Base, Variable Mixes, 10 IN		58	SY	\$117.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
67001	4" and 8" Paint/Thermoplastic Removal		5000	LF	\$3.92	10583.20	211.66%	\$41,486.14	\$41,486.14	0.00	\$0.00
67002	Colored Marking Removal		1400	SF	\$8.40	816.00	58.29%	\$6,854.40	\$6,854.40	0.00	\$0.00
67003	Plastic Legend Symbol Removal		20	EA	\$95.20	33.00	165.00%	\$3,141.60	\$3,141.60	0.00	\$0.00
Change Order No. 068											

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
68001	(SCL Network) Misc. Engineer Directed Work	T	1	LS	\$10,529.90	1.0000	100.00%	\$10,529.90	\$10,529.90	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 069											
69001	Additional Water Main Parts	T	1	LS	\$184,719.80	1.0000	100.00%	\$184,719.80	\$184,719.80	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 070											
70001	Systems - Misc. Engineer Directed work		1	LS	\$110,167.43	1.0000	100.00%	\$110,167.43	\$110,167.43	0.0000	\$0.00
70002	SCL Network - Misc. Engineer Directed work	T	1	LS	\$53,092.09	1.0000	100.00%	\$53,092.09	\$53,092.09	0.0000	\$0.00
70003	SCL Lighting - Misc. Engineer Directed work		1	LS	\$49,178.05	1.0000	100.00%	\$49,178.05	\$49,178.05	0.0000	\$0.00
70004	SCL Lighting/Systems - Misc. Engineer Directed work		1	LS	\$44,490.91	1.0000	100.00%	\$44,490.91	\$44,490.91	0.0000	\$0.00
70005	KCM - Misc. Engineer Directed work		1	LS	\$3,350.59	1.0000	100.00%	\$3,350.59	\$3,350.59	0.0000	\$0.00
70006	Guideway - Misc. Engineer Directed work		1	LS	\$6,494.53	1.0000	100.00%	\$6,494.53	\$6,494.53	0.0000	\$0.00
70007	Sitework - Misc. Engineer Directed work		1	LS	\$6,033.85	1.0000	100.00%	\$6,033.85	\$6,033.85	0.0000	\$0.00
Change Order No. 071											
71001	FM 602 SCL Vault Work at 5th and 6th on Spring	T	1	LS	\$52,375.57	1.0000	100.00%	\$52,375.57	\$52,375.57	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 072											
72001	Sitework - Misc DSC and FM Invoices		1	LS	\$26,081.30	1.0000	100.00%	\$26,081.30	\$26,081.30	0.0000	\$0.00
72002	Stations - Misc. DSC and FM Invoices		1	LS	\$4,401.78	1.0000	100.00%	\$4,401.78	\$4,401.78	0.0000	\$0.00
72003	Systems - Misc. DSC and FM Invoices		1	LS	\$133,477.29	1.0000	100.00%	\$133,477.29	\$133,477.29	0.0000	\$0.00
72004	Guideway - Misc. DSC and FM Invoices		1	LS	\$4,464.82	1.0000	100.00%	\$4,464.82	\$4,464.82	0.0000	\$0.00
72005	SCL Streetlighting - Misc. DSC and FM Invoices		1	LS	\$58,158.67	1.0000	100.00%	\$58,158.67	\$58,158.67	0.0000	\$0.00
72006	SCL Network - Misc. DSC and FM Invoices	T	1	LS	\$5,808.47	1.0000	100.00%	\$5,808.47	\$5,808.47	0.0000	\$0.00
72007	SCL Madison and 11th - Misc. DSC and FM Invoices	T	1	LS	\$2,385.60	1.0000	100.00%	\$2,385.60	\$2,385.60	0.0000	\$0.00
72008	SPU Water - Misc. DSC and FM Invoices	T	1	LS	\$88,024.56	1.0000	100.00%	\$88,024.56	\$88,024.56	0.0000	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 073											
73001	Pole Procurement Delay		1	LS	\$1,811,288.00	1.0000	100.00%	\$1,811,288.00	\$1,811,288.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 074											
74001	SCL Network - Misc. Engineer Directed Work	T	1	LS	\$82,162.07	1.0000	100.00%	\$82,162.07	\$82,162.07	0.0000	\$0.00
74002	Systems - Misc. Engineer Directed Work		1	LS	\$30,831.82	1.0000	100.00%	\$30,831.82	\$30,831.82	0.0000	\$0.00
74003	SCL Lighting/Systems - Misc. Engineer Directed Work		1	LS	\$20,940.08	1.0000	100.00%	\$20,940.08	\$20,940.08	0.0000	\$0.00
74004	SCL Lighting - Misc. Engineer Directed Work		1	LS	\$18,921.87	1.0000	100.00%	\$18,921.87	\$18,921.87	0.0000	\$0.00
74005	Sitework - Misc. Engineer Directed Work		1	LS	\$4,715.51	1.0000	100.00%	\$4,715.51	\$4,715.51	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 075											
75001	Systems - Misc. Engineer Directed Work		1	LS	\$73,402.78	1.0000	100.00%	\$73,402.78	\$73,402.78	0.0000	\$0.00
75002	SCL Lighting/Systems - Misc. Engineer Directed Work		1	LS	\$47,006.32	1.0000	100.00%	\$47,006.32	\$47,006.32	0.0000	\$0.00
75003	Sitework - Misc. Engineer Directed Work		1	LS	\$27,182.46	1.0000	100.00%	\$27,182.46	\$27,182.46	0.0000	\$0.00
75004	SCL Lighting - Misc. Engineer Directed Work		1	LS	\$17,380.54	1.0000	100.00%	\$17,380.54	\$17,380.54	0.0000	\$0.00
75005	SDOT Signals Madison & 11th - Misc. Engineer Directed Work		1	LS	\$3,663.35	1.0000	100.00%	\$3,663.35	\$3,663.35	0.0000	\$0.00
75006	PSE - Misc. Engineer Directed Work		1	LS	\$1,208.06	1.0000	100.00%	\$1,208.06	\$1,208.06	0.0000	\$0.00
Change Order No. 076											
12	Clearing & Grubbing		395	SF	\$1.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
61	Remove Tree		9	EA	\$2,644.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
99	Common Excavation		29	CY	\$66.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
185	Shrub, Deciduous, 5 Gal		17	EA	\$48.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
190	Mulch, Bark		7	CY	\$118.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
193	Flexible Porous Surface Treatment		190	SF	\$22.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
25001	Mineral Aggregate, Type 22 Flexible Porous Surface Treatment		4	CY	\$141.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
76001	DC 074 Tree Deciduous, 1-3/4 IN to 2 IN Cal		19	EA	\$868.88	27.00	142.11%	\$23,459.76	\$23,459.76	0.00	\$0.00
76002	DC 074 Landscape Establishment		1	LS	\$4,620.00	0.2000	20.00%	\$924.00	\$924.00	0.0000	\$0.00
76003	DC 074 Additional Site Preparation		1	LS	\$7,402.30	1.0000	100.00%	\$7,402.30	\$7,402.30	0.0000	\$0.00
Change Order No. 077											
77001	Shelter Downspout and Lean Rail Changes		1	LS	\$26,657.22	1.0000	100.00%	\$26,657.22	\$26,657.22	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 078											

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
82	Salvage, Store, and Reinstall Brick Pavers		-43	SY	\$154.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
13	Remove Cement Concrete Sidewalk		88	SY	\$36.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
209	Sidewalk, Cem Conc w/25% Pozzolans		88	SY	\$81.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
78001	DC 059 Furnish and Install Brick Sidewalk Pavers		100000	FA	\$1.00	233015.58	233.02%	\$233,015.58	\$233,015.58	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Change Order No. 079

79001	Systems - Misc DSCs and Engineer Directed Work		1	LS	\$16,474.81	1.0000	100.00%	\$16,474.81	\$16,474.81	0.0000	\$0.00
79002	SCL Street Lighting - Misc DSCs and Engineer Directed Work		1	LS	\$10,484.05	1.0000	100.00%	\$10,484.05	\$10,484.05	0.0000	\$0.00
79003	Systems and Street Lighting - Misc DSCs and Engineer Directed Work		1	LS	\$46,047.45	1.0000	100.00%	\$46,047.45	\$46,047.45	0.0000	\$0.00
79004	SCL Network - Misc DSCs and Engineer Directed Work		1	LS	\$19,572.91	1.0000	100.00%	\$19,572.91	\$19,572.91	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Change Order No. 080

80001	Anchor Pull Testing		1	LS	\$12,438.08	1.0000	100.00%	\$12,438.08	\$12,438.08	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Change Order No. 081

81001	Systems - Misc. Engineer Directed Work		1	LS	\$70,078.13	1.0000	100.00%	\$70,078.13	\$70,078.13	0.0000	\$0.00
81002	SCL Lighting/Systems - Misc. Engineer Directed Work		1	LS	\$17,694.80	1.0000	100.00%	\$17,694.80	\$17,694.80	0.0000	\$0.00
81003	SCL Lighting - Misc. Engineer Directed Work		1	LS	\$21,174.55	1.0000	100.00%	\$21,174.55	\$21,174.55	0.0000	\$0.00
81004	SCL Network - Misc. Engineer Directed Work		1	LS	\$6,159.24	1.0000	100.00%	\$6,159.24	\$6,159.24	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Change Order No. 082

82001	Project Delays from 2023		1	LS	\$864,833.10	1.0000	100.00%	\$864,833.10	\$864,833.10	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Change Order No. 083

83001	Steel Pipe Rail at Madison and 28th		1	LS	\$10,679.58	1.0000	100.00%	\$10,679.58	\$10,679.58	0.0000	\$0.00
-------	-------------------------------------	--	---	----	-------------	--------	---------	-------------	-------------	--------	--------

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 084											
294	Detector Loop, 6 Ft Dia.		-7	EA	\$1,744.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
479	Handhole, Type 2		1	EA	\$1,594.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
84001	DC 79 Video Detection at Madison and 28th		1	LS	\$24,281.77	1.0000	100.00%	\$24,281.77	\$24,281.77	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 085											
85001	Minor to Broadway Impacts (Sitework)		1	LS	\$183,793.85	1.0000	100.00%	\$183,793.85	\$183,793.85	0.0000	\$0.00
85002	Minor to Broadway Impacts (Systems)		1	LS	\$68,782.56	1.0000	100.00%	\$68,782.56	\$68,782.56	0.0000	\$0.00
85003	Minor to Broadway Impacts (Guideway)		1	LS	\$37,196.01	1.0000	100.00%	\$37,196.01	\$37,196.01	0.0000	\$0.00
85004	Minor to Broadway Impacts (Streetlighting)		1	LS	\$61,559.53	1.0000	100.00%	\$61,559.53	\$61,559.53	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 086											
86001	Terry to Minor on Madison, and Madison to Spring on Boren Impacts (Site)		1	LS	\$191,791.50	1.0000	100.00%	\$191,791.50	\$191,791.50	0.0000	\$0.00
86002	Terry to Minor on Madison, and Madison to Spring on Boren Impacts (Sys)		1	LS	\$258,256.09	1.0000	100.00%	\$258,256.09	\$258,256.09	0.0000	\$0.00
86003	Terry to Minor on Madison, and Madison to Spring on Boren Impacts (SCL)		1	LS	\$84,419.15	1.0000	100.00%	\$84,419.15	\$84,419.15	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 087											
488	Conduit Encasement System		-458	LF	\$134.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
87001	Controlled Density Fill (Systems)		1	LS	\$73,967.69	1.0000	100.00%	\$73,967.69	\$73,967.69	0.0000	\$0.00
87002	Controlled Density Fill (Stations)		1	LS	\$12,466.47	1.0000	100.00%	\$12,466.47	\$12,466.47	0.0000	\$0.00
87003	Controlled Density Fill (Guideway)		1	LS	\$8,310.98	1.0000	100.00%	\$8,310.98	\$8,310.98	0.0000	\$0.00
87004	Controlled Density Fill (Street Lighting)		1	LS	\$2,770.33	1.0000	100.00%	\$2,770.33	\$2,770.33	0.0000	\$0.00
87005	Controlled Density Fill (10th and Signal)		1	LS	\$692.58	1.0000	100.00%	\$692.58	\$692.58	0.0000	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 088											
88001	SCL Lighting/Systems - Misc. DSCs and Engineer Directed Work		1	LS	\$64,917.13	1.0000	100.00%	\$64,917.13	\$64,917.13	0.0000	\$0.00
88002	Systems - Misc. DSCs and Engineer Directed Work		1	LS	\$43,421.68	1.0000	100.00%	\$43,421.68	\$43,421.68	0.0000	\$0.00
88003	Sitework - Misc. DSCs and Engineer Directed Work		1	LS	\$14,225.34	1.0000	100.00%	\$14,225.34	\$14,225.34	0.0000	\$0.00
88004	SCL Lighting - Misc. DSCs and Engineer Directed Work		1	LS	\$5,733.67	1.0000	100.00%	\$5,733.67	\$5,733.67	0.0000	\$0.00
88005	SCL Network - Misc. DSCs and Engineer Directed Work		1	LS	\$12,610.59	1.0000	100.00%	\$12,610.59	\$12,610.59	0.0000	\$0.00
88006	Stations - Misc. DSCs and Engineer Directed Work		1	LS	\$776.39	1.0000	100.00%	\$776.39	\$776.39	0.0000	\$0.00
Change Order No. 089											
89001	Madison 3rd to 6th Impacts (Sitework)		1	LS	\$239,025.65	1.0000	100.00%	\$239,025.65	\$239,025.65	0.0000	\$0.00
89002	Madison 3rd to 6th Impacts (Systems)		1	LS	\$172,151.13	1.0000	100.00%	\$172,151.13	\$172,151.13	0.0000	\$0.00
89003	Madison 3rd to 6th Impacts (Guideway)		1	LS	\$22,224.73	1.0000	100.00%	\$22,224.73	\$22,224.73	0.0000	\$0.00
89004	Madison 3rd to 6th Impacts (Streetlight)		1	LS	\$36,128.09	1.0000	100.00%	\$36,128.09	\$36,128.09	0.0000	\$0.00
89005	Madison 3rd to 6th Impacts (SCL Network)	T	1	LS	\$111,123.65	1.0000	100.00%	\$111,123.65	\$111,123.65	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 090											
90001	7th to Terry on Madison Impacts (Sitework)		1	LS	\$205,332.91	1.0000	100.00%	\$205,332.91	\$205,332.91	0.0000	\$0.00
90002	7th to Terry on Madison Impacts (Systems)		1	LS	\$259,553.93	1.0000	100.00%	\$259,553.93	\$259,553.93	0.0000	\$0.00
90003	7th to Terry on Madison Impacts (SPU)	T	1	LS	\$15,986.57	1.0000	100.00%	\$15,986.57	\$15,986.57	0.0000	\$0.00
90004	7th to Terry on Madison Impacts (SCL)		1	LS	\$76,018.19	1.0000	100.00%	\$76,018.19	\$76,018.19	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 091											
91001	Cut, Cap, Connect, and Support SPU Claims		1	LS	\$377,000.00	1.0000	100.00%	\$377,000.00	\$377,000.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 092											
92001	Colored Sidewalk at 6th Ave and 19th Ave		1	LS	\$2,691.30	1.0000	100.00%	\$2,691.30	\$2,691.30	0.0000	\$0.00
92002	DC 78 I-5 Overpass Planters		1	FA	\$40,000.00	0.72	71.79%	\$28,717.56	\$28,717.56	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 093											
93001	(Systems) Misc Engineer Directed Work		1	LS	\$54,081.30	1.0000	100.00%	\$54,081.30	\$54,081.30	0.0000	\$0.00
93002	(SCL Street Lighting) Misc Engineer Directed Work		1	LS	\$9,536.15	1.0000	100.00%	\$9,536.15	\$9,536.15	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 094											
94001	20th to 23rd on Madison Impacts (Guideway)		1	LS	\$97,375.81	1.0000	100.00%	\$97,375.81	\$97,375.81	0.0000	\$0.00
94002	20th to 23rd on Madison Impacts (Systems)		1	LS	\$92,872.53	1.0000	100.00%	\$92,872.53	\$92,872.53	0.0000	\$0.00
94003	20th to 23rd on Madison Impacts (SPU DWW)		1	LS	\$13,493.09	1.0000	100.00%	\$13,493.09	\$13,493.09	0.0000	\$0.00
94004	20th to 23rd on Madison Impacts (SPU Water)	T	1	LS	\$28,708.00	1.0000	100.00%	\$28,708.00	\$28,708.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 095											
95001	Madison 3rd to 6th Impacts (Sitework)		1	LS	\$5,514.09	1.0000	100.00%	\$5,514.09	\$5,514.09	0.0000	\$0.00
95002	Madison 3rd to 6th Impacts (SPU DWW)		1	LS	\$11,124.48	1.0000	100.00%	\$11,124.48	\$11,124.48	0.0000	\$0.00
95003	Madison 3rd to 6th Impacts (SPU Water)	T	1	LS	\$9,104.70	1.0000	100.00%	\$9,104.70	\$9,104.70	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 096											
96001	Madison 11th - 12th and Union Impacts (Sitework)		1	LS	\$58,010.06	1.0000	100.00%	\$58,010.06	\$58,010.06	0.0000	\$0.00
96002	Madison 11th - 12th and Union Impacts (Systems)		1	LS	\$95,447.08	1.0000	100.00%	\$95,447.08	\$95,447.08	0.0000	\$0.00
96003	Madison 11th - 12th and Union Impacts (Guideway)		1	LS	\$12,343.87	1.0000	100.00%	\$12,343.87	\$12,343.87	0.0000	\$0.00
96004	Madison 11th - 12th and Union Impacts (Streetlighting)		1	LS	\$91,332.46	1.0000	100.00%	\$91,332.46	\$91,332.46	0.0000	\$0.00
96005	Madison 11th - 12th and Union Impacts (SPU Water)	T	1	LS	\$152,358.93	1.0000	100.00%	\$152,358.93	\$152,358.93	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 097											
97001	DC 88 - Tunnel at 10th and Madison (Madison & 10th PMP)		1	FA	\$100,000.00	1.57	157.04%	\$157,036.26	\$91,643.68	0.65	\$65,392.58

Progress Estimate #: **48**

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
97002	DC 88 - Tunnel at 10th and Madison (KC OCS Pole Foundation)		1	FA	\$100,000.00	1.19	118.82%	\$118,823.30	\$64,397.56	0.54	\$54,425.74
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Change Order No. 098

98001	Madison 18th to 19th Impacts (Sitework)		1	LS	\$104,117.79	1.0000	100.00%	\$104,117.79	\$104,117.79	0.0000	\$0.00
98002	Madison 18th to 19th Impacts (Systems)		1	LS	\$21,683.60	1.0000	100.00%	\$21,683.60	\$21,683.60	0.0000	\$0.00
98003	Madison 18th to 19th Impacts (SCL Streetlighting)		1	LS	\$21,683.60	1.0000	100.00%	\$21,683.60	\$21,683.60	0.0000	\$0.00
98004	Madison 18th to 19th Impacts (SCL Network)	T	1	LS	\$36,139.32	1.0000	100.00%	\$36,139.32	\$36,139.32	0.0000	\$0.00
98005	Madison 18th to 19th Impacts (SPU DWW)		1	LS	\$1,806.92	1.0000	100.00%	\$1,806.92	\$1,806.92	0.0000	\$0.00
98006	Madison 18th to 19th Impacts (SPU Water)	T	1	LS	\$11,713.26	1.0000	100.00%	\$11,713.26	\$11,713.26	0.0000	\$0.00

Change Order No. 099

99001	Art Foundation additional Concrete, CDF, and Plaza Coloring		40000	FA	\$1.00	32420.73	81.05%	\$32,420.73	\$32,420.73	0.00	\$0.00
99002	Minor Field Changes aftr Substantial Completion		60000	FA	\$1.00	73324.13	122.21%	\$73,324.13	\$71,510.93	1813.20	\$1,813.20
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Change Order No. 100

100001	15th to 18th on Madison Impacts (Guideway)		1	LS	\$67,077.68	1.0000	100.00%	\$67,077.68	\$67,077.68	0.0000	\$0.00
100002	15th to 18th on Madison Impacts (Sitework)		1	LS	\$35,535.76	1.0000	100.00%	\$35,535.76	\$35,535.76	0.0000	\$0.00
100003	15th to 18th on Madison Impacts (Systems)		1	LS	\$206,469.47	1.0000	100.00%	\$206,469.47	\$206,469.47	0.0000	\$0.00
100004	15th to 18th on Madison Impacts (SCL Lighting)		1	LS	\$45,516.77	1.0000	100.00%	\$45,516.77	\$45,516.77	0.0000	\$0.00
100005	15th to 18th on Madison Impacts (Stations)		1	LS	\$105,078.39	1.0000	100.00%	\$105,078.39	\$105,078.39	0.0000	\$0.00
100006	15th to 18th on Madison Impacts (PSE)		1	LS	\$32,945.37	1.0000	100.00%	\$32,945.37	\$32,945.37	0.0000	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 101											
101001	Shelter Glass Deletion		1	LS	-\$63,084.00	1.0000	100.00%	-\$63,084.00	-\$63,084.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 102											
102001	Madison Broadway to 11th Impacts (Sitework)		1	LS	\$380,639.46	1.0000	100.00%	\$380,639.46	\$380,639.46	0.0000	\$0.00
102002	Madison Broadway to 11th Impacts (Systems)		1	LS	\$90,137.98	1.0000	100.00%	\$90,137.98	\$90,137.98	0.0000	\$0.00
102003	Madison Broadway to 11th Impacts (Guideway)		1	LS	\$4,917.84	1.0000	100.00%	\$4,917.84	\$4,917.84	0.0000	\$0.00
102004	Madison Broadway to 11th Impacts (Streetlighting)		1	LS	\$102,502.73	1.0000	100.00%	\$102,502.73	\$102,502.73	0.0000	\$0.00
102005	Madison Broadway to 11th Impacts (Verizon)		1	LS	\$17,748.00	1.0000	100.00%	\$17,748.00	\$17,748.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 103											
103001	Settlement for SL 079, 081, 085 (Sitework)		1	LS	\$83,129.67	1.0000	100.00%	\$83,129.67	\$83,129.67	0.0000	\$0.00
103002	Settlement for SL 079, 081, 085 (Systems)		1	LS	\$68,033.76	1.0000	100.00%	\$68,033.76	\$68,033.76	0.0000	\$0.00
103003	Settlement for SL 079, 081, 085 (Guideway)		1	LS	\$3,334.96	1.0000	100.00%	\$3,334.96	\$3,334.96	0.0000	\$0.00
103004	Settlement for SL 079, 081, 085 (Street Lighting)		1	LS	\$20,082.00	1.0000	100.00%	\$20,082.00	\$20,082.00	0.0000	\$0.00
103005	Settlement for SL 079, 081, 085 (SCL Network)		1	LS	\$24,566.74	1.0000	100.00%	\$24,566.74	\$24,566.74	0.0000	\$0.00
103006	Settlement for SL 079, 081, 085 (SPU DWW)		1	LS	\$1,940.44	1.0000	100.00%	\$1,940.44	\$1,940.44	0.0000	\$0.00
103007	Settlement for SL 079, 081, 085 (SPU Water)		1	LS	\$5,912.43	1.0000	100.00%	\$5,912.43	\$5,912.43	0.0000	\$0.00
Change Order No. 104											
104001	Shelter Fabrication Credit		1	LS	-\$22,500.00	1.0000	100.00%	-\$22,500.00	-\$22,500.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

Progress Estimate #: **48**

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 105											
105001	23rd to 26th on Madison Impacts (Guideway)		1	LS	\$88,031.79	1.0000	100.00%	\$88,031.79	\$88,031.79	0.0000	\$0.00
105002	23rd to 26th on Madison Impacts (Sitework)		1	LS	\$45,462.46	1.0000	100.00%	\$45,462.46	\$45,462.46	0.0000	\$0.00
105003	23rd to 26th on Madison Impacts (Systems)		1	LS	\$159,843.13	1.0000	100.00%	\$159,843.13	\$159,843.13	0.0000	\$0.00
105004	23rd to 26th on Madison Impacts (SCL Lighting)		1	LS	\$42,975.47	1.0000	100.00%	\$42,975.47	\$42,975.47	0.0000	\$0.00
105005	23rd to 26th on Madison Impacts (Stations)		1	LS	\$9,550.10	1.0000	100.00%	\$9,550.10	\$9,550.10	0.0000	\$0.00
105006	23rd to 26th on Madison Impacts (PSE)		1	LS	\$20,335.72	1.0000	100.00%	\$20,335.72	\$20,335.72	0.0000	\$0.00
105007	23rd to 26th on Madison Impacts (SPU)	T	1	LS	\$36,268.03	1.0000	100.00%	\$36,268.03	\$36,268.03	0.0000	\$0.00
Change Order No. 106											
106001	Madison 1st to 3rd Impacts (Sitework)		1	LS	\$289,882.29	1.0000	100.00%	\$289,882.29	\$289,882.29	0.0000	\$0.00
106002	Madison 1st to 3rd Impacts (Systems)		1	LS	\$279,721.69	1.0000	100.00%	\$279,721.69	\$279,721.69	0.0000	\$0.00
106003	Madison 1st to 3rd Impacts (Guideway)		1	LS	\$38,769.42	1.0000	100.00%	\$38,769.42	\$38,769.42	0.0000	\$0.00
106004	Madison 1st to 3rd Impacts (Streetlighting)		1	LS	\$76,740.57	1.0000	100.00%	\$76,740.57	\$76,740.57	0.0000	\$0.00
106005	Madison 1st to 3rd Impacts (SCL Network)	T	1	LS	\$87,553.00	1.0000	100.00%	\$87,553.00	\$87,553.00	0.0000	\$0.00
106006	Madison 1st to 3rd Impacts (PSE)		1	LS	\$8,470.13	1.0000	100.00%	\$8,470.13	\$8,470.13	0.0000	\$0.00
Change Order No. 107											
107001	9th Ave Madison to Spring Impacts (Sitework)		1	LS	\$168,356.67	1.0000	100.00%	\$168,356.67	\$168,356.67	0.0000	\$0.00
107002	9th Ave Madison to Spring Impacts (Systems)		1	LS	\$141,615.87	1.0000	100.00%	\$141,615.87	\$141,615.87	0.0000	\$0.00
107003	9th Ave Madison to Spring Impacts (SCL Streetlighting)		1	LS	\$72,214.11	1.0000	100.00%	\$72,214.11	\$72,214.11	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 108											
108001	26th to MLK on Madison Impacts (Guideway)		1	LS	\$30,993.96	1.0000	100.00%	\$30,993.96	\$30,993.96	0.0000	\$0.00
108002	26th to MLK on Madison Impacts (Sitework)		1	LS	\$29,368.51	1.0000	100.00%	\$29,368.51	\$29,368.51	0.0000	\$0.00
108003	26th to MLK on Madison Impacts (Systems)		1	LS	\$118,115.44	1.0000	100.00%	\$118,115.44	\$118,115.44	0.0000	\$0.00
108004	26th to MLK on Madison Impacts (SCL Lighting)		1	LS	\$20,701.48	1.0000	100.00%	\$20,701.48	\$20,701.48	0.0000	\$0.00
108005	26th to MLK on Madison Impacts (Stations)		1	LS	\$61,925.71	1.0000	100.00%	\$61,925.71	\$61,925.71	0.0000	\$0.00
108006	26th to MLK on Madison Impacts (SPU)	T	1	LS	\$9,319.32	1.0000	100.00%	\$9,319.32	\$9,319.32	0.0000	\$0.00

Progress Estimate #: 48

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
Change Order No. 109											
109001	Settlement of Claim for Remaining Assist SPU Payment		1	LS	\$105,000.00	1.0000	100.00%	\$105,000.00	\$105,000.00	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 110											
110001	Madison to Harrison on Martin Luther King Jr. Way Impacts (Guideway)		1	LS	\$21,203.95	1.0000	100.00%	\$21,203.95	\$21,203.95	0.0000	\$0.00
110002	Madison to Harrison on Martin Luther King Jr. Way Impacts (Sitework)		1	LS	\$49,150.60	1.0000	100.00%	\$49,150.60	\$49,150.60	0.0000	\$0.00
110003	Madison to Harrison on Martin Luther King Jr. Way Impacts (Systems)		1	LS	\$78,668.72	1.0000	100.00%	\$78,668.72	\$78,668.72	0.0000	\$0.00
110004	Madison to Harrison on Martin Luther King Jr. Way Impacts (SCL Lighting)		1	LS	\$23,282.49	1.0000	100.00%	\$23,282.49	\$23,282.49	0.0000	\$0.00
110005	Madison to Harrison on Martin Luther King Jr. Way Impacts (SPU Water)		1	LS	\$6,790.70	1.0000	100.00%	\$6,790.70	\$6,790.70	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 111											
410	Pedestal, Aluminum, 10 FT			EA	\$3,938.00	0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
111001	Sundancer Ped Pole Install 10th and Madison			LS	\$5,316.49	1.0000	0.00%	\$5,316.49	\$5,316.49	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 112											
112001	Sundancer Impacts from DSCs			LS	\$182,766.99	1.0000	0.00%	\$182,766.99	\$182,766.99	0.0000	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
Change Order No. 113											
113001	Madison 19th to 20th Impacts (Sitework)			LS	\$44,336.46	1.0000	0.00%	\$44,336.46	\$0.00	1.0000	\$44,336.46
113002	Madison 19th to 20th Impacts (Systems)			LS	\$39,621.16	1.0000	0.00%	\$39,621.16	\$0.00	1.0000	\$39,621.16
113003	Madison 19th to 20th Impacts (Guideway)			LS	\$11,528.34	1.0000	0.00%	\$11,528.34	\$0.00	1.0000	\$11,528.34
113004	Madison 19th to 20th Impacts (SPU Water)	T		LS	\$13,780.30	1.0000	0.00%	\$13,780.30	\$0.00	1.0000	\$13,780.30

Progress Estimate #: **48**

Cutoff Date: 7/30/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

Progress Estimate Detail

All Funding Sources

Contract Name:	Madison Street Bus Rapid Transit
Contractor:	Jansen Inc.

Contract Summary

Original Contract Amount:	\$75,629,154.05
Notice to Proceed Date:	10/18/2021
Contract (Working) Days:	600
Sales Tax Rate:	10.35%

Item No.	Description	Taxable	Estimate Quantity	Units	Unit Price	Quantity to Date	Percent Complete	Total Amount to Date	Previous Amount	Quantity this Estimate	Amount Due this Estimate
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00
						0.00	0.00%	\$0.00	\$0.00	0.00	\$0.00

SUBTOTAL: Change Orders	\$29,744,393.42	\$29,513,495.64		\$230,897.78
SALES TAX: Change Orders	\$459,597.84	\$458,171.58		\$1,426.26
Retainage: Change Orders	\$0.00	\$0.00		\$0.00
Net Payment: Change Orders	\$30,203,991.26	\$29,971,667.22		\$232,324.04

SUBTOTAL: Base Bid + Change Order(s)	\$117,337,844.51	\$116,933,806.38		\$404,038.13
SALES TAX: Base Bid + Change Order(s)	\$1,111,614.56	\$1,110,188.30		\$1,426.26
Retainage: Base Bid + Change Orders	\$0.00	\$0.00		\$0.00
Materials on Hand	\$0.00	\$0.00		\$0.00
Net Payment: Base Bid + Change Order(s)	\$118,449,459.07	\$118,043,994.68		\$405,464.39

SUBTOTAL: Base Bid + Additive + Change Order(s)	\$119,009,322.73	\$118,595,817.50		\$413,505.23
SALES TAX: Base Bid + Additive + Change Order(s)	\$1,183,067.25	\$1,181,640.99		\$1,426.26
Retainage: Base Bid + Additive + Change Orders	\$0.00	\$0.00		\$0.00
Materials on Hand	\$0.00	\$0.00		\$0.00
Net Payment: Base Bid + Additive + Change Order(s)	\$120,192,389.98	\$119,777,458.49		\$414,931.49