

**Progress Estimate #: 49**

Cutoff Date: 9/15/2025  
PW #: 2019-069  
PO #: PW#2019-069  
Fed Aid #: D2021-SMST001

|                          |                                         |                                   |                   |
|--------------------------|-----------------------------------------|-----------------------------------|-------------------|
| Contract Name:           | <b>Madison Street Bus Rapid Transit</b> |                                   |                   |
| Contractor:              | <b>Jansen Inc.</b>                      |                                   |                   |
| Awarded Contract Amount: | <b>\$75,629,154.05</b>                  | Notice to Proceed Date:           | <b>10/18/2021</b> |
| Pay Period:              | <b>8/16/2025</b> to <b>9/15/2025</b>    | Contract Duration / Working Days: | <b>600</b>        |

Comments: Bond in lieu of retainage

No Contract work performed 7/31/25 to 8/15/25

'Sales Tax @10.35% starting 4/1/24 with PE 31

|                              | Total Amount to Date    | Previous Amount         | Amount This Progress Estimate |
|------------------------------|-------------------------|-------------------------|-------------------------------|
| Contract Bid Item Work       | \$89,277,836.50         | \$89,264,929.31         | \$12,907.19                   |
| Change Order Work            | \$30,544,932.52         | \$29,744,393.42         | \$800,539.10                  |
| Materials on Hand            | \$0.00                  | \$0.00                  | \$0.00                        |
| Sales Tax @ 10.35%           | \$1,192,485.28          | \$1,183,067.25          | \$9,418.03                    |
| Less Retainage @ 0.00%       | \$0.00                  | \$0.00                  | \$0.00                        |
| Misc. Deductions/Additions   | \$0.00                  | \$0.00                  | \$0.00                        |
| <b>Payment to Contractor</b> | <b>\$121,015,254.30</b> | <b>\$120,192,389.98</b> | <b>\$822,864.32</b>           |

Contractor accepts this payment in accordance with  
City of Seattle Standard Specification 1-09.09.

**UNILATERAL**

Jansen Inc.

Date

Prepared by: Chauntelle De Blois  
Chauntelle De Blois (09/23/2025 15:33:50 PDT)

Date: 09/23/2025

SDOT Office Engineer: Chauntelle DeBlois

Reviewed by: Silvia Manescu  
Silvia Manescu (09/23/2025 15:26:12 PDT)

Date: 09/23/2025

SDOT Office Engineering Supervisor: Silvia Manescu

Reviewed by: Trevor Rose  
Trevor Rose (09/24/2025 06:28:34 PDT)

Date: 09/24/2025

SDOT Resident Engineer: Trevor Rose

Approved by: Chris Eilerman

Date: 09/23/2025

SDOT Project Manager: Chris Eilerman

cc: Contractor: Jansen Inc. (pdf)  
SDOT Construction Engineer: Jesse Lopez (pdf)  
SDOT Resident Engineer: Trevor Rose (pdf)  
SDOT Project Manager: Chris Eilerman (pdf)

SDOT Accounts Payable: Shine Vang (pdf)  
SDOT Finance Analyst: Lucas Fletcher (pdf)  
CPCS: Judy Keefe / Gina Owens / Evanne Vaivadas (pdf)  
SDOT Office Engineer Project Files (hardcopy & pdf)

# City Purchasing and Contracting Services

## Construction Contracting

### PUBLIC WORKS PREVAILING WAGE CERTIFICATION & SUBCONTRACTOR LIST

Project: Madison Street Bus Rapid Transit

PW#: 2019-069 Contractor Name: Jansen Inc.

I certify that the prevailing wages have been paid in accordance with the pre-filed Statement(s) of Intent to Pay Prevailing Wages on file with the Contracting Services Division of Finance and Administrative Services. This statement covers all subcontractors of all tiers and suppliers who worked on the project.

PAYMENT PERIOD FROM 07/31/2025 TO 09/15/2025 ☐ Final Subcontractor Report  
MONTH/DAY/YEAR MONTH/DAY/YEAR

☐ No Subcontractors

| Subcontractor/Supplier Name  | Subcontractor or Supplier?                                                | UBI Number  | Intent ID | Affidavit ID | Prompt Pay Eligible ?<br>Y/N | Total Amount Paid During Pay Period |
|------------------------------|---------------------------------------------------------------------------|-------------|-----------|--------------|------------------------------|-------------------------------------|
| Icon Materials               | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 601 006 854 | 1173755   |              | Y                            | \$0.00                              |
| Kemp West                    | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 601 071 640 | 1173520   |              | N                            | \$0.00                              |
| LineScope                    | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 602 663 114 | 1181971   |              | Y                            | \$0.00                              |
| O'Bunco Engineering          | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 602 045 762 | 1173572   |              | Y                            | \$6,560.00                          |
| Olson Brother Pro-Vac        | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 602 170 975 | 1176481   |              | N                            | \$0.00                              |
| OMA Construction             | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 601 872 128 | 1173723   |              | Y                            | \$0.00                              |
| Sunrise Glass                | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 604 350 925 | 1176986   |              | Y                            | \$0.00                              |
| Out West Landscape           | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 601 297 628 | 1243245   |              | Y                            | \$11,006.00                         |
| Prime Electric               | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 601 004 783 | 1183464   |              | Y                            | \$0.00                              |
| Salinas Sawing               | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 601 717 158 | 1182490   |              | Y                            | \$0.00                              |
| Seattle Blue                 | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 603 200 190 | 1185711   |              | Y                            | \$2,210.00                          |
| Seattle's Finest             | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 602 635 292 | 1185708   |              | Y                            | \$1,102.50                          |
| Specialized Pavement Marking | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 602 001 003 | 1329062   |              | Y                            | \$0.00                              |
| Sundancer Electric           | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 603 190 024 | 1180354   |              | Y                            | \$184,112.39                        |
| BMDC Services                | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 603 174 362 | 1302537   |              | Y                            | \$0.00                              |
| All City Sawing              | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 602 372 903 | 1350052   |              | Y                            | \$0.00                              |
| Cadman                       | <input type="checkbox"/> Sub <input checked="" type="checkbox"/> Supplier | 601 288 815 | 1245367   |              | N                            | \$0.00                              |
| Evergreen Concrete           | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 601 605 667 | 1350480   |              | N                            | \$0.00                              |
| PR Systems                   | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 601 303 110 | 1286971   |              | Y                            | \$0.00                              |
| Northshore Exteriors         | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 601 026 964 | 1391794   |              | Y                            | \$0.00                              |
| Shinn Mechanical             | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 601 585 839 | 1278563   |              | Y                            | \$0.00                              |
| Insta-Pipe                   | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 602 895 266 | 1329936   |              | N                            | \$0.00                              |
| Xylem                        | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 605 478 025 | 1512669   |              | N                            | \$0.00                              |
| Ralph's Plumbing             | <input checked="" type="checkbox"/> Sub <input type="checkbox"/> Supplier | 578 085 430 | 1519545   |              | N                            | \$3,999.13                          |

In accordance with RCW 60.28, 18.27 and 19.28, for all public works contracts over \$35,000 the Contractor shall submit with each Progress Payment a list of all Subcontractors, UBI numbers, Intent IDs, Affidavit IDs, WMBE statuses and dates worked. Moreover, the Contractor shall **record the total amount paid to each Prompt Pay Eligible subcontractor**. This letter shall be signed by an authorized representative of the Contractor prior to payment pursuant to RCW 39.12.040.

Ben L. Taylor  
Print Name

[Signature]  
Signature

9/23/25  
Date

|                  |               |
|------------------|---------------|
| Accounts Payable | SDOT          |
| Retainage        | 0%            |
| Primary Client   | SDOT          |
| Federal Aid No.  | D2021-SMST001 |

**Progress Estimate #: 49**

|              |               |
|--------------|---------------|
| Cutoff Date: | 9/15/2025     |
| PW #:        | 2019-069      |
| PO #:        | PW#2019-069   |
| Fed Aid #:   | D2021-SMST001 |

**Funding Summary Sheet**

Funding  
Source(s):

|                      |                      |
|----------------------|----------------------|
| <b>TRC1099-S0300</b> | <b>TRC1014-R1663</b> |
| <b>TRC0360-U3760</b> | <b>TRC1014-R1664</b> |
| <b>TRC0112-U3158</b> | <b>TRC1198-S0300</b> |
| <b>TRC1014-U2036</b> | <b>TRC0112-UG091</b> |
| <b>TRC1014-R1181</b> | <b>TRC0112-UG092</b> |
| <b>TRC1014-R1183</b> | <b>TRC0112-UG083</b> |
| <b>TRC1014-R1179</b> | <b>TRC0112-UG084</b> |
| <b>TRC1014-R1166</b> | <b>TRC0112-UG085</b> |
| <b>TRC1014-R1892</b> | <b>TRC0112-U3158</b> |
| <b>TRC1014-R2086</b> | <b>TRC1014-S0300</b> |
| <b>TRC1014-U3484</b> | <b>TRC0248-U3617</b> |
|                      | <b>TRC</b>           |

**Funding Source**

| Acct #<br>Org #                                                                                            | Speed<br>Type | Funding Description | Contract<br>Amount | Change<br>Orders | Materials on<br>Hand | Sales<br>Tax | Misc. Deduct/<br>Additions | Retainage | Revised<br>Contract Price |
|------------------------------------------------------------------------------------------------------------|---------------|---------------------|--------------------|------------------|----------------------|--------------|----------------------------|-----------|---------------------------|
| <b>Fund 1: TRC1099-S0300 - SDOT ADA</b>                                                                    |               |                     |                    |                  |                      |              |                            |           |                           |
| 760400                                                                                                     | TRC1099-      | Amount to date      | \$138,239.65       | \$0.00           | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | \$138,239.65              |
| TRF31                                                                                                      | S0300         | Previous Amount     | \$138,239.65       | \$0.00           | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | \$138,239.65              |
|                                                                                                            |               | Payment this period | \$0.00             | \$0.00           | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | \$0.00                    |
| Comments for the above fund:                                                                               |               |                     |                    |                  |                      |              |                            |           |                           |
| <b>Fund 2: TRC0360-U3760 / TRC1014-U2037 Madison &amp; 10th Signal (previous speed type TRC1014-U2037)</b> |               |                     |                    |                  |                      |              |                            |           |                           |
| 760400                                                                                                     | TRC0360-      | Amount to date      | \$284,680.34       | \$178,898.25     | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | \$463,578.59              |
| TRF31                                                                                                      | U3760         | Previous Amount     | \$284,680.34       | \$178,898.25     | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | \$463,578.59              |
|                                                                                                            |               | Payment this period | \$0.00             | \$0.00           | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | \$0.00                    |
| Comments for the above fund:                                                                               |               |                     |                    |                  |                      |              |                            |           |                           |
| <b>Fund 3: TRC0112-U3158 - Madison &amp; 11th Signal (Change Orders transferred to Fund 17 on PE 29)</b>   |               |                     |                    |                  |                      |              |                            |           |                           |
| 760400                                                                                                     | TRC0112-      | Amount to date      | \$344,736.50       | \$3,774.40       | \$0.00               | (\$354.35)   | \$0.00                     | \$0.00    | \$348,156.55              |
| TRF31                                                                                                      | U3158         | Previous Amount     | \$344,736.50       | \$3,774.40       | \$0.00               | (\$354.35)   | \$0.00                     | \$0.00    | \$348,156.55              |
|                                                                                                            |               | Payment this period | \$0.00             | \$0.00           | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | \$0.00                    |
| Comments for the above fund:                                                                               |               |                     |                    |                  |                      |              |                            |           |                           |
| <b>Fund 4: TRC1014-U2036 - Madison &amp; 18th Signal</b>                                                   |               |                     |                    |                  |                      |              |                            |           |                           |
| 760400                                                                                                     | TRC1014-      | Amount to date      | \$251,191.20       | \$6,160.00       | \$0.00               | (\$57.51)    | \$0.00                     | \$0.00    | \$257,293.69              |
| TRF31                                                                                                      | U2036         | Previous Amount     | \$251,191.20       | \$6,160.00       | \$0.00               | (\$57.51)    | \$0.00                     | \$0.00    | \$257,293.69              |
|                                                                                                            |               | Payment this period | \$0.00             | \$0.00           | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | \$0.00                    |
| Comments for the above fund:                                                                               |               |                     |                    |                  |                      |              |                            |           |                           |
| <b>Fund 5: TRC1014-R1181 - SPU Water</b>                                                                   |               |                     |                    |                  |                      |              |                            |           |                           |
| 760400                                                                                                     | TRC1014-      | Amount to date      | \$8,518,620.17     | \$2,759,858.69   | \$0.00               | \$697,233.89 | \$0.00                     | \$0.00    | \$11,975,712.75           |
| TRF31                                                                                                      | R1181         | Previous Amount     | \$8,518,620.17     | \$2,668,721.84   | \$0.00               | \$687,815.86 | \$0.00                     | \$0.00    | \$11,875,157.87           |
|                                                                                                            |               | Payment this period | \$0.00             | \$91,136.85      | \$0.00               | \$9,418.03   | \$0.00                     | \$0.00    | \$100,554.88              |
| Comments for the above fund:                                                                               |               |                     |                    |                  |                      |              |                            |           |                           |
| <b>Fund 6: TRC1014-R1183 - SPU Drainage/Wastewater</b>                                                     |               |                     |                    |                  |                      |              |                            |           |                           |
| 760400                                                                                                     | TRC1014-      | Amount to date      | \$1,087,959.88     | \$253,565.05     | \$0.00               | \$20,742.31  | \$0.00                     | \$0.00    | \$1,362,267.24            |
| TRF31                                                                                                      | R1183         | Previous Amount     | \$1,087,959.88     | \$253,565.05     | \$0.00               | \$20,742.31  | \$0.00                     | \$0.00    | \$1,362,267.24            |
|                                                                                                            |               | Payment this period | \$0.00             | \$0.00           | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | \$0.00                    |
| Comments for the above fund:                                                                               |               |                     |                    |                  |                      |              |                            |           |                           |

| Funding Source                                                                                                                     |               |                     |                    |                  |                      |              |                            |           |                           |
|------------------------------------------------------------------------------------------------------------------------------------|---------------|---------------------|--------------------|------------------|----------------------|--------------|----------------------------|-----------|---------------------------|
| Acct #<br>Org #                                                                                                                    | Speed<br>Type | Funding Description | Contract<br>Amount | Change<br>Orders | Materials on<br>Hand | Sales<br>Tax | Misc. Deduct/<br>Additions | Retainage | Revised<br>Contract Price |
| <b>Fund 7: TRC1014-R1179 - SCL Streetlighting</b>                                                                                  |               |                     |                    |                  |                      |              |                            |           |                           |
| 760400                                                                                                                             | TRC1014-      | Amount to date      | \$3,686,915.15     | \$1,822,382.31   | \$0.00               | \$2,208.87   | \$0.00                     | \$0.00    | \$5,511,506.33            |
| TRF31                                                                                                                              | R1179         | Previous Amount     | \$3,686,915.15     | \$1,663,849.06   | \$0.00               | \$2,208.87   | \$0.00                     | \$0.00    | \$5,352,973.08            |
|                                                                                                                                    |               | Payment this period | \$0.00             | \$158,533.25     | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | <b>\$158,533.25</b>       |
| Comments for the above fund:                                                                                                       |               |                     |                    |                  |                      |              |                            |           |                           |
| <b>Fund 8: TRC1014-R1166 - SCL Network</b>                                                                                         |               |                     |                    |                  |                      |              |                            |           |                           |
| 760400                                                                                                                             | TRC1014-      | Amount to date      | \$665,854.87       | \$2,710,508.71   | \$0.00               | \$274,829.69 | \$0.00                     | \$0.00    | \$3,651,193.27            |
| TRF31                                                                                                                              | R1166         | Previous Amount     | \$665,854.87       | \$2,710,508.71   | \$0.00               | \$274,829.69 | \$0.00                     | \$0.00    | \$3,651,193.27            |
|                                                                                                                                    |               | Payment this period | \$0.00             | \$0.00           | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | <b>\$0.00</b>             |
| Comments for the above fund:                                                                                                       |               |                     |                    |                  |                      |              |                            |           |                           |
| <b>Fund 9: TRC1014-R1663 - SCL Madison and 11th</b>                                                                                |               |                     |                    |                  |                      |              |                            |           |                           |
| 760400                                                                                                                             | TRC1014-      | Amount to date      | \$402,992.94       | \$403,662.63     | \$0.00               | \$66,951.50  | \$0.00                     | \$0.00    | \$873,607.07              |
| TRF31                                                                                                                              | R1663         | Previous Amount     | \$402,992.94       | \$403,662.63     | \$0.00               | \$66,951.50  | \$0.00                     | \$0.00    | \$873,607.07              |
|                                                                                                                                    |               | Payment this period | \$0.00             | \$0.00           | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | <b>\$0.00</b>             |
| Comments for the above fund:                                                                                                       |               |                     |                    |                  |                      |              |                            |           |                           |
| <b>Fund 10: TRC1014-R1664 - Pony Utilities</b>                                                                                     |               |                     |                    |                  |                      |              |                            |           |                           |
| 760400                                                                                                                             | TRC1014-      | Amount to date      | \$50,945.90        | \$88,693.03      | \$0.00               | \$12,031.27  | \$0.00                     | \$0.00    | \$151,670.20              |
| TRF31                                                                                                                              | R1664         | Previous Amount     | \$50,945.90        | \$88,693.03      | \$0.00               | \$12,031.27  | \$0.00                     | \$0.00    | \$151,670.20              |
|                                                                                                                                    |               | Payment this period | \$0.00             | \$0.00           | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | <b>\$0.00</b>             |
| Comments for the above fund:                                                                                                       |               |                     |                    |                  |                      |              |                            |           |                           |
| <b>Fund 11: TRC1198-S0300 - SDOT AAC</b>                                                                                           |               |                     |                    |                  |                      |              |                            |           |                           |
| 760400                                                                                                                             | TRC1198-      | Amount to date      | \$383,199.34       | \$16,961.01      | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | \$400,160.35              |
| TRF31                                                                                                                              | S0300         | Previous Amount     | \$383,199.34       | \$16,961.01      | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | \$400,160.35              |
|                                                                                                                                    |               | Payment this period | \$0.00             | \$0.00           | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | <b>\$0.00</b>             |
| Comments for the above fund:                                                                                                       |               |                     |                    |                  |                      |              |                            |           |                           |
| <b>Fund 12: TRC0112-UG091 - Guideway</b>                                                                                           |               |                     |                    |                  |                      |              |                            |           |                           |
| 760400                                                                                                                             | TRC0112-      | Amount to date      | \$2,840,697.16     | \$94,676.17      | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | \$2,935,373.33            |
| TRF31                                                                                                                              | UG091         | Previous Amount     | \$2,840,697.16     | \$94,676.17      | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | \$2,935,373.33            |
|                                                                                                                                    |               | Payment this period | \$0.00             | \$0.00           | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | <b>\$0.00</b>             |
| Comments for the above fund: NTE \$2,935,373.68                                                                                    |               |                     |                    |                  |                      |              |                            |           |                           |
| <b>Fund 12a: TRC0112-UG082 - Guideway</b>                                                                                          |               |                     |                    |                  |                      |              |                            |           |                           |
| 760400                                                                                                                             |               | Amount to date      | \$15,779,316.68    | \$1,293,608.16   | \$0.00               | \$773.77     | \$0.00                     | \$0.00    | \$17,073,698.61           |
| TRF31                                                                                                                              |               | Previous Amount     | \$15,779,316.68    | \$1,234,528.37   | \$0.00               | \$773.77     | \$0.00                     | \$0.00    | \$17,014,618.82           |
|                                                                                                                                    |               | Payment this period | \$0.00             | \$59,079.79      | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | <b>\$59,079.79</b>        |
| Comments for the above fund: Replacing Fund 12                                                                                     |               |                     |                    |                  |                      |              |                            |           |                           |
| <b>FUND 13: TRC0112-UG092 - Stations (FUND 13 speed type TRC0112-UG090 up to \$2,567,516.50 and change to TRC0112-UG092 after)</b> |               |                     |                    |                  |                      |              |                            |           |                           |
| 760400                                                                                                                             | TRC0112-      | Amount to date      | \$3,042,993.24     | \$147,537.58     | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | \$3,190,530.82            |
| TRF31                                                                                                                              | UG092         | Previous Amount     | \$3,042,993.24     | \$147,537.58     | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | \$3,190,530.82            |
|                                                                                                                                    |               | Payment this period | \$0.00             | \$0.00           | \$0.00               | \$0.00       | \$0.00                     | \$0.00    | <b>\$0.00</b>             |
| Comments for the above fund: NTE \$2,567,516.50                                                                                    |               |                     |                    |                  |                      |              |                            |           |                           |



| Funding Source                                                                       |               |                     |                    |                  |                      |                |                            |           |                           |
|--------------------------------------------------------------------------------------|---------------|---------------------|--------------------|------------------|----------------------|----------------|----------------------------|-----------|---------------------------|
| Acct #<br>Org #                                                                      | Speed<br>Type | Funding Description | Contract<br>Amount | Change<br>Orders | Materials on<br>Hand | Sales<br>Tax   | Misc. Deduct/<br>Additions | Retainage | Revised<br>Contract Price |
| <b>Fund 14: TRC0112-UG083 - Support Facilities</b>                                   |               |                     |                    |                  |                      |                |                            |           |                           |
| 760400                                                                               | TRC0112-      | Amount to date      | \$370,221.00       | \$3,137.58       | \$0.00               | \$38,608.55    | \$0.00                     | \$0.00    | \$411,967.13              |
| TRF31                                                                                | UG083         | Previous Amount     | \$370,221.00       | \$3,137.58       | \$0.00               | \$38,608.55    | \$0.00                     | \$0.00    | \$411,967.13              |
|                                                                                      |               | Payment this period | \$0.00             | \$0.00           | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$0.00                    |
| Comments for the above fund:                                                         |               |                     |                    |                  |                      |                |                            |           |                           |
| <b>Fund 15: TRC0112-UG084 - Sitework</b>                                             |               |                     |                    |                  |                      |                |                            |           |                           |
| 760400                                                                               | TRC0112-      | Amount to date      | \$34,345,309.70    | \$10,877,844.49  | \$0.00               | \$57,027.79    | \$0.00                     | \$0.00    | \$45,280,181.98           |
| TRF31                                                                                | UG084         | Previous Amount     | \$34,334,815.62    | \$10,661,658.32  | \$0.00               | \$57,027.79    | \$0.00                     | \$0.00    | \$45,053,501.73           |
|                                                                                      |               | Payment this period | \$10,494.08        | \$216,186.17     | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$226,680.25              |
| Comments for the above fund:                                                         |               |                     |                    |                  |                      |                |                            |           |                           |
| <b>Fund 16: TRC0112-UG085 - Systems</b>                                              |               |                     |                    |                  |                      |                |                            |           |                           |
| 760400                                                                               | TRC0112-      | Amount to date      | \$17,012,556.28    | \$8,225,641.48   | \$0.00               | (\$130.55)     | \$0.00                     | \$0.00    | \$25,238,067.21           |
| TRF31                                                                                | UG085         | Previous Amount     | \$17,010,143.17    | \$7,950,716.39   | \$0.00               | (\$130.55)     | \$0.00                     | \$0.00    | \$24,960,729.01           |
|                                                                                      |               | Payment this period | \$2,413.11         | \$274,925.09     | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$277,338.20              |
| Comments for the above fund:                                                         |               |                     |                    |                  |                      |                |                            |           |                           |
| <b>Fund 17: TRC0112-U3158 - Late Payment</b>                                         |               |                     |                    |                  |                      |                |                            |           |                           |
| 760400                                                                               | TRC0112-      | Amount to date      | \$0.00             | \$1,119,436.11   | \$0.00               | \$21,653.69    | \$0.00                     | \$0.00    | \$1,141,089.80            |
| TRF31                                                                                | U3158         | Previous Amount     | \$0.00             | \$1,119,436.11   | \$0.00               | \$21,653.69    | \$0.00                     | \$0.00    | \$1,141,089.80            |
|                                                                                      |               | Payment this period | \$0.00             | \$0.00           | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$0.00                    |
| Comments for the above fund:                                                         |               |                     |                    |                  |                      |                |                            |           |                           |
| <b>Fund 18: TRC1014-R1892 - Comcast</b>                                              |               |                     |                    |                  |                      |                |                            |           |                           |
| 760400                                                                               | TRC1014-      | Amount to date      | \$0.00             | \$22,026.74      | \$0.00               | \$966.36       | \$0.00                     | \$0.00    | \$22,993.10               |
| TRF31                                                                                | R1892         | Previous Amount     | \$0.00             | \$22,026.74      | \$0.00               | \$966.36       | \$0.00                     | \$0.00    | \$22,993.10               |
|                                                                                      |               | Payment this period | \$0.00             | \$0.00           | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$0.00                    |
| Comments for the above fund:                                                         |               |                     |                    |                  |                      |                |                            |           |                           |
| <b>Fund 19: TRC1014-R2086 - King County MCTR (previous speed type TRC1014-R1329)</b> |               |                     |                    |                  |                      |                |                            |           |                           |
| 760400                                                                               | TRC1014-      | Amount to date      | \$9,994.00         | \$310,618.46     | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$320,612.46              |
| TRF31                                                                                | R2086         | Previous Amount     | \$9,994.00         | \$309,940.51     | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$319,934.51              |
|                                                                                      |               | Payment this period | \$0.00             | \$677.95         | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$677.95                  |
| Comments for the above fund:                                                         |               |                     |                    |                  |                      |                |                            |           |                           |
| <b>Fund 20: TRC1014-S0300 - PSE Coordination</b>                                     |               |                     |                    |                  |                      |                |                            |           |                           |
| 760400                                                                               | TRC1014-      | Amount to date      | \$0.00             | \$183,153.42     | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$183,153.42              |
| TRF31                                                                                | S0300         | Previous Amount     | \$0.00             | \$183,153.42     | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$183,153.42              |
|                                                                                      |               | Payment this period | \$0.00             | \$0.00           | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$0.00                    |
| Comments for the above fund:                                                         |               |                     |                    |                  |                      |                |                            |           |                           |
| <b>Fund 21: TRC1014-U3484 - Verizon</b>                                              |               |                     |                    |                  |                      |                |                            |           |                           |
| 760400                                                                               | TRC1014-      | Amount to date      | \$0.00             | \$22,788.25      | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$22,788.25               |
| TRF31                                                                                | U3484         | Previous Amount     | \$0.00             | \$22,788.25      | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$22,788.25               |
|                                                                                      |               | Payment this period | \$0.00             | \$0.00           | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$0.00                    |
| Comments for the above fund:                                                         |               |                     |                    |                  |                      |                |                            |           |                           |
| <b>Fund 22: TRC0248-U3617 - SSRP 28th - 29th</b>                                     |               |                     |                    |                  |                      |                |                            |           |                           |
| 760400                                                                               | TRC0248-      | Amount to date      | \$61,412.50        | \$0.00           | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$61,412.50               |
| TRF31                                                                                | U3617         | Previous Amount     | \$61,412.50        | \$0.00           | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$61,412.50               |
|                                                                                      |               | Payment this period | \$0.00             | \$0.00           | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$0.00                    |
| Comments for the above fund:                                                         |               |                     |                    |                  |                      |                |                            |           |                           |
| <b>Fund 23: TRC -</b>                                                                |               |                     |                    |                  |                      |                |                            |           |                           |
| 760400                                                                               |               | Amount to date      | \$0.00             | \$0.00           | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$0.00                    |
| TRF31                                                                                | TRC           | Previous Amount     | \$0.00             | \$0.00           | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$0.00                    |
|                                                                                      |               | Payment this period | \$0.00             | \$0.00           | \$0.00               | \$0.00         | \$0.00                     | \$0.00    | \$0.00                    |
| Comments for the above fund:                                                         |               |                     |                    |                  |                      |                |                            |           |                           |
| <b>Summary: All Funding Sources</b>                                                  |               |                     |                    |                  |                      |                |                            |           |                           |
|                                                                                      |               | Amount to date      | \$89,277,836.50    | \$30,544,932.52  | \$0.00               | \$1,192,485.28 | \$0.00                     | \$0.00    | \$121,015,254.30          |
|                                                                                      |               | Previous Amount     | \$89,264,929.31    | \$29,744,393.42  | \$0.00               | \$1,183,067.25 | \$0.00                     | \$0.00    | \$120,192,389.98          |
|                                                                                      |               | Payment this period | \$12,907.19        | \$800,539.10     | \$0.00               | \$9,418.03     | \$0.00                     | \$0.00    | \$822,864.32              |
| General Comment:                                                                     |               |                     |                    |                  |                      |                |                            |           |                           |

Progress Estimate #: 49  
 PW #: 2019-069

| FUND FOR PO LINE DISTRIBUTION |                 |                              | MERCH         | TAX          |
|-------------------------------|-----------------|------------------------------|---------------|--------------|
| Fund 1 (non-taxable)          | TRC1099-S0300 - | SDOT ADA                     | \$0.00        | N/A          |
| Fund 1 (taxable)              | TRC1099-S0300 - | SDOT ADA                     | \$0.00        | \$0.00       |
| Fund 2 (non-taxable)          | TRC0360-U3760 - | Madison & 10th Signal (previ | \$0.00        | N/A          |
| Fund 2 (taxable)              | TRC0360-U3760 - | Madison & 10th Signal (previ | \$0.00        | \$0.00       |
| Fund 3 (non-taxable)          | TRC0112-U3158 - | Madison & 11th Signal (Ch    | \$0.00        | N/A          |
| Fund 3 (taxable)              | TRC0112-U3158 - | Madison & 11th Signal (Ch    | \$0.00        | \$0.00       |
| Fund 4 (non-taxable)          | TRC1014-U2036 - | Madison & 18th Signal        | \$0.00        | N/A          |
| Fund 4 (taxable)              | TRC1014-U2036 - | Madison & 18th Signal        | \$0.00        | \$0.00       |
| Fund 5 (non-taxable)          | TRC1014-R1181 - | SPU Water                    | \$141.38      | N/A          |
| Fund 5 (taxable)              | TRC1014-R1181 - | SPU Water                    | \$90,995.47   | \$9,418.03   |
| Fund 6 (non-taxable)          | TRC1014-R1183 - | SPU Drainage/Wastewater      | \$0.00        | N/A          |
| Fund 6 (taxable)              | TRC1014-R1183 - | SPU Drainage/Wastewater      | \$0.00        | \$0.00       |
| Fund 7 (non-taxable)          | TRC1014-R1179 - | SCL Streetlighting           | \$158,533.25  | N/A          |
| Fund 7 (taxable)              | TRC1014-R1179 - | SCL Streetlighting           | \$0.00        | \$0.00       |
| Fund 8 (non-taxable)          | TRC1014-R1166 - | SCL Network                  | \$0.00        | N/A          |
| Fund 8 (taxable)              | TRC1014-R1166 - | SCL Network                  | \$0.00        | \$0.00       |
| Fund 9 (non-taxable)          | TRC1014-R1663 - | SCL Madison and 11th         | \$0.00        | N/A          |
| Fund 9 (taxable)              | TRC1014-R1663 - | SCL Madison and 11th         | \$0.00        | \$0.00       |
| Fund 10 (non-taxable)         | TRC1014-R1664 - | Pony Utilities               | \$0.00        | N/A          |
| Fund 10 (taxable)             | TRC1014-R1664 - | Pony Utilities               | \$0.00        | \$0.00       |
| Fund 11 (non-taxable)         | TRC1198-S0300 - | SDOT AAC                     | \$0.00        | N/A          |
| Fund 11 (taxable)             | TRC1198-S0300 - | SDOT AAC                     | \$0.00        | \$0.00       |
| Fund 12 (non-taxable)         | TRC0112-UG091 - | Guideway                     | \$0.00        | N/A          |
| Fund 12 (taxable)             | TRC0112-UG091 - | Guideway                     | \$0.00        | \$0.00       |
| Fund 12a (non-taxable)        | TRC0112-UG082 - | Guideway                     | \$59,079.79   | N/A          |
| Fund 12a (taxable)            | TRC0112-UG082 - | Guideway                     | \$0.00        | \$0.00       |
| Fund 13 (non-taxable)         | TRC0112-UG092 - | Stations (FUND 13 speed typ  | \$0.00        | N/A          |
| Fund 13 (taxable)             | TRC0112-UG092 - | Stations (FUND 13 speed typ  | \$0.00        | \$0.00       |
| Fund 14 (non-taxable)         | TRC0112-UG083 - | Support Facilities           | \$0.00        | N/A          |
| Fund 14 (taxable)             | TRC0112-UG083 - | Support Facilities           | \$0.00        | \$0.00       |
| Fund 15 (non-taxable)         | TRC0112-UG084 - | Sitework                     | \$226,680.25  | N/A          |
| Fund 15 (taxable)             | TRC0112-UG084 - | Sitework                     | \$0.00        | \$0.00       |
| Fund 16 (non-taxable)         | TRC0112-UG085 - | Systems                      | \$277,338.20  | N/A          |
| Fund 16 (taxable)             | TRC0112-UG085 - | Systems                      | \$0.00        | \$0.00       |
| Fund 17 (non-taxable)         | TRC0112-U3158 - | Late Payment                 | \$0.00        | N/A          |
| Fund 17 (taxable)             | TRC0112-U3158 - | Late Payment                 | \$0.00        | \$0.00       |
| Fund 18 (non-taxable)         | TRC1014-R1892 - | Comcast                      | \$0.00        | N/A          |
| Fund 18 (taxable)             | TRC0112-UG084 - | Comcast                      | \$0.00        | \$0.00       |
| Fund 19 (non-taxable)         | TRC1014-R2086 - | King County MCTR             | \$677.95      | N/A          |
| Fund 19 (taxable)             | TRC1014-R2086 - | King County MCTR             | \$0.00        | \$0.00       |
| Fund 20 (non-taxable)         | TRC1014-S0300 - | PSE Coordination             | \$0.00        | N/A          |
| Fund 20 (taxable)             | TRC1014-S0300 - | PSE Coordination             | \$0.00        | \$0.00       |
| Fund 21 (non-taxable)         | TRC1014-U3484 - | Verizon                      | \$0.00        | N/A          |
| Fund 21 (taxable)             | TRC1014-U3484 - | Verizon                      | \$0.00        | \$0.00       |
| Fund 22 (non-taxable)         | TRC1014-U3484 - | SSRP                         | \$0.00        | N/A          |
| Fund 22 (taxable)             | TRC1014-U3484 - | SSRP                         | \$0.00        | \$0.00       |
|                               |                 |                              |               |              |
| Total Breakdowns              |                 |                              | \$813,446.29  | \$9,418.03   |
|                               |                 |                              | Payment Total | \$822,864.32 |

Material on Hand (MOH) \$0.00

|                    |              |
|--------------------|--------------|
| Total This Payment | \$822,864.32 |
|--------------------|--------------|

**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

| Contract Summary          |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description | Taxable | Estimate Quantity | Units | Unit Price | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-------------|---------|-------------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
|----------|-------------|---------|-------------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|

### Base Bid

|    |        |                                                         |  |        |    |                |            |          |                |                |          |             |
|----|--------|---------------------------------------------------------|--|--------|----|----------------|------------|----------|----------------|----------------|----------|-------------|
| 1  | 105005 | CONSTRUCTION SURVEYING                                  |  | 1      | LS | \$749,000.00   | 0.8999     | 89.99%   | \$674,025.10   | \$674,025.10   | 0.0000   | \$0.00      |
| 2  | 106501 | CONTRACTOR QUALITY PROGRAM PLAN (CQPP)                  |  | 1      | LS | \$2,183,343.00 | 1.0000     | 100.00%  | \$2,183,343.00 | \$2,183,343.00 | 0.0000   | \$0.00      |
| 3  | 107100 | VIBRATION MONITORING                                    |  | 1      | LS | \$16,851.00    | 1.0000     | 100.00%  | \$16,851.00    | \$16,851.00    | 0.0000   | \$0.00      |
| 4  | 107s02 | NOISE MITIGATION PLAN                                   |  | 1      | LS | \$15,784.00    | 1.0000     | 100.00%  | \$15,784.00    | \$15,784.00    | 0.0000   | \$0.00      |
| 5  | 108005 | CRITICAL PATH SCHEDULE UPDATE, MIN. BID = \$2500 per EA |  | 28     | EA | \$2,500.00     | 31.00      | 110.71%  | \$77,500.00    | \$77,500.00    | 0.00     | \$0.00      |
| 6  | 109005 | MOBILIZATION-SCHEDULE 1                                 |  | 1      | LS | \$5,000,000.00 | 1.0000     | 100.00%  | \$5,000,000.00 | \$5,000,000.00 | 0.0000   | \$0.00      |
| 7  | 110005 | MAINTENANCE AND PROTECTION OF TRAFFIC CONTROL           |  | 1      | LS | \$7,412,883.00 | 1.0000     | 100.000% | \$7,412,883.00 | \$7,412,883.00 | 0.0000   | \$0.00      |
| 8  | 110020 | TRAFFIC CONTROL PEACE OFFICERS                          |  | 12280  | HR | \$159.00       | 15350.00   | 125.00%  | \$2,440,650.00 | \$2,440,650.00 | 0.00     | \$0.00      |
| 9  | 110025 | PORTABLE CHANGEABLE MESSAGE SIGN                        |  | 52     | WK | \$506.00       | 228.14     | 438.73%  | \$115,438.84   | \$115,438.84   | 0.00     | \$0.00      |
| 10 | 110s01 | TEMPORARY BUSINESS, PUBLIC ACCESS AND PROJECT           |  | 1      | LS | \$5,617.00     | 1.0000     | 100.00%  | \$5,617.00     | \$5,617.00     | 0.0000   | \$0.00      |
| 11 | 110s02 | ENGINEER DIRECTED TEMPORARY BUSINESS AND PUBLIC         |  | 100000 | FA | \$1.00         | 2224442.84 | 2224.44% | \$2,224,442.84 | \$2,213,948.76 | 10494.08 | \$10,494.08 |
| 12 | 201005 | CLEARING & GRUBBING                                     |  | 29939  | SF | \$1.00         | 30235.70   | 100.99%  | \$30,235.70    | \$30,235.70    | 0.00     | \$0.00      |
| 13 | 202035 | REMOVE CEMENT CONCRETE SIDEWALK                         |  | 19570  | SY | \$36.00        | 20750.15   | 106.03%  | \$747,005.40   | \$747,005.40   | 0.00     | \$0.00      |
| 14 | 202045 | REMOVE PAVEMENT                                         |  | 49157  | SY | \$53.00        | 56753.72   | 115.45%  | \$3,007,947.16 | \$3,007,947.16 | 0.00     | \$0.00      |
| 15 | 202062 | REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING RAILS    |  | 7582   | SY | \$83.00        | 1585.10    | 20.91%   | \$131,563.30   | \$131,563.30   | 0.00     | \$0.00      |
| 16 | 202064 | REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING          |  | 5742   | SY | \$64.00        | 6423.60    | 111.87%  | \$411,110.40   | \$411,110.40   | 0.00     | \$0.00      |
| 17 | 202145 | REMOVE CURB                                             |  | 1489   | LF | \$9.00         | 1424.50    | 95.67%   | \$12,820.50    | \$12,820.50    | 0.00     | \$0.00      |
| 18 | 202190 | REMOVE PIPE                                             |  | 2284   | LF | \$50.00        | 2014.70    | 88.21%   | \$100,735.00   | \$100,735.00   | 0.00     | \$0.00      |
| 19 | 202256 | REMOVE BRACKET ARM, ROADWAY LUMINAIRE                   |  | 57     | EA | \$54.00        | 72.00      | 126.32%  | \$3,888.00     | \$3,888.00     | 0.00     | \$0.00      |
| 20 | 202257 | REMOVE BRACKET ARM, PEDESTRIAN SCALE LUMINAIRE          |  | 10     | EA | \$54.00        | 11.00      | 110.00%  | \$594.00       | \$594.00       | 0.00     | \$0.00      |
| 21 | 202258 | REMOVE ALADDIN ARM ASSEMBLY                             |  | 2      | EA | \$214.00       | 0.00       | 0.00%    | \$0.00         | \$0.00         | 0.00     | \$0.00      |
| 22 | 202270 | REMOVE CATCH BASIN OR SAND BOX                          |  | 3      | EA | \$528.00       | 26.00      | 866.67%  | \$13,728.00    | \$13,728.00    | 0.00     | \$0.00      |
| 23 | 202275 | REMOVE CONDUIT RISER                                    |  | 1      | EA | \$268.00       | 2.00       | 200.00%  | \$536.00       | \$536.00       | 0.00     | \$0.00      |
| 24 | 202280 | REMOVE DOWN GUY ASSEMBLY                                |  | 8      | EA | \$268.00       | 10.00      | 125.00%  | \$2,680.00     | \$2,680.00     | 0.00     | \$0.00      |
| 25 | 202290 | REMOVE ELECTRICAL VAULT                                 |  | 2      | EA | \$2,867.00     | 3.00       | 150.00%  | \$8,601.00     | \$8,601.00     | 0.00     | \$0.00      |
| 26 | 202295 | REMOVE FOUNDATION, PEDESTAL                             |  | 20     | EA | \$801.00       | 20.00      | 100.00%  | \$16,020.00    | \$16,020.00    | 0.00     | \$0.00      |
| 27 | 202296 | REMOVE FOUNDATION, PED PUSH BUTTON POST                 |  | 13     | EA | \$135.00       | 15.00      | 115.38%  | \$2,025.00     | \$2,025.00     | 0.00     | \$0.00      |
| 28 | 202305 | REMOVE FOUNDATION, METAL STRAIN POLE                    |  | 27     | EA | \$1,244.00     | 30.00      | 111.11%  | \$37,320.00    | \$37,320.00    | 0.00     | \$0.00      |
| 29 | 202306 | REMOVE FOUNDATION, FULL-DEPTH, METAL POLE               |  | 4      | EA | \$9,038.00     | 4.00       | 100.00%  | \$36,152.00    | \$36,152.00    | 0.00     | \$0.00      |
| 30 | 202310 | REMOVE FOUNDATION, STREET LIGHT POLE                    |  | 36     | EA | \$725.00       | 36.00      | 100.00%  | \$26,100.00    | \$26,100.00    | 0.00     | \$0.00      |
| 31 | 202311 | REMOVE FOUNDATION, STEEL MAST ARM POLE                  |  | 19     | EA | \$1,642.00     | 20.00      | 105.26%  | \$32,840.00    | \$32,840.00    | 0.00     | \$0.00      |
| 32 | 202312 | REMOVE FOUNDATION, PEDESTRIAN LIGHT POLE                |  | 1      | EA | \$631.00       | 2.00       | 200.00%  | \$1,262.00     | \$1,262.00     | 0.00     | \$0.00      |
| 33 | 202313 | REMOVE FOUNDATION, SERVICE CABINET                      |  | 1      | EA | \$794.00       | 1.00       | 100.00%  | \$794.00       | \$794.00       | 0.00     | \$0.00      |
| 34 | 202315 | REMOVE FOUNDATION, TRAFFIC SIGNAL CONTROLLER            |  | 24     | EA | \$668.00       | 24.00      | 100.00%  | \$16,032.00    | \$16,032.00    | 0.00     | \$0.00      |
| 35 | 202325 | REMOVE GATE VALVE                                       |  | 21     | EA | \$427.00       | 9.00       | 42.86%   | \$3,843.00     | \$3,843.00     | 0.00     | \$0.00      |

**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description                                         | Taxable | Estimate Quantity | Units | Unit Price | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-----------------------------------------------------|---------|-------------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 36       | 202330 REMOVE HANDHOLE                              |         | 111               | EA    | \$101.00   | 117.00           | 105.41%          | \$11,817.00          | \$11,817.00     | 0.00                   | \$0.00                   |
| 37       | 202335 REMOVE HYDRANT                               |         | 13                | EA    | \$1,495.00 | 14.00            | 107.69%          | \$20,930.00          | \$20,930.00     | 0.00                   | \$0.00                   |
| 38       | 202340 REMOVE INLET                                 |         | 4                 | EA    | \$657.00   | 26.00            | 650.00%          | \$17,082.00          | \$17,082.00     | 0.00                   | \$0.00                   |
| 39       | 202346 REMOVE LUMINAIRE                             |         | 77                | EA    | \$80.00    | 79.00            | 102.60%          | \$6,320.00           | \$6,320.00      | 0.00                   | \$0.00                   |
| 40       | 202351 REMOVE PAVEMENT INCLUDING RAIL AND CABLE CAR |         | 3648              | SY    | \$108.00   | 13477.28         | 369.44%          | \$1,455,546.24       | \$1,455,546.24  | 0.00                   | \$0.00                   |
| 41       | 202355 REMOVE MAINTENANCE HOLE                      |         | 3                 | EA    | \$3,218.00 | 3.00             | 100.00%          | \$9,654.00           | \$9,654.00      | 0.00                   | \$0.00                   |
| 42       | 202370 REMOVE PEDESTAL                              |         | 22                | EA    | \$107.00   | 21.00            | 95.45%           | \$2,247.00           | \$2,247.00      | 0.00                   | \$0.00                   |
| 43       | 202385 REMOVE POLE, METAL STRAIN                    |         | 24                | EA    | \$321.00   | 24.00            | 100.00%          | \$7,704.00           | \$7,704.00      | 0.00                   | \$0.00                   |
| 44       | 202387 REMOVE MAST ARM                              |         | 2                 | EA    | \$321.00   | 27.00            | 1350.00%         | \$8,667.00           | \$8,667.00      | 0.00                   | \$0.00                   |
| 45       | 202390 REMOVE POLE, STREET LIGHT                    |         | 31                | EA    | \$161.00   | 34.00            | 109.68%          | \$5,474.00           | \$5,474.00      | 0.00                   | \$0.00                   |
| 46       | 202391 REMOVE POLE, STEEL MAST ARM                  |         | 19                | EA    | \$321.00   | 19.00            | 100.00%          | \$6,099.00           | \$6,099.00      | 0.00                   | \$0.00                   |
| 47       | 202392 REMOVE POLE, PEDESTRIAN LIGHT                |         | 2                 | EA    | \$268.00   | 2.00             | 100.00%          | \$536.00             | \$536.00        | 0.00                   | \$0.00                   |
| 48       | 202395 REMOVE POLE, WOOD                            |         | 19                | EA    | \$803.00   | 26.00            | 136.84%          | \$20,878.00          | \$20,878.00     | 0.00                   | \$0.00                   |
| 49       | 202400 REMOVE POST, BUS ZONE                        |         | 24                | EA    | \$39.00    | 3.00             | 12.50%           | \$117.00             | \$117.00        | 0.00                   | \$0.00                   |
| 50       | 202410 REMOVE POST, PEDESTRIAN PUSHBUTTON           |         | 13                | EA    | \$80.00    | 15.00            | 115.38%          | \$1,200.00           | \$1,200.00      | 0.00                   | \$0.00                   |
| 51       | 202420 REMOVE POST, TRAFFIC SIGN                    |         | 233               | EA    | \$39.00    | 234.00           | 100.43%          | \$9,126.00           | \$9,126.00      | 0.00                   | \$0.00                   |
| 52       | 202431 REMOVE SIGN, STREET DESIGNATION              |         | 22                | EA    | \$39.00    | 23.00            | 104.55%          | \$897.00             | \$897.00        | 0.00                   | \$0.00                   |
| 53       | 202432 REMOVE SIGN, ILLUMINATED SIGN                |         | 5                 | EA    | \$268.00   | 5.00             | 100.00%          | \$1,340.00           | \$1,340.00      | 0.00                   | \$0.00                   |
| 54       | 202435 REMOVE SIGN, BUS ZONE                        |         | 3                 | EA    | \$39.00    | 9.00             | 300.00%          | \$351.00             | \$351.00        | 0.00                   | \$0.00                   |
| 55       | 202440 REMOVE SIGN, STREET NAME, POLE MOUNTED       |         | 33                | EA    | \$38.00    | 35.00            | 106.06%          | \$1,330.00           | \$1,330.00      | 0.00                   | \$0.00                   |
| 56       | 202445 REMOVE SIGN, OVERHEAD                        |         | 12                | EA    | \$54.00    | 23.00            | 191.67%          | \$1,242.00           | \$1,242.00      | 0.00                   | \$0.00                   |
| 57       | 202450 REMOVE SIGN, TRAFFIC                         |         | 341               | EA    | \$39.00    | 333.00           | 97.65%           | \$12,987.00          | \$12,987.00     | 0.00                   | \$0.00                   |
| 58       | 202460 REMOVE SIGN, STREET NAME                     |         | 13                | EA    | \$39.00    | 33.00            | 253.85%          | \$1,287.00           | \$1,287.00      | 0.00                   | \$0.00                   |
| 59       | 202473 REMOVE SERVICE CABINET                       |         | 1                 | EA    | \$214.00   | 1.00             | 100.00%          | \$214.00             | \$214.00        | 0.00                   | \$0.00                   |
| 60       | 202475 REMOVE TRAFFIC SIGNAL CONTROLLER CABINET     |         | 26                | EA    | \$375.00   | 25.00            | 96.15%           | \$9,375.00           | \$9,375.00      | 0.00                   | \$0.00                   |
| 61       | 202480 REMOVE TREE                                  |         | 53                | EA    | \$2,644.00 | 97.00            | 183.02%          | \$256,468.00         | \$256,468.00    | 0.00                   | \$0.00                   |
| 62       | 202505 REMOVE VALVE CHAMBER                         |         | 4                 | EA    | \$1,553.00 | 23.00            | 575.00%          | \$35,719.00          | \$35,719.00     | 0.00                   | \$0.00                   |
| 63       | 202650 REMOVE VEHICLE SIGNAL HEAD                   |         | 200               | EA    | \$54.00    | 204.00           | 102.00%          | \$11,016.00          | \$11,016.00     | 0.00                   | \$0.00                   |
| 64       | 202655 REMOVE PEDESTRIAN SIGNAL HEAD                |         | 146               | EA    | \$54.00    | 147.00           | 100.68%          | \$7,938.00           | \$7,938.00      | 0.00                   | \$0.00                   |
| 65       | 202660 REMOVE PEDESTRIAN PUSH BUTTON ASSEMBLY       |         | 72                | EA    | \$54.00    | 73.00            | 101.39%          | \$3,942.00           | \$3,942.00      | 0.00                   | \$0.00                   |
| 66       | 202663 REMOVE VIDEO DETECTION OR CCTV CAMERA        |         | 5                 | EA    | \$187.00   | 5.00             | 100.00%          | \$935.00             | \$935.00        | 0.00                   | \$0.00                   |
| 67       | 202664 REMOVE BICYCLE PUSHBUTTON ASSEMBLY           |         | 1                 | EA    | \$54.00    | 3.00             | 300.00%          | \$162.00             | \$162.00        | 0.00                   | \$0.00                   |
| 68       | 202665 REMOVE EMERGENCY PRE-EMPTY DETECTOR          |         | 3                 | EA    | \$54.00    | 3.00             | 100.00%          | \$162.00             | \$162.00        | 0.00                   | \$0.00                   |
| 69       | 202667 REMOVE RRFB SYSTEM, (19TH & UNION)           |         | 1                 | LS    | \$1,605.00 | 1.0000           | 100.00%          | \$1,605.00           | \$1,605.00      | 0.0000                 | \$0.00                   |
| 70       | 202767 SAWCUT CEMENT CONCRETE SIDEWALK, FULL DEPTH  |         | 6831              | LF    | \$2.00     | 6974.25          | 102.10%          | \$13,948.50          | \$13,948.50     | 0.00                   | \$0.00                   |
| 71       | 202770 SAWCUT RIGID PAVEMENT, FULL DEPTH            |         | 19472             | LF    | \$5.00     | 19602.50         | 100.67%          | \$98,012.50          | \$98,012.50     | 0.00                   | \$0.00                   |



**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

**Progress Estimate Detail**
**All Funding Sources**

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

**Contract Summary**

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description                                                   | Taxable | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|---------------------------------------------------------------|---------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 72       | 202805 ABANDON CATCH BASIN                                    |         | 2                 | EA    | \$1,424.00  | 2.00             | 100.00%          | \$2,848.00           | \$2,848.00      | 0.00                   | \$0.00                   |
| 73       | 202825 ABANDON VALVE CHAMBER                                  |         | 19                | EA    | \$831.00    | 13.00            | 68.42%           | \$10,803.00          | \$10,803.00     | 0.00                   | \$0.00                   |
| 74       | 202850 ABANDON AND FILL PIPE                                  |         | 1282              | LF    | \$10.00     | 1269.00          | 98.99%           | \$12,690.00          | \$12,690.00     | 0.00                   | \$0.00                   |
| 75       | 202s02 REMOVE, STORE AND REINSTALL KCM SIGN                   |         | 1                 | EA    | \$78.00     | 1.00             | 100.00%          | \$78.00              | \$78.00         | 0.00                   | \$0.00                   |
| 76       | 202s03 REMOVE, STORE AND REINSTALL MOSAIC TILE                |         | 6                 | EA    | \$756.00    | 9.00             | 150.00%          | \$6,804.00           | \$6,804.00      | 0.00                   | \$0.00                   |
| 77       | 202s04 REMOVE SPAN WIRE                                       |         | 2230              | LF    | \$16.00     | 2250.00          | 100.90%          | \$36,000.00          | \$36,000.00     | 0.00                   | \$0.00                   |
| 78       | 202s05 REMOVE, STORE AND REINSTALL BIKE RACK                  |         | 36                | EA    | \$313.00    | 36.00            | 100.00%          | \$11,268.00          | \$11,268.00     | 0.00                   | \$0.00                   |
| 79       | 202s06 REMOVE, STORE AND REINSTALL BOLLARD                    |         | 1                 | EA    | \$627.00    | 1.00             | 100.00%          | \$627.00             | \$627.00        | 0.00                   | \$0.00                   |
| 80       | 202s07 REMOVE, STORE AND REINSTALL BENCH                      |         | 6                 | EA    | \$313.00    | 4.00             | 66.67%           | \$1,252.00           | \$1,252.00      | 0.00                   | \$0.00                   |
| 81       | 202s09 REMOVE, STORE AND REINSTALL LITTER RECEPTACLE          |         | 14                | EA    | \$157.00    | 5.00             | 35.71%           | \$785.00             | \$785.00        | 0.00                   | \$0.00                   |
| 82       | 202s11 SALVAGE, STORE AND REINSTALL BRICK PAVERS              |         | 43                | SY    | \$154.00    | 84.13            | 195.65%          | \$12,956.02          | \$12,956.02     | 0.00                   | \$0.00                   |
| 83       | 202s12 REMOVE CURB, GRANITE W/ SALVAGE                        |         | 690               | LF    | \$25.00     | 1847.50          | 267.75%          | \$46,187.50          | \$46,187.50     | 0.00                   | \$0.00                   |
| 84       | 202s13 REMOVE FOUNDATION, BUS SHELTER                         |         | 5                 | EA    | \$665.00    | 5.00             | 100.00%          | \$3,325.00           | \$3,325.00      | 0.00                   | \$0.00                   |
| 85       | 202s15 REMOVE FOUNDATION, LITTER RECEPTACLE                   |         | 1                 | EA    | \$248.00    | 1.00             | 100.00%          | \$248.00             | \$248.00        | 0.00                   | \$0.00                   |
| 86       | 202s16 REMOVE INTERCONNECT CABLE                              |         | 1                 | LS    | \$10,700.00 | 1.0000           | 100.00%          | \$10,700.00          | \$10,700.00     | 0.0000                 | \$0.00                   |
| 87       | 202s17 REMOVE STEEL RAILING                                   |         | 28                | LF    | \$35.00     | 14.00            | 50.00%           | \$490.00             | \$490.00        | 0.00                   | \$0.00                   |
| 88       | 202s18 REMOVE, STORE AND REINSTALL STEEL RAILING              |         | 73                | LF    | \$26.00     | 55.00            | 75.34%           | \$1,430.00           | \$1,430.00      | 0.00                   | \$0.00                   |
| 89       | 202s19 REMOVE, STORE AND REINSTALL 18"-HIGH DECORATIVE        |         | 65                | LF    | \$30.00     | 22.00            | 33.85%           | \$660.00             | \$660.00        | 0.00                   | \$0.00                   |
| 90       | 202s22 REMOVE PONY BAR FENCE                                  |         | 1                 | LS    | \$5,087.00  | 1.0000           | 100.00%          | \$5,087.00           | \$5,087.00      | 0.0000                 | \$0.00                   |
| 91       | 202s23 REMOVE SCL VAULT LID AND RISERS                        |         | 3                 | EA    | \$1,323.00  | 3.00             | 100.00%          | \$3,969.00           | \$3,969.00      | 0.00                   | \$0.00                   |
| 92       | 202s25 ABANDON MONITORING WELL                                |         | 1                 | EA    | \$2,166.00  | 1.00             | 100.00%          | \$2,166.00           | \$2,166.00      | 0.00                   | \$0.00                   |
| 93       | 202s26 REMOVE TREE GRATE                                      |         | 21                | EA    | \$118.00    | 21.00            | 100.00%          | \$2,478.00           | \$2,478.00      | 0.00                   | \$0.00                   |
| 94       | 202s27 REMOVE AND SALVAGE WATER FOUNTAIN                      |         | 1                 | EA    | \$1,982.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 95       | 202s28 REMOVE WATER METER BOX                                 |         | 4                 | EA    | \$124.00    | 2.00             | 50.00%           | \$248.00             | \$248.00        | 0.00                   | \$0.00                   |
| 96       | 202s29 REMOVE BUTTERFLY VALVE                                 |         | 1                 | EA    | \$747.00    | 3.00             | 300.00%          | \$2,241.00           | \$2,241.00      | 0.00                   | \$0.00                   |
| 97       | 202s30 ABANDON VALVE VAULT                                    |         | 1                 | EA    | \$907.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 98       | 202s31 REMOVE AND DISPOSE POLE, METAL STRAIN                  |         | 12                | EA    | \$268.00    | 12.00            | 100.00%          | \$3,216.00           | \$3,216.00      | 0.00                   | \$0.00                   |
| 99       | 204005 COMMON EXCAVATION                                      |         | 11277             | CY    | \$66.00     | 15163.71         | 134.47%          | \$1,000,804.86       | \$1,000,804.86  | 0.00                   | \$0.00                   |
| 100      | 204202 UTILITY VERIFICATION EXCAVATION. 10 FT DEPTH, POLE     |         | 153               | EA    | \$3,210.00  | 137.00           | 89.54%           | \$439,770.00         | \$439,770.00    | 0.00                   | \$0.00                   |
| 101      | 204203 UTILITY VERIFICATION EXCAVATION. 5 FT DEPTH, POLE      |         | 11                | EA    | \$2,407.00  | 12.00            | 109.09%          | \$28,884.00          | \$28,884.00     | 0.00                   | \$0.00                   |
| 102      | 207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID = \$0.80 |         | 37667             | SF    | \$3.00      | 35266.40         | 93.63%           | \$105,799.20         | \$105,799.20    | 0.00                   | \$0.00                   |
| 103      | 207020 SUPPORT AND SAFETY SYSTEM                              |         | 1515              | SF    | \$57.00     | 1780.50          | 117.52%          | \$101,488.50         | \$101,488.50    | 0.00                   | \$0.00                   |
| 104      | 207s01 UTILITY CROSSING SUPPORT IN TRENCH                     |         | 1                 | LS    | \$1,685.00  | 1.0000           | 100.00%          | \$1,685.00           | \$1,685.00      | 0.0000                 | \$0.00                   |
| 105      | 208s01 DEWATERING                                             |         | 100000            | FA    | \$1.00      | 73157.66         | 73.16%           | \$73,157.66          | \$73,157.66     | 0.00                   | \$0.00                   |
| 106      | 210010 CONTROLLED DENSITY FILL                                |         | 50                | CY    | \$239.00    | 709.00           | 1418.00%         | \$169,451.00         | \$169,451.00    | 0.00                   | \$0.00                   |
| 107      | 401002 MINERAL AGGREGATE, TYPE 2                              |         | 19931             | TN    | \$110.00    | 42845.73         | 214.97%          | \$4,713,030.30       | \$4,713,030.30  | 0.00                   | \$0.00                   |

## Progress Estimate #: 49

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

### Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description                                         | Taxable | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-----------------------------------------------------|---------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 108      | 401017 MINERAL AGGREGATE, TYPE 17                   |         | 7568              | TN    | \$54.00     | 13674.56         | 180.69%          | \$738,426.24         | \$738,426.24    | 0.00                   | \$0.00                   |
| 109      | 401209 MINERAL AGGREGATE, TYPE 9                    |         | 32                | CY    | \$141.00    | 67.77            | 211.78%          | \$9,555.57           | \$9,555.57      | 0.00                   | \$0.00                   |
| 110      | 504020 SURFACE PREP, PRELEVEL                       |         | 49                | TN    | \$209.00    | 112.68           | 229.96%          | \$23,550.12          | \$23,550.12     | 0.00                   | \$0.00                   |
| 111      | 504025 SURFACE PREP, PLANE BITUMINOUS PAVEMENT      |         | 14240             | SY    | \$6.00      | 12726.04         | 89.37%           | \$76,356.24          | \$76,356.24     | 0.00                   | \$0.00                   |
| 112      | 504046 PAVEMENT, WMA (CL 1/2 IN)                    |         | 3942              | TN    | \$178.00    | 4027.47          | 102.17%          | \$716,889.66         | \$716,889.66    | 0.00                   | \$0.00                   |
| 113      | 504260 PAVEMENT PATCH, TEMPORARY                    |         | 1066              | TN    | \$400.00    | 7522.09          | 705.64%          | \$3,008,836.00       | \$3,008,836.00  | 0.00                   | \$0.00                   |
| 114      | 505096 ROADWAY CEM CONC, VARIABLE MIXES, 12 IN      |         | 30990             | SY    | \$130.00    | 34452.24         | 111.17%          | \$4,478,791.20       | \$4,478,791.20  | 0.00                   | \$0.00                   |
| 115      | 505136 ROADWAY CEM CONC, HES (24 HR), 12 IN         |         | 23997             | SY    | \$171.00    | 30276.01         | 126.17%          | \$5,177,197.71       | \$5,177,197.71  | 0.00                   | \$0.00                   |
| 116      | 505264 ROADWAY CEM CONC BASE, VARIABLE MIXES, 10 IN |         | 2045              | SY    | \$117.00    | 1963.09          | 95.99%           | \$229,681.53         | \$229,681.53    | 0.00                   | \$0.00                   |
| 117      | 505285 ROADWAY CEM CONC BASE, HES (24 HR), 10 IN    |         | 1730              | SY    | \$137.00    | 1778.91          | 102.83%          | \$243,710.67         | \$243,710.67    | 0.00                   | \$0.00                   |
| 118      | 505s01 PCCP PANEL DIAMOND GRIND                     |         | 20000             | FA    | \$1.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 119      | 505s02 PCCP PANEL REINFORCING                       |         | 916               | EA    | \$449.00    | 954.00           | 104.15%          | \$428,346.00         | \$428,346.00    | 0.00                   | \$0.00                   |
| 120      | 612s01 AREAWAY PROTECTION ZONE 1                    |         | 1                 | EA    | \$29,209.00 | 1.00             | 100.00%          | \$29,209.00          | \$29,209.00     | 0.00                   | \$0.00                   |
| 121      | 612s02 AREAWAY PROTECTION ZONE 2                    |         | 1                 | EA    | \$29,209.00 | 1.00             | 100.00%          | \$29,209.00          | \$29,209.00     | 0.00                   | \$0.00                   |
| 122      | 705008 MAINTENANCE HOLE, TYPE 204A                  |         | 6                 | EA    | \$9,508.00  | 5.00             | 83.33%           | \$47,540.00          | \$47,540.00     | 0.00                   | \$0.00                   |
| 123      | 705009 MAINTENANCE HOLE, TYPE 204.5A                |         | 1                 | EA    | \$12,511.00 | 1.00             | 100.00%          | \$12,511.00          | \$12,511.00     | 0.00                   | \$0.00                   |
| 124      | 705058 MAINTENANCE HOLE, TYPE 204B                  |         | 3                 | EA    | \$8,554.00  | 3.00             | 100.00%          | \$25,662.00          | \$25,662.00     | 0.00                   | \$0.00                   |
| 125      | 705060 MAINTENANCE HOLE, TYPE 205B                  |         | 2                 | EA    | \$11,922.00 | 2.00             | 100.00%          | \$23,844.00          | \$23,844.00     | 0.00                   | \$0.00                   |
| 126      | 705062 MAINTENANCE HOLE, TYPE 206B                  |         | 1                 | EA    | \$14,071.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 127      | 705064 MAINTENANCE HOLE, TYPE 207B                  |         | 4                 | EA    | \$27,426.00 | 4.00             | 100.00%          | \$109,704.00         | \$109,704.00    | 0.00                   | \$0.00                   |
| 128      | 705070 MAINTENANCE HOLE, TYPE 210B                  |         | 2                 | EA    | \$44,469.00 | 2.00             | 100.00%          | \$88,938.00          | \$88,938.00     | 0.00                   | \$0.00                   |
| 129      | 705108 EXTRA DEPTH, TYPE 204A MAINTENANCE HOLE      |         | 16                | VF    | \$763.00    | 19.02            | 118.88%          | \$14,512.26          | \$14,512.26     | 0.00                   | \$0.00                   |
| 130      | 705158 EXTRA DEPTH, TYPE 204B MAINTENANCE HOLE      |         | 8                 | VF    | \$763.00    | 8.10             | 101.25%          | \$6,180.30           | \$6,180.30      | 0.00                   | \$0.00                   |
| 131      | 705162 EXTRA DEPTH, TYPE 206B MAINTENANCE HOLE      |         | 1                 | VF    | \$1,526.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 132      | 705164 EXTRA DEPTH, TYPE 207B MAINTENANCE HOLE      |         | 22                | VF    | \$1,163.00  | 26.75            | 121.59%          | \$31,110.25          | \$31,110.25     | 0.00                   | \$0.00                   |
| 133      | 705170 EXTRA DEPTH TYPE 210B MAINTENANCE HOLE       |         | 4                 | VF    | \$2,195.00  | 4.00             | 100.00%          | \$8,780.00           | \$8,780.00      | 0.00                   | \$0.00                   |
| 134      | 705300 RECHANNEL MAINTENANCE HOLE                   |         | 2                 | EA    | \$2,340.00  | 2.00             | 100.00%          | \$4,680.00           | \$4,680.00      | 0.00                   | \$0.00                   |
| 135      | 705305 REBUILD MAINTENANCE HOLE                     |         | 1                 | EA    | \$929.00    | 1.00             | 100.00%          | \$929.00             | \$929.00        | 0.00                   | \$0.00                   |
| 136      | 705352 CATCH BASIN, TYPE 240A                       |         | 2                 | EA    | \$8,062.00  | 2.00             | 100.00%          | \$16,124.00          | \$16,124.00     | 0.00                   | \$0.00                   |
| 137      | 705355 CATCH BASIN, TYPE 242A                       |         | 3                 | EA    | \$8,530.00  | 4.00             | 133.33%          | \$34,120.00          | \$34,120.00     | 0.00                   | \$0.00                   |
| 138      | 705356 CATCH BASIN, TYPE 242B                       |         | 9                 | EA    | \$8,933.00  | 9.00             | 100.00%          | \$80,397.00          | \$80,397.00     | 0.00                   | \$0.00                   |
| 139      | 705450 INLET, TYPE 250A                             |         | 14                | EA    | \$3,616.00  | 31.00            | 221.43%          | \$112,096.00         | \$112,096.00    | 0.00                   | \$0.00                   |
| 140      | 705451 INLET, TYPE 250B                             |         | 39                | EA    | \$4,009.00  | 39.00            | 100.00%          | \$156,351.00         | \$156,351.00    | 0.00                   | \$0.00                   |
| 141      | 705s02 EXTRA DEPTH, TYPE 204.5A MAINTENANCE HOLE    |         | 3                 | LF    | \$777.00    | 3.00             | 100.00%          | \$2,331.00           | \$2,331.00      | 0.00                   | \$0.00                   |
| 142      | 708058 PIPE, CB CONN, D.I., CL 50, 8 IN             |         | 779               | LF    | \$187.00    | 830.77           | 106.65%          | \$155,353.99         | \$155,353.99    | 0.00                   | \$0.00                   |
| 143      | 708258 PIPE, INLET CONN, D.I., CL 50, 8 IN          |         | 1286              | LF    | \$148.00    | 1366.10          | 106.23%          | \$202,182.80         | \$202,182.80    | 0.00                   | \$0.00                   |

**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description                                                     | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-----------------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 144      | 708s01 DROP CONNECTION, OUTSIDE, 8 IN                           |         | 14                | VF    | \$1,207.00   | 14.00            | 100.00%          | \$16,898.00          | \$16,898.00     | 0.00                   | \$0.00                   |
| 145      | 708s03 4 INCH DRAIN PIPE, GIP, SCH 40                           |         | 59                | EA    | \$1,095.00   | 56.00            | 94.92%           | \$61,320.00          | \$61,320.00     | 0.00                   | \$0.00                   |
| 146      | 716010 FLOW CONTROL DEVICE ASSEMBLY                             |         | 3                 | EA    | \$4,988.00   | 3.00             | 100.00%          | \$14,964.00          | \$14,964.00     | 0.00                   | \$0.00                   |
| 147      | 716148 PIPE, DETENTION, CONC, 48 IN                             |         | 105               | LF    | \$850.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 148      | 716s01 PIPE, DETENTION, POLYPROPYLENE, 48 IN                    |         | 210               | LF    | \$437.00     | 314.50           | 149.76%          | \$137,436.50         | \$137,436.50    | 0.00                   | \$0.00                   |
| 149      | 716s02 PIPE, DETENTION, STEEL REINFORCED POLYETHYLENE, 72 IN    |         | 250               | LF    | \$885.00     | 246.50           | 98.60%           | \$218,152.50         | \$218,152.50    | 0.00                   | \$0.00                   |
| 150      | 716s05 PIPE, DETENTION PIPE OUTLET CONNECTION, D.I., CL50, 12IN |         | 297               | LF    | \$153.00     | 302.50           | 101.85%          | \$46,282.50          | \$46,282.50     | 0.00                   | \$0.00                   |
| 151      | 716s06 FLOW SPLITTER DEVICE ASSEMBLY                            |         | 1                 | EA    | \$10,726.00  | 1.00             | 100.00%          | \$10,726.00          | \$10,726.00     | 0.00                   | \$0.00                   |
| 152      | 717008 BEDDING, CL B, 8 IN PIPE                                 |         | 2090              | LF    | \$28.00      | 2219.70          | 106.21%          | \$62,151.60          | \$62,151.60     | 0.00                   | \$0.00                   |
| 153      | 717010 BEDDING, CL B, 10 IN PIPE                                |         | 136               | LF    | \$28.00      | 136.00           | 100.00%          | \$3,808.00           | \$3,808.00      | 0.00                   | \$0.00                   |
| 154      | 717012 BEDDING, CL B, 12 IN PIPE                                |         | 1526              | LF    | \$35.00      | 1499.20          | 98.24%           | \$52,472.00          | \$52,472.00     | 0.00                   | \$0.00                   |
| 155      | 717024 BEDDING, CL B, 24 IN PIPE                                |         | 14                | LF    | \$35.00      | 15.00            | 107.14%          | \$525.00             | \$525.00        | 0.00                   | \$0.00                   |
| 156      | 717048 BEDDING, CL B, 48 IN PIPE                                |         | 315               | LF    | \$98.00      | 312.50           | 99.21%           | \$30,625.00          | \$30,625.00     | 0.00                   | \$0.00                   |
| 157      | 717072 BEDDING, CL B, 72 IN PIPE                                |         | 250               | LF    | \$218.00     | 246.50           | 98.60%           | \$53,737.00          | \$53,737.00     | 0.00                   | \$0.00                   |
| 158      | 717100 TELEVISION INSPECTION                                    |         | 3031              | LF    | \$5.00       | 2186.50          | 72.14%           | \$10,932.50          | \$10,932.50     | 0.00                   | \$0.00                   |
| 159      | 717424 PIPE, PSD, CONC REINF, C76 CL III, 24 IN                 |         | 14                | LF    | \$178.00     | 15.00            | 107.14%          | \$2,670.00           | \$2,670.00      | 0.00                   | \$0.00                   |
| 160      | 717608 PIPE, PSD, D.I., CL 50, 8 IN                             |         | 35                | LF    | \$171.00     | 39.00            | 111.43%          | \$6,669.00           | \$6,669.00      | 0.00                   | \$0.00                   |
| 161      | 717612 PIPE, PSD, D.I., CL 50, 12 IN                            |         | 1228              | LF    | \$183.00     | 1207.60          | 98.34%           | \$220,990.80         | \$220,990.80    | 0.00                   | \$0.00                   |
| 162      | 717790 PIPE, PS or PSS, PVC, D3034 SDR 35, 8 IN                 |         | 12                | LF    | \$284.00     | 10.00            | 83.33%           | \$2,840.00           | \$2,840.00      | 0.00                   | \$0.00                   |
| 163      | 717791 PIPE, PS OR PSS, PVC D3034 SDR 35, 10IN                  |         | 136               | LF    | \$122.00     | 136.00           | 100.00%          | \$16,592.00          | \$16,592.00     | 0.00                   | \$0.00                   |
| 164      | 717888 TEE, 8 IN, CUT-IN EXISTING CONC PIPE                     |         | 23                | EA    | \$1,519.00   | 24.00            | 104.35%          | \$36,456.00          | \$36,456.00     | 0.00                   | \$0.00                   |
| 165      | 717s01 CASING PIPE, PVC C905 DR 14, 18 IN                       |         | 18                | LF    | \$377.00     | 18.00            | 100.00%          | \$6,786.00           | \$6,786.00      | 0.00                   | \$0.00                   |
| 166      | 717s04 PERK FILTER CONCRETE CATCH BASIN TRIPLE CARTRIDGE        |         | 2                 | EA    | \$22,596.00  | 2.00             | 100.00%          | \$45,192.00          | \$45,192.00     | 0.00                   | \$0.00                   |
| 167      | 717s06 TEE, PVC, 10 IN                                          |         | 3                 | EA    | \$1,228.00   | 3.00             | 100.00%          | \$3,684.00           | \$3,684.00      | 0.00                   | \$0.00                   |
| 168      | 717s85 TEMPORARY SEWER BYPASS                                   |         | 1                 | LS    | \$110,294.00 | 1.0000           | 100.00%          | \$110,294.00         | \$110,294.00    | 0.0000                 | \$0.00                   |
| 169      | 720005 ADJUST EXISTING MH, CB, OR VC                            |         | 400               | EA    | \$444.00     | 400.00           | 100.00%          | \$177,600.00         | \$177,600.00    | 0.00                   | \$0.00                   |
| 170      | 720010 ADJUST EXISTING INLET                                    |         | 33                | EA    | \$240.00     | 56.00            | 169.70%          | \$13,440.00          | \$13,440.00     | 0.00                   | \$0.00                   |
| 171      | 720020 ADJUST EXISTING VALVE BOX                                |         | 184               | EA    | \$174.00     | 185.00           | 100.54%          | \$32,190.00          | \$32,190.00     | 0.00                   | \$0.00                   |
| 172      | 720045 ADJUST EXISTING HANDHOLE                                 |         | 225               | EA    | \$50.00      | 221.00           | 98.22%           | \$11,050.00          | \$11,050.00     | 0.00                   | \$0.00                   |
| 173      | 720230 UTILITY CASTING, TYPE 230                                |         | 129               | EA    | \$1,220.00   | 131.00           | 101.55%          | \$159,820.00         | \$159,820.00    | 0.00                   | \$0.00                   |
| 174      | 720244 UTILITY CASTING, TYPE 361 (9 1/4-INCH DEPTH), COVER      |         | 29                | EA    | \$1,232.00   | 30.00            | 103.45%          | \$36,960.00          | \$36,960.00     | 0.00                   | \$0.00                   |
| 175      | 720342 UTILITY CASTING, TYPE 230 (13-INCH DEPTH), COVER         |         | 3                 | EA    | \$1,240.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 176      | 724s01 PIPE LINING, 6IN                                         |         | 22                | LF    | \$321.00     | 19.00            | 86.36%           | \$6,099.00           | \$6,099.00      | 0.00                   | \$0.00                   |
| 177      | 724s02 PIPE LINING, 8IN                                         |         | 84                | LF    | \$321.00     | 84.00            | 100.00%          | \$26,964.00          | \$26,964.00     | 0.00                   | \$0.00                   |
| 178      | 801001 CONSTRUCTION STORMWATER & EROSION CONTROL PLAN           |         | 1                 | LS    | \$300,000.00 | 1.0000           | 100.00%          | \$300,000.00         | \$300,000.00    | 0.0000                 | \$0.00                   |
| 179      | 801002 TREE, VEGETATION & SOIL PROTECTION PLAN (TVSPP)          |         | 1                 | LS    | \$60,000.00  | 1.0000           | 100.00%          | \$60,000.00          | \$60,000.00     | 0.0000                 | \$0.00                   |

## Progress Estimate #: 49

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

### Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description                                               | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-----------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 180      | 801003 SPILL PLAN (SP)                                    |         | 1                 | LS    | \$5,000.00   | 1.0000           | 100.00%          | \$5,000.00           | \$5,000.00      | 0.0000                 | \$0.00                   |
| 181      | 801004 TEMPORARY DISCHARGE PLAN (TDP)                     |         | 1                 | LS    | \$5,000.00   | 1.0000           | 100.00%          | \$5,000.00           | \$5,000.00      | 0.0000                 | \$0.00                   |
| 182      | 802003 SEEDED LAWN INSTALLATION                           |         | 5510              | SF    | \$2.00       | 6318.00          | 114.66%          | \$12,636.00          | \$12,636.00     | 0.00                   | \$0.00                   |
| 183      | 802060 TREE, DECIDUOUS, 1-1/2 IN TO 1-3/4 IN CAL          |         | 1                 | EA    | \$803.00     | 4.00             | 400.00%          | \$3,212.00           | \$3,212.00      | 0.00                   | \$0.00                   |
| 184      | 802065 TREE, DECIDUOUS, 1-3/4 IN TO 2 IN CAL              |         | 85                | EA    | \$803.00     | 95.00            | 111.76%          | \$76,285.00          | \$76,285.00     | 0.00                   | \$0.00                   |
| 185      | 802125 SHRUB, DECIDUOUS, 5 GAL                            |         | 450               | EA    | \$48.00      | 250.00           | 55.56%           | \$12,000.00          | \$12,000.00     | 0.00                   | \$0.00                   |
| 186      | 802154 GROUND COVER, 4 IN POT                             |         | 732               | EA    | \$5.00       | 732.00           | 100.00%          | \$3,660.00           | \$3,660.00      | 0.00                   | \$0.00                   |
| 187      | 802160 TOPSOIL, TYPE A                                    |         | 354               | CY    | \$91.00      | 834.00           | 235.59%          | \$75,894.00          | \$75,894.00     | 0.00                   | \$0.00                   |
| 188      | 802161 GROUND COVER, 1 GAL                                |         | 1087              | EA    | \$19.00      | 926.00           | 85.19%           | \$17,594.00          | \$17,594.00     | 0.00                   | \$0.00                   |
| 189      | 802162 GROUND COVER, 2 GAL                                |         | 48                | EA    | \$32.00      | 127.00           | 264.58%          | \$4,064.00           | \$4,064.00      | 0.00                   | \$0.00                   |
| 190      | 802220 MULCH, BARK                                        |         | 71                | CY    | \$118.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 191      | 802360 TREE ROOT BARRIER                                  |         | 1176              | LF    | \$21.00      | 1620.00          | 137.76%          | \$34,020.00          | \$34,020.00     | 0.00                   | \$0.00                   |
| 192      | 802700 LANDSCAPE ESTABLISHMENT, MIN. BID = \$40,000       |         | 1                 | LS    | \$42,800.00  | 0.4000           | 40.00%           | \$17,120.00          | \$17,120.00     | 0.0000                 | \$0.00                   |
| 193      | 802725 FLEXIBLE POROUS SURFACE TREATMENT                  |         | 16859             | SF    | \$22.00      | 18500.70         | 109.74%          | \$407,015.40         | \$407,015.40    | 0.00                   | \$0.00                   |
| 194      | 802s02 PEDESTRIAN ENHANCEMENTS ON MADISON ST I-5 OVERPASS |         | 1                 | LS    | \$260,169.00 | 1.0000           | 100.00%          | \$260,169.00         | \$260,169.00    | 0.0000                 | \$0.00                   |
| 195      | 802s03 ROOT PRUNING AND TRIM VEGETATION                   |         | 50000             | FA    | \$1.00       | 211722.65        | 423.45%          | \$211,722.65         | \$211,722.65    | 0.00                   | \$0.00                   |
| 196      | 803s01 REPAIR IRRIGATION SYSTEM                           |         | 50000             | FA    | \$1.00       | 86428.53         | 172.86%          | \$86,428.53          | \$86,428.53     | 0.00                   | \$0.00                   |
| 197      | 804025 CURB, CEM CONC W/ 25% POZZOLANS                    |         | 14654             | LF    | \$30.00      | 17670.38         | 120.58%          | \$530,111.40         | \$530,111.40    | 0.00                   | \$0.00                   |
| 198      | 804035 CURB AND GUTTER, CEM CONC W/ 25% POZZOLANS         |         | 522               | LF    | \$57.00      | 707.00           | 135.44%          | \$40,299.00          | \$40,299.00     | 0.00                   | \$0.00                   |
| 199      | 807005 CURB, TRAFFIC, PRECAST                             |         | 64                | LF    | \$64.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 200      | 808002 LANE MARKER, TYPE 2                                |         | 685               | EA    | \$6.00       | 626.00           | 91.39%           | \$3,756.00           | \$3,756.00      | 0.00                   | \$0.00                   |
| 201      | 810s01 FLEXIBLE DELINEATOR POST, 28"                      |         | 110               | EA    | \$155.00     | 153.00           | 139.09%          | \$23,715.00          | \$23,715.00     | 0.00                   | \$0.00                   |
| 202      | 810s02 FLEXIBLE DELINEATOR POST, 48"                      |         | 66                | EA    | \$187.00     | 66.00            | 100.00%          | \$12,342.00          | \$12,342.00     | 0.00                   | \$0.00                   |
| 203      | 810s03 FLEXIBLE DELINEATOR POST, 66"                      |         | 9                 | EA    | \$214.00     | 9.00             | 100.00%          | \$1,926.00           | \$1,926.00      | 0.00                   | \$0.00                   |
| 204      | 810s04 PLASTIC CURB WITH POST                             |         | 141               | EA    | \$375.00     | 199.50           | 141.49%          | \$74,812.50          | \$74,812.50     | 0.00                   | \$0.00                   |
| 205      | 813120 RESET MONUMENT AND MONUMENT FRAME AND COVER        |         | 43                | EA    | \$1,847.00   | 48.00            | 111.63%          | \$88,656.00          | \$88,656.00     | 0.00                   | \$0.00                   |
| 206      | 814024 CURB RAMP                                          |         | 2085              | SY    | \$304.00     | 2024.23          | 97.09%           | \$615,365.92         | \$615,365.92    | 0.00                   | \$0.00                   |
| 207      | 814025 DETECTABLE WARNING PLATE RETROFIT                  |         | 13                | SF    | \$260.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 208      | 814030 DETECTABLE WARNING PLATE                           |         | 2794              | SF    | \$19.00      | 2658.20          | 95.14%           | \$50,505.80          | \$50,505.80     | 0.00                   | \$0.00                   |
| 209      | 814205 SIDEWALK, CEM CONC W/ 25% POZZOLANS                |         | 17608             | SY    | \$81.00      | 18275.71         | 103.79%          | \$1,480,332.51       | \$1,480,332.51  | 0.00                   | \$0.00                   |
| 210      | 814210 SIDEWALK, THICKENED EDGE W/ 25% POZZOLANS          |         | 18647             | LF    | \$10.00      | 12767.50         | 68.47%           | \$127,675.00         | \$127,675.00    | 0.00                   | \$0.00                   |
| 211      | 814s01 STREET NAME LETTER INLAY                           |         | 434               | EA    | \$120.00     | 434.00           | 100.00%          | \$52,080.00          | \$52,080.00     | 0.00                   | \$0.00                   |
| 212      | 814s02 I-5 SPRING STREET CURB RAMP                        |         | 1                 | LS    | \$15,578.00  | 1.0000           | 100.00%          | \$15,578.00          | \$15,578.00     | 0.0000                 | \$0.00                   |
| 213      | 814s12 BRICK PAVING                                       |         | 57                | SY    | \$255.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 214      | 819018 DRIVEWAY, CEM CONC, HES (24 HRS), 8 IN             |         | 1692              | SY    | \$167.00     | 1851.52          | 109.43%          | \$309,203.84         | \$309,203.84    | 0.00                   | \$0.00                   |
| 215      | 821001 SIGN, TRAFFIC, MAST ARM MOUNTED                    |         | 69                | EA    | \$404.00     | 70.00            | 101.45%          | \$28,280.00          | \$28,280.00     | 0.00                   | \$0.00                   |

**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

**Progress Estimate Detail**

**All Funding Sources**

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

**Contract Summary**

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description                                                 | Taxable | Estimate Quantity | Units | Unit Price | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-------------------------------------------------------------|---------|-------------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 216      | 821002 SIGN, TRAFFIC, POLE MOUNTED                          |         | 61                | EA    | \$175.00   | 90.00            | 147.54%          | \$15,750.00          | \$15,750.00     | 0.00                   | \$0.00                   |
| 217      | 821003 SIGN, TRAFFIC, SPAN WIRE MOUNTED                     |         | 13                | EA    | \$472.00   | 16.00            | 123.08%          | \$7,552.00           | \$7,552.00      | 0.00                   | \$0.00                   |
| 218      | 821005 SIGN, TRAFFIC, POST MOUNTED                          |         | 446               | EA    | \$126.00   | 369.00           | 82.74%           | \$46,494.00          | \$46,494.00     | 0.00                   | \$0.00                   |
| 219      | 821007 SIGN, STREET DESIGNATION, SPAN WIRE MOUNTED          |         | 2                 | EA    | \$730.00   | 2.00             | 100.00%          | \$1,460.00           | \$1,460.00      | 0.00                   | \$0.00                   |
| 220      | 821008 SIGN, STREET DESIGNATION, MAST ARM MOUNTED           |         | 52                | EA    | \$783.00   | 50.00            | 96.15%           | \$39,150.00          | \$39,150.00     | 0.00                   | \$0.00                   |
| 221      | 821009 SIGN, STREET DESIGNATION, POLE MOUNTED               |         | 46                | EA    | \$288.00   | 50.00            | 108.70%          | \$14,400.00          | \$14,400.00     | 0.00                   | \$0.00                   |
| 222      | 821020 SIGN, STREET NAME, OWNER FURNISHED, STEEL/ALUM. POLE |         | 49                | EA    | \$214.00   | 43.00            | 87.76%           | \$9,202.00           | \$9,202.00      | 0.00                   | \$0.00                   |
| 223      | 821025 SIGN, BUS ZONE, OWNER FURNISHED                      |         | 8                 | EA    | \$39.00    | 11.00            | 137.50%          | \$429.00             | \$429.00        | 0.00                   | \$0.00                   |
| 224      | 821028 SIGN, TRAFFIC, SIGNAL HEAD MOUNTED                   |         | 8                 | EA    | \$161.00   | 12.00            | 150.00%          | \$1,932.00           | \$1,932.00      | 0.00                   | \$0.00                   |
| 225      | 821030 POST, TRAFFIC SIGN                                   |         | 223               | EA    | \$188.00   | 233.00           | 104.48%          | \$43,804.00          | \$43,804.00     | 0.00                   | \$0.00                   |
| 226      | 821040 POST, STREET NAME                                    |         | 23                | EA    | \$291.00   | 23.00            | 100.00%          | \$6,693.00           | \$6,693.00      | 0.00                   | \$0.00                   |
| 227      | 821045 POST, BUS ZONE                                       |         | 8                 | EA    | \$188.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 228      | 821050 RELOCATE SIGN, TRAFFIC                               |         | 134               | EA    | \$78.00    | 145.00           | 108.21%          | \$11,310.00          | \$11,310.00     | 0.00                   | \$0.00                   |
| 229      | 821055 RELOCATE SIGN, STREET NAME                           |         | 91                | EA    | \$78.00    | 97.00            | 106.59%          | \$7,566.00           | \$7,566.00      | 0.00                   | \$0.00                   |
| 230      | 821060 RELOCATE SIGN, BUS ZONE                              |         | 2                 | EA    | \$78.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 231      | 821s01 SIGN FOOTING, KCM, TYPE III                          |         | 1                 | EA    | \$5,390.00 | 1.00             | 100.00%          | \$5,390.00           | \$5,390.00      | 0.00                   | \$0.00                   |
| 232      | 822006 PAVEMENT MARKING, PAINT, 6 IN STRIPE                 |         | 3148              | LF    | \$3.00     | 2710.00          | 86.09%           | \$8,130.00           | \$8,130.00      | 0.00                   | \$0.00                   |
| 233      | 822018 PAVEMENT MARKING, THERMOPLASTIC, 8 IN STRIPE         |         | 44997             | LF    | \$6.00     | 44488.50         | 98.87%           | \$266,931.00         | \$266,931.00    | 0.00                   | \$0.00                   |
| 234      | 822020 PAVEMENT MARKING, THERMOPLASTIC, LEGEND/SYMBOL       |         | 484               | EA    | \$214.00   | 419.00           | 86.57%           | \$89,666.00          | \$89,666.00     | 0.00                   | \$0.00                   |
| 235      | 822022 PAVEMENT MARKING, THERMOPLASTIC, BIKE DETECTION      |         | 100               | EA    | \$134.00   | 10.00            | 10.00%           | \$1,340.00           | \$1,340.00      | 0.00                   | \$0.00                   |
| 236      | 822204 PAVEMENT MARKING, MMA, 4 IN STRIPE                   |         | 41895             | LF    | \$2.00     | 37839.80         | 90.32%           | \$75,679.60          | \$75,679.60     | 0.00                   | \$0.00                   |
| 237      | 822206 PAVEMENT MARKING, MMA, 6 IN STRIPE                   |         | 26816             | LF    | \$3.00     | 27061.20         | 100.91%          | \$81,183.60          | \$81,183.60     | 0.00                   | \$0.00                   |
| 238      | 822208 PAVEMENT MARKING, MMA, 8 IN STRIPE                   |         | 5209              | LF    | \$6.00     | 5144.00          | 98.75%           | \$30,864.00          | \$30,864.00     | 0.00                   | \$0.00                   |
| 239      | 822210 PAVEMENT MARKING, MMA, LEGEND/SYMBOL                 |         | 240               | EA    | \$214.00   | 395.00           | 164.58%          | \$84,530.00          | \$84,530.00     | 0.00                   | \$0.00                   |
| 240      | 822s01 PAVEMENT MARKING, MMA, GREEN                         |         | 7778              | SF    | \$14.00    | 6556.60          | 84.30%           | \$91,792.40          | \$91,792.40     | 0.00                   | \$0.00                   |
| 241      | 822s02 PAVEMENT MARKING, MMA, RED                           |         | 41983             | SF    | \$11.00    | 40829.30         | 97.25%           | \$449,122.30         | \$449,122.30    | 0.00                   | \$0.00                   |
| 242      | 822s03 PAVEMENT MARKING, MMA, BLACK                         |         | 1809              | SF    | \$16.00    | 1846.00          | 102.05%          | \$29,536.00          | \$29,536.00     | 0.00                   | \$0.00                   |
| 243      | 822s04 TEMPORARY PAVEMENT MARKING, PAINT, 4 IN STRIPE       |         | 104000            | LF    | \$1.00     | 97918.50         | 94.15%           | \$97,918.50          | \$97,918.50     | 0.00                   | \$0.00                   |
| 244      | 822s05 TEMPORARY PAVEMENT MARKING, PAINT, LEGEND/SYMBOL     |         | 50                | EA    | \$70.00    | 208.00           | 416.00%          | \$14,560.00          | \$14,560.00     | 0.00                   | \$0.00                   |
| 245      | 827040 SIGN, PROJECT IDENTIFICATION, OWNER FURNISHED        |         | 4                 | EA    | \$248.00   | 2.00             | 50.00%           | \$496.00             | \$496.00        | 0.00                   | \$0.00                   |
| 246      | 830051 LUMINAIRE, LED, COLLECTOR ARTERIAL                   |         | 65                | EA    | \$867.00   | 67.00            | 103.08%          | \$58,089.00          | \$58,089.00     | 0.00                   | \$0.00                   |
| 247      | 830052 LUMINAIRE, LED, PRINCIPAL ARTERIAL                   |         | 31                | EA    | \$1,198.00 | 31.00            | 100.00%          | \$37,138.00          | \$37,138.00     | 0.00                   | \$0.00                   |
| 248      | 830310 LUMINAIRE, LED, PEDESTRIAN SCALE                     |         | 30                | EA    | \$3,906.00 | 32.00            | 106.67%          | \$124,992.00         | \$124,992.00    | 0.00                   | \$0.00                   |
| 249      | 830640 INSTALL GROUND ROD                                   |         | 5                 | EA    | \$364.00   | 5.00             | 100.00%          | \$1,820.00           | \$1,820.00      | 0.00                   | \$0.00                   |
| 250      | 830660 TEMPORARY STREET LIGHTING                            |         | 39000             | FA    | \$1.00     | 771945.01        | 1979.35%         | \$771,945.01         | \$771,945.01    | 0.00                   | \$0.00                   |
| 251      | 830661 TEMPORARY STREET LIGHTING PLAN SUBMITTAL, MIN. BID = |         | 1                 | LS    | \$2,675.00 | 1.0000           | 100.00%          | \$2,675.00           | \$2,675.00      | 0.0000                 | \$0.00                   |



**Progress Estimate #:** **49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description                                                   | Taxable | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|---------------------------------------------------------------|---------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 252      | 830670 RECONNECT EXISTING STREET LIGHTING SYSTEM              |         | 1                 | LS    | \$32,421.00 | 1.0000           | 100.00%          | \$32,421.00          | \$32,421.00     | 0.0000                 | \$0.00                   |
| 253      | 830s70 WIRING, STREET LIGHTING, (SCHEMATIC 1)                 |         | 1                 | LS    | \$1,926.00  | 1.0000           | 100.00%          | \$1,926.00           | \$1,926.00      | 0.0000                 | \$0.00                   |
| 254      | 830s71 WIRING, STREET LIGHTING, (SCHEMATIC 2)                 |         | 1                 | LS    | \$2,889.00  | 1.0000           | 100.00%          | \$2,889.00           | \$2,889.00      | 0.0000                 | \$0.00                   |
| 255      | 830s72 WIRING, STREET LIGHTING, (SCHEMATIC 3)                 |         | 1                 | LS    | \$8,453.00  | 1.0000           | 100.00%          | \$8,453.00           | \$8,453.00      | 0.0000                 | \$0.00                   |
| 256      | 830s73 WIRING, STREET LIGHTING, (SCHEMATIC 4)                 |         | 1                 | LS    | \$5,564.00  | 1.0000           | 100.00%          | \$5,564.00           | \$5,564.00      | 0.0000                 | \$0.00                   |
| 257      | 830s74 WIRING, STREET LIGHTING, (SCHEMATIC 5)                 |         | 1                 | LS    | \$2,033.00  | 1.0000           | 100.00%          | \$2,033.00           | \$2,033.00      | 0.0000                 | \$0.00                   |
| 258      | 830s75 WIRING, STREET LIGHTING, (SCHEMATIC 6)                 |         | 1                 | LS    | \$9,416.00  | 1.0000           | 100.00%          | \$9,416.00           | \$9,416.00      | 0.0000                 | \$0.00                   |
| 259      | 830s76 WIRING, STREET LIGHTING, (SCHEMATIC 7)                 |         | 1                 | LS    | \$3,424.00  | 1.0000           | 100.00%          | \$3,424.00           | \$3,424.00      | 0.0000                 | \$0.00                   |
| 260      | 830s77 WIRING, STREET LIGHTING, (SCHEMATIC 8)                 |         | 1                 | LS    | \$10,700.00 | 1.0000           | 100.00%          | \$10,700.00          | \$10,700.00     | 0.0000                 | \$0.00                   |
| 261      | 830s78 WIRING, STREET LIGHTING, (SCHEMATIC 9)                 |         | 1                 | LS    | \$44,298.00 | 1.0000           | 100.00%          | \$44,298.00          | \$44,298.00     | 0.0000                 | \$0.00                   |
| 262      | 830s79 WIRING, STREET LIGHTING, (SCHEMATIC 10)                |         | 1                 | LS    | \$26,964.00 | 1.0000           | 100.00%          | \$26,964.00          | \$26,964.00     | 0.0000                 | \$0.00                   |
| 263      | 830s80 WIRING, STREET LIGHTING, (SCHEMATIC 11)                |         | 1                 | LS    | \$6,741.00  | 1.0000           | 100.00%          | \$6,741.00           | \$6,741.00      | 0.0000                 | \$0.00                   |
| 264      | 830s81 WIRING, STREET LIGHTING, (SCHEMATIC 12)                |         | 1                 | LS    | \$3,424.00  | 1.0000           | 100.00%          | \$3,424.00           | \$3,424.00      | 0.0000                 | \$0.00                   |
| 265      | 830s82 WIRING, STREET LIGHTING, (SCHEMATIC 13)                |         | 1                 | LS    | \$13,268.00 | 1.0000           | 100.00%          | \$13,268.00          | \$13,268.00     | 0.0000                 | \$0.00                   |
| 266      | 830s83 WIRING, STREET LIGHTING, (SCHEMATIC 14)                |         | 1                 | LS    | \$11,663.00 | 1.0000           | 100.00%          | \$11,663.00          | \$11,663.00     | 0.0000                 | \$0.00                   |
| 267      | 830s84 WIRING, STREET LIGHTING, (SCHEMATIC 15)                |         | 1                 | LS    | \$11,877.00 | 1.0000           | 100.00%          | \$11,877.00          | \$11,877.00     | 0.0000                 | \$0.00                   |
| 268      | 830s85 WIRING, STREET LIGHTING, (SCHEMATIC 16)                |         | 1                 | LS    | \$11,235.00 | 1.0000           | 100.00%          | \$11,235.00          | \$11,235.00     | 0.0000                 | \$0.00                   |
| 269      | 830s86 WIRING, STREET LIGHTING, (SCHEMATIC 17)                |         | 1                 | LS    | \$10,058.00 | 1.0000           | 100.00%          | \$10,058.00          | \$10,058.00     | 0.0000                 | \$0.00                   |
| 270      | 830s87 WIRING, STREET LIGHTING, (SCHEMATIC 18)                |         | 1                 | LS    | \$3,317.00  | 1.0000           | 100.00%          | \$3,317.00           | \$3,317.00      | 0.0000                 | \$0.00                   |
| 271      | 830s88 WIRING, STREET LIGHTING, (SCHEMATIC 19)                |         | 1                 | LS    | \$10,914.00 | 1.0000           | 100.00%          | \$10,914.00          | \$10,914.00     | 0.0000                 | \$0.00                   |
| 272      | 830s89 WIRING, STREET LIGHTING, (SCHEMATIC 20)                |         | 1                 | LS    | \$3,424.00  | 1.0000           | 100.00%          | \$3,424.00           | \$3,424.00      | 0.0000                 | \$0.00                   |
| 273      | 830s90 WIRING, STREET LIGHTING, (SCHEMATIC 21)                |         | 1                 | LS    | \$5,885.00  | 1.0000           | 100.00%          | \$5,885.00           | \$5,885.00      | 0.0000                 | \$0.00                   |
| 274      | 830s91 WIRING, STREET LIGHTING, (SCHEMATIC 22)                |         | 1                 | LS    | \$7,490.00  | 1.0000           | 100.00%          | \$7,490.00           | \$7,490.00      | 0.0000                 | \$0.00                   |
| 275      | 830s92 WIRING, STREET LIGHTING, (SCHEMATIC 23)                |         | 1                 | LS    | \$535.00    | 1.0000           | 100.00%          | \$535.00             | \$535.00        | 0.0000                 | \$0.00                   |
| 276      | 830s93 WIRING, STREET LIGHTING, (SCHEMATIC 24)                |         | 1                 | LS    | \$7,490.00  | 1.0000           | 100.00%          | \$7,490.00           | \$7,490.00      | 0.0000                 | \$0.00                   |
| 277      | 830s94 WIRING, STREET LIGHTING, (SCHEMATIC 25)                |         | 1                 | LS    | \$9,202.00  | 1.0000           | 100.00%          | \$9,202.00           | \$9,202.00      | 0.0000                 | \$0.00                   |
| 278      | 830s95 WIRING, STREET LIGHTING, (SCHEMATIC 26)                |         | 1                 | LS    | \$9,309.00  | 1.0000           | 100.00%          | \$9,309.00           | \$9,309.00      | 0.0000                 | \$0.00                   |
| 279      | 830s96 WIRING, STREET LIGHTING, (SCHEMATIC 27)                |         | 1                 | LS    | \$1,284.00  | 1.0000           | 100.00%          | \$1,284.00           | \$1,284.00      | 0.0000                 | \$0.00                   |
| 280      | 831026 INSTALL OWNER FURN. TRAF. SIG. CNTRL. CAB., TYPE 2S    |         | 1                 | EA    | \$1,819.00  | 1.00             | 100.00%          | \$1,819.00           | \$1,819.00      | 0.00                   | \$0.00                   |
| 281      | 831030 INSTALL OWNER FURN. TRAF. SIG. CNTRL. CAB., TYPE III   |         | 33                | EA    | \$2,750.00  | 34.00            | 103.03%          | \$93,500.00          | \$93,500.00     | 0.00                   | \$0.00                   |
| 282      | 831131 SIGNAL HEAD, VEHICLE, 3 SECTION 1-WAY                  |         | 216               | EA    | \$1,370.00  | 216.00           | 100.00%          | \$295,920.00         | \$295,920.00    | 0.00                   | \$0.00                   |
| 283      | 831132 SIGNAL HEAD, VEHICLE, 3 SECTION 1-WAY, OPTICALLY PRIG. |         | 6                 | EA    | \$2,301.00  | 6.00             | 100.00%          | \$13,806.00          | \$13,806.00     | 0.00                   | \$0.00                   |
| 284      | 831136 SIGNAL HEAD, BICYCLE, 3-SECTION 8"                     |         | 2                 | EA    | \$1,552.00  | 2.00             | 100.00%          | \$3,104.00           | \$3,104.00      | 0.00                   | \$0.00                   |
| 285      | 831137 SIGNAL HEAD, BICYCLE, 3-SECTION 4"                     |         | 2                 | EA    | \$1,552.00  | 11.00            | 550.00%          | \$17,072.00          | \$17,072.00     | 0.00                   | \$0.00                   |
| 286      | 831138 SIGNAL HEAD, VEHICLE, 3-SECTION 8"                     |         | 9                 | EA    | \$1,327.00  | 9.00             | 100.00%          | \$11,943.00          | \$11,943.00     | 0.00                   | \$0.00                   |
| 287      | 831139 SIGNAL HEAD, TRANSIT, 3-SECTION 8"                     |         | 11                | EA    | \$1,637.00  | 11.00            | 100.00%          | \$18,007.00          | \$18,007.00     | 0.00                   | \$0.00                   |

**Progress Estimate #:** **49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description | Taxable                                              | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-------------|------------------------------------------------------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 288      | 831141      | SIGNAL HEAD, VEHICLE, 4 SECTION 1-WAY                | 10                | EA    | \$1,712.00  | 10.00            | 100.00%          | \$17,120.00          | \$17,120.00     | 0.00                   | \$0.00                   |
| 289      | 831145      | SIGNAL HEAD, VEHICLE, 4 SECTION 1-WAY, BIMODAL ARROW | 5                 | EA    | \$1,712.00  | 5.00             | 100.00%          | \$8,560.00           | \$8,560.00      | 0.00                   | \$0.00                   |
| 290      | 831160      | SIGNAL HEAD, PEDESTRIAN COUNTDOWN, LED               | 191               | EA    | \$845.00    | 204.00           | 106.81%          | \$172,380.00         | \$172,380.00    | 0.00                   | \$0.00                   |
| 291      | 831175      | BICYCLE PUSHBUTTON ASSEMBLY                          | 3                 | EA    | \$1,316.00  | 3.00             | 100.00%          | \$3,948.00           | \$3,948.00      | 0.00                   | \$0.00                   |
| 292      | 831180      | APS PEDESTRIAN PUSHBUTTON ASSEMBLY                   | 242               | EA    | \$1,487.00  | 244.00           | 100.83%          | \$362,828.00         | \$362,828.00    | 0.00                   | \$0.00                   |
| 293      | 831200      | BOOM TRUCK AND OPERATOR FOR INSPECTOR                | 20                | HR    | \$171.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 294      | 831306      | DETECTOR LOOP, 6 FT DIA.                             | 184               | EA    | \$1,744.00  | 166.00           | 90.22%           | \$289,504.00         | \$289,504.00    | 0.00                   | \$0.00                   |
| 295      | 831307      | DETECTOR LOOP, PREFORMED, 6 FT DIA                   | 135               | EA    | \$1,391.00  | 153.00           | 113.33%          | \$212,823.00         | \$212,823.00    | 0.00                   | \$0.00                   |
| 296      | 831308      | DETECTOR LOOP, PARALLELOGRAM                         | 8                 | EA    | \$3,210.00  | 8.00             | 100.00%          | \$25,680.00          | \$25,680.00     | 0.00                   | \$0.00                   |
| 297      | 831309      | DETECTOR LOOP, PREFORMED, PARALLELOGRAM              | 8                 | EA    | \$1,391.00  | 8.00             | 100.00%          | \$11,128.00          | \$11,128.00     | 0.00                   | \$0.00                   |
| 298      | 831401      | AERIAL INNERDUCT                                     | 545               | LF    | \$21.00     | 300.00           | 55.05%           | \$6,300.00           | \$6,300.00      | 0.00                   | \$0.00                   |
| 299      | 831405      | INTERCONNECT CABLE, AERIAL                           | 235               | LF    | \$86.00     | 350.00           | 148.94%          | \$30,100.00          | \$30,100.00     | 0.00                   | \$0.00                   |
| 300      | 831410      | INTERCONNECT CABLE, UNDERGROUND                      | 175               | LF    | \$107.00    | 60.00            | 34.29%           | \$6,420.00           | \$6,420.00      | 0.00                   | \$0.00                   |
| 301      | 831450      | TERMINAL CABINET                                     | 88                | EA    | \$1,134.00  | 90.00            | 102.27%          | \$102,060.00         | \$102,060.00    | 0.00                   | \$0.00                   |
| 302      | 831480      | SPAN WIRE                                            | 525               | LF    | \$21.00     | 625.00           | 119.05%          | \$13,125.00          | \$13,125.00     | 0.00                   | \$0.00                   |
| 303      | 831521      | RELOCATE PEDESTRIAN SIGNAL HEAD                      | 1                 | EA    | \$428.00    | 1.00             | 100.00%          | \$428.00             | \$428.00        | 0.00                   | \$0.00                   |
| 304      | 831541      | RELOCATE CCTV CAMERA                                 | 2                 | EA    | \$6,099.00  | 2.00             | 100.00%          | \$12,198.00          | \$12,198.00     | 0.00                   | \$0.00                   |
| 305      | 831542      | RELOCATE EMERGENCY VEHICLE DETECTOR                  | 1                 | EA    | \$642.00    | 1.00             | 100.00%          | \$642.00             | \$642.00        | 0.00                   | \$0.00                   |
| 306      | 831550      | EMERGENCY VEHICLE PREEMPTION DETECTOR, OPTICOM       | 38                | EA    | \$1,766.00  | 41.00            | 107.89%          | \$72,406.00          | \$72,406.00     | 0.00                   | \$0.00                   |
| 307      | 831555      | VIDEO DETECTION CAMERA                               | 4                 | EA    | \$12,198.00 | 5.00             | 125.00%          | \$60,990.00          | \$60,990.00     | 0.00                   | \$0.00                   |
| 308      | 831556      | CCTV CAMERA, PTZ                                     | 10                | EA    | \$14,841.00 | 10.00            | 100.00%          | \$148,410.00         | \$148,410.00    | 0.00                   | \$0.00                   |
| 309      | 831560      | WIRELESS SENSOR                                      | 174               | EA    | \$1,573.00  | 174.00           | 100.00%          | \$273,702.00         | \$273,702.00    | 0.00                   | \$0.00                   |
| 310      | 831565      | WIRELESS SENSOR ACCESS POINT                         | 38                | EA    | \$6,752.00  | 38.00            | 100.00%          | \$256,576.00         | \$256,576.00    | 0.00                   | \$0.00                   |
| 311      | 831570      | WIRELESS SENSOR REPEATER                             | 25                | EA    | \$4,729.00  | 25.00            | 100.00%          | \$118,225.00         | \$118,225.00    | 0.00                   | \$0.00                   |
| 312      | 831600      | SERVICE CABINET                                      | 25                | EA    | \$4,323.00  | 25.00            | 100.00%          | \$108,075.00         | \$108,075.00    | 0.00                   | \$0.00                   |
| 313      | 831602      | SERVICE CABINET WITH STEP-DOWN TRANSFORMER, 32-SIZE  | 5                 | EA    | \$11,449.00 | 5.00             | 100.00%          | \$57,245.00          | \$57,245.00     | 0.00                   | \$0.00                   |
| 314      | 831631      | SERVICE WIRING (MADISON-MINOR)                       | 1                 | LS    | \$6,099.00  | 1.0000           | 100.00%          | \$6,099.00           | \$6,099.00      | 0.0000                 | \$0.00                   |
| 315      | 831633      | SERVICE WIRING (MADISON-BOYLSTON)                    | 1                 | LS    | \$3,210.00  | 1.0000           | 100.00%          | \$3,210.00           | \$3,210.00      | 0.0000                 | \$0.00                   |
| 316      | 831634      | SERVICE WIRING (MADISON-BROADWAY)                    | 1                 | LS    | \$1,605.00  | 1.0000           | 100.00%          | \$1,605.00           | \$1,605.00      | 0.0000                 | \$0.00                   |
| 317      | 831635      | SERVICE WIRING (MADISON-11TH)                        | 1                 | LS    | \$1,177.00  | 1.0000           | 100.00%          | \$1,177.00           | \$1,177.00      | 0.0000                 | \$0.00                   |
| 318      | 831636      | SERVICE WIRING (MADISON-12TH)                        | 1                 | LS    | \$4,708.00  | 1.0000           | 100.00%          | \$4,708.00           | \$4,708.00      | 0.0000                 | \$0.00                   |
| 319      | 831637      | SERVICE WIRING (MADISON-13TH MIDBLOCK)               | 1                 | LS    | \$2,247.00  | 1.0000           | 100.00%          | \$2,247.00           | \$2,247.00      | 0.0000                 | \$0.00                   |
| 320      | 831638      | SERVICE WIRING (MADISON-14TH)                        | 1                 | LS    | \$1,070.00  | 1.0000           | 100.00%          | \$1,070.00           | \$1,070.00      | 0.0000                 | \$0.00                   |
| 321      | 831639      | SERVICE WIRING (MADISON-15TH)                        | 1                 | LS    | \$1,391.00  | 1.0000           | 100.00%          | \$1,391.00           | \$1,391.00      | 0.0000                 | \$0.00                   |
| 322      | 831640      | SERVICE WIRING (MADISON-16TH)                        | 1                 | LS    | \$1,926.00  | 1.0000           | 100.00%          | \$1,926.00           | \$1,926.00      | 0.0000                 | \$0.00                   |
| 323      | 831641      | SERVICE WIRING (MADISON-17TH)                        | 1                 | LS    | \$1,712.00  | 1.0000           | 100.00%          | \$1,712.00           | \$1,712.00      | 0.0000                 | \$0.00                   |

**Progress Estimate #:** **49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description                                 | Taxable | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|---------------------------------------------|---------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 324      | 831642 SERVICE WIRING (MADISON-18TH)        |         | 1                 | LS    | \$1,177.00  | 1.0000           | 100.00%          | \$1,177.00           | \$1,177.00      | 0.0000                 | \$0.00                   |
| 325      | 831643 SERVICE WIRING (MADISON-19TH)        |         | 1                 | LS    | \$1,605.00  | 1.0000           | 100.00%          | \$1,605.00           | \$1,605.00      | 0.0000                 | \$0.00                   |
| 326      | 831644 SERVICE WIRING (MADISON-20TH)        |         | 1                 | LS    | \$1,391.00  | 1.0000           | 100.00%          | \$1,391.00           | \$1,391.00      | 0.0000                 | \$0.00                   |
| 327      | 831645 SERVICE WIRING (MADISON-E DENNY WAY) |         | 1                 | LS    | \$1,605.00  | 1.0000           | 100.00%          | \$1,605.00           | \$1,605.00      | 0.0000                 | \$0.00                   |
| 328      | 831647 SERVICE WIRING (MADISON-JOHN)        |         | 1                 | LS    | \$1,070.00  | 1.0000           | 100.00%          | \$1,070.00           | \$1,070.00      | 0.0000                 | \$0.00                   |
| 329      | 831648 SERVICE WIRING (MADISON-MLK WAY)     |         | 1                 | LS    | \$1,605.00  | 1.0000           | 100.00%          | \$1,605.00           | \$1,605.00      | 0.0000                 | \$0.00                   |
| 330      | 831649 SERVICE WIRING (MLK WAY-HARRISON)    |         | 1                 | LS    | \$2,140.00  | 1.0000           | 100.00%          | \$2,140.00           | \$2,140.00      | 0.0000                 | \$0.00                   |
| 331      | 831650 SERVICE WIRING (UNION-19TH)          |         | 1                 | LS    | \$1,284.00  | 1.0000           | 100.00%          | \$1,284.00           | \$1,284.00      | 0.0000                 | \$0.00                   |
| 332      | 831651 SERVICE WIRING (MADISON-10TH)        |         | 1                 | LS    | \$4,601.00  | 1.0000           | 100.00%          | \$4,601.00           | \$4,601.00      | 0.0000                 | \$0.00                   |
| 333      | 831711 SIGNAL WIRING (SPRING-1ST)           |         | 1                 | LS    | \$8,988.00  | 1.0000           | 100.00%          | \$8,988.00           | \$8,988.00      | 0.0000                 | \$0.00                   |
| 334      | 831712 SIGNAL WIRING (SPRING-2ND)           |         | 1                 | LS    | \$1,605.00  | 1.0000           | 100.00%          | \$1,605.00           | \$1,605.00      | 0.0000                 | \$0.00                   |
| 335      | 831713 SIGNAL WIRING (SPRING-3RD)           |         | 1                 | LS    | \$15,622.00 | 1.0000           | 100.00%          | \$15,622.00          | \$15,622.00     | 0.0000                 | \$0.00                   |
| 336      | 831714 SIGNAL WIRING (SPRING-4TH)           |         | 1                 | LS    | \$1,819.00  | 1.0000           | 100.00%          | \$1,819.00           | \$1,819.00      | 0.0000                 | \$0.00                   |
| 337      | 831715 SIGNAL WIRING (SPRING-5TH)           |         | 1                 | LS    | \$321.00    | 1.0000           | 100.00%          | \$321.00             | \$321.00        | 0.0000                 | \$0.00                   |
| 338      | 831716 SIGNAL WIRING (SPRING-6TH)           |         | 1                 | LS    | \$1,712.00  | 1.0000           | 100.00%          | \$1,712.00           | \$1,712.00      | 0.0000                 | \$0.00                   |
| 339      | 831717 SIGNAL WIRING (SPRING-7TH)           |         | 1                 | LS    | \$7,811.00  | 1.0000           | 100.00%          | \$7,811.00           | \$7,811.00      | 0.0000                 | \$0.00                   |
| 340      | 831718 SIGNAL WIRING (SPRING-8TH)           |         | 1                 | LS    | \$10,700.00 | 1.0000           | 100.00%          | \$10,700.00          | \$10,700.00     | 0.0000                 | \$0.00                   |
| 341      | 831719 SIGNAL WIRING (SPRING-9TH)           |         | 1                 | LS    | \$12,626.00 | 1.0000           | 100.00%          | \$12,626.00          | \$12,626.00     | 0.0000                 | \$0.00                   |
| 342      | 831720 SIGNAL WIRING (MADISON-1ST)          |         | 1                 | LS    | \$10,486.00 | 1.0000           | 100.00%          | \$10,486.00          | \$10,486.00     | 0.0000                 | \$0.00                   |
| 343      | 831721 SIGNAL WIRING (MADISON-2ND)          |         | 1                 | LS    | \$428.00    | 1.0000           | 100.00%          | \$428.00             | \$428.00        | 0.0000                 | \$0.00                   |
| 344      | 831722 SIGNAL WIRING (MADISON-3RD)          |         | 1                 | LS    | \$14,017.00 | 1.0000           | 100.00%          | \$14,017.00          | \$14,017.00     | 0.0000                 | \$0.00                   |
| 345      | 831723 SIGNAL WIRING (MADISON-4TH)          |         | 1                 | LS    | \$2,675.00  | 1.0000           | 100.00%          | \$2,675.00           | \$2,675.00      | 0.0000                 | \$0.00                   |
| 346      | 831725 SIGNAL WIRING (MADISON-6TH)          |         | 1                 | LS    | \$6,848.00  | 1.0000           | 100.00%          | \$6,848.00           | \$6,848.00      | 0.0000                 | \$0.00                   |
| 347      | 831726 SIGNAL WIRING (MADISON-7TH)          |         | 1                 | LS    | \$14,766.00 | 1.0000           | 100.00%          | \$14,766.00          | \$14,766.00     | 0.0000                 | \$0.00                   |
| 348      | 831727 SIGNAL WIRING (MADISON-8TH)          |         | 1                 | LS    | \$14,124.00 | 1.0000           | 100.00%          | \$14,124.00          | \$14,124.00     | 0.0000                 | \$0.00                   |
| 349      | 831728 SIGNAL WIRING (MADISON-9TH)          |         | 1                 | LS    | \$19,902.00 | 1.0000           | 100.00%          | \$19,902.00          | \$19,902.00     | 0.0000                 | \$0.00                   |
| 350      | 831729 SIGNAL WIRING (MADISON-TERRY)        |         | 1                 | LS    | \$14,231.00 | 1.0000           | 100.00%          | \$14,231.00          | \$14,231.00     | 0.0000                 | \$0.00                   |
| 351      | 831730 SIGNAL WIRING (MADISON-BOREN)        |         | 1                 | LS    | \$34,133.00 | 1.0000           | 100.00%          | \$34,133.00          | \$34,133.00     | 0.0000                 | \$0.00                   |
| 352      | 831731 SIGNAL WIRING (MADISON-MINOR)        |         | 1                 | LS    | \$12,091.00 | 1.0000           | 100.00%          | \$12,091.00          | \$12,091.00     | 0.0000                 | \$0.00                   |
| 353      | 831732 SIGNAL WIRING (MADISON-SUMMIT)       |         | 1                 | LS    | \$12,198.00 | 1.0000           | 100.00%          | \$12,198.00          | \$12,198.00     | 0.0000                 | \$0.00                   |
| 354      | 831733 SIGNAL WIRING (MADISON-BOYLSTON)     |         | 1                 | LS    | \$20,223.00 | 1.0000           | 100.00%          | \$20,223.00          | \$20,223.00     | 0.0000                 | \$0.00                   |
| 355      | 831734 SIGNAL WIRING (MADISON-BROADWAY)     |         | 1                 | LS    | \$25,894.00 | 1.0000           | 100.00%          | \$25,894.00          | \$25,894.00     | 0.0000                 | \$0.00                   |
| 356      | 831735 SIGNAL WIRING (MADISON-11TH)         |         | 1                 | LS    | \$11,342.00 | 1.0000           | 100.00%          | \$11,342.00          | \$11,342.00     | 0.0000                 | \$0.00                   |
| 357      | 831736 SIGNAL WIRING (MADISON-12TH)         |         | 1                 | LS    | \$25,466.00 | 1.0000           | 100.00%          | \$25,466.00          | \$25,466.00     | 0.0000                 | \$0.00                   |
| 358      | 831737 SIGNAL WIRING (MADISON-13TH)         |         | 1                 | LS    | \$13,910.00 | 1.0000           | 100.00%          | \$13,910.00          | \$13,910.00     | 0.0000                 | \$0.00                   |
| 359      | 831738 SIGNAL WIRING (MADISON-14TH)         |         | 1                 | LS    | \$23,647.00 | 1.0000           | 100.00%          | \$23,647.00          | \$23,647.00     | 0.0000                 | \$0.00                   |

## Progress Estimate #: 49

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

### Progress Estimate Detail

#### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description                                | Taxable | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|--------------------------------------------|---------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 360      | 831739 SIGNAL WIRING (MADISON-15TH)        |         | 1                 | LS    | \$13,268.00 | 1.0000           | 100.00%          | \$13,268.00          | \$13,268.00     | 0.0000                 | \$0.00                   |
| 361      | 831740 SIGNAL WIRING (MADISON-16TH)        |         | 1                 | LS    | \$11,021.00 | 1.0000           | 100.00%          | \$11,021.00          | \$11,021.00     | 0.0000                 | \$0.00                   |
| 362      | 831741 SIGNAL WIRING (MADISON-17TH)        |         | 1                 | LS    | \$15,087.00 | 1.0000           | 100.00%          | \$15,087.00          | \$15,087.00     | 0.0000                 | \$0.00                   |
| 363      | 831742 SIGNAL WIRING (MADISON-18TH)        |         | 1                 | LS    | \$8,132.00  | 1.0000           | 100.00%          | \$8,132.00           | \$8,132.00      | 0.0000                 | \$0.00                   |
| 364      | 831743 SIGNAL WIRING (MADISON-19TH)        |         | 1                 | LS    | \$14,659.00 | 1.0000           | 100.00%          | \$14,659.00          | \$14,659.00     | 0.0000                 | \$0.00                   |
| 365      | 831744 SIGNAL WIRING (MADISON-20TH)        |         | 1                 | LS    | \$19,688.00 | 1.0000           | 100.00%          | \$19,688.00          | \$19,688.00     | 0.0000                 | \$0.00                   |
| 366      | 831745 SIGNAL WIRING (MADISON-E DENNY WAY) |         | 1                 | LS    | \$11,449.00 | 1.0000           | 100.00%          | \$11,449.00          | \$11,449.00     | 0.0000                 | \$0.00                   |
| 367      | 831746 SIGNAL WIRING (MADISON-23RD)        |         | 1                 | LS    | \$4,815.00  | 1.0000           | 100.00%          | \$4,815.00           | \$4,815.00      | 0.0000                 | \$0.00                   |
| 368      | 831747 SIGNAL WIRING (MADISON-JOHN)        |         | 1                 | LS    | \$12,733.00 | 1.0000           | 100.00%          | \$12,733.00          | \$12,733.00     | 0.0000                 | \$0.00                   |
| 369      | 831748 SIGNAL WIRING (MADISON-MLK WAY)     |         | 1                 | LS    | \$19,688.00 | 1.0000           | 100.00%          | \$19,688.00          | \$19,688.00     | 0.0000                 | \$0.00                   |
| 370      | 831749 SIGNAL WIRING (MLK WAY-HARRISON)    |         | 1                 | LS    | \$8,560.00  | 1.0000           | 100.00%          | \$8,560.00           | \$8,560.00      | 0.0000                 | \$0.00                   |
| 371      | 831750 SIGNAL WIRING (UNION-19TH)          |         | 1                 | LS    | \$11,449.00 | 1.0000           | 100.00%          | \$11,449.00          | \$11,449.00     | 0.0000                 | \$0.00                   |
| 372      | 831751 SIGNAL WIRING (MADISON-10TH)        |         | 1                 | LS    | \$4,601.00  | 1.0000           | 100.00%          | \$4,601.00           | \$4,601.00      | 0.0000                 | \$0.00                   |
| 373      | 831s11 TEMPORARY SIGNAL (SPRING-1ST)       |         | 1                 | LS    | \$8,774.00  | 1.0000           | 100.00%          | \$8,774.00           | \$8,774.00      | 0.0000                 | \$0.00                   |
| 374      | 831s13 TEMPORARY SIGNAL (SPRING-3RD)       |         | 1                 | LS    | \$11,663.00 | 1.0000           | 100.00%          | \$11,663.00          | \$11,663.00     | 0.0000                 | \$0.00                   |
| 375      | 831s15 TEMPORARY SIGNAL (SPRING-5TH)       |         | 1                 | LS    | \$8,774.00  | 1.0000           | 100.00%          | \$8,774.00           | \$8,774.00      | 0.0000                 | \$0.00                   |
| 376      | 831s17 TEMPORARY SIGNAL (SPRING-7TH)       |         | 1                 | LS    | \$19,260.00 | 1.0000           | 100.00%          | \$19,260.00          | \$19,260.00     | 0.0000                 | \$0.00                   |
| 377      | 831s20 TEMPORARY SIGNAL (MADISON-1ST)      |         | 1                 | LS    | \$20,330.00 | 1.0000           | 100.00%          | \$20,330.00          | \$20,330.00     | 0.0000                 | \$0.00                   |
| 378      | 831s22 TEMPORARY SIGNAL (MADISON-3RD)      |         | 1                 | LS    | \$12,305.00 | 1.0000           | 100.00%          | \$12,305.00          | \$12,305.00     | 0.0000                 | \$0.00                   |
| 379      | 831s25 TEMPORARY SIGNAL (MADISON-6TH)      |         | 1                 | LS    | \$15,087.00 | 1.0000           | 100.00%          | \$15,087.00          | \$15,087.00     | 0.0000                 | \$0.00                   |
| 380      | 831s26 TEMPORARY SIGNAL (MADISON-7TH)      |         | 1                 | LS    | \$34,454.00 | 1.0000           | 100.00%          | \$34,454.00          | \$34,454.00     | 0.0000                 | \$0.00                   |
| 381      | 831s27 TEMPORARY SIGNAL (MADISON-8TH)      |         | 1                 | LS    | \$33,705.00 | 1.0000           | 100.00%          | \$33,705.00          | \$33,705.00     | 0.0000                 | \$0.00                   |
| 382      | 831s28 TEMPORARY SIGNAL (MADISON-9TH)      |         | 1                 | LS    | \$33,705.00 | 1.0000           | 100.00%          | \$33,705.00          | \$33,705.00     | 0.0000                 | \$0.00                   |
| 383      | 831s29 TEMPORARY SIGNAL (MADISON-TERRY)    |         | 1                 | LS    | \$26,536.00 | 1.0000           | 100.00%          | \$26,536.00          | \$26,536.00     | 0.0000                 | \$0.00                   |
| 384      | 831s30 TEMPORARY SIGNAL (MADISON-BOREN)    |         | 1                 | LS    | \$38,841.00 | 1.0000           | 100.00%          | \$38,841.00          | \$38,841.00     | 0.0000                 | \$0.00                   |
| 385      | 831s31 TEMPORARY SIGNAL (MADISON-MINOR)    |         | 1                 | LS    | \$24,610.00 | 1.0000           | 100.00%          | \$24,610.00          | \$24,610.00     | 0.0000                 | \$0.00                   |
| 386      | 831s32 TEMPORARY SIGNAL (MADISON-SUMMIT)   |         | 1                 | LS    | \$16,692.00 | 1.0000           | 100.00%          | \$16,692.00          | \$16,692.00     | 0.0000                 | \$0.00                   |
| 387      | 831s33 TEMPORARY SIGNAL (MADISON-BOYLSTON) |         | 1                 | LS    | \$19,474.00 | 1.0000           | 100.00%          | \$19,474.00          | \$19,474.00     | 0.0000                 | \$0.00                   |
| 388      | 831s34 TEMPORARY SIGNAL (MADISON-BROADWAY) |         | 1                 | LS    | \$54,035.00 | 1.0000           | 100.00%          | \$54,035.00          | \$54,035.00     | 0.0000                 | \$0.00                   |
| 389      | 831s35 TEMPORARY SIGNAL (MADISON-11TH)     |         | 1                 | LS    | \$43,442.00 | 1.0000           | 100.00%          | \$43,442.00          | \$43,442.00     | 0.0000                 | \$0.00                   |
| 390      | 831s36 TEMPORARY SIGNAL (MADISON-12TH)     |         | 1                 | LS    | \$60,562.00 | 1.0000           | 100.00%          | \$60,562.00          | \$60,562.00     | 0.0000                 | \$0.00                   |
| 391      | 831s37 TEMPORARY SIGNAL (MADISON-13TH)     |         | 1                 | LS    | \$53,714.00 | 1.0000           | 100.00%          | \$53,714.00          | \$53,714.00     | 0.0000                 | \$0.00                   |
| 392      | 831s38 TEMPORARY SIGNAL (MADISON-14TH)     |         | 1                 | LS    | \$92,983.00 | 1.0000           | 100.00%          | \$92,983.00          | \$92,983.00     | 0.0000                 | \$0.00                   |
| 393      | 831s39 TEMPORARY SIGNAL (MADISON-15TH)     |         | 1                 | LS    | \$19,474.00 | 1.0000           | 100.00%          | \$19,474.00          | \$19,474.00     | 0.0000                 | \$0.00                   |
| 394      | 831s40 TEMPORARY SIGNAL (MADISON-16TH)     |         | 1                 | LS    | \$16,692.00 | 1.0000           | 100.00%          | \$16,692.00          | \$16,692.00     | 0.0000                 | \$0.00                   |
| 395      | 831s41 TEMPORARY SIGNAL (MADISON-17TH)     |         | 1                 | LS    | \$16,692.00 | 1.0000           | 100.00%          | \$16,692.00          | \$16,692.00     | 0.0000                 | \$0.00                   |

## Progress Estimate #: 49

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

### Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description | Taxable                                              | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-------------|------------------------------------------------------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 396      | 831s43      | TEMPORARY SIGNAL (MADISON-19TH)                      | 1                 | LS    | \$16,692.00 | 1.0000           | 100.00%          | \$16,692.00          | \$16,692.00     | 0.0000                 | \$0.00                   |
| 397      | 831s44      | TEMPORARY SIGNAL (MADISON-20TH)                      | 1                 | LS    | \$25,787.00 | 1.0000           | 100.00%          | \$25,787.00          | \$25,787.00     | 0.0000                 | \$0.00                   |
| 398      | 831s45      | TEMPORARY SIGNAL (MADISON-DENNY)                     | 1                 | LS    | \$22,256.00 | 1.0000           | 100.00%          | \$22,256.00          | \$22,256.00     | 0.0000                 | \$0.00                   |
| 399      | 831s46      | TEMPORARY SIGNAL (MADISON-23RD)                      | 1                 | LS    | \$16,692.00 | 1.0000           | 100.00%          | \$16,692.00          | \$16,692.00     | 0.0000                 | \$0.00                   |
| 400      | 831s47      | TEMPORARY SIGNAL (MADISON-JOHN)                      | 1                 | LS    | \$39,055.00 | 1.0000           | 100.00%          | \$39,055.00          | \$39,055.00     | 0.0000                 | \$0.00                   |
| 401      | 831s48      | TEMPORARY SIGNAL (MADISON-MLK WAY)                   | 1                 | LS    | \$39,055.00 | 1.0000           | 100.00%          | \$39,055.00          | \$39,055.00     | 0.0000                 | \$0.00                   |
| 402      | 831s73      | DETECTION INDICATOR, LED BICYCLE BLUE LIGHT ASSEMBLY | 2                 | EA    | \$642.00    | 1.00             | 50.00%           | \$642.00             | \$642.00        | 0.00                   | \$0.00                   |
| 403      | 832005      | POLE, STEEL STRAIN, TYPE T                           | 1                 | EA    | \$11,984.00 | 1.00             | 100.00%          | \$11,984.00          | \$11,984.00     | 0.00                   | \$0.00                   |
| 404      | 832015      | POLE, STEEL STRAIN, TYPE X                           | 1                 | EA    | \$20,116.00 | 2.00             | 200.00%          | \$40,232.00          | \$40,232.00     | 0.00                   | \$0.00                   |
| 405      | 832020      | POLE, STEEL STRAIN, TYPE Z                           | 1                 | EA    | \$22,898.00 | 1.00             | 100.00%          | \$22,898.00          | \$22,898.00     | 0.00                   | \$0.00                   |
| 406      | 832200      | POLE, STEEL MAST ARM                                 | 32                | EA    | \$14,905.00 | 32.00            | 100.00%          | \$476,960.00         | \$476,960.00    | 0.00                   | \$0.00                   |
| 407      | 832201      | POLE, STEEL DOUBLE MAST ARM                          | 2                 | EA    | \$21,186.00 | 2.00             | 100.00%          | \$42,372.00          | \$42,372.00     | 0.00                   | \$0.00                   |
| 408      | 832280      | POLE, PEDESTRIAN, ALUMINUM LIGHTING, 14 FT           | 30                | EA    | \$2,964.00  | 32.00            | 106.67%          | \$94,848.00          | \$94,848.00     | 0.00                   | \$0.00                   |
| 409      | 832290      | POLE, STEEL LIGHTING 25 to 35 FT                     | 20                | EA    | \$4,922.00  | 24.00            | 120.00%          | \$118,128.00         | \$118,128.00    | 0.00                   | \$0.00                   |
| 410      | 832420      | PEDESTAL, ALUMINUM, 10 FT                            | 32                | EA    | \$3,938.00  | 38.00            | 118.75%          | \$149,644.00         | \$149,644.00    | 0.00                   | \$0.00                   |
| 411      | 832422      | PEDESTAL, ALUMINUM, 12 FT                            | 20                | EA    | \$4,986.00  | 20.00            | 100.00%          | \$99,720.00          | \$99,720.00     | 0.00                   | \$0.00                   |
| 412      | 832424      | PEDESTAL, ALUMINUM, 14 FT                            | 3                 | EA    | \$5,275.00  | 4.00             | 133.33%          | \$21,100.00          | \$21,100.00     | 0.00                   | \$0.00                   |
| 413      | 832430      | MAST ARM, 30 FT AND LESS                             | 43                | EA    | \$9,662.00  | 44.00            | 102.33%          | \$425,128.00         | \$425,128.00    | 0.00                   | \$0.00                   |
| 414      | 832440      | MAST ARM, 31 FT TO 40 FT                             | 18                | EA    | \$11,513.00 | 18.00            | 100.00%          | \$207,234.00         | \$207,234.00    | 0.00                   | \$0.00                   |
| 415      | 832450      | MAST ARM, 41 FT TO 50 FT                             | 6                 | EA    | \$15,975.00 | 7.00             | 116.67%          | \$111,825.00         | \$111,825.00    | 0.00                   | \$0.00                   |
| 416      | 832500      | PEDESTRIAN PUSH-BUTTON POST                          | 112               | EA    | \$1,177.00  | 129.00           | 115.18%          | \$151,833.00         | \$151,833.00    | 0.00                   | \$0.00                   |
| 417      | 832503      | PEDESTRIAN PUSH-BUTTON, BRIDGE MOUNT                 | 5                 | EA    | \$428.00    | 5.00             | 100.00%          | \$2,140.00           | \$2,140.00      | 0.00                   | \$0.00                   |
| 418      | 832510      | FOUNDATION, JOINT SIGNAL CONTROLLER/SERVICE CABINET  | 21                | EA    | \$6,827.00  | 24.00            | 114.29%          | \$163,848.00         | \$163,848.00    | 0.00                   | \$0.00                   |
| 419      | 832520      | FOUNDATION, TRAFFIC SIGNAL CONTROL. CAB. TYPE III    | 11                | EA    | \$4,398.00  | 13.00            | 118.18%          | \$57,174.00          | \$57,174.00     | 0.00                   | \$0.00                   |
| 420      | 832521      | FOUNDATION, SERVICE CABINET                          | 4                 | EA    | \$4,387.00  | 4.00             | 100.00%          | \$17,548.00          | \$17,548.00     | 0.00                   | \$0.00                   |
| 421      | 832523      | FOUNDATION, SERVICE CABINET WITH STEP-DOWN           | 5                 | EA    | \$4,387.00  | 5.00             | 100.00%          | \$21,935.00          | \$21,935.00     | 0.00                   | \$0.00                   |
| 422      | 832525      | FOUNDATION, POLE TYPE T                              | 1                 | EA    | \$5,136.00  | 1.00             | 100.00%          | \$5,136.00           | \$5,136.00      | 0.00                   | \$0.00                   |
| 423      | 832535      | FOUNDATION, POLE TYPE X                              | 1                 | EA    | \$5,136.00  | 2.00             | 200.00%          | \$10,272.00          | \$10,272.00     | 0.00                   | \$0.00                   |
| 424      | 832540      | FOUNDATION, POLE TYPE Z                              | 1                 | EA    | \$8,025.00  | 1.00             | 100.00%          | \$8,025.00           | \$8,025.00      | 0.00                   | \$0.00                   |
| 425      | 832544      | FOUNDATION, POLE PEDESTRIAN LIGHTING                 | 30                | EA    | \$2,536.00  | 29.00            | 96.67%           | \$73,544.00          | \$73,544.00     | 0.00                   | \$0.00                   |
| 426      | 832545      | FOUNDATION, STREET LIGHT POLE                        | 20                | EA    | \$5,157.00  | 24.00            | 120.00%          | \$123,768.00         | \$123,768.00    | 0.00                   | \$0.00                   |
| 427      | 832550      | FOUNDATION, PEDESTAL                                 | 55                | EA    | \$2,568.00  | 58.00            | 105.45%          | \$148,944.00         | \$148,944.00    | 0.00                   | \$0.00                   |
| 428      | 832555      | FOUNDATION, PEDESTRIAN PUSH BUTTON POST              | 112               | EA    | \$1,498.00  | 125.00           | 111.61%          | \$187,250.00         | \$187,250.00    | 0.00                   | \$0.00                   |
| 429      | 832560      | FOUNDATION, POLE, MAST ARM 30 FT & LESS              | 21                | EA    | \$3,114.00  | 21.00            | 100.00%          | \$65,394.00          | \$65,394.00     | 0.00                   | \$0.00                   |
| 430      | 832565      | FOUNDATION, POLE, MAST ARM 31 FT TO 40 FT            | 10                | EA    | \$4,494.00  | 10.00            | 100.00%          | \$44,940.00          | \$44,940.00     | 0.00                   | \$0.00                   |
| 431      | 832570      | FOUNDATION, POLE, MAST ARM 41 FT TO 50 FT            | 1                 | EA    | \$4,494.00  | 1.00             | 100.00%          | \$4,494.00           | \$4,494.00      | 0.00                   | \$0.00                   |



**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description                                                  | Taxable | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|--------------------------------------------------------------|---------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 432      | 832576 FOUNDATION, POLE DOUBLE MAST ARM                      |         | 1                 | EA    | \$4,494.00  | 1.00             | 100.00%          | \$4,494.00           | \$4,494.00      | 0.00                   | \$0.00                   |
| 433      | 832585 REMOVE FOUNDATION OBSTRUCTIONS                        |         | 92000             | FA    | \$1.00      | 2450830.06       | 2663.95%         | \$2,450,830.06       | \$2,448,416.95  | 2413.11                | \$2,413.11               |
| 434      | 832590 TEMPORARY POLE SUPPORT                                |         | 18000             | FA    | \$1.00      | 95333.24         | 529.63%          | \$95,333.24          | \$95,333.24     | 0.00                   | \$0.00                   |
| 435      | 832595 GROUT EXISTING POLE                                   |         | 20000             | FA    | \$1.00      | 7113.78          | 35.57%           | \$7,113.78           | \$7,113.78      | 0.00                   | \$0.00                   |
| 436      | 832710 INSTALL POLE, KCM SA-201X/SA-201X(C), OWNER FURNISHED |         | 2                 | EA    | \$2,140.00  | 4.00             | 200.00%          | \$8,560.00           | \$8,560.00      | 0.00                   | \$0.00                   |
| 437      | 832715 INSTALL POLE, KCM SA-201Z/SA-201Z(C), OWNER FURNISHED |         | 8                 | EA    | \$2,119.00  | 7.00             | 87.50%           | \$14,833.00          | \$14,833.00     | 0.00                   | \$0.00                   |
| 438      | 832717 INSTALL POLE, KCM SA-201ZZ, OWNER FURNISHED           |         | 8                 | EA    | \$2,119.00  | 10.00            | 125.00%          | \$21,190.00          | \$21,190.00     | 0.00                   | \$0.00                   |
| 439      | 832719 INSTALL POLE, KCM SA-201ZZZ, OWNER FURNISHED          |         | 3                 | EA    | \$2,108.00  | 3.00             | 100.00%          | \$6,324.00           | \$6,324.00      | 0.00                   | \$0.00                   |
| 440      | 832722 CHIEF SEATTLE BASE AND COLLAR, CAST ALUMINUM, 12"     |         | 2                 | EA    | \$23,594.00 | 2.00             | 100.00%          | \$47,188.00          | \$47,188.00     | 0.00                   | \$0.00                   |
| 441      | 832723 CHIEF SEATTLE BASE AND COLLAR, CAST ALUMINUM,         |         | 4                 | EA    | \$23,594.00 | 2.00             | 50.00%           | \$47,188.00          | \$47,188.00     | 0.00                   | \$0.00                   |
| 442      | 832815 BRACKET ARM, 15 FT                                    |         | 1                 | EA    | \$1,605.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 443      | 832838 ALADDIN BRACKET ARM ASSEMBLY, 8 FT                    |         | 4                 | EA    | \$2,729.00  | 4.00             | 100.00%          | \$10,916.00          | \$10,916.00     | 0.00                   | \$0.00                   |
| 444      | 832852 BRACKET ARM, 6 FT, STEEL                              |         | 14                | EA    | \$738.00    | 15.00            | 107.14%          | \$11,070.00          | \$11,070.00     | 0.00                   | \$0.00                   |
| 445      | 832854 BRACKET ARM, 8 FT, STEEL                              |         | 69                | EA    | \$835.00    | 69.00            | 100.00%          | \$57,615.00          | \$57,615.00     | 0.00                   | \$0.00                   |
| 446      | 832856 BRACKET ARM, 10 FT, STEEL                             |         | 4                 | EA    | \$963.00    | 7.00             | 175.00%          | \$6,741.00           | \$6,741.00      | 0.00                   | \$0.00                   |
| 447      | 832858 BRACKET ARM, 12 FT, STEEL                             |         | 4                 | EA    | \$1,370.00  | 4.00             | 100.00%          | \$5,480.00           | \$5,480.00      | 0.00                   | \$0.00                   |
| 448      | 832s01 FOUNDATION, BICYCLE PUSHBUTTON POST                   |         | 3                 | EA    | \$1,498.00  | 3.00             | 100.00%          | \$4,494.00           | \$4,494.00      | 0.00                   | \$0.00                   |
| 449      | 832s02 BICYCLE PUSHBUTTON POST                               |         | 3                 | EA    | \$1,252.00  | 3.00             | 100.00%          | \$3,756.00           | \$3,756.00      | 0.00                   | \$0.00                   |
| 450      | 832s09 FOUNDATION, POLE, JU/STEEL MAST ARM                   |         | 30                | EA    | \$8,956.00  | 30.00            | 100.00%          | \$268,680.00         | \$268,680.00    | 0.00                   | \$0.00                   |
| 451      | 832s11 POLE, KCM SA-201X/SA-201X(C)                          |         | 26                | EA    | \$18,372.00 | 24.00            | 92.31%           | \$440,928.00         | \$440,928.00    | 0.00                   | \$0.00                   |
| 452      | 832s12 POLE, KCM SA-201Z/SA-201Z(C)                          |         | 22                | EA    | \$25,017.00 | 22.00            | 100.00%          | \$550,374.00         | \$550,374.00    | 0.00                   | \$0.00                   |
| 453      | 832s13 POLE, KCM SA-201ZZ                                    |         | 32                | EA    | \$28,794.00 | 32.00            | 100.00%          | \$921,408.00         | \$921,408.00    | 0.00                   | \$0.00                   |
| 454      | 832s14 POLE, KCM SA-201ZZZ                                   |         | 10                | EA    | \$37,054.00 | 10.00            | 100.00%          | \$370,540.00         | \$370,540.00    | 0.00                   | \$0.00                   |
| 455      | 832s16 FOUNDATION, KCM SA-213D                               |         | 26                | EA    | \$4,997.00  | 26.00            | 100.00%          | \$129,922.00         | \$129,922.00    | 0.00                   | \$0.00                   |
| 456      | 832s17 FOUNDATION, KCM SA-213F                               |         | 41                | EA    | \$7,875.00  | 42.00            | 102.44%          | \$330,750.00         | \$330,750.00    | 0.00                   | \$0.00                   |
| 457      | 832s18 FOUNDATION, KCM SA-213H                               |         | 8                 | EA    | \$13,386.00 | 8.00             | 100.00%          | \$107,088.00         | \$107,088.00    | 0.00                   | \$0.00                   |
| 458      | 832s21 OFFSET FOUNDATION, KCM SA-211                         |         | 4                 | EA    | \$6,634.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 459      | 832s22 PEDESTAL, ALUMINUM, 20 FT                             |         | 1                 | EA    | \$6,955.00  | 1.00             | 100.00%          | \$6,955.00           | \$6,955.00      | 0.00                   | \$0.00                   |
| 460      | 832s23 OFFSET FOUNDATION, POLE, JU/STEEL MAST ARM            |         | 1                 | EA    | \$8,025.00  | 1.00             | 100.00%          | \$8,025.00           | \$8,025.00      | 0.00                   | \$0.00                   |
| 461      | 832s30 INSTALL MAST ARM, 30 FT AND LESS, OWNER FURNISHED     |         | 1                 | EA    | \$1,391.00  | 1.00             | 100.00%          | \$1,391.00           | \$1,391.00      | 0.00                   | \$0.00                   |
| 462      | 833010 CONDUIT, PVC, 1 IN                                    |         | 1950              | LF    | \$12.00     | 1918.00          | 98.36%           | \$23,016.00          | \$23,016.00     | 0.00                   | \$0.00                   |
| 463      | 833020 CONDUIT, PVC, 2 IN                                    |         | 41694             | LF    | \$15.00     | 32090.60         | 76.97%           | \$481,359.00         | \$481,359.00    | 0.00                   | \$0.00                   |
| 464      | 833030 CONDUIT, PVC, 3 IN                                    |         | 62883             | LF    | \$23.00     | 56919.80         | 90.52%           | \$1,309,155.40       | \$1,309,155.40  | 0.00                   | \$0.00                   |
| 465      | 833040 CONDUIT, PVC, 4 IN                                    |         | 382               | LF    | \$35.00     | 64.00            | 16.75%           | \$2,240.00           | \$2,240.00      | 0.00                   | \$0.00                   |
| 466      | 833060 CONDUIT, RGS, 3/4 IN                                  |         | 130               | LF    | \$37.00     | 91.00            | 70.00%           | \$3,367.00           | \$3,367.00      | 0.00                   | \$0.00                   |
| 467      | 833064 CONDUIT, RGS, 1 IN                                    |         | 1800              | LF    | \$21.00     | 1370.50          | 76.14%           | \$28,780.50          | \$28,780.50     | 0.00                   | \$0.00                   |

## Progress Estimate #: 49

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

### Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description                                           | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 468      | 833074 CONDUIT, RGS, 2 IN                             |         | 3835              | LF    | \$35.00      | 2864.00          | 74.68%           | \$100,240.00         | \$100,240.00    | 0.00                   | \$0.00                   |
| 469      | 833082 CONDUIT, RGS, 3 IN                             |         | 865               | LF    | \$65.00      | 513.50           | 59.36%           | \$33,377.50          | \$33,377.50     | 0.00                   | \$0.00                   |
| 470      | 833090 CONDUIT, RGS, 4 IN                             |         | 20                | LF    | \$171.00     | 35.00            | 175.00%          | \$5,985.00           | \$5,985.00      | 0.00                   | \$0.00                   |
| 471      | 833200 TRENCHING, SCL SERVICE, CONDUIT                |         | 1805              | LF    | \$30.00      | 2526.00          | 139.94%          | \$75,780.00          | \$75,780.00     | 0.00                   | \$0.00                   |
| 472      | 833201 TRENCHING, SDOT, CONDUIT                       |         | 26891             | LF    | \$30.00      | 33702.20         | 125.33%          | \$1,011,066.00       | \$1,011,066.00  | 0.00                   | \$0.00                   |
| 473      | 833202 TRENCHING, SCL LIGHTING, CONDUIT               |         | 10485             | LF    | \$30.00      | 14297.50         | 136.36%          | \$428,925.00         | \$428,925.00    | 0.00                   | \$0.00                   |
| 474      | 833203 TRENCHING, SDOT/SCL LIGHTING, CONDUIT          |         | 1150              | LF    | \$30.00      | 21.00            | 1.83%            | \$630.00             | \$630.00        | 0.00                   | \$0.00                   |
| 475      | 833204 TRENCHING, KCM, CONDUIT                        |         | 4309              | LF    | \$30.00      | 3818.00          | 88.61%           | \$114,540.00         | \$114,540.00    | 0.00                   | \$0.00                   |
| 476      | 833220 CONDUIT RISER, 2 IN                            |         | 6                 | EA    | \$1,284.00   | 6.00             | 100.00%          | \$7,704.00           | \$7,704.00      | 0.00                   | \$0.00                   |
| 477      | 833230 CONDUIT RISER, 3 IN                            |         | 48                | EA    | \$1,915.00   | 54.00            | 112.50%          | \$103,410.00         | \$103,410.00    | 0.00                   | \$0.00                   |
| 478      | 833301 HANDHOLE, TYPE 1                               |         | 11                | EA    | \$1,166.00   | 11.00            | 100.00%          | \$12,826.00          | \$12,826.00     | 0.00                   | \$0.00                   |
| 479      | 833302 HANDHOLE, TYPE 2                               |         | 235               | EA    | \$1,594.00   | 242.00           | 102.98%          | \$385,748.00         | \$385,748.00    | 0.00                   | \$0.00                   |
| 480      | 833303 HANDHOLE, TYPE 3                               |         | 177               | EA    | \$3,189.00   | 173.00           | 97.74%           | \$551,697.00         | \$551,697.00    | 0.00                   | \$0.00                   |
| 481      | 833305 HANDHOLE, TYPE 5                               |         | 145               | EA    | \$3,242.00   | 135.00           | 93.10%           | \$437,670.00         | \$437,670.00    | 0.00                   | \$0.00                   |
| 482      | 833306 HANDHOLE, TYPE 6                               |         | 11                | EA    | \$4,954.00   | 13.00            | 118.18%          | \$64,402.00          | \$64,402.00     | 0.00                   | \$0.00                   |
| 483      | 833307 HANDHOLE, TYPE 2R                              |         | 30                | EA    | \$1,755.00   | 26.00            | 86.67%           | \$45,630.00          | \$45,630.00     | 0.00                   | \$0.00                   |
| 484      | 833308 HANDHOLE, TYPE 3R                              |         | 16                | EA    | \$3,371.00   | 14.00            | 87.50%           | \$47,194.00          | \$47,194.00     | 0.00                   | \$0.00                   |
| 485      | 833311 HANDHOLE, TYPE 5R                              |         | 16                | EA    | \$4,077.00   | 18.00            | 112.50%          | \$73,386.00          | \$73,386.00     | 0.00                   | \$0.00                   |
| 486      | 833s01 LID, HANDHOLE, TYPE 6                          |         | 5                 | EA    | \$2,996.00   | 5.00             | 100.00%          | \$14,980.00          | \$14,980.00     | 0.00                   | \$0.00                   |
| 487      | 833s02 LID, HANDHOLE, TYPE 5                          |         | 4                 | EA    | \$2,301.00   | 5.00             | 125.00%          | \$11,505.00          | \$11,505.00     | 0.00                   | \$0.00                   |
| 488      | 833s03 CONDUIT ENCASEMENT SYSTEM                      |         | 458               | LF    | \$134.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 489      | 833s05 CONDUIT, RGS, 3 IN, AREAWAY                    |         | 20                | LF    | \$150.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 490      | 833s06 UTILITY VAULT, 7'-2" X 4'-10" X 5'-2"          |         | 1                 | EA    | \$13,910.00  | 1.00             | 100.00%          | \$13,910.00          | \$13,910.00     | 0.00                   | \$0.00                   |
| 491      | 835s01 STATION PLATFORM SPRING AND 3RD AVENUE EB      |         | 1                 | LS    | \$36,748.00  | 1.0000           | 100.00%          | \$36,748.00          | \$36,748.00     | 0.0000                 | \$0.00                   |
| 492      | 835s02 STATION PLATFORM SPRING AND 4TH AVENUE EB      |         | 1                 | LS    | \$42,645.00  | 1.0000           | 100.00%          | \$42,645.00          | \$42,645.00     | 0.0000                 | \$0.00                   |
| 493      | 835s03 STATION PLATFORM SPRING AND 8TH AVENUE EB      |         | 1                 | LS    | \$44,252.00  | 1.0000           | 100.00%          | \$44,252.00          | \$44,252.00     | 0.0000                 | \$0.00                   |
| 494      | 835s04 STATION PLATFORM MADISON AND 3RD AVENUE WB     |         | 1                 | LS    | \$36,432.00  | 1.0000           | 100.00%          | \$36,432.00          | \$36,432.00     | 0.0000                 | \$0.00                   |
| 495      | 835s05 STATION PLATFORM MADISON AND 5TH AVENUE WB     |         | 1                 | LS    | \$44,584.00  | 1.0000           | 100.00%          | \$44,584.00          | \$44,584.00     | 0.0000                 | \$0.00                   |
| 496      | 835s06 STATION PLATFORM MADISON AND 8TH AVENUE WB     |         | 1                 | LS    | \$94,859.00  | 1.0000           | 100.00%          | \$94,859.00          | \$94,859.00     | 0.0000                 | \$0.00                   |
| 497      | 835s07 STATION PLATFORM MADISON AND TERRY AVENUE      |         | 1                 | LS    | \$175,591.00 | 1.0000           | 100.00%          | \$175,591.00         | \$175,591.00    | 0.0000                 | \$0.00                   |
| 498      | 835s08 STATION PLATFORM MADISON AND BOYLSTON AVENUE   |         | 1                 | LS    | \$328,434.00 | 1.0000           | 100.00%          | \$328,434.00         | \$328,434.00    | 0.0000                 | \$0.00                   |
| 499      | 835s09 STATION PLATFORM MADISON AND EAST UNION STREET |         | 1                 | LS    | \$310,737.00 | 1.0000           | 100.00%          | \$310,737.00         | \$310,737.00    | 0.0000                 | \$0.00                   |
| 500      | 835s10 STATION PLATFORM MADISON AND 17TH AVENUE WB    |         | 1                 | LS    | \$37,462.00  | 1.0000           | 100.00%          | \$37,462.00          | \$37,462.00     | 0.0000                 | \$0.00                   |
| 501      | 835s11 STATION PLATFORM MADISON AND 17TH AVENUE EB    |         | 1                 | LS    | \$37,593.00  | 1.0000           | 100.00%          | \$37,593.00          | \$37,593.00     | 0.0000                 | \$0.00                   |
| 502      | 835s12 STATION PLATFORM MADISON AND EAST DENNY WAY WB |         | 1                 | LS    | \$35,915.00  | 1.0000           | 100.00%          | \$35,915.00          | \$35,915.00     | 0.0000                 | \$0.00                   |
| 503      | 835s13 STATION PLATFORM MADISON AND EAST DENNY WAY EB |         | 1                 | LS    | \$36,891.00  | 1.0000           | 100.00%          | \$36,891.00          | \$36,891.00     | 0.0000                 | \$0.00                   |

**Progress Estimate #:** **49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description                                            | Taxable | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|--------------------------------------------------------|---------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 504      | 835s14 STATION PLATFORM MADISON AND 23RD AVENUE WB     |         | 1                 | LS    | \$38,439.00 | 1.0000           | 100.00%          | \$38,439.00          | \$38,439.00     | 0.0000                 | \$0.00                   |
| 505      | 835s15 STATION PLATFORM MADISON AND 24TH AVENUE EB     |         | 1                 | LS    | \$29,997.00 | 1.0000           | 100.00%          | \$29,997.00          | \$29,997.00     | 0.0000                 | \$0.00                   |
| 506      | 835s16 STATION PLATFORM MADISON AND MLK WAY            |         | 1                 | LS    | \$36,917.00 | 1.0000           | 100.00%          | \$36,917.00          | \$36,917.00     | 0.0000                 | \$0.00                   |
| 507      | 835s17 STATION PLATFORM EAST UNION AND 12TH AVENUE     |         | 1                 | LS    | \$32,499.00 | 1.0000           | 100.00%          | \$32,499.00          | \$32,499.00     | 0.0000                 | \$0.00                   |
| 508      | 835s18 STATION PLATFORM EAST MADISON STREET AND 27TH   |         | 1                 | LS    | \$36,662.00 | 1.0000           | 100.00%          | \$36,662.00          | \$36,662.00     | 0.0000                 | \$0.00                   |
| 509      | 835s19 STATION PLATFORM MADISON AND 1ST AVE NB         |         | 1                 | LS    | \$28,943.00 | 1.0000           | 100.00%          | \$28,943.00          | \$28,943.00     | 0.0000                 | \$0.00                   |
| 510      | 835s20 EXTRA LAMINATED TEMPERED GLASS PANELS           |         | 20                | EA    | \$480.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 511      | 835s21 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR208    |         | 3                 | EA    | \$69,348.00 | 3.00             | 100.00%          | \$208,044.00         | \$208,044.00    | 0.00                   | \$0.00                   |
| 512      | 835s22 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR206    |         | 5                 | EA    | \$67,803.00 | 5.00             | 100.00%          | \$339,015.00         | \$339,015.00    | 0.00                   | \$0.00                   |
| 513      | 835s23 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR206LP  |         | 8                 | EA    | \$67,598.00 | 8.00             | 100.00%          | \$540,784.00         | \$540,784.00    | 0.00                   | \$0.00                   |
| 514      | 835s24 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR126    |         | 8                 | EA    | \$45,907.00 | 8.00             | 100.00%          | \$367,256.00         | \$367,256.00    | 0.00                   | \$0.00                   |
| 515      | 835s25 INSTALL OWNER FURNISHED, METRO ROUTE SIGNAGE    |         | 22                | EA    | \$39.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 516      | 835s26 INSTALL OWNER FURNISHED, TRASH RECEPTACLE       |         | 19                | EA    | \$124.00    | 19.00            | 100.00%          | \$2,356.00           | \$2,356.00      | 0.00                   | \$0.00                   |
| 517      | 835s27 INSTALL OWNER FURNISHED, TICKET VENDING MACHINE |         | 3                 | EA    | \$2,675.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 518      | 835s28 INSTALL OWNER FURNISHED, TECH PYLON WITH ORCA   |         | 21                | EA    | \$2,140.00  | 21.00            | 100.00%          | \$44,940.00          | \$44,940.00     | 0.00                   | \$0.00                   |
| 519      | 835s29 INSTALL OWNER FURNISHED, BENCH                  |         | 25                | EA    | \$125.00    | 25.00            | 100.00%          | \$3,125.00           | \$3,125.00      | 0.00                   | \$0.00                   |
| 520      | 835s30 INSTALL OWNER FURNISHED, BLADE                  |         | 41                | EA    | \$314.00    | 81.00            | 197.56%          | \$25,434.00          | \$25,434.00     | 0.00                   | \$0.00                   |
| 521      | 835s31 FURNISH AND INSTALL RAPIDRIDE SHELTER, RR125    |         | 1                 | EA    | \$44,605.00 | 1.00             | 100.00%          | \$44,605.00          | \$44,605.00     | 0.00                   | \$0.00                   |
| 522      | 835s40 KCM POWER PEDESTAL                              |         | 15                | EA    | \$6,153.00  | 15.00            | 100.00%          | \$92,295.00          | \$92,295.00     | 0.00                   | \$0.00                   |
| 523      | 835s41 KCM POWER PEDESTAL WITH STEP-DOWN TRANSFORMER   |         | 3                 | EA    | \$6,024.00  | 3.00             | 100.00%          | \$18,072.00          | \$18,072.00     | 0.00                   | \$0.00                   |
| 524      | 835s42 FOUNDATION, KCM POWER PEDESTAL                  |         | 15                | EA    | \$4,398.00  | 16.00            | 106.67%          | \$70,368.00          | \$70,368.00     | 0.00                   | \$0.00                   |
| 525      | 835s43 FOUNDATION, KCM POWER PEDESTAL WITH STEP-DOWN   |         | 3                 | EA    | \$4,398.00  | 3.00             | 100.00%          | \$13,194.00          | \$13,194.00     | 0.00                   | \$0.00                   |
| 526      | 835s50 KCM STATION WIRING, SPRING ST & 3RD AVE         |         | 1                 | LS    | \$4,066.00  | 1.0000           | 100.00%          | \$4,066.00           | \$4,066.00      | 0.0000                 | \$0.00                   |
| 527      | 835s51 KCM STATION WIRING, SPRING ST & 4TH AVE         |         | 1                 | LS    | \$2,033.00  | 1.0000           | 100.00%          | \$2,033.00           | \$2,033.00      | 0.0000                 | \$0.00                   |
| 528      | 835s52 KCM STATION WIRING, SPRING ST & 8TH AVE         |         | 1                 | LS    | \$1,391.00  | 1.0000           | 100.00%          | \$1,391.00           | \$1,391.00      | 0.0000                 | \$0.00                   |
| 529      | 835s53 KCM STATION WIRING, MADISON ST & 3RD AVE        |         | 1                 | LS    | \$1,926.00  | 1.0000           | 100.00%          | \$1,926.00           | \$1,926.00      | 0.0000                 | \$0.00                   |
| 530      | 835s54 KCM STATION WIRING, MADISON & 5TH AVE           |         | 1                 | LS    | \$1,498.00  | 1.0000           | 100.00%          | \$1,498.00           | \$1,498.00      | 0.0000                 | \$0.00                   |
| 531      | 835s55 KCM STATION WIRING, MADISON & 8TH AVE           |         | 1                 | LS    | \$1,391.00  | 1.0000           | 100.00%          | \$1,391.00           | \$1,391.00      | 0.0000                 | \$0.00                   |
| 532      | 835s56 KCM STATION WIRING, MADISON & TERRY AVE         |         | 1                 | LS    | \$3,638.00  | 1.0000           | 100.00%          | \$3,638.00           | \$3,638.00      | 0.0000                 | \$0.00                   |
| 533      | 835s57 KCM STATION WIRING, MADISON & BOYLSTON AVE      |         | 1                 | LS    | \$7,383.00  | 1.0000           | 100.00%          | \$7,383.00           | \$7,383.00      | 0.0000                 | \$0.00                   |
| 534      | 835s58 KCM STATION WIRING, MADISON & E UNION ST        |         | 1                 | LS    | \$7,597.00  | 1.0000           | 100.00%          | \$7,597.00           | \$7,597.00      | 0.0000                 | \$0.00                   |
| 535      | 835s59 KCM STATION WIRING, MADISON & 17TH AVE WB       |         | 1                 | LS    | \$5,243.00  | 1.0000           | 100.00%          | \$5,243.00           | \$5,243.00      | 0.0000                 | \$0.00                   |
| 536      | 835s60 KCM STATION WIRING, MADISON & 17TH AVE EB       |         | 1                 | LS    | \$1,712.00  | 1.0000           | 100.00%          | \$1,712.00           | \$1,712.00      | 0.0000                 | \$0.00                   |
| 537      | 835s61 KCM STATION WIRING, MADISON & E DENNY WAY WB    |         | 1                 | LS    | \$2,354.00  | 1.0000           | 100.00%          | \$2,354.00           | \$2,354.00      | 0.0000                 | \$0.00                   |
| 538      | 835s62 KCM STATION WIRING, MADISON & E DENNY WAY EB    |         | 1                 | LS    | \$3,317.00  | 1.0000           | 100.00%          | \$3,317.00           | \$3,317.00      | 0.0000                 | \$0.00                   |
| 539      | 835s63 KCM STATION WIRING, MADISON & 23RD AVE WB       |         | 1                 | LS    | \$1,712.00  | 1.0000           | 100.00%          | \$1,712.00           | \$1,712.00      | 0.0000                 | \$0.00                   |

## Progress Estimate #: 49

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

### Progress Estimate Detail

#### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description                                                        | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|--------------------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 540      | 835s64 KCM STATION WIRING, MADISON & 24TH AVE EB                   |         | 1                 | LS    | \$2,782.00   | 1.0000           | 100.00%          | \$2,782.00           | \$2,782.00      | 0.0000                 | \$0.00                   |
| 541      | 835s65 KCM STATION WIRING, MADISON & MLK BLVD WB                   |         | 1                 | LS    | \$2,033.00   | 1.0000           | 100.00%          | \$2,033.00           | \$2,033.00      | 0.0000                 | \$0.00                   |
| 542      | 835s66 KCM STATION WIRING, MADISON & 27TH AVE EB                   |         | 1                 | LS    | \$3,317.00   | 1.0000           | 100.00%          | \$3,317.00           | \$3,317.00      | 0.0000                 | \$0.00                   |
| 543      | 835s67 KCM STATION WIRING, 1ST AVE NB                              |         | 1                 | LS    | \$1,926.00   | 1.0000           | 100.00%          | \$1,926.00           | \$1,926.00      | 0.0000                 | \$0.00                   |
| 544      | 842s01 YELLOW DETECTABLE GUIDANCE STRIP                            |         | 134               | LF    | \$27.00      | 76.00            | 56.72%           | \$2,052.00           | \$2,052.00      | 0.00                   | \$0.00                   |
| 545      | 844s05 ADJUST EXISTING SCL VAULT ACCESS                            |         | 15                | EA    | \$496.00     | 15.00            | 100.00%          | \$7,440.00           | \$7,440.00      | 0.00                   | \$0.00                   |
| 546      | 845s01 ARTWORK FOUNDATION                                          |         | 1                 | LS    | \$18,217.00  | 1.0000           | 100.00%          | \$18,217.00          | \$18,217.00     | 0.0000                 | \$0.00                   |
| 547      | 846s01 PONY BAR RAMP                                               |         | 1                 | LS    | \$15,473.00  | 1.0000           | 100.00%          | \$15,473.00          | \$15,473.00     | 0.0000                 | \$0.00                   |
| 548      | 2109006 MOBILIZATION-SCHEDULE 2                                    | T       | 1                 | LS    | \$500,000.00 | 1.0000           | 100.00%          | \$500,000.00         | \$500,000.00    | 0.0000                 | \$0.00                   |
| 549      | 2207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID = \$0.80     | T       | 50405             | SF    | \$2.00       | 37387.15         | 74.17%           | \$74,774.30          | \$74,774.30     | 0.00                   | \$0.00                   |
| 550      | 2401017 MINERAL AGGREGATE, TYPE 17                                 | T       | 4520              | TN    | \$51.00      | 9988.05          | 220.97%          | \$509,390.55         | \$509,390.55    | 0.00                   | \$0.00                   |
| 551      | 2705008 MAINTENANCE HOLE, TYPE 204A                                | T       | 1                 | EA    | \$9,228.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 552      | 2705108 EXTRA DEPTH, TYPE 204A MAINTENANCE HOLE                    | T       | 3                 | VF    | \$750.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 553      | 2710s01 TEMPORARY WATER MAINS AND SERVICES                         | T       | 1                 | LS    | \$237,720.00 | 1.0000           | 100.00%          | \$237,720.00         | \$237,720.00    | 0.0000                 | \$0.00                   |
| 554      | 2711112 PIPE, WM, D.I., CL 52, 12 IN, RJ, INCL. FITTINGS           | T       | 3964              | LF    | \$219.00     | 4270.31          | 107.73%          | \$935,197.89         | \$935,197.89    | 0.00                   | \$0.00                   |
| 555      | 2711116 PIPE, WM, D.I., CL 52, 16 IN, RJ, INCL. FITTINGS           | T       | 1000              | LF    | \$263.00     | 1014.50          | 101.45%          | \$266,813.50         | \$266,813.50    | 0.00                   | \$0.00                   |
| 556      | 2711120 PIPE, WM, D.I., CL 52, 20 IN, RJ, INCL. FITTINGS           | T       | 319               | LF    | \$432.00     | 401.20           | 125.77%          | \$173,318.40         | \$173,318.40    | 0.00                   | \$0.00                   |
| 557      | 2711208 BEDDING, WATER MAIN, CL B, 8 IN PIPE                       | T       | 318               | LF    | \$39.00      | 758.66           | 238.57%          | \$29,587.74          | \$29,587.74     | 0.00                   | \$0.00                   |
| 558      | 2711212 BEDDING, WATER MAIN, CL B, 12 IN PIPE                      | T       | 5128              | LF    | \$38.00      | 5685.40          | 110.87%          | \$216,045.20         | \$216,045.20    | 0.00                   | \$0.00                   |
| 559      | 2711216 BEDDING, WATERMAIN, CL B, 16 IN PIPE                       | T       | 1000              | LF    | \$37.00      | 1014.50          | 101.45%          | \$37,536.50          | \$37,536.50     | 0.00                   | \$0.00                   |
| 560      | 2711220 BEDDING, WATERMAIN, CL B, 20 IN PIPE                       | T       | 319               | LF    | \$56.00      | 401.20           | 125.77%          | \$22,467.20          | \$22,467.20     | 0.00                   | \$0.00                   |
| 561      | 2711400 BLOCKING, CEMENT CONCRETE                                  | T       | 63                | CY    | \$3,900.00   | 95.95            | 152.30%          | \$374,205.00         | \$374,205.00    | 0.00                   | \$0.00                   |
| 562      | 2711500 STATION, ELECTROLYSIS TEST                                 | T       | 31                | EA    | \$7,659.00   | 23.00            | 74.19%           | \$176,157.00         | \$176,157.00    | 0.00                   | \$0.00                   |
| 563      | 2711505 SACRIFICIAL ANODE BONDED TO PIPE                           | T       | 244               | EA    | \$226.00     | 277.00           | 113.52%          | \$62,602.00          | \$62,602.00     | 0.00                   | \$0.00                   |
| 564      | 2711s01 SUPPORT SPU WITH JOINT CLAMP EXISTING PIPE                 | T       | 1                 | LS    | \$31,328.00  | 1.0000           | 100.00%          | \$31,328.00          | \$31,328.00     | 0.0000                 | \$0.00                   |
| 565      | 2711s02 SUPPORT SPU WITH CUT, CAP, AND CONNECT                     | T       | 44                | EA    | \$5,383.00   | 48.00            | 109.09%          | \$258,384.00         | \$258,384.00    | 0.00                   | \$0.00                   |
| 566      | 2711s07 PIPE, WM, D.I. CL 53 MIN, 8 IN, RJ, POLYETHYLENE ENCASED,  | T       | 318               | LF    | \$146.00     | 1010.50          | 317.77%          | \$147,533.00         | \$147,533.00    | 0.00                   | \$0.00                   |
| 567      | 2711s08 PIPE, WM, D.I. CL 53 MIN, 12 IN, RJ, POLYETHYLENE ENCASED, | T       | 1164              | LF    | \$176.00     | 1162.10          | 99.84%           | \$204,529.60         | \$204,529.60    | 0.00                   | \$0.00                   |
| 568      | 2711s09 DAILY BLOCK, CEMENT CONCRETE, PRECAST                      | T       | 7                 | EA    | \$2,956.00   | 16.00            | 228.57%          | \$47,296.00          | \$47,296.00     | 0.00                   | \$0.00                   |
| 569      | 2712004 VALVE, GATE, 4 IN                                          | T       | 8                 | EA    | \$2,037.00   | 9.00             | 112.50%          | \$18,333.00          | \$18,333.00     | 0.00                   | \$0.00                   |
| 570      | 2712006 VALVE, GATE, 6 IN                                          | T       | 31                | EA    | \$2,405.00   | 22.00            | 70.97%           | \$52,910.00          | \$52,910.00     | 0.00                   | \$0.00                   |
| 571      | 2712008 VALVE, GATE, 8 IN                                          | T       | 5                 | EA    | \$4,042.00   | 6.00             | 120.00%          | \$24,252.00          | \$24,252.00     | 0.00                   | \$0.00                   |
| 572      | 2712012 VALVE, GATE, 12 IN                                         | T       | 26                | EA    | \$6,265.00   | 31.00            | 119.23%          | \$194,215.00         | \$194,215.00    | 0.00                   | \$0.00                   |
| 573      | 2712116 VALVE, BUTTERFLY, 16 IN                                    | T       | 3                 | EA    | \$19,786.00  | 3.00             | 100.00%          | \$59,358.00          | \$59,358.00     | 0.00                   | \$0.00                   |
| 574      | 2712120 VALVE, BUTTERFLY, 20 IN                                    | T       | 2                 | EA    | \$11,421.00  | 2.00             | 100.00%          | \$22,842.00          | \$22,842.00     | 0.00                   | \$0.00                   |
| 575      | 2712500 VALVE BOX, CAST IRON                                       | T       | 70                | EA    | \$334.00     | 66.00            | 94.29%           | \$22,044.00          | \$22,044.00     | 0.00                   | \$0.00                   |

## Progress Estimate #: 49

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

### Progress Estimate Detail

#### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description                                                      | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|------------------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 576      | 2712600 VALVE CHAMBER, PRECAST, 8'X10'                           | T       | 5                 | EA    | \$86,889.00  | 5.00             | 100.00%          | \$434,445.00         | \$434,445.00    | 0.00                   | \$0.00                   |
| 577      | 2714005 HYDRANT, 6 IN CONN, TYPE 310                             | T       | 15                | EA    | \$7,186.00   | 13.00            | 86.67%           | \$93,418.00          | \$93,418.00     | 0.00                   | \$0.00                   |
| 578      | 2714010 HYDRANT, 6 IN CONN, TYPE 311                             | T       | 1                 | EA    | \$7,493.00   | 2.00             | 200.00%          | \$14,986.00          | \$14,986.00     | 0.00                   | \$0.00                   |
| 579      | 2715s01 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL, 3/4 IN     | T       | 43                | EA    | \$1,400.00   | 45.00            | 104.65%          | \$63,000.00          | \$63,000.00     | 0.00                   | \$0.00                   |
| 580      | 2715s02 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL, 4 IN       | T       | 18                | EA    | \$2,053.00   | 19.00            | 105.56%          | \$39,007.00          | \$39,007.00     | 0.00                   | \$0.00                   |
| 581      | 2715s03 SUPPORT SPU WITH NEW WATER SERVICE, 4 IN TO 8 IN         | T       | 1                 | EA    | \$1,056.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 582      | 2715s04 SUPPORT SPU WITH WATER SERVICE RETIREMENT                | T       | 2                 | EA    | \$1,056.00   | 2.00             | 100.00%          | \$2,112.00           | \$2,112.00      | 0.00                   | \$0.00                   |
| 583      | 2717004 BEDDING, CL B, 4 IN PIPE                                 | T       | 26                | LF    | \$27.00      | 323.00           | 1242.31%         | \$8,721.00           | \$8,721.00      | 0.00                   | \$0.00                   |
| 584      | 2717006 BEDDING, CL B, 6 IN PIPE                                 | T       | 55                | LF    | \$26.00      | 65.00            | 118.18%          | \$1,690.00           | \$1,690.00      | 0.00                   | \$0.00                   |
| 585      | 2717008 BEDDING, CL B, 8 IN PIPE                                 | T       | 12                | LF    | \$39.00      | 9.00             | 75.00%           | \$351.00             | \$351.00        | 0.00                   | \$0.00                   |
| 586      | 2718064 PIPE, SS or SSS, PVC D3034 SDR 35, 4 IN                  | T       | 26                | LF    | \$466.00     | 28.00            | 107.69%          | \$13,048.00          | \$13,048.00     | 0.00                   | \$0.00                   |
| 587      | 2718066 PIPE, SS or SSS, PVC D3034 SDR 35, 6 IN                  | T       | 55                | LF    | \$225.00     | 81.00            | 147.27%          | \$18,225.00          | \$18,225.00     | 0.00                   | \$0.00                   |
| 588      | 2718238 PIPE, SD, D.I., CL 50, 8 IN                              | T       | 12                | LF    | \$401.00     | 9.00             | 75.00%           | \$3,609.00           | \$3,609.00      | 0.00                   | \$0.00                   |
| 589      | 2719004 SEWER CLEANOUT, 4 IN                                     | T       | 2                 | EA    | \$825.00     | 2.00             | 100.00%          | \$1,650.00           | \$1,650.00      | 0.00                   | \$0.00                   |
| 590      | 2719008 SEWER CLEANOUT, 8 IN                                     | T       | 1                 | EA    | \$1,521.00   | 1.00             | 100.00%          | \$1,521.00           | \$1,521.00      | 0.00                   | \$0.00                   |
| 591      | 2833235 CONDUIT RISER, 4 IN                                      | T       | 2                 | EA    | \$2,996.00   | 2.00             | 100.00%          | \$5,992.00           | \$5,992.00      | 0.00                   | \$0.00                   |
| 592      | 2833305 HANDHOLE, TYPE 5                                         | T       | 1                 | EA    | \$3,424.00   | 1.00             | 100.00%          | \$3,424.00           | \$3,424.00      | 0.00                   | \$0.00                   |
| 593      | 2837s01 METRO COMFORT STATION-BREAK ROOM                         | T       | 1                 | LS    | \$370,221.00 | 1.0000           | 100.00%          | \$370,221.00         | \$370,221.00    | 0.0000                 | \$0.00                   |
| 594      | 2843s01 CONCRETE ENCASED DUCT BANK (9-5" RGS)                    | T       | 46                | LF    | \$2,611.00   | 50.00            | 108.70%          | \$130,550.00         | \$130,550.00    | 0.00                   | \$0.00                   |
| 595      | 2843s02 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS) 2-4" PVC       | T       | 48                | LF    | \$1,309.00   | 70.00            | 145.83%          | \$91,630.00          | \$91,630.00     | 0.00                   | \$0.00                   |
| 596      | 2843s03 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS, 2-4" PVC) 2-4" | T       | 74                | LF    | \$1,148.00   | 74.00            | 100.00%          | \$84,952.00          | \$84,952.00     | 0.00                   | \$0.00                   |
| 597      | 2843s04 HSFTB ENCASED DUCT BANK (2-4" PVC)                       | T       | 72                | LF    | \$349.00     | 132.50           | 184.03%          | \$46,242.50          | \$46,242.50     | 0.00                   | \$0.00                   |
| 598      | 2843s05 HSFTB ENCASED DUCT BANK (4-4" PVC)                       | T       | 10                | LF    | \$2,009.00   | 10.00            | 100.00%          | \$20,090.00          | \$20,090.00     | 0.00                   | \$0.00                   |
| 599      | 2843s06 HSFTB ENCASED DUCT BANK (4-5" FIBERGLASS)                | T       | 12                | LF    | \$2,462.00   | 13.00            | 108.33%          | \$32,006.00          | \$32,006.00     | 0.00                   | \$0.00                   |
| 600      | 2843s07 CONDUIT 2-4" PVC DIRECT BURY                             | T       | 38                | LF    | \$169.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 601      | 2844s01 ENLARGED VAULT ROOF OPENING                              | T       | 7                 | EA    | \$7,476.00   | 6.00             | 85.71%           | \$44,856.00          | \$44,856.00     | 0.00                   | \$0.00                   |
| 602      | 2844s02 VAULT 133M013 ACCESS MODIFICATION                        | T       | 1                 | EA    | \$10,636.00  | 1.00             | 100.00%          | \$10,636.00          | \$10,636.00     | 0.00                   | \$0.00                   |
| 603      | 2844s04 REPLACE ACCESS FRAME AND COVER                           | T       | 17                | EA    | \$2,071.00   | 17.00            | 100.00%          | \$35,207.00          | \$35,207.00     | 0.00                   | \$0.00                   |
| 604      | 2844s06 SCL VAULT, 444-LA                                        | T       | 1                 | EA    | \$21,550.00  | 2.00             | 200.00%          | \$43,100.00          | \$43,100.00     | 0.00                   | \$0.00                   |
| 605      | 2844s07 SCL VAULT, 712-LA                                        | T       | 1                 | EA    | \$44,867.00  | 1.00             | 100.00%          | \$44,867.00          | \$44,867.00     | 0.00                   | \$0.00                   |

|                       |                 |                 |             |
|-----------------------|-----------------|-----------------|-------------|
| SUBTOTAL: Base Bid    | \$87,606,358.28 | \$87,593,451.09 | \$12,907.19 |
| SALES TAX: Base Bid   | \$652,016.72    | \$652,016.72    | \$0.00      |
| Retainage: Base Bid   | \$0.00          | \$0.00          | \$0.00      |
| Materials on Hand     | \$0.00          | \$0.00          | \$0.00      |
| Net Payment: Base Bid | \$88,258,375.00 | \$88,245,467.81 | \$12,907.19 |



**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

| Contract Summary          |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description | Taxable | Estimate Quantity | Units | Unit Price | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-------------|---------|-------------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
|----------|-------------|---------|-------------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|

### Additive Bid

|     |         |                                                         |  |      |    |               |        |         |              |              |        |        |
|-----|---------|---------------------------------------------------------|--|------|----|---------------|--------|---------|--------------|--------------|--------|--------|
| 606 | 3105011 | CONSTRUCTION SURVEYING-ADDITIVE                         |  | 1    | LS | \$ 5,190.00   | 1.0000 | 100.00% | \$5,190.00   | \$5,190.00   | 0.0000 | \$0.00 |
| 607 | 3108005 | CRITICAL PATH SCHEDULE UPDATE, MIN. BID = \$2500 per EA |  | 1    | EA | \$ 2,500.00   | 1.00   | 100.00% | \$2,500.00   | \$2,500.00   | 0.00   | \$0.00 |
| 608 | 3109011 | MOBILIZATION-SCHEDULE 3                                 |  | 1    | LS | \$ 200,000.00 | 1.0000 | 100.00% | \$200,000.00 | \$200,000.00 | 0.0000 | \$0.00 |
| 609 | 3110011 | MAINTENANCE AND PROTECTION OF TRAFFIC CONTROL           |  | 1    | LS | \$ 533,554.00 | 1.0000 | 100.00% | \$533,554.00 | \$533,554.00 | 0.0000 | \$0.00 |
| 610 | 3201005 | CLEARING & GRUBBING                                     |  | 800  | SF | \$ 1.00       | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00 |
| 611 | 3202035 | REMOVE CEMENT CONCRETE SIDEWALK                         |  | 500  | SY | \$ 37.00      | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00 |
| 612 | 3202045 | REMOVE PAVEMENT                                         |  | 3108 | SY | \$ 45.00      | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00 |
| 613 | 3202062 | REMOVE PAVEMENT, OVER 14 INCH DEPTH, INCLUDING RAILS    |  | 1242 | SY | \$ 84.00      | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00 |
| 614 | 3202190 | REMOVE PIPE                                             |  | 325  | LF | \$ 50.00      | 287.70 | 88.52%  | \$14,385.00  | \$14,385.00  | 0.00   | \$0.00 |
| 615 | 3202325 | REMOVE GATE VALVE                                       |  | 3    | EA | \$ 747.00     | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00 |
| 616 | 3202335 | REMOVE HYDRANT                                          |  | 1    | EA | \$ 1,657.00   | 1.00   | 100.00% | \$1,657.00   | \$1,657.00   | 0.00   | \$0.00 |
| 617 | 3202351 | REMOVE PAVEMENT INCLUDING RAIL AND CABLE CAR            |  | 360  | SY | \$ 108.00     | 452.30 | 125.64% | \$48,848.40  | \$48,848.40  | 0.00   | \$0.00 |
| 618 | 3202480 | REMOVE TREE                                             |  | 3    | EA | \$ 2,644.00   | 3.00   | 100.00% | \$7,932.00   | \$7,932.00   | 0.00   | \$0.00 |
| 619 | 3202505 | REMOVE VALVE CHAMBER                                    |  | 2    | EA | \$ 1,495.00   | 3.00   | 150.00% | \$4,485.00   | \$4,485.00   | 0.00   | \$0.00 |
| 620 | 3202770 | SAWCUT RIGID PAVEMENT, FULL DEPTH                       |  | 234  | LF | \$ 5.00       | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00 |
| 621 | 3202825 | ABANDON VALVE CHAMBER                                   |  | 1    | EA | \$ 811.00     | 1.00   | 100.00% | \$811.00     | \$811.00     | 0.00   | \$0.00 |
| 622 | 3202850 | ABANDON AND FILL PIPE                                   |  | 0    | LF | \$ 10.00      | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00 |
| 623 | 3202s03 | REMOVE, STORE AND REINSTALL MOSAIC TILE                 |  | 1    | EA | \$ 743.00     | 1.00   | 100.00% | \$743.00     | \$743.00     | 0.00   | \$0.00 |
| 624 | 3202s12 | REMOVE CURB, GRANITE W/ SALVAGE                         |  | 730  | LF | \$ 25.00      | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00 |
| 625 | 3204005 | COMMON EXCAVATION                                       |  | 794  | CY | \$ 67.00      | 398.30 | 50.16%  | \$26,686.10  | \$26,686.10  | 0.00   | \$0.00 |
| 626 | 3207010 | SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID = \$0.80  |  | 364  | SF | \$ 15.00      | 186.00 | 51.10%  | \$2,790.00   | \$2,790.00   | 0.00   | \$0.00 |
| 627 | 3401002 | MINERAL AGGREGATE, TYPE 2                               |  | 1456 | TN | \$ 110.00     | 22.10  | 1.52%   | \$2,431.00   | \$2,431.00   | 0.00   | \$0.00 |
| 628 | 3401017 | MINERAL AGGREGATE, TYPE 17                              |  | 107  | TN | \$ 51.00      | 216.36 | 202.21% | \$11,034.36  | \$11,034.36  | 0.00   | \$0.00 |
| 629 | 3401209 | MINERAL AGGREGATE, TYPE 9                               |  | 3    | CY | \$ 83.00      | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00 |
| 630 | 3504260 | PAVEMENT PATCH, TEMPORARY                               |  | 30   | TN | \$ 400.00     | 44.93  | 149.77% | \$17,972.00  | \$17,972.00  | 0.00   | \$0.00 |
| 631 | 3505096 | ROADWAY CEM CONC, VARIABLE MIXES, 12 IN                 |  | 2939 | SY | \$ 130.00     | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00 |
| 632 | 3505136 | ROADWAY CEM CONC, HES (24 HR), 12 IN                    |  | 1686 | SY | \$ 171.00     | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00 |
| 633 | 3505s02 | PCCP PANEL REINFORCING                                  |  | 32   | EA | \$ 443.00     | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00 |
| 634 | 3705451 | INLET, TYPE 250B                                        |  | 7    | EA | \$ 4,009.00   | 7.00   | 100.00% | \$28,063.00  | \$28,063.00  | 0.00   | \$0.00 |
| 635 | 3708058 | PIPE, CB CONN, D.I., CL 50, 8 IN                        |  | 64   | LF | \$ 221.00     | 58.10  | 90.78%  | \$12,840.10  | \$12,840.10  | 0.00   | \$0.00 |
| 636 | 3708258 | PIPE, INLET CONN, D.I., CL 50, 8 IN                     |  | 116  | LF | \$ 224.00     | 120.60 | 103.97% | \$27,014.40  | \$27,014.40  | 0.00   | \$0.00 |
| 637 | 3708s03 | 4 INCH DRAIN PIPE, GIP, SCH 40                          |  | 2    | EA | \$ 1,093.00   | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00 |
| 638 | 3717008 | BEDDING, CL B, 8 IN PIPE                                |  | 180  | LF | \$ 43.00      | 178.70 | 99.28%  | \$7,684.10   | \$7,684.10   | 0.00   | \$0.00 |
| 639 | 3717100 | TELEVISION INSPECTION                                   |  | 64   | LF | \$ 44.00      | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00 |
| 640 | 3717888 | TEE, 8 IN, CUT-IN EXISTING CONC PIPE                    |  | 2    | EA | \$ 1,226.00   | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00 |

## Progress Estimate #: 49

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

### Progress Estimate Detail

#### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description                                                        | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|--------------------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 641      | 3720005 ADJUST EXISTING MH, CB, OR VC                              |         | 10                | EA    | \$ 446.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 642      | 3720045 ADJUST EXISTING HANDHOLE                                   |         | 1                 | EA    | \$ 50.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 643      | 3720230 UTILITY CASTING, TYPE 230                                  |         | 7                 | EA    | \$ 1,222.00  | 3.00             | 42.86%           | \$3,666.00           | \$3,666.00      | 0.00                   | \$0.00                   |
| 644      | 3801s01 CONSTRUCTION STORMWATER & EROSION CONTROL PLAN             |         | 1                 | LS    | \$ 5,000.00  | 1.0000           | 100.00%          | \$5,000.00           | \$5,000.00      | 0.0000                 | \$0.00                   |
| 645      | 3802003 SEEDED LAWN INSTALLATION                                   |         | 551               | SF    | \$ 2.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 646      | 3802065 TREE, DECIDUOUS, 1-3/4 IN TO 2 IN CAL                      |         | 3                 | EA    | \$ 803.00    | 3.00             | 100.00%          | \$2,409.00           | \$2,409.00      | 0.00                   | \$0.00                   |
| 647      | 3802160 TOPSOIL, TYPE A                                            |         | 20                | CY    | \$ 161.00    | 35.00            | 175.00%          | \$5,635.00           | \$5,635.00      | 0.00                   | \$0.00                   |
| 648      | 3802360 TREE ROOT BARRIER                                          |         | 84                | LF    | \$ 21.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 649      | 3802725 FLEXIBLE POROUS SURFACE TREATMENT                          |         | 2335              | SF    | \$ 22.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 650      | 3802s04 LANDSCAPE ESTABLISHMENT - BID ADDITIVE, MIN. BID =         |         | 1                 | LS    | \$ 2,140.00  | 0.4000           | 40.00%           | \$856.00             | \$856.00        | 0.0000                 | \$0.00                   |
| 651      | 3804025 CURB, CEM CONC W/ 25% POZZOLANS                            |         | 1426              | LF    | \$ 30.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 652      | 3813120 RESET MONUMENT AND MONUMENT FRAME AND COVER                |         | 2                 | EA    | \$ 2,597.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 653      | 3814205 SIDEWALK, CEM CONC W/ 25% POZZOLANS                        |         | 390               | SY    | \$ 81.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 654      | 3814210 SIDEWALK, THICKENED EDGE W/ 25% POZZOLANS                  |         | 1426              | LF    | \$ 10.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 655      | 3819018 DRIVEWAY, CEM CONC, HES (24 HRS), 8 IN                     |         | 41                | SY    | \$ 199.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 656      | 4109012 MOBILIZATION-SCHEDULE 4                                    | T       | 1                 | LS    | \$ 50,000.00 | 1.0000           | 100.00%          | \$50,000.00          | \$50,000.00     | 0.0000                 | \$0.00                   |
| 657      | 4207010 SAFETY SYSTEMS IN TRENCH EXCAVATION, MIN. BID = \$0.80     | T       | 6725              | SF    | \$ 2.00      | 6923.25          | 102.95%          | \$13,846.50          | \$13,846.50     | 0.00                   | \$0.00                   |
| 658      | 4401017 MINERAL AGGREGATE, TYPE 17                                 | T       | 527               | TN    | \$ 46.00     | 583.66           | 110.75%          | \$26,848.36          | \$26,848.36     | 0.00                   | \$0.00                   |
| 659      | 4710s02 TEMPORARY WATER MAINS AND SERVICES - ADDITIVE              | T       | 1                 | LS    | \$ 35,611.00 | 1.0000           | 100.00%          | \$35,611.00          | \$35,611.00     | 0.0000                 | \$0.00                   |
| 660      | 4711212 BEDDING, WATER MAIN, CL B, 12 IN PIPE                      | T       | 1133              | LF    | \$ 38.00     | 1390.70          | 122.74%          | \$52,846.60          | \$52,846.60     | 0.00                   | \$0.00                   |
| 661      | 4711400 BLOCKING, CEMENT CONCRETE                                  | T       | 9                 | CY    | \$ 3,900.00  | 11.53            | 128.11%          | \$44,967.00          | \$44,967.00     | 0.00                   | \$0.00                   |
| 662      | 4711500 STATION, ELECTROLYSIS TEST                                 | T       | 3                 | EA    | \$ 2,500.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 663      | 4711505 SACRIFICIAL ANODE BONDED TO PIPE                           | T       | 64                | EA    | \$ 225.00    | 45.00            | 70.31%           | \$10,125.00          | \$10,125.00     | 0.00                   | \$0.00                   |
| 664      | 4711s02 SUPPORT SPU WITH CUT, CAP, AND CONNECT                     | T       | 9                 | EA    | \$ 4,936.00  | 10.00            | 111.11%          | \$49,360.00          | \$49,360.00     | 0.00                   | \$0.00                   |
| 665      | 4711s08 PIPE, WM, D.I. CL 53 MIN, 12 IN, RJ, POLYETHYLENE ENCASED, | T       | 1133              | LF    | \$ 189.00    | 1814.70          | 160.17%          | \$342,978.30         | \$342,978.30    | 0.00                   | \$0.00                   |
| 666      | 4711s09 DAILY BLOCK, CEMENT CONCRETE, PRECAST                      | T       | 2                 | EA    | \$ 2,862.00  | 3.00             | 150.00%          | \$8,586.00           | \$8,586.00      | 0.00                   | \$0.00                   |
| 667      | 4712006 VALVE, GATE, 6 IN                                          | T       | 1                 | EA    | \$ 4,061.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 668      | 4712012 VALVE, GATE, 12 IN                                         | T       | 4                 | EA    | \$ 4,955.00  | 1.00             | 25.00%           | \$4,955.00           | \$4,955.00      | 0.00                   | \$0.00                   |
| 669      | 4712500 VALVE BOX, CAST IRON                                       | T       | 5                 | EA    | \$ 634.00    | 3.00             | 60.00%           | \$1,902.00           | \$1,902.00      | 0.00                   | \$0.00                   |
| 670      | 4714010 HYDRANT, 6 IN CONN, TYPE 311                               | T       | 1                 | EA    | \$ 11,507.00 | 3.00             | 300.00%          | \$34,521.00          | \$34,521.00     | 0.00                   | \$0.00                   |
| 671      | 4715s01 SUPPORT SPU WITH SERVICE TRANSFER OR RENEWAL, 3/4 IN       | T       | 21                | EA    | \$ 1,383.00  | 15.00            | 71.43%           | \$20,745.00          | \$20,745.00     | 0.00                   | \$0.00                   |

|                             |               |           |
|-----------------------------|---------------|-----------|
| <b>Progress Estimate #:</b> |               | <b>49</b> |
| Cutoff Date:                | 9/15/2025     |           |
| PW #:                       | 2019-069      |           |
| PO #:                       | PW#2019-069   |           |
| Fed Aid #:                  | D2021-SMST001 |           |

**Progress Estimate Detail**  
**All Funding Sources**

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

| Contract Summary          |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                             | Description | Taxable | Estimate Quantity | Units | Unit Price | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|--------------------------------------|-------------|---------|-------------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| SUBTOTAL: Additive Bid               |             |         |                   |       |            |                  |                  | \$1,671,478.22       | \$1,671,478.22  |                        | \$0.00                   |
| SALES TAX: Additive Bid              |             |         |                   |       |            |                  |                  | \$71,452.69          | \$71,452.69     |                        | \$0.00                   |
| Retainage: Additive Bid              |             |         |                   |       |            |                  |                  | \$0.00               | \$0.00          |                        | \$0.00                   |
| Net Payment: Additive Bid            |             |         |                   |       |            |                  |                  | \$1,742,930.91       | \$1,742,930.91  |                        | \$0.00                   |
| SUBTOTAL: Base Bid + Additive Bid    |             |         |                   |       |            |                  |                  | \$89,277,836.50      | \$89,264,929.31 |                        | \$12,907.19              |
| SALES TAX: Base Bid + Additive Bid   |             |         |                   |       |            |                  |                  | \$723,469.41         | \$723,469.41    |                        | \$0.00                   |
| Retainage: Base Bid + Additive Bid   |             |         |                   |       |            |                  |                  | \$0.00               | \$0.00          |                        | \$0.00                   |
| Net Payment: Base Bid + Additive Bid |             |         |                   |       |            |                  |                  | \$90,001,305.91      | \$89,988,398.72 |                        | \$12,907.19              |

**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description | Taxable | Estimate Quantity | Units | Unit Price | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-------------|---------|-------------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
|----------|-------------|---------|-------------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|

### Change Orders

| ITEM NO.                    |  | DESCRIPTION                                          | Taxable | CO Quantity | Units | Unit Price | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|--|------------------------------------------------------|---------|-------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| <b>Change Order No. 001</b> |  |                                                      |         |             |       |            |                  |                  |                      |                 |                        |                          |
| 1001                        |  | CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER       |         | 320         | HR    | \$224.00   | 4003.50          | 1251.09%         | \$896,784.00         | \$896,784.00    | 0.00                   | \$0.00                   |
| 1002                        |  | CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER (PREM |         | 40          | HR    | \$320.00   | 548.75           | 1371.88%         | \$175,600.00         | \$175,600.00    | 0.00                   | \$0.00                   |
| 1003                        |  | CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER - T   |         | 320         | HR    | \$224.00   | 3274.00          | 1023.13%         | \$733,376.00         | \$733,376.00    | 0.00                   | \$0.00                   |
| 1004                        |  | CONTRACTOR PROVIDED ELECTRICAL SAFETY OBSERVER (PR   |         | 40          | HR    | \$320.00   | 270.75           | 676.88%          | \$86,640.00          | \$86,640.00     | 0.00                   | \$0.00                   |
|                             |  |                                                      |         |             |       |            | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

|                             |  |                 |  |    |    |            |       |         |             |             |      |        |
|-----------------------------|--|-----------------|--|----|----|------------|-------|---------|-------------|-------------|------|--------|
| <b>Change Order No. 002</b> |  |                 |  |    |    |            |       |         |             |             |      |        |
| 2001                        |  | TEE, DI, 8 INCH |  | 10 | EA | \$1,794.00 | 10.00 | 100.00% | \$17,940.00 | \$17,940.00 | 0.00 | \$0.00 |
|                             |  |                 |  |    |    |            | 0.00  | 0.00%   | \$0.00      | \$0.00      | 0.00 | \$0.00 |

|                             |  |                                       |  |      |    |          |         |         |              |              |      |        |
|-----------------------------|--|---------------------------------------|--|------|----|----------|---------|---------|--------------|--------------|------|--------|
| <b>Change Order No. 003</b> |  |                                       |  |      |    |          |         |         |              |              |      |        |
| 107                         |  | MINERAL AGGREGATE, TYPE 2             |  | 1350 | TN | \$110.00 | 219.78  | 16.28%  | \$24,175.80  | \$24,175.80  | 0.00 | \$0.00 |
| 3001                        |  | SUBGRADE STABILIZATION                |  | 500  | CY | \$250.68 | 3098.90 | 619.78% | \$776,832.25 | \$776,832.25 | 0.00 | \$0.00 |
| 3002                        |  | SUBGRADE STABILIZATION (PREMIUM TIME) |  | 250  | CY | \$343.02 | 132.80  | 53.12%  | \$45,553.06  | \$45,553.06  | 0.00 | \$0.00 |
|                             |  |                                       |  |      |    |          | 0.00    | 0.00%   | \$0.00       | \$0.00       | 0.00 | \$0.00 |
|                             |  |                                       |  |      |    |          | 0.00    | 0.00%   | \$0.00       | \$0.00       | 0.00 | \$0.00 |

|                             |  |                               |  |   |    |              |        |         |              |              |        |        |
|-----------------------------|--|-------------------------------|--|---|----|--------------|--------|---------|--------------|--------------|--------|--------|
| <b>Change Order No. 004</b> |  |                               |  |   |    |              |        |         |              |              |        |        |
| 4001                        |  | RECOVERY OF THE CRITICAL PATH |  | 1 | LS | \$266,212.00 | 1.0000 | 100.00% | \$266,212.00 | \$266,212.00 | 0.0000 | \$0.00 |
|                             |  |                               |  |   |    |              | 0.00   | 0.00%   | \$0.00       | \$0.00       | 0.00   | \$0.00 |

|                             |  |                                                    |   |   |    |             |        |         |             |             |        |        |
|-----------------------------|--|----------------------------------------------------|---|---|----|-------------|--------|---------|-------------|-------------|--------|--------|
| <b>Change Order No. 005</b> |  |                                                    |   |   |    |             |        |         |             |             |        |        |
| 5001                        |  | MISC DSCS AND ENGINEER DIRECTED WORK (GUIDEWAY)    |   | 1 | LS | \$16,183.24 | 1.0000 | 100.00% | \$16,183.24 | \$16,183.24 | 0.0000 | \$0.00 |
| 5002                        |  | MISC DSCS AND ENGINEER DIRECTED WORK (SITEWORK)    |   | 1 | LS | \$36,838.49 | 1.0000 | 100.00% | \$36,838.49 | \$36,838.49 | 0.0000 | \$0.00 |
| 5003                        |  | MISC DSCS AND ENGINEER DIRECTED WORK (SYSTEMS)     |   | 1 | LS | \$51,162.11 | 1.0000 | 100.00% | \$51,162.11 | \$51,162.11 | 0.0000 | \$0.00 |
| 5004                        |  | MISC DSCS AND ENGINEER DIRECTED WORK (SCL NETWORK) | T | 1 | LS | \$2,361.72  | 1.0000 | 100.00% | \$2,361.72  | \$2,361.72  | 0.0000 | \$0.00 |
| 5005                        |  | MISC DSCS AND ENGINEER DIRECTED WORK (SPU WATER)   | T | 1 | LS | \$12,987.28 | 1.0000 | 100.00% | \$12,987.28 | \$12,987.28 | 0.0000 | \$0.00 |

**Progress Estimate #:** **49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                                                    | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|--------------------------------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| <b>Change Order No. 006</b> |                                                                                |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 6001                        | TEMPORARY SIGNAL (MADISON-4TH)                                                 |         | 1                 | LS    | \$13,900.87  | 1.0000           | 100.00%          | \$13,900.87          | \$13,900.87     | 0.0000                 | \$0.00                   |
| 6002                        | TEMPORARY SIGNAL (MADISON-5TH)                                                 |         | 1                 | LS    | \$18,919.91  | 1.0000           | 100.00%          | \$18,919.91          | \$18,919.91     | 0.0000                 | \$0.00                   |
| 6003                        | ADDITIONAL SIGNAL SHIFTS (MADISON-4TH, MADISON-5TH)                            |         | 10000             | FA    | \$1.00       | 383.81           | 3.84%            | \$383.81             | \$0.00          | 383.81                 | \$383.81                 |
|                             |                                                                                |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                                                |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 007</b> |                                                                                |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 7001                        | DC02 MISC DESIGN CLARIFICATIONS- SIGNAL AND CONDUIT (MADISON-4TH, MADISON-5TH) |         | 1                 | LS    | \$5,150.57   | 1.0000           | 100.00%          | \$5,150.57           | \$5,150.57      | 0.0000                 | \$0.00                   |
| 7002                        | DC03 MISC DESIGN CLARIFICATIONS- SIGNAL (MADISON-19TH, MADISON-20TH)           |         | 1                 | LS    | \$1,458.51   | 0.5000           | 50.00%           | \$729.26             | \$729.26        | 0.0000                 | \$0.00                   |
| 7003                        | DC03 MISC DESIGN REVISIONS FOR SIGNAL (SPRING-7TH, SPRING-8TH)                 |         | 1                 | LS    | \$21,735.59  | 1.0000           | 100.00%          | \$21,735.59          | \$21,735.59     | 0.0000                 | \$0.00                   |
| 7004                        | DC03 MISC DESIGN REVISIONS (SCL)                                               | T       | 1                 | LS    | \$6,912.53   | 1.0000           | 100.00%          | \$6,912.53           | \$6,912.53      | 0.0000                 | \$0.00                   |
|                             |                                                                                |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 008</b> |                                                                                |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 8                           | TRAFFIC CONTROL PEACE OFFICERS                                                 |         | 22                | HR    | \$159.00     | 8.00             | 36.36%           | \$1,272.00           | \$1,272.00      | 0.00                   | \$0.00                   |
| 11                          | ENGINEER DIRECTED TEMPORARY BUSINESS AND PUBLIC ACCESS                         |         | 12000             | FA    | \$1.00       | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 158                         | TELEVISION INSPECTION                                                          |         | 298               | LF    | \$5.00       | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 8001                        | REPAIR 10-INCH PSS                                                             | T       | 1                 | LS    | \$156,000.00 | 1.0000           | 100.00%          | \$156,000.00         | \$156,000.00    | 0.0000                 | \$0.00                   |
|                             |                                                                                |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 009</b> |                                                                                |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 9001                        | ADDITIONAL TEMPORARY SIGNAL (MADISON-E DENNY WAY)                              |         | 1                 | LS    | \$12,252.24  | 1.0000           | 100.00%          | \$12,252.24          | \$12,252.24     | 0.0000                 | \$0.00                   |
| 9002                        | ADDITIONAL SIGNAL WIRING AND MATERIAL (MADISON-E DENNY WAY)                    |         | 1                 | LS    | \$8,669.99   | 1.0000           | 100.00%          | \$8,669.99           | \$8,669.99      | 0.0000                 | \$0.00                   |
|                             |                                                                                |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 010</b> |                                                                                |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 452                         | POLE, KCM SA-201Z/SA-201Z(c)                                                   |         | 1                 | EA    | \$25,017.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 437                         | INSTALL POLE, KCM SA-201Z/SA-201Z(c), OWNER FURNISHED                          |         | -1                | EA    | \$2,119.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 10001                       | DC05 MISC DESIGN REVISIONS AND GV AT 27TH- SPU                                 | T       | 1                 | LS    | \$5,691.29   | 1.0000           | 100.00%          | \$5,691.29           | \$5,691.29      | 0.0000                 | \$0.00                   |
| 10002                       | DC05 MISC DESIGN REVISIONS- SYSTEMS                                            |         | 1                 | LS    | \$10,614.53  | 1.0000           | 100.00%          | \$10,614.53          | \$10,614.53     | 0.0000                 | \$0.00                   |
|                             |                                                                                |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |



**Progress Estimate #:** **49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                         | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|-----------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| <b>Change Order No. 011</b> |                                                     |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 11001                       | REVISED OCS FOUNDATION DIAMETER TYPE SA-213H(M)     |         | 5                 | EA    | \$19,066.00  | 5.00             | 100.00%          | \$95,330.00          | \$95,330.00     | 0.00                   | \$0.00                   |
|                             |                                                     |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 012</b> |                                                     |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 12001                       | UTILITY VERIFICATION EXCAVATION, WATERMAIN          | T       | 34                | EA    | \$4,200.00   | 39.00            | 114.71%          | \$163,800.00         | \$163,800.00    | 0.00                   | \$0.00                   |
|                             |                                                     |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 013</b> |                                                     |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 13001                       | MISC DSCS AND ENGINEER DIRECTED WORK (GUIDEWAY)     |         | 1                 | LS    | \$6,112.44   | 1.0000           | 100.00%          | \$6,112.44           | \$6,112.44      | 0.0000                 | \$0.00                   |
| 13002                       | MISC DSCS AND ENGINEER DIRECTED WORK (SCL LIGHTING) |         | 1                 | LS    | \$18,294.48  | 1.0000           | 100.00%          | \$18,294.48          | \$18,294.48     | 0.0000                 | \$0.00                   |
| 13003                       | MISC DSCS AND ENGINEER DIRECTED WORK (SCL NETWORK)  | T       | 1                 | LS    | \$18,036.29  | 1.0000           | 100.00%          | \$18,036.29          | \$18,036.29     | 0.0000                 | \$0.00                   |
| 13004                       | MISC DSCS AND ENGINEER DIRECTED WORK (SITEWORK)     |         | 1                 | LS    | \$32,094.90  | 1.0000           | 100.00%          | \$32,094.90          | \$32,094.90     | 0.0000                 | \$0.00                   |
| 13005                       | MISC DSCS AND ENGINEER DIRECTED WORK (SPU DRAINAGE) |         | 1                 | LS    | \$44,732.49  | 1.0000           | 100.00%          | \$44,732.49          | \$44,732.49     | 0.0000                 | \$0.00                   |
| 13006                       | MISC DSCS AND ENGINEER DIRECTED WORK (SPU WATER)    | T       | 1                 | LS    | \$10,885.54  | 1.0000           | 100.00%          | \$10,885.54          | \$10,885.54     | 0.0000                 | \$0.00                   |
| <b>Change Order No. 014</b> |                                                     |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 14001                       | ADDITIONAL TRAFFIC CONTROL PEACE OFFICERS           |         | 28000             | HR    | \$154.00     | 47103.30         | 168.23%          | \$7,253,908.20       | \$7,253,908.20  | 0.00                   | \$0.00                   |
|                             |                                                     |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 015</b> |                                                     |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 15001                       | SPRING 1ST TO 3RD IMPACTS (SYSTEMS)                 |         | 1                 | LS    | \$133,993.17 | 1.0000           | 100.00%          | \$133,993.17         | \$133,993.17    | 0.0000                 | \$0.00                   |
| 15002                       | SPRING 1ST TO 3RD IMPACTS (GUIDEWAY)                |         | 1                 | LS    | \$17,596.66  | 1.0000           | 100.00%          | \$17,596.66          | \$17,596.66     | 0.0000                 | \$0.00                   |
| 15003                       | SPRING 1ST TO 3RD IMPACTS (SCL NETWORK)             |         | 1                 | LS    | \$36,336.08  | 1.0000           | 100.00%          | \$36,336.08          | \$36,336.08     | 0.0000                 | \$0.00                   |
|                             |                                                     |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                               | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|-----------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| <b>Change Order No. 016</b> |                                                           |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 16001                       | WATER MAIN 40 LB MAGNESIUM ANODES                         | T       | 122               | EA    | \$260.61     | 122.00           | 100.00%          | \$31,794.42          | \$31,794.42     | 0.00                   | \$0.00                   |
|                             |                                                           |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 017</b> |                                                           |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 17001                       | BOREN TO BOYLSTON NORTH SIDE PAVEMENT REMOVAL WEEKE       |         | 1                 | LS    | \$40,399.63  | 1.0000           | 100.00%          | \$40,399.63          | \$40,399.63     | 0.0000                 | \$0.00                   |
|                             |                                                           |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 018</b> |                                                           |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 18001                       | DESIGN CHANGE 10 POLE 40W-286-2 FOUNDATION                |         | 1                 | LS    | \$8,258.12   | 1.0000           | 100.00%          | \$8,258.12           | \$8,258.12      | 0.0000                 | \$0.00                   |
| 18002                       | DESIGN CHANGE 11 SERVICE WIRING REVISIONS AT 1ST AVE BTW  |         | 1                 | LS    | \$1,800.00   | 1.0000           | 100.00%          | \$1,800.00           | \$1,800.00      | 0.0000                 | \$0.00                   |
| 18003                       | SUBMITTAL #374 PRIME 15C POLE FIXTURES                    |         | 1                 | LS    | \$19,650.00  | 1.0000           | 100.00%          | \$19,650.00          | \$19,650.00     | 0.0000                 | \$0.00                   |
|                             |                                                           |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                           |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 019</b> |                                                           |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 19001                       | LATE PAYMENT INTEREST ON PROGRESS ESTIMATE 8              |         | 1                 | LS    | \$16,054.24  | 1.0000           | 100.00%          | \$16,054.24          | \$16,054.24     | 0.0000                 | \$0.00                   |
|                             |                                                           |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 020</b> |                                                           |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 20001                       | WORK ZONE MODIFICATION                                    |         | 1                 | LS    | -\$50,000.00 | 1.0000           | 100.00%          | -\$50,000.00         | -\$50,000.00    | 0.0000                 | \$0.00                   |
|                             |                                                           |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 021</b> |                                                           |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 21001                       | MISC DSCS AND ENGINEER DIRECTED WORK (SPU WATER)          | T       | 1                 | LS    | \$90,642.77  | 1.0000           | 100.00%          | \$90,642.77          | \$90,642.77     | 0.0000                 | \$0.00                   |
| 21002                       | MISC DSCS AND ENGINEER DIRECTED WORK (SITEWORK)           |         | 1                 | LS    | \$9,161.76   | 1.0000           | 100.00%          | \$9,161.76           | \$9,161.76      | 0.0000                 | \$0.00                   |
| 21003                       | MISC DSCS AND ENGINEER DIRECTED WORK (SCL STREETLIGHTING) |         | 1                 | LS    | \$6,000.82   | 1.0000           | 100.00%          | \$6,000.82           | \$6,000.82      | 0.0000                 | \$0.00                   |
| 21004                       | MISC DSCS AND ENGINEER DIRECTED WORK (SPU DRAINAGE/WA     |         | 1                 | LS    | \$4,866.56   | 1.0000           | 100.00%          | \$4,866.56           | \$4,866.56      | 0.0000                 | \$0.00                   |
|                             |                                                           |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 022</b> |                                                           |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 22001                       | GAS MAIN ONBSTRUCTION IN SEWER MH AT 18TH                 | T       | 1                 | LS    | \$44,554.00  | 1.0000           | 100.00%          | \$44,554.00          | \$44,554.00     | 0.0000                 | \$0.00                   |
|                             |                                                           |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                     | Taxable | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|-------------------------------------------------|---------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| <b>Change Order No. 023</b> |                                                 |         |                   |       |             |                  |                  |                      |                 |                        |                          |
| 19                          | REMOVE BRACKET ARM, ROADWAY LUMINAIRE           |         | -1                | EA    | \$54.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 28                          | REMOVE FOUNDATION, METAL STRAIN POLE            |         | -1                | EA    | \$1,244.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 43                          | REMOVE POLE, METAL STRAIN                       |         | -1                | EA    | \$321.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 57                          | REMOVE SIGN, TRAFFIC                            |         | -1                | EA    | \$39.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 77                          | REMOVE SPAN WIRE                                |         | -90               | LF    | \$16.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 107                         | MINERAL AGGREGATE, TYPE 2                       |         | -3.5              | TN    | \$110.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 115                         | ROADWAY CEM CONC, HES (24 HR), 12 IN            |         | -15               | SY    | \$171.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 119                         | PCCP PANEL REINFORCNG                           |         | -1                | EA    | \$449.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 209                         | SIDEWALK, CEM CONC W/25% POZZOLANS              |         | 15                | SY    | \$81.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 228                         | RELOCATE SIGN, TRAFFIC                          |         | -1                | EA    | \$78.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 238                         | PAVEMENT MARKING, MMA 8 IN STRIPE               |         | -40               | LF    | \$6.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 246                         | LUMINAIRE, LED, COLLECTOR ARTERIAL              |         | -1                | EA    | \$867.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 302                         | SPAN WIRE                                       |         | -90               | EA    | \$21.00     | 1.00             | -1.11%           | \$21.00              | \$21.00         | 0.00                   | \$0.00                   |
| 410                         | PEDESTAL ALUMINUM, 10 FT                        |         | -1                | EA    | \$3,938.00  | 1.00             | -100.00%         | \$3,938.00           | \$3,938.00      | 0.00                   | \$0.00                   |
| 411                         | PEDESTAL, ALUMINUM, 12 FT                       |         | 1                 | EA    | \$4,986.00  | 1.00             | 100.00%          | \$4,986.00           | \$4,986.00      | 0.00                   | \$0.00                   |
| 416                         | PEDESTAL PUSH-BUTTON POST                       |         | 1                 | EA    | \$1,177.00  | 1.00             | 100.00%          | \$1,177.00           | \$1,177.00      | 0.00                   | \$0.00                   |
| 428                         | FOUNDATION, PEDESTRIAN PUSH BUTTON POST         |         | 1                 | EA    | \$1,498.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 443                         | ALADDIN BRACKET ARM ASSEMBLY, 8 FT              |         | -1                | EA    | \$2,729.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 445                         | BRACKET ARM, 8 FT, STEEL                        |         | -1                | EA    | \$835.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 446                         | BRACKET ARM, 10 FT, STEEL                       |         | 1                 | EA    | \$963.00    | 1.00             | 100.00%          | \$963.00             | \$963.00        | 0.00                   | \$0.00                   |
| 452                         | POLE, KCM SA-201Z/SA-201Z©                      |         | -1                | EA    | \$25,017.00 | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 456                         | FOUNDATION, KCM SA-213F                         |         | -1                | EA    | \$7,875.00  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 463                         | CONDUIT, PVC, 2 IN                              |         | 20                | LF    | \$15.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 464                         | CONDUIT, PVC, 3 IN                              |         | 2                 | LF    | \$23.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 471                         | TRENCHING, SCL SERVICE, CONDUIT                 |         | 5                 | LF    | \$30.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 472                         | TRENCHING, SDOT, CONDUIT                        |         | -6.5              | LF    | \$30.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 23001                       | DC16 3RD AND MADISON ELECTRICAL                 |         | 1                 | LS    | \$13,531.00 | 1.0000           | 100.00%          | \$13,531.00          | \$13,531.00     | 0.0000                 | \$0.00                   |
| 23002                       | DC18 MADISON-8TH AND SPRING-9TH ELECTRICAL      |         | 1                 | LS    | \$11,181.00 | 1.0000           | 100.00%          | \$11,181.00          | \$11,181.00     | 0.0000                 | \$0.00                   |
| 23003                       | HOSPITAL WAY FINDING SIGNAGE- HARDWARE MATERIAL |         | 1                 | LS    | \$10,458.00 | 1.0000           | 100.00%          | \$10,458.00          | \$10,458.00     | 0.0000                 | \$0.00                   |
| 23004                       | HOSPITAL WAY FINDING SIGNAGE- INSTALLATION      |         | 7000              | FA    | \$1.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                 |         |                   |       |             | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

**Progress Estimate #:** **49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

| Contract Summary          |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                                  | Taxable | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|--------------------------------------------------------------|---------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| <b>Change Order No. 024</b> |                                                              |         |                   |       |             |                  |                  |                      |                 |                        |                          |
| 24001                       | ADDITIONAL CONSTRUCTION SURVEYING (SITEWORK)                 |         | 1                 | LS    | \$23,089.72 | 1.0000           | 100.00%          | \$23,089.72          | \$23,089.72     | 0.0000                 | \$0.00                   |
| 24002                       | ADDITIONAL CONSTRUCTION SURVEYING (GUIDEWAY)                 |         | 1                 | LS    | \$3,456.84  | 1.0000           | 100.00%          | \$3,456.84           | \$3,456.84      | 0.0000                 | \$0.00                   |
| 24003                       | ADDITIONAL CONSTRUCTION SURVEYING (STATIONS)                 |         | 1                 | LS    | \$1,585.94  | 1.0000           | 100.00%          | \$1,585.94           | \$1,585.94      | 0.0000                 | \$0.00                   |
| 24004                       | ADDITIONAL CONSTRUCTION SURVEYING (SYSTEMS)                  |         | 1                 | LS    | \$650.50    | 1.0000           | 100.00%          | \$650.50             | \$650.50        | 0.0000                 | \$0.00                   |
|                             |                                                              |         |                   |       |             | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 025</b> |                                                              |         |                   |       |             |                  |                  |                      |                 |                        |                          |
| 25001                       | MINERAL AGGREGATE, TYPE 22 FLEXIBLE POROUS SURFACE TREATMENT |         | 118               | CY    | \$141.00    | 128.48           | 108.88%          | \$18,115.68          | \$18,115.68     | 0.00                   | \$0.00                   |
|                             |                                                              |         |                   |       |             | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 026</b> |                                                              |         |                   |       |             |                  |                  |                      |                 |                        |                          |
| 26001                       | COMCAST DUCT BANK AT UNION STREET                            |         | 1                 | LS    | \$26,806.00 | 1.0000           | 100.00%          | \$26,806.00          | \$26,806.00     | 0.0000                 | \$0.00                   |
|                             |                                                              |         |                   |       |             | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 027</b> |                                                              |         |                   |       |             |                  |                  |                      |                 |                        |                          |
| 27001                       | SCL DUCT BANK 3RD AND MADISON POTHOLING                      | T       | 1                 | LS    | \$59,593.00 | 1.0000           | 100.00%          | \$59,593.00          | \$59,593.00     | 0.0000                 | \$0.00                   |
| 27002                       | STEEL RAILS DISCOVERED IN VAULT LID 163-M351                 | T       | 1                 | LS    | \$5,460.00  | 1.0000           | 100.00%          | \$5,460.00           | \$5,460.00      | 0.0000                 | \$0.00                   |
|                             |                                                              |         |                   |       |             |                  |                  |                      |                 |                        |                          |
| <b>Change Order No. 028</b> |                                                              |         |                   |       |             |                  |                  |                      |                 |                        |                          |
| 597                         | HSFTB ENCASED DUCT BANK (2-4" PVC)                           |         | 35                | LF    | \$349.00    | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 28001                       | RFI 158 POWER UNDERGROUND AT MADISON AND 11TH                | T       | 1                 | LS    | \$16,718.00 | 1.0000           | 100.00%          | \$16,718.00          | \$16,718.00     | 0.0000                 | \$0.00                   |
|                             |                                                              |         |                   |       |             |                  |                  |                      |                 |                        |                          |
| <b>Change Order No. 029</b> |                                                              |         |                   |       |             |                  |                  |                      |                 |                        |                          |
| 29001                       | ASSIST SPU WEEKEND WORK                                      | T       | 1                 | LS    | \$33,444.65 | 1.0000           | 100.00%          | \$33,444.65          | \$33,444.65     | 0.0000                 | \$0.00                   |
|                             |                                                              |         |                   |       |             |                  |                  |                      |                 |                        |                          |
| <b>Change Order No. 030</b> |                                                              |         |                   |       |             |                  |                  |                      |                 |                        |                          |
| 30001                       | UNION STREET SCL DUCT BANK CHANGES                           | T       | 1                 | LS    | \$88,442.00 | 1.0000           | 100.00%          | \$88,442.00          | \$88,442.00     | 0.0000                 | \$0.00                   |
|                             |                                                              |         |                   |       |             | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description | Taxable | Estimate Quantity | Units | Unit Price | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|-------------|---------|-------------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
|----------|-------------|---------|-------------------|-------|------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|

#### Change Order No. 031

|       |                                 |  |   |    |             |        |         |             |             |        |        |
|-------|---------------------------------|--|---|----|-------------|--------|---------|-------------|-------------|--------|--------|
| 31001 | TEMPORARY SIGNAL (MADISON-PIKE) |  | 1 | LS | \$56,579.81 | 1.0000 | 100.00% | \$56,579.81 | \$56,579.81 | 0.0000 | \$0.00 |
| 31002 | TEMPORARY SIGNAL (14TH-PIKE)    |  | 1 | LS | \$38,549.34 | 1.0000 | 100.00% | \$38,549.34 | \$38,549.34 | 0.0000 | \$0.00 |
|       |                                 |  |   |    |             | 0.00   | 0.00%   | \$0.00      | \$0.00      | 0.00   | \$0.00 |

#### Change Order No. 032

|       |                                                    |  |   |    |              |        |         |              |              |        |        |
|-------|----------------------------------------------------|--|---|----|--------------|--------|---------|--------------|--------------|--------|--------|
| 32001 | MISC DSCS AND ENGINEER DIRECTED WORK (SPU WATER)   |  | 1 | LS | \$80,184.67  | 1.0000 | 100.00% | \$80,184.67  | \$80,184.67  | 0.0000 | \$0.00 |
| 32002 | MISC DSCS AND ENGINEER DIRECTED WORK(SCL STREET)   |  | 1 | LS | \$39,203.95  | 1.0000 | 100.00% | \$39,203.95  | \$39,203.95  | 0.0000 | \$0.00 |
| 32003 | MISC DSCS AND ENGINEER DIRECTED WORK (SCL NETWORK) |  | 1 | LS | \$64,735.72  | 1.0000 | 100.00% | \$64,735.72  | \$64,735.72  | 0.0000 | \$0.00 |
| 32004 | MISC DSCS AND ENGINEER DIRECTED WORK (GUIDEWAY)    |  | 1 | LS | \$10,869.77  | 1.0000 | 100.00% | \$10,869.77  | \$10,869.77  | 0.0000 | \$0.00 |
| 32005 | MISC DSCS AND ENGINEER DIRECTED WORK (SITEWORK)    |  | 1 | LS | \$195,742.30 | 1.0000 | 100.00% | \$195,742.30 | \$195,742.30 | 0.0000 | \$0.00 |
| 32006 | MISC DSCS AND ENGINEER DIRECTED WORK (SYSTEMS)     |  | 1 | LS | \$129,267.05 | 1.0000 | 100.00% | \$129,267.05 | \$129,267.05 | 0.0000 | \$0.00 |

#### Change Order No. 033

|       |                                |   |   |    |             |        |         |             |             |        |        |
|-------|--------------------------------|---|---|----|-------------|--------|---------|-------------|-------------|--------|--------|
| 33001 | Water Service at STA 13A 10+80 | T | 1 | LS | \$19,433.00 | 1.0000 | 100.00% | \$19,433.00 | \$19,433.00 | 0.0000 | \$0.00 |
|       |                                |   |   |    |             | 0.00   | 0.00%   | \$0.00      | \$0.00      | 0.00   | \$0.00 |

#### Change Order No. 034

|       |        |                                           |       |    |             |        |         |             |             |        |        |
|-------|--------|-------------------------------------------|-------|----|-------------|--------|---------|-------------|-------------|--------|--------|
| 19    | 202256 | REMOVE BRACKET ARM, ROADWAY LUMINAIRE     | -1    | EA | \$54.00     | 0.00   | 0.00%   | \$0.00      | \$0.00      | 0.00   | \$0.00 |
| 39    | 202346 | REMOVE LUMINAIRE                          | -1    | EA | \$80.00     | 0.00   | 0.00%   | \$0.00      | \$0.00      | 0.00   | \$0.00 |
| 45    | 202390 | REMOVE POLE, STREET LIGHT                 | -1    | EA | \$161.00    | 0.00   | 0.00%   | \$0.00      | \$0.00      | 0.00   | \$0.00 |
| 57    | 202450 | REMOVE SIGN, TRAFFIC                      | -1    | EA | \$39.00     | 0.00   | 0.00%   | \$0.00      | \$0.00      | 0.00   | \$0.00 |
| 64    | 202655 | REMOVE PEDESTRIAN SIGNAL HEAD             | -1    | EA | \$54.00     | 0.00   | 0.00%   | \$0.00      | \$0.00      | 0.00   | \$0.00 |
| 218   | 821005 | SIGN, TRAFFIC, POST MOUNTED               | -1    | EA | \$126.00    | 0.00   | 0.00%   | \$0.00      | \$0.00      | 0.00   | \$0.00 |
| 445   | 832854 | BRACKET ARM, 8 FT, STEEL                  | -1    | EA | \$835.00    | 0.00   | 0.00%   | \$0.00      | \$0.00      | 0.00   | \$0.00 |
| 446   | 832856 | BRACKET ARM, 10 FT, STEEL                 | 1     | EA | \$963.00    | 0.00   | 0.00%   | \$0.00      | \$0.00      | 0.00   | \$0.00 |
| 451   | 832s11 | POLE, KCM SA-201X/SA-201X(C)              | -1    | EA | \$18,372.00 | 0.00   | 0.00%   | \$0.00      | \$0.00      | 0.00   | \$0.00 |
| 455   | 832s16 | FOUNDATION, KCM SA-213D                   | -1    | EA | \$4,997.00  | 0.00   | 0.00%   | \$0.00      | \$0.00      | 0.00   | \$0.00 |
| 463   | 833020 | CONDUIT, PVC, 2 IN                        | -3    | LF | \$15.00     | 0.00   | 0.00%   | \$0.00      | \$0.00      | 0.00   | \$0.00 |
| 464   | 833030 | CONDUIT, PVC, 3 IN                        | -127  | LF | \$23.00     | 0.00   | 0.00%   | \$0.00      | \$0.00      | 0.00   | \$0.00 |
| 472   | 833201 | TRENCHING, SDOT, CONDUIT                  | -4    | LF | \$30.00     | 0.00   | 0.00%   | \$0.00      | \$0.00      | 0.00   | \$0.00 |
| 473   | 833202 | TRENCHING, SCL LIGHTING, CONDUIT          | -52.5 | LF | \$30.00     | 0.00   | 0.00%   | \$0.00      | \$0.00      | 0.00   | \$0.00 |
| 34001 |        | DC028 Signal and OCS Poles Spring and 3rd | 1     | LS | \$33,100.00 | 1.0000 | 100.00% | \$33,100.00 | \$33,100.00 | 0.0000 | \$0.00 |



**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                                     | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|-----------------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| <b>Change Order No. 035</b> |                                                                 |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 35001                       | DC29 Water Sequesncng Stages 12 and 13                          | T       | 1                 | LS    | \$62,758.00  | 1.0000           | 100.00%          | \$62,758.00          | \$62,758.00     | 0.0000                 | \$0.00                   |
| 35002                       | Boren to Boylston North Side Pavement Removal Weekend Work      |         | 1                 | LS    | \$912.00     | 1.0000           | 100.00%          | \$912.00             | \$912.00        | 0.0000                 | \$0.00                   |
|                             |                                                                 |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 036</b> |                                                                 |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 36001                       | Misc DSCs and Engineer Directed Work (SCL Network)              | T       | 1                 | LS    | \$58,782.01  | 1.0000           | 100.00%          | \$58,782.01          | \$58,782.01     | 0.0000                 | \$0.00                   |
| 36002                       | Misc DSCs and Engineer Directed Work (SCL Streetlighting)       |         | 1                 | LS    | \$67,470.69  | 1.0000           | 100.00%          | \$67,470.69          | \$67,470.69     | 0.0000                 | \$0.00                   |
| 36003                       | Misc DSCs and Engineer Directed Work (Sitework)                 |         | 1                 | LS    | \$6,690.26   | 1.0000           | 100.00%          | \$6,690.26           | \$6,690.26      | 0.0000                 | \$0.00                   |
| 36004                       | Misc DSCs and Engineer Directed Work (SPU Water)                | T       | 1                 | LS    | \$4,995.28   | 1.0000           | 100.00%          | \$4,995.28           | \$4,995.28      | 0.0000                 | \$0.00                   |
| 36005                       | Misc DSCs and Engineer Directed Work (Systems)                  |         | 1                 | LS    | \$124,721.00 | 1.0000           | 100.00%          | \$124,721.00         | \$124,721.00    | 0.0000                 | \$0.00                   |
|                             |                                                                 |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 037</b> |                                                                 |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 37001                       | DC 39 Power Underground Madison 3rd and 4th Ave Additional Work | T       | 1                 | LS    | \$101,733.54 | 1.0000           | 100.00%          | \$101,733.54         | \$101,733.54    | 0.0000                 | \$0.00                   |
|                             |                                                                 |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 038</b> |                                                                 |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 38001                       | Misc DSCs and Engineer Directed Work (Sitework)                 |         | 1                 | LS    | \$79,430.36  | 1.0000           | 100.00%          | \$79,430.36          | \$79,430.36     | 0.0000                 | \$0.00                   |
| 38002                       | Misc DSCs and Engineer Directed Work (Guideway)                 |         | 1                 | LS    | \$7,909.11   | 1.0000           | 100.00%          | \$7,909.11           | \$7,909.11      | 0.0000                 | \$0.00                   |
| 38003                       | Misc DSCs and Engineer Directed Work (SCL Network)              | T       | 1                 | LS    | \$29,048.82  | 1.0000           | 100.00%          | \$29,048.82          | \$29,048.82     | 0.0000                 | \$0.00                   |
| 38004                       | Misc DSCs and Engineer Directed Work (SPU Water)                | T       | 1                 | LS    | \$40,370.00  | 1.0000           | 100.00%          | \$40,370.00          | \$40,370.00     | 0.0000                 | \$0.00                   |
| 38005                       | Misc DSCs and Engineer Directed Work (SCL Streetlight)          |         | 1                 | LS    | \$28,527.51  | 1.0000           | 100.00%          | \$28,527.51          | \$28,527.51     | 0.0000                 | \$0.00                   |
| 38006                       | Misc DSCs and Engineer Directed Work (Systems)                  |         | 1                 | LS    | \$55,406.36  | 1.0000           | 100.00%          | \$55,406.36          | \$55,406.36     | 0.0000                 | \$0.00                   |
| <b>Change Order No. 039</b> |                                                                 |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 39001                       | FM 214 Changes DSC 194 Vault at Spring and 8th                  | T       | 1                 | LS    | \$60,988.77  | 1.0000           | 100.00%          | \$60,988.77          | \$60,988.77     | 0.0000                 | \$0.00                   |
|                             |                                                                 |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

**Progress Estimate #:** **49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    |        | Description                                               | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|--------|-----------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| <b>Change Order No. 040</b> |        |                                                           |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 545                         | 844s05 | ADJUST EXISTING SCL VAULT ACCESS                          |         | -2                | EA    | \$496.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 40001                       |        | DC 13 SCL Vault Lid                                       | T       | 1                 | LS    | \$75,406.15  | 1.0000           | 100.00%          | \$75,406.15          | \$75,406.15     | 0.0000                 | \$0.00                   |
| 40002                       |        | DC 13 Wayfinding Block Outs                               |         | 1                 | LS    | \$4,203.95   | 1.0000           | 100.00%          | \$4,203.95           | \$4,203.95      | 0.0000                 | \$0.00                   |
|                             |        |                                                           |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 041</b> |        |                                                           |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 41001                       |        | Terry to Boren OCS Foundation Night Work                  |         | 3                 | EA    | \$21,219.67  | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 41001                       |        | Terry to Boren OCS Foundation Night Work (corrected Unit) |         | 1                 | LS    | \$63,659.01  | 1.0000           | 100.00%          | \$63,659.01          | \$63,659.01     | 0.0000                 | \$0.00                   |
|                             |        |                                                           |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 042</b> |        |                                                           |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 42001                       |        | Impact to Stage 4 Water Main Connections                  | T       | 1                 | LS    | \$34,000.00  | 1.0000           | 100.00%          | \$34,000.00          | \$34,000.00     | 0.0000                 | \$0.00                   |
|                             |        |                                                           |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 043</b> |        |                                                           |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 294                         | 831306 | DETECTOR LOOP, 6 FT DIA.                                  |         | -22               | EA    | \$1,744.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 295                         | 831307 | DETECTOR LOOP, PREFORMED, 6 FT DIA                        |         | 22                | EA    | \$1,391.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 43001                       |        | DC 30 & 33 Detector Loop Revisions                        |         | 1                 | LS    | \$120,333.76 | 1.0000           | 100.00%          | \$120,333.76         | \$120,333.76    | 0.0000                 | \$0.00                   |
|                             |        |                                                           |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 044</b> |        |                                                           |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 44001                       |        | HSFTB Encased Duct Bank (2-2.5" PVC) KCM                  |         | 1                 | LS    | \$74,643.53  | 1.0000           | 100.00%          | \$74,643.53          | \$74,643.53     | 0.0000                 | \$0.00                   |
|                             |        |                                                           |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 045</b> |        |                                                           |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 45001                       |        | DC 36 OCS Foundations at Madison - 16th                   |         | 1                 | LS    | \$182,774.37 | 1.0000           | 100.00%          | \$182,774.37         | \$182,774.37    | 0.0000                 | \$0.00                   |
| 45002                       |        | Temp Signal (Madison - 16th) DC 36                        |         | 1                 | LS    | \$28,641.66  | 1.0000           | 100.00%          | \$28,641.66          | \$28,641.66     | 0.0000                 | \$0.00                   |
|                             |        |                                                           |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 046</b> |        |                                                           |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 416                         |        | Pedestrian Push Button Post                               |         | 3                 | EA    | \$1,177.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 428                         |        | Foundation, Pedestrian Push Button Post                   |         | 3                 | EA    | \$1,498.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 444                         |        | Bracket Arm, 6 FT, Steel                                  |         | 2                 | EA    | \$738.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 445                         |        | Bracket Arm, 8 FT, Steel                                  |         | -3                | EA    | \$835.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 446                         |        | Bracket Arm, 10 FT, Steel                                 |         | 1                 | EA    | \$963.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

**Progress Estimate #:** **49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                                                               | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|-------------------------------------------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 462                         | Conduit PVC, 1 In                                                                         |         | 23                | LF    | \$12.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 464                         | Conduit PVC, 3 In                                                                         |         | 30                | LF    | \$23.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 472                         | Trenching SDOT, Conduit                                                                   |         | 36                | LF    | \$30.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 46001                       | DC 22 Signal Revisions (Madison-13th & 19th)                                              |         | 1                 | LS    | \$11,192.53  | 1.0000           | 100.00%          | \$11,192.53          | \$11,192.53     | 0.0000                 | \$0.00                   |
| 46002                       | DC 22 Signal Revisions (Madison-10th)                                                     |         | 1                 | LS    | \$4,542.35   | 1.0000           | 100.00%          | \$4,542.35           | \$4,542.35      | 0.0000                 | \$0.00                   |
| <b>Change Order No. 047</b> |                                                                                           |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 416                         | Pedestrian Push Button Post                                                               |         | 1                 | EA    | \$1,177.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 428                         | Foundation, Pedestrian Push Button Post                                                   |         | 1                 | EA    | \$1,498.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 462                         | Conduit PVC, 1 In                                                                         |         | 7                 | LF    | \$12.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 472                         | Trenching SDOT, Conduit                                                                   |         | 7                 | LF    | \$30.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 47001                       | DC 35 Additional Grounding                                                                |         | 1                 | LS    | \$16,916.00  | 1.0000           | 100.00%          | \$16,916.00          | \$16,916.00     | 0.0000                 | \$0.00                   |
|                             |                                                                                           |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 048</b> |                                                                                           |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 48001                       | DC 45 Concrete Collars and Lid Replacement at 3rd and Spring                              | T       | 1                 | LS    | \$81,672.67  | 1.0000           | 100.00%          | \$81,672.67          | \$81,672.67     | 0.0000                 | \$0.00                   |
|                             |                                                                                           |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 049</b> |                                                                                           |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 49001                       | FM 391 and Misc. Engineer Directed Work (SCL Network)                                     | T       | 1                 | LS    | \$27,019.48  | 1.0000           | 100.00%          | \$27,019.48          | \$27,019.48     | 0.0000                 | \$0.00                   |
| 49002                       | FM 353 and Misc. Engineer Directed Work (SCL Streetlighting)                              |         | 1                 | LS    | \$9,288.86   | 1.0000           | 100.00%          | \$9,288.86           | \$9,288.86      | 0.0000                 | \$0.00                   |
| 49003                       | Public Trash and Material Removal at Madison and 3rd (Sitework)                           |         | 1                 | LS    | \$1,603.51   | 1.0000           | 100.00%          | \$1,603.51           | \$1,603.51      | 0.0000                 | \$0.00                   |
| 49004                       | Terry to Boren Conduit Resequencing and Misc. Engineer Directed Work (SCL Streetlighting) |         | 1                 | LS    | \$51,955.18  | 1.0000           | 100.00%          | \$51,955.18          | \$51,955.18     | 0.0000                 | \$0.00                   |
| 49005                       | FM 286, 373, and Misc. Engineer Directed Work (SPU Water)                                 |         | 1                 | LS    | \$109,901.71 | 1.0000           | 100.00%          | \$109,901.71         | \$109,901.71    | 0.0000                 | \$0.00                   |
| 49006                       | FM 283 KCM Conduit Repair                                                                 |         | 1                 | LS    | \$7,322.22   | 1.0000           | 100.00%          | \$7,322.22           | \$7,322.22      | 0.0000                 | \$0.00                   |
| <b>Change Order No. 050</b> |                                                                                           |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 50001                       | FM 263 New Riser at 8th and Spring and Misc. Engineer Directed Work (SCL Network)         | T       | 1                 | LS    | \$256,183.87 | 1.0000           | 100.00%          | \$256,183.87         | \$256,183.87    | 0.0000                 | \$0.00                   |
| 50002                       | FM 403 and Misc. Engineer Directed Work (SCL Madison and 11th)                            | T       | 1                 | LS    | \$115,468.50 | 1.0000           | 100.00%          | \$115,468.50         | \$115,468.50    | 0.0000                 | \$0.00                   |
| 50003                       | FM 240 and Misc. Engineer Directed Work (SCL Streetlighting)                              |         | 1                 | LS    | \$24,314.12  | 1.0000           | 100.00%          | \$24,314.12          | \$24,314.12     | 0.0000                 | \$0.00                   |
| 50004                       | Existing Conduit Repairs (Sitework)                                                       |         | 1                 | LS    | \$10,625.92  | 1.0000           | 100.00%          | \$10,625.92          | \$10,625.92     | 0.0000                 | \$0.00                   |
| 50005                       | FM 309 and Misc. Engineer Directed Work (SCL Streetlighting and Systems)                  |         | 1                 | LS    | \$95,004.33  | 1.0000           | 100.00%          | \$95,004.33          | \$95,004.33     | 0.0000                 | \$0.00                   |
| 50006                       | Resequencing 11th Power Underground (SPU Water)                                           |         | 1                 | LS    | \$8,795.34   | 1.0000           | 100.00%          | \$8,795.34           | \$8,795.34      | 0.0000                 | \$0.00                   |
| 50007                       | FM 334 and Misc. Engineer Directed Work (Systems)                                         |         | 1                 | LS    | \$85,353.60  | 1.0000           | 100.00%          | \$85,353.60          | \$85,353.60     | 0.0000                 | \$0.00                   |

**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                             | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|---------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| <b>Change Order No. 051</b> |                                                         |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 51001                       | Adjust V10, V11, and Duct Banks                         | T       | 1                 | LS    | \$134,202.48 | 1.0000           | 100.00%          | \$134,202.48         | \$134,202.48    | 0.0000                 | \$0.00                   |
| 51002                       | Misc DSCs and Engineer Directed Work (SCL Network)      | T       | 1                 | LS    | \$280,721.38 | 1.0000           | 100.00%          | \$280,721.38         | \$280,721.38    | 0.0000                 | \$0.00                   |
| 51003                       | Misc DSCs and Engineer Directed Work (PSE Coordination) |         | 1                 | LS    | \$33,723.20  | 1.0000           | 100.00%          | \$33,723.20          | \$33,723.20     | 0.0000                 | \$0.00                   |
|                             |                                                         |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 052</b> |                                                         |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 52001                       | DC 048 Pedestrian Signal at Madison and 12th            |         | 1                 | LS    | \$16,433.00  | 1.0000           | 100.00%          | \$16,433.00          | \$16,433.00     | 0.0000                 | \$0.00                   |
|                             |                                                         |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 053</b> |                                                         |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 53001                       | DC 45 OCS Feeder Pole Foundation Repair                 |         | 1                 | LS    | \$17,949.00  | 1.0000           | 100.00%          | \$17,949.00          | \$17,949.00     | 0.0000                 | \$0.00                   |
|                             |                                                         |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 054</b> |                                                         |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 54001                       | Added sidewalk and work impacts between 23rd and John   |         | 1                 | LS    | \$61,704.50  | 1.0000           | 100.00%          | \$61,704.50          | \$61,704.50     | 0.0000                 | \$0.00                   |
|                             |                                                         |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 055</b> |                                                         |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 55001                       | DC32 SCL Duct Bank Madison and 11th                     | T       | 1                 | LS    | \$36,441.25  | 1.0000           | 100.00%          | \$36,441.25          | \$36,441.25     | 0.0000                 | \$0.00                   |
|                             |                                                         |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 056</b> |                                                         |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 56001                       | Electrolysis Test Station Box Change                    | T       | 1                 | LS    | \$12,736.44  | 1.0000           | 100.00%          | \$12,736.44          | \$12,736.44     | 0.0000                 | \$0.00                   |
|                             |                                                         |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 057</b> |                                                         |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 57001                       | Water Main Insulating Sleeve Material                   | T       | 1                 | LS    | \$54,536.42  | 1.0000           | 100.00%          | \$54,536.42          | \$54,536.42     | 0.0000                 | \$0.00                   |

**Progress Estimate #:** **49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

| Contract Summary          |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                                    | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|----------------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
|                             |                                                                |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 058</b> |                                                                |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 58001                       | (Systems) Misc. Engineer Directed Work                         |         | 1                 | LS    | \$165,164.37 | 1.0000           | 100.00%          | \$165,164.37         | \$165,164.37    | 0.0000                 | \$0.00                   |
| 58002                       | (SCL Lighting and Systems) Misc. Engineer Directed Work        |         | 1                 | LS    | \$77,268.13  | 1.0000           | 100.00%          | \$77,268.13          | \$77,268.13     | 0.0000                 | \$0.00                   |
| 58003                       | (KCM) RFI 185 Added Grounded Wire at Bus Shelter               |         | 1                 | LS    | \$3,888.17   | 1.0000           | 100.00%          | \$3,888.17           | \$3,888.17      | 0.0000                 | \$0.00                   |
| 58004                       | (SCL Lighting) Misc. Engineer Directed Work                    |         | 1                 | LS    | \$52,862.27  | 1.0000           | 100.00%          | \$52,862.27          | \$52,862.27     | 0.0000                 | \$0.00                   |
| 58005                       | (SCL Network) Misc. Engineer Directed Work                     | T       | 1                 | LS    | \$24,228.62  | 1.0000           | 100.00%          | \$24,228.62          | \$24,228.62     | 0.0000                 | \$0.00                   |
| 58006                       | (SPU) Temporary Yard Removal of Preformed Loops                |         | 1                 | LS    | \$7,329.94   | 1.0000           | 100.00%          | \$7,329.94           | \$7,329.94      | 0.0000                 | \$0.00                   |
| 58007                       | (Verizon) Temporary Removal of Preformed Loops                 |         | 1                 | LS    | \$5,040.25   | 1.0000           | 100.00%          | \$5,040.25           | \$5,040.25      | 0.0000                 | \$0.00                   |
| <b>Change Order No. 059</b> |                                                                |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 59001                       | DC 54 Otipcom Detection at Minor and Madison                   |         | 1                 | LS    | \$7,568.31   | 1.0000           | 100.00%          | \$7,568.31           | \$7,568.31      | 0.0000                 | \$0.00                   |
| 59002                       | RFI 193 Comfort Station OCC Sensor                             | T       | 1                 | LS    | \$3,137.58   | 1.0000           | 100.00%          | \$3,137.58           | \$3,137.58      | 0.0000                 | \$0.00                   |
|                             |                                                                |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 060</b> |                                                                |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 60001                       | 3rd - 4th Ave Duct Bank Concrete Obstruction and Standby Costs | T       | 1                 | LS    | \$202,734.30 | 1.0000           | 100.00%          | \$202,734.30         | \$202,734.30    | 0.0000                 | \$0.00                   |
|                             |                                                                |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 061</b> |                                                                |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 61001                       | DC 45 Vault Collars 3rd and Spring Additional Work             | T       | 1                 | LS    | \$17,675.42  | 1.0000           | 100.00%          | \$17,675.42          | \$17,675.42     | 0.0000                 | \$0.00                   |
|                             |                                                                |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 062</b> |                                                                |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 62001                       | FM 442 Re-route Sanitary for Pole Foundation 40W-113-2         |         | 1                 | LS    | \$117,260.75 | 1.0000           | 100.00%          | \$117,260.75         | \$117,260.75    | 0.0000                 | \$0.00                   |
|                             |                                                                |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 063</b> |                                                                |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 19                          | Remove Bracket Arm, Roadway Luminaire                          |         | 1                 | EA    | \$54.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 24                          | Remove Down Guy Assembly                                       |         | 1                 | EA    | \$268.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 28                          | Remove Foundation, Metal Strain Pole                           |         | 1                 | EA    | \$1,244.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 30                          | Remove Foundation, Street Light Pole                           |         | 1                 | EA    | \$725.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 64                          | Remove Pedestrian Signal Head                                  |         | 2                 | EA    | \$54.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 246                         | Luminaire, LED, Collector Arterial                             |         | 1                 | EA    | \$1,198.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 290                         | Signal Head, Pedestrian Countdown, LED                         |         | 2                 | EA    | \$845.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |



**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                                        | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|--------------------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 301                         | Terminal Cabinet                                                   |         | 1                 | EA    | \$1,134.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 63001                       | DC 60 Added J/U Pole at Madiosn & 5th                              |         | 1                 | LS    | \$115,837.18 | 1.0000           | 100.00%          | \$115,837.18         | \$115,837.18    | 0.0000                 | \$0.00                   |
| <b>Change Order No. 064</b> |                                                                    |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 64001                       | Additional Temporary Signal Head Shifts                            |         | 1                 | LS    | \$155,338.16 | 1.0000           | 100.00%          | \$155,338.16         | \$155,338.16    | 0.0000                 | \$0.00                   |
|                             |                                                                    |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 065</b> |                                                                    |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 25                          | Remove Electrical Vault                                            |         | 1                 | EA    | \$2,867.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 464                         | Conduit, PVC, 3 IN                                                 |         | 580               | LF    | \$23.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 471                         | Trenching, SCL Service, Conduit                                    |         | 200               | LF    | \$30.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 472                         | Trenching, SDOT, Conduit                                           |         | 100               | LF    | \$30.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 473                         | Trenching, SCL Lighting, Conduit                                   |         | 280               | LF    | \$30.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 481                         | Handhole, Type 5                                                   |         | 1                 | EA    | \$3,242.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 14001                       | Traffic Control Peace Officers                                     |         | 160               | HR    | \$154.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 65001                       | DC 55 Signal, ITS, and Streetlighting Revisions at Madison and 2nd |         | 1                 | LS    | \$197,932.99 | 1.0000           | 100.00%          | \$197,932.99         | \$197,932.99    | 0.0000                 | \$0.00                   |
| <b>Change Order No. 066</b> |                                                                    |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 66001                       | (SCL Network) Spring Street Impacts                                | T       | 1                 | LS    | \$178,667.63 | 1.0000           | 100.00%          | \$178,667.63         | \$178,667.63    | 0.0000                 | \$0.00                   |
| 66002                       | (Street Lighting) Spring Street Impacts                            |         | 1                 | LS    | \$86,598.13  | 1.0000           | 100.00%          | \$86,598.13          | \$86,598.13     | 0.0000                 | \$0.00                   |
| 66003                       | (Systems) Spring Street Impacts                                    |         | 1                 | LS    | \$387,758.76 | 1.0000           | 100.00%          | \$387,758.76         | \$387,758.76    | 0.0000                 | \$0.00                   |
| 66004                       | (Sitework) Spring Street Impacts                                   |         | 1                 | LS    | \$430,857.52 | 1.0000           | 100.00%          | \$430,857.52         | \$430,857.52    | 0.0000                 | \$0.00                   |
| 66005                       | (Stations) Spring Street Impacts                                   |         | 1                 | LS    | \$19,834.02  | 1.0000           | 100.00%          | \$19,834.02          | \$19,834.02     | 0.0000                 | \$0.00                   |
| 66006                       | (Guideway) Spring Street Impacts                                   |         | 1                 | LS    | \$17,704.97  | 1.0000           | 100.00%          | \$17,704.97          | \$17,704.97     | 0.0000                 | \$0.00                   |
| 66007                       | (PSE) Spring Street Impacts                                        |         | 1                 | LS    | \$86,470.94  | 1.0000           | 100.00%          | \$86,470.94          | \$86,470.94     | 0.0000                 | \$0.00                   |
| <b>Change Order No. 067</b> |                                                                    |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 14                          | Remove Pavement                                                    |         | 58                | SY    | \$53.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 71                          | Sawcut Rigid Pavement, Full Depth                                  |         | 20                | LF    | \$5.00       | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 107                         | Mineral Aggregate, Type 2                                          |         | 18                | TN    | \$110.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 111                         | Surface Prep, Plane Bituminous Pavement                            |         | -58               | SY    | \$6.00       | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 116                         | Roadway Cem Conc Base, Variable Mixes, 10 IN                       |         | 58                | SY    | \$117.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 67001                       | 4" and 8" Paint/Thermoplastic Removal                              |         | 5000              | LF    | \$3.92       | 10583.20         | 211.66%          | \$41,486.14          | \$41,486.14     | 0.00                   | \$0.00                   |
| 67002                       | Colored Marking Removal                                            |         | 1400              | SF    | \$8.40       | 816.00           | 58.29%           | \$6,854.40           | \$6,854.40      | 0.00                   | \$0.00                   |
| 67003                       | Plastic Legend Symbol Removal                                      |         | 20                | EA    | \$95.20      | 33.00            | 165.00%          | \$3,141.60           | \$3,141.60      | 0.00                   | \$0.00                   |

**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

| Contract Summary          |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                         | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|-----------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| <b>Change Order No. 068</b> |                                                     |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 68001                       | (SCL Network) Misc. Engineer Directed Work          | T       | 1                 | LS    | \$10,529.90  | 1.0000           | 100.00%          | \$10,529.90          | \$10,529.90     | 0.0000                 | \$0.00                   |
|                             |                                                     |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 069</b> |                                                     |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 69001                       | Additional Water Main Parts                         | T       | 1                 | LS    | \$184,719.80 | 1.0000           | 100.00%          | \$184,719.80         | \$184,719.80    | 0.0000                 | \$0.00                   |
|                             |                                                     |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 070</b> |                                                     |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 70001                       | Systems - Misc. Engineer Directed work              |         | 1                 | LS    | \$110,167.43 | 1.0000           | 100.00%          | \$110,167.43         | \$110,167.43    | 0.0000                 | \$0.00                   |
| 70002                       | SCL Network - Misc. Engineer Directed work          | T       | 1                 | LS    | \$53,092.09  | 1.0000           | 100.00%          | \$53,092.09          | \$53,092.09     | 0.0000                 | \$0.00                   |
| 70003                       | SCL Lighting - Misc. Engineer Directed work         |         | 1                 | LS    | \$49,178.05  | 1.0000           | 100.00%          | \$49,178.05          | \$49,178.05     | 0.0000                 | \$0.00                   |
| 70004                       | SCL Lighting/Systems - Misc. Engineer Directed work |         | 1                 | LS    | \$44,490.91  | 1.0000           | 100.00%          | \$44,490.91          | \$44,490.91     | 0.0000                 | \$0.00                   |
| 70005                       | KCM - Misc. Engineer Directed work                  |         | 1                 | LS    | \$3,350.59   | 1.0000           | 100.00%          | \$3,350.59           | \$3,350.59      | 0.0000                 | \$0.00                   |
| 70006                       | Guideway - Misc. Engineer Directed work             |         | 1                 | LS    | \$6,494.53   | 1.0000           | 100.00%          | \$6,494.53           | \$6,494.53      | 0.0000                 | \$0.00                   |
| 70007                       | Sitework - Misc. Engineer Directed work             |         | 1                 | LS    | \$6,033.85   | 1.0000           | 100.00%          | \$6,033.85           | \$6,033.85      | 0.0000                 | \$0.00                   |
| <b>Change Order No. 071</b> |                                                     |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 71001                       | FM 602 SCL Vault Work at 5th and 6th on Spring      | T       | 1                 | LS    | \$52,375.57  | 1.0000           | 100.00%          | \$52,375.57          | \$52,375.57     | 0.0000                 | \$0.00                   |
|                             |                                                     |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 072</b> |                                                     |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 72001                       | Sitework - Misc DSC and FM Invoices                 |         | 1                 | LS    | \$26,081.30  | 1.0000           | 100.00%          | \$26,081.30          | \$26,081.30     | 0.0000                 | \$0.00                   |
| 72002                       | Stations - Misc. DSC and FM Invoices                |         | 1                 | LS    | \$4,401.78   | 1.0000           | 100.00%          | \$4,401.78           | \$4,401.78      | 0.0000                 | \$0.00                   |
| 72003                       | Systems - Misc. DSC and FM Invoices                 |         | 1                 | LS    | \$133,477.29 | 1.0000           | 100.00%          | \$133,477.29         | \$133,477.29    | 0.0000                 | \$0.00                   |
| 72004                       | Guideway - Misc. DSC and FM Invoices                |         | 1                 | LS    | \$4,464.82   | 1.0000           | 100.00%          | \$4,464.82           | \$4,464.82      | 0.0000                 | \$0.00                   |
| 72005                       | SCL Streetlighting - Misc. DSC and FM Invoices      |         | 1                 | LS    | \$58,158.67  | 1.0000           | 100.00%          | \$58,158.67          | \$58,158.67     | 0.0000                 | \$0.00                   |
| 72006                       | SCL Network - Misc. DSC and FM Invoices             | T       | 1                 | LS    | \$5,808.47   | 1.0000           | 100.00%          | \$5,808.47           | \$5,808.47      | 0.0000                 | \$0.00                   |
| 72007                       | SCL Madison and 11th - Misc. DSC and FM Invoices    | T       | 1                 | LS    | \$2,385.60   | 1.0000           | 100.00%          | \$2,385.60           | \$2,385.60      | 0.0000                 | \$0.00                   |
| 72008                       | SPU Water - Misc. DSC and FM Invoices               | T       | 1                 | LS    | \$88,024.56  | 1.0000           | 100.00%          | \$88,024.56          | \$88,024.56     | 0.0000                 | \$0.00                   |

**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                                  | Taxable | Estimate Quantity | Units | Unit Price     | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|--------------------------------------------------------------|---------|-------------------|-------|----------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| <b>Change Order No. 073</b> |                                                              |         |                   |       |                |                  |                  |                      |                 |                        |                          |
| 73001                       | Pole Procurement Delay                                       |         | 1                 | LS    | \$1,811,288.00 | 1.0000           | 100.00%          | \$1,811,288.00       | \$1,811,288.00  | 0.0000                 | \$0.00                   |
|                             |                                                              |         |                   |       |                | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 074</b> |                                                              |         |                   |       |                |                  |                  |                      |                 |                        |                          |
| 74001                       | SCL Network - Misc. Engineer Directed Work                   | T       | 1                 | LS    | \$82,162.07    | 1.0000           | 100.00%          | \$82,162.07          | \$82,162.07     | 0.0000                 | \$0.00                   |
| 74002                       | Systems - Misc. Engineer Directed Work                       |         | 1                 | LS    | \$30,831.82    | 1.0000           | 100.00%          | \$30,831.82          | \$30,831.82     | 0.0000                 | \$0.00                   |
| 74003                       | SCL Lighting/Systems - Misc. Engineer Directed Work          |         | 1                 | LS    | \$20,940.08    | 1.0000           | 100.00%          | \$20,940.08          | \$20,940.08     | 0.0000                 | \$0.00                   |
| 74004                       | SCL Lighting - Misc. Engineer Directed Work                  |         | 1                 | LS    | \$18,921.87    | 1.0000           | 100.00%          | \$18,921.87          | \$18,921.87     | 0.0000                 | \$0.00                   |
| 74005                       | Sitework - Misc. Engineer Directed Work                      |         | 1                 | LS    | \$4,715.51     | 1.0000           | 100.00%          | \$4,715.51           | \$4,715.51      | 0.0000                 | \$0.00                   |
|                             |                                                              |         |                   |       |                | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 075</b> |                                                              |         |                   |       |                |                  |                  |                      |                 |                        |                          |
| 75001                       | Systems - Misc. Engineer Directed Work                       |         | 1                 | LS    | \$73,402.78    | 1.0000           | 100.00%          | \$73,402.78          | \$73,402.78     | 0.0000                 | \$0.00                   |
| 75002                       | SCL Lighting/Systems - Misc. Engineer Directed Work          |         | 1                 | LS    | \$47,006.32    | 1.0000           | 100.00%          | \$47,006.32          | \$47,006.32     | 0.0000                 | \$0.00                   |
| 75003                       | Sitework - Misc. Engineer Directed Work                      |         | 1                 | LS    | \$27,182.46    | 1.0000           | 100.00%          | \$27,182.46          | \$27,182.46     | 0.0000                 | \$0.00                   |
| 75004                       | SCL Lighting - Misc. Engineer Directed Work                  |         | 1                 | LS    | \$17,380.54    | 1.0000           | 100.00%          | \$17,380.54          | \$17,380.54     | 0.0000                 | \$0.00                   |
| 75005                       | SDOT Signals Madison & 11th - Misc. Engineer Directed Work   |         | 1                 | LS    | \$3,663.35     | 1.0000           | 100.00%          | \$3,663.35           | \$3,663.35      | 0.0000                 | \$0.00                   |
| 75006                       | PSE - Misc. Engineer Directed Work                           |         | 1                 | LS    | \$1,208.06     | 1.0000           | 100.00%          | \$1,208.06           | \$1,208.06      | 0.0000                 | \$0.00                   |
| <b>Change Order No. 076</b> |                                                              |         |                   |       |                |                  |                  |                      |                 |                        |                          |
| 12                          | Clearing & Grubbing                                          |         | 395               | SF    | \$1.00         | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 61                          | Remove Tree                                                  |         | 9                 | EA    | \$2,644.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 99                          | Common Excavation                                            |         | 29                | CY    | \$66.00        | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 185                         | Shrub, Deciduous, 5 Gal                                      |         | 17                | EA    | \$48.00        | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 190                         | Mulch, Bark                                                  |         | 7                 | CY    | \$118.00       | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 193                         | Flexible Porous Surface Treatment                            |         | 190               | SF    | \$22.00        | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 25001                       | Mineral Aggregate, Type 22 Flexible Porous Surface Treatment |         | 4                 | CY    | \$141.00       | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 76001                       | DC 074 Tree Deciduous, 1-3/4 IN to 2 IN Cal                  |         | 19                | EA    | \$868.88       | 27.00            | 142.11%          | \$23,459.76          | \$23,459.76     | 0.00                   | \$0.00                   |
| 76002                       | DC 074 Landscape Establishment                               |         | 1                 | LS    | \$4,620.00     | 0.2000           | 20.00%           | \$924.00             | \$924.00        | 0.0000                 | \$0.00                   |
| 76003                       | DC 074 Additional Site Preparation                           |         | 1                 | LS    | \$7,402.30     | 1.0000           | 100.00%          | \$7,402.30           | \$7,402.30      | 0.0000                 | \$0.00                   |
| <b>Change Order No. 077</b> |                                                              |         |                   |       |                |                  |                  |                      |                 |                        |                          |
| 77001                       | Shelter Downspout and Lean Rail Changes                      |         | 1                 | LS    | \$26,657.22    | 1.0000           | 100.00%          | \$26,657.22          | \$26,657.22     | 0.0000                 | \$0.00                   |
|                             |                                                              |         |                   |       |                | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

**Progress Estimate #:** **49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                                        | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|--------------------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| <b>Change Order No. 078</b> |                                                                    |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 82                          | Salvage, Store, and Reinstall Brick Pavers                         |         | -43               | SY    | \$154.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 13                          | Remove Cement Concrete Sidewalk                                    |         | 88                | SY    | \$36.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 209                         | Sidewalk, Cem Conc w/25% Pozzolans                                 |         | 88                | SY    | \$81.00      | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 78001                       | DC 059 Furnish and Install Brick Sidewalk Pavers                   |         | 100000            | FA    | \$1.00       | 236667.76        | 236.67%          | \$236,667.76         | \$233,015.58    | 3652.18                | \$3,652.18               |
|                             |                                                                    |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                                    |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 079</b> |                                                                    |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 79001                       | Systems - Misc DSCs and Engineer Directed Work                     |         | 1                 | LS    | \$16,474.81  | 1.0000           | 100.00%          | \$16,474.81          | \$16,474.81     | 0.0000                 | \$0.00                   |
| 79002                       | SCL Street Lighting - Misc DSCs and Engineer Directed Work         |         | 1                 | LS    | \$10,484.05  | 1.0000           | 100.00%          | \$10,484.05          | \$10,484.05     | 0.0000                 | \$0.00                   |
| 79003                       | Systems and Street Lighting - Misc DSCs and Engineer Directed Work |         | 1                 | LS    | \$46,047.45  | 1.0000           | 100.00%          | \$46,047.45          | \$46,047.45     | 0.0000                 | \$0.00                   |
| 79004                       | SCL Network - Misc DSCs and Engineer Directed Work                 |         | 1                 | LS    | \$19,572.91  | 1.0000           | 100.00%          | \$19,572.91          | \$19,572.91     | 0.0000                 | \$0.00                   |
|                             |                                                                    |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                                    |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 080</b> |                                                                    |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 80001                       | Anchor Pull Testing                                                |         | 1                 | LS    | \$12,438.08  | 1.0000           | 100.00%          | \$12,438.08          | \$12,438.08     | 0.0000                 | \$0.00                   |
|                             |                                                                    |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 081</b> |                                                                    |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 81001                       | Systems - Misc. Engineer Directed Work                             |         | 1                 | LS    | \$70,078.13  | 1.0000           | 100.00%          | \$70,078.13          | \$70,078.13     | 0.0000                 | \$0.00                   |
| 81002                       | SCL Lighting/Systems - Misc. Engineer Directed Work                |         | 1                 | LS    | \$17,694.80  | 1.0000           | 100.00%          | \$17,694.80          | \$17,694.80     | 0.0000                 | \$0.00                   |
| 81003                       | SCL Lighting - Misc. Engineer Directed Work                        |         | 1                 | LS    | \$21,174.55  | 1.0000           | 100.00%          | \$21,174.55          | \$21,174.55     | 0.0000                 | \$0.00                   |
| 81004                       | SCL Network - Misc. Engineer Directed Work                         |         | 1                 | LS    | \$6,159.24   | 1.0000           | 100.00%          | \$6,159.24           | \$6,159.24      | 0.0000                 | \$0.00                   |
|                             |                                                                    |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                                    |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 082</b> |                                                                    |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 82001                       | Project Delays from 2023                                           |         | 1                 | LS    | \$864,833.10 | 1.0000           | 100.00%          | \$864,833.10         | \$864,833.10    | 0.0000                 | \$0.00                   |
|                             |                                                                    |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 083</b> |                                                                    |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 83001                       | Steel Pipe Rail at Madison and 28th                                |         | 1                 | LS    | \$10,679.58  | 1.0000           | 100.00%          | \$10,679.58          | \$10,679.58     | 0.0000                 | \$0.00                   |

**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                                             | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|-------------------------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
|                             |                                                                         |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 084</b> |                                                                         |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 294                         | Detector Loop, 6 Ft Dia.                                                |         | -7                | EA    | \$1,744.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 479                         | Handhole, Type 2                                                        |         | 1                 | EA    | \$1,594.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 84001                       | DC 79 Video Detection at Madison and 28th                               |         | 1                 | LS    | \$24,281.77  | 1.0000           | 100.00%          | \$24,281.77          | \$24,281.77     | 0.0000                 | \$0.00                   |
|                             |                                                                         |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 085</b> |                                                                         |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 85001                       | Minor to Broadway Impacts (Sitework)                                    |         | 1                 | LS    | \$183,793.85 | 1.0000           | 100.00%          | \$183,793.85         | \$183,793.85    | 0.0000                 | \$0.00                   |
| 85002                       | Minor to Broadway Impacts (Systems)                                     |         | 1                 | LS    | \$68,782.56  | 1.0000           | 100.00%          | \$68,782.56          | \$68,782.56     | 0.0000                 | \$0.00                   |
| 85003                       | Minor to Broadway Impacts (Guideway)                                    |         | 1                 | LS    | \$37,196.01  | 1.0000           | 100.00%          | \$37,196.01          | \$37,196.01     | 0.0000                 | \$0.00                   |
| 85004                       | Minor to Broadway Impacts (Streetlighting)                              |         | 1                 | LS    | \$61,559.53  | 1.0000           | 100.00%          | \$61,559.53          | \$61,559.53     | 0.0000                 | \$0.00                   |
|                             |                                                                         |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                                         |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 086</b> |                                                                         |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 86001                       | Terry to Minor on Madison, and Madison to Spring on Boren Impacts (Site |         | 1                 | LS    | \$191,791.50 | 1.0000           | 100.00%          | \$191,791.50         | \$191,791.50    | 0.0000                 | \$0.00                   |
| 86002                       | Terry to Minor on Madison, and Madison to Spring on Boren Impacts (Sys  |         | 1                 | LS    | \$258,256.09 | 1.0000           | 100.00%          | \$258,256.09         | \$258,256.09    | 0.0000                 | \$0.00                   |
| 86003                       | Terry to Minor on Madison, and Madison to Spring on Boren Impacts (SCL  |         | 1                 | LS    | \$84,419.15  | 1.0000           | 100.00%          | \$84,419.15          | \$84,419.15     | 0.0000                 | \$0.00                   |
|                             |                                                                         |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                                         |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                                         |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 087</b> |                                                                         |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 488                         | Conduit Encasement System                                               |         | -458              | LF    | \$134.00     | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 87001                       | Controlled Density Fill (Systems)                                       |         | 1                 | LS    | \$73,967.69  | 1.0000           | 100.00%          | \$73,967.69          | \$73,967.69     | 0.0000                 | \$0.00                   |
| 87002                       | Controlled Density Fill (Stations)                                      |         | 1                 | LS    | \$12,466.47  | 1.0000           | 100.00%          | \$12,466.47          | \$12,466.47     | 0.0000                 | \$0.00                   |
| 87003                       | Controlled Density Fill (Guideway)                                      |         | 1                 | LS    | \$8,310.98   | 1.0000           | 100.00%          | \$8,310.98           | \$8,310.98      | 0.0000                 | \$0.00                   |
| 87004                       | Controlled Density Fill (Street Lighting)                               |         | 1                 | LS    | \$2,770.33   | 1.0000           | 100.00%          | \$2,770.33           | \$2,770.33      | 0.0000                 | \$0.00                   |
| 87005                       | Controlled Density Fill (10th and Signal)                               |         | 1                 | LS    | \$692.58     | 1.0000           | 100.00%          | \$692.58             | \$692.58        | 0.0000                 | \$0.00                   |

**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

| Contract Summary          |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                                  | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|--------------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| <b>Change Order No. 088</b> |                                                              |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 88001                       | SCL Lighting/Systems - Misc. DSCs and Engineer Directed Work |         | 1                 | LS    | \$64,917.13  | 1.0000           | 100.00%          | \$64,917.13          | \$64,917.13     | 0.0000                 | \$0.00                   |
| 88002                       | Systems - Misc. DSCs and Engineer Directed Work              |         | 1                 | LS    | \$43,421.68  | 1.0000           | 100.00%          | \$43,421.68          | \$43,421.68     | 0.0000                 | \$0.00                   |
| 88003                       | Sitework - Misc. DSCs and Engineer Directed Work             |         | 1                 | LS    | \$14,225.34  | 1.0000           | 100.00%          | \$14,225.34          | \$14,225.34     | 0.0000                 | \$0.00                   |
| 88004                       | SCL Lighting - Misc. DSCs and Engineer Directed Work         |         | 1                 | LS    | \$5,733.67   | 1.0000           | 100.00%          | \$5,733.67           | \$5,733.67      | 0.0000                 | \$0.00                   |
| 88005                       | SCL Network - Misc. DSCs and Engineer Directed Work          |         | 1                 | LS    | \$12,610.59  | 1.0000           | 100.00%          | \$12,610.59          | \$12,610.59     | 0.0000                 | \$0.00                   |
| 88006                       | Stations - Misc. DSCs and Engineer Directed Work             |         | 1                 | LS    | \$776.39     | 1.0000           | 100.00%          | \$776.39             | \$776.39        | 0.0000                 | \$0.00                   |
|                             |                                                              |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| <b>Change Order No. 089</b> |                                                              |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 89001                       | Madison 3rd to 6th Impacts (Sitework)                        |         | 1                 | LS    | \$239,025.65 | 1.0000           | 100.00%          | \$239,025.65         | \$239,025.65    | 0.0000                 | \$0.00                   |
| 89002                       | Madison 3rd to 6th Impacts (Systems)                         |         | 1                 | LS    | \$172,151.13 | 1.0000           | 100.00%          | \$172,151.13         | \$172,151.13    | 0.0000                 | \$0.00                   |
| 89003                       | Madison 3rd to 6th Impacts (Guideway)                        |         | 1                 | LS    | \$22,224.73  | 1.0000           | 100.00%          | \$22,224.73          | \$22,224.73     | 0.0000                 | \$0.00                   |
| 89004                       | Madison 3rd to 6th Impacts (Streetlight)                     |         | 1                 | LS    | \$36,128.09  | 1.0000           | 100.00%          | \$36,128.09          | \$36,128.09     | 0.0000                 | \$0.00                   |
| 89005                       | Madison 3rd to 6th Impacts (SCL Network)                     | T       | 1                 | LS    | \$111,123.65 | 1.0000           | 100.00%          | \$111,123.65         | \$111,123.65    | 0.0000                 | \$0.00                   |
|                             |                                                              |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                              |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| <b>Change Order No. 090</b> |                                                              |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 90001                       | 7th to Terry on Madison Impacts (Sitework)                   |         | 1                 | LS    | \$205,332.91 | 1.0000           | 100.00%          | \$205,332.91         | \$205,332.91    | 0.0000                 | \$0.00                   |
| 90002                       | 7th to Terry on Madison Impacts (Systems)                    |         | 1                 | LS    | \$259,553.93 | 1.0000           | 100.00%          | \$259,553.93         | \$259,553.93    | 0.0000                 | \$0.00                   |
| 90003                       | 7th to Terry on Madison Impacts (SPU)                        | T       | 1                 | LS    | \$15,986.57  | 1.0000           | 100.00%          | \$15,986.57          | \$15,986.57     | 0.0000                 | \$0.00                   |
| 90004                       | 7th to Terry on Madison Impacts (SCL)                        |         | 1                 | LS    | \$76,018.19  | 1.0000           | 100.00%          | \$76,018.19          | \$76,018.19     | 0.0000                 | \$0.00                   |
|                             |                                                              |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                              |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                              |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| <b>Change Order No. 091</b> |                                                              |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 91001                       | Cut, Cap, Connect, and Support SPU Claims                    |         | 1                 | LS    | \$377,000.00 | 1.0000           | 100.00%          | \$377,000.00         | \$377,000.00    | 0.0000                 | \$0.00                   |
|                             |                                                              |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                              |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                              |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                              |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                              |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                              |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| <b>Change Order No. 092</b> |                                                              |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 92001                       | Colored Sidewalk at 6th Ave and 19th Ave                     |         | 1                 | LS    | \$2,691.30   | 1.0000           | 100.00%          | \$2,691.30           | \$2,691.30      | 0.0000                 | \$0.00                   |
| 92002                       | DC 78 I-5 Overpass Planters                                  |         | 1                 | FA    | \$40,000.00  | 0.72             | 71.79%           | \$28,717.56          | \$28,717.56     | 0.00                   | \$0.00                   |
|                             |                                                              |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |



**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                            | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|--------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
|                             |                                                        |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                        |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                        |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 093</b> |                                                        |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 93001                       | (Systems) Misc Engineer Directed Work                  |         | 1                 | LS    | \$54,081.30  | 1.0000           | 100.00%          | \$54,081.30          | \$54,081.30     | 0.0000                 | \$0.00                   |
| 93002                       | (SCL Street Lighting) Misc Engineer Directed Work      |         | 1                 | LS    | \$9,536.15   | 1.0000           | 100.00%          | \$9,536.15           | \$9,536.15      | 0.0000                 | \$0.00                   |
|                             |                                                        |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                        |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                        |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                        |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 094</b> |                                                        |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 94001                       | 20th to 23rd on Madison Impacts (Guideway)             |         | 1                 | LS    | \$97,375.81  | 1.0000           | 100.00%          | \$97,375.81          | \$97,375.81     | 0.0000                 | \$0.00                   |
| 94002                       | 20th to 23rd on Madison Impacts (Systems)              |         | 1                 | LS    | \$92,872.53  | 1.0000           | 100.00%          | \$92,872.53          | \$92,872.53     | 0.0000                 | \$0.00                   |
| 94003                       | 20th to 23rd on Madison Impacts (SPU DWW)              |         | 1                 | LS    | \$13,493.09  | 1.0000           | 100.00%          | \$13,493.09          | \$13,493.09     | 0.0000                 | \$0.00                   |
| 94004                       | 20th to 23rd on Madison Impacts (SPU Water)            | T       | 1                 | LS    | \$28,708.00  | 1.0000           | 100.00%          | \$28,708.00          | \$28,708.00     | 0.0000                 | \$0.00                   |
|                             |                                                        |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                        |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 095</b> |                                                        |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 95001                       | Madison 3rd to 6th Impacts (Sitework)                  |         | 1                 | LS    | \$5,514.09   | 1.0000           | 100.00%          | \$5,514.09           | \$5,514.09      | 0.0000                 | \$0.00                   |
| 95002                       | Madison 3rd to 6th Impacts (SPU DWW)                   |         | 1                 | LS    | \$11,124.48  | 1.0000           | 100.00%          | \$11,124.48          | \$11,124.48     | 0.0000                 | \$0.00                   |
| 95003                       | Madison 3rd to 6th Impacts (SPU Water)                 | T       | 1                 | LS    | \$9,104.70   | 1.0000           | 100.00%          | \$9,104.70           | \$9,104.70      | 0.0000                 | \$0.00                   |
|                             |                                                        |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                        |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                        |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 096</b> |                                                        |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 96001                       | Madison 11th - 12th and Union Impacts (Sitework)       |         | 1                 | LS    | \$58,010.06  | 1.0000           | 100.00%          | \$58,010.06          | \$58,010.06     | 0.0000                 | \$0.00                   |
| 96002                       | Madison 11th - 12th and Union Impacts (Systems)        |         | 1                 | LS    | \$95,447.08  | 1.0000           | 100.00%          | \$95,447.08          | \$95,447.08     | 0.0000                 | \$0.00                   |
| 96003                       | Madison 11th - 12th and Union Impacts (Guideway)       |         | 1                 | LS    | \$12,343.87  | 1.0000           | 100.00%          | \$12,343.87          | \$12,343.87     | 0.0000                 | \$0.00                   |
| 96004                       | Madison 11th - 12th and Union Impacts (Streetlighting) |         | 1                 | LS    | \$91,332.46  | 1.0000           | 100.00%          | \$91,332.46          | \$91,332.46     | 0.0000                 | \$0.00                   |
| 96005                       | Madison 11th - 12th and Union Impacts (SPU Water)      | T       | 1                 | LS    | \$152,358.93 | 1.0000           | 100.00%          | \$152,358.93         | \$152,358.93    | 0.0000                 | \$0.00                   |
|                             |                                                        |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

**Progress Estimate #: 49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                                 | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|-------------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| <b>Change Order No. 097</b> |                                                             |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 97001                       | DC 88 - Tunnel at 10th and Madison (Madison & 10th PMP)     |         | 1                 | FA    | \$100,000.00 | 1.57             | 157.04%          | \$157,036.26         | \$157,036.26    | 0.00                   | \$0.00                   |
| 97002                       | DC 88 - Tunnel at 10th and Madison (KC OCS Pole Foundation) |         | 1                 | FA    | \$100,000.00 | 1.20             | 119.50%          | \$119,501.25         | \$118,823.30    | 0.01                   | \$677.95                 |
|                             |                                                             |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                             |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                             |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                             |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 098</b> |                                                             |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 98001                       | Madison 18th to 19th Impacts (Sitework)                     |         | 1                 | LS    | \$104,117.79 | 1.0000           | 100.00%          | \$104,117.79         | \$104,117.79    | 0.0000                 | \$0.00                   |
| 98002                       | Madison 18th to 19th Impacts (Systems)                      |         | 1                 | LS    | \$21,683.60  | 1.0000           | 100.00%          | \$21,683.60          | \$21,683.60     | 0.0000                 | \$0.00                   |
| 98003                       | Madison 18th to 19th Impacts (SCL Streetlighting)           |         | 1                 | LS    | \$21,683.60  | 1.0000           | 100.00%          | \$21,683.60          | \$21,683.60     | 0.0000                 | \$0.00                   |
| 98004                       | Madison 18th to 19th Impacts (SCL Network)                  | T       | 1                 | LS    | \$36,139.32  | 1.0000           | 100.00%          | \$36,139.32          | \$36,139.32     | 0.0000                 | \$0.00                   |
| 98005                       | Madison 18th to 19th Impacts (SPU DWW)                      |         | 1                 | LS    | \$1,806.92   | 1.0000           | 100.00%          | \$1,806.92           | \$1,806.92      | 0.0000                 | \$0.00                   |
| 98006                       | Madison 18th to 19th Impacts (SPU Water)                    | T       | 1                 | LS    | \$11,713.26  | 1.0000           | 100.00%          | \$11,713.26          | \$11,713.26     | 0.0000                 | \$0.00                   |
| <b>Change Order No. 099</b> |                                                             |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 99001                       | Art Foundation additional Concrete, CDF, and Plaza Coloring |         | 40000             | FA    | \$1.00       | 32420.73         | 81.05%           | \$32,420.73          | \$32,420.73     | 0.00                   | \$0.00                   |
| 99002                       | Minor Field Changes aftr Substantial Completion             |         | 60000             | FA    | \$1.00       | 85805.47         | 143.01%          | \$85,805.47          | \$73,324.13     | 12481.34               | \$12,481.34              |
|                             |                                                             |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                             |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                             |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                             |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 100</b> |                                                             |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 100001                      | 15th to 18th on Madison Impacts (Guideway)                  |         | 1                 | LS    | \$67,077.68  | 1.0000           | 100.00%          | \$67,077.68          | \$67,077.68     | 0.0000                 | \$0.00                   |
| 100002                      | 15th to 18th on Madison Impacts (Sitework)                  |         | 1                 | LS    | \$35,535.76  | 1.0000           | 100.00%          | \$35,535.76          | \$35,535.76     | 0.0000                 | \$0.00                   |
| 100003                      | 15th to 18th on Madison Impacts (Systems)                   |         | 1                 | LS    | \$206,469.47 | 1.0000           | 100.00%          | \$206,469.47         | \$206,469.47    | 0.0000                 | \$0.00                   |
| 100004                      | 15th to 18th on Madison Impacts (SCL Lighting)              |         | 1                 | LS    | \$45,516.77  | 1.0000           | 100.00%          | \$45,516.77          | \$45,516.77     | 0.0000                 | \$0.00                   |
| 100005                      | 15th to 18th on Madison Impacts (Stations)                  |         | 1                 | LS    | \$105,078.39 | 1.0000           | 100.00%          | \$105,078.39         | \$105,078.39    | 0.0000                 | \$0.00                   |
| 100006                      | 15th to 18th on Madison Impacts (PSE)                       |         | 1                 | LS    | \$32,945.37  | 1.0000           | 100.00%          | \$32,945.37          | \$32,945.37     | 0.0000                 | \$0.00                   |

**Progress Estimate #:** **49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                       | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|---------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| <b>Change Order No. 101</b> |                                                   |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 101001                      | Shelter Glass Deletion                            |         | 1                 | LS    | -\$63,084.00 | 1.0000           | 100.00%          | -\$63,084.00         | -\$63,084.00    | 0.0000                 | \$0.00                   |
|                             |                                                   |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                   |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                   |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                   |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                   |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 102</b> |                                                   |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 102001                      | Madison Broadway to 11th Impacts (Sitework)       |         | 1                 | LS    | \$380,639.46 | 1.0000           | 100.00%          | \$380,639.46         | \$380,639.46    | 0.0000                 | \$0.00                   |
| 102002                      | Madison Broadway to 11th Impacts (Systems)        |         | 1                 | LS    | \$90,137.98  | 1.0000           | 100.00%          | \$90,137.98          | \$90,137.98     | 0.0000                 | \$0.00                   |
| 102003                      | Madison Broadway to 11th Impacts (Guideway)       |         | 1                 | LS    | \$4,917.84   | 1.0000           | 100.00%          | \$4,917.84           | \$4,917.84      | 0.0000                 | \$0.00                   |
| 102004                      | Madison Broadway to 11th Impacts (Streetlighting) |         | 1                 | LS    | \$102,502.73 | 1.0000           | 100.00%          | \$102,502.73         | \$102,502.73    | 0.0000                 | \$0.00                   |
| 102005                      | Madison Broadway to 11th Impacts (Verizon)        |         | 1                 | LS    | \$17,748.00  | 1.0000           | 100.00%          | \$17,748.00          | \$17,748.00     | 0.0000                 | \$0.00                   |
|                             |                                                   |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 103</b> |                                                   |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 103001                      | Settlement for SL 079, 081, 085 (Sitework)        |         | 1                 | LS    | \$83,129.67  | 1.0000           | 100.00%          | \$83,129.67          | \$83,129.67     | 0.0000                 | \$0.00                   |
| 103002                      | Settlement for SL 079, 081, 085 (Systems)         |         | 1                 | LS    | \$68,033.76  | 1.0000           | 100.00%          | \$68,033.76          | \$68,033.76     | 0.0000                 | \$0.00                   |
| 103003                      | Settlement for SL 079, 081, 085 (Guideway)        |         | 1                 | LS    | \$3,334.96   | 1.0000           | 100.00%          | \$3,334.96           | \$3,334.96      | 0.0000                 | \$0.00                   |
| 103004                      | Settlement for SL 079, 081, 085 (Street Lighting) |         | 1                 | LS    | \$20,082.00  | 1.0000           | 100.00%          | \$20,082.00          | \$20,082.00     | 0.0000                 | \$0.00                   |
| 103005                      | Settlement for SL 079, 081, 085 (SCL Network)     |         | 1                 | LS    | \$24,566.74  | 1.0000           | 100.00%          | \$24,566.74          | \$24,566.74     | 0.0000                 | \$0.00                   |
| 103006                      | Settlement for SL 079, 081, 085 (SPU DWW)         |         | 1                 | LS    | \$1,940.44   | 1.0000           | 100.00%          | \$1,940.44           | \$1,940.44      | 0.0000                 | \$0.00                   |
| 103007                      | Settlement for SL 079, 081, 085 (SPU Water)       |         | 1                 | LS    | \$5,912.43   | 1.0000           | 100.00%          | \$5,912.43           | \$5,912.43      | 0.0000                 | \$0.00                   |
| <b>Change Order No. 104</b> |                                                   |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 104001                      | Shelter Fabrication Credit                        |         | 1                 | LS    | -\$22,500.00 | 1.0000           | 100.00%          | -\$22,500.00         | -\$22,500.00    | 0.0000                 | \$0.00                   |
|                             |                                                   |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                   |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                   |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                   |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                   |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

**Progress Estimate #:** **49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

| Contract Summary          |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                            | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|--------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| <b>Change Order No. 105</b> |                                                        |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 105001                      | 23rd to 26th on Madison Impacts (Guideway)             |         | 1                 | LS    | \$88,031.79  | 1.0000           | 100.00%          | \$88,031.79          | \$88,031.79     | 0.0000                 | \$0.00                   |
| 105002                      | 23rd to 26th on Madison Impacts (Sitework)             |         | 1                 | LS    | \$45,462.46  | 1.0000           | 100.00%          | \$45,462.46          | \$45,462.46     | 0.0000                 | \$0.00                   |
| 105003                      | 23rd to 26th on Madison Impacts (Systems)              |         | 1                 | LS    | \$159,843.13 | 1.0000           | 100.00%          | \$159,843.13         | \$159,843.13    | 0.0000                 | \$0.00                   |
| 105004                      | 23rd to 26th on Madison Impacts (SCL Lighting)         |         | 1                 | LS    | \$42,975.47  | 1.0000           | 100.00%          | \$42,975.47          | \$42,975.47     | 0.0000                 | \$0.00                   |
| 105005                      | 23rd to 26th on Madison Impacts (Stations)             |         | 1                 | LS    | \$9,550.10   | 1.0000           | 100.00%          | \$9,550.10           | \$9,550.10      | 0.0000                 | \$0.00                   |
| 105006                      | 23rd to 26th on Madison Impacts (PSE)                  |         | 1                 | LS    | \$20,335.72  | 1.0000           | 100.00%          | \$20,335.72          | \$20,335.72     | 0.0000                 | \$0.00                   |
| 105007                      | 23rd to 26th on Madison Impacts (SPU)                  | T       | 1                 | LS    | \$36,268.03  | 1.0000           | 100.00%          | \$36,268.03          | \$36,268.03     | 0.0000                 | \$0.00                   |
| <b>Change Order No. 106</b> |                                                        |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 106001                      | Madison 1st to 3rd Impacts (Sitework)                  |         | 1                 | LS    | \$289,882.29 | 1.0000           | 100.00%          | \$289,882.29         | \$289,882.29    | 0.0000                 | \$0.00                   |
| 106002                      | Madison 1st to 3rd Impacts (Systems)                   |         | 1                 | LS    | \$279,721.69 | 1.0000           | 100.00%          | \$279,721.69         | \$279,721.69    | 0.0000                 | \$0.00                   |
| 106003                      | Madison 1st to 3rd Impacts (Guideway)                  |         | 1                 | LS    | \$38,769.42  | 1.0000           | 100.00%          | \$38,769.42          | \$38,769.42     | 0.0000                 | \$0.00                   |
| 106004                      | Madison 1st to 3rd Impacts (Streetlighting)            |         | 1                 | LS    | \$76,740.57  | 1.0000           | 100.00%          | \$76,740.57          | \$76,740.57     | 0.0000                 | \$0.00                   |
| 106005                      | Madison 1st to 3rd Impacts (SCL Network)               | T       | 1                 | LS    | \$87,553.00  | 1.0000           | 100.00%          | \$87,553.00          | \$87,553.00     | 0.0000                 | \$0.00                   |
| 106006                      | Madison 1st to 3rd Impacts (PSE)                       |         | 1                 | LS    | \$8,470.13   | 1.0000           | 100.00%          | \$8,470.13           | \$8,470.13      | 0.0000                 | \$0.00                   |
| <b>Change Order No. 107</b> |                                                        |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 107001                      | 9th Ave Madison to Spring Impacts (Sitework)           |         | 1                 | LS    | \$168,356.67 | 1.0000           | 100.00%          | \$168,356.67         | \$168,356.67    | 0.0000                 | \$0.00                   |
| 107002                      | 9th Ave Madison to Spring Impacts (Systems)            |         | 1                 | LS    | \$141,615.87 | 1.0000           | 100.00%          | \$141,615.87         | \$141,615.87    | 0.0000                 | \$0.00                   |
| 107003                      | 9th Ave Madison to Spring Impacts (SCL Streetlighting) |         | 1                 | LS    | \$72,214.11  | 1.0000           | 100.00%          | \$72,214.11          | \$72,214.11     | 0.0000                 | \$0.00                   |
|                             |                                                        |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                        |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                        |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 108</b> |                                                        |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 108001                      | 26th to MLK on Madison Impacts (Guideway)              |         | 1                 | LS    | \$30,993.96  | 1.0000           | 100.00%          | \$30,993.96          | \$30,993.96     | 0.0000                 | \$0.00                   |
| 108002                      | 26th to MLK on Madison Impacts (Sitework)              |         | 1                 | LS    | \$29,368.51  | 1.0000           | 100.00%          | \$29,368.51          | \$29,368.51     | 0.0000                 | \$0.00                   |
| 108003                      | 26th to MLK on Madison Impacts (Systems)               |         | 1                 | LS    | \$118,115.44 | 1.0000           | 100.00%          | \$118,115.44         | \$118,115.44    | 0.0000                 | \$0.00                   |
| 108004                      | 26th to MLK on Madison Impacts (SCL Lighting)          |         | 1                 | LS    | \$20,701.48  | 1.0000           | 100.00%          | \$20,701.48          | \$20,701.48     | 0.0000                 | \$0.00                   |
| 108005                      | 26th to MLK on Madison Impacts (Stations)              |         | 1                 | LS    | \$61,925.71  | 1.0000           | 100.00%          | \$61,925.71          | \$61,925.71     | 0.0000                 | \$0.00                   |
| 108006                      | 26th to MLK on Madison Impacts (SPU)                   | T       | 1                 | LS    | \$9,319.32   | 1.0000           | 100.00%          | \$9,319.32           | \$9,319.32      | 0.0000                 | \$0.00                   |

**Progress Estimate #:** **49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                    | Description                                                              | Taxable | Estimate Quantity | Units | Unit Price   | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|-----------------------------|--------------------------------------------------------------------------|---------|-------------------|-------|--------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| <b>Change Order No. 109</b> |                                                                          |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 109001                      | Settlement of Claim for Remaining Assist SPU Payment                     |         | 1                 | LS    | \$105,000.00 | 1.0000           | 100.00%          | \$105,000.00         | \$105,000.00    | 0.0000                 | \$0.00                   |
|                             |                                                                          |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                                          |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                                          |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                                          |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                                          |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 110</b> |                                                                          |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 110001                      | Madison to Harrison on Martin Luther King Jr. Way Impacts (Guideway)     |         | 1                 | LS    | \$21,203.95  | 1.0000           | 100.00%          | \$21,203.95          | \$21,203.95     | 0.0000                 | \$0.00                   |
| 110002                      | Madison to Harrison on Martin Luther King Jr. Way Impacts (Sitework)     |         | 1                 | LS    | \$49,150.60  | 1.0000           | 100.00%          | \$49,150.60          | \$49,150.60     | 0.0000                 | \$0.00                   |
| 110003                      | Madison to Harrison on Martin Luther King Jr. Way Impacts (Systems)      |         | 1                 | LS    | \$78,668.72  | 1.0000           | 100.00%          | \$78,668.72          | \$78,668.72     | 0.0000                 | \$0.00                   |
| 110004                      | Madison to Harrison on Martin Luther King Jr. Way Impacts (SCL Lighting) |         | 1                 | LS    | \$23,282.49  | 1.0000           | 100.00%          | \$23,282.49          | \$23,282.49     | 0.0000                 | \$0.00                   |
| 110005                      | Madison to Harrison on Martin Luther King Jr. Way Impacts (SPU Wall T    |         | 1                 | LS    | \$6,790.70   | 1.0000           | 100.00%          | \$6,790.70           | \$6,790.70      | 0.0000                 | \$0.00                   |
|                             |                                                                          |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 111</b> |                                                                          |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 410                         | Pedestal, Aluminum, 10 FT                                                |         | 1                 | EA    | \$3,938.00   | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| 111001                      | Sundancer Ped Pole Install 10th and Madison                              |         | 1                 | LS    | \$5,316.49   | 1.0000           | 100.00%          | \$5,316.49           | \$5,316.49      | 0.0000                 | \$0.00                   |
|                             |                                                                          |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                                          |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                                          |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                                          |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 112</b> |                                                                          |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 112001                      | Sundancer Impacts from DSCs                                              |         | 1                 | LS    | \$182,766.99 | 1.0000           | 100.00%          | \$182,766.99         | \$182,766.99    | 0.0000                 | \$0.00                   |
|                             |                                                                          |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                                          |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                                          |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                                          |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|                             |                                                                          |         |                   |       |              | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
| <b>Change Order No. 113</b> |                                                                          |         |                   |       |              |                  |                  |                      |                 |                        |                          |
| 113001                      | Madison 19th to 20th Impacts (Sitework)                                  |         | 1                 | LS    | \$44,336.46  | 1.0000           | 100.00%          | \$44,336.46          | \$44,336.46     | 0.0000                 | \$0.00                   |
| 113002                      | Madison 19th to 20th Impacts (Systems)                                   |         | 1                 | LS    | \$39,621.16  | 1.0000           | 100.00%          | \$39,621.16          | \$39,621.16     | 0.0000                 | \$0.00                   |
| 113003                      | Madison 19th to 20th Impacts (Guideway)                                  |         | 1                 | LS    | \$11,528.34  | 1.0000           | 100.00%          | \$11,528.34          | \$11,528.34     | 0.0000                 | \$0.00                   |

**Progress Estimate #:** **49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No. | Description                              | Taxable | Estimate Quantity | Units | Unit Price  | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount | Quantity this Estimate | Amount Due this Estimate |
|----------|------------------------------------------|---------|-------------------|-------|-------------|------------------|------------------|----------------------|-----------------|------------------------|--------------------------|
| 113004   | Madison 19th to 20th Impacts (SPU Water) | T       | 1                 | LS    | \$13,780.30 | 1.0000           | 100.00%          | \$13,780.30          | \$13,780.30     | 0.0000                 | \$0.00                   |
|          |                                          |         |                   |       |             | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |
|          |                                          |         |                   |       |             | 0.00             | 0.00%            | \$0.00               | \$0.00          | 0.00                   | \$0.00                   |

#### Change Order No. 114

|        |                                     |  |   |    |              |        |         |              |        |        |              |
|--------|-------------------------------------|--|---|----|--------------|--------|---------|--------------|--------|--------|--------------|
| 114001 | Misc DSC and FM Invoices (Sitework) |  | 1 | LS | \$23,979.66  | 1.0000 | 100.00% | \$23,979.66  | \$0.00 | 1.0000 | \$23,979.66  |
| 114002 | Misc DSC and FM Invoices (Systems)  |  | 1 | LS | \$112,853.31 | 1.0000 | 100.00% | \$112,853.31 | \$0.00 | 1.0000 | \$112,853.31 |
| 114003 | Misc DSC and FM Invoices (Lighting) |  | 1 | LS | \$50,352.82  | 1.0000 | 100.00% | \$50,352.82  | \$0.00 | 1.0000 | \$50,352.82  |
| 114004 | Misc DSC and FM Invoices (Water)    |  | 1 | LS | \$141.37     | 1.0000 | 100.00% | \$141.37     | \$0.00 | 1.0000 | \$141.37     |
|        |                                     |  |   |    |              | 0.00   | 0.00%   | \$0.00       | \$0.00 | 0.00   | \$0.00       |
|        |                                     |  |   |    |              | 0.00   | 0.00%   | \$0.00       | \$0.00 | 0.00   | \$0.00       |

#### Change Order No. 115

|        |                             |  |   |    |             |        |         |             |        |        |             |
|--------|-----------------------------|--|---|----|-------------|--------|---------|-------------|--------|--------|-------------|
| 115001 | Suspension Claim Settlement |  | 1 | LS | \$50,000.00 | 1.0000 | 100.00% | \$50,000.00 | \$0.00 | 1.0000 | \$50,000.00 |
|        |                             |  |   |    |             | 0.00   | 0.00%   | \$0.00      | \$0.00 | 0.00   | \$0.00      |
|        |                             |  |   |    |             | 0.00   | 0.00%   | \$0.00      | \$0.00 | 0.00   | \$0.00      |
|        |                             |  |   |    |             | 0.00   | 0.00%   | \$0.00      | \$0.00 | 0.00   | \$0.00      |
|        |                             |  |   |    |             | 0.00   | 0.00%   | \$0.00      | \$0.00 | 0.00   | \$0.00      |
|        |                             |  |   |    |             | 0.00   | 0.00%   | \$0.00      | \$0.00 | 0.00   | \$0.00      |

#### Change Order No. 116

|        |                                                 |   |   |    |              |        |         |              |        |        |              |
|--------|-------------------------------------------------|---|---|----|--------------|--------|---------|--------------|--------|--------|--------------|
| 116001 | 12th and 15th on Madison Impacts (Guideway)     |   | 1 | LS | \$9,079.79   | 1.0000 | 100.00% | \$9,079.79   | \$0.00 | 1.0000 | \$9,079.79   |
| 116002 | 12th and 15th on Madison Impacts (Sitework)     |   | 1 | LS | \$175,689.18 | 1.0000 | 100.00% | \$175,689.18 | \$0.00 | 1.0000 | \$175,689.18 |
| 116003 | 12th and 15th on Madison Impacts (Systems)      |   | 1 | LS | \$162,071.78 | 1.0000 | 100.00% | \$162,071.78 | \$0.00 | 1.0000 | \$162,071.78 |
| 116004 | 12th and 15th on Madison Impacts (SCL Lighting) |   | 1 | LS | \$108,180.43 | 1.0000 | 100.00% | \$108,180.43 | \$0.00 | 1.0000 | \$108,180.43 |
| 116005 | 12th and 15th on Madison Impacts (SPU Water)    | T | 1 | LS | \$90,995.48  | 1.0000 | 100.00% | \$90,995.48  | \$0.00 | 1.0000 | \$90,995.48  |
|        |                                                 |   |   |    |              | 0.00   | 0.00%   | \$0.00       | \$0.00 | 0.00   | \$0.00       |

|                            |                 |                 |              |
|----------------------------|-----------------|-----------------|--------------|
| SUBTOTAL: Change Orders    | \$30,544,932.52 | \$29,744,393.42 | \$800,539.10 |
| SALES TAX: Change Orders   | \$469,015.87    | \$459,597.84    | \$9,418.03   |
| Retainage: Change Orders   | \$0.00          | \$0.00          | \$0.00       |
| Net Payment: Change Orders | \$31,013,948.39 | \$30,203,991.26 | \$809,957.13 |



**Progress Estimate #:** **49**

Cutoff Date: 9/15/2025

PW #: 2019-069

PO #: PW#2019-069

Fed Aid #: D2021-SMST001

## Progress Estimate Detail

### All Funding Sources

|                |                                  |
|----------------|----------------------------------|
| Contract Name: | Madison Street Bus Rapid Transit |
| Contractor:    | Jansen Inc.                      |

#### Contract Summary

|                           |                 |
|---------------------------|-----------------|
| Original Contract Amount: | \$75,629,154.05 |
| Notice to Proceed Date:   | 10/18/2021      |
| Contract (Working) Days:  | 600             |
| Sales Tax Rate:           | 10.35%          |

| Item No.                                           | Description | Taxable | Estimate Quantity | Units | Unit Price | Quantity to Date | Percent Complete | Total Amount to Date | Previous Amount  | Quantity this Estimate | Amount Due this Estimate |
|----------------------------------------------------|-------------|---------|-------------------|-------|------------|------------------|------------------|----------------------|------------------|------------------------|--------------------------|
| SUBTOTAL: Base Bid + Change Order(s)               |             |         |                   |       |            |                  |                  | \$118,151,290.80     | \$117,337,844.51 |                        | \$813,446.29             |
| SALES TAX: Base Bid + Change Order(s)              |             |         |                   |       |            |                  |                  | \$1,121,032.59       | \$1,111,614.56   |                        | \$9,418.03               |
| Retainage: Base Bid + Change Orders                |             |         |                   |       |            |                  |                  | \$0.00               | \$0.00           |                        | \$0.00                   |
| Materials on Hand                                  |             |         |                   |       |            |                  |                  | \$0.00               | \$0.00           |                        | \$0.00                   |
| Net Payment: Base Bid + Change Order(s)            |             |         |                   |       |            |                  |                  | \$119,272,323.39     | \$118,449,459.07 |                        | \$822,864.32             |
| SUBTOTAL: Base Bid + Additive + Change Order(s)    |             |         |                   |       |            |                  |                  | \$119,822,769.02     | \$119,009,322.73 |                        | \$813,446.29             |
| SALES TAX: Base Bid + Additive + Change Order(s)   |             |         |                   |       |            |                  |                  | \$1,192,485.28       | \$1,183,067.25   |                        | \$9,418.03               |
| Retainage: Base Bid + Additive + Change Orders     |             |         |                   |       |            |                  |                  | \$0.00               | \$0.00           |                        | \$0.00                   |
| Materials on Hand                                  |             |         |                   |       |            |                  |                  | \$0.00               | \$0.00           |                        | \$0.00                   |
| Net Payment: Base Bid + Additive + Change Order(s) |             |         |                   |       |            |                  |                  | \$121,015,254.30     | \$120,192,389.98 |                        | \$822,864.32             |