INSPECTOR'S DAILY REPORT

SDOT
Seattle Department of Transportation

Project Name:	RapidRide J Line	Project No.	PW #2023-002
Owner:	SDOT	Federal Aid No.	WA-2024-012-00

Daily Information

Inspector's Name:	Alexander Lopez						Day/Date:	Tuesday, 8/5/25
Inspector's Shift Hours:	0630	-	To:	1600	-	Weather a.m.:	Clear	60 °F
						Weather p.m.:	Partly Cloudy	76 °F

Prime Contractor	Representative & Title
Jansen Inc	Cameron Travers – Vice President

Subcontractors

Firm Name	Representative & Title	Approved?	DBE?
N/A	N/A	N/A	N/A

Contractor's Work Activity

Schedule Activity #	Description	Comments	Effort S = Start; F = Finish; % Complete		
2-W-0471	Stage 1 WM: Excavate Services	WM STA 7+00 to 21+50	☐ S	☐ F	N/A %
3-W-1042	Stage 5 WM: Excavate Services	WM STA 55+00 to 64+60	☐ S	☐ F	N/A %
			☐ S	☐ F	%
			☐ S	☐ F	%
			☐ S	☐ F	%
			☐ S	☐ F	%
			☐ S	☐ F	%

Item, Description, and Location of Work

Bid Item	Bid Item Description	Location	Matls Appr'd?	Samples Needed?	Pay Note Made?
576	Support SPU with Service Transfer (3/4 IN to 2 IN)	Stage 1 and Stage 5 WM	Y	N	N
577	Support SPU with Service Transfer (4 IN to 6 IN)	Stage 1 and Stage 5 WM	Y	N	N

Changes	Description
Discrepancies/Any Cause for Dispute or Change Order?	N/A
Extra Work in Progress – Labor and Equipment/Materials for Force Account	(1) DSC 293 – CDF over WS-406 and WS-407: Civil Crew #1 encountered CDF over WA-406 and WS-407. Jansen directed to remove CDF carefully and protect existing utilities in place (1.5 hour).

Inspector

8/5/2025
Date

Matt Jainga - RRJ
Digitally signed by Matt Jainga - RRJ
DN: C=US, E=mjainga@kbacm.com, O=Chief Inspector - RRJ, OU=KBACM, CN=Matt Jainga - RRJ
Reason: I am approving this document
Date: 2025.08.06 14:19:24-07'00'
Reviewer

(2) Signal Head Shift at Allison Intersection (Transcon):

SDOT issued a non-conformance for the alignment of the signal heads at Allison intersection not lining up with what is shown in TCP 352-1. Transcon adjusted signal heads at no cost to the City. The cost is on Jansen.

(3) DSC 294 – WS-1211 and WS-1210 Size Discrepancy:

In the plans WS-1211 is labeled as a ¾" service connection, in the field it was found to be a 4" cast iron service. A 4" tee was not installed at this location.
In the plans WS-1210 is labeled as a 4" service connection, in the field it was found to be a ¾" service. The 4" tee was installed at the WS-1210 as shown in the drawings.

Tadashi spoke with Jansen and it was decided that SPU will remove the 4" GV installed at STA 58+31 and abandon the 4" TEE that with a BL FL. SPU will instead make a hot tap with an epoxy gate tee at approx. STA 58+55 in the same excavation shown in the photos. The ¾" service can be tapped anywhere on the main, so they are less concerned about that adjustment.

(4) DSC 295 – Large Roots in Path of WS-301:

Immediately after removing curb from the roadway island at WS-301 (WM STA 10+29), large roots were encountered. Jansen directed to utilize Vactor Truck tomorrow to remove dirt and find a path for the 2" water service, while minimizing tree root removal.

Inspector

8/5/2025
Date

INSPECTOR'S DAILY REPORT

SDOT
Seattle Department of Transportation

Project Name:	RapidRide J Line	Project No.	PW #2023-002
Owner:	SDOT	Federal Aid No.	WA-2024-012-00

Contractor's Equipment

Contractor	Equip ID	Equipment Description	Oper	Stdby	Down	Idle
Civil #5	30-235	CAT 310 Excavator	9			
Civil #5	70-380 (2)	Komatsu Loader (Birch)	9			
Civil #5	20-238	CAT 310 Excavator	9			
Jansen Civil #1	137	Silverado 4500HD Work Truck	9			
Jansen Civil #1	N/A	CAT 310D Excavator	9			
Jansen Civil #1	527	CAT 938 Loader	9			
Jansen Civil #1	30-235	CAT 315F Excavator	9			
Jansen Civil #1	N/A	CAT 305 Excavator	9			

Contractor's Workforce

Workforce On Site (# of Employees / Total Hrs. Worked)															Classifications (# of Employees)			
Contractor	Lab		Carp		Oper		Teamster		Ironworker		Flagger		Other		Male	Fem	Appr	Trainee
Civil #1	1	9			3	27					1	9	1	9	6	0	1	0
Civil #5	1	9			3	27					1	9	1	9	6	0	2	0

Traffic Control

Traffic Control Implemented?		Flagger Cards Checked Today?		Contr Daily Rpts Req'd?		TCS Name
☒ Yes	☐ No	☐ Yes	☒ No	☒ Yes	☐ No	Sean Woodridge - Jansen

TCP #	Comments
386-1	See John Trevino (J-Line Traffic Control Inspector) IDR for Traffic Control.

Materials Delivered

Description	In Conformance?	Comments / Actions
N/A	N/A	N/A

On-Site Testing / Inspection

Time	Description	In Conformance?	Lab / Comments / Actions
Various	AAR QC Inspection of Jansen Civil Crew #1 (Brion Hogan).	Y	N/A

Inspector

8/5/2025
Date

Diary – Jansen Civil Crew #1

Reference Sheet(s): *CW-102, CW-103, CW-104*
Location – Stage 1 WM (STA 7+00 to 21+50)

0630 In office.

0745 On site. The following personnel are on site:
Jansen Civil Crew #1 (6 personnel)
Transcon (2 personnel)

0800 Civil Crew #1 excavating and removing CDF (DSC 293) to expose WS-406 and WS-407.

0800 SDOT previously issued a non-conformance for the alignment of the signal heads at Allison intersection not lining up with what is shown in TCP 386-1. Transcon adjusting signal heads at no cost to the City. The cost is on Jansen.

0830 Private contractor (truck unmarked) arrived on site at 2840 Eastlake Ave to investigate and repair leaking WS-501.

0930 Jansen successfully removed the CDF around WS-406 and WS-407. End FA tracking for DSC 293.

1000 Civil Crew #1 moving onto exposing WS-402 at STA 15+39 for connection by SPU at a later date.

1100 Excavation to expose WS-402 complete up to the middle of Eastlake Ave, remainder to be completed on a night shift.

1200 Civil Crew #1 moving onto exposing WS-401 at STA 15+01 for connection by SPU at a later date.

1300 Transcon completed the shifting of the signal heads at the Allison intersection per SDOT direction.

1330 Civil Crew #1 excavating for CC02 on the uphill (East) lateral of Allison St. SPU to tie in at a later date.

1400 Tadashi Kibe (SPU RE) on site. Brion Hogan (AAR QC) on site.

1415 Civil Crew #1 begins excavating to expose WS-301 for SPU replacement at a later date. Immediately after removing curb from the roadway island at WS-301 (WM STA 10+29), large roots were encountered and Jansen stopped excavation (DSC 295).

1500 Jansen directed to utilize Vactor Truck tomorrow to remove dirt and find a path for the 2" water service, while minimizing tree root removal.

1600 I discussed the tree root situation with HNTB Arborist (Minsoo Doo) and he was in favor of vactoring around the existing tree roots. He is unable to be present on site tomorrow and would like to be informed if any tree roots are in conflict.

Inspector

8/5/2025
Date

Diary – Jansen Civil Crew #5

Reference Sheet(s): *CW-112, CW-113*
Location – Stage 5 WM (STA 55+00 to 64+60)

0630 In office.

0700 On site. The following personnel are on site:
Jansen Civil Crew #5 (6 personnel)

0730 Jansen flushing Temp Main 6.1 in preparation for BacT sampling scheduled for tomorrow at 1000am.

0830 Civil Crew #5 excavating to expose WS-1304 for SPU transfer to occur at a later date.

1000 Civil Crew #5 excavating to expose WS-1303 for SPU transfer to occur at a later date.

1100 Civil Crew #5 removing additional pavement at WS-1212 (WM STA 58+64) due to existing electrical conduits in the same trench as the water services and main. ESO (Jesse Daurie) on site during excavation.

1130 Civil Crew #5 excavating to expose WS-1207 at WM STA 56+94 for SPU transfer to occur at a later date.

1330 Civil Crew #5 excavating to expose WS-1211 at WM STA 58+52. It was discovered that there was a discrepancy with the service size. The service is NOT ¾", but rather 4" (DSC 294). This is an issue as a 4" valve/tee was not installed in this location. Jansen waiting on direction from SPU.

Inspector

8/5/2025
Date

Subject:

WS-301 Leak Exposed on Private Side of the Meter

Location:

WM STA 20+76

Comment:

Private contractor arrived on site at 2840 Eastlake Ave to investigate and repair leaking WS-501. Leak found on the private side of the meter beneath sidewalk.

Subject:

DSC 295 – Tree Roots in WS-301 Path

Location:

WM STA 10+29

Comment:
Immediately after removing curb from the roadway island at WS-301 (WM STA 10+29), large roots were encountered. Jansen directed to utilize Vactor Truck tomorrow to remove dirt and find a path for the 2" water service, while minimizing tree root removal.

Subject:

WS-1212 and WS-1213 Excavation

Location:

WM STA 58+64

Comment:
Civil Crew #5 removing additional pavement at WS-1212 (WM STA 58+64) due to existing electrical conduits in the same trench as the water services and main. ESO (Jesse Daurie) on site during excavation.

Inspector

8/5/2025
Date